

Waterline ICC Package RFP Schedule (Addendum #1)

		2021																																															
		January				February				March				April				May				June				July				August				September				October				November							
		1/4/2021	1/11/2021	1/18/2021	1/25/2021	2/1/2021	2/8/2021	2/15/2021	2/22/2021	3/1/2021	3/8/2021	3/15/2021	3/22/2021	3/29/2021	4/5/2021	4/12/2021	4/19/2021	4/26/2021	5/3/2021	5/10/2021	5/17/2021	5/24/2021	5/31/2021	6/7/2021	6/14/2021	6/21/2021	6/28/2021	7/5/2021	7/12/2021	7/19/2021	7/26/2021	8/2/2021	8/9/2021	8/16/2021	8/23/2021	8/30/2021	9/6/2021	9/13/2021	9/20/2021	9/27/2021	10/4/2021	10/11/2021	10/18/2021	10/25/2021	11/1/2021	11/8/2021	11/15/2021	11/22/2021	11/29/2021
Yellow highlighted items indicate Contract-enforceable deadlines.																																																	
Waterline Relocations RFP Schedule																																																	
Duration (Days)																																																	
8-W-CSP-001 Box Elder Sanitation District Tap Connection																																																	
Install Service Line	2	1																																															
Restore Surfacing within Box Elder Sanitation Property	2	1																																															
Punchlist and Mob to Next Site	1	1																																															
8-W-ELCO-012 East Larimer County Water District Waterline (1560 LF of 2"; 2700 LF of 8")																																																	
Install 2" PVC Waterline Relocation (STA 13+41 - STA 28+71)	7				1	2																																											
Frntg Rd Cntrctr Install Ditch over 2" Waterline at ~ STA 27+75 (February 15, 2021)																																																	
CDOT Acquire ROW East of I-25 for 8-W-ELCO-012 (8" portion)																																																	
Install 8" PVC Waterline Relocation (STA 28+71 - STA 55+74)	14					1	2	3																																									
Install Service Line @ Proposed West Weigh Station STA 45+11	1						1																																										
Restore Access Drive at ~ STA 46+50	1						1																																										
Restore Church Driveway at ~ STA 54+75	1							1																																									
Test and Cutover 8-W-ELCO-012, 007, and Services	3								1																																								
Punchlist and Mob to Next Site	5									1																																							
Frntg Rd Cntrctr Install Base Course on East Frontage Road (March 15, 2021)																																																	
8-W-ELCO-007 East Larimer County Water District Waterline (333 LF 24" Fusible PVC Casing w/ 362 LF 12" Carrier) (To be done under temporary easements)																																																	
Clear & Grub and Dig Bore Pits	2		1																																														
Setup Drill and Fuse PVC Casing Pipe and PVC Carrier	3		1																																														
Drill and Install Fusible PVC Casing Pipe	7			1	2																																												
Install 12" PVC Carrier	3				1																																												
Complete work, Punchlist, and Demob Drill	5					1																																											
8-W-ELCO-010 East Larimer County Water District Waterline (1520 LF of 2")																																																	
Install 2" PVC Waterline Under Ditch at STA ~62+62	1	1																																															
Frntg Rd Cntrctr Install Ditch at 2" Waterline at ~ STA 62+62 (January 11, 2021)																																																	
CDOT Acquire ROW West of I-25 for 8-W-ELCO-010																																																	
Install 2" PVC Waterline Relocation (STA 60+47 - STA 75+64)	7																																																
Install Service Line @ Proposed West Weigh Station STA 65+75	1																																																
Punchlist and Mob Off Project	2																																																
Frntg Rd Cntrctr Remove Sections of Existing Waterline (May 24, 2021)																																																	
8-W-FCL-011 Fort Collins/Loveland Water District Waterline (573 LF of Restrained 24" PVC)																																																	
CDOT Acquire ROW West of I-25 for 8-W-FCL-011 (November, 2021)																																																	
District 6-Hour Shutdowns Allowed (November 1, 2021)																																																	
Install 24"x24" Tees & Valves North & South End of Relocations	1																																																
Install 24" Restrained PVC Waterline	7																																																
Plug Tees	1																																																
Remove Existing PVC Waterline	3																																																
Punchlist and Mob Off Project	5																																																
General Contractor Begin SB On Ramp Construction (December 3, 2021)																																																	
Waterline Abandonments; ELCO and FCL																																																	
8-W-FCL-006 Cut and Cap (AC Pipe)	1																																																
8-W-FCL-007 Cut and Cap (AC Pipe)	1																																																
Remove 8-W-FCL-007 North of Kechter (~90 LF) (AC Pipe)	1																																																
8-W-ELCO-014 Cut and Cap	1																																																
8-W-ELCO-016 Cut and Cap	1																																																
8-W-ELCO-017 Cut and Cap	1																																																
Punchlist and Mob Off Project	1																																																
Complete Abandonments (June 4, 2021)																																																	