

# Irrigation Pipe RFP Schedule

		2020								2021																		
		November				December				January				February				March				April						
		Duration (Days)	11/2/2020	11/9/2020	11/16/2020	11/23/2020	11/30/2020	12/7/2020	12/14/2020	12/21/2020	12/28/2020	1/4/2021	1/11/2021	1/18/2021	1/25/2021	2/1/2021	2/8/2021	2/15/2021	2/22/2021	3/1/2021	3/8/2021	3/15/2021	3/22/2021	3/29/2021	4/5/2021	4/12/2021	4/19/2021	4/26/2021
<b>8-IR-LPAC-001 Lower Poudre Extension</b>																												
1	LPAC - KIJV, Sub, & LPAC Coordinate Shutdown	15			1	2	3																					
2	<b>LPAC - Begin Coordinated 2-Week Shutdown</b>							◆																				
3	LPAC - E.C / Removals / Clear & Grub	2						1																				
4	LPAC - Install RCP Extension	2						1																				
5	LPAC - Construct CIP Headwall and Wingwalls	3						1	2																			
6	LPAC - Re-Grade Ditch	1							1																			
7	LPAC - Punchlist, Cleanup, and Mob to Next Site	2							1																			
8	<b>LPAC - Resume Irrigation Flows</b>									◆																		
9	<b>General Contractor Begin Mass Earthwork (January 4, 2021)</b>											◆																
10																												
<b>8-IR-TPW-001 Timnath Extension</b>																												
12	TPW - E.C / Removals / Clear & Grub	2									1																	
13	TPW - Install RCP Extension and Manhole East of I-25	3									1																	
14	TPW - Regrade Irrigation Ditch	3										1																
15	TPW - Punchlist, Cleanup, and Demob	2										1																
16	<b>General Contractor Begin Mass Earthwork (January 18, 2021)</b>												◆															
17	<b>TPW - Resume Irrigation Flows</b>																										◆	
18																												
<b>8-IR-SD-002 Sand Dike Siphon Construction</b>																												
20	SD-002 - E.C / Bore Pit Excavation / Clear & Grub	2						1																				
21	SD-002 - Fuse Plastic Siphon Pipe	2						1																				
22	SD-002 - Install Pilot Bore Under I-25 (Night)	1						1																				
23	SD-002 - Backream Process	4							1																			
24	SD-002 - Install Bored Plastic Siphon Pipe	1							1																			
25	SD-002 - Open Trench / Fuse Remaining Siphon Pipe	3								1																		
26	SD-002 - Construct CIP Headwall and Wingwalls	3								1	2																	
27	SD-002 - Punchlist, Cleanup, and Mob to Next Site	2									1																	
28	<b>Frontage Road Contractor Begin Mass Earthwork (January 25, 2021)</b>													◆														
29	<b>SD - Resume Irrigation Flows</b>																									◆		
30																												
<b>8-IR-SD-003 Sand Dike Siphon Construction</b>																												
32	SD-003 - E.C / Bore Pit Excavation / Clear & Grub	1								1																		
33	SD-003 - Flashfill & Remove Sections of Existing Siphon	1								1																		
34	SD-003 - Fuse Plastic Siphon Pipe	2									1																	
35	SD-003 - Install Pilot Bore Under I-25 (Night)	1									1																	
36	SD-003 - Backream Process	4										1																
37	SD-003 - Install Bored Plastic Siphon Pipe	1										1																

# Irrigation Pipe RFP Schedule

		2020								2021																		
		November				December				January				February				March				April						
		Duration (Days)	11/2/2020	11/9/2020	11/16/2020	11/23/2020	11/30/2020	12/7/2020	12/14/2020	12/21/2020	12/28/2020	1/4/2021	1/11/2021	1/18/2021	1/25/2021	2/1/2021	2/8/2021	2/15/2021	2/22/2021	3/1/2021	3/8/2021	3/15/2021	3/22/2021	3/29/2021	4/5/2021	4/12/2021	4/19/2021	4/26/2021
38	SD-003 - Open Trench / Fuse Remaining Siphon Pipe	3										1																
39	SD-003 - Construct CIP Headwall and Wingwalls	3										1	2															
40	SD-003 - Punchlist, Cleanup, and Mob to Next Site	2											1															
41	<b>Frontage Road Contractor Begin Mass Earthwork (February 8, 2021)</b>																											
42	<b>SD - Resume Irrigation Flows</b>																											
43																												
44	<b>8-IR-SD-004 Sand Dike Siphon Construction</b>																											
45	SD-004 - E.C / Bore Pit Excavation / Clear & Grub	1										1																
46	SD-004 - Flashfill & Remove Sections of Existing Siphon	1										1																
47	SD-004 - Fuse Plastic Siphon Pipe	2										1																
48	SD-004 - Install Pilot Bore Under I-25 (Night)	1										1																
49	SD-004 - Backream Process	4											1															
50	SD-004 - Install Bored Plastic Siphon Pipe	1											1															
51	SD-004 - Open Trench / Fuse Remaining Siphon Pipe	2												1														
52	SD-004 - Install Manhole	1												1														
53	SD-004 - Construct CIP Headwall and Wingwalls	3												1	2													
54	SD-004 - Punchlist, Cleanup, and Mob to Next Site	2													1													
55	<b>Frontage Road Contractor Begin Mass Earthwork (February 22, 2021)</b>																											
56	<b>SD - Resume Irrigation Flows</b>																											
57																												
58	<b>8-IR-XXX-001 Wasteway Siphon Construction</b>																											
59	XXX-001 - E.C / Bore Pit Excavation / Clear & Grub	1												1														
60	XXX-001 - Flashfill & Remove Sections of Existing Siphon	1												1														
61	XXX-001 - Fuse Plastic Siphon Pipe	2												1														
62	XXX-001 - Install Pilot Bore Under I-25 (Night)	1												1														
63	XXX-001 - Backream Process	4													1													
64	XXX-001 - Install Bored Plastic Siphon Pipe	1													1													
65	XXX-001 - Open Trench / Fuse Remaining Siphon Pipe	3														1												
66	XXX-001 - Construct CIP Diversion Structures	3														1	2											
67	XXX-001 - Install Concrete Lined Ditch	2															1											
68	XXX-001 - Punchlist, Cleanup, and Mob to Next Site	2															1											
69	<b>JV Begin Mass Earthwork on Northbound I-25 (March 15, 2021)</b>																											
70	<b>Wasteway - Resume Irrigation Flows</b>																											
71																												
72	<b>8-IR-XXX-002 Wasteway RCP Extension</b>																											
73	XXX-002 - E.C / Removals / Clear & Grub	1																										
74	XXX-002 - Install 24" RCP Extension East of I-25	2																										
75	XXX-002 - Punchlist, Cleanup, and Mob to Next Site	2																										
76	<b>JV Begin Mass Earthwork on Northbound I-25 (March 15, 2021)</b>																											

## Irrigation Pipe RFP Schedule

		2020								2021																		
		November				December				January				February				March				April						
		Duration (Days)	11/2/2020	11/9/2020	11/16/2020	11/23/2020	11/30/2020	12/7/2020	12/14/2020	12/21/2020	12/28/2020	1/4/2021	1/11/2021	1/18/2021	1/25/2021	2/1/2021	2/8/2021	2/15/2021	2/22/2021	3/1/2021	3/8/2021	3/15/2021	3/22/2021	3/29/2021	4/5/2021	4/12/2021	4/19/2021	4/26/2021
77	<b>Wasteway - Resume Irrigation Flows</b>																											
78																												
79	<b>8-IR-XXX-003 Wasteway RCP Under CR 34E</b>																											
80	XXX-003 - E.C / Removals / Clear & Grub	1																	1									
81	XXX-003 - Install RCP Under CR 34E	2																	1									
82	XXX-003 - Reconstruct Concrete Ditch Paving	2																	1									
83	XXX-003 - Punchlist, Cleanup, and Mob to Next Site	2																		1								
84	<b>Wasteway - Resume Irrigation Flows (April 1, 2021)</b>																											
85																												