

ESTIMATE SUMMARY

12:11:27

CONTID: C10785

ESTIMATE NO: 0006 PROG

SPEC YR: 1999

PCN: 10785-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 95.0 DAYS

TIME ALLOW:

155 WORK DAYS

REST AREA - WIGGINS

PERCENT TIME: 61.29

ORIG TIME ALLOW:

150 WORK DAYS

PROJECT NO: NH 0761-164

REST AREA - WIGGINS

NAME OF ROAD: 076A

PROJECT COUNTIES: MORGAN

CONTRACTOR:

CONCRETE WORKS OF COLORADO INCORPORATED

PAY PERIOD ENDING 06/30/2001

DATE TIME STARTED 10/31/2000

1260 ROCK CREEK CIRCLE

DATE LET 10/05/2000

DATE WORK BEGAN

DATE AWARDED 10/11/2000

DATE TIME STOPPED 12/12/2002

DATE CONTRACT EXECUTED 10/20/2000

DATE ACCEPTED 12/12/2002

LAFAYETTE CO 80026 303 665 2933

DATE NOTICE TO PROCEED 10/31/2000

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 3,062,596.05 PARTICIPATING	\$ 2,141,085.63	\$ 539,181.97
AWARD PROJECT AMT:	\$ 2,919,432.11 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	69.91% TOTAL EARNINGS	2,141,085.63	539,181.97
FUNDS AVAILABLE:	\$ 921,510.42 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	2,141,085.63	539,181.97
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-30,841.28	-8,087.73
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	2,110,244.35	531,094.24
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	2,110,244.35	531,094.24
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 531,094.24

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C10785  
 PCN: 10785-BID  
 PROJECT: NH 0761-164

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2  
 ESTIMATE RUN 07/03/2001  
 12:11:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	0.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00
0010	202-01000	*REMOVAL OF FENCE	1,636.000	1,096.000		
			LF	476.000	1,570.80	
			3.30000	1,572.000		5,187.60
0015	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	42,128.000	42,128.000		
			CY	0.000	0.00	
			4.10000	42,128.000		172,724.80
0020	208-00001	SILT DIKE	96.000	42.000		
			LF	0.000	0.00	
			10.00000	42.000		420.00
0025	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.000		
			L S	0.000	0.00	
			3,300.00000	0.000		0.00
0030	208-00200	*EROSION CONTROL SUPERVISOR	1.000	0.000		
			L S	0.630	2,520.00	
			4,000.00000	0.630		2,520.00
0035	209-00000	WATER	1.700	0.000		
			MGAL	1.100	2,970.00	
			2,700.00000	1.100		2,970.00
0040	210-00810	*RESET GROUND SIGN	1.000	0.000		
			EACH	0.000	0.00	
			105.00000	0.000		0.00
0045	212-00006	*SEEDING (NATIVE)	9.540	0.000		
			ACRE	3.300	2,029.50	
			615.00000	3.300		2,029.50
0050	212-00047	*SOIL PREPARATION (SPECIAL)	10.590	0.000		
			ACRE	3.300	10,890.00	
			3,300.00000	3.300		10,890.00
0055	212-00050	*SOD	33,816.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00

CONTID: C10785  
 PCN: 10785-BID  
 PROJECT: NH 0761-164

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3  
 ESTIMATE RUN 07/03/2001  
 12:11:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	213-00003	*MULCHING (WEED FREE)	18.600	0.000		
			ACRE	3.300	1,617.00	
			490.00000	3.300		1,617.00
0065	213-00005	*MULCHING (DECORATIVE)	225.000	0.000		
			CF	0.000	0.00	
			7.65000	0.000		0.00
0070	213-00008	*MULCHING (WOOD CHIP)	3,050.000	0.000		
			CF	0.000	0.00	
			2.00000	0.000		0.00
0075	213-00061	*MULCH TACKIFIER	2,296.000	0.000		
			LB	495.000	1,608.75	
			3.25000	495.000		1,608.75
0080	213-00300	CONCRETE LANDSCAPE BORDER	420.000	0.000		
			LF	0.000	0.00	
			4.55000	0.000		0.00
0085	214-00220	*DECIDUOUS TREE (2 INCH CALIPER)	57.000	0.000		
			EACH	0.000	0.00	
			4.12000	0.000		0.00
0090	214-00230	*DECIDUOUS TREE (3 INCH CALIPER)	25.000	0.000		
			EACH	0.000	0.00	
			665.00000	0.000		0.00
0095	214-00260	*DECIDUOUS TREE (6 FOOT)	5.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00
0100	214-00310	*DECIDUOUS SHRUB (1 GALLON CONTAINER)	316.000	0.000		
			EACH	0.000	0.00	
			15.50000	0.000		0.00
0105	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	273.000	0.000		
			EACH	0.000	0.00	
			31.80000	0.000		0.00
0110	214-00506	*EVERGREEN TREE (6 FOOT) (BALL AND BURLAP)	15.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00

CONTID: C10785  
 PCN: 10785-BID  
 PROJECT: NH 0761-164

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4  
 ESTIMATE RUN 07/03/2001  
 12:11:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	214-00610	*EVERGREEN SHRUB (1 GALLON CONTAINER)	181.000	0.000		
			EACH	0.000	0.00	
			16.50000	0.000		0.00
0120	214-00650	*EVERGREEN SHRUB (5 GALLON CONTAINER)	49.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
0125	214-00910	*PERENNIALS (1 GALLON CONTAINER)	417.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0130	216-00039	*SOIL RETENTION BLANKET (STRAW)	447.000	0.000		
			SY	0.000	0.00	
			2.30000	0.000		0.00
0135	217-00010	*PRE-EMERGENT HERBICIDE	1,378.000	0.000		
			SY	0.000	0.00	
			0.65000	0.000		0.00
0140	217-00020	*HERBICIDE TREATMENT	3.000	0.000		
			HOOR	0.000	0.00	
			85.00000	0.000		0.00
0145	304-06000	AGGREGATE BASE COURSE (CLASS 6)	4,630.570	4,385.760		
			TON	244.810	5,814.24	
			23.75000	4,630.570		109,976.04
0150	304-09000	AGGREGATE BASE COURSE (SPECIAL)	0.000	0.000		
			CY	0.000	0.00	
			43.00000	0.000		0.00
0155	304-09014	AGGREGATE BASE COURSE (SPECIAL)	13.900	0.000		
			TON	0.000	0.00	
			35.00000	0.000		0.00
0160	403-33741	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	1,659.920	0.000		
			TON	870.180	55,691.52	
			64.00000	870.180		55,691.52
0165	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	855.000	5.000		
			GAL	0.000	0.00	
			1.00000	5.000		5.00

CONTID: C10785  
 PCN: 10785-BID  
 PROJECT: NH 0761-164

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5  
 ESTIMATE RUN 07/03/2001  
 12:11:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	412-00800	CONCRETE PAVEMENT (8 INCH)	5,326.000	200.000		
			SY	4,795.000	167,825.00	
			35.00000	4,995.000		174,825.00
0175	412-01000	CONCRETE PAVEMENT (10 INCH)	11,634.000	9,876.000		
			SY	888.000	32,856.00	
			37.00000	10,764.000		398,268.00
0180	603-01240	24 INCH REINFORCED CONCRETE PIPE	253.000	253.000		
			LF	0.000	0.00	
			38.00000	253.000		9,614.00
0185	603-05024	24 INCH REINFORCED CONCRETE END SECTION	3.000	3.000		
			EACH	0.000	0.00	
			675.00000	3.000		2,025.00
0190	603-50006	6 INCH PLASTIC PIPE	118.000	118.000		
			LF	0.000	0.00	
			23.00000	118.000		2,714.00
0195	604-13005	INLET TYPE 13 (5 FOOT)	1.000	0.000		
			EACH	1.000	2,765.00	
			2,765.00000	1.000		2,765.00
0200	607-53148	*FENCE CHAIN LINK (48 INCH)	320.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0205	608-00000	CONCRETE SIDEWALK	2,992.000	955.000		
			SY	339.000	6,102.00	
			18.00000	1,294.000		23,292.00
0210	608-00005	CONCRETE SIDEWALK (SPECIAL)	175.000	0.000		
			SY	0.000	0.00	
			45.00000	0.000		0.00
0215	608-00010	CONCRETE CURB RAMP	49.000	0.000		
			SY	0.000	0.00	
			45.00000	0.000		0.00
0220	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	3,519.000	2,541.000		
			LF	990.000	10,890.00	
			11.00000	3,531.000		38,841.00

CONTID: C10785  
 PCN: 10785-BID  
 PROJECT: NH 0761-164

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6  
 ESTIMATE RUN 07/03/2001  
 12:11:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	1,865.000	628.000		
			LF	1,248.000	14,976.00	
			12.00000	1,876.000		22,512.00
0230	609-24004	GUTTER TYPE 2 (4 FOOT)	868.000	509.000		
			LF	310.000	16,120.00	
			52.00000	819.000		42,588.00
0235	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	5,320.000	1,801.000		
			LF	0.000	0.00	
			8.50000	1,801.000		15,308.50
0240	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	619.000	369.000		
			LF	62.000	790.50	
			12.75000	431.000		5,495.25
0245	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			1,585.00000	0.000		0.00
0250	613-15200	*RECESSED LIGHT (SPECIAL)	3.000	0.000		
			EACH	0.000	0.00	
			1,265.00000	0.000		0.00
0255	613-16000	*LUMINAIRE (SPECIAL)	11.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0260	613-30140	*LIGHT STANDARD ALUMINUM (14 FOOT)	11.000	0.000		
			EACH	0.000	0.00	
			2,325.00000	0.000		0.00
0265	613-32400	*LIGHT STANDARD STEEL (40 FOOT)	16.000	0.000		
			EACH	0.000	0.00	
			2,110.00000	0.000		0.00
0270	613-40000	*CONCRETE FOUNDATION PAD	27.000	0.000		
			EACH	27.000	22,950.00	
			850.00000	27.000		22,950.00
0275	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	16.000	0.000		
			EACH	0.000	0.00	
			635.00000	0.000		0.00

CONTID: C10785  
 PCN: 10785-BID  
 PROJECT: NH 0761-164

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7  
 ESTIMATE RUN 07/03/2001  
 12:11:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	614-00011	*SIGN PANEL (CLASS I)	225.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0285	614-00012	*SIGN PANEL (CLASS II)	16.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0290	614-00013	*SIGN PANEL (CLASS III)	466.000	0.000		
			SF	0.000	0.00	
			25.50000	0.000		0.00
0295	614-00036	*SIGN PANEL (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			320.00000	0.000		0.00
0300	614-00066	*TIMBER SIGN POST 6X6 INCH	180.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0305	614-01502	*STEEL SIGN POST (2 INCH ROUND)	260.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0310	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	172.000	0.000		
			LF	0.000	0.00	
			26.35000	0.000		0.00
0315	619-00002	WATER SERVICE (2-1/2 INCH)	1.000	0.000		
			EACH	1.000	3,800.00	
			3,800.00000	1.000		3,800.00
0320	619-50080	*1 INCH PLASTIC PIPE	3,835.000	0.000		
			LF	0.000	0.00	
			2.45000	0.000		0.00
0325	619-50100	*1-1/4 INCH PLASTIC PIPE	3,809.000	0.000		
			LF	0.000	0.00	
			2.60000	0.000		0.00
0330	619-50120	*1-1/2 INCH PLASTIC PIPE	167.000	0.000		
			LF	0.000	0.00	
			2.70000	0.000		0.00

CONTID: C10785  
 PCN: 10785-BID  
 PROJECT: NH 0761-164

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8  
 ESTIMATE RUN 07/03/2001  
 12:11:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	619-50160	*2 INCH PLASTIC PIPE	1,136.000	219.000		
			LF	0.000	0.00	
			2.70000	219.000		591.30
0340	619-50200	*2-1/2 INCH PLASTIC PIPE	420.000	186.000		
			LF	0.000	0.00	
			3.00000	186.000		558.00
0345	619-50240	*3 INCH PLASTIC PIPE	136.000	120.000		
			LF	0.000	0.00	
			11.70000	120.000		1,404.00
0350	619-50320	*4 INCH PLASTIC PIPE	393.000	160.000		
			LF	130.000	2,210.00	
			17.00000	290.000		4,930.00
0355	619-50480	*6 INCH PLASTIC PIPE	80.000	20.000		
			LF	0.000	0.00	
			21.85000	20.000		437.00
0360	622-00100	SHADE SHELTER	1.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0365	622-00200	*TABLE	8.000	0.000		
			EACH	0.000	0.00	
			1,650.00000	0.000		0.00
0370	622-00250	*BENCH	8.000	0.000		
			EACH	0.000	0.00	
			1,275.00000	0.000		0.00
0375	622-00350	*TRASH RECEPTACLE	14.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0380	622-00800	*COMFORT STATION	1.000	0.537		
			EACH	0.166	161,850.00	
			975,000.00000	0.703		685,425.00
0385	622-11160	*ERECT BUILDING	1.000	0.717		
			L S	0.000	0.00	
			100,000.00000	0.717		71,700.00



CONTID: C10785  
 PCN: 10785-BID  
 PROJECT: NH 0761-164

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9  
 ESTIMATE RUN 07/03/2001  
 12:11:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	622-20080	*FLAGPOLE	2.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0395	623-00156	*IRRIGATION BUBBLER	55.000	0.000		
			EACH	0.000	0.00	
			11.00000	0.000		0.00
0400	623-00205	*4 INCH POP-UP SPRAY SPRINKLER	13.000	0.000		
			EACH	0.000	0.00	
			17.50000	0.000		0.00
0405	623-00206	*6 INCH POP-UP SPRAY SPRINKLER	199.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0410	623-00306	*3/4 INCH POP-UP ROTARY SPRINKLER	56.000	0.000		
			EACH	0.000	0.00	
			27.00000	0.000		0.00
0415	623-03108	*1 INCH AUTOMATIC CONTROL VALVE	15.000	0.000		
			EACH	0.000	0.00	
			285.00000	0.000		0.00
0420	623-03112	*1-1/2 INCH AUTOMATIC CONTROL VALVE	7.000	0.000		
			EACH	0.000	0.00	
			320.00000	0.000		0.00
0425	623-03116	*2 INCH AUTOMATIC CONTROL VALVE	1.000	0.000		
			EACH	0.000	0.00	
			415.00000	0.000		0.00
0430	623-04000	*CONTROL WIRE 24 VOLT	8,980.000	0.000		
			LF	0.000	0.00	
			0.18000	0.000		0.00
0435	623-04008	*1 INCH QUICK-COUPLER VALVE	7.000	0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
0440	623-05016	*2 INCH GATE VALVE	4.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00

CONTID: C10785  
 PCN: 10785-BID  
 PROJECT: NH 0761-164

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 10  
 ESTIMATE RUN 07/03/2001  
 12:11:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	623-05020	*2-1/2 INCH GATE VALVE	1.000	0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00
0450	623-08124	*24 STATION AUTOMATIC CONTROLLER	1.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0455	623-08210	*AUTOMATIC CONTROLLER TRANSMITTER/RECEIVER UNIT	1.000	0.000		
			EACH	0.000	0.00	
			2,650.00000	0.000		0.00
0460	625-00000	*CONSTRUCTION SURVEYING	1.000	0.900		
			L S	0.100	2,950.00	
			29,500.00000	1.000		29,500.00
0465	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			85,000.00000	1.000		85,000.00
0470	627-00001	*PAVEMENT MARKING PAINT	12.600	0.000		
			GAL	0.000	0.00	
			300.00000	0.000		0.00
0475	627-00002	*THERMOPLASTIC PAVEMENT MARKING	3,391.000	0.000		
			SF	0.000	0.00	
			6.00000	0.000		0.00
0480	630-00000	FLAGGING	55.000	0.000		
			HOOR	16.500	396.00	
			24.00000	16.500		396.00
0485	630-00002	TRAFFIC CONTROL SUPERVISOR	12.000	4.000		
			DAY	4.000	800.00	
			200.00000	8.000		1,600.00
0490	630-80336	BARRICADE (TYPE 3 M-B) (TEMPORARY)	4.000	1.000		
			EACH	0.000	0.00	
			400.00000	1.000		400.00
0495	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	11.000	2.000		
			EACH	3.500	350.00	
			100.00000	5.500		550.00

CONTID: C10785  
 PCN: 10785-BID  
 PROJECT: NH 0761-164

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 11  
 ESTIMATE RUN 07/03/2001  
 12:11:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	630-80360	DRUM CHANNELIZING DEVICE	57.000	9.500		
			EACH	19.000	1,615.00	
			85.00000	28.500		2,422.50
0505	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0510	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0515	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0520	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0525	700-70190	F/A ELECTRIC SERVICE	8,450.000	8,450.000		
			F A	0.000	0.00	
			1.00000	8,450.000		8,450.00
0535	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0560	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0565	900-00012	ADDED ITEM (FOOT)/ 14 INCH PLASTIC PIPE (CASING)	388.000	388.000		
			LF	0.000	0.00	
			40.00000	388.000		15,520.00
0570	619-50640	8 IN PLASTIC PIPE 8 INCH PLASTIC PIPE (SEWER)	348.000	348.000		
			LF	0.000	0.00	
			58.00000	348.000		20,184.00
0575	619-50640	8 IN PLASTIC PIPE 8 INCH PLASTIC PIPE (WATER)	278.000	278.000		
			LF	0.000	0.00	
			62.00000	278.000		17,236.00

CONTID: C10785  
 PCN: 10785-BID  
 PROJECT: NH 0761-164

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 12  
 ESTIMATE RUN 07/03/2001  
 12:11:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0580	619-78048	6 IN FIRE HYDRANT	1.000	1.000		
			EACH	0.000	0.00	
			3,700.00000	1.000		3,700.00
0585	619-75064	8 IN GATE VALVE	1.000	1.000		
			EACH	0.000	0.00	
			800.00000	1.000		800.00
0590	604-30010	MH SLAB BASE (10 FT)	1.000	1.000		
			EACH	0.000	0.00	
			3,600.00000	1.000		3,600.00
0595	403-00720	HBP (PATCHING) (ASPH)	40.160	40.160		
			TON	0.000	0.00	
			120.00000	40.160		4,819.20
0600	900-00014	ADDED ITEM (LUMP SUM)/ WIDEN BATHROOM STALL DOORS	1.000	0.000		
			L S	1.000	772.41	
			772.41000	1.000		772.41
0605	900-00007	ADDED ITEM (EACH)/ RELAY 24 INCH RCP END SECTION	2.000	0.000		
			EACH	2.000	770.00	
			385.00000	2.000		770.00
0610	900-00012	ADDED ITEM (FOOT)/ RELAY 24 INCH RCP	143.000	0.000		
			LF	143.000	3,682.25	
			25.75000	143.000		3,682.25
0615	607-11460	FENCE WOOD RAIL	530.000	0.000		
			LF	0.000	0.00	
			10.23000	0.000		0.00
0620	900-00007	ADDED ITEM (EACH)/ BOOSTER PUMP ASSEMBLY	1.000	0.000		
			EACH	0.000	0.00	
			1,891.80000	0.000		0.00
0625	900-00007	ADDED ITEM (EACH)/ DOOR CLOSER FOR MAINTENANCE ROOM	2.000	0.000		
			EACH	0.000	0.00	
			298.54000	0.000		0.00
0630	900-00007	ADDED ITEM (EACH)/ ADDITIONAL SHADE SHELTER	1.000	0.000		
			EACH	0.000	0.00	
			16,550.00000	0.000		0.00

CONTID: C10785  
 PCN: 10785-BID  
 PROJECT: NH 0761-164

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 13  
 ESTIMATE RUN 07/03/2001  
 12:11:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0635	900-00014	ADDED ITEM (LUMP SUM)/ DOOR PULLS AND SIGNS	1.000	0.000		
			L S	0.000	0.00	
			805.89000	0.000		0.00
0640	900-00007	ADDED ITEM (EACH)/ LANDSCAPE MAINTENANCE FOR WINTER WATERING	0.000	0.000		
			EACH	0.000	0.00	
			1,202.00000	0.000		0.00
0645	900-00007	ADDED ITEM (EACH)/ LANDSCAPE MAINTENANCE FOR SPRAYING	0.000	0.000		
			EACH	0.000	0.00	
			470.33000	0.000		0.00
0650	700-70370	F/A SIGNING COLORADO TOURISM MAPS	0.000	0.000		
			F A	0.000	0.00	
			1,400.00000	0.000		0.00
0655	900-00014	ADDED ITEM (LUMP SUM)/ SNOW GUARDS	1.000	0.000		
			L S	0.000	0.00	
			758.56000	0.000		0.00
0660	700-70370	F/A SIGNING COLORADO TOURISM MAPS	1,600.870	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0665	900-00007	ADDED ITEM (EACH)/ LANDSCAPE MAINTENANCE FERTILIZATION	0.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0670	900-00007	ADDED ITEM (EACH)/ REMOVE AND REPLACE CURB	1.000	0.000		
			EACH	0.000	0.00	
			2,295.00000	0.000		0.00
0675	214-00000	LANDSCAPE MAINTENANCE WINTER WATERING	1.000	0.000		
			L S	0.000	0.00	
			9,449.46000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 3,015,244.73	\$ 539,181.97
						\$ 2,095,085.62
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0530	700-70220	F/A PHONE SERVICE	832.760	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C10785  
 PCN: 10785-BID  
 PROJECT: NH 0761-164

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 14  
 ESTIMATE RUN 07/03/2001  
 12:11:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0540	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			29,000.00000	1.000		29,000.00	
0545	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			16,000.00000	1.000		16,000.00	
0550	620-00020	SANITARY FACILITY	1.000	1.000			
			EACH	0.000	0.00		
			1,000.00000	1.000		1,000.00	
0555	700-70220	F/A PHONE SERVICE LONG DISTANCE	518.560	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0400	CURRENT AMT \$	47,351.32 \$	0.00 \$	46,000.00
			PROJECT TOTAL	CURRENT AMT \$	3,062,596.05 \$	539,181.97 \$	2,141,085.62