

ESTIMATE SUMMARY

CONTID: C11478

ESTIMATE NO: 0021 PROG

SPEC YR: 1994

PCN: 11478-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 253.0 DAYS

TIME ALLOW:

382 WORK DAYS

HUDSON TO KEENESBURG

PERCENT TIME: 66.23

ORIG TIME ALLOW:

360 WORK DAYS

PROJECT NO: IM 0761-167

HUDSON TO KEENESBURG

NAME OF ROAD: 076A

PROJECT COUNTIES: WELD, REGION 4

CONTRACTOR:

INTERSTATE HIGHWAY CONSTRUCTION

PAY PERIOD ENDING 02/06/2003

DATE TIME STARTED 06/02/1999

P. O. BOX 4356

DATE LET 04/15/1999

DATE WORK BEGAN 06/02/1999

DATE AWARDED 05/20/1999

DATE TIME STOPPED 03/30/2001

DATE CONTRACT EXECUTED 05/20/1999

DATE ACCEPTED 03/30/2001

ENGLEWOOD CO 80155-431303 790-9100

DATE NOTICE TO PROCEED 06/02/1999

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 29,956,634.03 PARTICIPATING	\$ 29,605,087.45	\$ 17,357.35
AWARD PROJECT AMT:	\$ 28,612,186.85 NON-PARTICIPATING	353,451.40	0.00
PERCENT COMPLETE:	100.01% TOTAL EARNINGS	29,958,538.85	17,357.35
FUNDS AVAILABLE:	\$ -1,904.82 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	29,958,538.85	17,357.35
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-30,000.00	0.00
	SECURITIES ENCUMBERED	30,000.00	0.00
	NET EARNINGS	29,958,538.85	17,357.35
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	29,958,538.85	17,357.35
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 17,357.35

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C11478
 PCN: 11478-BID
 PROJECT: IM 0761-167

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 2
 ESTIMATE RUN 02/06/2003
 06:48:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	631-00100	*HIGHWAY DESIGN & CONSTRUCTION DESIGN/BUILD BID	1.000	1.000		
			L S	0.000	0.00	
			3,502,186.85000	1.000		28,502,186.85
0010	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0015	700-70011	F/A PARTNERING	3,867.380	3,867.380		
			F A	0.000	0.00	
			1.00000	3,867.380		3,867.38
0020	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0025	700-70022	F/A OJT PILOT	9,484.800	9,484.800		
			F A	0.000	0.00	
			1.00000	9,484.800		9,484.80
0030	700-70025	F/A QUALITY INCENTIVE PAYMENT	291,822.340	291,822.340		
			F A	0.000	0.00	
			1.00000	291,822.340		291,822.34
0035	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0045	700-70035	F/A BRIDGE REHABILITATION	1,552.630	1,552.630		
			F A	0.000	0.00	
			1.00000	1,552.630		1,552.63
0050	700-70035	F/A CULVERT ADDITIONS AND SIZE INCREASES	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0055	700-70035	F/A DISPUTES REVIEW BOARD	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0060	700-70035	F/A PROVIDE POWER SOURCE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C11478
 PCN: 11478-BID
 PROJECT: IM 0761-167

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 3
 ESTIMATE RUN 02/06/2003
 06:48:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0065	700-70035	F/A SMOOTHNESS INCENTIVE	19,196.350	19,196.350		
			F A	0.000	0.00	
			1.00000	19,196.350		19,196.35
0070	700-70035	F/A WEATHER STATION MODIFICATION	13,125.000	13,750.000		
			F A	0.000	0.00	
			1.00000	13,750.000		13,750.00
0075	700-70392	F/A WETLAND RESTORATION	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0110	700-70120	F/A MAINTAIN EXISTING ROADWAY	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0119	900-00006	ADDED ITEM (DOLLAR)/ CULVERT SUBSTITUTION MCR #1 LINE #1	6,530.000	6,530.000		
			DOL	0.000	0.00	
			1.00000	6,530.000		6,530.00
0120	900-00012	ADDED ITEM (METER)/ PED. FENCE MCR#1 LINE #2	116.000	116.000		
			M	0.000	0.00	
			32.81000	116.000		3,805.96
0125	502-11253	STEEL PILING (HP 310X79) ADDED BY MCR THEN CHANGED TO CMO #3	7.000	7.000		
			M	0.000	0.00	
			100.67000	7.000		704.69
0126	502-11253	STEEL PILING (HP 310X79) ADDED BY CMO #3	190.000	190.000		
			M	0.000	0.00	
			100.67000	190.000		19,127.30
0130	502-11473	STEEL PILING (HP 360X108) ADDED BY MCR THEN CHANGED TO CMO #3	47.000	47.000		
			M	0.000	0.00	
			115.14000	47.000		5,411.58
0131	502-11473	STEEL PILING (HP 360X108) ADDED BY CMO #3	101.000	101.000		
			M	0.000	0.00	
			115.14000	101.000		11,629.14
0132	700-70035	F/A PILE DRIVING ANALYSIS ADDED CMO #3	24,500.850	25,600.850		
			F A	0.000	0.00	
			1.00000	25,600.850		25,600.85

CONTID: C11478
 PCN: 11478-BID
 PROJECT: IM 0761-167

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 4
 ESTIMATE RUN 02/06/2003
 06:48:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0135	630-00000	FLAGGING ADDED BY MCR THEN CHANGED TO CMO #4	32.100	32.100		
			22.00000	0.000	0.00	706.20
0136	630-00000	FLAGGING ADDED BY CMO #4	371.900	371.900		
			22.00000	0.000	0.00	8,181.80
0140	607-11200	FENCE COMBINATION WIRE WITH METAL POSTS ADDED BY MCR #1 LINE #5	365.000	365.000		
			M	0.000	0.00	2,664.50
			7.30000	365.000		
0145	607-01000	FENCE BARBED WIRE WITH METAL POSTS ADDED BY MCR #1 LINE #5	-365.000	-365.000		
			M	0.000	0.00	-974.55
			2.67000	-365.000		
0150	206-00065	STRUCTURE BACKFILL (FLOW-FILL) ADDED BY CMO #5	168.300	168.300		
			M3	0.000	0.00	14,963.55
			88.91000	168.300		
0155	203-02330	LABORER ADDED BY MCR #1 LINE #6	102.500	102.500		
			24.20000	0.000	0.00	2,480.50
0160	900-00014	ADDED ITEM (LUMP SUM)/ SLOPE FLATTENING SPEC. 203 ADDED BYCMO#6	-50,000.000	-50,000.000		
			L S	0.000	0.00	-50,000.00
			1.00000	-50,000.000		
0165	202-00210	REMOVAL OF CONCRETE PAVEMENT ADDED BY CMO #7	-11,110.200	-11,110.200		
			M2	0.000	0.00	-11,110.20
			1.00000	-11,110.200		
0170	900-00006	ADDED ITEM (DOLLAR)/ WAGE DECISION CHANGE ADDED BY CMO #8	30,137.390	30,137.390		
			DOL	0.000	0.00	30,137.39
			1.00000	30,137.390		
0175	900-00007	ADDED ITEM (EACH)/ DELETE VARIABLE MESSAGE SIGN ADDED CMO#9	-125,000.000	-125,000.000		
			EACH	0.000	0.00	-125,000.00
			1.00000	-125,000.000		
0180	613-40020	TRANSFORMER BASE ALUMINUM ADDED BY MCR #1 LINE #7	3.000	3.000		
			EACH	0.000	0.00	962.79
			320.93000	3.000		

CONTID: C11478
 PCN: 11478-BID
 PROJECT: IM 0761-167

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 5
 ESTIMATE RUN 02/06/2003
 06:48:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0185	613-34400	LIGHT STANDARD METAL (12.2 METER) ADDED BY MCR #1 LINE #7	3.000	3.000		
			EACH	0.000	0.00	
			2,061.13000	3.000		6,183.39
0190	613-40010	LIGHT STANDARD FOUNDATION ADDED BY MCR #1 LINE #7	3.000	3.000		
			EACH	0.000	0.00	
			669.63000	3.000		2,008.89
0195	613-70403	LUMINAIRE HIGH PRESSURE SODIUM (400 WATT) (SPECIAL) ADDED BY MCR #1 LINE #7	3.000	3.000		
			EACH	0.000	0.00	
			983.13000	3.000		2,949.39
0200	613-00200	50 MM ELECTRICAL CONDUIT ADDED BY MCR #1 LINE #7	260.000	260.000		
			M	0.000	0.00	
			27.50000	260.000		7,150.00
0205	613-07000	PULL BOX (SPECIAL) ADDED BY MCR #1 LINE #8	51.000	51.000		
			EACH	0.000	0.00	
			102.30000	51.000		5,217.30
0210	403-32353	HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (76)(PG 58-22) ADDED BY MCR #1 LINE #9	934.890	934.890		
			T	0.000	0.00	
			44.00000	934.890		41,135.16
0215	501-00200	STEEL SHEET PILING (TYPE II) ADDED BY MCR #1 LINE #10	229.000	229.000		
			M2	0.000	0.00	
			154.90000	229.000		35,472.10
0220	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR OVERWEIGHT TRUCK	-1,213.300	-302.000		
			DOL	0.000	0.00	
			1.00000	-302.000		-302.00
0225	900-00006	ADDED ITEM (DOLLAR)/ VIOLATION OF WORK TIME LIMITATION	-150.000	-150.000		
			DOL	0.000	0.00	
			1.00000	-150.000		-150.00
0230	900-00006	ADDED ITEM (DOLLAR)/ ADDED BY CMO #2 , CULVERT REPLACET REDUC	-89,358.800	-89,358.810		
			DOL	0.000	0.00	
			1.00000	-89,358.810		-89,358.81
0235	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT) ADDED BY MCR #1 LINE #11	258.670	258.670		
			T	0.000	0.00	
			110.00000	258.670		28,453.70

CONTID: C11478
 PCN: 11478-BID
 PROJECT: IM 0761-167

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 6
 ESTIMATE RUN 02/06/2003
 06:48:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0240	420-00130	GEOTEXTILE (SEPARATOR) (CLASS A) ADDED BY CMO #13	6,783.400	6,783.400		
			M2	0.000	0.00	
			2.50000	6,783.400		16,958.50
0245	412-00000	FURNISH CONCRETE PAVEMENT ADDED BY CMO #10	3,262.420	3,268.720		
			M3	0.000	0.00	
			78.00000	3,268.720		254,960.16
0250	412-00050	PLACE CONCRETE PAVEMENT ADDED BY CMO #10	23,712.000	23,712.000		
			M2	0.000	0.00	
			1.31000	23,712.000		31,062.72
0255	202-00210	REMOVAL OF CONCRETE PAVEMENT ADDED BY CMO #10	-15,184.000	-15,184.000		
			M2	0.000	0.00	
			1.00000	-15,184.000		-15,184.00
0260	202-00220	REMOVAL OF ASPHALT MAT ADDED BY CMO #10	-10,790.000	-10,790.000		
			M2	0.000	0.00	
			2.00000	-10,790.000		-21,580.00
0265	900-00006	ADDED ITEM (DOLLAR)/ RE-DESIGN, ADDED BY CMO #10	6,927.500	6,927.500		
			DOL	0.000	0.00	
			1.00000	6,927.500		6,927.50
0270	900-00006	ADDED ITEM (DOLLAR)/ RE-SURVEY, ADDED BY CMO #10	2,500.000	2,500.000		
			DOL	0.000	0.00	
			1.00000	2,500.000		2,500.00
0275	900-00006	ADDED ITEM (DOLLAR)/ ADDITIONAL CURE, ADDED BY CMO #10	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0280	900-00006	ADDED ITEM (DOLLAR)/ PAVEMENT BLOCK OUT, ADDED BY CMO #10	3,500.000	3,500.000		
			DOL	0.000	0.00	
			1.00000	3,500.000		3,500.00
0285	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE) ADDED BY CMO #10 & #17	6,477.000	6,477.000		
			M3	0.000	0.00	
			6.54000	6,477.000		42,359.58
0290	202-00215	REMOVAL OF CONCRETE PAVEMENT (PLANING) ADDED BY CMO #14	1,140.000	1,140.000		
			M2	0.000	0.00	
			7.50000	1,140.000		8,550.00

CONTID: C11478
 PCN: 11478-BID
 PROJECT: IM 0761-167

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 7
 ESTIMATE RUN 02/06/2003
 06:48:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0295	412-01000	CONCRETE PAVEMENT (250 MM) ADDED BY CMO #14	-2,964.000	-2,964.000		
			M2	0.000	0.00	
			19.75000	-2,964.000		-58,539.00
0300	203-01500	BLADING ADDED BY CMO #17	105.300	105.300		
			HOUR	0.000	0.00	
			125.00000	105.300		13,162.50
0305	206-00510	FILTER MATERIAL (CLASS A) ADDED BY CMO #17	328.000	328.000		
			M3	0.000	0.00	
			34.50000	328.000		11,316.00
0310	304-06007	AGGREGATE BASE COURSE (CLASS 6) ADDED BY CMO #17	165.000	165.000		
			M3	0.000	0.00	
			37.80000	165.000		6,237.00
0315	306-01000	RECONDITIONING ADDED BY CMO #17	2,374.600	2,374.600		
			M2	0.000	0.00	
			1.31000	2,374.600		3,110.73
0320	203-00100	MUCK EXCAVATION ADDED BY CMO #17	3,772.000	3,772.000		
			M3	0.000	0.00	
			10.26000	3,772.000		38,700.72
0325	310-00400	PROCESS ASPHALT MAT FOR BASE COURSE ADDED BY CMO #19	752.640	752.640		
			M2	0.000	0.00	
			12.00000	752.640		9,031.68
0330	210-00810	RESET GROUND SIGN ADDED BY CMO #19	4.000	4.000		
			EACH	0.000	0.00	
			250.00000	4.000		1,000.00
0335	900-00014	ADDED ITEM (LUMP SUM)/ REMOVAL OF DETOUR ADDED BY CMO #19	1.000	1.000		
			L S	0.000	0.00	
			1,500.00000	1.000		1,500.00
0340	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C) ADDED BY CMO #19	3.000	3.000		
			EACH	0.000	0.00	
			200.00000	3.000		600.00
0345	626-00100	MOBILIZATION (WITHOUT AUTOPAY) ADDED BY CMO #19	1.000	1.000		
			L S	0.000	0.00	
			1,000.00000	1.000		1,000.00

CONTID: C11478
 PCN: 11478-BID
 PROJECT: IM 0761-167

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 8
 ESTIMATE RUN 02/06/2003
 06:48:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0350	606-11030	BRIDGE RAIL TYPE 10M ADDED BY CMO #16	-931.000	-931.000		
			M	0.000	0.00	
			250.00000	-931.000		-232,750.00
0355	606-11032	BRIDGE RAIL TYPE 10M (SPECIAL) ADDED BY CMO #16	931.000	931.000		
			M	0.000	0.00	
			268.87000	931.000		250,317.97
0500	202-00450	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 1) ADDED BY CMO #21	1.800	1.800		
			M2	0.000	0.00	
			126.50000	1.800		227.70
0505	202-00454	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 2A) ADDED BY CMO #21	101.410	101.410		
			M2	0.000	0.00	
			192.50000	101.410		19,521.43
0510	202-00456	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 2B) ADDED BY CMO #21	46.270	46.270		
			M2	0.000	0.00	
			385.00000	46.270		17,813.95
0515	202-00460	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 3) ADDED BY CMO #21	16.530	16.530		
			M2	0.000	0.00	
			527.10000	16.530		8,712.96
0525	700-70035	F/A COMMUNICATION DEVICES MCR #1 LINE #13	1,073.290	1,073.290		
			F A	0.000	0.00	
			1.00000	1,073.290		1,073.29
0530	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE ADDED BY MCR #1 LINE #14	605.000	605.000		
			F A	0.000	0.00	
			1.00000	605.000		605.00
0540	900-00006	ADDED ITEM (DOLLAR)/ ROADWAY DAMAGE/WINSLOW	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0545	304-06009	AGGREGATE BASE COURSE (CLASS 6) (SPECIAL) ADDED BY CMO #23	3,933.750	3,933.750		
			T	0.000	0.00	
			21.52000	3,933.750		84,654.30
0550	202-00035	REMOVAL OF PIPE ADDED BY CMO #22	107.000	107.000		
			M	0.000	0.00	
			25.50000	107.000		2,728.50

CONTID: C11478
 PCN: 11478-BID
 PROJECT: IM 0761-167

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 9
 ESTIMATE RUN 02/06/2003
 06:48:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	202-00015	REMOVAL OF HEADWALL ADDED BY CMO #22	3.000	3.000		
			EACH	0.000	0.00	
			1,045.00000	3.000		3,135.00
0560	202-00037	REMOVAL OF END SECTION ADDED BY CMO #22	6.000	6.000		
			EACH	0.000	0.00	
			250.00000	6.000		1,500.00
0565	202-00500	REMOVAL OF PORTIONS OF PRESENT STRUCTURE ADDED BY CMO #22	1.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00
0570	210-04020	MODIFY INLET ADDED BY CMO #22	1.000	1.000		
			EACH	0.000	0.00	
			1,182.50000	1.000		1,182.50
0575	603-01185	450 MM REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) ADDED BY CMO #22	0.000	0.000		
			M	0.000	0.00	
			90.18000	0.000		0.00
0580	603-01245	600 MM REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) ADDED BY CMO #22	55.000	55.000		
			M	0.000	0.00	
			90.97000	55.000		5,003.35
0585	603-01305	750 MM REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) ADDED BY CMO #22	-44.000	-44.000		
			M	0.000	0.00	
			132.90000	-44.000		-5,847.60
0590	603-01365	900 MM REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) ADDED BY CMO #22	-12.000	-12.000		
			M	0.000	0.00	
			200.85000	-12.000		-2,410.20
0595	603-01425	1050 MM REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) ADDED BY CMO #22	104.000	104.000		
			M	0.000	0.00	
			275.00000	104.000		28,600.00
0600	603-01485	1200 MM REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) ADDED BY CMO #22	109.000	109.000		
			M	0.000	0.00	
			275.00000	109.000		29,975.00
0605	603-05024	600 MM REINFORCED CONCRETE END SECTION ADDED BY CMO #22	0.000	0.000		
			EACH	0.000	0.00	
			836.00000	0.000		0.00

CONTID: C11478
 PCN: 11478-BID
 PROJECT: IM 0761-167

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 10
 ESTIMATE RUN 02/06/2003
 06:48:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	603-05030	750 MM REINFORCED CONCRETE END SECTION ADDED BY CMO #22	3.000	3.000		
		EACH		0.000	0.00	
			1,067.00000	3.000		3,201.00
0615	603-05036	900 MM REINFORCED CONCRETE END SECTION ADDED BY CMO #22	8.000	8.000		
		EACH		0.000	0.00	
			1,125.00000	8.000		9,000.00
0620	603-05042	1050 MM REINFORCED CONCRETE END SECTION ADDED BY CMO #22	1.000	1.000		
		EACH		0.000	0.00	
			1,370.00000	1.000		1,370.00
0625	603-05048	1200 MM REINFORCED CONCRETE END SECTION ADDED BY CMO #22	6.000	6.000		
		EACH		0.000	0.00	
			1,510.00000	6.000		9,060.00
0630	603-10240	600 MM CORRUGATED STEEL PIPE ADDED BY CMO #22	32.000	32.000		
		M		0.000	0.00	
			142.00000	32.000		4,544.00
0635	603-30024	600 MM STEEL END SECTION ADDED BY CMO #22	3.000	3.000		
		EACH		0.000	0.00	
			420.00000	3.000		1,260.00
0640	603-50024	600 MM PLASTIC PIPE ADDED BY CMO #22	85.000	85.000		
		M		0.000	0.00	
			201.30000	85.000		17,110.50
0645	604-00305	INLET TYPE C (2 M) ADDED BY CMO #22	2.000	2.000		
		EACH		0.000	0.00	
			2,019.60000	2.000		4,039.20
0650	604-00510	INLET TYPE D (4 M) ADDED BY CMO #22	1.000	1.000		
		EACH		0.000	0.00	
			2,625.00000	1.000		2,625.00
0655	614-00036	SIGN PANEL (SPECIAL) ADDED BY MCR #1 LINE #16	1.000	1.000		
		EACH		0.000	0.00	
			216.00000	1.000		216.00
0660	614-01552	STEEL SIGN POST (65 MM ROUND) (SLIPBASE) ADDED BY MCR #1 LINE #16	3.600	3.600		
		M		0.000	0.00	
			205.33000	3.600		739.19

CONTID: C11478
 PCN: 11478-BID
 PROJECT: IM 0761-167

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 11
 ESTIMATE RUN 02/06/2003
 06:48:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	616-30048	1200 MM TRASH GUARD ADDED BY MCR #1 LINE #17	2.000	2.000		
			EACH	0.000	0.00	
			370.00000	2.000		740.00
0670	608-00005	CONCRETE SIDEWALK (SPECIAL) ADDED BY MCR #1 LINE #18	10.200	10.200		
			M2	0.000	0.00	
			85.00000	10.200		867.00
0675	518-01002	BRIDGE EXPANSION DEVICE (0-50 MM) ADDED BY MCR #1 LINE #18	3.000	3.000		
			M	0.000	0.00	
			350.00000	3.000		1,050.00
0680	212-00028	SEEDING (WETLANDS) ADDED BY CMO #24	0.400	0.400		
			HA	0.000	0.00	
			13,200.00000	0.400		5,280.00
0685	213-00002	MULCHING (WEED FREE HAY) ADDED BY CMO #24	0.400	0.400		
			HA	0.000	0.00	
			7,700.00000	0.400		3,080.00
0690	900-00014	ADDED ITEM (LUMP SUM)/ ADDED BY CMO #24/WETLANDS RESTORATION	1.000	1.000		
			L S	0.000	0.00	
			34,136.44000	1.000		34,136.44
0695	900-00006	ADDED ITEM (DOLLAR)/ ADDED BY CMO #26	-1.000	-1.000		
			DOL	0.000	0.00	
			17,133.84000	-1.000		-17,133.84
0700	504-04410	BLOCK FACING ADDED BY MCR #1 LINE #19	8.100	8.100		
			M2	0.000	0.00	
			378.95000	8.100		3,069.50
0705	629-01002	SURVEY MONUMENT (TYPE 2) ADDED BY MCR #1 LINE #20	15.000	15.000		
			EACH	0.000	0.00	
			175.00000	15.000		2,625.00
0710	208-00010	EROSION BALES ADDED BY MCR #1 LINE #21	68.000	68.000		
			EACH	0.000	0.00	
			11.00000	68.000		748.00
0715	212-00006	SEEDING (NATIVE) ADDED BY MCR #1 LINE #21	3.000	3.000		
			HA	0.000	0.00	
			1,100.00000	3.000		3,300.00

CONTID: C11478
 PCN: 11478-BID
 PROJECT: IM 0761-167

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 12
 ESTIMATE RUN 02/06/2003
 06:48:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	213-00000	MULCHING ADDED BY MCR #1 LINE #21	3.000	3.000		
			HA	0.000	0.00	
			700.00000	3.000		2,100.00
0725	213-00061	MULCH TACKIFIER ADDED BY MCR #1 LINE #21	340.000	340.000		
			KG	0.000	0.00	
			5.00000	340.000		1,700.00
0730	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A) ADDED BY MCR #1 LINE #23	10.000	10.000		
			EACH	0.000	0.00	
			200.00000	10.000		2,000.00
0735	900-00006	ADDED ITEM (DOLLAR)/ COLORADO BARRICADE LIEN	0.000	-1.000		
			DOL	1.000	17,357.35	
			17,357.35000	0.000		0.00
0740	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR DT CONCRETE	-79.560	-79.560		
			DOL	0.000	0.00	
			1.00000	-79.560		-79.56
0745	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR HBP	0.000	-1,220.860		
			DOL	0.000	0.00	
			1.00000	-1,220.860		-1,220.86
			CAT 0200	CURRENT AMT	\$ 29,491,677.95 \$	17,357.35 \$ 29,493,584.78
CAT NO0201 ROADWAY - POE (N)						
0360	202-00210	REMOVAL OF CONCRETE PAVEMENT ADDED BY CMO #18	943.400	943.400		
			M2	0.000	0.00	
			24.00000	943.400		22,641.60
0365	202-05150	SANDBLASTING ADDED BY CMO #18	398.000	398.000		
			M2	0.000	0.00	
			22.00000	398.000		8,756.00
0370	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE) ADDED BY CMO #18	1,319.000	1,319.000		
			M3	0.000	0.00	
			18.00000	1,319.000		23,742.00
0375	203-00100	MUCK EXCAVATION ADDED BY CMO #18	1,463.000	1,463.000		
			M3	0.000	0.00	
			15.00000	1,463.000		21,945.00

CONTID: C11478
 PCN: 11478-BID
 PROJECT: IM 0761-167

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 13
 ESTIMATE RUN 02/06/2003
 06:48:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - POE (N)						
0380	203-01500	BLADING ADDED BY CMO #18	17.000	17.000		
			110.00000	17.000	0.00	1,870.00
0385	212-00006	SEEDING (NATIVE) ADDED BY CMO #18	1.600	1.780		
			1,100.00000	1.780	0.00	1,958.00
0390	213-00003	MULCHING (WEED FREE) ADDED BY CMO #18	1.780	1.780		
			850.00000	1.780	0.00	1,513.00
0395	213-00061	MULCH TACKIFIER ADDED BY CMO #18	204.000	204.000		
			10.00000	204.000	0.00	2,040.00
0400	304-06007	AGGREGATE BASE COURSE (CLASS 6) ADDED BY CMO #18	144.000	144.000		
			29.00000	144.000	0.00	4,176.00
0405	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT) ADDED BY CMO #18	0.000	0.000		
			200.00000	0.000	0.00	0.00
0410	412-01255	CONCRETE PAVEMENT (300 MM) (SPECIAL) ADDED BY CMO #18	943.400	943.400		
			127.00000	943.400	0.00	119,811.80
0415	620-00020	SANITARY FACILITY ADDED BY CMO #18	1.000	1.000		
			250.00000	1.000	0.00	250.00
0420	625-00000	CONSTRUCTION SURVEYING ADDED BY CMO #18	1.000	1.000		
			2,000.00000	1.000	0.00	2,000.00
0425	626-00100	MOBILIZATION (WITHOUT AUTOPAY) ADDED BY CMO #18	1.000	1.000		
			28,000.00000	1.000	0.00	28,000.00
0430	627-00001	PAVEMENT MARKING PAINT ADDED BY CMO #18	130.000	130.000		
			30.00000	130.000	0.00	3,900.00

CONTID: C11478
 PCN: 11478-BID
 PROJECT: IM 0761-167

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 14
 ESTIMATE RUN 02/06/2003
 06:48:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - POE (N)						
0435	627-00005	EPOXY PAVEMENT MARKING ADDED BY CMO #18	64.000	64.000		
			L	0.000	0.00	
			50.00000	64.000		3,200.00
0440	630-00000	FLAGGING ADDED BY CMO #18	45.000	45.000		
			HOURL	0.000	0.00	
			30.00000	45.000		1,350.00
0445	630-00007	TRAFFIC CONTROL INSPECTION ADDED BY CMO #18	44.000	44.000		
			DAY	0.000	0.00	
			225.00000	44.000		9,900.00
0450	630-00002	TRAFFIC CONTROL SUPERVISOR ADDED BY CMO #18	8.000	8.000		
			DAY	0.000	0.00	
			430.00000	8.000		3,440.00
0455	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A) ADDED BY CMO #18	5.000	5.000		
			EACH	0.000	0.00	
			80.00000	5.000		400.00
0460	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C) ADDED BY CMO #18	9.000	23.000		
			EACH	0.000	0.00	
			200.00000	23.000		4,600.00
0465	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL) ADDED BY CMO #18	21.000	1.000		
			M2	0.000	0.00	
			150.00000	1.000		150.00
0470	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE) ADDED BY CMO #18	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
0475	630-80360	DRUM CHANNELIZING DEVICE ADDED BY CMO #18	41.000	41.000		
			EACH	0.000	0.00	
			75.00000	41.000		3,075.00
0480	630-80355	PORTABLE MESSAGE SIGN PANEL ADDED BY CMO #18	1.000	1.000		
			EACH	0.000	0.00	
			4,500.00000	1.000		4,500.00
0485	630-80370	CONCRETE BARRIER (TEMPORARY) ADDED BY CMO #18	362.000	362.000		
			M	0.000	0.00	
			64.00000	362.000		23,168.00

CONTID: C11478
 PCN: 11478-BID
 PROJECT: IM 0761-167

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 15
 ESTIMATE RUN 02/06/2003
 06:48:34

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - POE (N)						
0490	630-80380	TRAFFIC CONE ADDED BY CMO #18	73.000	73.000		
			EACH	0.000	0.00	
			10.00000	73.000		730.00
0495	630-85115	IMPACT ATTENUATOR (QUADGUARD) (TEMPORARY) ADDED BY CMO #18	1.000	1.000		
			EACH	0.000	0.00	
			7,000.00000	1.000		7,000.00
0535	621-00450	DETOUR PAVEMENT ADDED BY MCR #1 LINE #15	946.700	946.700		
			M2	0.000	0.00	
			50.00000	946.700		47,335.00
			CAT 0201	CURRENT AMT \$	353,453.40 \$	0.00 \$ 353,451.40
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0080	620-00005	*FIELD OFFICE (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			50,000.00000	1.000		50,000.00
0085	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
0090	620-00012	FIELD LABORATORY (CLASS 2) (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
0095	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			5,000.00000	2.000		10,000.00
0100	700-70035	F/A LONG DISTANCE CHARGES (CE)	90.100	90.100		
			F A	0.000	0.00	
			1.00000	90.100		90.10
0115	700-70035	F/A PROJECT PERSONNEL COMMUNICATIONS (CE)	1,352.580	1,352.580		
			F A	0.000	0.00	
			1.00000	1,352.580		1,352.58
0520	700-70035	F/A ADVERTISEMENT ADDED BY MCR #1 LINE #12	60.000	60.000		
			F A	0.000	0.00	
			1.00000	60.000		60.00
			CAT 0400	CURRENT AMT \$	111,502.68 \$	0.00 \$ 111,502.68
PROJECT TOTAL			CURRENT AMT	\$ 29,956,634.03 \$	17,357.35	\$ 29,958,538.86