

ESTIMATE SUMMARY

CONTID: C11581

ESTIMATE NO: 0007 PROG

SPEC YR: 1999

PCN: 11581-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:
BRIDGES S/O FLORENCE

TIME CHARGED: 184.0 DAYS
PERCENT TIME: 102.22

TIME ALLOW:
ORIG TIME ALLOW:

180 CALENDAR DAYS
180 CALENDAR DAYS

PROJECT NO: BR 067A-008
BRIDGES S/O FLORENCE
NAME OF ROAD: SH 67
PROJECT COUNTIES: FREMONT, REGION 2

CONTRACTOR:

LAWRENCE CONSTRUCTION COMPANY
9002 N. MOORE RD.

PAY PERIOD ENDING 12/19/2000 DATE TIME STARTED 06/15/2000
DATE LET 04/27/2000 DATE WORK BEGAN
DATE AWARDED 05/03/2000 DATE TIME STOPPED 01/05/2001
DATE CONTRACT EXECUTED 05/17/2000 DATE ACCEPTED 01/05/2001
DATE NOTICE TO PROCEED 06/15/2000

LITTLETON CO 80125 303-791-5642

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,067,653.87 PARTICIPATING	\$ 1,974,084.49	\$ 58,491.87
AWARD PROJECT AMT:	\$ 1,872,723.39 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	95.47% TOTAL EARNINGS	1,974,084.49	58,491.87
FUNDS AVAILABLE:	\$ 93,569.38 STOCKPILED MATERIALS	-23.42	0.00
	GROSS EARNINGS	1,974,061.07	58,491.87
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-28,090.85	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,945,970.22	58,491.87
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,945,970.22	58,491.87
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 58,491.87

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C11581
 PCN: 11581-BID
 PROJECT: BR 067A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 01/17/2001
 11:06:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00033	REMOVAL OF PIPE DELETED FORM 105	0.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00
0010	202-00090	REMOVAL OF DELINEATOR	64.000	64.000		
			EACH	0.000	0.00	
			6.00000	64.000		384.00
0015	202-00220	REMOVAL OF ASPHALT MAT	21,580.000	6,868.000		
			SY	0.000	0.00	
			1.50000	6,868.000		10,302.00
0020	202-00425	REMOVAL OF BRIDGE RAILING	250.000	250.000		
			LF	0.000	0.00	
			5.95000	250.000		1,487.50
0025	202-00810	REMOVAL OF GROUND SIGN	12.000	12.000		
			EACH	0.000	0.00	
			60.00000	12.000		720.00
0030	202-01000	*REMOVAL OF FENCE	3,627.000	3,627.000		
			LF	0.000	0.00	
			1.58000	3,627.000		5,730.66
0035	202-01130	REMOVAL OF GUARDRAIL TYPE 3	740.000	740.000		
			LF	0.000	0.00	
			3.41000	740.000		2,523.40
0040	202-01300	REMOVAL OF END ANCHORAGE	8.000	8.000		
			EACH	0.000	0.00	
			110.00000	8.000		880.00
0045	202-04001	PLUG CULVERT	1.000	1.000		
			EACH	0.000	0.00	
			301.00000	1.000		301.00
0050	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	39,193.000	39,193.000		
			CY	0.000	0.00	
			1.45000	39,193.000		56,829.85
0055	203-01594	COMBINATION LOADER	8.000	8.000		
			HOUR	0.000	0.00	
			67.15000	8.000		537.20

CONTID: C11581
 PCN: 11581-BID
 PROJECT: BR 067A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 01/17/2001
 11:06:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	206-00000	STRUCTURE EXCAVATION	500.000	500.000		
			CY	0.000	0.00	
			6.00000	500.000		3,000.00
0065	207-00205	TOPSOIL	8,576.000	3,901.000		
			CY	4,675.000	27,068.25	
			5.79000	8,576.000		49,655.04
0070	208-00011	*EROSION BALES (WEED FREE)	315.000	227.000		
			EACH	0.000	0.00	
			12.60000	227.000		2,860.20
0075	208-00100	SEDIMENT REMOVAL AND DISPOSAL DELETED FORM 105	1.000	0.000		
			L S	0.000	0.00	
			2,500.00000	0.000		0.00
0080	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			2,700.00000	1.000		2,700.00
0085	210-00011	RESET MAILBOX STRUCTURE (TYPE 1)	3.000	3.000		
			EACH	0.000	0.00	
			280.00000	3.000		840.00
0090	210-00810	RESET GROUND SIGN	10.000	6.000		
			EACH	0.000	0.00	
			175.00000	6.000		1,050.00
0095	212-00006	*SEEDING (NATIVE)	18.000	13.000		
			ACRE	3.100	1,302.00	
			420.00000	16.100		6,762.00
0100	213-00002	*MULCHING (WEED FREE HAY)	18.000	13.000		
			ACRE	3.100	1,188.08	
			383.25000	16.100		6,170.33
0105	213-00061	*MULCH TACKIFIER	2,700.000	1,000.000		
			LB	1,415.000	4,386.50	
			3.10000	2,415.000		7,486.50
0110	216-00039	*SOIL RETENTION BLANKET (STRAW)	150.000	150.000		
			SY	0.000	0.00	
			3.10000	150.000		465.00

CONTID: C11581
 PCN: 11581-BID
 PROJECT: BR 067A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 01/17/2001
 11:06:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	1.000		
			L S	0.000	0.00	
			2,362.50000	1.000		2,362.50
0120	250-00050	*MONITORING TECHNICIAN	21.000	21.000		
			HOOR	0.000	0.00	
			45.00000	21.000		945.00
0125	250-00110	*HEALTH AND SAFETY OFFICER	9.000	9.000		
			HOOR	0.000	0.00	
			68.00000	9.000		612.00
0130	403-32353	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (76)(PG 58-22)	13,125.830	13,125.830		
			TON	0.000	0.00	
			40.00000	13,125.830		525,033.20
0135	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	7,000.000	4,948.000		
			GAL	0.000	0.00	
			1.50000	4,948.000		7,422.00
0140	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	947.000	947.000		
			SY	0.000	0.00	
			2.20000	947.000		2,083.40
0145	506-00218	RIPRAP (18 INCH)	931.000	931.000		
			CY	0.000	0.00	
			32.00000	931.000		29,792.00
0150	603-10180	18 INCH CORRUGATED STEEL PIPE	184.000	184.000		
			LF	0.000	0.00	
			32.00000	184.000		5,888.00
0155	603-10240	24 INCH CORRUGATED STEEL PIPE	6.000	6.000		
			LF	0.000	0.00	
			100.00000	6.000		600.00
0160	603-30018	18 INCH STEEL END SECTION	10.000	10.000		
			EACH	0.000	0.00	
			340.00000	10.000		3,400.00
0165	603-30024	24 INCH STEEL END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			376.44000	2.000		752.88

CONTID: C11581
 PCN: 11581-BID
 PROJECT: BR 067A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 01/17/2001
 11:06:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,056.250	1,056.250		
			LF	0.000	0.00	
			12.60000	1,056.250		13,308.75
0175	606-01370	*END ANCHORAGE TYPE 3G	8.000	8.000		
			EACH	0.000	0.00	
			981.75000	8.000		7,854.00
0180	606-01390	*END ANCHORAGE TYPE 3K	1.000	1.000		
			EACH	0.000	0.00	
			787.50000	1.000		787.50
0185	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	7.000	7.000		
			EACH	0.000	0.00	
			1,365.00000	7.000		9,555.00
0190	607-00005	*END POST	9.000	9.000		
			EACH	0.000	0.00	
			222.60000	9.000		2,003.40
0195	607-00010	*CORNER AND LINE BRACE POST	9.000	8.000		
			EACH	0.000	0.00	
			286.65000	8.000		2,293.20
0200	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	3,300.000	3,080.000		
			LF	200.000	582.00	
			2.91000	3,280.000		9,544.80
0205	607-11525	FENCE (PLASTIC)	250.000	200.000		
			LF	0.000	0.00	
			5.25000	200.000		1,050.00
0210	607-11580	*FENCE (TEMPORARY)	3,058.000	3,058.000		
			LF	0.000	0.00	
			2.63000	3,058.000		8,042.54
0215	607-60120	*20 FOOT GATE	2.000	0.000		
			EACH	2.000	1,310.40	
			655.20000	2.000		1,310.40
0220	612-00001	DELINEATOR (TYPE I)	44.000	43.000		
			EACH	1.000	10.50	
			10.50000	44.000		462.00

CONTID: C11581
 PCN: 11581-BID
 PROJECT: BR 067A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 01/17/2001
 11:06:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	612-00003	DELINEATOR (TYPE III)	8.000	6.000		
			EACH	2.000	42.00	
			21.00000	8.000		168.00
0230	614-00011	SIGN PANEL (CLASS I)	58.000	41.500		
			SF	15.760	198.58	
			12.60000	57.260		721.48
0235	614-00012	SIGN PANEL (CLASS II)	50.000	50.000		
			SF	0.000	0.00	
			15.75000	50.000		787.50
0240	614-00200	STEEL SIGN POST (U-2)	187.250	138.500		
			LF	48.750	102.38	
			2.10000	187.250		393.23
0245	614-01502	STEEL SIGN POST (2 INCH ROUND)	50.000	50.000		
			LF	0.000	0.00	
			6.30000	50.000		315.00
0250	614-01552	STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	52.000	52.000		
			LF	0.000	0.00	
			21.00000	52.000		1,092.00
0255	617-03000	DETOUR CULVERT PIPE	2.000	2.000		
			L S	0.000	0.00	
			9,198.00000	2.000		18,396.00
0260	621-00450	*DETOUR PAVEMENT	16,156.000	16,156.000		
			SY	0.000	0.00	
			6.00000	16,156.000		96,936.00
0265	625-00000	*CONSTRUCTION SURVEYING	1.000	0.850		
			L S	0.150	7,800.00	
			52,000.00000	1.000		52,000.00
0270	626-00000	*MOBILIZATION	1.000	0.952		
			L S	0.000	0.00	
			178,000.00000	0.952		169,456.00
0275	627-00001	*PAVEMENT MARKING PAINT	180.000	145.200		
			GAL	0.000	0.00	
			52.50000	145.200		7,623.00

CONTID: C11581
 PCN: 11581-BID
 PROJECT: BR 067A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 01/17/2001
 11:06:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	627-00005	*EPOXY PAVEMENT MARKING	103.400	103.400		
			GAL	0.000	0.00	
			126.00000	103.400		13,028.40
0285	629-01002	*SURVEY MONUMENT (TYPE 2)	10.000	0.000		
			EACH	5.000	1,050.00	
			210.00000	5.000		1,050.00
0290	630-00000	*FLAGGING	1,500.000	1,388.500		
			HOOR	49.000	1,078.00	
			22.00000	1,437.500		31,625.00
0295	630-00002	*TRAFFIC CONTROL SUPERVISOR	85.000	79.000		
			DAY	3.000	945.00	
			315.00000	82.000		25,830.00
0300	630-00007	*TRAFFIC CONTROL INSPECTION	88.000	86.000		
			DAY	2.000	230.00	
			115.00000	88.000		10,120.00
0305	630-80001	*FLASHING BEACON (PORTABLE)	2.000	1.800		
			EACH	0.000	0.00	
			525.00000	1.800		945.00
0310	630-80337	*BARRICADE (TYPE 3 M-C) (TEMPORARY)	6.000	5.400		
			EACH	0.000	0.00	
			472.50000	5.400		2,551.50
0315	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	24.000	19.800		
			EACH	0.000	0.00	
			68.25000	19.800		1,351.35
0320	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	54.000	48.600		
			EACH	0.000	0.00	
			124.43000	48.600		6,047.30
0325	630-80360	*DRUM CHANNELIZING DEVICE	188.000	169.200		
			EACH	0.000	0.00	
			68.25000	169.200		11,547.90
0330	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING) DELETED FORM 105	0.000	0.000		
			EACH	0.000	0.00	
			68.25000	0.000		0.00

CONTID: C11581
 PCN: 11581-BID
 PROJECT: BR 067A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 01/17/2001
 11:06:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	630-80370	CONCRETE BARRIER (TEMPORARY)	2,260.000	2,034.000		
			LF	0.000	0.00	
			10.50000	2,034.000		21,357.00
0340	630-80380	*TRAFFIC CONE	20.000	18.000		
			EACH	0.000	0.00	
			10.50000	18.000		189.00
0345	630-85006	IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	2.000	1.800		
			EACH	0.000	0.00	
			2,625.00000	1.800		4,725.00
0350	700-70010	F/A MINOR CONTRACT REVISIONS	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	2,267.000	0.000		
			F A	1,504.400	1,504.40	
			1.00000	1,504.400		1,504.40
0360	700-70020	F/A ON-THE-JOB TRAINEE DELETED FORM 105	200.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0365	700-70022	F/A OJT PILOT DELETED FORM 105	525.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0370	700-70025	F/A QUALITY INCENTIVE PAYMENT	5,000.000	0.000		
			F A	2,961.280	2,961.28	
			1.00000	2,961.280		2,961.28
0375	700-70028	F/A ESB PROGRAM DELETED FORM 105	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0380	700-70380	F/A EROSION CONTROL DELETED FORM 105	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0530	202-00250	REM PAVEMENT MARKING MCR	818.000	818.000		
			SF	0.000	0.00	
			3.15000	818.000		2,576.70

CONTID: C11581
 PCN: 11581-BID
 PROJECT: BR 067A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/17/2001

ESTIMATE NO: 0007

11:06:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0535	900-00014	ADDED ITEM (LUMP SUM)/ REMOVAL OF OLD ABUTMENT. MCR	1.000	1.000		
			L S	0.000	0.00	
			1,673.80000	1.000		1,673.80
0540	606-01385	END ANCHOR TY 3J MCR	1.000	1.000		
			EACH	0.000	0.00	
			1,052.25000	1.000		1,052.25
0545	403-00720	HBP (PATCHING) (ASPH) MCR	163.500	109.640		
			TON	53.860	6,732.50	
			125.00000	163.500		20,437.50
0550	900-00007	ADDED ITEM (EACH)/ PRIVATE ENTRANCE MCR	1.000	1.000		
			EACH	0.000	0.00	
			1,038.90000	1.000		1,038.90
0555	403-00720	HBP (PATCHING) (ASPH) DELETED FORM 105	0.000	0.000		
			TON	0.000	0.00	
			125.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 1,372,085.37 \$	58,491.87 \$	1,305,287.74
CAT NO0300 STRUCTURE K-16-AP						
0385	202-00400	REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			19,500.00000	1.000		19,500.00
0390	206-00000	STRUCTURE EXCAVATION	616.000	616.000		
			CY	0.000	0.00	
			6.00000	616.000		3,696.00
0395	206-00100	STRUCTURE BACKFILL (CLASS 1)	340.000	340.000		
			CY	0.000	0.00	
			15.50000	340.000		5,270.00
0400	206-00200	STRUCTURE BACKFILL (CLASS 2)	142.000	142.000		
			CY	0.000	0.00	
			20.00000	142.000		2,840.00
0405	206-00360	MECHANICAL REINFORCEMENT OF SOIL	320.000	320.000		
			CY	0.000	0.00	
			12.00000	320.000		3,840.00

CONTID: C11581
 PCN: 11581-BID
 PROJECT: BR 067A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 01/17/2001
 11:06:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURE K-16-AP							
0410	403-32353	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (76)(PG 58-22) DELETED FORM 105	0.000	0.000			
			TON	0.000	0.00		
			40.00000	0.000		0.00	
0415	502-11274	STEEL PILING (HP 12X74)	358.800	358.800			
			LF	0.000	0.00		
			36.00000	358.800		12,916.80	
0420	515-00120	*WATERPROOFING (MEMBRANE)	430.000	430.000			
			SY	0.000	0.00		
			9.75000	430.000		4,192.50	
0425	601-03040	CONCRETE CLASS D (BRIDGE)	199.700	199.700			
			CY	0.000	0.00		
			335.00000	199.700		66,899.50	
0430	602-00020	*REINFORCING STEEL (EPOXY COATED)	22,179.000	22,179.000			
			LB	0.000	0.00		
			0.59000	22,179.000		13,085.61	
0430		MATERIAL ALLOWANCE REINF STEEL (EPOXY)		0.000			
			LB	0.000	0.00		
			0.28500	0.000		0.00	
0435	606-11030	BRIDGE RAIL TYPE 10M	270.000	270.000			
			LF	0.000	0.00		
			84.63000	270.000		22,850.10	
0440	618-01992	PRESTRESSED CONCRETE BOX (DEPTH LESS THAN 32 INCHES)	4,042.000	4,042.000			
			SF	0.000	0.00		
			29.00000	4,042.000		117,218.00	
			CAT 0300	CURRENT AMT \$	272,308.51 \$	0.00 \$	272,308.51
CAT NO0301 STRUCTURE K-16-BW							
0445	202-00400	REMOVAL OF BRIDGE	1.000	1.000			
			EACH	0.000	0.00		
			19,500.00000	1.000		19,500.00	
0450	206-00000	STRUCTURE EXCAVATION	239.000	239.000			
			CY	0.000	0.00		
			6.00000	239.000		1,434.00	

CONTID: C11581
 PCN: 11581-BID
 PROJECT: BR 067A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 01/17/2001
 11:06:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE K-16-BW						
0455	206-00200	STRUCTURE BACKFILL (CLASS 2)	202.000	202.000		
			CY	0.000	0.00	
			20.00000	202.000		4,040.00
0460	601-03030	CONCRETE CLASS D (BOX CULVERT)	329.310	329.310		
			CY	0.000	0.00	
			288.00000	329.310		94,841.28
0465	602-00000	*REINFORCING STEEL	46,842.000	46,842.000		
			LB	0.000	0.00	
			0.46000	46,842.000		21,547.32
0465		MATERIAL ALLOWANCE REINF STEEL		-112.326		
			LB	0.000	0.00	
			0.20850	-112.326		-23.42
0470	602-00020	*REINFORCING STEEL (EPOXY COATED)	27,769.000	27,769.000		
			LB	0.000	0.00	
			0.59000	27,769.000		16,383.71
0470		MATERIAL ALLOWANCE REINF STEEL (EPOXY)		0.000		
			LB	0.000	0.00	
			0.28500	0.000		0.00
0475	606-11000	BRIDGE RAIL TYPE 10	85.000	85.000		
			LF	0.000	0.00	
			64.86000	85.000		5,513.10
			CAT 0301	CURRENT AMT \$	163,259.41 \$	0.00 \$ 163,235.99
CAT NO0302 STRUCTURE K-16-BZ						
0480	202-00400	REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			19,500.00000	1.000		19,500.00
0485	206-00000	STRUCTURE EXCAVATION	268.000	248.000		
			CY	0.000	0.00	
			6.00000	248.000		1,488.00
0490	206-00200	STRUCTURE BACKFILL (CLASS 2)	104.000	104.000		
			CY	0.000	0.00	
			20.00000	104.000		2,080.00

CONTID: C11581
 PCN: 11581-BID
 PROJECT: BR 067A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12
 ESTIMATE RUN 01/17/2001
 11:06:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURE K-16-BZ						
0495	502-11253	STEEL PILING (HP 12X53)	438.300	438.300		
			LF	0.000	0.00	
			32.00000	438.300		14,025.60
0500	601-03030	CONCRETE CLASS D (BOX CULVERT)	426.500	406.000		
			CY	0.000	0.00	
			288.00000	406.000		116,928.00
0505	602-00000	*REINFORCING STEEL	47,667.000	47,667.000		
			LB	0.000	0.00	
			0.46000	47,667.000		21,926.82
0505		MATERIAL ALLOWANCE REINFORCING STEEL		0.000		
			LB	0.000	0.00	
			0.20850	0.000		0.00
0510	602-00020	*REINFORCING STEEL (EPOXY COATED)	36,624.000	35,221.000		
			LB	0.000	0.00	
			0.59000	35,221.000		20,780.39
0510		MATERIAL ALLOWANCE REINFORCING STEEL (EPOXY COATED)		0.000		
			LB	0.000	0.00	
			0.28500	0.000		0.00
0560	501-00300	DRIVE STEEL SHEET PILING MCR	2,000.000	0.000		
			SF	0.000	0.00	
			9.96000	0.000		0.00
			CAT 0302	CURRENT AMT \$	223,500.58 \$	0.00 \$ 196,728.81
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0515	620-00001	FIELD OFFICE (CLASS 1)	1.000	1.000		
			EACH	0.000	0.00	
			18,500.00000	1.000		18,500.00
0520	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
0525	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
			CAT 0400	CURRENT AMT \$	36,500.00 \$	0.00 \$ 36,500.00
PROJECT TOTAL			CURRENT AMT \$	2,067,653.87 \$	58,491.87 \$	1,974,061.05