

ESTIMATE SUMMARY

12:22:18

CONTID: C11707

ESTIMATE NO: 0012 PROG

SPEC YR: 1998

PCN: 11707-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 216.5 DAYS

TIME ALLOW:

240 WORK DAYS

US6 - SHERIDAN TO WADSWORTH NOISEWALL

PERCENT TIME: 90.21

ORIG TIME ALLOW:

190 WORK DAYS

PROJECT NO:

STA 0061-062

US6 - SHERIDAN TO WADSWORTH NOISEWALL

NAME OF ROAD:

US6

PROJECT COUNTIES:

JEFFERSON, REGION 6

CONTRACTOR:

JALISCO INTERNATIONAL, INC.

PAY PERIOD ENDING

04/30/2001

DATE TIME STARTED

05/08/2000

6663 COLORADO BLVD.

DATE LET

03/16/2000

DATE WORK BEGAN

05/08/2000

DATE AWARDED

03/27/2000

DATE TIME STOPPED

06/08/2001

DATE CONTRACT EXECUTED

03/27/2000

DATE ACCEPTED

06/08/2001

COMMERCE CITY

CO 80022

303/287-8905

DATE NOTICE TO PROCEED

05/08/2000

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,860,302.78	PARTICIPATING	\$ 4,373,532.17	\$ 494,899.64
AWARD PROJECT AMT:	\$ 4,198,691.88	NON-PARTICIPATING	140,400.00	0.00
PERCENT COMPLETE:	92.87%	TOTAL EARNINGS	4,513,932.17	494,899.64
FUNDS AVAILABLE:	\$ 346,370.61	STOCKPILED MATERIALS	40,908.00	-230,130.86
		GROSS EARNINGS	4,554,840.17	264,768.78
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-62,980.38	0.00
		SECURITIES ENCUMBERED	10,752.82	0.00
		NET EARNINGS	4,502,612.61	264,768.78
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	4,502,612.61	264,768.78
		OTHER ADJUSTMENTS	0.00	0.00
			<hr/>	
			PAYMENT DUE	\$ 264,768.78

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C11707
 PCN: 11707-BID
 PROJECT: STA 0061-062

COLORADO DEPARTMENT OF TRANSPORTATION

Page 2
 ESTIMATE RUN 05/03/2001
 12:22:18

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00001	REMOVAL OF STRUCTURE	14.000	14.000		
			EACH	0.000	0.00	
			800.00000	14.000		11,200.00
0010	202-00010	*REMOVAL OF TREE	41.000	41.000		
			EACH	0.000	0.00	
			500.00000	41.000		20,500.00
0015	202-00011	TREE TRIMMING	0.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0020	202-00090	*REMOVAL OF DELINEATOR	15.000	0.000		
			EACH	0.000	0.00	
			3.00000	0.000		0.00
0025	202-00195	REMOVAL OF MEDIAN COVER	37.300	37.300		
			M2	0.000	0.00	
			24.00000	37.300		895.20
0030	202-00203	REMOVAL OF CURB AND GUTTER	43.000	42.700		
			M	0.000	0.00	
			16.00000	42.700		683.20
0035	202-00250	*REMOVAL OF PAVEMENT MARKING	2,020.800	746.900		
			M2	0.000	0.00	
			10.50000	746.900		7,842.45
0040	202-00810	*REMOVAL OF GROUND SIGN	31.000	0.000		
			EACH	0.000	0.00	
			45.00000	0.000		0.00
0045	202-01000	REMOVAL OF FENCE	146.000	145.500		
			M	0.000	0.00	
			5.00000	145.500		727.50
0050	202-01150	REMOVAL OF GUARDRAIL TYPE 5	3,643.000	3,533.000		
			M	0.000	0.00	
			14.00000	3,533.000		49,462.00
0055	202-04001	PLUG CULVERT	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00

CONTID: C11707
 PCN: 11707-BID
 PROJECT: STA 0061-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 3
 ESTIMATE RUN 05/03/2001
 12:22:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-00000	*UNCLASSIFIED EXCAVATION	951.000	701.750		
			M3	0.000	0.00	
			63.00000	701.750		44,210.25
0065	203-01597	*POTHOLING	37.000	30.000		
			hour	0.000	0.00	
			150.00000	30.000		4,500.00
0070	207-00205	TOPSOIL	154.000	0.000		
			M3	120.000	3,840.00	
			32.00000	120.000		3,840.00
0075	208-00011	EROSION BALES (WEED FREE)	14.000	14.000		
			EACH	0.000	0.00	
			14.00000	14.000		196.00
0080	208-00020	SILT FENCE	0.000	0.000		
			M	0.000	0.00	
			7.00000	0.000		0.00
0081	900-00014	ADDED ITEM (LUMP SUM)/ AS PER MCR LINE 6	1.000	0.000		
			L S	0.000	0.00	
			1,300.00000	0.000		0.00
0085	210-01011	*RESET GATE	1.000	1.000		
			EACH	0.000	0.00	
			150.00000	1.000		150.00
0090	250-00050	*MONITORING TECHNICIAN	0.000	0.000		
			hour	0.000	0.00	
			60.00000	0.000		0.00
0095	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	412.000	350.880		
			T	0.000	0.00	
			150.00000	350.880		52,632.00
0096	403-00720	HBP (PATCHING) (ASPH) AS PER CMO 2	3,721.140	3,151.620		
			T	418.270	60,649.15	
			145.00000	3,569.890		517,634.05
0100	403-34354	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (96)(PG 64-22)	528.100	528.100		
			T	0.000	0.00	
			75.00000	528.100		39,607.50

CONTID: C11707
 PCN: 11707-BID
 PROJECT: STA 0061-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 4
 ESTIMATE RUN 05/03/2001
 12:22:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0105	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	2,257.000	2,256.800		
			L	0.000	0.00	
			0.75000	2,256.800		1,692.60
0110	503-00042	*DRILLED CAISSON (1050 MM)	5.400	5.400		
			M	0.000	0.00	
			430.00000	5.400		2,322.00
0115	507-00400	*BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	22.520	0.000		
			T	18.420	1,842.00	
			100.00000	18.420		1,842.00
0120	601-10400	*DRILLED HOLE	214.000	214.000		
			EACH	0.000	0.00	
			80.00000	214.000		17,120.00
0125	603-01125	300 MM REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	21.500	21.500		
			M	0.000	0.00	
			140.00000	21.500		3,010.00
0130	603-01155	375 MM REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	56.500	56.500		
			M	0.000	0.00	
			145.00000	56.500		8,192.50
0135	603-01185	450 MM REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) ** NRCP IN LIEU OF RCP PER M&S STANDARDS	2,570.500	2,570.500		
			M	0.000	0.00	
			100.00000	2,570.500		257,050.00
0140	604-00505	*INLET TYPE D (2 M)	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
0145	604-16005	*INLET TYPE 16 (2 M)	2.000	2.000		
			EACH	0.000	0.00	
			2,800.00000	2.000		5,600.00
0150	604-16505	*INLET TYPE 16 (DOUBLE) (2 M)	2.000	2.000		
			EACH	0.000	0.00	
			3,500.00000	2.000		7,000.00
0155	604-25005	*VANE GRATE INLET (2 M)	2.000	2.000		
			EACH	0.000	0.00	
			3,400.00000	2.000		6,800.00

CONTID: C11707
 PCN: 11707-BID
 PROJECT: STA 0061-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 5
 ESTIMATE RUN 05/03/2001
 12:22:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0160	604-26005	*VANE GRATE INLET (DOUBLE) (2 M)	61.000	61.000		
			EACH	0.000	0.00	
			4,000.00000	61.000		244,000.00
0165	604-26010	*VANE GRATE INLET (DOUBLE) (4 M)	1.000	1.000		
			EACH	0.000	0.00	
			4,600.00000	1.000		4,600.00
0170	604-30005	MANHOLE SLAB BASE (2 M)	5.000	5.000		
			EACH	0.000	0.00	
			2,400.00000	5.000		12,000.00
0175	604-30010	MANHOLE SLAB BASE (4 M)	2.000	2.000		
			EACH	0.000	0.00	
			3,800.00000	2.000		7,600.00
0180	606-00301	*GUARDRAIL TYPE 3 (1905 MM POST SPACING)	42.000	41.900		
			M	0.000	0.00	
			55.00000	41.900		2,304.50
0185	606-00350	*GUARDRAIL TYPE 3 (DOUBLE) (1905 MM POST SPACING)	128.000	0.000		
			M	0.000	0.00	
			70.00000	0.000		0.00
0190	606-00710	GUARDRAIL TYPE 7 (STYLE CA)	408.400	408.400		
			M	0.000	0.00	
			100.00000	408.400		40,840.00
0195	606-01340	*END ANCHORAGE TYPE 3D	1.000	1.000		
			EACH	0.000	0.00	
			40.00000	1.000		40.00
0200	606-01370	*END ANCHORAGE TYPE 3G	1.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0205	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	1.000	1.000		
			EACH	0.000	0.00	
			1,425.00000	1.000		1,425.00
0210	606-02003	*END ANCHORAGE (NONFLARED)	1.000	0.000		
			EACH	0.000	0.00	
			1,650.00000	0.000		0.00

CONTID: C11707
 PCN: 11707-BID
 PROJECT: STA 0061-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 6
 ESTIMATE RUN 05/03/2001
 12:22:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0215	607-00005	*END POST	5.000	5.000		
			EACH	0.000	0.00	
			150.00000	5.000		750.00
0220	607-00010	*CORNER AND LINE BRACE POST	2.000	2.000		
			EACH	0.000	0.00	
			165.00000	2.000		330.00
0225	607-11300	*FENCE COMBINATION WIRE WITH TREATED WOODEN POSTS	115.000	115.000		
			M	0.000	0.00	
			10.00000	115.000		1,150.00
0226	900-00014	ADDED ITEM (LUMP SUM)/ ADDL. WOODEN FENCE POSTS AND RESET FENCE	1.000	1.000		
			L S	0.000	0.00	
			450.00000	1.000		450.00
0230	609-40031	CURB TYPE 4 (SECTION B) (KEY-WAY)	188.200	188.200		
			M	0.000	0.00	
			60.00000	188.200		11,292.00
0235	612-00021	DELINEATOR (TYPE I) (BARRIER)	124.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0240	613-00300	*75 MM ELECTRICAL CONDUIT	316.000	147.000		
			M	77.700	2,331.00	
			30.00000	224.700		6,741.00
0245	613-00301	*75 MM ELECTRICAL CONDUIT (JACKED)	21.140	0.000		
			M	9.140	603.24	
			66.00000	9.140		603.24
0250	613-10000	*WIRING	1.000	0.000		
			L S	0.500	16,000.00	
			32,000.00000	0.500		16,000.00
0255	613-32300	*LIGHT STANDARD STEEL (9.1 METER)	28.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0255		MATERIAL ALLOWANCE LIGHT STANDARDS		28.000		
			EACH	0.000	0.00	
			861.00000	28.000		24,108.00

CONTID: C11707
 PCN: 11707-BID
 PROJECT: STA 0061-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 7
 ESTIMATE RUN 05/03/2001
 12:22:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0260	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	28.000	0.000		
			EACH	0.000	0.00	
			830.00000	0.000		0.00
0260		MATERIAL ALLOWANCE LUMINAIRE		28.000		
			EACH	0.000	0.00	
			600.00000	28.000		16,800.00
0265	614-00011	*SIGN PANEL (CLASS I)	17.680	0.000		
			M2	0.000	0.00	
			215.00000	0.000		0.00
0270	614-00012	*SIGN PANEL (CLASS II)	4.720	0.000		
			M2	0.000	0.00	
			250.00000	0.000		0.00
0275	614-00013	*SIGN PANEL (CLASS III)	11.340	11.340		
			M2	0.000	0.00	
			252.00000	11.340		2,857.68
0280	614-00044	*TIMBER SIGN POST 89X89 MM	46.600	0.000		
			M	0.000	0.00	
			30.00000	0.000		0.00
0285	614-00066	*TIMBER SIGN POST 140X140 MM	21.600	0.000		
			M	0.000	0.00	
			37.00000	0.000		0.00
0290	614-00200	*STEEL SIGN POST (U-2)	3.300	0.000		
			M	0.000	0.00	
			20.00000	0.000		0.00
0295	614-60250	*CANTILEVER STRUCTURE (7 TO LESS THAN 9 METER FRAME)	1.000	1.000		
			EACH	0.000	0.00	
			19,000.00000	1.000		19,000.00
0300	614-80000	*FLASHING BEACON	1.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0305	614-85115	*IMPACT ATTENUATOR (QUADGUARD)	1.000	1.000		
			EACH	0.000	0.00	
			17,500.00000	1.000		17,500.00

CONTID: C11707
 PCN: 11707-BID
 PROJECT: STA 0061-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0305		MATERIAL ALLOWANCE IMPACT ATTENUATOR		0.000		
			EACH	0.000	0.00	
			13,950.00000	0.000		0.00
0310	615-65005	*IRRIGATION DIVERSION STRUCTURE	1.000	1.000		
			L S	0.000	0.00	
			4,000.00000	1.000		4,000.00
0315	625-00000	*CONSTRUCTION SURVEYING	1.000	0.980		
			L S	0.000	0.00	
			35,000.00000	0.980		34,300.00
0316	625-00001	CONST SURVEYING (HOUR) ADDITIONAL SURVEYING-MCR LINE ITEM 2	22.000	22.000		
			HOUR	0.000	0.00	
			100.00000	22.000		2,200.00
0320	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			90,000.00000	1.000		90,000.00
0325	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.750		
			L S	0.000	0.00	
			10,000.00000	0.750		7,500.00
0330	627-00001	*PAVEMENT MARKING PAINT	680.000	649.600		
			L	0.000	0.00	
			10.00000	649.600		6,496.00
0335	627-00002	*THERMOPLASTIC PAVEMENT MARKING	0.000	0.000		
			M2	0.000	0.00	
			13.50000	0.000		0.00
0336	627-00005	EPOXY PVMT MKG EPOXY PVMT MKG IN LIEU OF THERMOPLASTIC PVMT MKG	510.000	0.000		
			L	0.000	0.00	
			23.50000	0.000		0.00
0340	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B)	2.800	0.000		
			M2	0.000	0.00	
			95.00000	0.000		0.00
0345	629-01001	*SURVEY MONUMENT (TYPE 1)	6.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00

CONTID: C11707
 PCN: 11707-BID
 PROJECT: STA 0061-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 9
 ESTIMATE RUN 05/03/2001
 12:22:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0350	630-00000	*FLAGGING	7,396.000	6,220.250		
			HOOR	754.500	16,976.25	
			22.50000	6,974.750		156,931.88
0355	630-00002	*TRAFFIC CONTROL SUPERVISOR	247.000	193.000		
			DAY	23.000	5,750.00	
			250.00000	216.000		54,000.00
0360	630-00003	*UNIFORMED TRAFFIC CONTROL	296.500	283.000		
			HOOR	7.500	375.00	
			50.00000	290.500		14,525.00
0365	630-00004	*TRAFFIC CONTROL VEHICLE	1.000	0.900		
			EACH	0.000	0.00	
			3,000.00000	0.900		2,700.00
0370	630-00007	*TRAFFIC CONTROL INSPECTION	152.000	122.000		
			DAY	12.000	900.00	
			75.00000	134.000		10,050.00
0375	630-80001	*FLASHING BEACON (PORTABLE)	4.000	3.600		
			EACH	0.000	0.00	
			1,200.00000	3.600		4,320.00
0380	630-80337	*BARRICADE (TYPE 3 M-C) (TEMPORARY)	2.000	1.800		
			EACH	0.000	0.00	
			350.00000	1.800		630.00
0385	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	8.000	5.400		
			EACH	1.800	108.00	
			60.00000	7.200		432.00
0390	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	31.000	28.800		
			EACH	-0.900	-99.00	
			110.00000	27.900		3,069.00
0395	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	3.600		
			EACH	0.000	0.00	
			165.00000	3.600		594.00
0400	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	7.300	6.570		
			M2	0.000	0.00	
			160.00000	6.570		1,051.20

CONTID: C11707
 PCN: 11707-BID
 PROJECT: STA 0061-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 10
 ESTIMATE RUN 05/03/2001
 12:22:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0405	630-80355	*PORTABLE MESSAGE SIGN PANEL	1.000	0.900		
			EACH	0.000	0.00	
			15,000.00000	0.900		13,500.00
0410	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	1.800		
			EACH	0.000	0.00	
			1,300.00000	1.800		2,340.00
0415	630-80360	*DRUM CHANNELIZING DEVICE	125.000	112.500		
			EACH	0.000	0.00	
			55.00000	112.500		6,187.50
0420	630-80370	CONCRETE BARRIER (TEMPORARY)	3,816.480	3,434.832		
			M	0.000	0.00	
			65.00000	3,434.832		223,264.08
0420		MATERIAL ALLOWANCE GUARDRAIL-PRECAST CONCRETE		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0425	630-80380	*TRAFFIC CONE	120.000	108.000		
			EACH	0.000	0.00	
			15.00000	108.000		1,620.00
0430	630-80520	*MOBILE PAVEMENT MARKING ZONE	6.000	1.000		
			DAY	0.000	0.00	
			900.00000	1.000		900.00
0435	630-85010	IMPACT ATTENUATOR (TEMPORARY)	2.000	1.800		
			EACH	0.000	0.00	
			5,400.00000	1.800		9,720.00
0440	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0445	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0450	700-70023	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C11707
 PCN: 11707-BID
 PROJECT: STA 0061-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 11
 ESTIMATE RUN 05/03/2001
 12:22:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0455	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0460	700-70035	F/A FIBER OPTIC	280.000	0.000		
			F A	280.000	280.00	
			1.00000	280.000		280.00
0465	700-70070	F/A OBTAIN POWER SOURCE	5,202.350	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0470	700-70320	F/A SPRINKLERS	3,300.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0475	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0570	700-70310	F/A LANDSCAPING RESTORATION	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0575	210-04020	MODIFY INLET AS PER MCR 1-1	3.000	3.000		
			EACH	0.000	0.00	
			1,200.00000	3.000		3,600.00
			CAT 0200	CURRENT AMT \$ 2,385,059.52 \$	109,555.64 \$	2,177,311.33
CAT NO0300 WALL F-16-AX						
0116	900-00014	ADDED ITEM (LUMP SUM)/ MCR LINE 4-ITEM 507 CONCRETE SLOPE AND DITCH PAVING (PATCH)	1.000	0.000		
			L S	0.000	0.00	
			3,454.84000	0.000		0.00
0485	503-00018	*DRILLED CAISSON (450 MM)	2,616.000	2,615.680		
			M	0.000	0.00	
			80.00000	2,615.680		209,254.40
0485		MATERIAL ALLOWANCE REINFORCING STEEL		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C11707
 PCN: 11707-BID
 PROJECT: STA 0061-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 WALL F-16-AX						
0485		MATERIAL ALLOWANCE REINFORCING STEEL		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0490	601-03050	CONCRETE CLASS D (WALL)	24.000	23.940		
			M3	0.000	0.00	
			400.00000	23.940		9,576.00
0495	602-00020	*REINFORCING STEEL (EPOXY COATED)	2,050.000	2,050.000		
			KG	0.000	0.00	
			1.30000	2,050.000		2,665.00
0500	606-00705	*GUARDRAIL TYPE 7 (SPECIAL)	1,665.000	1,658.000		
			M	0.000	0.00	
			246.00000	1,658.000		407,868.00
0500		MATERIAL ALLOWANCE EPOXY COATED REINFORCING STEEL		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0500		MATERIAL ALLOWANCE EPOXY COATED REINFORCING STEEL		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0505	607-15000	FENCE CONCRETE (SOUND BARRIER)	4,551.600	847.700		
			M2	3,211.200	385,344.00	
			120.00000	4,058.900		487,068.00
0505		MATERIAL ALLOWANCE PRECAST WALL SEGMENTS		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0505		MATERIAL ALLOWANCE STRUCTURAL STEEL		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0505		MATERIAL ALLOWANCE PRECAST WALL SEGMENTS		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0505		MATERIAL ALLOWANCE PRECAST WALL SEGMENTS		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C11707
 PCN: 11707-BID
 PROJECT: STA 0061-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 WALL F-16-AX						
0505		MATERIAL ALLOWANCE STRUCTURAL STEEL		40,460.800		
			DOL	-40,460.800	-40,460.80	
			1.00000	0.000		0.00
0505		MATERIAL ALLOWANCE PRECAST WALL SEGMENTS		189,670.060		
			DOL	-189,670.060	-189,670.06	
			1.00000	0.000		0.00
0510	613-00200	50 MM ELECTRICAL CONDUIT	1,386.000	1,386.000		
			M	0.000	0.00	
			11.00000	1,386.000		15,246.00
			CAT 0300	CURRENT AMT \$ 1,196,027.84 \$	155,213.14 \$	1,131,677.40
CAT NO0301 WALL F-16-AW						
0515	503-00018	*DRILLED CAISSON (450 MM)	2,601.000	2,601.000		
			M	0.000	0.00	
			80.00000	2,601.000		208,080.00
0515		MATERIAL ALLOWANCE REINFORCING STEEL		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0515		MATERIAL ALLOWANCE REINFORCING STEEL		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0520	601-03050	CONCRETE CLASS D (WALL)	24.000	23.900		
			M3	0.000	0.00	
			400.00000	23.900		9,560.00
0521	900-00014	ADDED ITEM (LUMP SUM)/ LIGHT BASE RELOCATION FROM STA. 11+586.266 TO STA. 11+554.8	1.000	0.000		
			L S	0.000	0.00	
			19,200.00000	0.000		0.00
0525	602-00020	*REINFORCING STEEL (EPOXY COATED)	2,050.000	2,050.000		
			KG	0.000	0.00	
			1.30000	2,050.000		2,665.00
0525		MATERIAL ALLOWANCE EPOXY COATED REINFORCING STEEL		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C11707
 PCN: 11707-BID
 PROJECT: STA 0061-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 14
 ESTIMATE RUN 05/03/2001
 12:22:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 WALL F-16-AW						
0530	606-00705	*GUARDRAIL TYPE 7 (SPECIAL)	1,668.000	1,668.000		
			M	0.000	0.00	
			246.00000	1,668.000		410,328.00
0530		MATERIAL ALLOWANCE EPOXY COATED REINFORCING STEEL		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0530		MATERIAL ALLOWANCE EPOXY COATED REINFORCING STEEL		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0530		MATERIAL ALLOWANCE EPOXY COATED REINFORCING STEEL		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0530		MATERIAL ALLOWANCE EPOXY COATED REINFORCING STEEL		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0530		MATERIAL ALLOWANCE EPOXY COATED REINFORCING STEEL		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0535	607-15000	FENCE CONCRETE (SOUND BARRIER)	3,390.800	3,273.100		
			M2	0.000	0.00	
			120.00000	3,273.100		392,772.00
0535		MATERIAL ALLOWANCE STRUCTURAL STEEL		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0535		MATERIAL ALLOWANCE MISCELLANEOUS STOCKPILED MATERIALS		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0535		MATERIAL ALLOWANCE PRECAST WALL SEGMENTS		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C11707
 PCN: 11707-BID
 PROJECT: STA 0061-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 WALL F-16-AW						
0535		MATERIAL ALLOWANCE PRECAST WALL SEGMENTS		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0535		MATERIAL ALLOWANCE MISCELLANEOUS STOCKPILED MATERIALS		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0535		MATERIAL ALLOWANCE PRECAST WALL SEGMENTS		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0535		MATERIAL ALLOWANCE STRUCTURAL STEEL		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0535		MATERIAL ALLOWANCE MISCELLANEOUS STOCKPILED MATERIALS		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0535		MATERIAL ALLOWANCE PRECAST WALL SEGMENTS		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0535		MATERIAL ALLOWANCE STRUCTURAL STEEL		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0540	613-00200	50 MM ELECTRICAL CONDUIT	1,487.000	1,487.000		
			M	0.000	0.00	
			11.00000	1,487.000		16,357.00
0580	900-00014	ADDED ITEM (LUMP SUM)/ PRICE REDUCTION 1 - GR TY 7	-1.000	-1.000		
			L S	0.000	0.00	
			551.04000	-1.000		-551.04
0585	900-00014	ADDED ITEM (LUMP SUM)/ PRICE REDUCTION 2 - GR TY 7	-0.942	-0.942		
			L S	0.000	0.00	
			275.52000	-0.942		-259.54
			CAT 0301	CURRENT AMT \$ 1,072,315.42 \$	0.00	\$ 1,038,951.42

CONTID: C11707
 PCN: 11707-BID
 PROJECT: STA 0061-062

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 16
 ESTIMATE RUN 05/03/2001
 12:22:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0380 NORTH WALL LAKEWOOD COUNTRY CLUB						
0550	607-15000	FENCE CONCRETE (SOUND BARRIER)	1,170.000	1,170.000		
			M2	0.000	0.00	
			120.00000	1,170.000		140,400.00
0550		MATERIAL ALLOWANCE PRECAST WALL SEGMENTS		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0380	CURRENT AMT \$ 140,400.00 \$	0.00 \$	140,400.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0555	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00
0560	620-00011	FIELD LABORATORY (CLASS 1)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
0565	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
			CAT 0400	CURRENT AMT \$ 66,500.00 \$	0.00 \$	66,500.00
			PROJECT TOTAL	CURRENT AMT \$ 4,860,302.78 \$	264,768.78 \$	4,554,840.15