

ESTIMATE SUMMARY

10:46:14

CONTID: C11725

ESTIMATE NO: 0011 PROG

SPEC YR: 2005

PCN: 11725-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:
N ST VRRAIN Cr (LYONS)

TIME CHARGED: 178.(DAYS
PERCENT TIME: 99.44

TIME ALLOW: 179 WORK DAYS
ORIG TIME ALLOW: 160 WORK DAYS

PROJECT NO: BR 0361-052
N ST VRRAIN Cr (LYONS)
NAME OF ROAD: 036B
PROJECT COUNTIES: BOULDER, REGION 4

CONTRACTOR:
HAMON CONTRACTORS, INC.
5670 FRANKLIN STREET

PAY PERIOD ENDING	12/14/2007	DATE TIME STARTED	10/16/2006
DATE LET	08/31/2006	DATE WORK BEGAN	
DATE AWARDED	09/06/2006	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	09/21/2006	DATE ACCEPTED	
DATE NOTICE TO PROCEED	10/16/2006		

DENVER CO 80216 303-297-0340

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,548,672.22 PARTICIPATING	\$ 4,366,173.63	\$ 23,161.36
AWARD PROJECT AMT:	\$ 4,291,121.42 NON-PARTICIPATING	78,296.12	0.00
PERCENT COMPLETE:	97.71% TOTAL EARNINGS	4,444,469.75	23,161.36
FUNDS AVAILABLE:	\$ 104,202.47 STOCKPILED MATERIALS	91.42	0.00
	GROSS EARNINGS	4,444,561.17	23,161.36
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-64,366.82	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	4,380,194.35	23,161.36
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	4,380,194.35	23,161.36
	OTHER ADJUSTMENTS	0.00	0.00

		PAYMENT DUE	\$ 23,161.36

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C11725
 PCN: 11725-BID
 PROJECT: BR 0361-052

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 2
 ESTIMATE RUN 12/14/2007
 10:46:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			127,000.00000	1.000		127,000.00
0010	202-00019	REMOVAL OF INLET	1.000	1.000		
			EACH	0.000	0.00	
			750.00000	1.000		750.00
0015	202-00035	REMOVAL OF PIPE	289.000	289.000		
			LF	0.000	0.00	
			13.00000	289.000		3,757.00
0020	202-00090	*REMOVAL OF DELINEATOR	31.000	31.000		
			EACH	0.000	0.00	
			5.00000	31.000		155.00
0025	202-00203	REMOVAL OF CURB AND GUTTER	1,632.000	1,568.000		
			LF	64.000	224.00	
			3.50000	1,632.000		5,712.00
0030	202-00220	REMOVAL OF ASPHALT MAT	5,419.000	5,419.000		
			SY	0.000	0.00	
			5.00000	5,419.000		27,095.00
0035	202-00250	*REMOVAL OF PAVEMENT MARKING	3,359.000	3,355.000		
			SF	4.000	5.00	
			1.25000	3,359.000		4,198.75
0040	202-00810	*REMOVAL OF GROUND SIGN	19.000	19.000		
			EACH	0.000	0.00	
			35.00000	19.000		665.00
0045	202-00821	*REMOVAL OF SIGN PANEL	1.000	1.000		
			EACH	0.000	0.00	
			25.00000	1.000		25.00
0050	202-01000	*REMOVAL OF FENCE	1,140.000	1,140.000		
			LF	0.000	0.00	
			1.00000	1,140.000		1,140.00
0055	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	117.000	117.000		
			LF	0.000	0.00	
			8.50000	117.000		994.50

CONTID: C11725
 PCN: 11725-BID
 PROJECT: BR 0361-052

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3
 ESTIMATE RUN 12/14/2007
 10:46:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-04001	PLUG CULVERT	1.000 EACH 13,500.00000	1.000 0.000 1.000	0.00	13,500.00
0065	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	11,964.000 CY 23.00000	11,963.900 0.000 11,963.900	0.00	275,169.70
0070	203-01500	BLADING	30.000 HOUR 85.00000	15.800 0.000 15.800	0.00	1,343.00
0075	203-01550	DOZING	45.000 HOUR 125.00000	31.000 4.000 35.000	500.00	4,375.00
0080	203-01594	COMBINATION LOADER	50.000 HOUR 90.00000	44.400 0.000 44.400	0.00	3,996.00
0085	203-01597	POTHOLING	100.000 HOUR 190.00000	78.600 0.000 78.600	0.00	14,934.00
0090	206-00000	*STRUCTURE EXCAVATION	802.000 CY 7.00000	802.000 -11.000 791.000	-77.00	5,537.00
0095	207-00205	TOPSOIL	462.000 CY 18.00000	462.000 0.000 462.000	0.00	8,316.00
0100	207-00210	STOCKPILE TOPSOIL	673.000 CY 11.00000	673.000 0.000 673.000	0.00	7,403.00
0105	208-00002	*EROSION LOG (12 INCH)	1,581.000 LF 8.00000	1,371.000 210.000 1,581.000	1,680.00	12,648.00
0110	208-00011	*EROSION BALES (WEED FREE)	22.000 EACH 17.00000	22.000 0.000 22.000	0.00	374.00

CONTID: C11725
 PCN: 11725-BID
 PROJECT: BR 0361-052

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4
 ESTIMATE RUN 12/14/2007
 10:46:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00020	*SILT FENCE	3,734.000	2,014.000		
			LF	1,720.000	4,300.00	
			2.50000	3,734.000		9,335.00
0120	208-00045	CONCRETE WASHOUT STRUCTURE	4.000	4.000		
			EACH	0.000	0.00	
			1,050.00000	4.000		4,200.00
0125	208-00051	STORM DRAIN INLET PROTECTION (TYPE 1)	0.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0127	208-00051	STORM DRAIN INLET PROTECTION (TYPE 1) STORM DRAIN INLET PROTECTION (TY1) MCR#7	949.000	929.000		
			LF	20.000	222.60	
			11.13000	949.000		10,562.37
0130	208-00070	STABILIZED CONSTRUCTION ENTRANCE	4.000	4.000		
			EACH	0.000	0.00	
			1,150.00000	4.000		4,600.00
0135	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	1.000		
			L S	0.000	0.00	
			3,500.00000	1.000		3,500.00
0140	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.900		
			L S	0.100	2,000.00	
			20,000.00000	1.000		20,000.00
0145	210-00011	*RESET MAILBOX STRUCTURE (TYPE 1)	1.000	1.000		
			EACH	0.000	0.00	
			300.00000	1.000		300.00
0150	210-00810	*RESET GROUND SIGN	29.000	29.000		
			EACH	0.000	0.00	
			275.00000	29.000		7,975.00
0155	210-00825	*RESET FLASHING BEACON	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0160	212-00006	*SEEDING (NATIVE)	3.100	3.100		
			ACRE	0.000	0.00	
			1,330.00000	3.100		4,123.00

CONTID: C11725
 PCN: 11725-BID
 PROJECT: BR 0361-052

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5
 ESTIMATE RUN 12/14/2007
 10:46:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	213-00002	*MULCHING (WEED FREE HAY)	0.800	0.800		
			ACRE	0.000	0.00	
			652.00000	0.800		521.60
0170	213-00061	*MULCH TACKIFIER	1,950.000	1,950.000		
			LB	0.000	0.00	
			3.85000	1,950.000		7,507.50
0172	700-70036	FORCED ACCOUNTS MCR #17 MULCHING (HYDRAULIC)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0175	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	20.000	20.000		
			EACH	0.000	0.00	
			21.10000	20.000		422.00
0180	214-01010	*BRUSH LAYER CUTTING	0.000	0.000		
			EACH	0.000	0.00	
			3.25000	0.000		0.00
0185	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	2,930.000	2,930.000		
			SY	0.000	0.00	
			1.50000	2,930.000		4,395.00
0187	216-00041	SOIL RETENTION BLANKET (STRAW/COCONUT) SPECIAL MCR LINE #15	1,360.000	1,360.000		
			SY	0.000	0.00	
			2.92000	1,360.000		3,971.20
0190	304-06007	AGGREGATE BASE COURSE (CLASS 6)	2,338.000	2,338.000		
			CY	0.000	0.00	
			33.00000	2,338.000		77,154.00
0192	900-00006	ADDED ITEM (DOLLAR)/ ABC CL 6 PRICE REDUCTION	-1,001.290	-1,001.290		
			DOL	0.000	0.00	
			1.00000	-1,001.290		-1,001.29
0195	310-00608	*FULL DEPTH RECLAMATION OF HOT MIX ASPHALT PAVEMENT (0-8") DELETED BY MCR LINE #16	0.000	0.000		
			SY	0.000	0.00	
			2.85000	0.000		0.00
0197	310-00608	FULL DEPTH RECLAMATION OF HOT MIX ASPHALT PAVEMENT (0-8") SPECIAL MCR LINE #16	8,244.000	8,244.000		
			SY	0.000	0.00	
			2.00000	8,244.000		16,488.00

CONTID: C11725
 PCN: 11725-BID
 PROJECT: BR 0361-052

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 6
 ESTIMATE RUN 12/14/2007
 10:46:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0200	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	202.000	172.550		
			TON	15.230	1,903.75	
			125.00000	187.780		23,472.50
0202	403-33741	HOT MIX ASPHALT (GRADING S) (75) (PG 64-22) (TEMPORARY PAVEMENT); MCR 14	649.980	649.980		
			TON	0.000	0.00	
			65.00000	649.980		42,248.70
0205	403-33741	*HOT MIX ASPHALT (GRADING S) (75) (PG 64-22)	5,460.430	5,460.430		
			TON	0.000	0.00	
			65.00000	5,460.430		354,927.95
0210	412-00600	CONCRETE PAVEMENT (6 INCH)	135.000	135.000		
			SY	0.000	0.00	
			52.00000	135.000		7,020.00
0212	420-00130	GEOTEXTILE (SEPARATOR) (CLASS A) MARCH MCR	567.000	567.000		
			SY	0.000	0.00	
			2.60000	567.000		1,474.20
0213	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A) MARCH MCR'S	1,528.780	1,528.780		
			SY	0.000	0.00	
			3.60000	1,528.780		5,503.61
0215	506-00030	GROUTED RIPRAP	64.600	64.600		
			CY	0.000	0.00	
			100.00000	64.600		6,460.00
0220	506-00206	RIPRAP (6 INCH)	30.000	30.000		
			CY	0.000	0.00	
			60.00000	30.000		1,800.00
0225	506-00212	RIPRAP (12 INCH)	844.430	844.430		
			CY	0.000	0.00	
			46.00000	844.430		38,843.78
0230	506-00224	RIPRAP (24 INCH)	744.400	744.400		
			CY	-0.400	-20.00	
			50.00000	744.000		37,200.00
0235	603-01180	18 INCH REINFORCED CONCRETE PIPE	146.000	146.000		
			LF	0.000	0.00	
			140.00000	146.000		20,440.00

CONTID: C11725
 PCN: 11725-BID
 PROJECT: BR 0361-052

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 7
 ESTIMATE RUN 12/14/2007
 10:46:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0240	603-01240	24 INCH REINFORCED CONCRETE PIPE	1,127.000	1,127.000		
			LF	0.000	0.00	
			115.00000	1,127.000		129,605.00
0245	603-02240	30X19 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	51.000	51.000		
			LF	0.000	0.00	
			140.00000	51.000		7,140.00
0250	603-05024	24 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			800.00000	1.000		800.00
0255	603-10180	18 INCH CORRUGATED STEEL PIPE	245.000	245.000		
			LF	0.000	0.00	
			75.00000	245.000		18,375.00
0260	603-10240	24 INCH CORRUGATED STEEL PIPE	605.000	605.000		
			LF	0.000	0.00	
			110.00000	605.000		66,550.00
0265	603-30018	18 INCH STEEL END SECTION	3.000	3.000		
			EACH	0.000	0.00	
			120.00000	3.000		360.00
0270	603-30024	24 INCH STEEL END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			170.00000	2.000		340.00
0275	603-50015	15 INCH PLASTIC PIPE	410.000	409.600		
			LF	0.400	34.00	
			85.00000	410.000		34,850.00
0280	604-00305	*INLET TYPE C (5 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			2,175.00000	3.000		6,525.00
0285	604-19105	*INLET TYPE R L 5 (5 FOOT)	2.000	1.000		
			EACH	0.000	0.00	
			3,250.00000	1.000		3,250.00
0290	604-19110	*INLET TYPE R L 5 (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00

CONTID: C11725
 PCN: 11725-BID
 PROJECT: BR 0361-052

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 8
 ESTIMATE RUN 12/14/2007
 10:46:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0295	604-19310	*INLET TYPE R L 15 (10 FOOT)	4.000 EACH 7,100.00000	4.000 0.000 4.000	0.00	28,400.00
0300	604-30005	MANHOLE SLAB BASE (5 FOOT)	2.000 EACH 1,800.00000	2.000 0.000 2.000	0.00	3,600.00
0305	604-30010	MANHOLE SLAB BASE (10 FOOT)	2.000 EACH 2,250.00000	2.000 0.000 2.000	0.00	4,500.00
0310	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	28.000 LF 55.50000	0.000 0.000 0.000	0.00	0.00
0312	700-70034	F/A TEMP RAIL TYPE 3 MCR13/SCO5	1,200.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0315	606-01370	*TRANSITION TYPE 3G	6.000 EACH 1,114.00000	4.000 1.000 5.000	1,114.00	5,570.00
0320	606-01385	*TRANSITION TYPE 3J	2.000 EACH 693.35000	1.000 1.000 2.000	693.35	1,386.70
0325	606-01390	*END ANCHORAGE TYPE 3K	3.000 EACH 955.00000	1.000 1.000 2.000	955.00	1,910.00
0330	606-02003	*END ANCHORAGE (NONFLARED)	1.000 EACH 1,950.00000	1.000 0.000 1.000	0.00	1,950.00
0335	606-02005	*END ANCHORAGE (FLARED)	2.000 EACH 1,525.00000	2.000 0.000 2.000	0.00	3,050.00
0340	607-00000	*LINE POST	58.000 EACH 70.00000	58.000 0.000 58.000	0.00	4,060.00

CONTID: C11725
 PCN: 11725-BID
 PROJECT: BR 0361-052

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 9
 ESTIMATE RUN 12/14/2007
 10:46:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0345	607-00005	*END POST	8.000 EACH	7.000 1.000	120.00	960.00
			120.00000	8.000		
0350	607-01100	*FENCE BARBED WIRE WITH TREATED WOODEN POSTS	1,074.000 LF	1,074.000 0.000	0.00	2,685.00
			2.50000	1,074.000		
0355	607-11525	*FENCE (PLASTIC)	0.000 LF	0.000 0.000	0.00	0.00
			3.00000	0.000		
0360	608-00000	CONCRETE SIDEWALK	345.000 SY	345.000 0.000	0.00	12,075.00
			35.00000	345.000		
0362	608-01600	AGGREGATE WALKWAY MCR #18 SCO #011	801.000 SY	732.000 69.000	710.70	8,250.30
			10.30000	801.000		
0365	608-00010	CONCRETE CURB RAMP	70.000 SY	70.000 0.000	0.00	8,750.00
			125.00000	70.000		
0370	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	577.000 LF	577.000 0.000	0.00	7,501.00
			13.00000	577.000		
0375	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	2,743.000 LF	2,743.000 0.000	0.00	32,916.00
			12.00000	2,743.000		
0380	610-00030	MEDIAN COVER MATERIAL (CONCRETE)	1,252.000 SF	1,252.000 0.000	0.00	6,886.00
			5.50000	1,252.000		
0385	612-00001	*DELINEATOR (TYPE I)	22.000 EACH	22.000 0.000	0.00	352.00
			16.00000	22.000		
0390	612-00002	*DELINEATOR (TYPE II)	10.000 EACH	10.000 0.000	0.00	170.00
			17.00000	10.000		

CONTID: C11725
 PCN: 11725-BID
 PROJECT: BR 0361-052

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 10
 ESTIMATE RUN 12/14/2007
 10:46:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0395	612-00003	*DELINEATOR (TYPE III)	10.000	10.000		
			EACH	0.000	0.00	
			18.00000	10.000		180.00
0400	613-50060	PORTABLE POWER GENERATOR	2.000	2.000		
			EACH	0.000	0.00	
			3,500.00000	2.000		7,000.00
0405	613-50400	*LIGHT STANDARD TIMBER (TEMPORARY)	6.000	6.000		
			EACH	0.000	0.00	
			4,400.00000	6.000		26,400.00
0410	614-00011	*SIGN PANEL (CLASS I)	72.000	72.000		
			SF	0.000	0.00	
			15.00000	72.000		1,080.00
0415	614-00012	*SIGN PANEL (CLASS II)	102.000	102.000		
			SF	0.000	0.00	
			17.00000	102.000		1,734.00
0417	614-72875	LOOP DETECTOR WIRE MARCH MCR'S	151.000	151.000		
			LF	0.000	0.00	
			2.44000	151.000		368.44
0420	614-01512	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST)	173.000	173.000		
			LF	0.000	0.00	
			9.00000	173.000		1,557.00
0425	614-01522	*STEEL SIGN SUPPORT (2-INCH ROUND) (SOCKET)	12.000	12.000		
			EACH	0.000	0.00	
			75.00000	12.000		900.00
0430	614-01585	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	111.000	111.000		
			LF	0.000	0.00	
			18.00000	111.000		1,998.00
0435	614-01588	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (SLIPBASE)	9.000	9.000		
			EACH	0.000	0.00	
			175.00000	9.000		1,575.00
0440	614-85115	IMPACT ATTENUATOR (QUADGUARD)	0.000	0.000		
			EACH	0.000	0.00	
			9,000.00000	0.000		0.00

CONTID: C11725
 PCN: 11725-BID
 PROJECT: BR 0361-052

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 11
 ESTIMATE RUN 12/14/2007
 10:46:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	616-30499	TRASH GUARD SPECIAL	1.000 EACH 750.00000	1.000 0.000 1.000	0.00	750.00
0450	625-00000	CONSTRUCTION SURVEYING	1.000 L S 85,400.00000	0.927 0.072 0.999	6,148.80	85,314.60
0452	900-00010	ADDED ITEM (HOUR)/ EXTRA SURVEYING	12.200 HOUR 100.00000	12.200 0.000 12.200	0.00	1,220.00
0455	626-00000	*MOBILIZATION	1.000 L S 425,000.00000	0.910 0.000 0.910	0.00	386,750.00
0460	627-00005	*EPOXY PAVEMENT MARKING	65.000 GAL 150.00000	65.000 0.000 65.000	0.00	9,750.00
0465	627-00011	*PAVEMENT MARKING PAINT (WATERBORNE)	71.000 GAL 35.00000	71.000 0.000 71.000	0.00	2,485.00
0470	627-00029	*24 INCH PAVEMENT MARKING TAPE (REMOVABLE)	23.000 LF 30.00000	23.000 0.000 23.000	0.00	690.00
0475	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	378.000 SF 15.00000	378.000 0.000 378.000	0.00	5,670.00
0480	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	550.000 SF 11.00000	550.000 0.000 550.000	0.00	6,050.00
0485	630-00000	*FLAGGING	5,100.000 HOUR 19.00000	4,832.500 42.000 4,874.500	798.00	92,615.50
0490	630-00007	*TRAFFIC CONTROL INSPECTION	96.000 DAY 100.00000	96.000 0.000 96.000	0.00	9,600.00

CONTID: C11725
 PCN: 11725-BID
 PROJECT: BR 0361-052

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 12
 ESTIMATE RUN 12/14/2007
 10:46:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	630-00012	*TRAFFIC CONTROL MANAGEMENT	195.000	187.000		
			DAY	3.000	1,170.00	
			390.00000	190.000		74,100.00
0500	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	18.000	16.200		
			EACH	0.000	0.00	
			200.00000	16.200		3,240.00
0505	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	51.000	45.900		
			EACH	-9.000	-585.00	
			65.00000	36.900		2,398.50
0510	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	38.000	34.200		
			EACH	0.000	0.00	
			100.00000	34.200		3,420.00
0515	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	6.000	5.400		
			EACH	0.000	0.00	
			100.00000	5.400		540.00
0520	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	43.000	38.250		
			SF	0.450	9.00	
			20.00000	38.700		774.00
0525	630-80355	*PORTABLE MESSAGE SIGN PANEL	3.000	2.700		
			EACH	0.000	0.00	
			5,000.00000	2.700		13,500.00
0530	630-80356	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (A TYPE)	0.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0535	630-80360	*DRUM CHANNELIZING DEVICE	200.000	160.200		
			EACH	0.000	0.00	
			40.00000	160.200		6,408.00
0540	630-80370	CONCRETE BARRIER (TEMPORARY)	800.000	711.000		
			LF	0.000	0.00	
			45.00000	711.000		31,995.00
0545	630-80380	*TRAFFIC CONE	150.000	135.000		
			EACH	0.000	0.00	
			10.00000	135.000		1,350.00

CONTID: C11725
 PCN: 11725-BID
 PROJECT: BR 0361-052

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 13
 ESTIMATE RUN 12/14/2007
 10:46:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	630-80384	*TUBULAR MARKER	80.000	53.100		
			EACH	0.000	0.00	
			30.00000	53.100		1,593.00
0555	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	1.000	0.000		
			EACH	0.000	0.00	
			2,850.00000	0.000		0.00
0560	630-86800	TRAFFIC SIGNAL (TEMPORARY)	1.000	1.000		
			L S	0.000	0.00	
			45,000.00000	1.000		45,000.00
0565	700-70010	F/A MINOR CONTRACT REVISIONS	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0566	700-70036	FORCED ACCOUNTS ADDED UTILITY WORK, LYONS SEWER MCR5, MEMO #57	9,665.090	9,665.090		
			F A	0.000	0.00	
			1.00000	9,665.090		9,665.09
0567	700-70036	FORCED ACCOUNTS ADDED WALL MEMO#67;MCR LINE 6	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0568	700-70100	F/A RELOCATE RELOCATE WATER METER	1,630.850	1,630.850		
			F A	0.000	0.00	
			1.00000	1,630.850		1,630.85
0569	700-70036	FORCED ACCOUNTS COLD PATCH; SYLVEX MCR#9	699.040	699.040		
			F A	0.000	0.00	
			1.00000	699.040		699.04
0570	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	9,051.890	9,051.890		
			F A	0.000	0.00	
			1.00000	9,051.890		9,051.89
0575	700-70016	F/A FUEL COST ADJUSTMENT	-498.210	-502.470		
			F A	4.260	4.26	
			1.00000	-498.210		-498.21
0580	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C11725
 PCN: 11725-BID
 PROJECT: BR 0361-052

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 14
 ESTIMATE RUN 12/14/2007
 10:46:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0585	700-70023	F/A ON-THE-JOB TRAINEE	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0590	700-70028	F/A ESB PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0595	700-70380	F/A EROSION CONTROL	3,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0596	206-00100	STRUCTURE BACKFILL (CLASS 1) MSE BLOCK WALL D-15-C; SCO 6	65.000	65.000			
			CY	0.000	0.00		
			23.00000	65.000		1,495.00	
0597	206-00360	MECHANICAL REINFORCEMENT OF SOIL MSE BLOCK WALL D-15-C; SCO 6	47.000	47.000			
			CY	0.000	0.00		
			22.00000	47.000		1,034.00	
0598	504-04410	BLOCK FACING MSE BLOCK WALL D-15-C; SCO 6	509.000	509.000			
			SF	0.000	0.00		
			11.98000	509.000		6,097.82	
0599	601-01000	CONCRETE CLASS B MSE BLOCK WALL D-15-C; SCO 6	3.900	3.900			
			CY	0.000	0.00		
			150.00000	3.900		585.00	
0601	602-00000	REINFORCING STEEL MSE BLOCK WALL D-15-C; SCO 6	175.000	175.000			
			LB	0.000	0.00		
			0.67000	175.000		117.25	
0602	700-70034	F/A LONGMONT WATER LINE 24" RELOCATION; SCO 7	60,000.000	55,074.180			
			F A	-598.460	-598.46		
			1.00000	54,475.720		54,475.72	
			CAT 0200	CURRENT AMT \$	2,650,836.04 \$	21,312.00 \$	2,548,858.56
CAT NO0300 STRUCTURES D-15-BB							
0600	202-00400	REMOVAL OF BRIDGE	1.000	1.000			
			EACH	0.000	0.00		
			50,000.00000	1.000		50,000.00	

CONTID: C11725
 PCN: 11725-BID
 PROJECT: BR 0361-052

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 15
 ESTIMATE RUN 12/14/2007
 10:46:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES D-15-BB						
0605	206-00000	*STRUCTURE EXCAVATION	1,824.000	1,824.000		
			CY	0.000	0.00	
			7.00000	1,824.000		12,768.00
0610	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,655.000	1,655.000		
			CY	0.000	0.00	
			23.00000	1,655.000		38,065.00
0615	206-00200	STRUCTURE BACKFILL (CLASS 2)	137.000	137.000		
			CY	0.000	0.00	
			13.00000	137.000		1,781.00
0620	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,519.000	1,519.000		
			CY	0.000	0.00	
			22.00000	1,519.000		33,418.00
0625	206-01781	SHORING (AREA 1)	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0630	403-33731	*HOT MIX ASPHALT (GRADING S) (75) (PG 58-34)	232.310	232.310		
			TON	0.000	0.00	
			87.50000	232.310		20,327.13
0635	503-00036	*DRILLED CAISSON (36 INCH)	585.000	585.000		
			LF	0.000	0.00	
			230.00000	585.000		134,550.00
0640	509-00001	STRUCTURAL STEEL (GALVANIZED)	560.000	560.000		
			LB	0.000	0.00	
			3.40000	560.000		1,904.00
0645	515-00120	*WATERPROOFING (MEMBRANE)	1,164.000	1,051.000		
			SY	113.000	932.25	
			8.25000	1,164.000		9,603.00
0650	601-03040	CONCRETE CLASS D (BRIDGE)	498.700	498.700		
			CY	0.000	0.00	
			450.00000	498.700		224,415.00
0655	601-03041	CONCRETE CLASS D (BRIDGE) (SPECIAL)	52.000	52.000		
			CY	0.000	0.00	
			250.00000	52.000		13,000.00

CONTID: C11725
 PCN: 11725-BID
 PROJECT: BR 0361-052

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 16
 ESTIMATE RUN 12/14/2007
 10:46:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES D-15-BB						
0657	900-00006	ADDED ITEM (DOLLAR)/ CONC CL D BRG SPEC PRICE RED	-410.000	-410.000		
			DOL	0.000	0.00	
			1.00000	-410.000		-410.00
0660	602-00000	*REINFORCING STEEL	7,754.000	7,754.000		
			LB	0.000	0.00	
			0.67000	7,754.000		5,195.18
0665	602-00020	*REINFORCING STEEL (EPOXY COATED)	64,091.000	64,091.000		
			LB	0.000	0.00	
			0.80000	64,091.000		51,272.80
0670	604-25000	VANE GRATE INLET SPECIAL	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00
0675	606-11032	*BRIDGE RAIL TYPE 10M (SPECIAL)	246.000	246.000		
			LF	0.000	0.00	
			140.00000	246.000		34,440.00
0680	607-11400	*FENCE PICKET	110.000	110.000		
			LF	0.000	0.00	
			94.89000	110.000		10,437.90
0685	613-00200	*2 INCH ELECTRICAL CONDUIT	140.000	140.000		
			LF	0.000	0.00	
			6.50000	140.000		910.00
0690	613-00400	*4 INCH ELECTRICAL CONDUIT	465.000	465.000		
			LF	0.000	0.00	
			7.50000	465.000		3,487.50
0695	618-01992	*PRESTRESSED CONCRETE BOX (DEPTH LESS THAN 32 INCHES)	8,027.000	8,027.000		
			SF	0.000	0.00	
			35.00000	8,027.000		280,945.00
0695		MATERIAL ALLOWANCE PRESTRESSED CONCRETE BOX (DEPTH <32")		0.000		
			SF	0.000	0.00	
			28.09000	0.000		0.00

CONTID: C11725
 PCN: 11725-BID
 PROJECT: BR 0361-052

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES D-15-BB						
0695		MATERIAL ALLOWANCE PRESTRESSED CONCRETE BOX (DEPTH <32")		0.000		
			SF	0.000	0.00	
			28.09000	0.000		0.00
			CAT 0300	CURRENT AMT \$	941,109.51 \$	932.25 \$
						941,109.51
CAT NO0301 STRUCTURES D-15-BA						
0700	202-00400	REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			50,000.00000	1.000		50,000.00
0705	206-00000	*STRUCTURE EXCAVATION	525.000	525.000		
			CY	0.000	0.00	
			7.00000	525.000		3,675.00
0710	206-00100	*STRUCTURE BACKFILL (CLASS 1)	791.000	791.000		
			CY	0.000	0.00	
			23.00000	791.000		18,193.00
0715	206-00200	STRUCTURE BACKFILL (CLASS 2)	36.000	36.000		
			CY	0.000	0.00	
			13.00000	36.000		468.00
0720	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	772.000	772.000		
			CY	0.000	0.00	
			22.00000	772.000		16,984.00
0725	206-01782	*SHORING (AREA 2)	1.000	1.000		
			L S	0.000	0.00	
			85,000.00000	1.000		85,000.00
0730	403-33731	*HOT MIX ASPHALT (GRADING S) (75) (PG 58-34)	108.640	108.640		
			TON	0.000	0.00	
			87.50000	108.640		9,506.00
0735	503-00036	*DRILLED CAISSON (36 INCH)	430.000	430.000		
			LF	0.000	0.00	
			230.00000	430.000		98,900.00
0740	509-00001	STRUCTURAL STEEL (GALVANIZED)	7,129.000	7,129.000		
			LB	0.000	0.00	
			3.40000	7,129.000		24,238.60

CONTID: C11725
 PCN: 11725-BID
 PROJECT: BR 0361-052

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 18
 ESTIMATE RUN 12/14/2007
 10:46:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURES D-15-BA						
0745	515-00120	*WATERPROOFING (MEMBRANE)	522.000	505.000		
			SY	17.000	140.25	
			8.25000	522.000		4,306.50
0750	518-01002	BRIDGE EXPANSION DEVICE (0-2 INCH)	41.000	41.000		
			LF	0.000	0.00	
			125.00000	41.000		5,125.00
0752	518-03000	SAWING AND SEALING BRIDGE JOINT MCR #19	491.000	491.000		
			LF	0.000	0.00	
			5.60000	491.000		2,749.60
0755	601-03040	CONCRETE CLASS D (BRIDGE)	349.810	349.810		
			CY	0.000	0.00	
			450.00000	349.810		157,414.50
0760	601-03041	CONCRETE CLASS D (BRIDGE) (SPECIAL)	41.900	41.900		
			CY	0.000	0.00	
			250.00000	41.900		10,475.00
0762	900-00006	ADDED ITEM (DOLLAR)/ CONC CL D BR SPEC PRICE RED	-457.500	-457.500		
			DOL	0.000	0.00	
			1.00000	-457.500		-457.50
0765	602-00000	*REINFORCING STEEL	11,246.000	11,246.000		
			LB	0.000	0.00	
			0.67000	11,246.000		7,534.82
0770	602-00020	*REINFORCING STEEL (EPOXY COATED)	53,909.000	53,909.000		
			LB	0.000	0.00	
			0.80000	53,909.000		43,127.20
0775	604-25000	VANE GRATE INLET SPECIAL	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00
0780	606-11032	*BRIDGE RAIL TYPE 10M (SPECIAL)	239.000	239.000		
			LF	0.000	0.00	
			140.00000	239.000		33,460.00
0785	607-11400	*FENCE PICKET	110.000	110.000		
			LF	0.000	0.00	
			94.89000	110.000		10,437.90

CONTID: C11725
 PCN: 11725-BID
 PROJECT: BR 0361-052

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 19
 ESTIMATE RUN 12/14/2007
 10:46:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 STRUCTURES D-15-BA							
0790	613-00200	*2 INCH ELECTRICAL CONDUIT	170.000	170.000			
			LF	0.000	0.00		
			6.50000	170.000		1,105.00	
0795	613-00400	*4 INCH ELECTRICAL CONDUIT	698.000	698.000			
			LF	0.000	0.00		
			7.50000	698.000		5,235.00	
0800	618-00154	*PRESTRESSED CONCRETE I (BT54)	434.000	434.000			
			LF	0.000	0.00		
			200.00000	434.000		86,800.00	
0800		MATERIAL ALLOWANCE PRESTRESSED CONCRETE I (BT54)		0.700			
			LF	0.000	0.00		
			130.60000	0.700		91.42	
			CAT 0301	CURRENT AMT \$	679,277.62 \$	140.25 \$	679,369.04
CAT NO0302 STRUCTURE D-15-A							
0805	206-00000	*STRUCTURE EXCAVATION	1,120.000	1,120.000			
			CY	0.000	0.00		
			7.00000	1,120.000		7,840.00	
0810	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,652.000	1,652.000			
			CY	0.000	0.00		
			23.00000	1,652.000		37,996.00	
0815	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,296.000	1,296.000			
			CY	0.000	0.00		
			22.00000	1,296.000		28,512.00	
0820	211-03005	DEWATERING	1.000	1.000			
			L S	0.000	0.00		
			20,000.00000	1.000		20,000.00	
0825	504-04420	*PRECAST PANEL FACING	1,701.000	1,670.000			
			SF	31.000	776.86		
			25.06000	1,701.000		42,627.06	
0830	601-01000	*CONCRETE CLASS B	2.900	2.900			
			CY	0.000	0.00		
			150.00000	2.900		435.00	

CONTID: C11725
 PCN: 11725-BID
 PROJECT: BR 0361-052

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 20
 ESTIMATE RUN 12/14/2007
 10:46:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURE D-15-A						
0835	601-03050	CONCRETE CLASS D (WALL)	8.600	8.600		
			CY	0.000	0.00	
			750.00000	8.600		6,450.00
0840	602-00000	*REINFORCING STEEL	661.000	661.000		
			LB	0.000	0.00	
			0.67000	661.000		442.87
			CAT 0302	CURRENT AMT \$	144,302.93 \$	776.86 \$ 144,302.93
CAT NO0303 STRUCTURE D-15-B						
0845	206-00000	*STRUCTURE EXCAVATION	426.000	426.000		
			CY	0.000	0.00	
			7.00000	426.000		2,982.00
0850	206-00100	*STRUCTURE BACKFILL (CLASS 1)	826.000	826.000		
			CY	0.000	0.00	
			23.00000	826.000		18,998.00
0855	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	471.000	471.000		
			CY	0.000	0.00	
			22.00000	471.000		10,362.00
0860	504-04410	*BLOCK FACING	1,207.000	1,207.000		
			SF	0.000	0.00	
			11.98000	1,207.000		14,459.86
0865	601-01000	*CONCRETE CLASS B	8.800	8.800		
			CY	0.000	0.00	
			150.00000	8.800		1,320.00
0870	601-03050	CONCRETE CLASS D (WALL)	29.600	29.500		
			CY	0.000	0.00	
			750.00000	29.500		22,125.00
0875	602-00000	*REINFORCING STEEL	4,178.000	4,178.000		
			LB	0.000	0.00	
			0.67000	4,178.000		2,799.26
0880	607-53161	*FENCE CHAIN LINK (SPECIAL) (60 INCH)	210.000	210.000		
			LF	0.000	0.00	
			25.00000	210.000		5,250.00
			CAT 0303	CURRENT AMT \$	78,371.12 \$	0.00 \$ 78,296.12

CONTID: C11725
 PCN: 11725-BID
 PROJECT: BR 0361-052

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 21
 ESTIMATE RUN 12/14/2007
 10:46:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0885	620-00002	FIELD OFFICE (CLASS 2)	1.000 EACH 25,000.00000	1.000 0.000 1.000	0.00	25,000.00
0890	620-00012	FIELD LABORATORY (CLASS 2)	1.000 EACH 20,000.00000	1.000 0.000 1.000	0.00	20,000.00
0895	620-00020	SANITARY FACILITY	1.000 EACH 1,500.00000	1.000 0.000 1.000	0.00	1,500.00
0896	700-70034	F/A DSL MCR12/SCO5	350.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
			CAT 0400	CURRENT AMT \$	46,850.00 \$	0.00 \$ 46,500.00
CAT NO0500 UTILITIES BY CONTRACTORS						
0900	210-04010	ADJUST MANHOLE	10.000 EACH 600.00000	7.000 0.000 7.000	0.00	4,200.00
0905	210-04050	ADJUST VALVE BOX	7.000 EACH 275.00000	7.000 0.000 7.000	0.00	1,925.00
			CAT 0500	CURRENT AMT \$	7,925.00 \$	0.00 \$ 6,125.00
PROJECT TOTAL			CURRENT AMT \$	4,548,672.22 \$	23,161.36 \$	4,444,561.16