

ESTIMATE SUMMARY

CONTID: C11873

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 11873-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 20.5 DAYS

TIME ALLOW:

431 WORK DAYS

CHERRYVALE RD. TO N. 75TH ST.

PERCENT TIME: 4.76

ORIG TIME ALLOW:

431 WORK DAYS

PROJECT NO: STA0072-010

CHERRYVALE RD. TO N. 75TH ST.

NAME OF ROAD: 007C

PROJECT COUNTIES: BOULDER, REGION 4

CONTRACTOR:

CONCRETE EXPRESS, INC.

PAY PERIOD ENDING

02/08/2012

DATE TIME STARTED

12/05/2011

2027 WEST COLFAX

DATE LET

10/27/2011

DATE WORK BEGAN

DATE AWARDED

11/10/2011

DATE TIME STOPPED

DATE CONTRACT EXECUTED

11/30/2011

DATE ACCEPTED

DENVER

CO 80204

303-562-2000

DATE NOTICE TO PROCEED

12/05/2011

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 18,094,575.69	PARTICIPATING	\$ 432,372.81	\$ 432,372.81
AWARD PROJECT AMT:	\$ 17,034,895.69	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	2.39%	TOTAL EARNINGS	432,372.81	432,372.81
FUNDS AVAILABLE:	\$ 17,662,202.88	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	432,372.81	432,372.81
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-12,971.18	-12,971.18
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	419,401.63	419,401.63
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	419,401.63	419,401.63
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 419,401.63

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 02/08/2012

15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.180	9,900.00	
			55,000.00000	0.180		9,900.00
0010	202-00000	Removal of Structures and Obstructions	1.000	0.000		
			L S	0.000	0.00	
			20,000.00000	0.000		0.00
0015	202-00010	Removal of Tree	375.000	0.000		
			EACH	101.000	15,150.00	
			150.00000	101.000		15,150.00
0020	202-00019	Removal of Inlet	10.000	0.000		
			EACH	0.000	0.00	
			485.00000	0.000		0.00
0025	202-00021	Removal of Manhole	1.000	0.000		
			EACH	0.000	0.00	
			480.00000	0.000		0.00
0030	202-00026	Removal of Slope and Ditch Paving	5.000	0.000		
			SY	0.000	0.00	
			33.00000	0.000		0.00
0035	202-00035	Removal of Pipe	2,634.000	0.000		
			LF	0.000	0.00	
			13.50000	0.000		0.00
0040	202-00090	Removal of Delineator	90.000	0.000		
			EACH	0.000	0.00	
			11.50000	0.000		0.00
0045	202-00155	Removal of Wall	208.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0050	202-00190	Removal of Concrete Median Cover Material	653.000	0.000		
			SY	0.000	0.00	
			9.50000	0.000		0.00
0055	202-00200	Removal of Sidewalk	345.000	0.000		
			SY	0.000	0.00	
			5.25000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00203	Removal of Curb and Gutter	7,412.000	0.000		
			LF	0.000	0.00	
			3.40000	0.000		0.00
0065	202-00206	Removal of Concrete Curb Ramp	32.000	0.000		
			SY	0.000	0.00	
			8.00000	0.000		0.00
0070	202-00210	Removal of Concrete Pavement	1,717.000	0.000		
			SY	0.000	0.00	
			8.80000	0.000		0.00
0075	202-00220	*Removal of Asphalt Mat	58,199.000	0.000		
			SY	0.000	0.00	
			3.10000	0.000		0.00
0080	202-00240	*Removal of Asphalt Mat (Planing)	6,805.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0085	202-00250	*Removal of Pavement Marking	20,050.000	0.000		
			SF	798.000	1,197.00	
			1.50000	798.000		1,197.00
0090	202-00810	Removal of Ground Sign	59.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0095	202-00821	Removal of Sign Panel	15.000	0.000		
			EACH	0.000	0.00	
			49.00000	0.000		0.00
0100	202-00825	*Removal of Flashing Beacon	2.000	0.000		
			EACH	0.000	0.00	
			565.00000	0.000		0.00
0105	202-00840	*Removal of Traffic Signal Pole	7.000	0.000		
			EACH	0.000	0.00	
			755.00000	0.000		0.00
0110	202-00848	*Removal of Traffic Signal Controller and Cabinet	2.000	0.000		
			EACH	0.000	0.00	
			1,135.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-01000	*Removal of Fence	4,147.000	0.000		
			LF	2,489.000	2,240.10	
			0.90000	2,489.000		2,240.10
0120	202-01130	*Removal of Guardrail Type 3	368.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
0125	202-01140	Removal of Guardrail Type 4	61.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0130	202-01300	*Removal of End Anchorage	4.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0135	203-00010	Unclassified Excavation (Complete In Place)	167,641.000	0.000		
			CY	5,910.000	41,370.00	
			7.00000	5,910.000		41,370.00
0140	203-00062	Embankment Material (Complete In Place) (Special)	59,251.000	0.000		
			CY	0.000	0.00	
			14.00000	0.000		0.00
0145	203-00100	Muck Excavation	2,000.000	0.000		
			CY	0.000	0.00	
			8.00000	0.000		0.00
0150	203-01100	Proof Rolling	40.000	0.000		
			HOURL	0.000	0.00	
			130.00000	0.000		0.00
0155	203-01500	Blading	100.000	0.000		
			HOURL	0.000	0.00	
			120.00000	0.000		0.00
0160	203-01550	Dozing	50.000	0.000		
			HOURL	19.000	2,470.00	
			130.00000	19.000		2,470.00
0165	203-01594	Combination Loader	50.000	0.000		
			HOURL	0.000	0.00	
			135.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	203-01597	*Potholing	200.000	0.000		
			240.00000	45.000	10,800.00	10,800.00
0175	206-00000	Structure Excavation	326.000	0.000		
			7.00000	0.000	0.00	0.00
0180	207-00205	Topsoil	13,500.000	0.000		
			4.20000	0.000	0.00	0.00
0185	208-00001	*Silt Dike	110.000	0.000		
			9.00000	0.000	0.00	0.00
0190	208-00002	*Erosion Log (12 Inch)	33,962.000	0.000		
			4.00000	5,090.000	20,360.00	20,360.00
0195	208-00020	*Silt Fence	290.000	0.000		
			2.60000	0.000	0.00	0.00
0200	208-00034	*Gravel Bag	200.000	0.000		
			4.15000	0.000	0.00	0.00
0205	208-00040	*Check Dam	187.000	0.000		
			350.00000	0.000	0.00	0.00
0210	208-00045	*Concrete Washout Structure	4.000	0.000		
			1,700.00000	1.000	1,700.00	1,700.00
0215	208-00051	*Storm Drain Inlet Protection (Type 1)	582.000	0.000		
			5.00000	0.000	0.00	0.00
0220	208-00052	*Storm Drain Inlet Protection (Type 2)	36.000	0.000		
			5.00000	0.000	0.00	0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	208-00070	*Vehicle Tracking Pad	10.000	0.000		
			EACH	5.000	7,000.00	
			1,400.00000	5.000		7,000.00
0230	208-00103	Removal and Disposal of Sediment (Labor)	100.000	0.000		
			HOURL	10.000	550.00	
			55.00000	10.000		550.00
0235	208-00105	Removal and Disposal of Sediment (Equipment)	100.000	0.000		
			HOURL	2.000	140.00	
			70.00000	2.000		140.00
0240	208-00106	*Sweeping (Sediment Removal)	600.000	0.000		
			HOURL	2.000	290.00	
			145.00000	2.000		290.00
0245	208-00107	Removal of Trash	431.000	0.000		
			HOURL	8.000	440.00	
			55.00000	8.000		440.00
0250	208-00206	Erosion Control Supervisor	431.000	0.000		
			DAY	9.000	687.51	
			76.39000	9.000		687.51
0255	208-00300	Temporary Berms	60.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0260	210-00011	Reset Mailbox Structure (Type 1)	12.000	0.000		
			EACH	1.000	190.00	
			190.00000	1.000		190.00
0265	210-00012	Reset Mailbox Structure (Type 2)	3.000	0.000		
			EACH	1.000	225.00	
			225.00000	1.000		225.00
0270	210-00013	Reset Mailbox Structure (Type 3)	11.000	0.000		
			EACH	0.000	0.00	
			345.00000	0.000		0.00
0275	210-00065	Reset Monument (Type 3A)	3.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	210-00750	*Reset Light Standard	1.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0285	210-00810	Reset Ground Sign	53.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0290	210-00815	Reset Sign Panel	8.000	0.000		
			EACH	0.000	0.00	
			57.00000	0.000		0.00
0295	210-00860	*Reset Pedestrian Push Button	1.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0300	210-01011	*Reset Gate	2.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0305	210-04010	Adjust Manhole	2.000	0.000		
			EACH	0.000	0.00	
			560.00000	0.000		0.00
0310	210-04020	Modify Inlet	2.000	0.000		
			EACH	0.000	0.00	
			1,565.00000	0.000		0.00
0315	212-00006	*Seeding (Native)	25.000	0.000		
			ACRE	0.000	0.00	
			900.00000	0.000		0.00
0320	212-00050	*Sod	14,560.000	0.000		
			SF	0.000	0.00	
			1.15000	0.000		0.00
0325	213-00002	*Mulching (Weed Free Hay)	25.000	0.000		
			ACRE	0.000	0.00	
			650.00000	0.000		0.00
0330	213-00005	*Mulching (Decorative)	47.000	0.000		
			CF	0.000	0.00	
			6.70000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	213-00012	*Spray-on Mulch Blanket	5.000	0.000		
			ACRE	0.000	0.00	
			3,450.00000	0.000		0.00
0340	213-00061	*Mulch Tackifier	5,000.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0345	213-00460	*Metal Landscape Border (3/16x4 Inch)	138.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
0350	214-00000	Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			19,000.00000	0.000		0.00
0355	214-00220	*Deciduous Tree (2 Inch Caliper)	12.000	0.000		
			EACH	0.000	0.00	
			430.00000	0.000		0.00
0360	214-00650	*Evergreen Shrub (5 Gallon Container)	32.000	0.000		
			EACH	0.000	0.00	
			41.00000	0.000		0.00
0365	214-01010	*Brush Layer Cutting	340.000	0.000		
			EACH	0.000	0.00	
			4.30000	0.000		0.00
0370	216-00201	*Soil Retention Blanket (Straw-Coconut)	1,126.000	0.000		
			SY	0.000	0.00	
			1.90000	0.000		0.00
0375	250-00010	*Environmental Health and Safety Management	1.000	0.000		
			L S	0.000	0.00	
			2,900.00000	0.000		0.00
0380	250-00050	*Monitoring Technician	20.000	0.000		
			HOUR	0.000	0.00	
			86.00000	0.000		0.00
0385	250-00110	*Health and Safety Officer	20.000	0.000		
			HOUR	0.000	0.00	
			97.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	304-05000	Aggregate Base Course (Class 5)	2,335.000	0.000		
			TON	0.000	0.00	
			20.00000	0.000		0.00
0395	304-06007	Aggregate Base Course (Class 6)	16,924.000	0.000		
			CY	0.000	0.00	
			22.90000	0.000		0.00
0400	304-07005	Aggregate Base Course (Class 7)	37.000	0.000		
			CY	0.000	0.00	
			17.60000	0.000		0.00
0405	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	54.000	0.000		
			TON	0.000	0.00	
			195.00000	0.000		0.00
0410	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)	20,299.000	0.000		
			TON	0.000	0.00	
			57.40000	0.000		0.00
0415	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	8,756.000	0.000		
			TON	0.000	0.00	
			78.85000	0.000		0.00
0420	412-00600	Concrete Pavement (6 Inch)	1,051.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00
0425	412-00800	Concrete Pavement (8 Inch)	848.000	0.000		
			SY	0.000	0.00	
			46.40000	0.000		0.00
0430	412-01000	Concrete Pavement (10 Inch)	48.000	0.000		
			SY	0.000	0.00	
			57.00000	0.000		0.00
0435	420-00114	Geotextile (Drainage) (Class 3)	27.000	0.000		
			SY	0.000	0.00	
			5.25000	0.000		0.00
0440	501-00000	Steel Sheet Piling (Type I)	279.000	0.000		
			SF	0.000	0.00	
			60.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	503-00036	*Drilled Caisson (36 Inch)	135.000	0.000		
			LF	0.000	0.00	
			229.00000	0.000		0.00
0450	506-00036	Grouted Riprap (36 Inch) (Special)	101.000	0.000		
			CY	0.000	0.00	
			158.00000	0.000		0.00
0455	506-00209	Riprap (9 Inch)	976.000	0.000		
			CY	0.000	0.00	
			38.00000	0.000		0.00
0460	506-00212	Riprap (12 Inch)	43.000	0.000		
			CY	0.000	0.00	
			43.00000	0.000		0.00
0465	507-00000	Concrete Slope and Ditch Paving	3.000	0.000		
			CY	0.000	0.00	
			270.00000	0.000		0.00
0470	507-00100	Concrete Slope and Ditch Paving (Reinforced)	12.000	0.000		
			CY	0.000	0.00	
			315.00000	0.000		0.00
0475	514-00000	*Pipe Railing	63.000	0.000		
			LF	0.000	0.00	
			74.00000	0.000		0.00
0480	601-03050	Concrete Class D (Wall)	33.000	0.000		
			CY	0.000	0.00	
			460.00000	0.000		0.00
0485	602-00000	*Reinforcing Steel	1,543.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
0490	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	1,398.000	0.000		
			LF	0.000	0.00	
			61.00000	0.000		0.00
0495	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	1,831.000	0.000		
			LF	0.000	0.00	
			74.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	2,007.000	0.000		
		LF		0.000	0.00	
			89.00000	0.000		0.00
0505	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	866.000	0.000		
		LF		0.000	0.00	
			121.00000	0.000		0.00
0510	603-01425	42 Inch Reinforced Concrete Pipe (Complete In Place)	13.000	0.000		
		LF		0.000	0.00	
			160.00000	0.000		0.00
0515	603-01545	54 Inch Reinforced Concrete Pipe (Complete In Place)	233.000	0.000		
		LF		0.000	0.00	
			179.00000	0.000		0.00
0520	603-01665	66 Inch Reinforced Concrete Pipe (Complete In Place)	422.000	0.000		
		LF		0.000	0.00	
			240.00000	0.000		0.00
0525	603-01725	72 Inch Reinforced Concrete Pipe (Complete In Place)	2,185.000	0.000		
		LF		0.000	0.00	
			270.00000	0.000		0.00
0530	603-02305	38x24 Inch Reinforced Concrete Pipe Elliptical	117.000	0.000		
		LF		0.000	0.00	
			245.00000	0.000		0.00
0535	603-05018	18 Inch Reinforced Concrete End Section	1.000	0.000		
		EACH		0.000	0.00	
			600.00000	0.000		0.00
0540	603-05036	36 Inch Reinforced Concrete End Section	1.000	0.000		
		EACH		0.000	0.00	
			900.00000	0.000		0.00
0545	603-50030	30 Inch Plastic Pipe	141.000	0.000		
		LF		0.000	0.00	
			96.00000	0.000		0.00
0550	603-70704	7x4 Foot Concrete Box Culvert (Precast)	1,107.000	0.000		
		LF		0.000	0.00	
			400.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	604-00305	Inlet Type C (5 Foot)	11.000	0.000		
			EACH	0.000	0.00	
			1,660.00000	0.000		0.00
0560	604-00310	Inlet Type C (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			2,940.00000	0.000		0.00
0565	604-00315	Inlet Type C (15 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
0570	604-00505	Inlet Type D (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
0575	604-00510	Inlet Type D (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0580	604-13005	Inlet Type 13 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00
0585	604-13010	Inlet Type 13 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0590	604-16005	Inlet Type 16 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,750.00000	0.000		0.00
0595	604-16010	Inlet Type 16 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
0600	604-16015	Inlet Type 16 (15 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00
0605	604-19105	Inlet Type R L 5 (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			3,900.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	604-19110	Inlet Type R L 5 (10 Foot)	12.000	0.000		
			EACH	0.000	0.00	
			4,330.00000	0.000		0.00
0615	604-19115	Inlet Type R L 5 (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,700.00000	0.000		0.00
0620	604-19205	Inlet Type R L 10 (5 Foot)	8.000	0.000		
			EACH	0.000	0.00	
			5,100.00000	0.000		0.00
0625	604-19215	Inlet Type R L 10 (15 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			7,400.00000	0.000		0.00
0630	604-19305	Inlet Type R L 15 (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			6,200.00000	0.000		0.00
0635	604-19310	Inlet Type R L 15 (10 Foot)	10.000	0.000		
			EACH	0.000	0.00	
			8,200.00000	0.000		0.00
0640	604-19315	Inlet Type R L 15 (15 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0645	604-20010	Settling Basin	2.000	0.000		
			EACH	0.000	0.00	
			77,800.00000	0.000		0.00
0650	604-30005	Manhole Slab Base (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,850.00000	0.000		0.00
0655	604-30010	Manhole Slab Base (10 Foot)	18.000	0.000		
			EACH	0.000	0.00	
			3,430.00000	0.000		0.00
0660	604-30015	Manhole Slab Base (15 Foot)	7.000	0.000		
			EACH	0.000	0.00	
			5,200.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	604-31015	Manhole Box Base (15 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			14,200.00000	0.000		0.00
0670	604-32010	Manhole T-Base (10 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00
0675	604-32015	Manhole T-Base (15 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			5,600.00000	0.000		0.00
0680	604-39000	Manhole Special	3.000	0.000		
			EACH	0.000	0.00	
			1,875.00000	0.000		0.00
0685	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	725.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0690	606-00730	Guardrail Type 7 (Style CD)	90.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0695	606-01340	*End Anchorage Type 3D	1.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0700	606-01370	*Transition Type 3G	1.000	0.000		
			EACH	0.000	0.00	
			1,130.00000	0.000		0.00
0705	606-01390	*End Anchorage Type 3K	1.000	0.000		
			EACH	0.000	0.00	
			1,080.00000	0.000		0.00
0710	606-02003	*End Anchorage (Nonflared)	1.000	0.000		
			EACH	0.000	0.00	
			2,020.00000	0.000		0.00
0715	607-00005	*End Post	3.000	0.000		
			EACH	0.000	0.00	
			145.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	607-00010	*Corner and Line Brace Post	19.000	0.000		
			EACH	0.000	0.00	
			212.00000	0.000		0.00
0725	607-01000	*Fence Barbed Wire with Metal Posts	2,404.000	0.000		
			LF	0.000	0.00	
			1.50000	0.000		0.00
0730	607-01050	*Fence Wire With Metal Posts	1,606.000	0.000		
			LF	0.000	0.00	
			1.70000	0.000		0.00
0735	607-11525	*Fence (Plastic)	2,000.000	0.000		
			LF	1,815.000	7,260.00	
			4.00000	1,815.000		7,260.00
0740	607-11580	*Fence (Temporary)	363.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0745	607-53001	*Fence Chain Link (PVC Coated)	279.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
0750	608-00000	Concrete Sidewalk	13,054.000	0.000		
			SY	0.000	0.00	
			21.20000	0.000		0.00
0755	608-00010	Concrete Curb Ramp	524.000	0.000		
			SY	0.000	0.00	
			160.00000	0.000		0.00
0760	608-00015	Truncated Domes	88.000	0.000		
			SF	0.000	0.00	
			33.50000	0.000		0.00
0765	609-20010	Curb Type 2 (Section B)	109.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0770	609-21010	Curb and Gutter Type 2 (Section I-B)	6,060.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	609-21020	Curb and Gutter Type 2 (Section II-B)	17,959.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
0780	609-24002	Gutter Type 2 (2 Foot)	432.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0785	609-24004	Gutter Type 2 (4 Foot)	528.000	0.000		
			LF	0.000	0.00	
			16.30000	0.000		0.00
0790	609-24005	Gutter Type 2 (5 Foot)	38.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0795	610-00020	Median Cover Material (Patterned Concrete)	23,558.000	0.000		
			SF	0.000	0.00	
			5.00000	0.000		0.00
0800	612-00001	Delineator (Type I)	28.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0805	612-00002	Delineator (Type II)	26.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0810	612-00003	Delineator (Type III)	19.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0815	613-01200	*2 Inch Electrical Conduit (Plastic)	815.000	0.000		
			LF	0.000	0.00	
			7.55000	0.000		0.00
0820	613-01300	*3 Inch Electrical Conduit (Plastic)	1,630.000	0.000		
			LF	0.000	0.00	
			8.70000	0.000		0.00
0825	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			16,900.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	613-16000	*Luminaire (Special)	9.000	0.000		
			EACH	0.000	0.00	
			780.00000	0.000		0.00
0835	614-00011	Sign Panel (Class I)	592.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
0840	614-00012	Sign Panel (Class II)	136.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00
0845	614-00216	Steel Sign Post (2x2 Inch Tubing)	595.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0850	614-01512	Steel Sign Support (2-Inch Round)(Post)	219.000	0.000		
			LF	0.000	0.00	
			8.90000	0.000		0.00
0855	614-01522	Steel Sign Support (2-Inch Round)(Socket)	29.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0860	614-01575	Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	98.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0865	614-01578	Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	7.000	0.000		
			EACH	0.000	0.00	
			230.00000	0.000		0.00
0870	614-70150	*Pedestrian Signal Face (16) (Countdown)	17.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0875	614-70336	*Traffic Signal Face (12-12-12)	30.000	0.000		
			EACH	0.000	0.00	
			620.00000	0.000		0.00
0880	614-70448	*Traffic Signal Face (12-12-12-12)	4.000	0.000		
			EACH	0.000	0.00	
			866.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0885	614-72860	*Pedestrian Push Button	17.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0890	614-72866	*Fire Preemption Unit and Timer	2.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0895	614-72887	*Microwave Vehicle Radar Detector	12.000	0.000		
			EACH	0.000	0.00	
			7,450.00000	0.000		0.00
0900	614-80000	*Flashing Beacon	1.000	0.000		
			EACH	0.000	0.00	
			2,035.00000	0.000		0.00
0905	614-81125	*Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			13,000.00000	0.000		0.00
0910	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			15,500.00000	0.000		0.00
0915	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	3.000	0.000		
			EACH	0.000	0.00	
			15,700.00000	0.000		0.00
0920	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			16,000.00000	0.000		0.00
0925	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			16,700.00000	0.000		0.00
0930	614-85001	*Impact Attenuator	2.000	0.000		
			EACH	0.000	0.00	
			31,000.00000	0.000		0.00
0935	614-86105	*Telemetry (Field)	2.000	0.000		
			EACH	0.000	0.00	
			1,725.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0940	614-86748	*Controller (Type 2070)	2.000	0.000		
			EACH	0.000	0.00	
			21,000.00000	0.000		0.00
0945	619-10425	42 Inch Welded Steel Pipe (Special)	133.000	0.000		
			LF	0.000	0.00	
			580.00000	0.000		0.00
0950	621-00450	Detour Pavement	10,000.000	0.000		
			SY	0.000	0.00	
			27.25000	0.000		0.00
0955	623-09900	*Sprinkler System	1.000	0.000		
			L S	0.000	0.00	
			36,000.00000	0.000		0.00
0960	624-20300	Detour Drainage Pipe (Class 0)	1,000.000	0.000		
			LF	0.000	0.00	
			43.00000	0.000		0.00
0965	624-27018	18 Inch Drainage Pipe (Class 7)	149.000	0.000		
			LF	0.000	0.00	
			51.00000	0.000		0.00
0970	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.000	0.00	
			87,000.00000	0.000		0.00
0975	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			800,000.00000	0.000		0.00
0980	626-01000	*Public Information Services	1.000	0.000		
			L S	0.000	0.00	
			60,000.00000	0.000		0.00
0985	627-00005	*Epoxy Pavement Marking	242.000	0.000		
			GAL	0.000	0.00	
			66.00000	0.000		0.00
0990	627-00011	*Pavement Marking Paint (Waterborne)	1,020.000	0.000		
			GAL	9.000	387.00	
			43.00000	9.000		387.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0995	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	1,411.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
1000	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	1,712.000	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00
1005	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	3,862.000	0.000		
			SF	0.000	0.00	
			9.70000	0.000		0.00
1010	630-00000	*Flagging	15,000.000	0.000		
			HOUR	248.000	5,493.20	
			22.15000	248.000		5,493.20
1015	630-00007	*Traffic Control Inspection	150.000	0.000		
			DAY	6.000	324.00	
			54.00000	6.000		324.00
1020	630-00012	*Traffic Control Management	431.000	0.000		
			DAY	12.000	7,140.00	
			595.00000	12.000		7,140.00
1025	630-80335	*Barricade (Type 3 M-A) (Temporary)	30.000	0.000		
			EACH	1.000	87.00	
			87.00000	1.000		87.00
1030	630-80341	*Construction Traffic Sign (Panel Size A)	42.000	0.000		
			EACH	9.000	783.00	
			87.00000	9.000		783.00
1035	630-80342	*Construction Traffic Sign (Panel Size B)	104.000	0.000		
			EACH	28.500	2,479.50	
			87.00000	28.500		2,479.50
1040	630-80343	*Construction Traffic Sign (Panel Size C)	18.000	0.000		
			EACH	8.000	696.00	
			87.00000	8.000		696.00
1045	630-80355	*Portable Message Sign Panel	4.000	0.000		
			EACH	2.000	20,000.00	
			10,000.00000	2.000		20,000.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1050	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	2.000 EACH 1,100.00000	0.000 0.000 0.000	0.00 0.00	0.00
1055	630-80360	*Drum Channelizing Device	400.000 EACH 27.00000	0.000 55.500 55.500	1,498.50	1,498.50
1060	630-80363	*Drum Channelizing Device (With Light) (Flashing)	20.000 EACH 65.00000	0.000 0.000 0.000	0.00	0.00
1065	630-80370	Concrete Barrier (Temporary)	3,000.000 LF 26.00000	0.000 240.000 240.000	6,240.00	6,240.00
1070	630-80380	*Traffic Cone	300.000 EACH 6.50000	0.000 120.000 120.000	780.00	780.00
1075	630-85010	*Impact Attenuator (Temporary)	2.000 EACH 4,700.00000	0.000 0.000 0.000	0.00	0.00
1080	630-86810	*Traffic Signal (Temporary)	3.000 EACH 27,000.00000	0.000 0.000 0.000	0.00	0.00
1085	700-70010	F/A Minor Contract Revisions	500,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
1090	700-70011	F/A Partnering	5,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
1095	700-70012	F/A Asphalt Pavement Incentive	50,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
1100	700-70013	F/A Concrete Pavement Incentive	15,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 22
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1105	700-70014	F/A Incentive	55,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1110	700-70016	F/A Fuel Cost Adjustment	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1115	700-70018	F/A Roadway Smoothness Incentive	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1120	700-70019	F/A Asphalt Cement Cost Adjustment	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1125	700-70022	F/A OJT Colorado Training Program	7,680.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1130	700-70034	F/A Railroad	147,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1135	700-70082	F/A Furnish & Install Electrical Service	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1140	700-70380	F/A Erosion Control	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1145	700-70594	F/A DRB Standing Committee	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 12,704,774.09 \$	167,877.81 \$
						167,877.81
CAT NO0300 STR. WALL D-16-EA						
1155	202-00400	Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			76,000.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 23
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR. WALL D-16-EA						
1160	206-00000	Structure Excavation	395.000	0.000		
			CY	0.000	0.00	
			7.00000	0.000		0.00
1165	206-00100	Structure Backfill (Class 1)	545.000	0.000		
			CY	0.000	0.00	
			15.50000	0.000		0.00
1170	206-00200	Structure Backfill (Class 2)	27.000	0.000		
			CY	0.000	0.00	
			17.20000	0.000		0.00
1175	206-00510	Filter Material (Class A)	16.000	0.000		
			CY	0.000	0.00	
			31.00000	0.000		0.00
1180	503-00048	*Drilled Caisson (48 Inch)	850.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00
1185	504-04420	Precast Panel Facing	912.000	0.000		
			SF	0.000	0.00	
			24.70000	0.000		0.00
1190	509-00000	Structural Steel	192,289.000	0.000		
			LB	0.000	0.00	
			1.95000	0.000		0.00
1195	509-90003	Paint Structural Steel	0.500	0.000		
			L S	0.000	0.00	
			55,000.00000	0.000		0.00
1200	512-00101	Bearing Device (Type I)	10.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
1205	513-00690	Bridge Drain (Special)	2.000	0.000		
			EACH	0.000	0.00	
			9,600.00000	0.000		0.00
1210	515-00300	Waterproof Coating	255.000	0.000		
			SY	0.000	0.00	
			8.20000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 24
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR. WALL D-16-EA						
1215	601-03040	Concrete Class D (Bridge)	244.000	0.000		
			CY	0.000	0.00	
			545.00000	0.000		0.00
1220	602-00020	*Reinforcing Steel (Epoxy Coated)	50,123.000	0.000		
			LB	0.000	0.00	
			0.95000	0.000		0.00
1225	607-53142	*Fence Chain Link (42 Inch)	306.000	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00
1230	614-00011	Sign Panel (Class I)	16.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
1235	614-00200	Steel Sign Post (U-2)	28.000	0.000		
			LF	0.000	0.00	
			9.60000	0.000		0.00
1240	641-10000	*Shotcrete	8.000	0.000		
			SY	0.000	0.00	
			163.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	1,034,771.50 \$	0.00 \$
CAT NO0301 STR. WALL D-16-EB SHOO-FLY						
1245	206-00000	Structure Excavation	268.000	0.000		
			CY	0.000	0.00	
			7.00000	0.000		0.00
1250	206-00100	Structure Backfill (Class 1)	698.000	0.000		
			CY	0.000	0.00	
			15.50000	0.000		0.00
1255	206-00200	Structure Backfill (Class 2)	16.000	0.000		
			CY	0.000	0.00	
			17.20000	0.000		0.00
1260	206-00510	Filter Material (Class A)	16.000	0.000		
			CY	0.000	0.00	
			31.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 25
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STR. WALL D-16-EB SHOO-FLY						
1265	206-01750	*Shoring	1.000	0.000		
			L S	0.000	0.00	
			51,000.00000	0.000		0.00
1270	503-00048	*Drilled Caisson (48 Inch)	666.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00
1275	504-04420	Precast Panel Facing	1,365.000	0.000		
			SF	0.000	0.00	
			24.70000	0.000		0.00
1280	509-00000	Structural Steel	192,289.000	0.000		
			LB	0.000	0.00	
			1.95000	0.000		0.00
1285	509-90003	Paint Structural Steel	0.500	0.000		
			L S	0.000	0.00	
			55,000.00000	0.000		0.00
1290	512-00101	Bearing Device (Type I)	10.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
1295	513-00690	Bridge Drain (Special)	2.000	0.000		
			EACH	0.000	0.00	
			9,600.00000	0.000		0.00
1300	515-00300	Waterproof Coating	255.000	0.000		
			SY	0.000	0.00	
			8.20000	0.000		0.00
1305	601-03040	Concrete Class D (Bridge)	255.000	0.000		
			CY	0.000	0.00	
			545.00000	0.000		0.00
1310	602-00020	*Reinforcing Steel (Epoxy Coated)	50,336.000	0.000		
			LB	0.000	0.00	
			0.95000	0.000		0.00
1315	607-53142	*Fence Chain Link (42 Inch)	317.000	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 26
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STR. WALL D-16-EB SHOO-FLY						
1320	609-24002	Gutter Type 2 (2 Foot)	30.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
1325	614-00011	Sign Panel (Class I)	16.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
1330	614-00200	Steel Sign Post (U-2)	28.000	0.000		
			LF	0.000	0.00	
			9.60000	0.000		0.00
1335	641-10000	*Shotcrete	17.000	0.000		
			SY	0.000	0.00	
			163.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	966,052.25 \$	0.00 \$
CAT NO0302 STR. WALLS						
1340	202-00200	Removal of Sidewalk	35.000	0.000		
			SY	0.000	0.00	
			5.25000	0.000		0.00
1345	203-00400	Rock Excavation	240.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
1350	206-00000	Structure Excavation	4,025.000	0.000		
			CY	0.000	0.00	
			7.00000	0.000		0.00
1355	206-00100	Structure Backfill (Class 1)	3,919.000	0.000		
			CY	0.000	0.00	
			15.50000	0.000		0.00
1360	206-00200	Structure Backfill (Class 2)	123.000	0.000		
			CY	0.000	0.00	
			17.20000	0.000		0.00
1365	206-00360	Mechanical Reinforcement of Soil	710.000	0.000		
			CY	0.000	0.00	
			19.30000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 27
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STR. WALLS						
1370	420-00000	Geomembrane	620.000	0.000		
			SY	0.000	0.00	
			10.80000	0.000		0.00
1375	503-00030	*Drilled Caisson (30 Inch)	3,355.000	0.000		
			LF	1,826.000	215,468.00	
			118.00000	1,826.000		215,468.00
1380	503-00036	*Drilled Caisson (36 Inch)	1,460.000	0.000		
			LF	35.000	8,015.00	
			229.00000	35.000		8,015.00
1385	504-04410	Block Facing	1,921.000	0.000		
			SF	0.000	0.00	
			23.60000	0.000		0.00
1390	504-04420	Precast Panel Facing	10,700.000	0.000		
			SF	0.000	0.00	
			24.70000	0.000		0.00
1395	504-08255	Masonry Landscape Wall (Dry Stack)	7,480.000	0.000		
			SF	0.000	0.00	
			45.70000	0.000		0.00
1400	514-00000	*Pipe Railing	1,232.000	0.000		
			LF	0.000	0.00	
			74.00000	0.000		0.00
1405	601-03000	Concrete Class D	713.000	0.000		
			CY	0.000	0.00	
			420.00000	0.000		0.00
1410	602-00020	*Reinforcing Steel (Epoxy Coated)	127,161.000	0.000		
			LB	0.000	0.00	
			0.95000	0.000		0.00
1415	607-53001	*Fence Chain Link (PVC Coated)	339.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
1420	607-53142	*Fence Chain Link (42 Inch)	1,414.000	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 28
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STR. WALLS						
1425	608-00000	Concrete Sidewalk	35.000	0.000		
			SY	0.000	0.00	
			21.20000	0.000		0.00
1430	609-24002	Gutter Type 2 (2 Foot)	143.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
1435	641-10000	*Shotcrete	810.000	0.000		
			SY	0.000	0.00	
			163.00000	0.000		0.00
			CAT 0302	CURRENT AMT	\$ 2,187,366.40 \$	223,483.00 \$ 223,483.00
CAT NO0303 IRRIGATION STRS.						
1440	202-00020	Removal of Concrete Box Culvert	3.000	0.000		
			EACH	0.500	3,150.00	
			6,300.00000	0.500		3,150.00
1445	203-00710	Clay Plating (Complete In Place)	326.000	0.000		
			CY	0.000	0.00	
			31.00000	0.000		0.00
1450	206-00000	Structure Excavation	1,644.000	0.000		
			CY	266.000	1,862.00	
			7.00000	266.000		1,862.00
1455	206-00100	Structure Backfill (Class 1)	380.000	0.000		
			CY	0.000	0.00	
			15.50000	0.000		0.00
1460	506-00209	Riprap (9 Inch)	275.000	0.000		
			CY	0.000	0.00	
			38.00000	0.000		0.00
1465	514-00000	*Pipe Railing	79.000	0.000		
			LF	0.000	0.00	
			74.00000	0.000		0.00
1470	601-01000	Concrete Class B	1.000	0.000		
			CY	0.000	0.00	
			395.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 29
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 IRRIGATION STRS.						
1475	601-03030	Concrete Class D (Box Culvert)	461.000	0.000		
			CY	0.000	0.00	
			510.00000	0.000		0.00
1480	602-00000	*Reinforcing Steel	59,700.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
1485	602-00020	*Reinforcing Steel (Epoxy Coated)	21,600.000	0.000		
			LB	0.000	0.00	
			0.95000	0.000		0.00
1490	603-01150	15 Inch Reinforced Concrete Pipe	60.000	0.000		
			LF	0.000	0.00	
			63.00000	0.000		0.00
1495	604-39000	Manhole Special	1.000	0.000		
			EACH	0.000	0.00	
			1,875.00000	0.000		0.00
1500	604-50062	Grating and Frame	2.000	0.000		
			EACH	0.000	0.00	
			3,350.00000	0.000		0.00
1505	607-53001	*Fence Chain Link (PVC Coated)	67.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
1510	615-21899	18 Inch Slide Headgate Special	1.000	0.000		
			EACH	0.000	0.00	
			5,800.00000	0.000		0.00
1515	616-30499	Trash Guard Special	2.000	0.000		
			EACH	0.000	0.00	
			6,200.00000	0.000		0.00
			CAT 0303	CURRENT AMT \$	395,998.00 \$	5,012.00 \$
						5,012.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1520	620-00005	Field Office (Special)	1.000	0.000		
			EACH	0.500	20,000.00	
			40,000.00000	0.500		20,000.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 30
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1525	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	0.500	16,000.00	
			32,000.00000	0.500		16,000.00
1530	620-00020	Sanitary Facility	2.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
			CAT 0400	CURRENT AMT \$	81,000.00 \$	36,000.00 \$
						36,000.00
CAT NO0500 Water and Sanitary Sewer						
1535	202-00021	Removal of Manhole	2.000	0.000		
			EACH	0.000	0.00	
			480.00000	0.000		0.00
1540	202-00031	Removal of Fire Hydrant	11.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
1545	202-00035	Removal of Pipe	1,949.000	0.000		
			LF	0.000	0.00	
			13.50000	0.000		0.00
1550	202-04001	Plug Culvert	15.000	0.000		
			EACH	0.000	0.00	
			660.00000	0.000		0.00
1555	206-00065	Structure Backfill (Flow-Fill)	6.000	0.000		
			CY	0.000	0.00	
			90.00000	0.000		0.00
1560	210-00035	Reset Water Meter	8.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
1565	210-04010	Adjust Manhole	15.000	0.000		
			EACH	0.000	0.00	
			560.00000	0.000		0.00
1570	210-04050	Adjust Valve Box	8.000	0.000		
			EACH	0.000	0.00	
			325.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 31
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0500 Water and Sanitary Sewer						
1575	210-04060	Adjust Water Meter	8.000	0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00
1580	601-03000	Concrete Class D	8.000	0.000		
			CY	0.000	0.00	
			420.00000	0.000		0.00
1585	602-00020	*Reinforcing Steel (Epoxy Coated)	621.000	0.000		
			LB	0.000	0.00	
			0.95000	0.000		0.00
1590	603-83008	8 Inch Sewer Pipe	1,314.000	0.000		
			LF	0.000	0.00	
			37.50000	0.000		0.00
1595	603-83009	8 Inch Sewer Pipe (Special)	232.000	0.000		
			LF	0.000	0.00	
			62.00000	0.000		0.00
1600	604-30000	Manhole Slab Base (Special)	2.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
1605	604-30010	Manhole Slab Base (10 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			3,430.00000	0.000		0.00
1610	604-30015	Manhole Slab Base (15 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			5,200.00000	0.000		0.00
1615	604-39010	Manhole Special (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
1620	619-00000	Water Meter and Vault	1.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
1625	619-00007	Connect To Existing Waterline	22.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 32
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0500 Water and Sanitary Sewer						
1630	619-10000	Temporary Water Line	11,000.000	0.000		
			LF	0.000	0.00	
			10.75000	0.000		0.00
1635	619-10200	20 Inch Welded Steel Pipe	32.000	0.000		
			LF	0.000	0.00	
			185.00000	0.000		0.00
1640	619-10240	24 Inch Welded Steel Pipe	32.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
1645	619-40060	3/4 Inch Copper Pipe	35.000	0.000		
			LF	0.000	0.00	
			34.00000	0.000		0.00
1650	619-40080	1 Inch Copper Pipe	218.000	0.000		
			LF	0.000	0.00	
			34.00000	0.000		0.00
1655	619-40120	1-1/2 Inch Copper Pipe	44.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
1660	619-50320	4 Inch Plastic Pipe	177.000	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
1665	619-50480	6 Inch Plastic Pipe	641.000	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00
1670	619-50640	8 Inch Plastic Pipe	797.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00
1675	619-50960	12 Inch Plastic Pipe	3,086.000	0.000		
			LF	0.000	0.00	
			61.00000	0.000		0.00
1680	619-71516	2 Inch Air and Vacuum Valve	1.000	0.000		
			EACH	0.000	0.00	
			5,400.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 33
 ESTIMATE RUN 02/08/2012
 15:37:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0500 Water and Sanitary Sewer						
1685	619-75048	6 Inch Gate Valve	3.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
1690	619-75064	8 Inch Gate Valve	14.000	0.000		
			EACH	0.000	0.00	
			1,750.00000	0.000		0.00
1695	619-75096	12 Inch Gate Valve	12.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
1700	619-77210	Restrained Plug (Special)	5.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
1705	619-77300	Corporation Stop	8.000	0.000		
			EACH	0.000	0.00	
			430.00000	0.000		0.00
1710	619-78049	6 Inch Fire Hydrant (Install Only)	14.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
CAT 0500			CURRENT AMT	\$ 724,613.45	\$ 0.00	0.00
PROJECT TOTAL			CURRENT AMT	\$ 18,094,575.69	\$ 432,372.81	432,372.81