

ESTIMATE SUMMARY

CONTID: C11873

ESTIMATE NO: 0010 PROG

SPEC YR: 2005

PCN: 11873-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION: CHERRYVALE RD. TO N. 75TH ST. TIME CHARGED: 200.5 DAYS TIME ALLOW: 431 WORK DAYS
 PERCENT TIME: 46.52 ORIG TIME ALLOW: 431 WORK DAYS

PROJECT NO: STA0072-010
 CHERRYVALE RD. TO N. 75TH ST.
 NAME OF ROAD: 007C
 PROJECT COUNTIES: BOULDER, REGION 4

CONTRACTOR: CONCRETE EXPRESS, INC.
 2027 WEST COLFAX
 DENVER CO 80204 303-562-2000

PAY PERIOD ENDING	10/25/2012	DATE TIME STARTED	12/05/2011
DATE LET	10/27/2011	DATE WORK BEGAN	
DATE AWARDED	11/10/2011	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	11/30/2011	DATE ACCEPTED	
DATE NOTICE TO PROCEED	12/05/2011		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 18,665,332.32 PARTICIPATING	\$ 9,317,978.77	\$ 1,377,333.37
AWARD PROJECT AMT:	\$ 17,034,895.69 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	49.92% TOTAL EARNINGS	9,317,978.77	1,377,333.37
FUNDS AVAILABLE:	\$ 9,347,353.55 STOCKPILED MATERIALS	412,176.27	-13,750.00
	GROSS EARNINGS	9,730,155.04	1,363,583.37
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-255,523.44	-31,704.08
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	9,474,631.60	1,331,879.29
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	9,474,631.60	1,331,879.29
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 1,331,879.29

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 11/27/2012

14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.380		
			L S	0.120	6,600.00	
			55,000.00000	0.500		27,500.00
0010	202-00000	Removal of Structures and Obstructions	1.000	0.540		
			L S	0.000	0.00	
			20,000.00000	0.540		10,800.00
0015	202-00010	*Removal of Tree	387.000	387.000		
			EACH	0.000	0.00	
			150.00000	387.000		58,050.00
0020	202-00019	Removal of Inlet	10.000	2.000		
			EACH	0.000	0.00	
			485.00000	2.000		970.00
0025	202-00021	Removal of Manhole	1.000	1.000		
			EACH	0.000	0.00	
			480.00000	1.000		480.00
0030	202-00026	Removal of Slope and Ditch Paving	5.000	0.000		
			SY	0.000	0.00	
			33.00000	0.000		0.00
0035	202-00035	Removal of Pipe	2,634.000	1,175.000		
			LF	0.000	0.00	
			13.50000	1,175.000		15,862.50
0040	202-00090	Removal of Delineator	90.000	0.000		
			EACH	0.000	0.00	
			11.50000	0.000		0.00
0045	202-00155	Removal of Wall	208.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0050	202-00190	Removal of Concrete Median Cover Material	653.000	389.000		
			SY	0.000	0.00	
			9.50000	389.000		3,695.50
0055	202-00200	Removal of Sidewalk	345.000	274.000		
			SY	53.000	278.25	
			5.25000	327.000		1,716.75

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00203	Removal of Curb and Gutter	7,412.000	5,937.000		
			LF	0.000	0.00	
			3.40000	5,937.000		20,185.80
0065	202-00206	Removal of Concrete Curb Ramp	32.000	22.000		
			SY	0.000	0.00	
			8.00000	22.000		176.00
0070	202-00210	Removal of Concrete Pavement	7,260.000	7,185.000		
			SY	75.000	660.00	
			8.80000	7,260.000		63,888.00
0075	202-00220	*Removal of Asphalt Mat	58,199.000	19,307.000		
			SY	1,561.000	4,839.10	
			3.10000	20,868.000		64,690.80
0080	202-00240	*Removal of Asphalt Mat (Planing)	6,805.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0085	202-00250	*Removal of Pavement Marking	20,050.000	13,956.000		
			SF	0.000	0.00	
			1.50000	13,956.000		20,934.00
0090	202-00810	Removal of Ground Sign	59.000	20.000		
			EACH	0.000	0.00	
			24.00000	20.000		480.00
0095	202-00821	Removal of Sign Panel	15.000	0.000		
			EACH	0.000	0.00	
			49.00000	0.000		0.00
0100	202-00825	*Removal of Flashing Beacon	2.000	0.000		
			EACH	0.000	0.00	
			565.00000	0.000		0.00
0105	202-00840	*Removal of Traffic Signal Pole	7.000	0.000		
			EACH	0.000	0.00	
			755.00000	0.000		0.00
0110	202-00848	*Removal of Traffic Signal Controller and Cabinet	2.000	0.000		
			EACH	0.000	0.00	
			1,135.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-01000	*Removal of Fence	4,147.000	3,139.000		
			LF	0.000	0.00	
			0.90000	3,139.000		2,825.10
0120	202-01130	*Removal of Guardrail Type 3	368.000	223.000		
			LF	30.000	75.00	
			2.50000	253.000		632.50
0125	202-01140	Removal of Guardrail Type 4	61.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0130	202-01300	*Removal of End Anchorage	4.000	1.000		
			EACH	1.000	180.00	
			180.00000	2.000		360.00
0135	203-00010	Unclassified Excavation (Complete In Place)	167,641.000	126,923.000		
			CY	7,951.000	55,657.00	
			7.00000	134,874.000		944,118.00
0140	203-00062	*Embankment Material (Complete In Place) (Special)	59,251.000	28,433.000		
			CY	817.000	11,438.00	
			14.00000	29,250.000		409,500.00
0145	203-00100	Muck Excavation	2,000.000	240.000		
			CY	0.000	0.00	
			8.00000	240.000		1,920.00
0150	203-01100	Proof Rolling	40.000	7.750		
			HOURL	2.000	260.00	
			130.00000	9.750		1,267.50
0155	203-01500	Blading	100.000	0.000		
			HOURL	0.000	0.00	
			120.00000	0.000		0.00
0160	203-01550	Dozing	50.000	30.000		
			HOURL	0.000	0.00	
			130.00000	30.000		3,900.00
0165	203-01594	Combination Loader	50.000	0.000		
			HOURL	0.000	0.00	
			135.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	203-01597	*Potholing	758.000	748.500		
			HOOR	9.500	2,280.00	
			240.00000	758.000		181,920.00
0175	206-00000	Structure Excavation	326.000	322.000		
			CY	0.000	0.00	
			7.00000	322.000		2,254.00
0180	207-00205	Topsoil	13,500.000	253.000		
			CY	0.000	0.00	
			4.20000	253.000		1,062.60
0185	208-00001	*Silt Dike	110.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0190	208-00002	*Erosion Log (12 Inch)	33,962.000	11,450.000		
			LF	200.000	800.00	
			4.00000	11,650.000		46,600.00
0195	208-00020	*Silt Fence	1,362.000	1,272.000		
			LF	90.000	234.00	
			2.60000	1,362.000		3,541.20
0200	208-00034	*Gravel Bag	469.000	360.000		
			LF	109.000	452.35	
			4.15000	469.000		1,946.35
0205	208-00040	*Check Dam	187.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0210	208-00045	*Concrete Washout Structure	4.000	1.000		
			EACH	0.000	0.00	
			1,700.00000	1.000		1,700.00
0215	208-00051	*Storm Drain Inlet Protection (Type 1)	582.000	95.000		
			LF	0.000	0.00	
			5.00000	95.000		475.00
0220	208-00052	*Storm Drain Inlet Protection (Type 2)	36.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	208-00070	*Vehicle Tracking Pad	10.000	9.000		
			EACH	0.000	0.00	
			1,400.00000	9.000		12,600.00
0230	208-00103	Removal and Disposal of Sediment (Labor)	403.000	401.000		
			HOURL	2.000	110.00	
			55.00000	403.000		22,165.00
0235	208-00105	Removal and Disposal of Sediment (Equipment)	100.000	24.500		
			HOURL	0.000	0.00	
			70.00000	24.500		1,715.00
0240	208-00106	*Sweeping (Sediment Removal)	600.000	114.500		
			HOURL	22.750	3,298.75	
			145.00000	137.250		19,901.25
0245	208-00107	Removal of Trash	431.000	87.250		
			HOURL	6.000	330.00	
			55.00000	93.250		5,128.75
0250	208-00206	Erosion Control Supervisor	431.000	178.000		
			DAY	22.000	1,680.58	
			76.39000	200.000		15,278.00
0255	208-00300	Temporary Berms	60.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0260	210-00011	Reset Mailbox Structure (Type 1)	12.000	1.000		
			EACH	0.000	0.00	
			190.00000	1.000		190.00
0265	210-00012	Reset Mailbox Structure (Type 2)	3.000	1.000		
			EACH	0.000	0.00	
			225.00000	1.000		225.00
0270	210-00013	Reset Mailbox Structure (Type 3)	11.000	0.000		
			EACH	0.000	0.00	
			345.00000	0.000		0.00
0275	210-00065	Reset Monument (Type 3A)	3.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	210-00750	*Reset Light Standard	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0285	210-00810	Reset Ground Sign	53.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0290	210-00815	Reset Sign Panel	8.000	0.000		
			EACH	0.000	0.00	
			57.00000	0.000		0.00
0295	210-00860	*Reset Pedestrian Push Button	1.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0300	210-01011	*Reset Gate	2.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0305	210-04010	Adjust Manhole	2.000	0.000		
			EACH	0.000	0.00	
			560.00000	0.000		0.00
0310	210-04020	Modify Inlet	2.000	1.000		
			EACH	0.000	0.00	
			1,565.00000	1.000		1,565.00
0315	212-00006	*Seeding (Native)	25.000	0.200		
			ACRE	0.000	0.00	
			900.00000	0.200		180.00
0320	212-00050	*Sod	14,560.000	0.000		
			SF	0.000	0.00	
			1.15000	0.000		0.00
0325	213-00002	*Mulching (Weed Free Hay)	25.000	0.000		
			ACRE	0.000	0.00	
			650.00000	0.000		0.00
0330	213-00005	*Mulching (Decorative)	47.000	0.000		
			CF	0.000	0.00	
			6.70000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	213-00012	*Spray-on Mulch Blanket	5.000	0.000		
			ACRE	0.000	0.00	
			3,450.00000	0.000		0.00
0340	213-00061	*Mulch Tackifier	5,000.000	753.000		
			LB	0.000	0.00	
			2.50000	753.000		1,882.50
0345	213-00460	*Metal Landscape Border (3/16x4 Inch)	138.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
0350	214-00000	Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			19,000.00000	0.000		0.00
0355	214-00220	*Deciduous Tree (2 Inch Caliper)	12.000	0.000		
			EACH	0.000	0.00	
			430.00000	0.000		0.00
0360	214-00650	*Evergreen Shrub (5 Gallon Container)	32.000	0.000		
			EACH	0.000	0.00	
			41.00000	0.000		0.00
0365	214-01010	*Brush Layer Cutting	340.000	0.000		
			EACH	0.000	0.00	
			4.30000	0.000		0.00
0370	216-00201	*Soil Retention Blanket (Straw-Coconut)	1,126.000	952.000		
			SY	0.000	0.00	
			1.90000	952.000		1,808.80
0375	250-00010	*Environmental Health and Safety Management	1.000	0.000		
			L S	0.000	0.00	
			2,900.00000	0.000		0.00
0380	250-00050	*Monitoring Technician	20.000	0.000		
			HOUR	0.000	0.00	
			86.00000	0.000		0.00
0385	250-00110	*Health and Safety Officer	20.000	0.000		
			HOUR	0.000	0.00	
			97.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	304-05000	Aggregate Base Course (Class 5)	2,335.000	0.000		
			TON	0.000	0.00	
			20.00000	0.000		0.00
0395	304-06007	Aggregate Base Course (Class 6)	16,924.000	6,833.000		
			CY	81.000	1,854.90	
			22.90000	6,914.000		158,330.60
0400	304-07005	Aggregate Base Course (Class 7)	37.000	0.000		
			CY	0.000	0.00	
			17.60000	0.000		0.00
0405	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	54.000	41.110		
			TON	0.000	0.00	
			195.00000	41.110		8,016.45
0410	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	20,299.000	5,237.200		
			TON	1,888.740	108,413.68	
			57.40000	7,125.940		409,028.96
0415	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	8,756.000	0.000		
			TON	0.000	0.00	
			78.85000	0.000		0.00
0420	412-00600	*Concrete Pavement (6 Inch)	1,051.000	397.000		
			SY	0.000	0.00	
			35.00000	397.000		13,895.00
0425	412-00800	Concrete Pavement (8 Inch)	1,297.000	1,297.000		
			SY	0.000	0.00	
			46.40000	1,297.000		60,180.80
0430	412-01000	Concrete Pavement (10 Inch)	48.000	0.000		
			SY	0.000	0.00	
			57.00000	0.000		0.00
0435	420-00114	Geotextile (Drainage) (Class 3)	1,495.000	1,085.000		
			SY	410.000	2,152.50	
			5.25000	1,495.000		7,848.75
0440	501-00000	Steel Sheet Piling (Type I)	279.000	0.000		
			SF	279.000	16,740.00	
			60.00000	279.000		16,740.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	503-00036	*Drilled Caisson (36 Inch)	135.000	0.000		
			LF	0.000	0.00	
			229.00000	0.000		0.00
0445		MATERIAL ALLOWANCE Reinforcing steel for drilled caissons		40.416		
			LF	0.000	0.00	
			229.00000	40.416		9,255.26
0450	506-00036	Grouted Riprap (36 Inch) (Special)	101.000	0.000		
			CY	101.000	15,958.00	
			158.00000	101.000		15,958.00
0455	506-00209	Riprap (9 Inch)	976.000	245.000		
			CY	0.000	0.00	
			38.00000	245.000		9,310.00
0460	506-00212	Riprap (12 Inch)	49.000	0.000		
			CY	49.000	2,107.00	
			43.00000	49.000		2,107.00
0465	507-00000	Concrete Slope and Ditch Paving	3.000	0.000		
			CY	0.000	0.00	
			270.00000	0.000		0.00
0470	507-00100	Concrete Slope and Ditch Paving (Reinforced)	12.000	0.000		
			CY	0.000	0.00	
			315.00000	0.000		0.00
0475	514-00000	*Pipe Railing	63.000	0.000		
			LF	0.000	0.00	
			74.00000	0.000		0.00
0480	601-03050	*Concrete Class D (Wall)	33.000	25.000		
			CY	0.000	0.00	
			460.00000	25.000		11,500.00
0485	602-00000	*Reinforcing Steel	1,543.000	958.000		
			LB	0.000	0.00	
			0.75000	958.000		718.50
0490	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	1,398.000	954.000		
			LF	0.000	0.00	
			61.00000	954.000		58,194.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	1,831.000	1,659.000		
			LF	0.000	0.00	
			74.00000	1,659.000		122,766.00
0500	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	2,007.000	1,210.000		
			LF	0.000	0.00	
			89.00000	1,210.000		107,690.00
0505	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	866.000	552.000		
			LF	0.000	0.00	
			121.00000	552.000		66,792.00
0510	603-01425	42 Inch Reinforced Concrete Pipe (Complete In Place)	13.000	0.000		
			LF	0.000	0.00	
			160.00000	0.000		0.00
0515	603-01545	54 Inch Reinforced Concrete Pipe (Complete In Place)	233.000	0.000		
			LF	0.000	0.00	
			179.00000	0.000		0.00
0520	603-01665	66 Inch Reinforced Concrete Pipe (Complete In Place)	422.000	0.000		
			LF	0.000	0.00	
			240.00000	0.000		0.00
0525	603-01725	72 Inch Reinforced Concrete Pipe (Complete In Place)	2,185.000	0.000		
			LF	1,360.000	367,200.00	
			270.00000	1,360.000		367,200.00
0530	603-02305	38x24 Inch Reinforced Concrete Pipe Elliptical	117.000	87.000		
			LF	0.000	0.00	
			245.00000	87.000		21,315.00
0535	603-05018	18 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			600.00000	1.000		600.00
0540	603-05036	36 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			900.00000	1.000		900.00
0545	603-50030	30 Inch Plastic Pipe	141.000	141.000		
			LF	0.000	0.00	
			96.00000	141.000		13,536.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	603-70704	7x4 Foot Concrete Box Culvert (Precast)	1,107.000	48.000		
			LF	0.000	0.00	
			400.00000	48.000		19,200.00
0555	604-00305	Inlet Type C (5 Foot)	11.000	10.000		
			EACH	0.000	0.00	
			1,660.00000	10.000		16,600.00
0560	604-00310	Inlet Type C (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			2,940.00000	2.000		5,880.00
0565	604-00315	Inlet Type C (15 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			3,400.00000	2.000		6,800.00
0570	604-00505	Inlet Type D (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,700.00000	1.000		3,700.00
0575	604-00510	Inlet Type D (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			4,100.00000	2.000		8,200.00
0580	604-13005	Inlet Type 13 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,600.00000	1.000		2,600.00
0585	604-13010	Inlet Type 13 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,700.00000	1.000		2,700.00
0590	604-16005	Inlet Type 16 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,750.00000	1.000		2,750.00
0595	604-16010	Inlet Type 16 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,900.00000	1.000		2,900.00
0600	604-16015	Inlet Type 16 (15 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			3,600.00000	2.000		7,200.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 13
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	604-19105	Inlet Type R L 5 (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			3,900.00000	3.000		11,700.00
0610	604-19110	Inlet Type R L 5 (10 Foot)	12.000	9.000		
			EACH	0.000	0.00	
			4,330.00000	9.000		38,970.00
0615	604-19115	Inlet Type R L 5 (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,700.00000	0.000		0.00
0620	604-19205	Inlet Type R L 10 (5 Foot)	8.000	5.000		
			EACH	0.000	0.00	
			5,100.00000	5.000		25,500.00
0625	604-19215	Inlet Type R L 10 (15 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			7,400.00000	1.000		7,400.00
0630	604-19305	Inlet Type R L 15 (5 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			6,200.00000	1.000		6,200.00
0635	604-19310	Inlet Type R L 15 (10 Foot)	10.000	5.000		
			EACH	0.000	0.00	
			8,200.00000	5.000		41,000.00
0640	604-19315	Inlet Type R L 15 (15 Foot)	3.000	2.000		
			EACH	0.000	0.00	
			10,000.00000	2.000		20,000.00
0645	604-20010	Settling Basin	2.000	0.000		
			EACH	1.000	77,800.00	
			77,800.00000	1.000		77,800.00
0650	604-30005	Manhole Slab Base (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,850.00000	0.000		0.00
0655	604-30010	Manhole Slab Base (10 Foot)	18.000	16.000		
			EACH	0.000	0.00	
			3,430.00000	16.000		54,880.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 14
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0660	604-30015	Manhole Slab Base (15 Foot)	7.000	4.000		
			EACH	0.000	0.00	
			5,200.00000	4.000		20,800.00
0665	604-31015	Manhole Box Base (15 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			14,200.00000	0.000		0.00
0670	604-32010	Manhole T-Base (10 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00
0675	604-32015	Manhole T-Base (15 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			5,600.00000	0.000		0.00
0680	604-39000	Manhole Special	3.000	0.000		
			EACH	0.000	0.00	
			1,875.00000	0.000		0.00
0681	605-00060	6 In PP Underdrain CMO # 6	740.000	740.000		
			LF	0.000	0.00	
			25.00000	740.000		18,500.00
0685	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	725.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0690	606-00730	Guardrail Type 7 (Style CD)	90.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0695	606-01340	*End Anchorage Type 3D	1.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0700	606-01370	*Transition Type 3G	1.000	0.000		
			EACH	0.000	0.00	
			1,130.00000	0.000		0.00
0705	606-01390	*End Anchorage Type 3K	1.000	0.000		
			EACH	0.000	0.00	
			1,080.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 15
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0710	606-02003	*End Anchorage (Nonflared)	1.000	0.000		
			EACH	0.000	0.00	
			2,020.00000	0.000		0.00
0715	607-00005	*End Post	3.000	0.000		
			EACH	0.000	0.00	
			145.00000	0.000		0.00
0720	607-00010	*Corner and Line Brace Post	19.000	2.000		
			EACH	0.000	0.00	
			212.00000	2.000		424.00
0725	607-01000	*Fence Barbed Wire with Metal Posts	2,404.000	0.000		
			LF	0.000	0.00	
			1.50000	0.000		0.00
0730	607-01050	*Fence Wire With Metal Posts	1,606.000	631.000		
			LF	0.000	0.00	
			1.70000	631.000		1,072.70
0735	607-11525	*Fence (Plastic)	2,766.000	2,766.000		
			LF	0.000	0.00	
			4.00000	2,766.000		11,064.00
0740	607-11580	*Fence (Temporary)	363.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0745	607-53001	*Fence Chain Link (PVC Coated)	279.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
0745		MATERIAL ALLOWANCE Fence chain link 42" (PVC)		278.999		
			LF	0.000	0.00	
			8.53077	278.999		2,380.08
0750	608-00000	Concrete Sidewalk	13,054.000	1,751.000		
			SY	599.000	12,698.80	
			21.20000	2,350.000		49,820.00
0751	900-00006	Added Item (Dollar)/ Concrete Price Reduction	0.000	-136.590		
			DOL	0.000	0.00	
			1.00000	-136.590		-136.59

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 16
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0755	608-00010	Concrete Curb Ramp	524.000	189.000		
			SY	47.000	7,520.00	
			160.00000	236.000		37,760.00
0760	608-00015	Truncated Domes	88.000	48.000		
			SF	0.000	0.00	
			33.50000	48.000		1,608.00
0765	609-20010	Curb Type 2 (Section B)	109.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0770	609-21010	Curb and Gutter Type 2 (Section I-B)	6,060.000	698.000		
			LF	0.000	0.00	
			9.00000	698.000		6,282.00
0775	609-21020	Curb and Gutter Type 2 (Section II-B)	17,959.000	4,754.000		
			LF	563.000	6,474.50	
			11.50000	5,317.000		61,145.50
0780	609-24002	Gutter Type 2 (2 Foot)	432.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0785	609-24004	Gutter Type 2 (4 Foot)	528.000	57.000		
			LF	0.000	0.00	
			16.30000	57.000		929.10
0790	609-24005	Gutter Type 2 (5 Foot)	38.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0795	610-00020	Median Cover Material (Patterned Concrete)	23,558.000	0.000		
			SF	3,156.000	15,780.00	
			5.00000	3,156.000		15,780.00
0800	612-00001	Delineator (Type I)	28.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0805	612-00002	Delineator (Type II)	26.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 17
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0810	612-00003	Delineator (Type III)	19.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0815	613-01200	*2 Inch Electrical Conduit (Plastic)	815.000	335.000		
			LF	0.000	0.00	
			7.55000	335.000		2,529.25
0820	613-01300	*3 Inch Electrical Conduit (Plastic)	1,630.000	470.000		
			LF	0.000	0.00	
			8.70000	470.000		4,089.00
0825	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			16,900.00000	0.000		0.00
0825		MATERIAL ALLOWANCE Wire for wiring		0.236		
			L S	0.000	0.00	
			16,900.00000	0.236		3,988.40
0830	613-16000	*Luminaire (Special)	9.000	0.000		
			EACH	0.000	0.00	
			780.00000	0.000		0.00
0835	614-00011	Sign Panel (Class I)	592.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
0840	614-00012	Sign Panel (Class II)	136.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00
0845	614-00216	Steel Sign Post (2x2 Inch Tubing)	595.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0850	614-01512	Steel Sign Support (2-Inch Round)(Post)	219.000	0.000		
			LF	0.000	0.00	
			8.90000	0.000		0.00
0855	614-01522	Steel Sign Support (2-Inch Round)(Socket)	29.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 18
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0860	614-01575	Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	98.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0865	614-01578	Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	7.000	0.000		
			EACH	0.000	0.00	
			230.00000	0.000		0.00
0870	614-70150	*Pedestrian Signal Face (16) (Countdown)	17.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0875	614-70336	*Traffic Signal Face (12-12-12)	30.000	0.000		
			EACH	0.000	0.00	
			620.00000	0.000		0.00
0880	614-70448	*Traffic Signal Face (12-12-12-12)	4.000	0.000		
			EACH	0.000	0.00	
			866.00000	0.000		0.00
0885	614-72860	*Pedestrian Push Button	17.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0890	614-72866	*Fire Preemption Unit and Timer	2.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0895	614-72887	*Microwave Vehicle Radar Detector	12.000	0.000		
			EACH	0.000	0.00	
			7,450.00000	0.000		0.00
0895		MATERIAL ALLOWANCE Microwave vehicle radar detector		12.000		
			EACH	0.000	0.00	
			5,795.00000	12.000		69,540.00
0900	614-80000	*Flashing Beacon	1.000	0.000		
			EACH	0.000	0.00	
			2,035.00000	0.000		0.00
0905	614-81125	*Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			13,000.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 19
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0910	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			15,500.00000	0.000		0.00
0915	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	3.000	0.000		
			EACH	0.000	0.00	
			15,700.00000	0.000		0.00
0920	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			16,000.00000	0.000		0.00
0925	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			16,700.00000	0.000		0.00
0930	614-85001	*Impact Attenuator	2.000	0.000		
			EACH	0.000	0.00	
			31,000.00000	0.000		0.00
0935	614-86105	*Telemetry (Field)	2.000	0.000		
			EACH	0.000	0.00	
			1,725.00000	0.000		0.00
0940	614-86748	*Controller (Type 2070)	2.000	0.000		
			EACH	0.000	0.00	
			21,000.00000	0.000		0.00
0940		MATERIAL ALLOWANCE Controller		2.000		
			EACH	0.000	0.00	
			9,300.00000	2.000		18,600.00
0945	619-10425	*42 Inch Welded Steel Pipe (Special)	133.000	133.000		
			LF	0.000	0.00	
			580.00000	133.000		77,140.00
0950	621-00450	Detour Pavement	11,298.000	10,033.000		
			SY	1,265.000	34,471.25	
			27.25000	11,298.000		307,870.50
0955	623-09900	*Sprinkler System	1.000	0.000		
			L S	0.000	0.00	
			36,000.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 20
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0960	624-20300	Detour Drainage Pipe (Class 0)	1,000.000	123.000		
			LF	0.000	0.00	
			43.00000	123.000		5,289.00
0965	624-27018	18 Inch Drainage Pipe (Class 7)	149.000	52.000		
			LF	0.000	0.00	
			51.00000	52.000		2,652.00
0970	625-00000	*Construction Surveying	1.000	0.360		
			L S	0.230	20,010.00	
			87,000.00000	0.590		51,330.00
0971	900-00010	Added Item (Hour)/ Added Hourly Survey	201.250	201.250		
			HOUR	0.000	0.00	
			100.00000	201.250		20,125.00
0972	900-00006	Added Item (Dollar)/ Field Lab	4,300.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0973	700-70034	F/A Trench Boxes	10,079.590	10,079.590		
			F A	0.000	0.00	
			1.00000	10,079.590		10,079.59
0975	626-00000	*Mobilization	1.000	0.600		
			L S	0.400	320,000.00	
			800,000.00000	1.000		800,000.00
0980	626-01000	*Public Information Services	1.000	0.400		
			L S	0.000	0.00	
			60,000.00000	0.400		24,000.00
0985	627-00005	*Epoxy Pavement Marking	242.000	0.000		
			GAL	0.000	0.00	
			66.00000	0.000		0.00
0990	627-00011	*Pavement Marking Paint (Waterborne)	1,020.000	255.000		
			GAL	0.000	0.00	
			43.00000	255.000		10,965.00
0995	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	1,411.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 21
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1000	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	1,712.000	346.500		
		SF		0.000	0.00	
			14.00000	346.500		4,851.00
1005	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	3,862.000	930.000		
		SF		0.000	0.00	
			9.70000	930.000		9,021.00
1010	630-00000	*Flagging	15,915.500	14,696.250		
		HOURLY		1,219.250	27,006.39	
			22.15000	15,915.500		352,528.33
1015	630-00007	*Traffic Control Inspection	150.000	81.000		
		DAY		8.000	432.00	
			54.00000	89.000		4,806.00
1020	630-00012	*Traffic Control Management	431.000	185.000		
		DAY		22.000	13,090.00	
			595.00000	207.000		123,165.00
1025	630-80335	*Barricade (Type 3 M-A) (Temporary)	47.000	23.500		
		EACH		0.000	0.00	
			87.00000	23.500		2,044.50
1030	630-80341	*Construction Traffic Sign (Panel Size A)	207.000	103.500		
		EACH		0.000	0.00	
			87.00000	103.500		9,004.50
1035	630-80342	*Construction Traffic Sign (Panel Size B)	146.000	73.000		
		EACH		0.000	0.00	
			87.00000	73.000		6,351.00
1040	630-80343	*Construction Traffic Sign (Panel Size C)	18.000	8.000		
		EACH		0.000	0.00	
			87.00000	8.000		696.00
1045	630-80355	*Portable Message Sign Panel	4.000	2.000		
		EACH		0.000	0.00	
			10,000.00000	2.000		20,000.00
1050	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	2.000	0.000		
		EACH		0.000	0.00	
			1,100.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 22
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1055	630-80360	*Drum Channelizing Device	653.000	326.500		
			EACH	0.000	0.00	
			27.00000	326.500		8,815.50
1060	630-80363	*Drum Channelizing Device (With Light) (Flashing)	20.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
1065	630-80370	Concrete Barrier (Temporary)	4,320.000	2,160.000		
			LF	0.000	0.00	
			26.00000	2,160.000		56,160.00
1070	630-80380	*Traffic Cone	300.000	120.000		
			EACH	0.000	0.00	
			6.50000	120.000		780.00
1075	630-85010	*Impact Attenuator (Temporary)	2.000	1.000		
			EACH	0.000	0.00	
			4,700.00000	1.000		4,700.00
1080	630-86810	*Traffic Signal (Temporary)	3.000	1.000		
			EACH	0.000	0.00	
			27,000.00000	1.000		27,000.00
1081	700-70034	*F/A Vibration Monitoring	0.000	0.000		
			F A	0.000	0.00	
			13,350.00000	0.000		0.00
1082	700-70034	F/A BVSD Fiber Line	2,666.240	2,666.240		
			F A	0.000	0.00	
			1.00000	2,666.240		2,666.24
1083	900-00006	Added Item (Dollar)/ Jones Engineering Associates Lien	27,860.000	-27,860.000		
			DOL	0.000	0.00	
			1.00000	-27,860.000		-27,860.00
1085	700-70010	F/A Minor Contract Revisions	350,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1086	700-70034	F/A Century Link	14,147.910	14,147.910		
			F A	0.000	0.00	
			1.00000	14,147.910		14,147.91

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 23
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1087	700-70034	F/A Tetra Tech	231.790	231.790		
			F A	0.000	0.00	
			1.00000	231.790		231.79
1088	700-70034	F/A F/A Level 3	1,516.890	1,516.890		
			F A	0.000	0.00	
			1.00000	1,516.890		1,516.89
1089	700-70034	F/A F/A Xcel Gas	7,016.280	7,016.280		
			F A	0.000	0.00	
			1.00000	7,016.280		7,016.28
1090	700-70011	F/A Partnering	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1091	700-70034	F/A F/A Added CBC Removal	419.370	419.370		
			F A	0.000	0.00	
			1.00000	419.370		419.37
1092	700-70034	F/A Xcel electric	3,611.100	3,611.100		
			F A	0.000	0.00	
			1.00000	3,611.100		3,611.10
1093	700-70034	F/A Comcast	9,295.630	9,295.630		
			F A	0.000	0.00	
			1.00000	9,295.630		9,295.63
1094	700-70034	F/A Drainage grade bust	10,110.450	10,110.450		
			F A	0.000	0.00	
			1.00000	10,110.450		10,110.45
1095	700-70012	F/A Asphalt Pavement Incentive	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1100	700-70013	F/A Concrete Pavement Incentive	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1105	700-70014	F/A Incentive	55,000.000	55,000.000		
			F A	0.000	0.00	
			1.00000	55,000.000		55,000.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 24
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
1110	700-70016	F/A Fuel Cost Adjustment	75,000.000	714.750			
			F A	903.050	903.05		
			1.00000	1,617.800		1,617.80	
1115	700-70018	F/A Roadway Smoothness Incentive	50,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1120	700-70019	F/A Asphalt Cement Cost Adjustment	75,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1125	700-70022	F/A OJT Colorado Training Program	7,680.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1130	700-70034	F/A Railroad	147,000.000	0.000			
			F A	102,790.920	102,790.92		
			1.00000	102,790.920		102,790.92	
1135	700-70082	F/A Furnish & Install Electrical Service	15,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1140	700-70380	F/A Erosion Control	50,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1145	700-70594	F/A DRB Standing Committee	15,000.000	1,262.500			
			F A	0.000	0.00		
			1.00000	1,262.500		1,262.50	
			CAT 0200	CURRENT AMT	\$ 13,043,271.72	\$ 1,242,576.02	\$ 6,270,329.46
CAT NO0300 STR. WALL D-16-EA							
1155	202-00400	*Removal of Bridge	1.000	0.000			
			EACH	0.000	0.00		
			76,000.00000	0.000		0.00	
1160	206-00000	Structure Excavation	395.000	0.000			
			CY	0.000	0.00		
			7.00000	0.000		0.00	

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 25
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR. WALL D-16-EA						
1165	206-00100	*Structure Backfill (Class 1)	545.000	0.000		
			CY	0.000	0.00	
			15.50000	0.000		0.00
1170	206-00200	Structure Backfill (Class 2)	27.000	0.000		
			CY	0.000	0.00	
			17.20000	0.000		0.00
1175	206-00510	Filter Material (Class A)	16.000	0.000		
			CY	0.000	0.00	
			31.00000	0.000		0.00
1180	503-00048	*Drilled Caisson (48 Inch)	850.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00
1180		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			112.72590	0.000		0.00
1185	504-04420	Precast Panel Facing	912.000	0.000		
			SF	0.000	0.00	
			24.70000	0.000		0.00
1190	509-00000	*Structural Steel	192,289.000	0.000		
			LB	0.000	0.00	
			1.95000	0.000		0.00
1190		MATERIAL ALLOWANCE Str Steel		192,288.992		
			LB	0.000	0.00	
			1.21768	192,288.992		234,146.46
1195	509-90003	Paint Structural Steel	0.500	0.000		
			L S	0.000	0.00	
			55,000.00000	0.000		0.00
1195		MATERIAL ALLOWANCE Paint Structural Steel		0.624		
			L S	0.000	0.00	
			27,500.00000	0.624		17,160.00
1200	512-00101	Bearing Device (Type I)	10.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR. WALL D-16-EA						
1200		MATERIAL ALLOWANCE Bearing Device (Type 1)		10.000		
			EACH	0.000	0.00	
			884.54750	10.000		8,845.48
1205	513-00690	Bridge Drain (Special)	2.000	0.000		
			EACH	0.000	0.00	
			9,600.00000	0.000		0.00
1210	515-00300	*Waterproof Coating	255.000	0.000		
			SY	0.000	0.00	
			8.20000	0.000		0.00
1215	601-03040	Concrete Class D (Bridge)	244.000	0.000		
			CY	0.000	0.00	
			545.00000	0.000		0.00
1220	602-00020	*Reinforcing Steel (Epoxy Coated)	50,123.000	0.000		
			LB	0.000	0.00	
			0.95000	0.000		0.00
1220		MATERIAL ALLOWANCE		852.995		
			LB	0.000	0.00	
			0.54556	852.995		465.36
1225	607-53142	*Fence Chain Link (42 Inch)	306.000	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00
1225		MATERIAL ALLOWANCE chain link 42'		305.999		
			LF	0.000	0.00	
			6.00845	305.999		1,838.58
1230	614-00011	Sign Panel (Class I)	16.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
1235	614-00200	Steel Sign Post (U-2)	28.000	0.000		
			LF	0.000	0.00	
			9.60000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 27
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR. WALL D-16-EA						
1240	641-10000	*Shotcrete	8.000	0.000		
			SY	0.000	0.00	
			163.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$ 1,034,771.50 \$	0.00 \$	262,455.88
CAT NO0301 STR. WALL D-16-EB SHOO-FLY						
1245	206-00000	Structure Excavation	268.000	0.000		
			CY	0.000	0.00	
			7.00000	0.000		0.00
1250	206-00100	*Structure Backfill (Class 1)	698.000	268.000		
			CY	0.000	0.00	
			15.50000	268.000		4,154.00
1255	206-00200	Structure Backfill (Class 2)	16.000	0.000		
			CY	0.000	0.00	
			17.20000	0.000		0.00
1260	206-00510	Filter Material (Class A)	16.000	16.000		
			CY	0.000	0.00	
			31.00000	16.000		496.00
1265	206-01750	*Shoring	1.000	1.000		
			L S	0.000	0.00	
			51,000.00000	1.000		51,000.00
1270	503-00048	*Drilled Caisson (48 Inch)	850.000	850.000		
			LF	0.000	0.00	
			350.00000	850.000		297,500.00
1270		MATERIAL ALLOWANCE Drilled Caisson (48In)		0.000		
			LF	0.000	0.00	
			29.15000	0.000		0.00
1275	504-04420	Precast Panel Facing	1,365.000	0.000		
			SF	0.000	0.00	
			24.70000	0.000		0.00
1280	509-00000	*Structural Steel	192,289.000	192,289.000		
			LB	0.000	0.00	
			1.95000	192,289.000		374,963.55

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0301	STR. WALL D-16-EB SHOO-FLY				
1280		MATERIAL ALLOWANCE Str Steel		0.000		
			LB	0.000	0.00	
			1.21767	0.000		0.00
1285	509-90003	Paint Structural Steel	0.500	0.000		
			L S	0.500	27,500.00	
			55,000.00000	0.500		27,500.00
1285		MATERIAL ALLOWANCE Paint Structural Steel		0.624		
			L S	-0.500	-13,750.00	
			27,500.00000	0.124		3,410.00
1290	512-00101	Bearing Device (Type I)	10.000	10.000		
			EACH	0.000	0.00	
			1,300.00000	10.000		13,000.00
1290		MATERIAL ALLOWANCE Bearing Device (Type 1)		0.000		
			EACH	0.000	0.00	
			884.54750	0.000		0.00
1295	513-00690	Bridge Drain (Special)	2.000	0.000		
			EACH	0.000	0.00	
			9,600.00000	0.000		0.00
1300	515-00300	*Waterproof Coating	255.000	0.000		
			SY	0.000	0.00	
			8.20000	0.000		0.00
1305	601-03040	Concrete Class D (Bridge)	255.000	111.400		
			CY	120.000	65,400.00	
			545.00000	231.400		126,113.00
1310	602-00020	*Reinforcing Steel (Epoxy Coated)	50,336.000	22,717.000		
			LB	22,633.000	21,501.35	
			0.95000	45,350.000		43,082.50
1315	607-53142	*Fence Chain Link (42 Inch)	317.000	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00
1315		MATERIAL ALLOWANCE Fence chain link 42"		316.999		
			LF	0.000	0.00	
			6.00845	316.999		1,904.67

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 29
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STR. WALL D-16-EB SHOO-FLY						
1320	609-24002	Gutter Type 2 (2 Foot)	30.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
1325	614-00011	Sign Panel (Class I)	16.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
1330	614-00200	Steel Sign Post (U-2)	28.000	0.000		
			LF	0.000	0.00	
			9.60000	0.000		0.00
1335	641-10000	*Shotcrete	17.000	0.000		
			SY	0.000	0.00	
			163.00000	0.000		0.00
			CAT 0301	CURRENT AMT	\$ 1,030,452.25 \$	100,651.35 \$ 943,123.72
CAT NO0302 STR. WALLS						
1340	202-00200	Removal of Sidewalk	35.000	35.000		
			SY	0.000	0.00	
			5.25000	35.000		183.75
1345	203-00400	Rock Excavation	240.000	15.000		
			CY	0.000	0.00	
			20.00000	15.000		300.00
1350	206-00000	Structure Excavation	4,025.000	3,199.000		
			CY	335.000	2,345.00	
			7.00000	3,534.000		24,738.00
1355	206-00100	*Structure Backfill (Class 1)	3,919.000	2,251.000		
			CY	144.000	2,232.00	
			15.50000	2,395.000		37,122.50
1360	206-00200	Structure Backfill (Class 2)	123.000	0.000		
			CY	0.000	0.00	
			17.20000	0.000		0.00
1365	206-00360	*Mechanical Reinforcement of Soil	710.000	0.000		
			CY	0.000	0.00	
			19.30000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 30
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STR. WALLS						
1370	420-00000	*Geomembrane	620.000	0.000		
			SY	0.000	0.00	
			10.80000	0.000		0.00
1375	503-00030	*Drilled Caisson (30 Inch)	3,355.000	3,309.000		
			LF	0.000	0.00	
			118.00000	3,309.000		390,462.00
1380	503-00036	*Drilled Caisson (36 Inch)	1,460.000	1,325.000		
			LF	0.000	0.00	
			229.00000	1,325.000		303,425.00
1380		MATERIAL ALLOWANCE Drilled Caisson (36In)		176.470		
			LF	0.000	0.00	
			18.44000	176.470		3,254.11
1385	504-04410	*Block Facing	1,921.000	0.000		
			SF	0.000	0.00	
			23.60000	0.000		0.00
1390	504-04420	Precast Panel Facing	10,700.000	0.000		
			SF	0.000	0.00	
			24.70000	0.000		0.00
1395	504-08255	*Masonry Landscape Wall (Dry Stack)	7,480.000	6,000.000		
			SF	0.000	0.00	
			45.70000	6,000.000		274,200.00
1395		MATERIAL ALLOWANCE Masonry Block		556.424		
			SF	0.000	0.00	
			45.70000	556.424		25,428.58
1400	514-00000	*Pipe Railing	1,232.000	0.000		
			LF	0.000	0.00	
			74.00000	0.000		0.00
1405	601-03000	*Concrete Class D	713.000	473.900		
			CY	0.000	0.00	
			420.00000	473.900		199,038.00
1410	602-00020	*Reinforcing Steel (Epoxy Coated)	127,161.000	103,163.000		
			LB	0.000	0.00	
			0.95000	103,163.000		98,004.85

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 31
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 STR. WALLS							
1415	607-53001	*Fence Chain Link (PVC Coated)	339.000	0.000			
			LF	0.000	0.00		
			29.00000	0.000		0.00	
1415		MATERIAL ALLOWANCE Fence chain link 42" (PVC)		339.000			
			LF	0.000	0.00		
			8.53077	339.000		2,891.93	
1420	607-53142	*Fence Chain Link (42 Inch)	1,414.000	0.000			
			LF	0.000	0.00		
			24.00000	0.000		0.00	
1420		MATERIAL ALLOWANCE Fence chain link 42"		1,413.999			
			LF	0.000	0.00		
			6.00845	1,413.999		8,495.94	
1425	608-00000	Concrete Sidewalk	35.000	0.000			
			SY	0.000	0.00		
			21.20000	0.000		0.00	
1430	609-24002	Gutter Type 2 (2 Foot)	143.000	0.000			
			LF	0.000	0.00		
			9.00000	0.000		0.00	
1435	641-10000	*Shotcrete	1,718.000	1,718.000			
			SY	0.000	0.00		
			163.00000	1,718.000		280,034.00	
			CAT 0302	CURRENT AMT	\$ 2,335,370.40	\$ 4,577.00	\$ 1,647,578.66
CAT NO0303 IRRIGATION STRS.							
1440	202-00020	Removal of Concrete Box Culvert	3.000	2.000			
			EACH	0.000	0.00		
			6,300.00000	2.000		12,600.00	
1445	203-00710	Clay Plating (Complete In Place)	326.000	221.000			
			CY	91.000	2,821.00		
			31.00000	312.000		9,672.00	
1450	206-00000	Structure Excavation	1,764.000	1,764.000			
			CY	0.000	0.00		
			7.00000	1,764.000		12,348.00	

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 32
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 IRRIGATION STRS.						
1455	206-00100	*Structure Backfill (Class 1)	728.000	728.000		
			CY	0.000	0.00	
			15.50000	728.000		11,284.00
1460	506-00209	Riprap (9 Inch)	292.000	201.000		
			CY	91.000	3,458.00	
			38.00000	292.000		11,096.00
1465	514-00000	*Pipe Railing	79.000	0.000		
			LF	0.000	0.00	
			74.00000	0.000		0.00
1470	601-01000	Concrete Class B	1.000	1.000		
			CY	0.000	0.00	
			395.00000	1.000		395.00
1475	601-03030	Concrete Class D (Box Culvert)	461.000	403.900		
			CY	0.000	0.00	
			510.00000	403.900		205,989.00
1480	602-00000	*Reinforcing Steel	59,700.000	52,898.000		
			LB	0.000	0.00	
			0.75000	52,898.000		39,673.50
1480		MATERIAL ALLOWANCE		0.000		
			LB	0.000	0.00	
			0.44406	0.000		0.00
1480		MATERIAL ALLOWANCE		0.000		
			LB	0.000	0.00	
			0.44406	0.000		0.00
1485	602-00020	*Reinforcing Steel (Epoxy Coated)	21,600.000	18,252.000		
			LB	0.000	0.00	
			0.95000	18,252.000		17,339.40
1490	603-01150	15 Inch Reinforced Concrete Pipe	60.000	60.000		
			LF	0.000	0.00	
			63.00000	60.000		3,780.00
1495	604-39000	Manhole Special	1.000	0.000		
			EACH	0.000	0.00	
			1,875.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 11/27/2012

14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0303 IRRIGATION STRS.							
1500	604-50062	Grating and Frame	2.000	2.000			
			EACH	0.000	0.00		
			3,350.00000	2.000		6,700.00	
1505	607-53001	*Fence Chain Link (PVC Coated)	67.000	0.000			
			LF	0.000	0.00		
			29.00000	0.000		0.00	
1505		MATERIAL ALLOWANCE Fence chain link 42" (PVC)		67.000			
			LF	0.000	0.00		
			8.53077	67.000		571.56	
1510	615-21899	18 Inch Slide Headgate Special	1.000	1.000			
			EACH	0.000	0.00		
			5,800.00000	1.000		5,800.00	
1515	616-30499	Trash Guard Special	2.000	2.000			
			EACH	0.000	0.00		
			6,200.00000	2.000		12,400.00	
			CAT 0303	CURRENT AMT \$	402,878.00 \$	6,279.00 \$	349,648.46
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1520	620-00005	Field Office (Special)	1.000	0.500			
			EACH	0.000	0.00		
			40,000.00000	0.500		20,000.00	
1525	620-00012	Field Laboratory (Class 2)	1.000	0.500			
			EACH	0.000	0.00		
			32,000.00000	0.500		16,000.00	
1526	900-00006	Added Item (Dollar)/ Added field lab	6,800.000	6,300.000			
			DOL	500.000	500.00		
			1.00000	6,800.000		6,800.00	
1530	620-00020	Sanitary Facility	2.000	1.000			
			EACH	0.000	0.00		
			4,500.00000	1.000		4,500.00	
			CAT 0400	CURRENT AMT \$	87,800.00 \$	500.00 \$	47,300.00
CAT NO0500 Water and Sanitary Sewer							
1535	202-00021	Removal of Manhole	2.000	1.000			
			EACH	0.000	0.00		
			480.00000	1.000		480.00	

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 34
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0500 Water and Sanitary Sewer						
1540	202-00031	Removal of Fire Hydrant	11.000	1.000		
			EACH	0.000	0.00	
			400.00000	1.000		400.00
1545	202-00035	Removal of Pipe	1,949.000	221.000		
			LF	0.000	0.00	
			13.50000	221.000		2,983.50
1550	202-04001	Plug Culvert	15.000	3.000		
			EACH	0.000	0.00	
			660.00000	3.000		1,980.00
1555	206-00065	Structure Backfill (Flow-Fill)	6.000	0.000		
			CY	0.000	0.00	
			90.00000	0.000		0.00
1560	210-00035	Reset Water Meter	8.000	3.000		
			EACH	0.000	0.00	
			220.00000	3.000		660.00
1565	210-04010	Adjust Manhole	15.000	0.000		
			EACH	0.000	0.00	
			560.00000	0.000		0.00
1570	210-04050	Adjust Valve Box	8.000	0.000		
			EACH	0.000	0.00	
			325.00000	0.000		0.00
1575	210-04060	Adjust Water Meter	8.000	1.000		
			EACH	0.000	0.00	
			240.00000	1.000		240.00
1580	601-03000	*Concrete Class D	8.000	1.000		
			CY	0.000	0.00	
			420.00000	1.000		420.00
1585	602-00020	*Reinforcing Steel (Epoxy Coated)	621.000	80.000		
			LB	0.000	0.00	
			0.95000	80.000		76.00
1590	603-83008	8 Inch Sewer Pipe	1,448.000	1,448.000		
			LF	0.000	0.00	
			37.50000	1,448.000		54,300.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 35
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0500 Water and Sanitary Sewer						
1595	603-83009	8 Inch Sewer Pipe (Special)	232.000	152.000		
			LF	0.000	0.00	
			62.00000	152.000		9,424.00
1600	604-30000	Manhole Slab Base (Special)	2.000	2.000		
			EACH	0.000	0.00	
			3,000.00000	2.000		6,000.00
1605	604-30010	Manhole Slab Base (10 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			3,430.00000	4.000		13,720.00
1610	604-30015	Manhole Slab Base (15 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			5,200.00000	1.000		5,200.00
1615	604-39010	Manhole Special (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
1620	619-00000	Water Meter and Vault	1.000	1.000		
			EACH	0.000	0.00	
			4,000.00000	1.000		4,000.00
1625	619-00007	*Connect To Existing Waterline	22.000	1.000		
			EACH	0.000	0.00	
			1,050.00000	1.000		1,050.00
1630	619-10000	Temporary Water Line	11,000.000	206.000		
			LF	0.000	0.00	
			10.75000	206.000		2,214.50
1635	619-10200	20 Inch Welded Steel Pipe	32.000	0.000		
			LF	0.000	0.00	
			185.00000	0.000		0.00
1640	619-10240	24 Inch Welded Steel Pipe	32.000	32.000		
			LF	0.000	0.00	
			170.00000	32.000		5,440.00
1645	619-40060	3/4 Inch Copper Pipe	35.000	7.000		
			LF	0.000	0.00	
			34.00000	7.000		238.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 36
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0500 Water and Sanitary Sewer						
1650	619-40080	1 Inch Copper Pipe	218.000	132.000		
			LF	0.000	0.00	
			34.00000	132.000		4,488.00
1655	619-40120	1-1/2 Inch Copper Pipe	67.000	67.000		
			LF	0.000	0.00	
			50.00000	67.000		3,350.00
1660	619-50320	4 Inch Plastic Pipe	177.000	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
1665	619-50480	6 Inch Plastic Pipe	641.000	15.000		
			LF	0.000	0.00	
			46.00000	15.000		690.00
1670	619-50640	8 Inch Plastic Pipe	797.000	84.000		
			LF	100.000	9,000.00	
			90.00000	184.000		16,560.00
1675	619-50960	12 Inch Plastic Pipe	3,086.000	1,025.000		
			LF	0.000	0.00	
			61.00000	1,025.000		62,525.00
1680	619-71516	2 Inch Air and Vacuum Valve	1.000	0.000		
			EACH	0.000	0.00	
			5,400.00000	0.000		0.00
1685	619-75048	6 Inch Gate Valve	3.000	1.000		
			EACH	0.000	0.00	
			1,300.00000	1.000		1,300.00
1690	619-75064	8 Inch Gate Valve	14.000	3.000		
			EACH	0.000	0.00	
			1,750.00000	3.000		5,250.00
1695	619-75096	12 Inch Gate Valve	12.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
1700	619-77210	Restrained Plug (Special)	5.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 37
 ESTIMATE RUN 11/27/2012
 14:21:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0500 Water and Sanitary Sewer						
1705	619-77300	Corporation Stop	8.000	1.000		
			EACH	0.000	0.00	
			430.00000	1.000		430.00
1710	619-78049	6 Inch Fire Hydrant (Install Only)	14.000	2.000		
			EACH	0.000	0.00	
			1,900.00000	2.000		3,800.00
			CAT 0500	CURRENT AMT	\$ 730,788.45	\$ 209,719.00
			PROJECT TOTAL	CURRENT AMT	\$ 18,665,332.32	\$ 9,730,155.18