

ESTIMATE SUMMARY

CONTID: C11873

ESTIMATE NO: 0013 PROG

SPEC YR: 2005

PCN: 11873-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 259.0 DAYS

TIME ALLOW:

431 WORK DAYS

CHERRYVALE RD. TO N. 75TH ST.

PERCENT TIME: 60.09

ORIG TIME ALLOW:

431 WORK DAYS

PROJECT NO: STA0072-010

CHERRYVALE RD. TO N. 75TH ST.

NAME OF ROAD: 007C

PROJECT COUNTIES: BOULDER, REGION 4

CONTRACTOR:

CONCRETE EXPRESS, INC.

PAY PERIOD ENDING 01/25/2013

DATE TIME STARTED 12/05/2011

2027 WEST COLFAX

DATE LET 10/27/2011

DATE WORK BEGAN

DATE AWARDED 11/10/2011

DATE TIME STOPPED

DATE CONTRACT EXECUTED 11/30/2011

DATE ACCEPTED

DENVER CO 80204 303-562-2000

DATE NOTICE TO PROCEED 12/05/2011

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 18,939,433.76 PARTICIPATING	\$ 11,961,625.40	\$ 396,730.73
AWARD PROJECT AMT:	\$ 17,034,895.69 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	63.16% TOTAL EARNINGS	11,961,625.40	396,730.73
FUNDS AVAILABLE:	\$ 6,977,808.36 STOCKPILED MATERIALS	569,924.75	161,930.27
	GROSS EARNINGS	12,531,550.15	558,661.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-255,523.44	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	12,276,026.71	558,661.00
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	12,276,026.71	558,661.00
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 558,661.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 2
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY							
0005	201-00000	Clearing and Grubbing	1.000		0.800		
			L S		0.000	0.00	
			55,000.00000		0.800		44,000.00
0010	202-00000	Removal of Structures and Obstructions	1.000		0.540		
			L S		0.000	0.00	
			20,000.00000		0.540		10,800.00
0015	202-00010	*Removal of Tree	391.000		391.000		
			EACH		0.000	0.00	
			150.00000		391.000		58,650.00
0020	202-00019	Removal of Inlet	10.000		2.000		
			EACH		2.000	970.00	
			485.00000		4.000		1,940.00
0025	202-00021	Removal of Manhole	1.000		1.000		
			EACH		0.000	0.00	
			480.00000		1.000		480.00
0030	202-00026	Removal of Slope and Ditch Paving	12.000		12.000		
			SY		0.000	0.00	
			33.00000		12.000		396.00
0035	202-00035	Removal of Pipe	2,634.000		1,175.000		
			LF		370.000	4,995.00	
			13.50000		1,545.000		20,857.50
0040	202-00090	Removal of Delineator	90.000		37.000		
			EACH		0.000	0.00	
			11.50000		37.000		425.50
0045	202-00155	Removal of Wall	208.000		113.000		
			LF		0.000	0.00	
			10.00000		113.000		1,130.00
0050	202-00190	Removal of Concrete Median Cover Material	653.000		389.000		
			SY		0.000	0.00	
			9.50000		389.000		3,695.50
0055	202-00200	Removal of Sidewalk	384.000		373.000		
			SY		11.000	57.75	
			5.25000		384.000		2,016.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 3
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00203	Removal of Curb and Gutter	7,412.000	5,855.000		
			LF	0.000	0.00	
			3.40000	5,855.000		19,907.00
0065	202-00206	Removal of Concrete Curb Ramp	32.000	22.000		
			SY	0.000	0.00	
			8.00000	22.000		176.00
0070	202-00210	Removal of Concrete Pavement	10,907.000	9,699.000		
			SY	1,208.000	10,630.40	
			8.80000	10,907.000		95,981.60
0075	202-00220	*Removal of Asphalt Mat	58,199.000	24,537.000		
			SY	11,827.000	36,663.70	
			3.10000	36,364.000		112,728.40
0080	202-00240	*Removal of Asphalt Mat (Planing)	6,805.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0085	202-00250	*Removal of Pavement Marking	20,050.000	16,303.000		
			SF	253.000	379.50	
			1.50000	16,556.000		24,834.00
0090	202-00810	Removal of Ground Sign	59.000	20.000		
			EACH	0.000	0.00	
			24.00000	20.000		480.00
0095	202-00821	Removal of Sign Panel	15.000	0.000		
			EACH	0.000	0.00	
			49.00000	0.000		0.00
0100	202-00825	*Removal of Flashing Beacon	2.000	0.000		
			EACH	1.000	565.00	
			565.00000	1.000		565.00
0105	202-00840	*Removal of Traffic Signal Pole	7.000	6.000		
			EACH	0.000	0.00	
			755.00000	6.000		4,530.00
0110	202-00848	*Removal of Traffic Signal Controller and Cabinet	2.000	2.000		
			EACH	0.000	0.00	
			1,135.00000	2.000		2,270.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 4
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-01000	*Removal of Fence	4,147.000	3,139.000		
			LF	35.000	31.50	
			0.90000	3,174.000		2,856.60
0120	202-01130	*Removal of Guardrail Type 3	368.000	368.000		
			LF	0.000	0.00	
			2.50000	368.000		920.00
0125	202-01140	Removal of Guardrail Type 4	61.000	61.000		
			LF	0.000	0.00	
			8.50000	61.000		518.50
0130	202-01300	*Removal of End Anchorage	4.000	4.000		
			EACH	0.000	0.00	
			180.00000	4.000		720.00
0135	203-00010	Unclassified Excavation (Complete In Place)	167,641.000	143,763.000		
			CY	0.000	0.00	
			7.00000	143,763.000		1,006,341.00
0140	203-00062	*Embankment Material (Complete In Place) (Special)	59,251.000	38,530.000		
			CY	0.000	0.00	
			14.00000	38,530.000		539,420.00
0145	203-00100	Muck Excavation	2,000.000	287.000		
			CY	0.000	0.00	
			8.00000	287.000		2,296.00
0150	203-01100	Proof Rolling	40.000	14.000		
			hour	0.000	0.00	
			130.00000	14.000		1,820.00
0155	203-01500	Blading	100.000	2.000		
			hour	0.000	0.00	
			120.00000	2.000		240.00
0160	203-01550	Dozing	50.000	33.500		
			hour	0.000	0.00	
			130.00000	33.500		4,355.00
0165	203-01594	Combination Loader	50.000	3.000		
			hour	0.000	0.00	
			135.00000	3.000		405.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 5
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	203-01597	*Potholing	1,051.000	937.000		
			240.00000	1,051.000		252,240.00
			114.000		27,360.00	
			326.000	322.000		
			7.00000	322.000		2,254.00
			0.000		0.00	
0175	206-00000	Structure Excavation				
			13,500.000	6,750.000		
			4.20000	6,750.000		28,350.00
			0.000		0.00	
0180	207-00205	Topsoil				
			110.000	0.000		
			9.00000	0.000		0.00
			0.000		0.00	
0185	208-00001	*Silt Dike				
			33,962.000	12,640.000		
			4.00000	13,120.000		52,480.00
			480.000		1,920.00	
0190	208-00002	*Erosion Log (12 Inch)				
			1,478.000	1,438.000		
			2.60000	1,478.000		3,842.80
			40.000		104.00	
0195	208-00020	*Silt Fence				
			967.000	961.000		
			4.15000	967.000		4,013.05
			6.000		24.90	
0200	208-00034	*Gravel Bag				
			187.000	0.000		
			350.00000	0.000		0.00
			0.000		0.00	
0205	208-00040	*Check Dam				
			4.000	1.000		
			1,700.00000	1.000		1,700.00
			0.000		0.00	
0210	208-00045	*Concrete Washout Structure				
			582.000	95.000		
			5.00000	95.000		475.00
			0.000		0.00	
0215	208-00051	*Storm Drain Inlet Protection (Type 1)				
			36.000	0.000		
			5.00000	0.000		0.00
			0.000		0.00	
0220	208-00052	*Storm Drain Inlet Protection (Type 2)				
			0.000	0.000		
			5.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 6
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	208-00070	*Vehicle Tracking Pad	10.000	9.000		
			EACH	0.000	0.00	
			1,400.00000	9.000		12,600.00
0230	208-00103	Removal and Disposal of Sediment (Labor)	432.000	432.000		
			HOOR	0.000	0.00	
			55.00000	432.000		23,760.00
0235	208-00105	Removal and Disposal of Sediment (Equipment)	100.000	32.500		
			HOOR	0.000	0.00	
			70.00000	32.500		2,275.00
0240	208-00106	*Sweeping (Sediment Removal)	600.000	180.750		
			HOOR	20.500	2,972.50	
			145.00000	201.250		29,181.25
0245	208-00107	Removal of Trash	431.000	100.250		
			HOOR	6.000	330.00	
			55.00000	106.250		5,843.75
0250	208-00206	Erosion Control Supervisor	431.000	239.000		
			DAY	18.000	1,375.02	
			76.39000	257.000		19,632.23
0255	208-00300	Temporary Berms	60.000	60.000		
			LF	0.000	0.00	
			7.00000	60.000		420.00
0260	210-00011	Reset Mailbox Structure (Type 1)	12.000	1.000		
			EACH	0.000	0.00	
			190.00000	1.000		190.00
0265	210-00012	Reset Mailbox Structure (Type 2)	3.000	1.000		
			EACH	0.000	0.00	
			225.00000	1.000		225.00
0270	210-00013	Reset Mailbox Structure (Type 3)	11.000	0.000		
			EACH	0.000	0.00	
			345.00000	0.000		0.00
0275	210-00065	Reset Monument (Type 3A)	3.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 7
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	210-00750	*Reset Light Standard	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0285	210-00810	Reset Ground Sign	53.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0290	210-00815	Reset Sign Panel	8.000	0.000		
			EACH	0.000	0.00	
			57.00000	0.000		0.00
0295	210-00860	*Reset Pedestrian Push Button	1.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0300	210-01011	*Reset Gate	2.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0305	210-04010	Adjust Manhole	2.000	1.000		
			EACH	0.000	0.00	
			560.00000	1.000		560.00
0310	210-04020	Modify Inlet	2.000	1.000		
			EACH	0.000	0.00	
			1,565.00000	1.000		1,565.00
0315	212-00006	*Seeding (Native)	25.000	2.800		
			ACRE	0.400	360.00	
			900.00000	3.200		2,880.00
0320	212-00050	*Sod	14,560.000	0.000		
			SF	0.000	0.00	
			1.15000	0.000		0.00
0325	213-00002	*Mulching (Weed Free Hay)	25.000	0.400		
			ACRE	0.000	0.00	
			650.00000	0.400		260.00
0330	213-00005	*Mulching (Decorative)	47.000	0.000		
			CF	0.000	0.00	
			6.70000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 8
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	213-00012	*Spray-on Mulch Blanket	5.000	2.600		
			ACRE	0.000	0.00	
			3,450.00000	2.600		8,970.00
0340	213-00061	*Mulch Tackifier	5,000.000	836.000		
			LB	0.000	0.00	
			2.50000	836.000		2,090.00
0345	213-00460	*Metal Landscape Border (3/16x4 Inch)	138.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
0350	214-00000	Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			19,000.00000	0.000		0.00
0355	214-00220	*Deciduous Tree (2 Inch Caliper)	12.000	0.000		
			EACH	0.000	0.00	
			430.00000	0.000		0.00
0360	214-00650	*Evergreen Shrub (5 Gallon Container)	32.000	0.000		
			EACH	0.000	0.00	
			41.00000	0.000		0.00
0365	214-01010	*Brush Layer Cutting	340.000	0.000		
			EACH	0.000	0.00	
			4.30000	0.000		0.00
0370	216-00201	*Soil Retention Blanket (Straw-Coconut)	1,436.000	1,436.000		
			SY	0.000	0.00	
			1.90000	1,436.000		2,728.40
0375	250-00010	*Environmental Health and Safety Management	1.000	0.700		
			L S	0.000	0.00	
			2,900.00000	0.700		2,030.00
0380	250-00050	*Monitoring Technician	20.000	0.000		
			HOURL	0.000	0.00	
			86.00000	0.000		0.00
0385	250-00110	*Health and Safety Officer	20.000	3.000		
			HOURL	7.000	679.00	
			97.00000	10.000		970.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 9
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	304-05000	Aggregate Base Course (Class 5)	2,335.000	2,335.000		
			TON	0.000	0.00	
			20.00000	2,335.000		46,700.00
0395	304-06007	Aggregate Base Course (Class 6)	16,924.000	9,305.000		
			CY	510.000	11,679.00	
			22.90000	9,815.000		224,763.50
0400	304-07005	Aggregate Base Course (Class 7)	37.000	0.000		
			CY	0.000	0.00	
			17.60000	0.000		0.00
0401	304-03005	ABC (CL 3) Aggregate Base Course (Class 3)	41.000	41.000		
			CY	0.000	0.00	
			34.00000	41.000		1,394.00
0405	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	54.000	41.110		
			TON	0.000	0.00	
			195.00000	41.110		8,016.45
0410	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	20,299.000	10,490.610		
			TON	0.000	0.00	
			57.40000	10,490.610		602,161.01
0411	900-00006	Added Item (Dollar)/ Price Reduction Overweight Trucks	0.000	-260.000		
			DOL	0.000	0.00	
			1.00000	-260.000		-260.00
0415	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	8,756.000	0.000		
			TON	0.000	0.00	
			78.85000	0.000		0.00
0420	412-00600	*Concrete Pavement (6 Inch)	1,051.000	580.000		
			SY	48.000	1,680.00	
			35.00000	628.000		21,980.00
0425	412-00800	Concrete Pavement (8 Inch)	1,402.000	1,402.000		
			SY	0.000	0.00	
			46.40000	1,402.000		65,052.80
0430	412-01000	Concrete Pavement (10 Inch)	48.000	0.000		
			SY	0.000	0.00	
			57.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 10
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0435	420-00114	Geotextile (Drainage) (Class 3)	1,495.000	1,495.000		
			SY	0.000	0.00	
			5.25000	1,495.000		7,848.75
0440	501-00000	Steel Sheet Piling (Type I)	279.000	279.000		
			SF	0.000	0.00	
			60.00000	279.000		16,740.00
0445	503-00036	*Drilled Caisson (36 Inch)	135.000	120.000		
			LF	15.000	3,435.00	
			229.00000	135.000		30,915.00
0445		MATERIAL ALLOWANCE Reinforcing steel for drilled caissons		0.000		
			LF	0.000	0.00	
			229.00000	0.000		0.00
0446	503-00037	Drilled Caisson (36 In)(Spec) MCR Line 4 0446	4.000	0.000		
			LF	4.000	6,468.16	
			1,617.04000	4.000		6,468.16
0450	506-00036	Grouted Riprap (36 Inch) (Special)	101.000	101.000		
			CY	0.000	0.00	
			158.00000	101.000		15,958.00
0455	506-00209	Riprap (9 Inch)	976.000	245.000		
			CY	0.000	0.00	
			38.00000	245.000		9,310.00
0460	506-00212	Riprap (12 Inch)	49.000	49.000		
			CY	0.000	0.00	
			43.00000	49.000		2,107.00
0461	506-01020	Geogrid Reinforce Geogrid Reinforcement	324.000	324.000		
			SY	0.000	0.00	
			7.00000	324.000		2,268.00
0465	507-00000	Concrete Slope and Ditch Paving	3.000	1.000		
			CY	0.000	0.00	
			270.00000	1.000		270.00
0470	507-00100	Concrete Slope and Ditch Paving (Reinforced)	12.000	0.000		
			CY	0.000	0.00	
			315.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 11
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0475	514-00000	*Pipe Railing	63.0000	0.0000		
			LF	0.0000	0.00	
			74.00000	0.0000		0.00
0480	601-03050	*Concrete Class D (Wall)	33.0000	25.0000		
			CY	0.0000	0.00	
			460.00000	25.0000		11,500.00
0485	602-00000	*Reinforcing Steel	1,543.0000	958.0000		
			LB	0.0000	0.00	
			0.75000	958.0000		718.50
0490	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	1,398.0000	1,170.0000		
			LF	24.0000	1,464.00	
			61.00000	1,194.0000		72,834.00
0495	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	1,831.0000	1,670.0000		
			LF	44.0000	3,256.00	
			74.00000	1,714.0000		126,836.00
0495		MATERIAL ALLOWANCE 24" RCP		0.0000		
			LF	44.0000	928.40	
			21.10000	44.0000		928.40
0500	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	2,007.0000	1,847.0000		
			LF	0.0000	0.00	
			89.00000	1,847.0000		164,383.00
0500		MATERIAL ALLOWANCE 30" RCP		0.0000		
			LF	0.0000	0.00	
			29.83000	0.0000		0.00
0500		MATERIAL ALLOWANCE 30" RCP		0.0000		
			LF	72.0000	2,147.76	
			29.83000	72.0000		2,147.76
0505	603-01365	*36 Inch Reinforced Concrete Pipe (Complete In Place)	866.0000	552.0000		
			LF	192.0000	23,232.00	
			121.00000	744.0000		90,024.00
0505		MATERIAL ALLOWANCE 36" RCP		0.0000		
			LF	0.0000	0.00	
			40.98000	0.0000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 12
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0510	603-01425	42 Inch Reinforced Concrete Pipe (Complete In Place)	13.000	0.000		
			LF	13.000	2,080.00	
			160.00000	13.000		2,080.00
0515	603-01545	54 Inch Reinforced Concrete Pipe (Complete In Place)	233.000	233.000		
			LF	0.000	0.00	
			179.00000	233.000		41,707.00
0520	603-01665	66 Inch Reinforced Concrete Pipe (Complete In Place)	422.000	380.000		
			LF	0.000	0.00	
			240.00000	380.000		91,200.00
0520		MATERIAL ALLOWANCE 66" RCP		0.000		
			LF	56.000	7,232.96	
			129.16000	56.000		7,232.96
0525	603-01725	72 Inch Reinforced Concrete Pipe (Complete In Place)	2,185.000	1,460.000		
			LF	0.000	0.00	
			270.00000	1,460.000		394,200.00
0525		MATERIAL ALLOWANCE 72" RCP		0.000		
			LF	195.000	29,810.14	
			152.87255	195.000		29,810.15
0530	603-02305	38x24 Inch Reinforced Concrete Pipe Elliptical	117.000	117.000		
			LF	0.000	0.00	
			245.00000	117.000		28,665.00
0535	603-05018	18 Inch Reinforced Concrete End Section	4.000	3.000		
			EACH	1.000	600.00	
			600.00000	4.000		2,400.00
0540	603-05036	36 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			900.00000	1.000		900.00
0545	603-50030	30 Inch Plastic Pipe	141.000	141.000		
			LF	0.000	0.00	
			96.00000	141.000		13,536.00
0550	603-70704	7x4 Foot Concrete Box Culvert (Precast)	1,107.000	48.000		
			LF	0.000	0.00	
			400.00000	48.000		19,200.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 13
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	604-00305	Inlet Type C (5 Foot)	11.000	10.000		
			EACH	1.000	1,660.00	
			1,660.00000	11.000		18,260.00
0555		MATERIAL ALLOWANCE Inlet Ty C (5')		0.000		
			EACH	0.000	0.00	
			1,047.96000	0.000		0.00
0560	604-00310	Inlet Type C (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			2,940.00000	2.000		5,880.00
0565	604-00315	Inlet Type C (15 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			3,400.00000	2.000		6,800.00
0570	604-00505	Inlet Type D (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,700.00000	1.000		3,700.00
0575	604-00510	Inlet Type D (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			4,100.00000	2.000		8,200.00
0580	604-13005	Inlet Type 13 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,600.00000	1.000		2,600.00
0585	604-13010	Inlet Type 13 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,700.00000	1.000		2,700.00
0590	604-16005	Inlet Type 16 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,750.00000	1.000		2,750.00
0595	604-16010	Inlet Type 16 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,900.00000	1.000		2,900.00
0600	604-16015	Inlet Type 16 (15 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			3,600.00000	2.000		7,200.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 14
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	604-19105	Inlet Type R L 5 (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			3,900.00000	3.000		11,700.00
0605		MATERIAL ALLOWANCE Inlet Ty R L5 (5')		0.000		
			EACH	1.000	1,525.00	
			1,525.00000	1.000		1,525.00
0610	604-19110	Inlet Type R L 5 (10 Foot)	13.000	12.000		
			EACH	1.000	4,330.00	
			4,330.00000	13.000		56,290.00
0615	604-19115	Inlet Type R L 5 (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,700.00000	0.000		0.00
0615		MATERIAL ALLOWANCE Inlet Ty R L5 (15')		0.000		
			EACH	1.000	3,234.00	
			3,234.00000	1.000		3,234.00
0620	604-19205	Inlet Type R L 10 (5 Foot)	8.000	5.000		
			EACH	0.000	0.00	
			5,100.00000	5.000		25,500.00
0620		MATERIAL ALLOWANCE Inlet Ty R L10 (5')		0.000		
			EACH	3.000	6,378.00	
			2,126.00000	3.000		6,378.00
0625	604-19215	Inlet Type R L 10 (15 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			7,400.00000	1.000		7,400.00
0625		MATERIAL ALLOWANCE Inlet Ty R L10(15')		0.000		
			EACH	1.000	4,777.00	
			4,777.00000	1.000		4,777.00
0630	604-19305	Inlet Type R L 15 (5 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			6,200.00000	1.000		6,200.00
0630		MATERIAL ALLOWANCE Inlet Ty R L15 (5')		0.000		
			EACH	1.000	2,763.00	
			2,763.00000	1.000		2,763.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 15
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0635	604-19310	Inlet Type R L 15 (10 Foot)	10.000	6.000		
			EACH	0.000	0.00	
			8,200.00000	6.000		49,200.00
0635		MATERIAL ALLOWANCE Inlet Ty R L15 (10')		0.000		
			EACH	4.000	18,076.00	
			4,519.00000	4.000		18,076.00
0640	604-19315	*Inlet Type R L 15 (15 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			10,000.00000	3.000		30,000.00
0640		MATERIAL ALLOWANCE Inlet Ty R L15 (15')		0.000		
			EACH	1.000	6,189.00	
			6,189.00000	1.000		6,189.00
0645	604-20010	Settling Basin	2.000	1.000		
			EACH	1.000	77,800.00	
			77,800.00000	2.000		155,600.00
0650	604-30005	Manhole Slab Base (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,850.00000	1.000		2,850.00
0655	604-30010	Manhole Slab Base (10 Foot)	18.000	17.000		
			EACH	1.000	3,430.00	
			3,430.00000	18.000		61,740.00
0660	604-30015	Manhole Slab Base (15 Foot)	7.000	5.000		
			EACH	1.000	5,200.00	
			5,200.00000	6.000		31,200.00
0665	604-31015	Manhole Box Base (15 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			14,200.00000	0.000		0.00
0670	604-32010	Manhole T-Base (10 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			4,800.00000	4.000		19,200.00
0675	604-32015	Manhole T-Base (15 Foot)	3.000	1.000		
			EACH	0.000	0.00	
			5,600.00000	1.000		5,600.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 16
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0680	604-39000	Manhole Special	3.000	0.000		
			EACH	0.000	0.00	
			1,875.00000	0.000		0.00
0681	605-00060	6 In PP Underdrain CMO # 6	740.000	740.000		
			LF	0.000	0.00	
			25.00000	740.000		18,500.00
0685	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	725.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0690	606-00730	Guardrail Type 7 (Style CD)	90.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0695	606-01340	*End Anchorage Type 3D	1.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0700	606-01370	*Transition Type 3G	1.000	0.000		
			EACH	0.000	0.00	
			1,130.00000	0.000		0.00
0705	606-01390	*End Anchorage Type 3K	1.000	0.000		
			EACH	0.000	0.00	
			1,080.00000	0.000		0.00
0710	606-02003	*End Anchorage (Nonflared)	1.000	0.000		
			EACH	0.000	0.00	
			2,020.00000	0.000		0.00
0715	607-00005	*End Post	3.000	0.000		
			EACH	0.000	0.00	
			145.00000	0.000		0.00
0720	607-00010	*Corner and Line Brace Post	19.000	2.000		
			EACH	0.000	0.00	
			212.00000	2.000		424.00
0725	607-01000	*Fence Barbed Wire with Metal Posts	2,404.000	0.000		
			LF	0.000	0.00	
			1.50000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 17
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0730	607-01050	*Fence Wire With Metal Posts	1,606.000	631.000		
			LF	0.000	0.00	
			1.70000	631.000		1,072.70
0735	607-11525	*Fence (Plastic)	2,766.000	2,766.000		
			LF	0.000	0.00	
			4.00000	2,766.000		11,064.00
0740	607-11580	*Fence (Temporary)	363.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0745	607-53001	*Fence Chain Link (PVC Coated)	279.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
0745		MATERIAL ALLOWANCE Fence chain link 42" (PVC)		278.999		
			LF	0.000	0.00	
			8.53077	278.999		2,380.08
0750	608-00000	Concrete Sidewalk	13,054.000	4,664.000		
			SY	414.000	8,776.80	
			21.20000	5,078.000		107,653.60
0751	900-00006	Added Item (Dollar)/ Concrete Price Reduction	0.000	-136.590		
			DOL	0.000	0.00	
			1.00000	-136.590		-136.59
0752	608-00005	Conc Sidewalk (Spec) Concrete Sidewalk (Special)	2,749.000	0.000		
			SY	2,749.000	61,852.50	
			22.50000	2,749.000		61,852.50
0755	608-00010	Concrete Curb Ramp	524.000	369.000		
			SY	0.000	0.00	
			160.00000	369.000		59,040.00
0760	608-00015	Truncated Domes	88.000	48.000		
			SF	0.000	0.00	
			33.50000	48.000		1,608.00
0765	609-20010	Curb Type 2 (Section B)	109.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 18
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0770	609-21010	Curb and Gutter Type 2 (Section I-B)	6,060.000	1,457.000		
			LF	0.000	0.00	
			9.00000	1,457.000		13,113.00
0775	609-21020	Curb and Gutter Type 2 (Section II-B)	17,959.000	8,804.000		
			LF	745.000	8,567.50	
			11.50000	9,549.000		109,813.50
0780	609-24002	Gutter Type 2 (2 Foot)	432.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0785	609-24004	Gutter Type 2 (4 Foot)	528.000	57.000		
			LF	0.000	0.00	
			16.30000	57.000		929.10
0790	609-24005	Gutter Type 2 (5 Foot)	38.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0795	610-00020	Median Cover Material (Patterned Concrete)	23,558.000	7,412.000		
			SF	1,750.000	8,750.00	
			5.00000	9,162.000		45,810.00
0800	612-00001	Delineator (Type I)	28.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0805	612-00002	Delineator (Type II)	26.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0810	612-00003	Delineator (Type III)	19.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0815	613-01200	*2 Inch Electrical Conduit (Plastic)	1,089.000	1,089.000		
			LF	0.000	0.00	
			7.55000	1,089.000		8,221.95
0820	613-01300	*3 Inch Electrical Conduit (Plastic)	1,880.000	1,880.000		
			LF	0.000	0.00	
			8.70000	1,880.000		16,356.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 19
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0825	613-10000	*Wiring	1.000	0.800		
			L S	0.000	0.00	
			16,900.00000	0.800		13,520.00
0825		MATERIAL ALLOWANCE Wire for wiring		0.000		
			L S	0.000	0.00	
			16,900.00000	0.000		0.00
0825		MATERIAL ALLOWANCE Wiring		0.200		
			L S	0.000	0.00	
			3,988.40000	0.200		797.68
0830	613-16000	*Luminaire (Special)	9.000	6.000		
			EACH	0.000	0.00	
			780.00000	6.000		4,680.00
0835	614-00011	Sign Panel (Class I)	592.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
0840	614-00012	Sign Panel (Class II)	136.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00
0845	614-00216	Steel Sign Post (2x2 Inch Tubing)	595.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0850	614-01512	Steel Sign Support (2-Inch Round)(Post)	219.000	0.000		
			LF	0.000	0.00	
			8.90000	0.000		0.00
0855	614-01522	Steel Sign Support (2-Inch Round)(Socket)	29.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0860	614-01575	Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	98.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0865	614-01578	Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	7.000	0.000		
			EACH	0.000	0.00	
			230.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 20
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0870	614-70150	*Pedestrian Signal Face (16) (Countdown)	17.000	16.000		
			EACH	0.000	0.00	
			500.00000	16.000		8,000.00
0875	614-70336	*Traffic Signal Face (12-12-12)	30.000	26.000		
			EACH	0.000	0.00	
			620.00000	26.000		16,120.00
0880	614-70448	*Traffic Signal Face (12-12-12-12)	4.000	4.000		
			EACH	0.000	0.00	
			866.00000	4.000		3,464.00
0885	614-72860	*Pedestrian Push Button	17.000	16.000		
			EACH	0.000	0.00	
			500.00000	16.000		8,000.00
0890	614-72866	*Fire Preemption Unit and Timer	2.000	2.000		
			EACH	0.000	0.00	
			7,000.00000	2.000		14,000.00
0895	614-72887	*Microwave Vehicle Radar Detector	12.000	8.000		
			EACH	0.000	0.00	
			7,450.00000	8.000		59,600.00
0895		MATERIAL ALLOWANCE Microwave vehicle radar detector		4.000		
			EACH	0.000	0.00	
			5,795.00000	4.000		23,180.00
0900	614-80000	*Flashing Beacon	1.000	0.000		
			EACH	0.000	0.00	
			2,035.00000	0.000		0.00
0901	614-84100	Traf Sig Ped Pole Alum MCR Line 6 0901	0.000	0.000		
			EACH	0.000	0.00	
			1,457.50000	0.000		0.00
0905	614-81125	*Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			13,000.00000	2.000		26,000.00
0910	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			15,500.00000	1.000		15,500.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 21
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0915	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	3.000	3.000		
			EACH	0.000	0.00	
			15,700.00000	3.000		47,100.00
0920	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			16,000.00000	1.000		16,000.00
0925	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	2.000	1.000		
			EACH	0.000	0.00	
			16,700.00000	1.000		16,700.00
0930	614-85001	*Impact Attenuator	2.000	0.000		
			EACH	0.000	0.00	
			31,000.00000	0.000		0.00
0930		MATERIAL ALLOWANCE Impact Attenuator (quadguard)		0.000		
			EACH	2.000	38,976.00	
			19,488.00000	2.000		38,976.00
0935	614-86105	*Telemetry (Field)	2.000	2.000		
			EACH	0.000	0.00	
			1,725.00000	2.000		3,450.00
0940	614-86748	*Controller (Type 2070)	2.000	2.000		
			EACH	0.000	0.00	
			21,000.00000	2.000		42,000.00
0940		MATERIAL ALLOWANCE Controller		0.000		
			EACH	0.000	0.00	
			9,300.00000	0.000		0.00
0945	619-10425	*42 Inch Welded Steel Pipe (Special)	133.000	133.000		
			LF	0.000	0.00	
			580.00000	133.000		77,140.00
0950	621-00450	Detour Pavement	13,553.000	13,318.000		
			SY	235.000	6,403.75	
			27.25000	13,553.000		369,319.25
0955	623-09900	*Sprinkler System	1.000	0.000		
			L S	0.000	0.00	
			36,000.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 22
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0960	624-20300	Detour Drainage Pipe (Class 0)	1,000.000	233.000		
			LF	0.000	0.00	
			43.00000	233.000		10,019.00
0965	624-27018	18 Inch Drainage Pipe (Class 7)	149.000	52.000		
			LF	0.000	0.00	
			51.00000	52.000		2,652.00
0970	625-00000	*Construction Surveying	1.000	0.650		
			L S	0.100	8,700.00	
			87,000.00000	0.750		65,250.00
0971	900-00010	Added Item (Hour)/ Added Hourly Survey	201.250	201.250		
			HOUR	0.000	0.00	
			100.00000	201.250		20,125.00
0972	900-00006	Added Item (Dollar)/ Field Lab	4,300.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0973	700-70034	F/A Trench Boxes	10,079.590	10,079.590		
			F A	0.000	0.00	
			1.00000	10,079.590		10,079.59
0975	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			800,000.00000	1.000		800,000.00
0980	626-01000	*Public Information Services	1.000	0.600		
			L S	0.000	0.00	
			60,000.00000	0.600		36,000.00
0985	627-00005	*Epoxy Pavement Marking	242.000	0.000		
			GAL	0.000	0.00	
			66.00000	0.000		0.00
0990	627-00011	*Pavement Marking Paint (Waterborne)	1,020.000	361.000		
			GAL	71.000	3,053.00	
			43.00000	432.000		18,576.00
0995	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	1,411.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 23
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1000	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	1,712.000	346.500		
		SF		0.000	0.00	
			14.00000	346.500		4,851.00
1005	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	3,862.000	930.000		
		SF		0.000	0.00	
			9.70000	930.000		9,021.00
1010	630-00000	*Flagging CMO2	19,117.250	18,254.000		
		HOURLY		863.250	19,120.99	
			22.15000	19,117.250		423,447.09
1015	630-00007	*Traffic Control Inspection	150.000	112.000		
		DAY		10.000	540.00	
			54.00000	122.000		6,588.00
1020	630-00012	*Traffic Control Management	431.000	245.000		
		DAY		21.000	12,495.00	
			595.00000	266.000		158,270.00
1025	630-80335	*Barricade (Type 3 M-A) (Temporary)	47.000	23.500		
		EACH		0.000	0.00	
			87.00000	23.500		2,044.50
1030	630-80341	*Construction Traffic Sign (Panel Size A) CMO2	239.000	103.500		
		EACH		16.000	1,392.00	
			87.00000	119.500		10,396.50
1035	630-80342	*Construction Traffic Sign (Panel Size B) CMO2	150.000	73.000		
		EACH		2.000	174.00	
			87.00000	75.000		6,525.00
1040	630-80343	*Construction Traffic Sign (Panel Size C) CMO2	18.000	8.000		
		EACH		0.000	0.00	
			87.00000	8.000		696.00
1045	630-80355	*Portable Message Sign Panel	4.000	2.000		
		EACH		0.000	0.00	
			10,000.00000	2.000		20,000.00
1050	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	2.000	0.000		
		EACH		0.000	0.00	
			1,100.00000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 24
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1055	630-80360	*Drum Channelizing Device CMO2	653.000	326.500		
			EACH	0.000	0.00	
			27.00000	326.500		8,815.50
1060	630-80363	*Drum Channelizing Device (With Light) (Flashing)	20.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
1065	630-80370	Concrete Barrier (Temporary) CMO2	4,320.000	2,160.000		
			LF	0.000	0.00	
			26.00000	2,160.000		56,160.00
1070	630-80380	*Traffic Cone	300.000	120.000		
			EACH	0.000	0.00	
			6.50000	120.000		780.00
1075	630-85010	*Impact Attenuator (Temporary) CMO2	2.000	1.000		
			EACH	0.000	0.00	
			4,700.00000	1.000		4,700.00
1080	630-86810	*Traffic Signal (Temporary)	3.000	2.500		
			EACH	0.000	0.00	
			27,000.00000	2.500		67,500.00
1081	700-70034	*F/A Vibration Monitoring	1.010	1.010		
			F A	0.000	0.00	
			13,350.00000	1.010		13,483.50
1082	700-70034	F/A BVSD Fiber Line	2,666.240	2,666.240		
			F A	0.000	0.00	
			1.00000	2,666.240		2,666.24
1083	900-00006	Added Item (Dollar)/ Jones Engineering Associates Lien	0.000	-27,860.000		
			DOL	0.000	0.00	
			1.00000	-27,860.000		-27,860.00
1085	700-70010	F/A Minor Contract Revisions	200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1086	700-70034	F/A Century Link	15,097.010	15,097.010		
			F A	0.000	0.00	
			1.00000	15,097.010		15,097.01

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 25
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1087	700-70034	F/A Tetra Tech	8,369.690	8,369.690		
			F A	0.000	0.00	
			1.00000	8,369.690		8,369.69
1088	700-70034	F/A F/A Level 3	1,516.890	1,516.890		
			F A	0.000	0.00	
			1.00000	1,516.890		1,516.89
1089	700-70034	F/A F/A Xcel Gas	14,308.710	14,308.710		
			F A	0.000	0.00	
			1.00000	14,308.710		14,308.71
1090	700-70011	F/A Partnering	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1091	700-70034	F/A F/A Added CBC Removal	419.370	419.370		
			F A	0.000	0.00	
			1.00000	419.370		419.37
1092	700-70034	F/A Xcel electric	4,587.130	4,587.130		
			F A	0.000	0.00	
			1.00000	4,587.130		4,587.13
1093	700-70034	F/A Comcast	13,325.050	13,325.050		
			F A	0.000	0.00	
			1.00000	13,325.050		13,325.05
1094	700-70034	F/A Drainage grade bust	10,110.450	10,110.450		
			F A	0.000	0.00	
			1.00000	10,110.450		10,110.45
1095	700-70012	F/A Asphalt Pavement Incentive	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1100	700-70013	F/A Concrete Pavement Incentive	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1105	700-70014	F/A Incentive	55,000.000	55,000.000		
			F A	0.000	0.00	
			1.00000	55,000.000		55,000.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 26
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1110	700-70016	F/A Fuel Cost Adjustment	75,000.000	3,938.900		
			F A	-125.950	-125.95	
			1.00000	3,812.950		3,812.95
1115	700-70018	F/A Roadway Smoothness Incentive	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1120	700-70019	F/A Asphalt Cement Cost Adjustment	75,000.000	1,903.320		
			F A	-2,879.560	-2,879.56	
			1.00000	-976.240		-976.24
1125	700-70022	F/A OJT Colorado Training Program	7,680.000	614.000		
			F A	400.000	400.00	
			1.00000	1,014.000		1,014.00
1130	700-70034	F/A Railroad CMO2	200,285.270	200,285.270		
			F A	0.000	0.00	
			1.00000	200,285.270		200,285.27
1132	900-00014	Added Item (Lump Sum)/ CCR 076 C-link conflict	1.000	0.000		
			L S	1.000	1,257.94	
			1,257.94000	1.000		1,257.94
1133	900-00014	Added Item (Lump Sum)/ CCR 081 C-Link Conflict	1.000	0.000		
			L S	1.000	1,541.93	
			1,541.93000	1.000		1,541.93
1134	900-00014	Added Item (Lump Sum)/ CCR 083 C-link Conflict	1.000	0.000		
			L S	1.000	852.71	
			852.71000	1.000		852.71
1135	700-70082	F/A Furnish & Install Electrical Service	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1136	900-00014	Added Item (Lump Sum)/ MCR Line 5 1136	1.000	0.000		
			L S	1.000	2,663.16	
			2,663.16000	1.000		2,663.16
1137	900-00014	Added Item (Lump Sum)/ CCR 086 C-link conflict	1.000	0.000		
			L S	1.000	1,258.76	
			1,258.76000	1.000		1,258.76

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 27
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1138	900-00014	Added Item (Lump Sum)/ CCR 077 Xcel conflict	1.000	0.000		
			L S	1.000	1,135.64	
			1,135.64000	1.000		1,135.64
1139	900-00014	Added Item (Lump Sum)/ CCR 078 Xcel conflict	1.000	0.000		
			L S	1.000	1,268.09	
			1,268.09000	1.000		1,268.09
1140	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1143	900-00014	Added Item (Lump Sum)/ CCR 090 Comcast conflict	1.000	0.000		
			L S	1.000	863.35	
			863.35000	1.000		863.35
1144	900-00014	Added Item (Lump Sum)/ CCR 093 Comcast conflict	1.000	0.000		
			L S	1.000	2,490.00	
			2,490.00000	1.000		2,490.00
1145	700-70594	F/A DRB Standing Committee	15,000.000	1,262.500		
			F A	0.000	0.00	
			1.00000	1,262.500		1,262.50
1148	900-00014	Added Item (Lump Sum)/ CCR 079 BVSD conflict	1.000	0.000		
			L S	1.000	1,201.50	
			1,201.50000	1.000		1,201.50
1149	900-00014	Added Item (Lump Sum)/ CCR 084 BVSD conflict	1.000	0.000		
			L S	1.000	1,217.08	
			1,217.08000	1.000		1,217.08
1151	900-00014	Added Item (Lump Sum)/ CCR 097 Comcast conflict	1.000	0.000		
			L S	1.000	1,427.73	
			1,427.73000	1.000		1,427.73
1152	900-00014	Added Item (Lump Sum)/ CCR 0105 comcast conflict	1.000	0.000		
			L S	1.000	2,242.38	
			2,242.38000	1.000		2,242.38
			CAT 0200	CURRENT AMT	\$ 13,253,715.16 \$	514,409.99 \$ 8,498,285.26

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 28
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR. WALL D-16-EA						
1155	202-00400	*Removal of Bridge	1.000	0.800		
			EACH	0.000	0.00	
			76,000.00000	0.800		60,800.00
1160	206-00000	Structure Excavation	395.000	0.000		
			CY	0.000	0.00	
			7.00000	0.000		0.00
1165	206-00100	*Structure Backfill (Class 1)	545.000	0.000		
			CY	0.000	0.00	
			15.50000	0.000		0.00
1170	206-00200	Structure Backfill (Class 2)	27.000	0.000		
			CY	0.000	0.00	
			17.20000	0.000		0.00
1175	206-00510	Filter Material (Class A)	16.000	0.000		
			CY	0.000	0.00	
			31.00000	0.000		0.00
1180	503-00048	*Drilled Caisson (48 Inch)	850.000	0.000		
			LF	158.000	55,300.00	
			350.00000	158.000		55,300.00
1180		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			112.72590	0.000		0.00
1185	504-04420	Precast Panel Facing	912.000	0.000		
			SF	0.000	0.00	
			24.70000	0.000		0.00
1185		MATERIAL ALLOWANCE Precast panels		912.000		
			SF	0.000	0.00	
			13.50000	912.000		12,312.00
1190	509-00000	*Structural Steel	192,289.000	0.000		
			LB	0.000	0.00	
			1.95000	0.000		0.00
1190		MATERIAL ALLOWANCE Str Steel		192,288.992		
			LB	0.000	0.00	
			1.21768	192,288.992		234,146.46

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 29
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR. WALL D-16-EA						
1195	509-90003	Paint Structural Steel	0.500	0.000		
			L S	0.000	0.00	
			55,000.00000	0.000		0.00
1195		MATERIAL ALLOWANCE Paint Structural Steel		0.624		
			L S	0.000	0.00	
			27,500.00000	0.624		17,160.00
1200	512-00101	Bearing Device (Type I)	10.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
1200		MATERIAL ALLOWANCE Bearing Device (Type 1)		10.000		
			EACH	0.000	0.00	
			884.54750	10.000		8,845.48
1205	513-00690	Bridge Drain (Special)	2.000	0.000		
			EACH	0.000	0.00	
			9,600.00000	0.000		0.00
1210	515-00300	*Waterproof Coating	255.000	0.000		
			SY	0.000	0.00	
			8.20000	0.000		0.00
1215	601-03040	Concrete Class D (Bridge)	244.000	0.000		
			CY	0.000	0.00	
			545.00000	0.000		0.00
1220	602-00020	*Reinforcing Steel (Epoxy Coated)	50,123.000	0.000		
			LB	0.000	0.00	
			0.95000	0.000		0.00
1220		MATERIAL ALLOWANCE		852.995		
			LB	0.000	0.00	
			0.54556	852.995		465.36
1225	607-53142	*Fence Chain Link (42 Inch)	306.000	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00
1225		MATERIAL ALLOWANCE chain link 42'		305.999		
			LF	0.000	0.00	
			6.00845	305.999		1,838.58

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 30
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR. WALL D-16-EA						
1230	614-00011	Sign Panel (Class I)	16.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
1235	614-00200	Steel Sign Post (U-2)	28.000	0.000		
			LF	0.000	0.00	
			9.60000	0.000		0.00
1240	641-10000	*Shotcrete	8.000	0.000		
			SY	0.000	0.00	
			163.00000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 1,034,771.50 \$	55,300.00 \$ 390,867.88
CAT NO0301 STR. WALL D-16-EB SHOO-FLY						
1245	206-00000	Structure Excavation	268.000	0.000		
			CY	0.000	0.00	
			7.00000	0.000		0.00
1250	206-00100	*Structure Backfill (Class 1)	698.000	698.000		
			CY	0.000	0.00	
			15.50000	698.000		10,819.00
1255	206-00200	Structure Backfill (Class 2)	16.000	16.000		
			CY	0.000	0.00	
			17.20000	16.000		275.20
1260	206-00510	Filter Material (Class A)	16.000	16.000		
			CY	0.000	0.00	
			31.00000	16.000		496.00
1265	206-01750	*Shoring CMO2	1.000	1.000		
			L S	0.000	0.00	
			51,000.00000	1.000		51,000.00
1270	503-00048	*Drilled Caisson (48 Inch)	1,008.000	850.000		
			LF	0.000	0.00	
			350.00000	850.000		297,500.00
1270		MATERIAL ALLOWANCE Drilled Caisson (48In)		0.000		
			LF	0.000	0.00	
			29.15000	0.000		0.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 31
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STR. WALL D-16-EB SHOO-FLY						
1275	504-04420	Precast Panel Facing	1,365.000	0.000		
			SF	0.000	0.00	
			24.70000	0.000		0.00
1275		MATERIAL ALLOWANCE Precast panels		1,365.000		
			SF	0.000	0.00	
			13.50000	1,365.000		18,427.50
1280	509-00000	*Structural Steel	192,289.000	192,289.000		
			LB	0.000	0.00	
			1.95000	192,289.000		374,963.55
1280		MATERIAL ALLOWANCE Str Steel		0.000		
			LB	0.000	0.00	
			1.21767	0.000		0.00
1285	509-90003	Paint Structural Steel	0.500	0.500		
			L S	0.000	0.00	
			55,000.00000	0.500		27,500.00
1285		MATERIAL ALLOWANCE Paint Structural Steel		0.124		
			L S	0.000	0.00	
			27,500.00000	0.124		3,410.00
1290	512-00101	Bearing Device (Type I)	10.000	10.000		
			EACH	0.000	0.00	
			1,300.00000	10.000		13,000.00
1290		MATERIAL ALLOWANCE Bearing Device (Type 1)		0.000		
			EACH	0.000	0.00	
			884.54750	0.000		0.00
1295	513-00690	Bridge Drain (Special)	2.000	2.000		
			EACH	0.000	0.00	
			9,600.00000	2.000		19,200.00
1300	515-00300	*Waterproof Coating	255.000	255.000		
			SY	0.000	0.00	
			8.20000	255.000		2,091.00
1305	601-03040	Concrete Class D (Bridge)	255.000	255.000		
			CY	0.000	0.00	
			545.00000	255.000		138,975.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 32
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STR. WALL D-16-EB SHOO-FLY						
1310	602-00020	*Reinforcing Steel (Epoxy Coated)	50,336.000	50,336.000		
			LB	0.000	0.00	
			0.95000	50,336.000		47,819.20
1315	607-53142	*Fence Chain Link (42 Inch)	317.000	317.000		
			LF	0.000	0.00	
			24.00000	317.000		7,608.00
1315		MATERIAL ALLOWANCE Fence chain link 42"		0.000		
			LF	0.000	0.00	
			6.00845	0.000		0.00
1320	609-24002	Gutter Type 2 (2 Foot)	30.000	30.000		
			LF	0.000	0.00	
			9.00000	30.000		270.00
1325	614-00011	Sign Panel (Class I)	16.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
1330	614-00200	Steel Sign Post (U-2)	28.000	0.000		
			LF	0.000	0.00	
			9.60000	0.000		0.00
1335	641-10000	*Shotcrete	17.000	0.000		
			SY	0.000	0.00	
			163.00000	0.000		0.00
			CAT 0301	CURRENT AMT	\$ 1,085,752.25 \$	0.00 \$ 1,013,354.45
CAT NO0302 STR. WALLS						
1340	202-00200	Removal of Sidewalk	35.000	35.000		
			SY	0.000	0.00	
			5.25000	35.000		183.75
1345	203-00400	Rock Excavation	240.000	15.000		
			CY	80.000	1,600.00	
			20.00000	95.000		1,900.00
1350	206-00000	Structure Excavation	4,025.000	3,534.000		
			CY	85.000	595.00	
			7.00000	3,619.000		25,333.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 33
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STR. WALLS						
1355	206-00100	*Structure Backfill (Class 1)	3,919.000	2,627.000		
			CY	0.000	0.00	
			15.50000	2,627.000		40,718.50
1360	206-00200	Structure Backfill (Class 2)	123.000	0.000		
			CY	0.000	0.00	
			17.20000	0.000		0.00
1365	206-00360	*Mechanical Reinforcement of Soil	710.000	0.000		
			CY	0.000	0.00	
			19.30000	0.000		0.00
1370	420-00000	*Geomembrane	620.000	0.000		
			SY	0.000	0.00	
			10.80000	0.000		0.00
1375	503-00030	*Drilled Caisson (30 Inch)	3,385.500	3,309.000		
			LF	76.500	9,027.00	
			118.00000	3,385.500		399,489.00
1380	503-00036	*Drilled Caisson (36 Inch)	1,460.000	1,325.000		
			LF	0.000	0.00	
			229.00000	1,325.000		303,425.00
1380		MATERIAL ALLOWANCE Drilled Caisson (36In)		176.470		
			LF	0.000	0.00	
			18.44000	176.470		3,254.11
1385	504-04410	*Block Facing	1,921.000	0.000		
			SF	0.000	0.00	
			23.60000	0.000		0.00
1390	504-04420	Precast Panel Facing	10,700.000	5,466.000		
			SF	0.000	0.00	
			24.70000	5,466.000		135,010.20
1390		MATERIAL ALLOWANCE Precast panels		5,234.000		
			SF	0.000	0.00	
			13.50000	5,234.000		70,659.00
1395	504-08255	*Masonry Landscape Wall (Dry Stack)	7,480.000	7,480.000		
			SF	0.000	0.00	
			45.70000	7,480.000		341,836.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STR. WALLS						
1395		MATERIAL ALLOWANCE Masonry Block		0.000		
			SF	0.000	0.00	
			45.70000	0.000		0.00
1400	514-00000	*Pipe Railing	1,232.000	0.000		
			LF	0.000	0.00	
			74.00000	0.000		0.00
1405	601-03000	*Concrete Class D	713.000	481.400		
			CY	0.000	0.00	
			420.00000	481.400		202,188.00
1410	602-00020	*Reinforcing Steel (Epoxy Coated)	127,161.000	104,014.000		
			LB	0.000	0.00	
			0.95000	104,014.000		98,813.30
1415	607-53001	*Fence Chain Link (PVC Coated)	339.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
1415		MATERIAL ALLOWANCE Fence chain link 42" (PVC)		339.000		
			LF	0.000	0.00	
			8.53077	339.000		2,891.93
1420	607-53142	*Fence Chain Link (42 Inch)	1,414.000	140.000		
			LF	0.000	0.00	
			24.00000	140.000		3,360.00
1420		MATERIAL ALLOWANCE Fence chain link 42"		1,273.999		
			LF	0.000	0.00	
			6.00845	1,273.999		7,654.76
1425	608-00000	Concrete Sidewalk	35.000	0.000		
			SY	0.000	0.00	
			21.20000	0.000		0.00
1430	609-24002	Gutter Type 2 (2 Foot)	154.000	154.000		
			LF	0.000	0.00	
			9.00000	154.000		1,386.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 35
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STR. WALLS						
1435	641-10000	*Shotcrete	1,718.000	1,718.000		
			SY	-927.000	-151,101.00	
			163.00000	791.000		128,933.00
			CAT 0302	CURRENT AMT \$	2,339,068.40 \$	-139,879.00 \$ 1,767,035.55
CAT NO0303 IRRIGATION STRS.						
1440	202-00020	Removal of Concrete Box Culvert	3.000	3.000		
			EACH	0.000	0.00	
			6,300.00000	3.000		18,900.00
1445	203-00710	Clay Plating (Complete In Place)	364.000	364.000		
			CY	0.000	0.00	
			31.00000	364.000		11,284.00
1450	206-00000	Structure Excavation	2,020.000	2,020.000		
			CY	0.000	0.00	
			7.00000	2,020.000		14,140.00
1455	206-00100	*Structure Backfill (Class 1)	734.000	734.000		
			CY	0.000	0.00	
			15.50000	734.000		11,377.00
1460	506-00209	Riprap (9 Inch)	301.000	301.000		
			CY	0.000	0.00	
			38.00000	301.000		11,438.00
1465	514-00000	*Pipe Railing	79.000	0.000		
			LF	0.000	0.00	
			74.00000	0.000		0.00
1470	601-01000	Concrete Class B	1.000	1.000		
			CY	0.000	0.00	
			395.00000	1.000		395.00
1475	601-03030	Concrete Class D (Box Culvert)	461.500	461.500		
			CY	0.000	0.00	
			510.00000	461.500		235,365.00
1480	602-00000	*Reinforcing Steel	59,700.000	59,700.000		
			LB	0.000	0.00	
			0.75000	59,700.000		44,775.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0303 IRRIGATION STRS.							
1480		MATERIAL ALLOWANCE		0.000			
			LB	0.000	0.00		
			0.44406	0.000		0.00	
1480		MATERIAL ALLOWANCE		0.000			
			LB	0.000	0.00		
			0.44406	0.000		0.00	
1485	602-00020	*Reinforcing Steel (Epoxy Coated)	21,600.000	21,600.000			
			LB	0.000	0.00		
			0.95000	21,600.000		20,520.00	
1490	603-01150	15 Inch Reinforced Concrete Pipe	60.000	60.000			
			LF	0.000	0.00		
			63.00000	60.000		3,780.00	
1495	604-39000	Manhole Special	1.000	0.000			
			EACH	0.000	0.00		
			1,875.00000	0.000		0.00	
1500	604-50062	Grating and Frame	2.000	2.000			
			EACH	0.000	0.00		
			3,350.00000	2.000		6,700.00	
1505	607-53001	*Fence Chain Link (PVC Coated)	67.000	0.000			
			LF	0.000	0.00		
			29.00000	0.000		0.00	
1505		MATERIAL ALLOWANCE Fence chain link 42" (PVC)		67.000			
			LF	0.000	0.00		
			8.53077	67.000		571.56	
1510	615-21899	18 Inch Slide Headgate Special	1.000	1.000			
			EACH	0.000	0.00		
			5,800.00000	1.000		5,800.00	
1515	616-30499	Trash Guard Special	2.000	2.000			
			EACH	0.000	0.00		
			6,200.00000	2.000		12,400.00	
			CAT 0303	CURRENT AMT \$	406,538.00 \$	0.00 \$	397,445.56

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 37
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1520	620-00005	Field Office (Special)	1.000	0.600		
			EACH	0.100	4,000.00	
			40,000.00000	0.700		28,000.00
1525	620-00012	Field Laboratory (Class 2)	1.000	0.600		
			EACH	0.100	3,200.00	
			32,000.00000	0.700		22,400.00
1526	900-00006	Added Item (Dollar)/ Added field lab	7,800.000	7,800.000		
			DOL	0.000	0.00	
			1.00000	7,800.000		7,800.00
1530	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			4,500.00000	2.000		9,000.00
			CAT 0400	CURRENT AMT \$	88,800.00 \$	7,200.00 \$
						67,200.00
CAT NO0500 Water and Sanitary Sewer						
1535	202-00021	Removal of Manhole	2.000	1.000		
			EACH	0.000	0.00	
			480.00000	1.000		480.00
1540	202-00031	Removal of Fire Hydrant	11.000	4.000		
			EACH	0.000	0.00	
			400.00000	4.000		1,600.00
1545	202-00035	Removal of Pipe	1,949.000	296.000		
			LF	10.000	135.00	
			13.50000	306.000		4,131.00
1550	202-04001	Plug Culvert	15.000	3.000		
			EACH	0.000	0.00	
			660.00000	3.000		1,980.00
1555	206-00065	Structure Backfill (Flow-Fill)	6.000	0.000		
			CY	0.000	0.00	
			90.00000	0.000		0.00
1560	210-00035	Reset Water Meter	8.000	3.000		
			EACH	0.000	0.00	
			220.00000	3.000		660.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 38
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0500 Water and Sanitary Sewer						
1565	210-04010	Adjust Manhole	15.000	0.000		
			EACH	0.000	0.00	
			560.00000	0.000		0.00
1570	210-04050	Adjust Valve Box	8.000	0.000		
			EACH	0.000	0.00	
			325.00000	0.000		0.00
1575	210-04060	Adjust Water Meter	8.000	1.000		
			EACH	0.000	0.00	
			240.00000	1.000		240.00
1580	601-03000	*Concrete Class D	8.000	7.000		
			CY	0.000	0.00	
			420.00000	7.000		2,940.00
1585	602-00020	*Reinforcing Steel (Epoxy Coated)	621.000	541.000		
			LB	0.000	0.00	
			0.95000	541.000		513.95
1590	603-83008	8 Inch Sewer Pipe	1,448.000	1,448.000		
			LF	0.000	0.00	
			37.50000	1,448.000		54,300.00
1595	603-83009	8 Inch Sewer Pipe (Special)	232.000	152.000		
			LF	0.000	0.00	
			62.00000	152.000		9,424.00
1600	604-30000	Manhole Slab Base (Special)	2.000	2.000		
			EACH	0.000	0.00	
			3,000.00000	2.000		6,000.00
1605	604-30010	Manhole Slab Base (10 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			3,430.00000	4.000		13,720.00
1610	604-30015	Manhole Slab Base (15 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			5,200.00000	1.000		5,200.00
1615	604-39010	Manhole Special (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 39
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0500 Water and Sanitary Sewer						
1620	619-00000	Water Meter and Vault	1.000	1.000		
			EACH	0.000	0.00	
			4,000.00000	1.000		4,000.00
1625	619-00007	*Connect To Existing Waterline	22.000	8.000		
			EACH	0.000	0.00	
			1,050.00000	8.000		8,400.00
1630	619-10000	Temporary Water Line	11,000.000	206.000		
			LF	0.000	0.00	
			10.75000	206.000		2,214.50
1635	619-10200	20 Inch Welded Steel Pipe	32.000	0.000		
			LF	0.000	0.00	
			185.00000	0.000		0.00
1640	619-10240	24 Inch Welded Steel Pipe	32.000	32.000		
			LF	0.000	0.00	
			170.00000	32.000		5,440.00
1645	619-40060	3/4 Inch Copper Pipe	35.000	7.000		
			LF	0.000	0.00	
			34.00000	7.000		238.00
1650	619-40080	1 Inch Copper Pipe	218.000	132.000		
			LF	0.000	0.00	
			34.00000	132.000		4,488.00
1655	619-40120	1-1/2 Inch Copper Pipe	67.000	67.000		
			LF	0.000	0.00	
			50.00000	67.000		3,350.00
1660	619-50320	4 Inch Plastic Pipe	177.000	86.000		
			LF	0.000	0.00	
			27.00000	86.000		2,322.00
1665	619-50480	6 Inch Plastic Pipe	641.000	279.000		
			LF	0.000	0.00	
			46.00000	279.000		12,834.00
1665		MATERIAL ALLOWANCE 6" Plastic Pipe		0.000		
			LF	343.000	1,800.75	
			5.25000	343.000		1,800.75

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 40
 ESTIMATE RUN 02/15/2013
 12:54:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0500 Water and Sanitary Sewer						
1670	619-50640	8 Inch Plastic Pipe	797.000	344.000		
			LF	0.000	0.00	
			90.00000	344.000		30,960.00
1670		MATERIAL ALLOWANCE 8" Plastic Pipe		0.000		
			LF	453.000	3,936.57	
			8.69000	453.000		3,936.57
1675	619-50960	12 Inch Plastic Pipe	3,086.000	1,091.000		
			LF	1,042.000	63,562.00	
			61.00000	2,133.000		130,113.00
1675		MATERIAL ALLOWANCE 12" Plastic Pipe		0.000		
			LF	0.000	0.00	
			13.97000	0.000		0.00
1675		MATERIAL ALLOWANCE 12" Plastic Pipe		0.000		
			LF	953.000	13,313.41	
			13.97000	953.000		13,313.41
1680	619-71516	2 Inch Air and Vacuum Valve	1.000	0.000		
			EACH	0.000	0.00	
			5,400.00000	0.000		0.00
1685	619-75048	6 Inch Gate Valve	3.000	1.000		
			EACH	1.000	1,300.00	
			1,300.00000	2.000		2,600.00
1690	619-75064	8 Inch Gate Valve	14.000	5.000		
			EACH	3.000	5,250.00	
			1,750.00000	8.000		14,000.00
1690		MATERIAL ALLOWANCE 8" Gate Valve & Accesories		0.000		
			EACH	0.000	0.00	
			1,271.77000	0.000		0.00
1690		MATERIAL ALLOWANCE 8" Gate Valve & Accesories		0.000		
			EACH	6.000	7,630.62	
			1,271.77000	6.000		7,630.62
1695	619-75096	12 Inch Gate Valve	12.000	3.000		
			EACH	3.000	9,000.00	
			3,000.00000	6.000		18,000.00

CONTID: C11873
 PCN: 11873-BID
 PROJECT: STA0072-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0500 Water and Sanitary Sewer							
1695		MATERIAL ALLOWANCE 12" Gate Valve & Accesories		0.000			
			EACH	0.000	0.00		
			1,887.38000	0.000		0.00	
1695		MATERIAL ALLOWANCE 12" Gate Valve & Accesories		0.000			
			EACH	7.000	13,211.66		
			1,887.38000	7.000		13,211.66	
1700	619-77210	Restrained Plug (Special)	5.000	2.000			
			EACH	1.000	1,200.00		
			1,200.00000	3.000		3,600.00	
1705	619-77300	Corporation Stop	8.000	1.000			
			EACH	3.000	1,290.00		
			430.00000	4.000		1,720.00	
1710	619-78049	6 Inch Fire Hydrant (Install Only)	14.000	5.000			
			EACH	0.000	0.00		
			1,900.00000	5.000		9,500.00	
			CAT 0500	CURRENT AMT	\$ 730,788.45	\$ 121,630.01	\$ 397,361.46
			PROJECT TOTAL	CURRENT AMT	\$ 18,939,433.76	\$ 558,661.00	\$ 12,531,550.16