

ESTIMATE SUMMARY

 CONTID: C11925 ESTIMATE NO: 0044 PROG SPEC YR: 1999
 PCN: 11925-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 703.5 DAYS TIME ALLOW: 663 WORK DAYS
 SH 7 TO WCR 16 PERCENT TIME: 106.11 ORIG TIME ALLOW: 680 WORK DAYS

PROJECT NO: IM 0253-151
 SH 7 TO WCR 16

NAME OF ROAD:
 PROJECT COUNTIES: WELD, REGION 4

CONTRACTOR:
 EDWARD KRAEMER AND SONS INCORPORATED PAY PERIOD ENDING 09/07/2005 DATE TIME STARTED 11/19/2001
 ONE PLAIN VIEW RD DATE LET 08/30/2001 DATE WORK BEGAN
 DATE AWARDED 09/20/2001 DATE TIME STOPPED 05/06/2005
 DATE CONTRACT EXECUTED 10/22/2001 DATE ACCEPTED 05/06/2005
 PLAIN WI 53577 608/546-2311 DATE NOTICE TO PROCEED 11/19/2001

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 59,805,172.85 PARTICIPATING	\$ 56,716,350.03	\$ 733,655.62
AWARD PROJECT AMT: \$ 53,544,869.95 NON-PARTICIPATING	288,177.16	0.00
PERCENT COMPLETE: 95.32% TOTAL EARNINGS	57,004,527.19	733,655.62
FUNDS AVAILABLE: \$ 2,800,645.66 STOCKPILED MATERIALS	-0.03	0.00
	GROSS EARNINGS	57,004,527.16
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-85,620.73	-11,858.90
	SECURITIES ENCUMBERED	85,620.73
	NET EARNINGS	57,004,527.16
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	57,004,527.16
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 733,655.62

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

ESTIMATE RUN 09/09/2005

18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			150,000.00000	1.000		150,000.00
0010	202-00000	*REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	1.000		
			L S	0.000	0.00	
			75,000.00000	1.000		75,000.00
0015	202-00001	*REMOVAL OF STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0020	202-00001	*REMOVAL OF STRUCTURE	72.000	72.000		
			EACH	0.000	0.00	
			1,000.00000	72.000		72,000.00
0025	202-00010	*REMOVAL OF TREE	84.000	84.000		
			EACH	0.000	0.00	
			200.00000	84.000		16,800.00
0030	202-00015	*REMOVAL OF HEADWALL	12.000	12.000		
			EACH	0.000	0.00	
			850.00000	12.000		10,200.00
0035	202-00020	REMOVAL OF CONCRETE BOX CULVERT	1.000	1.000		
			EACH	0.000	0.00	
			35,000.00000	1.000		35,000.00
0040	202-00026	*REMOVAL OF SLOPE AND DITCH PAVING	3,597.000	3,597.000		
			SY	0.000	0.00	
			2.50000	3,597.000		8,992.50
0041	202-00027	*REMOVAL OF RIPRAP ADD ITEM 202-00027 REM. RIPRAP INTO ROADWAY CATEGORY	225.000	225.000		
			SY	0.000	0.00	
			2.00000	225.000		450.00
0045	202-00035	*REMOVAL OF PIPE	10,898.000	10,898.000		
			LF	0.000	0.00	
			20.00000	10,898.000		217,960.00
0050	202-00037	*REMOVAL OF END SECTION	23.000	23.000		
			EACH	0.000	0.00	
			220.00000	23.000		5,060.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 3
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0055	202-00090	*REMOVAL OF DELINEATOR	247.000	247.000		
			EACH	0.000	0.00	
			10.00000	247.000		2,470.00
0060	202-00203	*REMOVAL OF CURB AND GUTTER	2,444.000	2,444.000		
			LF	0.000	0.00	
			2.00000	2,444.000		4,888.00
0065	202-00210	*REMOVAL OF CONCRETE PAVEMENT	189,669.000	189,669.000		
			SY	0.000	0.00	
			2.00000	189,669.000		379,338.00
0070	202-00220	*REMOVAL OF ASPHALT MAT CMO 14 SCO103	534,740.000	534,740.000		
			SY	0.000	0.00	
			2.00000	534,740.000		1,069,480.00
0075	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	9,702.000	9,702.000		
			SY	0.000	0.00	
			1.00000	9,702.000		9,702.00
0080	202-00250	*REMOVAL OF PAVEMENT MARKING	62,526.000	62,526.000		
			SF	0.000	0.00	
			1.20000	62,526.000		75,031.20
0085	202-00400	*REMOVAL OF BRIDGE	2.000	2.000		
			EACH	0.000	0.00	
			30,000.00000	2.000		60,000.00
0090	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	0.500	0.500		
			L S	0.000	0.00	
			8,000.00000	0.500		4,000.00
0095	202-00725	*REMOVAL OF EXISTING LIGHTING SYSTEM	1.000	1.000		
			L S	0.000	0.00	
			13,000.00000	1.000		13,000.00
0100	202-00810	*REMOVAL OF GROUND SIGN	134.000	134.000		
			EACH	0.000	0.00	
			85.00000	134.000		11,390.00
0105	202-00840	*REMOVAL OF TRAFFIC SIGNAL POLE	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 4
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	202-00895	REMOVAL OF IMPACT ATTENUATOR	1.000 EACH 555.00000	1.000 0.000 1.000	0.00	555.00
0115	202-01000	*REMOVAL OF FENCE	50,461.000 LF 0.20000	50,461.000 0.000 50,461.000	0.00	10,092.20
0120	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	14,944.000 LF 1.85000	14,944.000 0.000 14,944.000	0.00	27,646.40
0125	202-01140	REMOVAL OF GUARDRAIL TYPE 4	1,971.000 LF 9.00000	1,971.000 0.000 1,971.000	0.00	17,739.00
0130	202-01150	*REMOVAL OF GUARDRAIL TYPE 5	2,436.000 LF 3.00000	2,436.000 0.000 2,436.000	0.00	7,308.00
0135	202-01300	*REMOVAL OF END ANCHORAGE	43.000 EACH 155.00000	43.000 0.000 43.000	0.00	6,665.00
0140	202-04001	PLUG CULVERT	12.370 EACH 1,500.00000	12.150 0.220 12.370	330.00	18,555.00
0145	202-04004	PLUG CULVERT (SPEC)	1.000 EACH 9,000.00000	1.000 0.000 1.000	0.00	9,000.00
0150	202-05150	*SANDBLASTING	84,536.000 SF 0.45000	84,536.000 0.000 84,536.000	0.00	38,041.20
0155	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE) CMO 14 SCO103	1,291,541.000 CY 2.00000	1,291,540.700 0.300 1,291,541.000	0.60	2,583,082.00
0160	203-00062	*EMBANKMENT MATERIAL (COMPLETE IN PLACE) (SPECIAL) CMO 14 SCO103	683,218.000 CY 5.00000	696,233.000 -13,015.000 683,218.000	-65,075.00	3,416,090.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 5
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	203-00100	*MUCK EXCAVATION	118,499.000 CY	118,499.000 0.000	0.00	
			6.00000	118,499.000		710,994.00
0170	203-01100	*PROOF ROLLING	144.000 HOUR	144.000 0.000	0.00	
			130.00000	144.000		18,720.00
0175	203-01500	*BLADING	167.000 HOUR	167.000 0.000	0.00	
			100.00000	167.000		16,700.00
0180	203-01515	*BACKHOE (LANDSCAPING)	33.000 HOUR	33.000 0.000	0.00	
			135.00000	33.000		4,455.00
0185	203-01555	*DOZING (LANDSCAPING)	16.000 HOUR	16.000 0.000	0.00	
			80.00000	16.000		1,280.00
0190	203-01594	COMBINATION LOADER	16.000 HOUR	16.000 0.000	0.00	
			4.20000	16.000		67.20
0195	203-01597	*POTHOLING	115.000 HOUR	115.000 0.000	0.00	
			155.00000	115.000		17,825.00
0200	206-00000	*STRUCTURE EXCAVATION	18,804.500 CY	18,804.500 0.000	0.00	
			4.20000	18,804.500		78,978.90
0205	206-00065	*STRUCTURE BACKFILL (FLOW-FILL)	5,948.100 CY	5,948.100 0.000	0.00	
			16.61000	5,948.100		98,797.94
0210	206-00100	*STRUCTURE BACKFILL (CLASS 1)	2,551.000 CY	2,551.000 0.000	0.00	
			16.50000	2,551.000		42,091.50
0215	206-00510	*FILTER MATERIAL (CLASS A)	1,457.000 CY	1,424.000 0.000	0.00	
			35.00000	1,424.000		49,840.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 6
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0216	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION ITEM 206 FILTER MATERIAL (CLASS A)	-192.000	-192.000		
			DOL	0.000	0.00	
			1.00000	-192.000		-192.00
0220	206-01750	*SHORING DELETED BY CMO 4	0.000	0.000		
			L S	0.000	0.00	
			400,000.00000	0.000		0.00
0221	206-01750	SHORING ADDED BY CMO NO. 4 SCO41	1.000	1.000		
			L S	0.000	0.00	
			394,500.00000	1.000		394,500.00
0225	207-00205	*TOPSOIL	127,955.000	127,955.000		
			CY	0.000	0.00	
			3.00000	127,955.000		383,865.00
0230	208-00011	*EROSION BALES (WEED FREE)	2,763.000	2,763.000		
			EACH	0.000	0.00	
			9.00000	2,763.000		24,867.00
0232	210-00015	*RESET END SECTION MCR 1 LINE 19	7.000	7.000		
			EACH	0.000	0.00	
			742.50000	7.000		5,197.50
0235	208-00020	*SILT FENCE	7,560.000	7,560.000		
			LF	0.000	0.00	
			2.65000	7,560.000		20,034.00
0236	208-00005	EROSION LOG MCR LINE NO. 56 SCO 65	638.000	638.000		
			LF	0.000	0.00	
			7.70000	638.000		4,912.60
0240	208-00030	*SEDIMENT BASIN	3.000	3.000		
			EACH	0.000	0.00	
			6,000.00000	3.000		18,000.00
0242	208-00070	*STABILIZED CONSTRUCTION ENTRANCE MCR LINE ITEM 11	4.000	4.000		
			EACH	0.000	0.00	
			1,320.00000	4.000		5,280.00
0245	208-00100	*SEDIMENT REMOVAL AND DISPOSAL	1.000	1.000		
			L S	0.000	0.00	
			12,000.00000	1.000		12,000.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 7
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0250	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			4,500.00000	1.000		4,500.00
0255	210-00010	*RESET MAILBOX STRUCTURE	16.000	16.000		
			EACH	0.000	0.00	
			125.00000	16.000		2,000.00
0257	210-00050	RES FIRE HYDRANT MCR 1 LINE 31 CO # 18	1.000	1.000		
			EACH	0.000	0.00	
			1,402.50000	1.000		1,402.50
0258	210-00750	*RESET LIGHT STANDARD MCR LINE 49 SCO 47 105 #338	2.000	2.000		
			EACH	0.000	0.00	
			967.69000	2.000		1,935.38
0260	210-00810	*RESET GROUND SIGN	60.000	60.000		
			EACH	0.000	0.00	
			125.00000	60.000		7,500.00
0265	210-00815	*RESET SIGN PANEL	16.000	16.000		
			EACH	0.000	0.00	
			100.00000	16.000		1,600.00
0270	210-00831	*RESET TRAFFIC SIGNAL HEAD	6.000	6.000		
			EACH	0.000	0.00	
			506.85000	6.000		3,041.10
0275	210-00882	*RESET TRAFFIC SIGNAL VEHICLE DETECTOR	0.000	0.000		
			EACH	0.000	0.00	
			2,534.24000	0.000		0.00
0280	210-01011	*RESET GATE	0.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0281	210-01000	*RESET FENCE MCR LINE ITEM 2	0.000	0.000		
			LF	0.000	0.00	
			1.04000	0.000		0.00
0285	210-01130	*RESET GUARDRAIL TYPE 3	100.000	100.000		
			LF	0.000	0.00	
			4.10000	100.000		410.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 8
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0290	210-01200	*RESET END ANCHORAGE	2.000	2.000		
			EACH	0.000	0.00	
			286.00000	2.000		572.00
0291	210-02024	RELAY PIPE (24 IN) MCR LINE 46 SCO35	50.000	50.000		
			LF	0.000	0.00	
			60.36000	50.000		3,018.00
0292	210-02060	*RELAY PIPE (60 INCH) MCR 1 LINE 17	40.000	40.000		
			LF	0.000	0.00	
			150.00000	40.000		6,000.00
0293	210-02030	*RELAY PIPE (30 INCH) SCO 51	70.000	70.000		
			LF	0.000	0.00	
			59.92000	70.000		4,194.40
0295	210-04020	*MODIFY INLET	8.000	8.000		
			EACH	0.000	0.00	
			1,500.00000	8.000		12,000.00
0300	211-03005	*DEWATERING	1.000	1.000		
			L S	0.000	0.00	
			6,000.00000	1.000		6,000.00
0305	212-00006	*SEEDING (NATIVE)	250.400	250.400		
			ACRE	0.000	0.00	
			377.00000	250.400		94,400.80
0310	212-00009	*SEEDING (TEMPORARY)	33.400	33.400		
			ACRE	0.000	0.00	
			120.00000	33.400		4,008.00
0315	213-00000	*MULCHING	25.600	25.600		
			ACRE	0.000	0.00	
			100.00000	25.600		2,560.00
0320	213-00003	*MULCHING (WEED FREE)	268.700	268.700		
			ACRE	0.000	0.00	
			220.00000	268.700		59,114.00
0325	213-00061	*MULCH TACKIFIER	43,607.000	43,607.000		
			LB	0.000	0.00	
			1.25000	43,607.000		54,508.75

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 9
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	216-00035	*SOIL RETENTION BLANKET (PLASTIC)	1,005.000	1,005.000		
			SY	0.000	0.00	
			12.15000	1,005.000		12,210.75
0330		MATERIAL ALLOWANCE SOIL RETEN BLANKET (PLASTIC)		0.000		
			SY	0.000	0.00	
			2.62500	0.000		0.00
0331	216-00035	SOIL RETEN BLANKET (PLASTIC) MCR61SCO98 1006 TO 4840 SY	4,840.000	4,840.000		
			SY	0.000	0.00	
			10.47000	4,840.000		50,674.80
0331		MATERIAL ALLOWANCE MCR 61 SCO 098 SOIL RETEN BLANKT (PLAS)		0.000		
			SY	0.000	0.00	
			2.62500	0.000		0.00
0332	216-00035	SOIL RETEN BLANKET (PLASTIC) MCR62SCO98 4841+ SY	2,082.000	2,082.000		
			SY	0.000	0.00	
			7.58000	2,082.000		15,781.56
0335	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	20,484.000	20,484.000		
			SY	0.000	0.00	
			1.20000	20,484.000		24,580.80
0340	217-00000	*HERBICIDE TREATMENT	25,038.000	25,038.000		
			SY	0.000	0.00	
			0.28000	25,038.000		7,010.64
0345	217-00020	*HERBICIDE TREATMENT	7.000	7.000		
			HOUR	0.000	0.00	
			130.00000	7.000		910.00
0350	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	1.000		
			L S	0.000	0.00	
			3,998.00000	1.000		3,998.00
0355	250-00050	*MONITORING TECHNICIAN	4.000	3.500		
			HOUR	0.500	17.94	
			35.88000	4.000		143.52
0360	250-00110	*HEALTH AND SAFETY OFFICER	178.000	178.000		
			HOUR	0.000	0.00	
			69.96000	178.000		12,452.88

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 10
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0365	250-00120	*MATERIAL SAMPLING AND DELIVERY	45.000	45.000		
			EACH	0.000	0.00	
			55.20000	45.000		2,484.00
0370	250-00210	*SOLID WASTE DISPOSAL	0.000	0.000		
			CY	0.000	0.00	
			23.07000	0.000		0.00
0371	250-00215	SOLID WASTE DISPOSAL (SPEC) CMO 7 DISPOSAL OF SOLID WASTE (SPECIAL) STRUCTURE 365.1	3,680.000	3,680.000		
			CY	0.000	0.00	
			22.00000	3,680.000		80,960.00
0375	304-06007	*AGGREGATE BASE COURSE (CLASS 6) CMO 14 SCO103	169,950.000	169,950.000		
			CY	0.000	0.00	
			16.00000	169,950.000		2,719,200.00
0375		MATERIAL ALLOWANCE AGGREGATE		0.000		
			CY	0.000	0.00	
			6.17400	0.000		0.00
0375		MATERIAL ALLOWANCE AGGREGATE CORRECTION		0.000		
			CY	0.000	0.00	
			6.17400	0.000		0.00
0375		MATERIAL ALLOWANCE AGGREGATE CORRECTION		-0.002		
			CY	0.000	0.00	
			6.17400	-0.002		-0.01
0375		MATERIAL ALLOWANCE AGGREGATE CORRECTION		0.000		
			CY	0.000	0.00	
			6.17400	0.000		0.00
0375		MATERIAL ALLOWANCE AGGREGATE CORRECTION		0.000		
			CY	0.000	0.00	
			6.17400	0.000		0.00
0375		MATERIAL ALLOWANCE AGGREGATE CORRECTION		0.000		
			CY	0.000	0.00	
			6.17400	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0044

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0375		MATERIAL ALLOWANCE AGGREGATE		0.000		
			CY	0.000	0.00	
			6.17401	0.000		0.00
0375		MATERIAL ALLOWANCE AGGREGATE		0.000		
			CY	0.000	0.00	
			6.50000	0.000		0.00
0375		MATERIAL ALLOWANCE AGGREGATE		0.000		
			CY	0.000	0.00	
			6.50000	0.000		0.00
0375		MATERIAL ALLOWANCE AGGREGATE		0.000		
			CY	0.000	0.00	
			6.50000	0.000		0.00
0375		MATERIAL ALLOWANCE AGGREGATE		0.000		
			CY	0.000	0.00	
			6.50000	0.000		0.00
0375		MATERIAL ALLOWANCE ABC (CL. 6)		0.000		
			CY	0.000	0.00	
			5.76000	0.000		0.00
0375		MATERIAL ALLOWANCE ABC CL 6 (COMBINED)		0.000		
			CY	0.000	0.00	
			6.50000	0.000		0.00
0376	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR ITEM 304 (CL 6) CO # 17	-17,859.080	-17,859.080		
			DOL	0.000	0.00	
			1.00000	-17,859.080		-17,859.08
0377	304-03000	*AGGREGATE BASE COURSE (CLASS 3) MCR 1 LINE 29 CO # 15	0.000	0.000		
			TON	0.000	0.00	
			15.40000	0.000		0.00
0377		MATERIAL ALLOWANCE AGGREGATE		0.000		
			TON	0.000	0.00	
			3.05000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0044

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0377		MATERIAL ALLOWANCE AGGREGATE		0.000		
			TON	0.000	0.00	
			3.05000	0.000		0.00
0377		MATERIAL ALLOWANCE AGGREGATE CORRECTION		0.000		
			TON	0.000	0.00	
			3.05000	0.000		0.00
0378	304-03000	ABC (CL 3) ADD ITEM 304 ABC (CL. 3)	41,124.010	41,124.010		
			TON	0.000	0.00	
			15.40000	41,124.010		633,309.75
0379	304-03005	ABC (CL 3) ADD ITEM 304 ABC (CL. 3)	22,482.000	22,482.000		
			CY	0.000	0.00	
			16.10000	22,482.000		361,960.20
0380	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	968.500	968.500		
			TON	0.000	0.00	
			174.00000	968.500		168,519.00
0381	700-70035	F/A ADDED MIX DESIGN COST	8,082.500	8,082.500		
			F A	0.000	0.00	
			1.00000	8,082.500		8,082.50
0382	700-70035	F/A ADDED AC COST MCR 43	31,014.120	31,014.120		
			F A	0.000	0.00	
			1.00000	31,014.120		31,014.12
0383	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR OVERWEIGHT TRUCKS	-400.000	-400.000		
			DOL	0.000	0.00	
			1.00000	-400.000		-400.00
0385	403-33741	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22) CMO 14 SC0103	53,235.910	53,235.910		
			TON	0.000	0.00	
			34.25000	53,235.910		1,823,329.92
0386	403-33741	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22) MCR 1 LINE 28 CO # 14	476.420	476.420		
			TON	0.000	0.00	
			52.09000	476.420		24,816.72
0387	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR ITEM 403 HBP (GR. S) (75) (PG 64-22)	-10,394.630	-10,394.630		
			DOL	0.000	0.00	
			1.00000	-10,394.630		-10,394.63

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 13
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0388	403-33741	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22) CMO 12 TEMPORARY ASPHALT SHOULDER	3,519.460	3,519.460		
			TON	0.000	0.00	
			34.25000	3,519.460		120,541.51
0389	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR HBP (GR S) (75) (PG 64-22) CMO 17 SCO104	-10,702.350	-10,702.350		
			DOL	0.000	0.00	
			1.00000	-10,702.350		-10,702.35
0390	403-33751	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-28) CMO 14 SCO103	20,209.820	20,209.820		
			TON	0.000	0.00	
			43.50000	20,209.820		879,127.17
0391	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR ITEM 403 HBP (GR S) (75) (PG 64-28)	-3,321.100	-3,321.100		
			DOL	0.000	0.00	
			1.00000	-3,321.100		-3,321.10
0392	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR HBP (GR. S) (75) (PG 64-28)	-549.320	-549.320		
			DOL	0.000	0.00	
			1.00000	-549.320		-549.32
0395	403-33871	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	10,530.150	10,530.150		
			TON	0.000	0.00	
			45.50000	10,530.150		479,121.83
0396	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR PG BINDER 76-28	-1,667.580	-1,667.580		
			DOL	0.000	0.00	
			1.00000	-1,667.580		-1,667.58
0400	412-00800	*CONCRETE PAVEMENT (8 INCH)	9,216.000	9,216.000		
			SY	0.000	0.00	
			23.00000	9,216.000		211,968.00
0400		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.38000	0.000		0.00
0400		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.38000	0.000		0.00
0400		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.38000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0400		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.38000	0.000		0.00
0400		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.38000	0.000		0.00
0400		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.38000	0.000		0.00
0400		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.38000	0.000		0.00
0400		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.38000	0.000		0.00
0400		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.38000	0.000		0.00
0400		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.88000	0.000		0.00
0400		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.88000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0400		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.88000	0.000		0.00
0400		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.88000	0.000		0.00
0400		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.88000	0.000		0.00
0400		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.88000	0.000		0.00
0400		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.88000	0.000		0.00
0400		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.88000	0.000		0.00
0400		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.88000	0.000		0.00
0400		MATERIAL ALLOWANCE STEEL AND CURE		0.000		
			SY	0.000	0.00	
			1.46000	0.000		0.00
0405	412-00850	*CONCRETE PAVEMENT (8-1/2 INCH)	27,411.000	27,411.000		
			SY	0.000	0.00	
			23.50000	27,411.000		644,158.50
0405		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.53000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0405		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.53000	0.000		0.00
0405		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.53000	0.000		0.00
0405		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.53000	0.000		0.00
0405		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.53000	0.000		0.00
0405		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.53000	0.000		0.00
0405		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.53000	0.000		0.00
0405		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.93000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0405		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.93000	0.000		0.00
0405		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.93000	0.000		0.00
0405		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.93000	0.000		0.00
0405		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.93000	0.000		0.00
0405		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.93000	0.000		0.00
0405		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.93000	0.000		0.00
0405		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.93000	0.000		0.00
0405		MATERIAL ALLOWANCE STEEL AND CURE		0.000		
			SY	0.000	0.00	
			1.46000	0.000		0.00
0410	412-00900	*CONCRETE PAVEMENT (9 INCH)	863.000	863.000		
			SY	0.000	0.00	
			26.00000	863.000		22,438.00
0410		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.67000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0044

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0410		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.67000	0.000		0.00
0410		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.67000	0.000		0.00
0410		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.67000	0.000		0.00
0410		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.67000	0.000		0.00
0410		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.67000	0.000		0.00
0410		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.67000	0.000		0.00
0410		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.67000	0.000		0.00
0410		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			2.67000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0410		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.93000	0.000		0.00
0410		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.93000	0.000		0.00
0410		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.99000	0.000		0.00
0410		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.99000	0.000		0.00
0410		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.99000	0.000		0.00
0410		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.99000	0.000		0.00
0410		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			0.99000	0.000		0.00
0415	412-01050	*CONCRETE PAVEMENT (10-1/2 INCH)	3,245.000	3,245.000		
			SY	0.000	0.00	
			27.00000	3,245.000		87,615.00
0415		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.15000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0415		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.15000	0.000		0.00
0415		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.15000	0.000		0.00
0415		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.15000	0.000		0.00
0415		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.15000	0.000		0.00
0415		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.15000	0.000		0.00
0415		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.15000	0.000		0.00
0415		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			3.12000	0.000		0.00
0415		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			3.12000	0.000		0.00
0415		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			3.12000	0.000		0.00
0415		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			3.12000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0415		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			3.12000	0.000		0.00
0415		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			3.12000	0.000		0.00
0415		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			3.12000	0.000		0.00
0415		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			3.12000	0.000		0.00
0420	412-01100	*CONCRETE PAVEMENT (11 INCH)	5,236.000	5,236.000		
			SY	0.000	0.00	
			28.00000	5,236.000		146,608.00
0420		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			3.27000	0.000		0.00
0420		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			3.27000	0.000		0.00
0420		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			3.27000	0.000		0.00
0420		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			3.27000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0420		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			3.27000	0.000		0.00
0420		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			3.27000	0.000		0.00
0420		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			3.27000	0.000		0.00
0420		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			3.27000	0.000		0.00
0420		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.20000	0.000		0.00
0420		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.20000	0.000		0.00
0420		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.20000	0.000		0.00
0420		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.20000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0420		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.20000	0.000		0.00
0420		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.20000	0.000		0.00
0420		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.20000	0.000		0.00
0425	412-01300	*CONCRETE PAVEMENT (13 INCH) DELETED BY CMO 8		0.000		
			SY	0.000	0.00	
			26.50000	0.000		0.00
0425		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			3.86000	0.000		0.00
0425		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			3.86000	0.000		0.00
0425		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			3.86000	0.000		0.00
0425		MATERIAL ALLOWANCE ROCK AGGREGATE		0.000		
			SY	0.000	0.00	
			3.86000	0.000		0.00
0425		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.42000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0425		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.42000	0.000		0.00
0425		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.42000	0.000		0.00
0425		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.42000	0.000		0.00
0425		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.42000	0.000		0.00
0425		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.42000	0.000		0.00
0425		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.42000	0.000		0.00
0425		MATERIAL ALLOWANCE SAND AGGREGATE		0.000		
			SY	0.000	0.00	
			1.42000	0.000		0.00
0425		MATERIAL ALLOWANCE STEEL AND CURE		-0.007		
			SF	0.000	0.00	
			1.46000	-0.007		-0.01
0425		MATERIAL ALLOWANCE STEEL AND CURE		0.000		
			SF	0.000	0.00	
			1.46000	0.000		0.00
0425		MATERIAL ALLOWANCE STEEL AND CURE		0.000		
			SF	0.000	0.00	
			1.46000	0.000		0.00
0425		MATERIAL ALLOWANCE STEEL AND CURE		0.000		
			SY	0.000	0.00	
			1.46000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 25
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0426	412-01300	*CONCRETE PAVEMENT (13 INCH) CMO 8 ITEM 412 CONC PAVE (13 INCH) LOAD TRANSFER DEVICES	517,403.000	517,403.000		
			SY	0.000	0.00	
			26.22000	517,403.000		13,566,306.66
0426		MATERIAL ALLOWANCE ROCK AGGREGATE CMO 8		0.000		
			SY	0.000	0.00	
			3.86000	0.000		0.00
0426		MATERIAL ALLOWANCE ROCK AGGREGATE CMO 8 CORRECTION		0.000		
			SY	0.000	0.00	
			3.86000	0.000		0.00
0426		MATERIAL ALLOWANCE ROCK AGGREGATE CMO 8		0.000		
			SY	0.000	0.00	
			3.86000	0.000		0.00
0426		MATERIAL ALLOWANCE ROCK AGGREGATE CMO 8		0.000		
			SY	0.000	0.00	
			3.86000	0.000		0.00
0426		MATERIAL ALLOWANCE ROCK AGGREGATE CMO 8		0.000		
			SY	0.000	0.00	
			3.86000	0.000		0.00
0426		MATERIAL ALLOWANCE ROCK AGGREGATE CMO 8		0.000		
			SY	0.000	0.00	
			3.86000	0.000		0.00
0426		MATERIAL ALLOWANCE ROCK AGGREGATE CMO 8		0.000		
			SY	0.000	0.00	
			3.86000	0.000		0.00
0426		MATERIAL ALLOWANCE ROCK AGGREGATE CMO 8		0.000		
			SY	0.000	0.00	
			3.86000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0426		MATERIAL ALLOWANCE ROCK AGGREGATE CMO 8		0.000		
			SY	0.000	0.00	
			3.86000	0.000		0.00
0426		MATERIAL ALLOWANCE ROCK AGGREGATE CMO 8		0.000		
			SY	0.000	0.00	
			3.86000	0.000		0.00
0426		MATERIAL ALLOWANCE ROCK AGGREGATE CMO 8		0.000		
			SY	0.000	0.00	
			3.86000	0.000		0.00
0426		MATERIAL ALLOWANCE SAND AGGREGATE CMO 8		0.000		
			SY	0.000	0.00	
			1.42000	0.000		0.00
0426		MATERIAL ALLOWANCE SAND AGGREGATE CMO 8 CORRECTION		0.000		
			SY	0.000	0.00	
			1.42000	0.000		0.00
0426		MATERIAL ALLOWANCE SAND AGGREGATE CMO 8		0.000		
			SY	0.000	0.00	
			1.42000	0.000		0.00
0426		MATERIAL ALLOWANCE SAND AGGREGATE CMO 8		0.000		
			SY	0.000	0.00	
			1.42000	0.000		0.00
0426		MATERIAL ALLOWANCE SAND AGGREGATE CMO 8		0.000		
			SY	0.000	0.00	
			1.42000	0.000		0.00
0426		MATERIAL ALLOWANCE SAND AGGREGATE CMO 8		0.000		
			SY	0.000	0.00	
			1.42000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0426		MATERIAL ALLOWANCE SAND AGGREGATE CMO 8		0.000		
			SY	0.000	0.00	
			1.42000	0.000		0.00
0426		MATERIAL ALLOWANCE SAND AGGREGATE CMO 8		0.000		
			SY	0.000	0.00	
			1.42000	0.000		0.00
0426		MATERIAL ALLOWANCE STEEL AND CURE CMO 8		0.000		
			SY	0.000	0.00	
			1.46000	0.000		0.00
0426		MATERIAL ALLOWANCE STEEL AND CURE CMO 8		0.000		
			SY	0.000	0.00	
			1.46000	0.000		0.00
0426		MATERIAL ALLOWANCE STEEL AND CURE CMO 8		-0.014		
			SY	0.000	0.00	
			1.46000	-0.014		-0.02
0426		MATERIAL ALLOWANCE STEEL AND CURE CMO 8		0.000		
			SY	0.000	0.00	
			1.46000	0.000		0.00
0426		MATERIAL ALLOWANCE STEEL AND CURE CMO 8		0.000		
			SY	0.000	0.00	
			1.46000	0.000		0.00
0426		MATERIAL ALLOWANCE STEEL AND CURE CMO 8		0.000		
			SY	0.000	0.00	
			1.46000	0.000		0.00
0427	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR ITEM 412, CONC PVMT (13) INCH SLUMP	-20.980	-20.980		
			DOL	0.000	0.00	
			1.00000	-20.980		-20.98
0430	420-00110	*GEOTEXTILE (DRAINAGE) (CLASS A)	7,378.000	7,378.000		
			SY	0.000	0.00	
			2.00000	7,378.000		14,756.00
0435	420-00130	*GEOTEXTILE (SEPARATOR) (CLASS A)	167,114.000	167,114.000		
			SY	0.000	0.00	
			1.30000	167,114.000		217,248.20

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0044

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0435		MATERIAL ALLOWANCE GEOTEX FABRIC		0.000		
			SY	0.000	0.00	
			0.41000	0.000		0.00
0435		MATERIAL ALLOWANCE GEOTEX FABRIC		0.000		
			SY	0.000	0.00	
			0.41000	0.000		0.00
0435		MATERIAL ALLOWANCE GEOTEX FABRIC		0.000		
			SY	0.000	0.00	
			0.41000	0.000		0.00
0440	503-00042	*DRILLED CAISSON (42 INCH)	69.000	69.000		
			LF	0.000	0.00	
			133.00000	69.000		9,177.00
0445	503-00048	*DRILLED CAISSON (48 INCH)	144.000	144.000		
			LF	0.000	0.00	
			159.00000	144.000		22,896.00
0447	506-00206	RIPRAP (6 IN)	238.000	238.000		
			CY	0.000	0.00	
			40.00000	238.000		9,520.00
0450	506-00209	*RIPRAP (9 INCH)	236.000	236.000		
			CY	0.000	0.00	
			40.00000	236.000		9,440.00
0455	506-00212	*RIPRAP (12 INCH)	510.000	510.000		
			CY	0.000	0.00	
			40.00000	510.000		20,400.00
0455		MATERIAL ALLOWANCE RIPRAP		0.000		
			CY	0.000	0.00	
			12.21000	0.000		0.00
0455		MATERIAL ALLOWANCE RIPRAP		0.000		
			CY	0.000	0.00	
			24.01000	0.000		0.00
0460	506-00218	*RIPRAP (18 INCH)	298.000	298.000		
			CY	0.000	0.00	
			41.00000	298.000		12,218.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 29
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0465	507-00000	CONCRETE SLOPE AND DITCH PAVING	256.300	256.300		
			CY	0.000	0.00	
			265.00000	256.300		67,919.50
0470	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	113.700	113.700		
			CY	0.000	0.00	
			430.00000	113.700		48,891.00
0475	509-00000	STRUCTURAL STEEL	554.000	554.000		
			LB	0.000	0.00	
			10.50000	554.000		5,817.00
0477	509-00001	STR STEEL (GALV) STRUCTURAL STEEL (GALVANIZED)	944.000	0.000		
			LB	944.000	4,248.00	
			4.50000	944.000		4,248.00
0480	601-01000	*CONCRETE CLASS B	47.300	47.300		
			CY	0.000	0.00	
			450.00000	47.300		21,285.00
0485	601-01025	CONCRETE CLASS B (MISCELLANEOUS)	2.000	2.000		
			CY	0.000	0.00	
			870.00000	2.000		1,740.00
0489	900-00006	ADDED ITEM (DOLLAR)/ CMO 18 VALUE ENGINEERING INCENTIVE	15,244.020	15,244.020		
			DOL	0.000	0.00	
			1.00000	15,244.020		15,244.02
0490	601-03030	*CONCRETE CLASS D (BOX CULVERT) CMO 18 SCO109	2,177.300	2,177.300		
			CY	0.000	0.00	
			180.00000	2,177.300		391,914.00
0491	900-00006	ADDED ITEM (DOLLAR)/ MCR LINE 57 SCO 65 ADDED COST FAST TRACK CONC	2,412.500	2,412.500		
			DOL	0.000	0.00	
			1.00000	2,412.500		2,412.50
0492	601-40301	STRUCT CONC COATING	2,740.000	2,740.000		
			SF	0.000	0.00	
			0.61000	2,740.000		1,671.40
0495	602-00000	*REINFORCING STEEL CMO 18 SCO109	472,407.000	472,407.000		
			LB	0.000	0.00	
			0.46000	472,407.000		217,307.22

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 30
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	602-00020	*REINFORCING STEEL (EPOXY COATED)	25,876.000	25,876.000		
			LB	0.000	0.00	
			0.59000	25,876.000		15,266.84
0505	603-01150	*15 INCH REINFORCED CONCRETE PIPE	115.000	115.000		
			LF	0.000	0.00	
			93.00000	115.000		10,695.00
0505		MATERIAL ALLOWANCE 15" RCP		0.000		
			LF	0.000	0.00	
			8.93000	0.000		0.00
0510	603-01180	*18 INCH REINFORCED CONCRETE PIPE	4,892.000	4,892.000		
			LF	0.000	0.00	
			61.00000	4,892.000		298,412.00
0510		MATERIAL ALLOWANCE 18 INCH RCP		0.000		
			LF	0.000	0.00	
			10.24000	0.000		0.00
0510		MATERIAL ALLOWANCE 18 INCH RCP		0.000		
			LF	0.000	0.00	
			10.24000	0.000		0.00
0510		MATERIAL ALLOWANCE 18 INCH RCP		0.000		
			LF	0.000	0.00	
			10.24000	0.000		0.00
0510		MATERIAL ALLOWANCE 18 INCH RCP		0.000		
			LF	0.000	0.00	
			10.24000	0.000		0.00
0515	603-01240	*24 INCH REINFORCED CONCRETE PIPE	3,336.000	3,336.000		
			LF	0.000	0.00	
			80.00000	3,336.000		266,880.00
0515		MATERIAL ALLOWANCE 603-01240 24" RCP		0.000		
			LF	0.000	0.00	
			15.56000	0.000		0.00
0515		MATERIAL ALLOWANCE 603-01240 24" RCP		0.000		
			LF	0.000	0.00	
			20.40000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 31
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0520	603-01300	*30 INCH REINFORCED CONCRETE PIPE	1,142.000	1,142.000		
			LF	0.000	0.00	
			75.00000	1,142.000		85,650.00
0520		MATERIAL ALLOWANCE 30" RCP		0.000		
			LF	0.000	0.00	
			20.13000	0.000		0.00
0520		MATERIAL ALLOWANCE 603-01300 30"RCP		0.000		
			LF	0.000	0.00	
			28.90000	0.000		0.00
0525	603-01360	*36 INCH REINFORCED CONCRETE PIPE	1,174.000	1,174.000		
			LF	0.000	0.00	
			110.00000	1,174.000		129,140.00
0525		MATERIAL ALLOWANCE 36" RCP		0.000		
			LF	0.000	0.00	
			27.37000	0.000		0.00
0530	603-01600	*60 INCH REINFORCED CONCRETE PIPE	708.000	708.000		
			LF	0.000	0.00	
			220.00000	708.000		155,760.00
0530		MATERIAL ALLOWANCE 60 INCH RCP		0.000		
			LF	0.000	0.00	
			87.35000	0.000		0.00
0530		MATERIAL ALLOWANCE 60 INCH RCP		0.000		
			LF	0.000	0.00	
			87.35000	0.000		0.00
0530		MATERIAL ALLOWANCE 60 INCH RCP		0.000		
			LF	0.000	0.00	
			87.35000	0.000		0.00
0530		MATERIAL ALLOWANCE 60 INCH RCP		0.000		
			LF	0.000	0.00	
			87.35000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 32
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0535	603-01720	*72 INCH REINFORCED CONCRETE PIPE	477.000	477.000		
			LF	0.000	0.00	
			250.00000	477.000		119,250.00
0535		MATERIAL ALLOWANCE 72 INCH RCP		0.000		
			LF	0.000	0.00	
			118.17000	0.000		0.00
0535		MATERIAL ALLOWANCE 72 INCH RCP		0.000		
			LF	0.000	0.00	
			118.17000	0.000		0.00
0535		MATERIAL ALLOWANCE 72" RCP		0.000		
			LF	0.000	0.00	
			118.17000	0.000		0.00
0540	603-02180	*23X14 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	0.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
0545	603-02240	*30X19 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	817.000	817.000		
			LF	0.000	0.00	
			90.00000	817.000		73,530.00
0545		MATERIAL ALLOWANCE 30X19 INCH RCP		0.000		
			LF	0.000	0.00	
			27.93000	0.000		0.00
0550	603-02300	*38X24 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	235.000	235.000		
			LF	0.000	0.00	
			95.00000	235.000		22,325.00
0550		MATERIAL ALLOWANCE 38 X 24 INCH RCP ELLIPTICAL		0.000		
			LF	0.000	0.00	
			36.56000	0.000		0.00
0555	603-03180	*18 INCH REINFORCED CONCRETE PIPE SPECIAL	229.000	229.000		
			LF	0.000	0.00	
			65.60000	229.000		15,022.40
0560	603-05018	*18 INCH REINFORCED CONCRETE END SECTION	82.000	82.000		
			EACH	0.000	0.00	
			950.00000	82.000		77,900.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0560		MATERIAL ALLOWANCE 18 INCH REINFORCED CONCRETE END SECTION		0.000		
			EACH	0.000	0.00	
			320.00000	0.000		0.00
0560		MATERIAL ALLOWANCE 18" RCES		0.000		
			EACH	0.000	0.00	
			320.00000	0.000		0.00
0565	603-05024	*24 INCH REINFORCED CONCRETE END SECTION	29.000	29.000		
			EACH	0.000	0.00	
			957.00000	29.000		27,753.00
0565		MATERIAL ALLOWANCE 24 INCH REINFORCED CONCRETE END SECTION		0.000		
			EACH	0.000	0.00	
			345.00000	0.000		0.00
0565		MATERIAL ALLOWANCE 24" RCES		0.000		
			EACH	0.000	0.00	
			345.00000	0.000		0.00
0565		MATERIAL ALLOWANCE 24" RCES		0.000		
			EACH	0.000	0.00	
			345.00000	0.000		0.00
0565		MATERIAL ALLOWANCE 603-05024 24" RCES		0.000		
			EACH	0.000	0.00	
			345.00000	0.000		0.00
0570	603-05030	*30 INCH REINFORCED CONCRETE END SECTION	4.000	4.000		
			EACH	0.000	0.00	
			1,250.00000	4.000		5,000.00
0570		MATERIAL ALLOWANCE 30" RCES		0.000		
			EACH	0.000	0.00	
			420.00000	0.000		0.00
0575	603-05036	*36 INCH REINFORCED CONCRETE END SECTION	7.000	7.000		
			EACH	0.000	0.00	
			1,100.00000	7.000		7,700.00
0580	603-05060	*60 INCH REINFORCED CONCRETE END SECTION	6.000	6.000		
			EACH	0.000	0.00	
			2,200.00000	6.000		13,200.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0044

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0580		MATERIAL ALLOWANCE 60 INCH REINFORCED CONCRETE END SECTION		0.000		
			EACH	0.000	0.00	
			820.00000	0.000		0.00
0580		MATERIAL ALLOWANCE 60 INCH REINFORCED CONCRETE END SECTION		0.000		
			EACH	0.000	0.00	
			820.00000	0.000		0.00
0580		MATERIAL ALLOWANCE 60" RCES		0.000		
			EACH	0.000	0.00	
			820.00000	0.000		0.00
0585	603-05072	*72 INCH REINFORCED CONCRETE END SECTION	4.000	4.000		
			EACH	0.000	0.00	
			2,650.00000	4.000		10,600.00
0585		MATERIAL ALLOWANCE 72 INCH REINFORCED CONCRETE END SECTION		0.000		
			EACH	0.000	0.00	
			1,070.00000	0.000		0.00
0585		MATERIAL ALLOWANCE 72" RCES		0.000		
			EACH	0.000	0.00	
			1,070.00000	0.000		0.00
0590	603-05118	23X14 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	0.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00
0595	603-05124	30X19 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	13.000	13.000		
			EACH	0.000	0.00	
			1,050.00000	13.000		13,650.00
0595		MATERIAL ALLOWANCE 603-05124 30"X19" RCES		0.000		
			EACH	0.000	0.00	
			510.00000	0.000		0.00
0600	603-05130	38X24 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	3.000	3.000		
			EACH	0.000	0.00	
			1,500.00000	3.000		4,500.00
0600		MATERIAL ALLOWANCE 38"X24" RCES		0.000		
			EACH	0.000	0.00	
			447.00000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 35
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	603-10180	18 INCH CORRUGATED STEEL PIPE	286.000	286.000		
			LF	0.000	0.00	
			50.00000	286.000		14,300.00
0610	603-10240	24 INCH CORRUGATED STEEL PIPE	377.000	377.000		
			LF	0.000	0.00	
			55.00000	377.000		20,735.00
0610		MATERIAL ALLOWANCE 24 INCH CSP		0.000		
			LF	0.000	0.00	
			7.15000	0.000		0.00
0615	603-15090	90 INCH EQUIVALENT CORRUGATED STEEL PIPE ARCH	917.000	917.000		
			LF	0.000	0.00	
			160.00000	917.000		146,720.00
0620	603-30018	18 INCH STEEL END SECTION	12.000	12.000		
			EACH	0.000	0.00	
			950.00000	12.000		11,400.00
0625	603-30024	24 INCH STEEL END SECTION	12.000	12.000		
			EACH	0.000	0.00	
			990.00000	12.000		11,880.00
0630	603-71307	13X7 FOOT CONCRETE BOX CULVERT (PRECAST) DELETED BY CMO 18 SCO109	0.000	0.000		
			LF	0.000	0.00	
			800.00000	0.000		0.00
0635	604-00305	INLET TYPE C (5 FOOT)	19.000	19.000		
			EACH	0.000	0.00	
			1,495.00000	19.000		28,405.00
0640	604-00310	INLET TYPE C (10 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			2,095.00000	2.000		4,190.00
0645	604-00315	INLET TYPE C (15 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			2,770.00000	0.000		0.00
0650	604-00350	*INLET TYPE C (SPECIAL)	2.000	2.000		
			EACH	0.000	0.00	
			1,800.00000	2.000		3,600.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 36
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0655	604-00405	*INLET TYPE C (DOUBLE) (5 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			2,915.00000	0.000		0.00
0660	604-00505	*INLET TYPE D (5 FOOT)	7.000	7.000		
			EACH	0.000	0.00	
			2,840.00000	7.000		19,880.00
0665	604-00510	*INLET TYPE D (10 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			3,740.00000	2.000		7,480.00
0670	604-19105	*INLET TYPE R L 5 (5 FOOT)	4.000	4.000		
			EACH	0.000	0.00	
			1,900.00000	4.000		7,600.00
0675	604-19210	*INLET TYPE R L 10 (10 FOOT)	8.000	8.000		
			EACH	0.000	0.00	
			3,445.00000	8.000		27,560.00
0680	604-19315	*INLET TYPE R L 15 (15 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			5,720.00000	2.000		11,440.00
0682	900-00007	ADDED ITEM (EACH)/ MCR 1 LINE 35 TEMPORARY INLET	4.000	4.000		
			EACH	0.000	0.00	
			1,500.00000	4.000		6,000.00
0685	604-30010	*MANHOLE SLAB BASE (10 FOOT)	4.000	4.000		
			EACH	0.000	0.00	
			5,000.00000	4.000		20,000.00
0690	604-30015	*MANHOLE SLAB BASE (15 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			5,500.00000	2.000		11,000.00
0695	604-31010	*MANHOLE BOX BASE (10 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			5,000.00000	2.000		10,000.00
0700	605-00040	*4 INCH PERFORATED PIPE UNDERDRAIN	10,475.000	10,475.000		
			LF	0.000	0.00	
			30.00000	10,475.000		314,250.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0044

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0700		MATERIAL ALLOWANCE 4 INCH PERFORATED PIPE		0.000		
			LF	0.000	0.00	
			0.58000	0.000		0.00
0700		MATERIAL ALLOWANCE 4 INCH COUPLINGS		0.000		
			EACH	0.000	0.00	
			0.58000	0.000		0.00
0700		MATERIAL ALLOWANCE GEOTEX FABRIC		0.034		
			SY	0.000	0.00	
			0.29000	0.034		0.01
0705	605-00080	*8 INCH PERFORATED PIPE UNDERDRAIN	13,807.000	13,807.000		
			LF	0.000	0.00	
			32.00000	13,807.000		441,824.00
0705		MATERIAL ALLOWANCE 8 INCH PERFORATED PIPE		0.000		
			LF	0.000	0.00	
			1.95000	0.000		0.00
0705		MATERIAL ALLOWANCE 8 INCH COUPLINGS		0.000		
			EACH	0.000	0.00	
			1.95000	0.000		0.00
0705		MATERIAL ALLOWANCE 8 INCH WYE		0.000		
			EACH	0.000	0.00	
			20.15000	0.000		0.00
0705		MATERIAL ALLOWANCE GEOTEX FABRIC		0.000		
			SY	0.000	0.00	
			0.29000	0.000		0.00
0710	605-82100	*PIPE EDGE DRAIN	11,755.000	11,755.000		
			LF	0.000	0.00	
			12.00000	11,755.000		141,060.00
0710		MATERIAL ALLOWANCE 8 INCH PERFORATED PIPE		0.000		
			LF	0.000	0.00	
			1.95000	0.000		0.00
0710		MATERIAL ALLOWANCE 8 INCH COUPLINGS		0.000		
			EACH	0.000	0.00	
			1.95000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0710		MATERIAL ALLOWANCE 8 INCH WYE		0.000		
			EACH	0.000	0.00	
			20.15000	0.000		0.00
0710		MATERIAL ALLOWANCE GEOTEX FABRIC		0.000		
			SY	0.000	0.00	
			0.29000	0.000		0.00
0711	900-00006	ADDED ITEM (DOLLAR) / PRICE REDUCTION FOR ITEM 206 PIPE EDGE DRAIN	-324.000	-324.000		
			DOL	0.000	0.00	
			1.00000	-324.000		-324.00
0715	605-84000	*SUBSURFACE DRAIN OUTLET	4,124.000	4,124.000		
			LF	0.000	0.00	
			30.00000	4,124.000		123,720.00
0715		MATERIAL ALLOWANCE 8 INCH SOLID PIPE		0.000		
			LF	0.000	0.00	
			1.95000	0.000		0.00
0720	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING) CMO 14 SCO103	7,573.000	7,573.000		
			LF	0.000	0.00	
			9.55000	7,573.000		72,322.15
0720		MATERIAL ALLOWANCE GUARDRAIL		0.000		
			LF	0.000	0.00	
			2.32000	0.000		0.00
0720		MATERIAL ALLOWANCE GUARDRAIL		0.000		
			LF	0.000	0.00	
			2.32000	0.000		0.00
0720		MATERIAL ALLOWANCE GUARDRAIL		0.000		
			LF	0.000	0.00	
			2.32000	0.000		0.00
0720		MATERIAL ALLOWANCE GR POSTS		0.000		
			EACH	0.000	0.00	
			20.25000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720		MATERIAL ALLOWANCE GR POSTS		0.000		
			EACH	0.000	0.00	
			20.25000	0.000		0.00
0720		MATERIAL ALLOWANCE GR POSTS		0.000		
			EACH	0.000	0.00	
			20.25000	0.000		0.00
0720		MATERIAL ALLOWANCE GR POSTS		0.000		
			EACH	0.000	0.00	
			20.25000	0.000		0.00
0720		MATERIAL ALLOWANCE GR POSTS		0.000		
			EACH	0.000	0.00	
			20.25000	0.000		0.00
0720		MATERIAL ALLOWANCE GR POSTS		0.000		
			EACH	0.000	0.00	
			20.25000	0.000		0.00
0720		MATERIAL ALLOWANCE REFLECTORS		0.000		
			EACH	0.000	0.00	
			2.00000	0.000		0.00
0720		MATERIAL ALLOWANCE GUARDRAIL TYP 3		0.000		
			LF	0.000	0.00	
			2.32000	0.000		0.00
0725	606-00710	*GUARDRAIL TYPE 7 (STYLE CA) CMO 14 SCO103	4,056.000	4,056.000		
			LF	0.000	0.00	
			50.00000	4,056.000		202,800.00
0730	606-00730	*GUARDRAIL TYPE 7 (STYLE CD)	602.000	602.000		
			LF	0.000	0.00	
			52.00000	602.000		31,304.00
0735	606-00740	*GUARDRAIL TYPE 7 (STYLE CE)	717.000	717.000		
			LF	0.000	0.00	
			60.00000	717.000		43,020.00
0736	900-00014	ADDED ITEM (LUMP SUM)/ CMO 19 SCO105 PAYMENT FOR EFCS FORMS	1.000	1.000		
			L S	0.000	0.00	
			4,848.37000	1.000		4,848.37

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 40
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0740	606-01340	*END ANCHORAGE TYPE 3D CMO 14 SCO 103	17.000	17.000		
			EACH	0.000	0.00	
			395.00000	17.000		6,715.00
0740		MATERIAL ALLOWANCE END ANCHORS		0.000		
			EACH	0.000	0.00	
			155.00000	0.000		0.00
0740		MATERIAL ALLOWANCE 3D GUARDRAIL		0.000		
			LF	0.000	0.00	
			3.06000	0.000		0.00
0745	606-01370	*TRANSITION TYPE 3G CMO 14 SCO 103	20.000	20.000		
			EACH	0.000	0.00	
			745.00000	20.000		14,900.00
0745		MATERIAL ALLOWANCE 3G END ANCHOR		0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
0745		MATERIAL ALLOWANCE 3G END ANCHOR		0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
0750	606-01380	*TRANSITION TYPE 3H CMO 14 SCO 103	6.000	6.000		
			EACH	0.000	0.00	
			405.00000	6.000		2,430.00
0750		MATERIAL ALLOWANCE END ANCHORS		0.000		
			EACH	0.000	0.00	
			205.00000	0.000		0.00
0755	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	32.000	32.000		
			EACH	0.000	0.00	
			1,145.00000	32.000		36,640.00
0755		MATERIAL ALLOWANCE SRT END ANCHORS		0.000		
			EACH	0.000	0.00	
			785.00000	0.000		0.00
0755		MATERIAL ALLOWANCE SRT END ANCHORS		0.000		
			EACH	0.000	0.00	
			785.00000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 41
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0760	607-00005	*END POST	107.000	96.000		
			EACH	11.000	715.00	
			65.00000	107.000		6,955.00
0765	607-00010	*CORNER AND LINE BRACE POST	134.000	125.000		
			EACH	9.000	900.00	
			100.00000	134.000		13,400.00
0770	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	71,785.000	71,785.000		
			LF	0.000	0.00	
			0.85000	71,785.000		61,017.25
0775	607-11525	*FENCE (PLASTIC)	1,356.000	1,356.000		
			LF	0.000	0.00	
			2.00000	1,356.000		2,712.00
0776	607-52905	*END POST (CHAIN LINK) MCR 1 LINE 24 CO # 14	2.000	2.000		
			EACH	0.000	0.00	
			255.00000	2.000		510.00
0777	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK) MCR 1 LINE 25 CO # 14	2.000	2.000		
			EACH	0.000	0.00	
			196.61000	2.000		393.22
0778	607-53172	*FENCE CHAIN LINK (72 INCH) MCR 1 LINE 26 CO # 14	93.000	93.000		
			LF	0.000	0.00	
			21.00000	93.000		1,953.00
0780	607-60116	*16 FOOT GATE	3.000	3.000		
			EACH	0.000	0.00	
			80.00000	3.000		240.00
0785	607-60120	*20 FOOT GATE	1.000	1.000		
			EACH	0.000	0.00	
			125.00000	1.000		125.00
0787	607-60274	*24 FOOT GATE DOUBLE (CHAIN LINK) MCR 1 LINE 27 CO # 14	1.000	1.000		
			EACH	0.000	0.00	
			1,397.00000	1.000		1,397.00
0788	607-60324	24 FT GATE TWIN	0.000	0.000		
			EACH	0.000	0.00	
			314.67000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 42
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0790	608-00000	*CONCRETE SIDEWALK	2,423.000	2,423.000		
			SY	0.000	0.00	
			20.00000	2,423.000		48,460.00
0791	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR ITEM 608-00000, CONCRETE SIDEWALK	-230.400	-230.400		
			DOL	0.000	0.00	
			1.00000	-230.400		-230.40
0795	608-00010	*CONCRETE CURB RAMP DELETED BY MCR 42	0.000	0.000		
			SY	0.000	0.00	
			34.00000	0.000		0.00
0796	608-00010	*CONCRETE CURB RAMP TRUNCATED DOMES MCR LINE 42 SCO35	211.000	211.000		
			SY	0.000	0.00	
			76.90000	211.000		16,225.90
0800	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	2,177.000	2,177.000		
			LF	0.000	0.00	
			12.50000	2,177.000		27,212.50
0805	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	3,063.000	3,063.000		
			LF	0.000	0.00	
			13.25000	3,063.000		40,584.75
0810	609-24008	*GUTTER TYPE 2 (8 FOOT)	0.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0815	609-60011	CURB TYPE 6 (SECTION M)	252.000	252.000		
			LF	0.000	0.00	
			60.00000	252.000		15,120.00
0820	610-00020	*MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	18,410.000	18,410.000		
			SF	0.000	0.00	
			4.25000	18,410.000		78,242.50
0825	610-00040	MEDIAN COVER MATERIAL (BITUMINOUS)	0.000	0.000		
			TON	0.000	0.00	
			500.00000	0.000		0.00
0830	612-00001	*DELINEATOR (TYPE I)	445.000	445.000		
			EACH	0.000	0.00	
			15.00000	445.000		6,675.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 43
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0835	612-00002	*DELINEATOR (TYPE II)	314.000	314.000		
			EACH	0.000	0.00	
			20.00000	314.000		6,280.00
0840	612-00003	*DELINEATOR (TYPE III)	28.000	28.000		
			EACH	0.000	0.00	
			22.00000	28.000		616.00
0845	612-00041	*DELINEATOR (FLEXIBLE) (TYPE I)	331.000	331.000		
			EACH	0.000	0.00	
			24.00000	331.000		7,944.00
0850	613-00075	*3/4 INCH ELECTRICAL CONDUIT	2,676.000	2,676.000		
			LF	0.000	0.00	
			10.14000	2,676.000		27,134.64
0855	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	20,236.000	20,236.000		
			LF	0.000	0.00	
			6.08000	20,236.000		123,034.88
0860	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	4,838.000	4,742.000		
			LF	0.000	0.00	
			15.21000	4,742.000		72,125.82
0865	613-10000	*WIRING	1.000	1.000		
			L S	0.000	0.00	
			1,824.65000	1.000		1,824.65
0870	613-32250	*LIGHT STANDARD STEEL (25 FOOT)	4.000	4.000		
			EACH	0.000	0.00	
			1,824.66000	4.000		7,298.64
0870		MATERIAL ALLOWANCE 25' LIGHT STANDARD		0.000		
			EACH	0.000	0.00	
			680.00000	0.000		0.00
0875	613-32400	*LIGHT STANDARD STEEL (40 FOOT)	50.000	50.000		
			EACH	0.000	0.00	
			2,027.39000	50.000		101,369.50
0875		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			898.00000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 44
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0880	613-40000	*CONCRETE FOUNDATION PAD	55.000	55.000		
			EACH	0.000	0.00	
			608.22000	55.000		33,452.10
0880		MATERIAL ALLOWANCE CONC FOUNDATION PAD		0.000		
			EACH	0.000	0.00	
			244.00000	0.000		0.00
0885	613-50410	*LIGHT STANDARD (TEMPORARY)	21.000	21.000		
			EACH	0.000	0.00	
			5,879.44000	21.000		123,468.24
0886	613-05000	*DIRECT-BURIAL CABLE MCR LINE ITEM 1	1,686.000	1,686.000		
			LF	0.000	0.00	
			9.90000	1,686.000		16,691.40
0890	613-75250	*LUMINAIRE METAL HALIDE (250 WATT)	62.000	62.000		
			EACH	0.000	0.00	
			506.85000	62.000		31,424.70
0890		MATERIAL ALLOWANCE LIGHT FIXTURE PH1		0.000		
			EACH	0.000	0.00	
			430.82000	0.000		0.00
0895	614-00011	*SIGN PANEL (CLASS I)	648.000	648.000		
			SF	0.000	0.00	
			18.00000	648.000		11,664.00
0895		MATERIAL ALLOWANCE SIGN PANEL I		0.000		
			SF	0.000	0.00	
			10.95000	0.000		0.00
0897	700-70034	F/A F/A HOV SIGN PANELS - SUPPLY ONLY SCO118	2,377.090	2,377.090		
			F A	0.000	0.00	
			1.00000	2,377.090		2,377.09
0900	614-00012	*SIGN PANEL (CLASS II)	1,095.000	1,095.000		
			SF	0.000	0.00	
			18.00000	1,095.000		19,710.00
0900		MATERIAL ALLOWANCE SIGN PANEL II		0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 45
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0905	614-00013	*SIGN PANEL (CLASS III)	1,440.000	1,440.000		
			SF	0.000	0.00	
			20.00000	1,440.000		28,800.00
0905		MATERIAL ALLOWANCE SIGN PANEL III		0.000		
			SF	0.000	0.00	
			13.10000	0.000		0.00
0910	614-00026	*SIGN PANEL (CLASS I) (INSTALL ONLY)	0.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0913	614-00066	TIMBER SIGN POST (6X6 IN) MCR LINE ITEM 5 CO # 5	80.000	80.000		
			LF	0.000	0.00	
			10.00000	80.000		800.00
0915	614-00612	*STEEL SIGN POST (W 6X12)	23.000	23.000		
			LF	0.000	0.00	
			50.00000	23.000		1,150.00
0920	614-00615	*STEEL SIGN POST (W 6X15)	132.000	132.000		
			LF	0.000	0.00	
			50.00000	132.000		6,600.00
0925	614-01502	*STEEL SIGN POST (2 INCH ROUND)	665.000	665.000		
			LF	0.000	0.00	
			21.00000	665.000		13,965.00
0925		MATERIAL ALLOWANCE POST		0.000		
			LF	0.000	0.00	
			2.35000	0.000		0.00
0930	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	1,060.000	1,060.000		
			LF	0.000	0.00	
			28.00000	1,060.000		29,680.00
0930		MATERIAL ALLOWANCE POST		0.000		
			LF	0.000	0.00	
			9.65000	0.000		0.00
0935	614-01582	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE SCH. 80)	457.000	457.000		
			LF	0.000	0.00	
			32.00000	457.000		14,624.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0044

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0935		MATERIAL ALLOWANCE POST		0.000		
			LF	0.000	0.00	
			12.55000	0.000		0.00
0940	614-03001	*CONCRETE FOOTING (TYPE 1)	2.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00
0945	614-03002	*CONCRETE FOOTING (TYPE 2)	8.000	8.000		
			EACH	0.000	0.00	
			500.00000	8.000		4,000.00
0950	614-10135	*LED VARIABLE MESSAGE SIGN SYSTEM	0.000	0.000		
			EACH	0.000	0.00	
			132,109.58000	0.000		0.00
0950		MATERIAL ALLOWANCE VMS SIGN		0.000		
			EACH	0.000	0.00	
			92,130.60000	0.000		0.00
0950		MATERIAL ALLOWANCE REVISED LINE MATRIX		0.000		
			EACH	0.000	0.00	
			10,890.00000	0.000		0.00
0954	614-32400	MONOTUBE OVERHEAD SIGN CANT (24 IN DIA) CMO #5 SCO30	2.000	2.000		
			EACH	0.000	0.00	
			29,011.40000	2.000		58,022.80
0955	614-60200	*CANTILEVER STRUCTURE (20 TO LESS THAN 25 FOOT FRAME)	2.000	2.000		
			EACH	0.000	0.00	
			12,466.44000	2.000		24,932.88
0955		MATERIAL ALLOWANCE STRUCTURE		0.000		
			EACH	0.000	0.00	
			8,370.00000	0.000		0.00
0960	614-60250	*CANTILEVER STRUCTURE (25 TO LESS THAN 30 FOOT FRAME)	2.000	2.000		
			EACH	0.000	0.00	
			16,621.92000	2.000		33,243.84
0960		MATERIAL ALLOWANCE STRUCTURE		0.000		
			EACH	0.000	0.00	
			10,665.00000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 47
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0965	614-60300	*CANTILEVER STRUCTURE (30 TO LESS THAN 35 FOOT FRAME)	5.000	5.000		
			EACH	0.000	0.00	
			19,827.39000	5.000		99,136.95
0965		MATERIAL ALLOWANCE STRUCTURE		0.000		
			EACH	0.000	0.00	
			13,122.00000	0.000		0.00
0967	614-80006	SURFACE CONDITION ANALYZER MCR LINE 64 SCO107	1.000	1.000		
			EACH	0.000	0.00	
			8,119.70000	1.000		8,119.70
0968	614-80311	BARRICADE (TY 3 F-A) MCR LINE 65 SCO107	5.000	5.000		
			EACH	0.000	0.00	
			264.00000	5.000		1,320.00
0969	614-80312	BARRICADE (TY 3 F-B) MCR LINE 66 SCO107	1.000	1.000		
			EACH	0.000	0.00	
			660.00000	1.000		660.00
0970	614-80387	*RUMBLE STRIP (GRINDING)	39,348.000	39,348.000		
			LF	0.000	0.00	
			0.23000	39,348.000		9,050.04
0972	700-70034	F/A F/A FILL IN NBML CONC RUMBLE STRIPS SCO119	2,172.460	2,172.460		
			F A	0.000	0.00	
			1.00000	2,172.460		2,172.46
0975	614-85115	IMPACT ATTENUATOR (QUADGUARD)	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
0975		MATERIAL ALLOWANCE IMPACT ATTENUATOR (QUADGUARD)		0.000		
			EACH	0.000	0.00	
			17,000.00000	0.000		0.00
0980	614-85316	*TRAFFIC SIGNAL SPAN WIRE POLE (16 INCH)	1.000	1.000		
			EACH	0.000	0.00	
			6,082.18000	1.000		6,082.18
0985	614-86757	*DEICING SYSTEM	2.000	2.000		
			EACH	0.000	0.00	
			100,000.00000	2.000		200,000.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0044

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0985		MATERIAL ALLOWANCE SYSTEM COMPONENTS		0.000		
			EACH	0.000	0.00	
			32,640.00000	0.000		0.00
0985		MATERIAL ALLOWANCE SYSTEM COMPONENTS CORRECTION		0.000		
			EACH	0.000	0.00	
			32,640.00000	0.000		0.00
0985		MATERIAL ALLOWANCE SYSTEM COMPONENTS CORRECTION		0.000		
			EACH	0.000	0.00	
			32,640.00000	0.000		0.00
0987	900-00006	ADDED ITEM (DOLLAR)/ SCO112 F/A ADDED ACTIVATION LIGHTS FOR DEICING SYSTEMS	815.000	815.000		
			DOL	0.000	0.00	
			1.00000	815.000		815.00
0990	614-87100	*AUTOMATIC TRAFFIC RECORDING STATION	1.000	1.000		
			EACH	0.000	0.00	
			56,767.02000	1.000		56,767.02
0990		MATERIAL ALLOWANCE TRAFFIC RECORDING SENSORS		0.000		
			EACH	0.000	0.00	
			1,560.00000	0.000		0.00
0995	615-00030	EMBANKMENT PROTECTOR TYPE 3	10.000	10.000		
			EACH	0.000	0.00	
			700.00000	10.000		7,000.00
1000	616-00240	*24 INCH CONCRETE SIPHON PIPE	914.000	914.000		
			LF	0.000	0.00	
			75.00000	914.000		68,550.00
1005	616-00300	*30 INCH CONCRETE SIPHON PIPE	383.000	383.000		
			LF	0.000	0.00	
			97.50000	383.000		37,342.50
1010	616-30024	*24 INCH TRASH GUARD	11.000	11.000		
			EACH	0.000	0.00	
			800.00000	11.000		8,800.00
1015	616-30030	*30 INCH TRASH GUARD	4.000	4.000		
			EACH	0.000	0.00	
			900.00000	4.000		3,600.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 49
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1020	616-50048	*6 INCH VALVE AND VALVE BOX	5.000	5.000		
			EACH	0.000	0.00	
			600.00000	5.000		3,000.00
1022	617-00048	*48 INCH CULVERT PIPE MCR LINE ITEM 8 CO#5	416.000	416.000		
			LF	0.000	0.00	
			69.32000	416.000		28,837.12
1023	617-00048	*48 INCH CULVERT PIPE MCR LINE ITEM 10 CO# 5	130.000	130.000		
			LF	0.000	0.00	
			79.54000	130.000		10,340.20
1025	617-00060	*60 INCH CULVERT PIPE	460.000	460.000		
			LF	0.000	0.00	
			85.00000	460.000		39,100.00
1027	617-00072	*72 INCH CULVERT PIPE MCR LINE ITEM 9 CO#5	135.000	135.000		
			LF	0.000	0.00	
			155.98000	135.000		21,057.30
1030	617-03010	*DETOUR CULVERT PIPE	1,810.000	1,810.000		
			LF	0.000	0.00	
			39.00000	1,810.000		70,590.00
1030		MATERIAL ALLOWANCE 18 INCH CMP		0.000		
			LF	0.000	0.00	
			5.30000	0.000		0.00
1035	619-10240	*24 INCH WELDED STEEL PIPE	1,227.000	1,227.000		
			LF	0.000	0.00	
			120.00000	1,227.000		147,240.00
1040	619-10247	*24 INCH WELDED STEEL PIPE (JACKED)	1,053.000	985.500		
			LF	0.000	0.00	
			190.00000	985.500		187,245.00
1040		MATERIAL ALLOWANCE 24 INCH STEEL PIPE		0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
1041	619-10300	*30 INCH WELDED STEEL PIPE MCR 1 LINE 16 SCO 7	173.000	173.000		
			LF	0.000	0.00	
			233.20000	173.000		40,343.60

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 50
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1042	619-10307	*30 INCH WELDED STEEL PIPE (JACKED) MCR 1 LINE 13	220.000	220.000		
			LF	0.000	0.00	
			324.50000	220.000		71,390.00
1045	619-10427	*42 INCH WELDED STEEL PIPE (JACKED)	0.000	0.000		
			LF	0.000	0.00	
			285.00000	0.000		0.00
1050	619-10487	*48 INCH WELDED STEEL PIPE (JACKED)	0.000	0.000		
			LF	0.000	0.00	
			400.00000	0.000		0.00
1055	619-50320	*4 INCH PLASTIC PIPE	6,487.000	6,487.000		
			LF	0.000	0.00	
			9.60000	6,487.000		62,275.20
1055		MATERIAL ALLOWANCE 4 INCH PLASTIC PIPE		0.000		
			LF	0.000	0.00	
			1.50000	0.000		0.00
1055		MATERIAL ALLOWANCE 4" PLASTIC PIPE		0.000		
			LF	0.000	0.00	
			2.75000	0.000		0.00
1060	619-50480	*6 INCH PLASTIC PIPE	4,717.000	4,717.000		
			LF	0.000	0.00	
			8.50000	4,717.000		40,094.50
1060		MATERIAL ALLOWANCE 6" PLASTIC PIPE		0.000		
			LF	0.000	0.00	
			5.15000	0.000		0.00
1065	619-50640	*8 INCH PLASTIC PIPE	1,915.000	1,915.000		
			LF	0.000	0.00	
			28.00000	1,915.000		53,620.00
1065		MATERIAL ALLOWANCE 8 INCH PLASTIC PIPE		0.000		
			LF	0.000	0.00	
			3.75000	0.000		0.00
1070	619-50960	*12 INCH PLASTIC PIPE	3,005.000	3,005.000		
			LF	0.000	0.00	
			37.00000	3,005.000		111,185.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0044

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1070		MATERIAL ALLOWANCE 12 INCH PLASTIC PIPE		0.000		
			LF	0.000	0.00	
			8.25000	0.000		0.00
1070		MATERIAL ALLOWANCE 12" PLASTIC PIPE		0.000		
			LF	0.000	0.00	
			10.34000	0.000		0.00
1075	619-50961	*12 INCH PLASTIC PIPE (INSTALL ONLY)	0.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
1080	621-00450	*DETOUR PAVEMENT	65,181.000	65,181.000		
			SY	0.000	0.00	
			23.50000	65,181.000		1,531,753.50
1085	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			550,000.00000	1.000		550,000.00
1086	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	108.000	108.000		
			HOUR	0.000	0.00	
			100.00000	108.000		10,800.00
1087	625-00001	CONST SURVEYING (HOUR) ADD ITEM 625-00001 CONSTRUCTION SURVEYING (HOURLY)	14.000	14.000		
			HOUR	0.000	0.00	
			60.00000	14.000		840.00
1090	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			631,534.37000	1.000		4,631,534.37
1095	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
1100	627-00001	*PAVEMENT MARKING PAINT	350.000	350.000		
			GAL	0.000	0.00	
			33.00000	350.000		11,550.00
1105	627-00002	*THERMOPLASTIC PAVEMENT MARKING	6,398.000	6,398.000		
			SF	0.000	0.00	
			1.50000	6,398.000		9,597.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 52
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1110	627-00005	*EPOXY PAVEMENT MARKING	2,284.000	2,284.000		
			GAL	0.000	0.00	
			55.00000	2,284.000		125,620.00
1115	627-00032	*RAISED FLEXIBLE PAVEMENT MARKER (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			6.00000	0.000		0.00
1120	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	463.000	463.000		
			SF	0.000	0.00	
			10.00000	463.000		4,630.00
1125	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	21,222.000	21,222.000		
			SF	0.000	0.00	
			9.00000	21,222.000		190,998.00
1130	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	915.000	915.000		
			SF	0.000	0.00	
			18.00000	915.000		16,470.00
1135	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	600.000	600.000		
			SF	0.000	0.00	
			9.50000	600.000		5,700.00
1140	629-01001	*SURVEY MONUMENT (TYPE 1)	0.000	0.000		
			EACH	0.000	0.00	
			214.11000	0.000		0.00
1145	629-01002	*SURVEY MONUMENT (TYPE 2)	0.000	0.000		
			EACH	0.000	0.00	
			247.05000	0.000		0.00
1150	629-01031	*SURVEY MONUMENT (TYPE 3A)	13.000	0.000		
			EACH	12.000	3,623.40	
			301.95000	12.000		3,623.40
1155	629-01210	*ADJUST MONUMENT BOX	4.000	4.000		
			EACH	0.000	0.00	
			301.95000	4.000		1,207.80
1160	630-00000	FLAGGING	11,128.000	11,128.000		
			HOUR	0.000	0.00	
			26.00000	11,128.000		289,328.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 53
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1162	630-00003	UNIFORMED TRAF CTRL	89.000	89.000		
			HOUR	0.000	0.00	
			35.75000	89.000		3,181.75
1165	630-00007	TRAFFIC CONTROL INSPECTION	323.000	323.000		
			DAY	0.000	0.00	
			100.00000	323.000		32,300.00
1170	630-00009	TRAFFIC CONTROL VEHICLE (TRUCK)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
1175	630-00012	TRAFFIC CONTROL MANAGEMENT	720.000	720.000		
			DAY	0.000	0.00	
			300.00000	720.000		216,000.00
1180	630-80001	FLASHING BEACON (PORTABLE)	14.000	14.000		
			EACH	0.000	0.00	
			1,350.00000	14.000		18,900.00
1185	630-80335	BARRICADE (TYPE 3 M-A) (TEMPORARY)	8.000	8.000		
			EACH	0.000	0.00	
			200.00000	8.000		1,600.00
1190	630-80336	BARRICADE (TYPE 3 M-B) (TEMPORARY)	9.000	9.000		
			EACH	0.000	0.00	
			275.00000	9.000		2,475.00
1195	630-80337	BARRICADE (TYPE 3 M-C) (TEMPORARY)	4.000	4.000		
			EACH	0.000	0.00	
			350.00000	4.000		1,400.00
1200	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	134.000	134.000		
			EACH	0.000	0.00	
			130.00000	134.000		17,420.00
1205	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	221.000	221.000		
			EACH	0.000	0.00	
			200.00000	221.000		44,200.00
1210	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	81.000	81.000		
			EACH	0.000	0.00	
			280.00000	81.000		22,680.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 54
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1215	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	1,659.000	1,659.000		
			SF	0.000	0.00	
			29.00000	1,659.000		48,111.00
1217	630-80350	VERT PANEL MCR 1 LINE 32	40.000	40.000		
			EACH	0.000	0.00	
			55.00000	40.000		2,200.00
1220	630-80355	PORTABLE MESSAGE SIGN PANEL	0.000	0.000		
			EACH	0.000	0.00	
			26,000.00000	0.000		0.00
1221	630-80359	PORT MESG PANEL MCR LINE ITEM 3	1,069.000	1,069.000		
			DAY	0.000	0.00	
			125.00000	1,069.000		133,625.00
1225	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000	4.000		
			EACH	0.000	0.00	
			2,700.00000	4.000		10,800.00
1230	630-80360	DRUM CHANNELIZING DEVICE	925.000	925.000		
			EACH	0.000	0.00	
			60.00000	925.000		55,500.00
1235	630-80367	PORTABLE TRAFFIC SPEED MONITOR	2.000	2.000		
			EACH	0.000	0.00	
			11,000.00000	2.000		22,000.00
1236	900-00006	ADDED ITEM (DOLLAR) / F/A SPEED MONITOR REGISTRATION 2005	204.030	204.030		
			DOL	0.000	0.00	
			1.00000	204.030		204.03
1240	630-80370	CONCRETE BARRIER (TEMPORARY)	83,797.000	83,797.000		
			LF	0.000	0.00	
			5.00000	83,797.000		418,985.00
1241	630-80378	GLARE SCREEN (TEMP) MCR LINE 54 SCO 59	960.000	960.000		
			LF	0.000	0.00	
			12.00000	960.000		11,520.00
1245	630-80380	TRAFFIC CONE	630.000	630.000		
			EACH	0.000	0.00	
			12.00000	630.000		7,560.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 55
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1250	630-80402	DELINEATOR (TYPE II) (TEMPORARY)	91.000 EACH	91.000 0.000	0.00	1,365.00
			15.00000	91.000		
1255	630-80520	*MOBILE PAVEMENT MARKING ZONE	4.000 DAY	4.000 0.000	0.00	3,600.00
			900.00000	4.000		
1260	630-85010	IMPACT ATTENUATOR (TEMPORARY)	16.000 EACH	16.000 0.000	0.00	56,000.00
			3,500.00000	16.000		
1265	630-85040	IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	1.000 EACH	1.000 0.000	0.00	4,000.00
			4,000.00000	1.000		
1270	700-70010	F/A MINOR CONTRACT REVISIONS	2,500,000.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		
1275	700-70011	F/A PARTNERING	6,260.430 F A	6,260.430 0.000	0.00	6,260.43
			1.00000	6,260.430		
1280	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	32,877.490 F A	32,877.490 0.000	0.00	32,877.49
			1.00000	32,877.490		
1285	700-70013	F/A CONCRETE INCENTIVE PAYMENT	639,462.640 F A	0.000 639,462.640	639,462.64	639,462.64
			1.00000	639,462.640		
1290	700-70014	F/A INCENTIVE BRIDGE DECK SMOOTHNESS	0.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		
1295	700-70020	F/A ON-THE-JOB TRAINEE	7,100.000 EACH	2,139.600 1,107.200	1,107.20	3,246.80
			1.00000	3,246.800		
1300	700-70022	F/A OJT PILOT	9,500.000 F A	9,500.000 0.000	0.00	9,500.00
			1.00000	9,500.000		

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 56
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1305	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1310	700-70034	*F/A HAZARDOUS MATERIALS TESTING	6,868.160	6,868.160		
			F A	0.000	0.00	
			1.00000	6,868.160		6,868.16
1311	700-70034	F/A MCR 1 LINE 37 TRANSPORT EQUIPMENT	1,083.500	1,083.500		
			F A	0.000	0.00	
			1.00000	1,083.500		1,083.50
1312	700-70034	F/A F/A UNDERGROUND UTILITY MARKERS	1,589.560	1,589.560		
			F A	0.000	0.00	
			1.00000	1,589.560		1,589.56
1313	700-70034	F/A CLASS D CONCRETE INVOICE FOR STR. D-17-E CAP HOLES	210.450	210.450		
			F A	0.000	0.00	
			1.00000	210.450		210.45
1314	700-70034	F/A F/A MSE WALLS WCR 6	370,345.160	349,726.300		
			F A	20,618.860	20,618.86	
			1.00000	370,345.160		370,345.16
1315	700-70035	F/A RAIL ROAD PAYMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1320	700-70036	F/A FUEL COST PRICE ADJUSTMENT	49,668.660	42,760.210		
			F A	6,908.450	6,908.45	
			1.00000	49,668.660		49,668.66
1323	700-70034	F/A ADDED CONDUIT TO DEICING VAULTS	2,196.700	0.000		
			F A	2,196.700	2,196.70	
			1.00000	2,196.700		2,196.70
1325	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	21,934.950	21,356.350		
			F A	578.600	578.60	
			1.00000	21,934.950		21,934.95
1326	700-70034	F/A F/A INVOICE FOR MANHOLE RINGS AND COVERS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 57
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1327	900-00006	ADDED ITEM (DOLLAR)/ LAWSON PAYROLL WITHHOLDING	0.000	-2,400.000		
			DOL	0.000	0.00	
			1.00000	-2,400.000		-2,400.00
1328	700-70180	*F/A GAS LINES	4,705.230	4,705.230		
			F A	0.000	0.00	
			1.00000	4,705.230		4,705.23
1329	700-70034	F/A F/A RENTAL PUMPS & GENERATORS/SNOWSTORM	14,160.510	14,160.510		
			F A	0.000	0.00	
			1.00000	14,160.510		14,160.51
1330	700-70220	F/A PHONE SERVICE	20,000.000	2,371.410		
			F A	49.380	49.38	
			1.00000	2,420.790		2,420.79
1331	700-70034	F/A ADD MANHOLE LIDS AND SAFETY GRID FOR D-17-AA & D-17-EF	414.000	414.000		
			F A	0.000	0.00	
			1.00000	414.000		414.00
1333	900-00004	*ADDED ITEM (CUBIC YARD)/ CMO 6 REMOVAL AND REPLACEMENT OF COAL: WCR 8 RAMP C	23,058.000	23,058.000		
			CY	0.000	0.00	
			8.50000	23,058.000		195,993.00
1334	900-00014	ADDED ITEM (LUMP SUM)/ MCR 1 LINE 34 MILLING OF FAULTING SLABS I-25	1.000	1.000		
			L S	0.000	0.00	
			3,300.00000	1.000		3,300.00
1335	700-70310	F/A LANDSCAPING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1336	900-00014	ADDED ITEM (LUMP SUM)/ MCR 1 LINE 21 RESET HEADWALL, HEADGATE, AND WEIR	1.000	1.000		
			L S	0.000	0.00	
			2,624.69000	1.000		2,624.69
1337	900-00006	ADDED ITEM (DOLLAR)/ LANE RENTALS	-117,387.500	-117,387.500		
			DOL	0.000	0.00	
			1.00000	-117,387.500		-117,387.50
1339	900-00014	ADDED ITEM (LUMP SUM)/ MCR 1 LINE 22 REMOVAL OF BASEMENT	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 58
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1340	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1341	900-00005	*ADDED ITEM (DAY)/ GEOPROBE INVESTIGATION OF CONTAMINATED SOIL AT 365.1	1.500	1.500		
			DAY	0.000	0.00	
			1,210.00000	1.500		1,815.00
1342	900-00014	*ADDED ITEM (LUMP SUM)/ MCR LINE ITEM 7 CO#5	1.000	1.000		
			L S	0.000	0.00	
			8,800.00000	1.000		8,800.00
1343	900-00004	*ADDED ITEM (CUBIC YARD)/ MATERIAL HANDLING (STOCKPILE)	426.000	426.000		
			CY	0.000	0.00	
			11.00000	426.000		4,686.00
1344	900-00014	ADDED ITEM (LUMP SUM)/ MCR 1 LINE 20 INSTALL HEADWALL, HEADGATE, AND WEIR	1.000	1.000		
			L S	0.000	0.00	
			2,503.53000	1.000		2,503.53
1346	900-00012	ADDED ITEM (FOOT)/ ADDED ITEM 900-00012, RELAY PIPE (30"X19" ELIPTICAL)	50.000	50.000		
			LF	0.000	0.00	
			59.92000	50.000		2,996.00
1347	900-00006	ADDED ITEM (DOLLAR)/ LAWSON'S LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1348	900-00006	ADDED ITEM (DOLLAR)/ VIOLATION OF WORKING TIME LIMITATION	-150.000	-150.000		
			DOL	0.000	0.00	
			1.00000	-150.000		-150.00
1349	900-00006	ADDED ITEM (DOLLAR)/ CDOT LIEN FOR BACK RENT	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1910	900-00006	ADDED ITEM (DOLLAR)/ H.V. ENTERPRISES LIEN	0.000	-29,986.290		
			DOL	29,986.290	29,986.29	
			1.00000	0.000		0.00
1915	900-00006	ADDED ITEM (DOLLAR)/ WAGNER EQUIPMENT CO. LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 59
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1920	900-00006	ADDED ITEM (DOLLAR)/ HONNEN EQUIPMENT CO. LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1925	900-00006	ADDED ITEM (DOLLAR)/ XKE CONTRACTORS LIEN	0.000	-1,072.500		
			DOL	1,072.500	1,072.50	
			1.00000	0.000		0.00
1930	900-00006	ADDED ITEM (DOLLAR)/ COWELL ELECTRIC, INC. LIEN	0.000	-11,021.350		
			DOL	0.000	0.00	
			1.00000	-11,021.350		-11,021.35
1935	900-00006	ADDED ITEM (DOLLAR)/ POWER EQUIPMENT COMPANY LIEN	0.000	-65,060.030		
			DOL	0.000	0.00	
			1.00000	-65,060.030		-65,060.03
1940	900-00006	ADDED ITEM (DOLLAR)/ WESTCO SERVICES LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1945	900-00006	ADDED ITEM (DOLLAR)/ GREEN BROS OIL CO., INC. LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1950	900-00006	ADDED ITEM (DOLLAR)/ TIRE DIST. SYSTEMS, INC. LIEN	0.000	-16,554.240		
			DOL	16,554.240	16,554.24	
			1.00000	0.000		0.00
1955	900-00006	ADDED ITEM (DOLLAR)/ ROCKY MTN SUPPLY LIEN	0.000	-2,744.320		
			DOL	2,744.320	2,744.32	
			1.00000	0.000		0.00
1960	900-00006	ADDED ITEM (DOLLAR)/ TRI-COUNTY PARTS & EQUIP., LTD LIEN	0.000	-11,294.940		
			DOL	0.000	0.00	
			1.00000	-11,294.940		-11,294.94
1965	900-00006	ADDED ITEM (DOLLAR)/ BUCKLEY POWDER CO. LIEN	0.000	-37,382.000		
			DOL	37,382.000	37,382.00	
			1.00000	0.000		0.00
1970	900-00006	ADDED ITEM (DOLLAR)/ HI-PLAINS LEASING, INC. LIEN	0.000	-13,580.000		
			DOL	0.000	0.00	
			1.00000	-13,580.000		-13,580.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 60
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1975	900-00006	ADDED ITEM (DOLLAR)/ DEANDREA CORING & SAWING, INC. LIEN	0.000	-312.700		
			DOL	0.000	0.00	
			1.00000	-312.700		-312.70
1980	900-00006	ADDED ITEM (DOLLAR)/ LMS DRILLING, INC. LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1985	900-00006	ADDED ITEM (DOLLAR)/ BOBCAT OF THE ROCKIES LIEN	0.000	-592.480		
			DOL	0.000	0.00	
			1.00000	-592.480		-592.48
1990	900-00006	ADDED ITEM (DOLLAR)/ AAO, INC. LIEN	0.000	-5,025.000		
			DOL	5,025.000	5,025.00	
			1.00000	0.000		0.00
1995	900-00006	ADDED ITEM (DOLLAR)/ ANTIGO CONSTRUCTION, INC. LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
2000	900-00006	ADDED ITEM (DOLLAR)/ M & E WATER SERVICES, LLC LIEN	0.000	-4,625.280		
			DOL	0.000	0.00	
			1.00000	-4,625.280		-4,625.28
2005	900-00006	ADDED ITEM (DOLLAR)/ RANDY HOPKINS DBA R & R ENTERPRISE LIEN	0.000	-4,515.000		
			DOL	0.000	0.00	
			1.00000	-4,515.000		-4,515.00
2010	900-00006	ADDED ITEM (DOLLAR)/ WESTCO SERVICES, LLC LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
2015	900-00006	ADDED ITEM (DOLLAR)/ WESTCO TRUCKING LIEN	0.000	-84,880.000		
			DOL	0.000	0.00	
			1.00000	-84,880.000		-84,880.00
2020	900-00006	ADDED ITEM (DOLLAR)/ WORLDWIDE RENTAL SERVICES, INC. LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
2025	900-00006	ADDED ITEM (DOLLAR)/ WAGNER RENTS, INC. LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 61
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
2030	900-00006	ADDED ITEM (DOLLAR)/ ADVANCED GRADING LIEN	0.000	-4,750.000		
			DOL	0.000	0.00	
			1.00000	-4,750.000		-4,750.00
2035	900-00006	ADDED ITEM (DOLLAR)/ COLORADO MACHINERY, LLC LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
2040	900-00006	ADDED ITEM (DOLLAR)/ AGGREGATE INDUSTRIES - WEST CENTRAL REGION, INC. LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
2045	900-00006	ADDED ITEM (DOLLAR)/ ROCKY MOUNTAIN LASERS LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
2050	900-00006	ADDED ITEM (DOLLAR)/ PRESTIGE, INC. LIEN	0.000	-4,635.000		
			DOL	4,635.000	4,635.00	
			1.00000	0.000		0.00
2051	900-00006	ADDED ITEM (DOLLAR)/ CONSTRUCTION TECHNICAL SVCS. LEIN	0.000	-2,645.630		
			DOL	0.000	0.00	
			1.00000	-2,645.630		-2,645.63
2052	900-00006	ADDED ITEM (DOLLAR)/ VARRA COMPANIES, LEIN	0.000	-13,063.730		
			DOL	0.000	0.00	
			1.00000	-13,063.730		-13,063.73
2055	900-00006	ADDED ITEM (DOLLAR)/ LAFARGE WEST, INC. LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
2060	900-00006	ADDED ITEM (DOLLAR)/ NATIONAL WATERWORKS, INC. LIEN VS PIPELINE	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
2061	900-00006	ADDED ITEM (DOLLAR)/ DON WARD TRANSPORT INC. LIEN VS LAWSON CONST	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
2062	900-00006	ADDED ITEM (DOLLAR)/ FARFRUMWURKIN, LLP LIEN	0.000	-17,484.600		
			DOL	17,484.600	17,484.60	
			1.00000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 62
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
2063	900-00006	ADDED ITEM (DOLLAR)/ LARRY PANCOST LIEN SCO 102	0.000	-3,750.000			
			DOL	0.000	0.00		
			1.00000	-3,750.000		-3,750.00	
2064	900-00006	ADDED ITEM (DOLLAR)/ SCO113 HORN CONST. CORP. LIEN	0.000	-11,615.000			
			DOL	0.000	0.00		
			1.00000	-11,615.000		-11,615.00	
2065	900-00006	ADDED ITEM (DOLLAR)/ ADDITIONAL COST FOR COLOR ACCENT BAND FOR MSE WALLS	10,358.800	10,358.800			
			DOL	0.000	0.00		
			1.00000	10,358.800		10,358.80	
2066	900-00006	ADDED ITEM (DOLLAR)/ HORN CONST. CORP. LIEN	0.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
2067	900-00006	ADDED ITEM (DOLLAR)/ CRABB TRUST LIEN	0.000	-29,365.070			
			DOL	0.000	0.00		
			1.00000	-29,365.070		-29,365.07	
2075	900-00006	ADDED ITEM (DOLLAR)/ LIQUIDATED DAMAGES	0.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	51,791,860.05 \$	730,565.72 \$	48,991,214.29
CAT NO0286 VARIABLE MESSAGE BOARDS							
0951	614-10135	LED VMS SYSTEM ADDED BY CMO #5 SCO39, INCLUDES (LINE MATRIX)	2.000	2.000			
			EACH	0.000	0.00		
			144,088.58000	2.000		288,177.16	
0951		MATERIAL ALLOWANCE VMS SIGN		0.000			
			EACH	0.000	0.00		
			92,130.60000	0.000		0.00	
0951		MATERIAL ALLOWANCE REVISED LINE MATRIX		0.000			
			EACH	0.000	0.00		
			10,890.00000	0.000		0.00	
			CAT 0286	CURRENT AMT \$	288,177.16 \$	0.00 \$	288,177.16
CAT NO0301 STRUCTURE D-17-DN							
1350	202-00400	*REMOVAL OF BRIDGE	2.000	2.000			
			EACH	0.000	0.00		
			30,000.00000	2.000		60,000.00	

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 63
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE D-17-DN						
1355	206-00000	*STRUCTURE EXCAVATION	894.000	894.000		
			CY	0.000	0.00	
			4.20000	894.000		3,754.80
1360	206-00200	*STRUCTURE BACKFILL (CLASS 2)	80.000	80.000		
			CY	0.000	0.00	
			8.50000	80.000		680.00
1365	206-00360	MECHANICAL REINFORCEMENT OF SOIL	2,339.000	2,339.000		
			CY	0.000	0.00	
			12.00000	2,339.000		28,068.00
1370	206-00520	FILTER MATERIAL (CLASS B)	2,434.000	2,434.000		
			CY	0.000	0.00	
			48.00000	2,434.000		116,832.00
1370		MATERIAL ALLOWANCE AGGREGATE		0.000		
			CY	0.000	0.00	
			10.87700	0.000		0.00
1375	403-33871	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	440.910	440.910		
			TON	0.000	0.00	
			45.50000	440.910		20,061.41
1380	502-00460	PILE TIP	92.000	92.000		
			EACH	0.000	0.00	
			91.00000	92.000		8,372.00
1385	502-11274	STEEL PILING (HP 12X74)	2,541.000	2,541.000		
			LF	0.000	0.00	
			25.00000	2,541.000		63,525.00
1386	502-11274	STEEL PILE (HP 12X74) ITEM 502 PILING CUT-OFFS	386.000	386.000		
			LF	0.000	0.00	
			20.00000	386.000		7,720.00
1390	515-00120	*WATERPROOFING (MEMBRANE)	2,360.000	2,360.000		
			SY	0.000	0.00	
			7.79000	2,360.000		18,384.40
1395	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	256.000	256.000		
			LF	0.000	0.00	
			100.00000	256.000		25,600.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE D-17-DN						
1395		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE		0.000		
			LF	0.000	0.00	
			60.84000	0.000		0.00
1400	601-03040	*CONCRETE CLASS D (BRIDGE)	1,116.000	1,116.000		
			CY	0.000	0.00	
			250.00000	1,116.000		279,000.00
1405	601-40301	*STRUCTURAL CONCRETE COATING	12,128.000	12,128.000		
			SF	0.000	0.00	
			0.61000	12,128.000		7,398.08
1410	602-00000	*REINFORCING STEEL	63,630.000	63,630.000		
			LB	0.000	0.00	
			0.46000	63,630.000		29,269.80
1415	602-00020	*REINFORCING STEEL (EPOXY COATED)	74,340.000	74,340.000		
			LB	0.000	0.00	
			0.59000	74,340.000		43,860.60
1420	603-50015	15 INCH PLASTIC PIPE	136.000	136.000		
			LF	0.000	0.00	
			34.00000	136.000		4,624.00
1425	606-10700	*BRIDGE RAIL TYPE 7	765.000	765.000		
			LF	0.000	0.00	
			40.00000	765.000		30,600.00
1427	613-76150	LUMIN METAL HALIDE (WT) (150 W) MCR 1 LINE 36	6.000	6.000		
			EACH	0.000	0.00	
			1,358.65000	6.000		8,151.90
1427		MATERIAL ALLOWANCE LIGHT FIXTURES SH1		0.000		
			EACH	0.000	0.00	
			548.00000	0.000		0.00
1430	618-01994	*PRESTRESSED CONCRETE BOX (DEPTH 32" THROUGH 48")	16,041.000	16,041.000		
			SF	0.000	0.00	
			35.00000	16,041.000		561,435.00
1430		MATERIAL ALLOWANCE PRESRESS CONC. BOX (DEPTH 32" THRU 48")		0.000		
			SF	0.000	0.00	
			24.98000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0044

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE D-17-DN						
1430		MATERIAL ALLOWANCE PRESRESS CONC. BOX (DEPTH 32" THRU 48"		0.000		
			SF	0.000	0.00	
			24.98000	0.000		0.00
1761	700-70034	F/A ADDED ELECTRICAL CONDUIT CAPS	209.900	0.000		
			F A	209.900	209.90	
			1.00000	209.900		209.90
			CAT 0301	CURRENT AMT \$	1,317,546.89 \$	209.90 \$ 1,317,546.89
CAT NO0302 STRUCTURE D-17-DY						
1435	202-00027	*REMOVAL OF RIPRAP MOVED TO ROADWAY CATEGORY	0.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
1436	202-00400	REM BRIDGE REMOVAL OF BRIDGE D-17-R PLANNED TO BE UNDER CATEGORY 0302	1.000	1.000		
			EACH	0.000	0.00	
			30,000.00000	1.000		30,000.00
1440	206-00000	*STRUCTURE EXCAVATION	5,989.000	5,989.000		
			CY	0.000	0.00	
			4.20000	5,989.000		25,153.80
1445	206-00100	*STRUCTURE BACKFILL (CLASS 1)	3,502.000	3,502.000		
			CY	0.000	0.00	
			16.50000	3,502.000		57,783.00
1450	206-00200	*STRUCTURE BACKFILL (CLASS 2)	128.000	128.000		
			CY	0.000	0.00	
			8.50000	128.000		1,088.00
1455	206-00360	MECHANICAL REINFORCEMENT OF SOIL	3,062.000	3,062.000		
			CY	0.000	0.00	
			12.00000	3,062.000		36,744.00
1460	206-00520	FILTER MATERIAL (CLASS B)	1,550.000	1,550.000		
			CY	0.000	0.00	
			48.00000	1,550.000		74,400.00
1461	206-01750	SHORING CMO NO. 4 SCO29	0.000	0.000		
			L S	0.000	0.00	
			394,500.00000	0.000		0.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 66
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURE D-17-DY						
1462	900-00006	ADDED ITEM (DOLLAR)/ CMO NO. 4 SCO29 I/D PAYMENT	-4,000.000	-4,000.000		
			DOL	0.000	0.00	
			1.00000	-4,000.000		-4,000.00
1465	403-33751	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-28)	495.360	495.360		
			TON	0.000	0.00	
			43.50000	495.360		21,548.16
1470	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	2,928.000	2,928.000		
			SY	0.000	0.00	
			2.65000	2,928.000		7,759.20
1475	503-00024	*DRILLED CAISSON (24 INCH)	444.000	444.000		
			LF	0.000	0.00	
			55.00000	444.000		24,420.00
1480	503-00048	*DRILLED CAISSON (48 INCH)	377.000	377.000		
			LF	0.000	0.00	
			159.00000	377.000		59,943.00
1485	504-04410	*BLOCK FACING	6,770.000	6,770.000		
			SF	0.000	0.00	
			11.00000	6,770.000		74,470.00
1490	506-00206	*RIPRAP (6 INCH)	652.000	652.000		
			CY	0.000	0.00	
			40.00000	652.000		26,080.00
1495	512-00101	BEARING DEVICE (TYPE I)	12.000	12.000		
			EACH	0.000	0.00	
			925.00000	12.000		11,100.00
1500	515-00120	*WATERPROOFING (MEMBRANE)	2,920.000	2,920.000		
			SY	0.000	0.00	
			7.79000	2,920.000		22,746.80
1505	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	160.000	160.000		
			LF	0.000	0.00	
			100.00000	160.000		16,000.00
1510	601-01000	*CONCRETE CLASS B	38.900	38.900		
			CY	0.000	0.00	
			450.00000	38.900		17,505.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 67
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURE D-17-DY						
1515	601-03040	*CONCRETE CLASS D (BRIDGE)	1,688.700	1,688.700		
			CY	0.000	0.00	
			250.00000	1,688.700		422,175.00
1516	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR REF. # 1515 ITEM 601 CONC. CL D (BRIDGE)	-310.000	-310.000		
			DOL	0.000	0.00	
			1.00000	-310.000		-310.00
1520	601-05040	*CONCRETE CLASS S (BRIDGE)	558.300	558.300		
			CY	0.000	0.00	
			750.00000	558.300		418,725.00
1520		MATERIAL ALLOWANCE DUCT		0.000		
			LF	0.000	0.00	
			0.62300	0.000		0.00
1520		MATERIAL ALLOWANCE TUB GIRDERS		0.000		
			CY	0.000	0.00	
			402.15000	0.000		0.00
1520		MATERIAL ALLOWANCE TUB GIRDERS		0.000		
			CY	0.000	0.00	
			402.15000	0.000		0.00
1520		MATERIAL ALLOWANCE ADDITIONAL DUCT		0.000		
			LF	0.000	0.00	
			0.11500	0.000		0.00
1525	601-40301	*STRUCTURAL CONCRETE COATING	15,147.000	15,147.000		
			SF	0.000	0.00	
			0.61000	15,147.000		9,239.67
1530	602-00000	*REINFORCING STEEL	267,663.000	267,663.000		
			LB	0.000	0.00	
			0.46000	267,663.000		123,124.98
1535	602-00020	*REINFORCING STEEL (EPOXY COATED)	262,499.000	262,499.000		
			LB	0.000	0.00	
			0.59000	262,499.000		154,874.41
1540	603-50015	15 INCH PLASTIC PIPE	354.000	354.000		
			LF	0.000	0.00	
			34.00000	354.000		12,036.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 68
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURE D-17-DY						
1545	603-50018	18 INCH PLASTIC PIPE	89.000	89.000		
			LF	0.000	0.00	
			30.00000	89.000		2,670.00
1550	604-25000	*VANE GRATE INLET SPECIAL	4.000	4.000		
			EACH	0.000	0.00	
			2,480.00000	4.000		9,920.00
1555	606-11032	*BRIDGE RAIL TYPE 10M (SPECIAL)	749.000	749.000		
			LF	0.000	0.00	
			50.00000	749.000		37,450.00
1560	607-53005	*FENCE CHAIN LINK (SPECIAL)	0.000	0.000		
			LF	0.000	0.00	
			64.00000	0.000		0.00
1560		MATERIAL ALLOWANCE CHAIN LINK (SPECIAL)		0.000		
			LF	0.000	0.00	
			36.84280	0.000		0.00
1562	900-00006	ADDED ITEM (DOLLAR)/ F/A VINYL FENCE STR D-17-DY SCO110	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1563	700-70034	F/A F/A VINYL FENCE STR. D-17-DY	44,576.110	44,576.110		
			F A	0.000	0.00	
			1.00000	44,576.110		44,576.11
1565	610-00020	*MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	0.000	0.000		
			SF	0.000	0.00	
			4.25000	0.000		0.00
1570	613-00200	*2 INCH ELECTRICAL CONDUIT	2,953.000	2,953.000		
			LF	0.000	0.00	
			5.07000	2,953.000		14,971.71
1575	613-00400	*4 INCH ELECTRICAL CONDUIT	1,734.000	1,734.000		
			LF	0.000	0.00	
			20.27000	1,734.000		35,148.18
1577	613-76150	LUMIN METAL HALIDE (WT) (150 W) MCR 1 LINE 36	8.000	8.000		
			EACH	0.000	0.00	
			1,358.65000	8.000		10,869.20

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 69
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 STRUCTURE D-17-DY							
1580	618-00002	*PRESTRESSING STEEL WIRE OR STRAND	9,225.000	9,225.000			
			MKFT	0.000	0.00		
			12.00000	9,225.000		110,700.00	
1580		MATERIAL ALLOWANCE STAND ANCHORS		0.000			
			EACH	0.000	0.00		
			680.00000	0.000		0.00	
1580		MATERIAL ALLOWANCE DUCT		0.000			
			EACH	0.000	0.00		
			0.73200	0.000		0.00	
1580		MATERIAL ALLOWANCE DUCT		0.000			
			EACH	0.000	0.00		
			0.76000	0.000		0.00	
1585	618-05030	*PRESTRESSED CONCRETE UNIT (SPECIAL)	1,149.000	1,143.000			
			LF	6.000	2,880.00		
			480.00000	1,149.000		551,520.00	
1585		MATERIAL ALLOWANCE DUCT		0.000			
			LF	0.000	0.00		
			0.62400	0.000		0.00	
1585		MATERIAL ALLOWANCE TUB GIRDERS		0.000			
			LF	0.000	0.00		
			268.20000	0.000		0.00	
1585		MATERIAL ALLOWANCE ADDITIONAL DUCT		0.000			
			LF	0.000	0.00		
			0.11500	0.000		0.00	
1585		MATERIAL ALLOWANCE STRAND ANCHORS		0.000			
			EACH	0.000	0.00		
			680.00000	0.000		0.00	
			CAT 0302	CURRENT AMT \$	2,460,431.22 \$	2,880.00 \$	2,460,431.22
CAT NO0303 STRUCTURES WALLS D-17-(C,G,D, AND H)							
1590	202-00400	*REMOVAL OF BRIDGE MOVED TO 0302 CATEGORY	0.000	0.000			
			EACH	0.000	0.00		
			30,000.00000	0.000		0.00	

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 70
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STRUCTURES WALLS D-17-(C,G,D, AND H)						
1595	206-00000	*STRUCTURE EXCAVATION	25,808.000	25,808.000		
			CY	0.000	0.00	
			4.20000	25,808.000		108,393.60
1600	206-00100	*STRUCTURE BACKFILL (CLASS 1)	17,554.000	17,554.000		
			CY	0.000	0.00	
			16.50000	17,554.000		289,641.00
1600		MATERIAL ALLOWANCE AGGREGATE		0.000		
			CY	0.000	0.00	
			2.81800	0.000		0.00
1600		MATERIAL ALLOWANCE AGGREGATE		0.000		
			CY	0.000	0.00	
			3.60000	0.000		0.00
1605	206-00360	MECHANICAL REINFORCEMENT OF SOIL	7,005.000	7,005.000		
			CY	0.000	0.00	
			12.00000	7,005.000		84,060.00
1610	420-00100	*GEOTEXTILE (EROSION CONTROL) (CLASS A)	4,797.000	4,797.000		
			SY	0.000	0.00	
			2.50000	4,797.000		11,992.50
1615	504-04410	*BLOCK FACING	19,820.000	19,820.000		
			SF	0.000	0.00	
			11.00000	19,820.000		218,020.00
1615		MATERIAL ALLOWANCE BLOCK, REINF, MEMBRANE, FABRIC		0.000		
			SF	0.000	0.00	
			6.93929	0.000		0.00
1620	506-00206	*RIPRAP (6 INCH)	1,135.000	1,135.000		
			CY	0.000	0.00	
			40.00000	1,135.000		45,400.00
1625	601-01000	*CONCRETE CLASS B	55.900	55.900		
			CY	0.000	0.00	
			450.00000	55.900		25,155.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 71
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STRUCTURES WALLS D-17-(C,G,D, AND H)						
1630	602-00000	*REINFORCING STEEL	185.000	185.000		
			LB	0.000	0.00	
			0.46000	185.000		85.10
			CAT 0303	CURRENT AMT \$	782,747.20 \$	0.00 \$ 782,747.20
CAT NO0304 STRUCTURES D-17-(CR, CT) AND WALLS D-17-(Y,Z)						
1635	202-00020	REMOVAL OF CONCRETE BOX CULVERT	1.000	1.000		
			EACH	0.000	0.00	
			35,000.00000	1.000		35,000.00
1640	206-00000	*STRUCTURE EXCAVATION	17,240.000	17,240.000		
			CY	0.000	0.00	
			4.20000	17,240.000		72,408.00
1645	206-00100	*STRUCTURE BACKFILL (CLASS 1)	10,082.000	10,082.000		
			CY	0.000	0.00	
			16.50000	10,082.000		166,353.00
1650	206-00200	*STRUCTURE BACKFILL (CLASS 2)	59.000	59.000		
			CY	0.000	0.00	
			8.50000	59.000		501.50
1655	206-00360	MECHANICAL REINFORCEMENT OF SOIL	5,763.000	5,763.000		
			CY	0.000	0.00	
			12.00000	5,763.000		69,156.00
1660	206-00520	FILTER MATERIAL (CLASS B)	1,786.000	1,786.000		
			CY	0.000	0.00	
			48.00000	1,786.000		85,728.00
1665	403-33871	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	355.600	355.600		
			TON	0.000	0.00	
			45.50000	355.600		16,179.80
1670	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	1,077.000	1,077.000		
			SY	0.000	0.00	
			2.65000	1,077.000		2,854.05
1675	502-11274	STEEL PILING (HP 12X74)	1,575.000	1,575.000		
			LF	0.000	0.00	
			25.00000	1,575.000		39,375.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 72
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STRUCTURES D-17-(CR, CT) AND WALLS D-17-(Y, Z)						
1676	502-11274	STEEL PILE (HP 12X74) ITEM 502 PILING CUT-OFFS	171.000	171.000		
			LF	0.000	0.00	
			20.00000	171.000		3,420.00
1680	504-04410	*BLOCK FACING	10,050.000	10,050.000		
			SF	0.000	0.00	
			11.00000	10,050.000		110,550.00
1685	506-00206	*RIPRAP (6 INCH)	240.000	240.000		
			CY	0.000	0.00	
			40.00000	240.000		9,600.00
1690	509-00001	STRUCTURAL STEEL (GALVANIZED)	628.000	628.000		
			LB	0.000	0.00	
			4.50000	628.000		2,826.00
1695	515-00120	*WATERPROOFING (MEMBRANE)	1,782.000	1,782.000		
			SY	0.000	0.00	
			7.79000	1,782.000		13,881.78
1700	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	256.000	256.000		
			LF	0.000	0.00	
			100.00000	256.000		25,600.00
1700		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE		0.000		
			LF	0.000	0.00	
			59.94530	0.000		0.00
1705	601-01000	*CONCRETE CLASS B	44.100	44.100		
			CY	0.000	0.00	
			450.00000	44.100		19,845.00
1710	601-03040	*CONCRETE CLASS D (BRIDGE)	890.800	890.800		
			CY	0.000	0.00	
			250.00000	890.800		222,700.00
1711	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR CONC CL D STR D-17-CR	-8,750.000	-8,750.000		
			DOL	0.000	0.00	
			1.00000	-8,750.000		-8,750.00
1715	601-40301	*STRUCTURAL CONCRETE COATING	11,132.000	11,132.000		
			SF	0.000	0.00	
			0.61000	11,132.000		6,790.52

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 73
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STRUCTURES D-17-(CR, CT) AND WALLS D-17-(Y, Z)						
1720	602-00000	*REINFORCING STEEL	69,899.000	69,899.000		
			LB	0.000	0.00	
			0.46000	69,899.000		32,153.54
1725	602-00020	*REINFORCING STEEL (EPOXY COATED)	105,559.000	105,559.000		
			LB	0.000	0.00	
			0.59000	105,559.000		62,279.81
1730	603-50015	15 INCH PLASTIC PIPE	133.000	133.000		
			LF	0.000	0.00	
			34.00000	133.000		4,522.00
1735	606-10700	*BRIDGE RAIL TYPE 7	856.000	856.000		
			LF	0.000	0.00	
			40.00000	856.000		34,240.00
1740	613-00100	*1 INCH ELECTRICAL CONDUIT	25.000	25.000		
			LF	0.000	0.00	
			12.16000	25.000		304.00
1745	613-00200	*2 INCH ELECTRICAL CONDUIT	213.000	213.000		
			LF	0.000	0.00	
			5.07000	213.000		1,079.91
1750	613-00300	*3 INCH ELECTRICAL CONDUIT	736.000	736.000		
			LF	0.000	0.00	
			16.22000	736.000		11,937.92
1755	613-00400	*4 INCH ELECTRICAL CONDUIT	213.000	213.000		
			LF	0.000	0.00	
			20.27000	213.000		4,317.51
1757	613-76150	LUMIN METAL HALIDE (WT) (150 W) MCR 1 LINE 36	4.000	4.000		
			EACH	0.000	0.00	
			1,358.65000	4.000		5,434.60
1757		MATERIAL ALLOWANCE LIGHT FIXTURES SH1		0.000		
			EACH	0.000	0.00	
			548.00000	0.000		0.00
1760	618-01994	*PRESTRESSED CONCRETE BOX (DEPTH 32" THROUGH 48")	16,160.000	16,160.000		
			SF	0.000	0.00	
			35.00000	16,160.000		565,600.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0044

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STRUCTURES D-17-(CR, CT) AND WALLS D-17-(Y,Z)						
1760		MATERIAL ALLOWANCE BOX GIRDER		0.000		
			SF	0.000	0.00	
			26.48000	0.000		0.00
1760		MATERIAL ALLOWANCE BOX GIRDER		0.000		
			SF	0.000	0.00	
			26.48000	0.000		0.00
1760		MATERIAL ALLOWANCE BOX GIRDER		0.000		
			SF	0.000	0.00	
			25.83000	0.000		0.00
1762	700-70130	F/A REPAIR RECONSTRUCT IMPERVIOUS MEMBRANE	10,674.110	10,674.110		
			F A	0.000	0.00	
			1.00000	10,674.110		10,674.11
			CAT 0304	CURRENT AMT \$	1,626,562.05 \$	0.00 \$ 1,626,562.05
CAT NO0305 STRUCTURE D-17-EF						
1765	206-00000	*STRUCTURE EXCAVATION	4,402.000	4,402.000		
			CY	0.000	0.00	
			4.20000	4,402.000		18,488.40
1770	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,236.000	1,236.000		
			CY	0.000	0.00	
			16.50000	1,236.000		20,394.00
1775	507-00000	CONCRETE SLOPE AND DITCH PAVING	91.300	91.300		
			CY	0.000	0.00	
			265.00000	91.300		24,194.50
1780	601-03030	*CONCRETE CLASS D (BOX CULVERT)	1,161.000	1,161.000		
			CY	0.000	0.00	
			180.00000	1,161.000		208,980.00
1785	602-00000	*REINFORCING STEEL	221,580.000	221,580.000		
			LB	0.000	0.00	
			0.46000	221,580.000		101,926.80
1790	602-00020	*REINFORCING STEEL (EPOXY COATED)	50,378.000	50,378.000		
			LB	0.000	0.00	
			0.59000	50,378.000		29,723.02
			CAT 0305	CURRENT AMT \$	403,706.72 \$	0.00 \$ 403,706.72

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 75
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 STRUCTURE D-17-EG						
1794	206-00510	*FILTER MATERIAL (CLASS A)	1,127.000	1,127.000		
			CY	0.000	0.00	
			35.00000	1,127.000		39,445.00
1795	206-00000	*STRUCTURE EXCAVATION	4,938.000	4,938.000		
			CY	0.000	0.00	
			4.20000	4,938.000		20,739.60
1800	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,037.000	1,037.000		
			CY	0.000	0.00	
			16.50000	1,037.000		17,110.50
1805	420-00110	*GEOTEXTILE (DRAINAGE) (CLASS A)	1,992.000	1,992.000		
			SY	0.000	0.00	
			2.00000	1,992.000		3,984.00
1808	506-00212	RIPRAP (12 INCH) ADD TO STR. D-17-EG	162.000	162.000		
			CY	0.000	0.00	
			40.00000	162.000		6,480.00
1810	506-00218	*RIPRAP (18 INCH)	0.000	0.000		
			CY	0.000	0.00	
			41.00000	0.000		0.00
1810		MATERIAL ALLOWANCE RIPRAP		0.000		
			CY	0.000	0.00	
			12.21000	0.000		0.00
1815	507-00000	CONCRETE SLOPE AND DITCH PAVING	0.000	0.000		
			CY	0.000	0.00	
			265.00000	0.000		0.00
1820	601-03030	*CONCRETE CLASS D (BOX CULVERT)	1,347.000	1,347.000		
			CY	0.000	0.00	
			180.00000	1,347.000		242,460.00
1825	602-00000	*REINFORCING STEEL	284,256.000	284,256.000		
			LB	0.000	0.00	
			0.46000	284,256.000		130,757.76
1830	602-00020	*REINFORCING STEEL (EPOXY COATED)	33,300.000	33,300.000		
			LB	0.000	0.00	
			0.59000	33,300.000		19,647.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 76
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 STRUCTURE D-17-EG						
1832	900-00006	ADDED ITEM (DOLLAR)/ SCO111 F/A VINYL FENCE STR. D-17-EG CBC	0.000 DOL 1.00000	0.000 0.000 0.000	0.00	0.00
1833	700-70034	F/A SCO115 F/A VINYL FENCE STR. D-17-EG	1,995.740 F A 1.00000	1,995.740 0.000 1,995.740	0.00	1,995.74
			CAT 0306 CURRENT AMT \$	482,619.60 \$	0.00 \$	482,619.60
CAT NO0307 STRUCTURES D-17-(DR, DQ)						
1835	202-00020	REMOVAL OF CONCRETE BOX CULVERT	1.000 EACH 35,000.00000	1.000 0.000 1.000	0.00	35,000.00
1836	202-00027	*REMOVAL OF RIPRAP REMOVAL OF RIPRAP ENTERED IN INCORRECT CATEGORY	76.000 SY 2.00000	76.000 0.000 76.000	0.00	152.00
1840	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	0.500 L S 8,000.00000	0.500 0.000 0.500	0.00	4,000.00
1845	206-00000	*STRUCTURE EXCAVATION	4,485.000 CY 4.20000	4,485.000 0.000 4,485.000	0.00	18,837.00
1850	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,420.000 CY 16.50000	1,420.000 0.000 1,420.000	0.00	23,430.00
1855	206-00510	*FILTER MATERIAL (CLASS A)	846.000 CY 35.00000	846.000 0.000 846.000	0.00	29,610.00
1860	420-00110	*GEOTEXTILE (DRAINAGE) (CLASS A)	2,352.000 SY 2.00000	2,352.000 0.000 2,352.000	0.00	4,704.00
1865	506-00209	*RIPRAP (9 INCH)	206.000 CY 40.00000	206.000 0.000 206.000	0.00	8,240.00

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0044

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0307 STRUCTURES D-17-(DR, DQ)							
1865		MATERIAL ALLOWANCE RIPRAP		0.000			
			CY	0.000	0.00		
			12.21000	0.000		0.00	
1865		MATERIAL ALLOWANCE RIPRAP		0.000			
			CY	0.000	0.00		
			24.01000	0.000		0.00	
1870	506-00212	*RIPRAP (12 INCH)	222.000	222.000			
			CY	0.000	0.00		
			40.00000	222.000		8,880.00	
1870		MATERIAL ALLOWANCE RIPRAP		0.000			
			CY	0.000	0.00		
			12.21000	0.000		0.00	
1870		MATERIAL ALLOWANCE RIPRAP		0.000			
			CY	0.000	0.00		
			24.01000	0.000		0.00	
1875	509-00000	STRUCTURAL STEEL	128.000	128.000			
			LB	0.000	0.00		
			10.50000	128.000		1,344.00	
1880	601-03030	*CONCRETE CLASS D (BOX CULVERT)	1,497.100	1,497.100			
			CY	0.000	0.00		
			180.00000	1,497.100		269,478.00	
1885	602-00000	*REINFORCING STEEL	302,276.000	302,276.000			
			LB	0.000	0.00		
			0.46000	302,276.000		139,046.96	
			CAT 0307	CURRENT AMT \$	542,721.96 \$	0.00 \$	542,721.96
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1890	620-00005	*FIELD OFFICE (SPECIAL)	1.000	1.000			
			EACH	0.000	0.00		
			55,000.00000	1.000		55,000.00	
1895	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			45,000.00000	1.000		45,000.00	

CONTID: C11925
 PCN: 11925-BID
 PROJECT: IM 0253-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0044

Page 78
 ESTIMATE RUN 09/09/2005
 18:44:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1900	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			4,400.00000	2.000		8,800.00
		CAT 0400	CURRENT AMT	\$ 108,800.00	\$ 0.00	\$ 108,800.00
		PROJECT TOTAL	CURRENT AMT	\$ 59,805,172.85	\$ 733,655.62	\$ 57,004,527.09