

ESTIMATE SUMMARY

CONTID: C12018

ESTIMATE NO: 0011 FINL

SPEC YR: 1998

PCN: 12018-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 147.5 DAYS

TIME ALLOW:

155 WORK DAYS

HAYMAKER GOLF COURSE - SOUTH

PERCENT TIME: 95.16

ORIG TIME ALLOW:

130 WORK DAYS

PROJECT NO: STR 131A-024

HAYMAKER GOLF COURSE - SOUTH

NAME OF ROAD: SH 131

PROJECT COUNTIES: ROUTT

CONTRACTOR:

CONNELL RESOURCES INCORPORATED

PAY PERIOD ENDING

09/20/2002

DATE TIME STARTED 10/23/2000

7785 HIGHLAND MEADOWS PARKWAY

DATE LET

09/14/2000

DATE WORK BEGAN 10/23/2000

SUITE 100

DATE AWARDED

09/29/2000

DATE TIME STOPPED 05/22/2002

DATE CONTRACT EXECUTED

10/18/2000

DATE ACCEPTED 05/22/2002

FORT COLLINS

CO 80528

970-223-3151

DATE NOTICE TO PROCEED

10/23/2000

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 5,288,472.75 PARTICIPATING	\$ 5,288,472.75	\$ 4,655.42
AWARD PROJECT AMT:	\$ 4,186,165.39 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	5,288,472.75	4,655.42
FUNDS AVAILABLE:	\$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	5,288,472.75	4,655.42
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	1,000.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	5,288,472.75	5,655.42
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	5,288,472.75	5,655.42
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 5,655.42

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12018  
 PCN: 12018-BID  
 PROJECT: STR 131A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 2  
 ESTIMATE RUN 09/20/2002  
 08:58:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00033	REMOVAL OF PIPE	57.000	57.000		
			EACH	0.000	0.00	
			800.00000	57.000		45,600.00
0010	202-00090	REMOVAL OF DELINEATOR	101.000	101.000		
			EACH	0.000	0.00	
			10.00000	101.000		1,010.00
0015	202-00810	REMOVAL OF GROUND SIGN	34.000	34.000		
			EACH	0.000	0.00	
			65.00000	34.000		2,210.00
0020	202-01000	*REMOVAL OF FENCE	11,017.000	11,017.000		
			M	0.000	0.00	
			1.45000	11,017.000		15,974.65
0025	203-00040	UNCLASSIFIED EXCAVATION (SPECIAL)	333.500	333.500		
			M3	0.000	0.00	
			20.00000	333.500		6,670.00
0030	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	48,413.112	48,413.112		
			M3	0.000	0.00	
			7.80000	48,413.112		377,622.27
0035	203-01515	BACKHOE (LANDSCAPING)	168.500	168.500		
			HOURL	0.000	0.00	
			125.00000	168.500		21,062.50
0040	203-01555	DOZING (LANDSCAPING)	111.250	111.250		
			HOURL	0.000	0.00	
			110.00000	111.250		12,237.50
0045	203-01582	TRUCK (DUMP)	131.100	131.100		
			HOURL	0.000	0.00	
			75.00000	131.100		9,832.50
0050	203-01590	FRONT END LOADER (RUBBER TIRED)	63.000	63.000		
			HOURL	0.000	0.00	
			105.00000	63.000		6,615.00
0055	203-02330	LABORER	99.500	99.500		
			HOURL	0.000	0.00	
			29.00000	99.500		2,885.50

CONTID: C12018  
 PCN: 12018-BID  
 PROJECT: STR 131A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3  
 ESTIMATE RUN 09/20/2002  
 08:58:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	206-00000	STRUCTURE EXCAVATION	728.396	728.396		
			M3	0.000	0.00	
			1.00000	728.396		728.40
0065	207-00205	TOPSOIL	11,053.480	11,053.480		
			M3	0.000	0.00	
			11.00000	11,053.480		121,588.28
0070	207-00305	WETLAND TOPSOIL	10,488.300	10,488.300		
			M3	0.000	0.00	
			9.00000	10,488.300		94,394.70
0075	208-00005	EROSION LOG	7,020.100	7,020.100		
			M	0.000	0.00	
			15.00000	7,020.100		105,301.50
0080	210-00011	RESET MAILBOX STRUCTURE (TYPE 1)	2.000	2.000		
			EACH	0.000	0.00	
			250.00000	2.000		500.00
0085	210-00012	RESET MAILBOX STRUCTURE (TYPE 2) PER LETTER DATED 12-10-01, ITEM NOT USED	0.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0090	210-00810	RESET GROUND SIGN	1.000	1.000		
			EACH	0.000	0.00	
			250.00000	1.000		250.00
0095	210-01011	*RESET GATE PER LETTER DATED 12-10-01, ITEM NOT USED	0.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0100	212-00006	*SEEDING (NATIVE)	13.110	13.110		
			HA	0.000	0.00	
			975.00000	13.110		12,782.25
0105	212-00028	*SEEDING (WETLANDS) PER LETTER DATED 12-10-01, ITEM NOT USED	0.000	0.000		
			HA	0.000	0.00	
			1,200.00000	0.000		0.00
0110	213-00003	*MULCHING (WEED FREE)	13.110	13.110		
			HA	0.000	0.00	
			850.00000	13.110		11,143.50

CONTID: C12018  
 PCN: 12018-BID  
 PROJECT: STR 131A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4  
 ESTIMATE RUN 09/20/2002  
 08:58:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	213-00061	*MULCH TACKIFIER	2,177.000	2,177.000		
			KG	0.000	0.00	
			5.75000	2,177.000		12,517.75
0120	304-03000	AGGREGATE BASE COURSE (CLASS 3)	72,592.870	72,592.870		
			T	0.000	0.00	
			8.40000	72,592.870		609,780.11
0125	304-06000	AGGREGATE BASE COURSE (CLASS 6)	27,254.960	27,254.960		
			T	0.000	0.00	
			14.30000	27,254.960		389,745.93
0130	304-09014	AGGREGATE BASE COURSE (SPECIAL)	1,482.330	1,482.330		
			T	0.000	0.00	
			16.30000	1,482.330		24,161.98
0135	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	327.710	327.710		
			T	0.000	0.00	
			200.00000	327.710		65,542.00
0140	403-34701	HOT BITUMINOUS PAVEMENT (GRADING SX) (75)	25,095.840	25,095.840		
			T	0.000	0.00	
			30.50000	25,095.840		765,423.12
0145	411-03355	ASPHALT CEMENT PERFORMANCE GRADE (PG 58-34)	1,321.890	1,321.890		
			T	0.000	0.00	
			280.00000	1,321.890		370,129.20
0150	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	8,869.130	8,869.130		
			L	0.000	0.00	
			0.30000	8,869.130		2,660.74
0155	411-21020	LIQUID ASPHALTIC MATERIAL (MC-70) PER LETTER DATED 12-10-01, ITEM NOT USED	0.000	0.000		
			L	0.000	0.00	
			0.42000	0.000		0.00
0160	603-01240	600 MM REINFORCED CONCRETE PIPE	52.000	52.000		
			M	0.000	0.00	
			160.00000	52.000		8,320.00
0165	607-00005	*END POST	114.000	114.000		
			EACH	0.000	0.00	
			140.00000	114.000		15,960.00

CONTID: C12018  
 PCN: 12018-BID  
 PROJECT: STR 131A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5  
 ESTIMATE RUN 09/20/2002  
 08:58:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	607-00010	*CORNER AND LINE BRACE POST	49.000	49.000		
			EACH	0.000	0.00	
			165.00000	49.000		8,085.00
0175	607-01100	*FENCE BARBED WIRE WITH TREATED WOODEN POSTS	10,873.000	10,873.000		
			M	0.000	0.00	
			4.75000	10,873.000		51,646.75
0180	607-11300	*FENCE COMBINATION WIRE WITH TREATED WOODEN POSTS	517.000	517.000		
			M	0.000	0.00	
			6.10000	517.000		3,153.70
0185	607-60117	*4.8 METER GATE (SPECIAL)	4.000	4.000		
			EACH	0.000	0.00	
			1,350.00000	4.000		5,400.00
0190	612-00001	DELINEATOR (TYPE I)	130.000	130.000		
			EACH	0.000	0.00	
			12.50000	130.000		1,625.00
0195	613-00200	*50 MM ELECTRICAL CONDUIT	23.550	23.550		
			M	0.000	0.00	
			65.00000	23.550		1,530.75
0200	613-07000	*PULL BOX (SPECIAL)	2.000	2.000		
			EACH	0.000	0.00	
			250.00000	2.000		500.00
0205	614-00011	SIGN PANEL (CLASS I)	16.500	16.500		
			M2	0.000	0.00	
			255.00000	16.500		4,207.50
0210	614-00200	STEEL SIGN POST (U-2)	8.400	8.400		
			M	0.000	0.00	
			35.00000	8.400		294.00
0215	614-01502	STEEL SIGN POST (50 MM ROUND)	67.800	67.800		
			M	0.000	0.00	
			48.00000	67.800		3,254.40
0220	614-01552	STEEL SIGN POST (65 MM ROUND) (SLIPBASE)	22.000	22.000		
			M	0.000	0.00	
			130.00000	22.000		2,860.00

CONTID: C12018  
 PCN: 12018-BID  
 PROJECT: STR 131A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 6  
 ESTIMATE RUN 09/20/2002  
 08:58:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	614-72875	*LOOP DETECTOR WIRE	241.720	241.720		
			M	0.000	0.00	
			20.00000	241.720		4,834.40
0230	615-22404	600 MM SLIDE HEADGATE (1200 MM FRAME)	2.000	2.000		
			EACH	0.000	0.00	
			1,750.00000	2.000		3,500.00
0235	615-65005	IRRIGATION DIVERSION STRUCTURE PER LETTER DATED 12-10-01, ITEM NOT USED	0.000	0.000		
			L S	0.000	0.00	
			2,000.00000	0.000		0.00
0240	616-23180	450 MM PLASTIC SIPHON PIPE	38.440	38.440		
			M	0.000	0.00	
			550.00000	38.440		21,142.00
0245	617-00018	450 MM CULVERT PIPE	426.380	426.380		
			M	0.000	0.00	
			140.00000	426.380		59,693.20
0250	617-00024	600 MM CULVERT PIPE	718.150	718.150		
			M	0.000	0.00	
			160.00000	718.150		114,904.00
0255	617-00030	750 MM CULVERT PIPE	40.710	40.710		
			M	0.000	0.00	
			255.00000	40.710		10,381.05
0260	617-00036	900 MM CULVERT PIPE	159.130	159.130		
			M	0.000	0.00	
			190.00000	159.130		30,234.70
0265	617-00042	1050 MM CULVERT PIPE	36.860	36.860		
			M	0.000	0.00	
			210.00000	36.860		7,740.60
0270	617-00048	1200 MM CULVERT PIPE	75.480	75.480		
			M	0.000	0.00	
			255.00000	75.480		19,247.40
0275	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			125,000.00000	1.000		125,000.00

CONTID: C12018  
 PCN: 12018-BID  
 PROJECT: STR 131A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 7  
 ESTIMATE RUN 09/20/2002  
 08:58:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			120,000.00000	1.000		120,000.00
0285	627-00001	*PAVEMENT MARKING PAINT	1,817.010	1,817.010		
			L	0.000	0.00	
			7.00000	1,817.010		12,719.07
0290	629-01001	*SURVEY MONUMENT (TYPE 1)	75.000	75.000		
			EACH	0.000	0.00	
			35.00000	75.000		2,625.00
0295	629-01002	*SURVEY MONUMENT (TYPE 2)	9.000	9.000		
			EACH	0.000	0.00	
			35.00000	9.000		315.00
0300	630-00000	*FLAGGING	9,358.000	9,358.000		
			HOURL	0.000	0.00	
			28.00000	9,358.000		262,024.00
0305	630-00001	*PILOT CAR OPERATION	233.500	233.500		
			HOURL	0.000	0.00	
			43.00000	233.500		10,040.50
0310	630-00002	*TRAFFIC CONTROL SUPERVISOR	145.000	145.000		
			DAY	0.000	0.00	
			375.00000	145.000		54,375.00
0315	630-00007	*TRAFFIC CONTROL INSPECTION	69.000	69.000		
			DAY	0.000	0.00	
			160.00000	69.000		11,040.00
0320	630-80001	*FLASHING BEACON (PORTABLE)	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0325	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	4.000	4.000		
			EACH	0.000	0.00	
			400.00000	4.000		1,600.00
0330	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	5.000	5.000		
			EACH	0.000	0.00	
			100.00000	5.000		500.00

CONTID: C12018  
 PCN: 12018-BID  
 PROJECT: STR 131A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 8  
 ESTIMATE RUN 09/20/2002  
 08:58:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	68.000	68.000		
			EACH	0.000	0.00	
			150.00000	68.000		10,200.00
0340	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	6.000	6.000		
			EACH	0.000	0.00	
			165.00000	6.000		990.00
0345	630-80360	*DRUM CHANNELIZING DEVICE	250.000	250.000		
			EACH	0.000	0.00	
			60.00000	250.000		15,000.00
0350	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	4.000	4.000		
			EACH	0.000	0.00	
			70.00000	4.000		280.00
0355	630-80370	CONCRETE BARRIER (TEMPORARY)	594.400	594.400		
			M	0.000	0.00	
			45.00000	594.400		26,748.00
0360	630-80380	*TRAFFIC CONE	100.000	100.000		
			EACH	0.000	0.00	
			15.00000	100.000		1,500.00
0365	630-85006	IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	4.000	4.000		
			EACH	0.000	0.00	
			4,700.00000	4.000		18,800.00
0370	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70020	F/A ON-THE-JOB TRAINEE	4,660.800	600.000		
			EACH	4,060.800	4,060.80	
			1.00000	4,660.800		4,660.80
0380	700-70022	F/A OJT PILOT PER LETTER DATED 12-10-01, ITEM NOT USED	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0385	700-70025	F/A QUALITY INCENTIVE PAYMENT	48,296.090	48,296.090		
			F A	0.000	0.00	
			1.00000	48,296.090		48,296.09



CONTID: C12018  
 PCN: 12018-BID  
 PROJECT: STR 131A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 9  
 ESTIMATE RUN 09/20/2002  
 08:58:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	700-70028	F/A ESB PROGRAM PER LETTER DATED 12-10-01, ITEM NOT USED	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	506-00013	RIPRAP (SPECIAL) MCR LINE # 1 ADDED ITEM FOR RIPRAP -CO 2	1,123.780	1,123.780		
			T	0.000	0.00	
			26.61000	1,123.780		29,903.79
0440	202-00250	REM PAVEMENT MARKING ADDED ITEM BY CMO # 3	74.300	74.300		
			M2	0.000	0.00	
			22.07000	74.300		1,639.80
0445	209-00600	*DUST PALLIATIVE (MG CL) ADDED ITEM BY CMO # 3	119,619.130	119,619.130		
			L	0.000	0.00	
			0.09510	119,619.130		11,375.78
0450	900-00012	ADDED ITEM (METER)/ ADDED ITEM CMO # 3 - SIPHON DRAIN	42.500	42.500		
			M	0.000	0.00	
			175.00000	42.500		7,437.50
0455	900-00006	ADDED ITEM (DOLLAR)/ CO # 4 IS MCR LINE # 2 PHONE BILL	534.730	534.730		
			DOL	0.000	0.00	
			1.00000	534.730		534.73
0460	625-00001	CONST SURVEYING (HOUR) CO # 5 IS MCR LINE # 3 CONSTRUCTION SURVEY	28.825	28.825		
			HOUR	0.000	0.00	
			100.00000	28.825		2,882.50
0465	411-01100	ASPH CEMENT (AC-10) CO # 6 IS MCR LINE # 4 AC-10 AT DETOUR	27.056	27.056		
			T	0.000	0.00	
			208.40000	27.056		5,638.47
0470	900-00006	ADDED ITEM (DOLLAR)/ PRICE ADJUSTMENT FOR PG 58-34 AT DETOUR	-7,936.500	-7,936.500		
			DOL	0.000	0.00	
			1.00000	-7,936.500		-7,936.50
0475	203-00062	EMB MATL (CIP) (SPEC) CORRECT LOW R-VALUE CMO#8	51,845.765	51,794.505		
			M3	51.260	594.62	
			11.60000	51,845.765		601,410.87
0480	420-00130	GEOTEXTILE (SEPARATOR) (CL A) CORRECT LOW R-VALUE CMO#8	28,910.670	28,910.670		
			M2	0.000	0.00	
			1.56000	28,910.670		45,100.65

CONTID: C12018  
 PCN: 12018-BID  
 PROJECT: STR 131A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 10  
 ESTIMATE RUN 09/20/2002  
 08:58:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0485	615-65000	PRECAST IRRIG STR CO#9 IS MCR LINE #5 UNITS CORRECTION	3.000	3.000		
		EACH		0.000	0.00	
			2,000.00000	3.000		6,000.00
0490	202-00240	REM ASPHALT MAT (PLANING) CMO #10 PLANING FOR PUBLIC SAFETY	1,115.550	1,115.550		
		M2		0.000	0.00	
			2.00000	1,115.550		2,231.10
0495	203-00040	UNCL EXCAV (SPEC) CMO #10 EXTRA SUB-EXCAVATION	2,905.960	2,905.960		
		M3		0.000	0.00	
			33.95000	2,905.960		98,657.34
0500	203-00061	EMB MATL (CIP) CMO #10 RECYCLED CONCRETE	4,173.550	4,173.550		
		T		0.000	0.00	
			17.75000	4,173.550		74,080.51
0505	216-00030	SOIL RETEN BLANKET (SPEC) CMO #10 WETLAND SLOPE PROTECTION	3,864.300	3,864.300		
		M2		0.000	0.00	
			2.00000	3,864.300		7,728.60
0510	420-00000	GEOMEMBRANE CMO #10 GEO-GRID FOR SOFT SUB-EXC.	3,756.760	3,756.760		
		M2		0.000	0.00	
			9.92000	3,756.760		37,267.06
0515	900-00006	ADDED ITEM (DOLLAR)/ CMO #10 DELTA ELECTRIC (TRAFFIC CABINET)	1,659.060	1,659.060		
		DOL		0.000	0.00	
			1.00000	1,659.060		1,659.06
0520	900-00007	ADDED ITEM (EACH)/ CMO #10 NON-RETURNABLE HEADGATES	3.000	3.000		
		EACH		0.000	0.00	
			1,131.00000	3.000		3,393.00
0525	900-00014	ADDED ITEM (LUMP SUM)/ CMO #10 RESTOCKING HP370 BOWMAN	1.000	1.000		
		L S		0.000	0.00	
			952.00000	1.000		952.00
0530	900-00006	ADDED ITEM (DOLLAR)/ LIFE CYCLE COST REDUCTION PER FUTURE CMO#11	-19,000.000	-19,000.000		
		DOL		0.000	0.00	
			1.00000	-19,000.000		-19,000.00
			CAT 0200	CURRENT AMT \$ 5,107,553.55 \$	4,655.42 \$	5,107,553.55

CONTID: C12018  
 PCN: 12018-BID  
 PROJECT: STR 131A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 11  
 ESTIMATE RUN 09/20/2002  
 08:58:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE						
0395	202-00400	REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
0400	206-00000	STRUCTURE EXCAVATION	106.000	106.000		
			M3	0.000	0.00	
			1.00000	106.000		106.00
0405	206-00100	STRUCTURE BACKFILL (CLASS 1)	105.120	105.120		
			M3	0.000	0.00	
			30.00000	105.120		3,153.60
0410	601-03030	*CONCRETE CLASS D (BOX CULVERT)	112.400	112.400		
			M3	0.000	0.00	
			940.00000	112.400		105,656.00
0415	602-00000	*REINFORCING STEEL	16,002.000	16,002.000		
			KG	0.000	0.00	
			1.80000	16,002.000		28,803.60
			CAT 0300	CURRENT AMT \$	152,719.20 \$	0.00 \$ 152,719.20
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0420	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
0425	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			6,000.00000	1.000		6,000.00
0430	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			2,200.00000	1.000		2,200.00
			CAT 0400	CURRENT AMT \$	28,200.00 \$	0.00 \$ 28,200.00
PROJECT TOTAL			CURRENT AMT \$	5,288,472.75 \$	4,655.42 \$	5,288,472.75