

ESTIMATE SUMMARY

12:20:23

CONTID: C12109

ESTIMATE NO: 0010 PROG

SPEC YR: 1994

PCN: 12109-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 124.0 DAYS

TIME ALLOW:

131 WORK DAYS

EAST FRONTAGE RD (ST VRAIN RIVER)

PERCENT TIME: 94.66

ORIG TIME ALLOW:

110 WORK DAYS

PROJECT NO:

IM 0253-154

EAST FRONTAGE RD (ST VRAIN RIVER)

NAME OF ROAD:

PROJECT COUNTIES:

WELD, REGION 4

CONTRACTOR:

REIMAN CORPORATION

2400 W. COLLEGE DR

PAY PERIOD ENDING

12/28/2001

DATE TIME STARTED 05/18/1999

DATE LET

04/01/1999

DATE WORK BEGAN 05/18/1999

DATE AWARDED

04/30/1999

DATE TIME STOPPED 06/21/2001

DATE CONTRACT EXECUTED

04/30/1999

DATE ACCEPTED 06/21/2001

CHEYENNE

WY 82007

307-632-8971

DATE NOTICE TO PROCEED

05/18/1999

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 3,056,638.98	PARTICIPATING	\$ 3,055,791.98	\$ 0.00
AWARD PROJECT AMT:	\$ 2,946,779.80	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	99.97%	TOTAL EARNINGS	3,055,791.98	0.00
FUNDS AVAILABLE:	\$ 847.00	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	3,055,791.98	0.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-7,000.00	10,000.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	3,048,791.98	10,000.00
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	3,048,791.98	10,000.00
		OTHER ADJUSTMENTS	0.00	0.00
			<hr/>	
			PAYMENT DUE	\$ 10,000.00

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12109  
 PCN: 12109-BID  
 PROJECT: IM 0253-154

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 2  
 ESTIMATE RUN 12/28/2001  
 12:20:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00037	*REMOVAL OF END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			200.00000	1.000		200.00
0010	202-00090	*REMOVAL OF DELINEATOR	6.000	6.000		
			EACH	0.000	0.00	
			12.00000	6.000		72.00
0015	202-01000	*REMOVAL OF FENCE	655.000	655.000		
			M	0.000	0.00	
			1.40000	655.000		917.00
0020	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	128.000	128.000		
			M	0.000	0.00	
			10.00000	128.000		1,280.00
0025	202-01300	*REMOVAL OF END ANCHORAGE	4.000	4.000		
			EACH	0.000	0.00	
			155.00000	4.000		620.00
0030	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	42,993.000	42,993.000		
			M3	0.000	0.00	
			7.50000	42,993.000		322,447.50
0035	207-00205	*TOPSOIL	3,100.000	3,100.000		
			M3	0.000	0.00	
			10.00000	3,100.000		31,000.00
0040	208-00011	EROSION BALES (WEED FREE)	20.000	20.000		
			EACH	0.000	0.00	
			22.00000	20.000		440.00
0045	208-00020	SILT FENCE	1,406.000	1,406.000		
			M	0.000	0.00	
			4.50000	1,406.000		6,327.00
0050	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			4,000.00000	1.000		4,000.00
0055	210-01011	RESET GATE	2.000	2.000		
			EACH	0.000	0.00	
			320.00000	2.000		640.00

CONTID: C12109  
 PCN: 12109-BID  
 PROJECT: IM 0253-154

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3  
 ESTIMATE RUN 12/28/2001  
 12:20:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	212-00006	*SEEDING (NATIVE)	5.030	5.030		
			HA	0.000	0.00	
			3,000.00000	5.030		15,090.00
0065	213-00002	*MULCHING (WEED FREE HAY)	3.860	4.510		
			HA	0.000	0.00	
			1,750.00000	4.510		7,892.50
0070	213-00061	*MULCH TACKIFIER	817.000	775.000		
			KG	0.000	0.00	
			3.20000	775.000		2,480.00
0075	216-00030	*SOIL RETENTION BLANKET (SPECIAL)	1,874.400	1,874.400		
			M2	0.000	0.00	
			4.10000	1,874.400		7,685.04
0080	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	3,220.040	3,220.040		
			T	0.000	0.00	
			14.25000	3,220.040		45,885.57
0085	403-33324	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (86)(AC-20R)	844.450	844.450		
			T	0.000	0.00	
			32.80000	844.450		27,697.96
0090	403-33353	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (86)(PG 58-22)	2,043.950	2,043.950		
			T	0.000	0.00	
			29.80000	2,043.950		60,909.71
0095	412-00600	CONCRETE PAVEMENT (150 MM)	260.700	260.700		
			M2	0.000	0.00	
			33.40000	260.700		8,707.38
0100	412-00800	*CONCRETE PAVEMENT (200 MM)	5,966.100	5,966.100		
			M2	0.000	0.00	
			41.40000	5,966.100		246,996.54
0105	420-00130	GEOTEXTILE (SEPARATOR) (CLASS A)	19,459.500	19,459.500		
			M2	0.000	0.00	
			1.25000	19,459.500		24,324.38
0110	507-00000	CONCRETE SLOPE AND DITCH PAVING	1.000	1.000		
			M3	0.000	0.00	
			880.00000	1.000		880.00

CONTID: C12109  
 PCN: 12109-BID  
 PROJECT: IM 0253-154

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4  
 ESTIMATE RUN 12/28/2001  
 12:20:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	603-01240	*600 MM REINFORCED CONCRETE PIPE	46.000	46.000		
			M	0.000	0.00	
			115.00000	46.000		5,290.00
0120	603-05024	*600 MM REINFORCED CONCRETE END SECTION	3.000	3.000		
			EACH	0.000	0.00	
			750.00000	3.000		2,250.00
0125	606-00301	*GUARDRAIL TYPE 3 (1905 MM POST SPACING)	106.000	106.000		
			M	0.000	0.00	
			50.00000	106.000		5,300.00
0130	606-01370	*END ANCHORAGE TYPE 3G	4.000	4.000		
			EACH	0.000	0.00	
			900.00000	4.000		3,600.00
0135	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	4.000	4.000		
			EACH	0.000	0.00	
			1,555.00000	4.000		6,220.00
0140	607-00005	*END POST	17.000	17.000		
			EACH	0.000	0.00	
			100.00000	17.000		1,700.00
0145	607-00010	*CORNER AND LINE BRACE POST	22.000	22.000		
			EACH	0.000	0.00	
			145.00000	22.000		3,190.00
0150	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	1,218.000	1,218.000		
			M	0.000	0.00	
			3.40000	1,218.000		4,141.20
0155	607-11580	*FENCE (TEMPORARY)	527.000	527.000		
			M	0.000	0.00	
			5.80000	527.000		3,056.60
0160	607-56001	*FENCE (ANIMAL PROTECTION)	274.000	274.000		
			M	0.000	0.00	
			6.75000	274.000		1,849.50
0162	607-60120	6 M GATE MCR 1 LINE 10	3.000	3.000		
			EACH	0.000	0.00	
			376.00000	3.000		1,128.00

CONTID: C12109  
 PCN: 12109-BID  
 PROJECT: IM 0253-154

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5  
 ESTIMATE RUN 12/28/2001  
 12:20:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	609-60011	*CURB TYPE 6 (SECTION M)	141.000	141.000		
			M	0.000	0.00	
			20.00000	141.000		2,820.00
0170	612-00001	*DELINEATOR (TYPE I)	38.000	38.000		
			EACH	0.000	0.00	
			38.00000	38.000		1,444.00
0175	612-00003	*DELINEATOR (TYPE III)	2.000	2.000		
			EACH	0.000	0.00	
			40.00000	2.000		80.00
0180	615-00030	*EMBANKMENT PROTECTOR TYPE 3	4.000	4.000		
			EACH	0.000	0.00	
			135.00000	4.000		540.00
0185	617-00012	*300 MM CULVERT PIPE	40.000	40.000		
			M	0.000	0.00	
			39.00000	40.000		1,560.00
0190	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			42,200.00000	1.000		42,200.00
0195	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			122,600.00000	1.000		122,600.00
0200	629-01001	*SURVEY MONUMENT (TYPE 1)	10.000	10.000		
			EACH	0.000	0.00	
			200.00000	10.000		2,000.00
0205	629-01003	*SURVEY MONUMENT (TYPE 3)	1.000	1.000		
			EACH	0.000	0.00	
			650.00000	1.000		650.00
0210	630-00000	*FLAGGING	317.000	317.000		
			HOURL	0.000	0.00	
			21.00000	317.000		6,657.00
0215	630-00002	*TRAFFIC CONTROL SUPERVISOR	31.000	31.000		
			DAY	0.000	0.00	
			320.00000	31.000		9,920.00

CONTID: C12109  
 PCN: 12109-BID  
 PROJECT: IM 0253-154

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6  
 ESTIMATE RUN 12/28/2001  
 12:20:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	630-00007	*TRAFFIC CONTROL INSPECTION	152.000	152.000		
			DAY	0.000	0.00	
			110.00000	152.000		16,720.00
0225	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	5.000	5.000		
			EACH	0.000	0.00	
			95.00000	5.000		475.00
0230	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	14.000	14.000		
			EACH	0.000	0.00	
			65.00000	14.000		910.00
0235	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	16.000	16.000		
			EACH	0.000	0.00	
			150.00000	16.000		2,400.00
0240	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	4.000		
			EACH	0.000	0.00	
			170.00000	4.000		680.00
0245	630-80360	*DRUM CHANNELIZING DEVICE	50.000	50.000		
			EACH	0.000	0.00	
			63.00000	50.000		3,150.00
0250	630-80380	*TRAFFIC CONE	25.000	25.000		
			EACH	0.000	0.00	
			15.00000	25.000		375.00
0255	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0260	700-70020	F/A ON-THE-JOB TRAINEE	200.000	200.000		
			EACH	0.000	0.00	
			1.00000	200.000		200.00
0265	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0270	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12109  
 PCN: 12109-BID  
 PROJECT: IM 0253-154

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/28/2001

ESTIMATE NO: 0010

12:20:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	700-70035	F/A PAVEMENT INCENTIVE PAYMENT	4,347.000	7,082.150		
			F A	0.000	0.00	
			1.00000	7,082.150		7,082.15
0276	900-00006	ADDED ITEM (DOLLAR)/ ASPHALT INCENTIVE	1,370.500	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0277	900-00006	ADDED ITEM (DOLLAR)/ CONCRETE SMOOTHNESS	781.020	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0278	900-00006	ADDED ITEM (DOLLAR)/ ASPHALT SMOOTHNESS	166.130	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0280	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE CONNECTIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0284	700-70200	F/A POWER LINES MCR 1 LINE 5	644.070	644.070		
			F A	0.000	0.00	
			1.00000	644.070		644.07
0285	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 1,075,904.50 \$	0.00	\$ 1,077,325.10
CAT NO0300 STRUCTURE D-17-AJ						
0282	900-00006	ADDED ITEM (DOLLAR)/ PURCHASE EXCESS RESTEEL	195.550	195.550		
			DOL	0.000	0.00	
			1.00000	195.550		195.55
0283	700-70131	F/A MODIFY MCR 1 LINE 2	5,510.870	5,510.870		
			F A	0.000	0.00	
			1.00000	5,510.870		5,510.87
0290	202-00400	REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			48,500.00000	1.000		48,500.00

CONTID: C12109  
 PCN: 12109-BID  
 PROJECT: IM 0253-154

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8  
 ESTIMATE RUN 12/28/2001  
 12:20:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE D-17-AJ						
0295	206-00000	STRUCTURE EXCAVATION	140.000	140.000		
			M3	0.000	0.00	
			12.00000	140.000		1,680.00
0300	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	268.000	268.000		
			M3	0.000	0.00	
			92.00000	268.000		24,656.00
0305	206-00200	STRUCTURE BACKFILL (CLASS 2)	142.000	142.000		
			M3	0.000	0.00	
			28.00000	142.000		3,976.00
0310	403-33324	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (86)(AC-20R)	0.000	0.000		
			T	0.000	0.00	
			32.80000	0.000		0.00
0312	403-33353	HBP (GR S) (ASPH) (86) (PG 58-22) MCR 1 LINE 7	136.010	136.010		
			T	0.000	0.00	
			29.80000	136.010		4,053.10
0315	503-00024	*DRILLED CAISSON (600 MM)	69.000	69.000		
			M	0.000	0.00	
			156.00000	69.000		10,764.00
0320	503-00042	*DRILLED CAISSON (1050 MM)	55.000	55.000		
			M	0.000	0.00	
			518.00000	55.000		28,490.00
0325	513-00690	BRIDGE DRAIN (SPECIAL)	4.000	4.000		
			EACH	0.000	0.00	
			1,000.00000	4.000		4,000.00
0330	515-00120	*WATERPROOFING (MEMBRANE)	1,317.400	1,317.400		
			M2	0.000	0.00	
			8.10000	1,317.400		10,670.94
0335	518-01004	BRIDGE EXPANSION DEVICE (0-100 MM)	26.000	26.000		
			M	0.000	0.00	
			325.00000	26.000		8,450.00
0340	601-03040	*CONCRETE CLASS D (BRIDGE)	597.000	597.000		
			M3	0.000	0.00	
			330.00000	597.000		197,010.00



CONTID: C12109  
 PCN: 12109-BID  
 PROJECT: IM 0253-154

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9  
 ESTIMATE RUN 12/28/2001  
 12:20:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE D-17-AJ						
0345	601-40300	STRUCTURAL CONCRETE COATING	1,272.000	1,272.000		
			M2	0.000	0.00	
			8.00000	1,272.000		10,176.00
0350	602-00000	*REINFORCING STEEL	14,790.000	14,790.000		
			KG	0.000	0.00	
			1.10000	14,790.000		16,269.00
0355	602-00020	*REINFORCING STEEL (EPOXY COATED)	71,359.000	71,359.000		
			KG	0.000	0.00	
			1.30000	71,359.000		92,766.70
0357	603-50018	450 MM PLASTIC PIPE MCR 1 LINE 6	12.000	12.000		
			M	0.000	0.00	
			104.53000	12.000		1,254.36
0360	606-11030	*BRIDGE RAIL TYPE 10M	204.000	204.000		
			M	0.000	0.00	
			170.00000	204.000		34,680.00
0365	613-00200	50 MM ELECTRICAL CONDUIT	420.000	420.000		
			M	0.000	0.00	
			26.00000	420.000		10,920.00
0370	618-00154	PRESTRESSED CONCRETE I (BT1370)	362.000	362.000		
			M	0.000	0.00	
			420.00000	362.000		152,040.00
			CAT 0300	CURRENT AMT \$	666,062.52 \$	0.00 \$ 666,062.52
CAT NO0301 CHANNEL IMPROVEMENTS						
0004	202-00035	REM PIPE MCR 1 LINE 1	12.000	12.000		
			M	0.000	0.00	
			48.75000	12.000		585.00
0287	700-70410	F/A STREAM RESTORATION MCR 1 LINE 9 ROOT WADS	3,000.300	2,920.190		
			F A	0.000	0.00	
			1.00000	2,920.190		2,920.19
0375	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	11,315.000	11,315.000		
			M3	0.000	0.00	
			7.50000	11,315.000		84,862.50

CONTID: C12109  
 PCN: 12109-BID  
 PROJECT: IM 0253-154

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10  
 ESTIMATE RUN 12/28/2001  
 12:20:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 CHANNEL IMPROVEMENTS						
0380	203-00100	*MUCK EXCAVATION	672.000	672.000		
			M3	0.000	0.00	
			8.40000	672.000		5,644.80
0385	203-01500	*BLADING	15.000	15.000		
			HOOR	0.000	0.00	
			110.00000	15.000		1,650.00
0390	203-01555	*DOZING (LANDSCAPING)	15.000	15.000		
			HOOR	0.000	0.00	
			100.00000	15.000		1,500.00
0395	207-00205	*TOPSOIL	1,433.000	1,433.000		
			M3	0.000	0.00	
			10.00000	1,433.000		14,330.00
0400	212-00028	*SEEDING (WETLANDS)	0.020	0.020		
			HA	0.000	0.00	
			4,700.00000	0.020		94.00
0405	213-00002	*MULCHING (WEED FREE HAY)	0.990	0.100		
			HA	0.000	0.00	
			1,750.00000	0.100		175.00
0410	214-00220	*DECIDUOUS TREE (50 MM CALIPER)	36.000	36.000		
			EACH	0.000	0.00	
			355.00000	36.000		12,780.00
0415	214-00280	*DECIDUOUS TREE (2.4 METER)	38.000	38.000		
			EACH	0.000	0.00	
			58.00000	38.000		2,204.00
0420	214-00905	*PERENNIALS (56 MM POT)	300.000	300.000		
			EACH	0.000	0.00	
			17.00000	300.000		5,100.00
0425	214-01010	*BRUSH LAYER CUTTING	2,000.000	2,000.000		
			EACH	0.000	0.00	
			1.60000	2,000.000		3,200.00
0430	217-00000	HERBICIDE TREATMENT	317.000	191.000		
			M2	0.000	0.00	
			5.00000	191.000		955.00

CONTID: C12109  
 PCN: 12109-BID  
 PROJECT: IM 0253-154

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11  
 ESTIMATE RUN 12/28/2001  
 12:20:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 CHANNEL IMPROVEMENTS						
0435	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	1.000		
			L S	0.000	0.00	
			3,700.00000	1.000		3,700.00
0440	501-00200	STEEL SHEET PILING (TYPE II)	400.500	400.500		
			M2	0.000	0.00	
			180.00000	400.500		72,090.00
0445	506-00035	*GROUTED RIPRAP	2,206.400	2,206.400		
			M2	0.000	0.00	
			194.20000	2,206.400		428,482.88
0450	506-00206	*RIPRAP (150 MM)	89.000	89.000		
			M3	0.000	0.00	
			94.20000	89.000		8,383.80
0455	506-00218	*RIPRAP (450 MM)	6,753.000	6,753.000		
			M3	0.000	0.00	
			90.70000	6,753.000		612,497.10
0475	900-00014	ADDED ITEM (LUMP SUM)/ EMBANKMENT MATERIAL PURCHASE	1.000	1.000		
			L S	0.000	0.00	
			16,318.50000	1.000		16,318.50
0480	900-00024	ADDED ITEM (METRIC TON)/ STOCKPILED EMBANKMENT MATERIAL	3,186.820	3,186.820		
			T	0.000	0.00	
			5.95000	3,186.820		18,961.58
			CAT 0301	CURRENT AMT \$ 1,298,701.96 \$	0.00	\$ 1,296,434.35
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0460	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			6,000.00000	1.000		6,000.00
0463	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION TRAILERS	-390.000	-390.000		
			DOL	0.000	0.00	
			1.00000	-390.000		-390.00
0464	900-00006	ADDED ITEM (DOLLAR)/ ADDITONAL ENGINEERING	-140.000	-140.000		
			DOL	0.000	0.00	
			1.00000	-140.000		-140.00

CONTID: C12109  
 PCN: 12109-BID  
 PROJECT: IM 0253-154

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12  
 ESTIMATE RUN 12/28/2001  
 12:20:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0465	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			9,000.00000	1.000		9,000.00
0470	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
			CAT 0400	CURRENT AMT	\$ 15,970.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 3,056,638.98	\$ 0.00
					\$ 15,970.00	\$ 3,055,791.97