

ESTIMATE SUMMARY

CONTID: C12287

ESTIMATE NO: 0002 PROG

SPEC YR: 2002

PCN: 12287-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 48.0 DAYS

TIME ALLOW:

432 WORK DAYS

SANTA FE, CHURCH TO C-470

PERCENT TIME: 11.11

ORIG TIME ALLOW:

396 WORK DAYS

PROJECT NO:

NH 0853-038

SANTA FE, CHURCH TO C-470

NAME OF ROAD:

085B

PROJECT COUNTIES:

DOUGLAS, REGION 6

ARAPAHOE, REGION 6

CONTRACTOR:

HAMON CONTRACTORS, INC.

PAY PERIOD ENDING

11/30/2002

DATE TIME STARTED 09/23/2002

5670 FRANKLIN STREET

DATE LET

08/01/2002

DATE WORK BEGAN 09/23/2002

DATE AWARDED

08/20/2002

DATE TIME STOPPED 11/10/2006

DATE CONTRACT EXECUTED

09/03/2002

DATE ACCEPTED 11/10/2006

DENVER

CO 80216

303-297-0340

DATE NOTICE TO PROCEED

09/23/2002

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 8,894,307.94	PARTICIPATING	\$ 357,550.76	\$ 180,942.65
AWARD PROJECT AMT:	\$ 7,850,406.60	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	4.02%	TOTAL EARNINGS	357,550.76	180,942.65
FUNDS AVAILABLE:	\$ 8,536,757.18	STOCKPILED MATERIALS	3,894.00	3,894.00
		GROSS EARNINGS	361,444.76	184,836.65
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-2,381.13	-871.54
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	359,063.63	183,965.11
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	359,063.63	183,965.11
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 183,965.11

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN 12/10/2002

09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	0.100		
			L S	0.400	40,000.00	
			100,000.00000	0.500		50,000.00
0010	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0015	202-00001	*REMOVAL OF STRUCTURE	23.000	3.000		
			EACH	13.000	9,750.00	
			750.00000	16.000		12,000.00
0020	202-00010	*REMOVAL OF TREE	234.000	113.000		
			EACH	105.000	16,800.00	
			160.00000	218.000		34,880.00
0025	202-00011	*TREE TRIMMING	0.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0030	202-00015	REMOVAL OF HEADWALL	4.000	2.000		
			EACH	0.000	0.00	
			300.00000	2.000		600.00
0035	202-00031	*REMOVAL OF FIRE HYDRANT	1.000	0.000		
			EACH	1.000	275.00	
			275.00000	1.000		275.00
0040	202-00035	*REMOVAL OF PIPE	760.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0045	202-00037	*REMOVAL OF END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0050	202-00090	*REMOVAL OF DELINEATOR	89.000	0.000		
			EACH	0.000	0.00	
			8.00000	0.000		0.00
0055	202-00155	REMOVAL OF WALL	514.000	0.000		
			LF	131.000	655.00	
			5.00000	131.000		655.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00203	REMOVAL OF CURB AND GUTTER	1,069.000	0.000		
			LF	62.000	434.00	
			7.00000	62.000		434.00
0065	202-00204	REMOVAL OF CURB, GUTTER AND SIDEWALK	1,750.000	0.000		
			LF	83.000	581.00	
			7.00000	83.000		581.00
0070	202-00210	REMOVAL OF CONCRETE PAVEMENT	215.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0075	202-00220	*REMOVAL OF ASPHALT MAT	12,359.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0080	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	10,826.330	0.000		
			SY	0.000	0.00	
			0.50000	0.000		0.00
0085	202-00250	*REMOVAL OF PAVEMENT MARKING	45,204.000	0.000		
			SF	0.000	0.00	
			1.00000	0.000		0.00
0090	202-00500	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	2.000	0.000		
			EACH	2.000	2,000.00	
			1,000.00000	2.000		2,000.00
0095	202-00810	*REMOVAL OF GROUND SIGN	42.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0100	202-01000	*REMOVAL OF FENCE	10,130.000	3,880.000		
			LF	6,250.000	10,312.50	
			1.65000	10,130.000		16,714.50
0105	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	2,300.000	0.000		
			LF	0.000	0.00	
			2.15000	0.000		0.00
0110	202-01140	REMOVAL OF GUARDRAIL TYPE 4	1,794.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-01300	*REMOVAL OF END ANCHORAGE	16.000	0.000		
			EACH	0.000	0.00	
			108.00000	0.000		0.00
0120	202-01400	REMOVAL OF CATTLE GUARD	1.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0125	202-04001	*PLUG CULVERT	9.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0130	202-04005	CLEAN VALVE BOX	74.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0135	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	45,659.000	0.000		
			CY	0.000	0.00	
			4.50000	0.000		0.00
0140	203-01500	BLADING	107.000	0.000		
			HOUR	15.000	1,260.00	
			84.00000	15.000		1,260.00
0145	203-01510	BACKHOE	114.000	0.000		
			HOUR	0.000	0.00	
			99.00000	0.000		0.00
0150	203-01555	DOZING (LANDSCAPING)	24.000	0.000		
			HOUR	0.000	0.00	
			107.00000	0.000		0.00
0155	203-01597	*POTHOLING	142.000	0.000		
			HOUR	3.000	480.00	
			160.00000	3.000		480.00
0160	203-01620	*SWEEPING	322.000	0.000		
			HOUR	0.000	0.00	
			110.00000	0.000		0.00
0165	206-01000	BED COURSE MATERIAL	27.000	0.000		
			CY	0.000	0.00	
			55.00000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	207-00205	TOPSOIL	8,405.140	0.000		
			CY	0.000	0.00	
			6.50000	0.000		0.00
0175	207-00305	WETLAND TOPSOIL	406.000	0.000		
			CY	0.000	0.00	
			4.00000	0.000		0.00
0180	207-00310	STOCKPILE WETLAND TOPSOIL	686.000	0.000		
			CY	686.000	2,744.00	
			4.00000	686.000		2,744.00
0185	208-00011	*EROSION BALES (WEED FREE)	556.000	0.000		
			EACH	6.000	66.00	
			11.00000	6.000		66.00
0190	208-00020	*SILT FENCE	8,579.000	3,802.000		
			LF	2,506.000	2,631.30	
			1.05000	6,308.000		6,623.40
0195	208-00033	SEDIMENT TRAP	0.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0200	208-00070	STABILIZED CONSTRUCTION ENTRANCE	7.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0205	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.000		
			L S	0.000	0.00	
			1,000.00000	0.000		0.00
0210	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.050		
			L S	0.100	600.00	
			6,000.00000	0.150		900.00
0215	208-00300	TEMPORARY BERMS	987.000	0.000		
			LF	0.000	0.00	
			1.50000	0.000		0.00
0220	210-00011	RESET MAILBOX STRUCTURE (TYPE 1)	9.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	210-00012	RESET MAILBOX STRUCTURE (TYPE 2)	1.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0230	210-00050	*RESET FIRE HYDRANT	4.000	0.000		
			EACH	0.000	0.00	
			1,675.00000	0.000		0.00
0235	210-00760	*RESET LUMINAIRE	0.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0240	210-00810	*RESET GROUND SIGN	8.000	0.000		
			EACH	0.000	0.00	
			523.00000	0.000		0.00
0245	210-00815	*RESET SIGN PANEL	2.000	0.000		
			EACH	0.000	0.00	
			95.00000	0.000		0.00
0250	210-00830	*RESET TRAFFIC SIGNAL FACE	15.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0255	210-00840	*RESET TRAFFIC SIGNAL POLE	1.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0260	210-00865	*RESET PEDESTRIAN SIGNAL HEAD	2.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0265	210-01000	*RESET FENCE	980.000	582.000		
			LF	0.000	0.00	
			12.45000	582.000		7,245.90
0270	210-01720	*RESET AIR VENT	4.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0275	210-04000	ADJUST STRUCTURE	2.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	210-04010	ADJUST MANHOLE	28.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0285	210-04015	*MODIFY MANHOLE	11.000	0.000		
			EACH	0.000	0.00	
			780.00000	0.000		0.00
0290	210-04020	*MODIFY INLET	2.000	0.000		
			EACH	0.000	0.00	
			440.00000	0.000		0.00
0295	210-04050	ADJUST VALVE BOX	75.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0300	212-00006	*SEEDING (NATIVE)	19.300	0.000		
			ACRE	0.000	0.00	
			715.00000	0.000		0.00
0305	213-00002	*MULCHING (WEED FREE HAY)	26.200	0.000		
			ACRE	0.000	0.00	
			525.00000	0.000		0.00
0310	213-00061	*MULCH TACKIFIER	3,796.000	0.000		
			LB	0.000	0.00	
			1.40000	0.000		0.00
0315	214-00000	*LANDSCAPE MAINTENANCE	1.000	0.000		
			L S	0.000	0.00	
			12,000.00000	0.000		0.00
0320	214-00210	*DECIDUOUS TREE (1 INCH CALIPER)	15.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00
0325	214-00220	*DECIDUOUS TREE (2 INCH CALIPER)	39.000	0.000		
			EACH	0.000	0.00	
			270.00000	0.000		0.00
0330	214-00222	*DECIDUOUS TREE (2 INCH CALIPER) (FURNISH ONLY)	63.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	540.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
0340	214-00905	*PERENNIALS (2.25 INCH POT)	4,421.000	0.000		
			EACH	0.000	0.00	
			2.00000	0.000		0.00
0345	214-01010	*BRUSH LAYER CUTTING	200.000	0.000		
			EACH	0.000	0.00	
			5.00000	0.000		0.00
0350	216-00015	*SOIL RETENTION BLANKET (EXCELSIOR)	3,577.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0355	304-06007	AGGREGATE BASE COURSE (CLASS 6)	110.460	0.000		
			CY	0.000	0.00	
			28.00000	0.000		0.00
0360	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	3,667.720	0.000		
			TON	0.000	0.00	
			100.00000	0.000		0.00
0365	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	24,620.000	0.000		
			TON	0.000	0.00	
			33.66000	0.000		0.00
0370	403-33871	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	16,454.650	0.000		
			TON	0.000	0.00	
			41.00000	0.000		0.00
0375	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	7,244.000	0.000		
			GAL	0.000	0.00	
			0.80000	0.000		0.00
0380	412-00900	*CONCRETE PAVEMENT (9 INCH)	59.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0385	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	1,050.000	0.000		
			SY	0.000	0.00	
			3.73000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	420-00500	*GEOTEXTILE (PAVING)	74,000.000	0.000		
			SY	0.000	0.00	
			0.98000	0.000		0.00
0395	503-00036	*DRILLED CAISSON (36 INCH)	12.000	0.000		
			LF	0.000	0.00	
			200.00000	0.000		0.00
0400	506-00030	GROUTED RIPRAP	28.000	0.000		
			CY	0.000	0.00	
			115.00000	0.000		0.00
0405	506-00212	RIPRAP (12 INCH)	108.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0410	507-00400	*BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	2,203.690	0.000		
			TON	0.000	0.00	
			60.00000	0.000		0.00
0415	601-03030	CONCRETE CLASS D (BOX CULVERT)	36.000	0.000		
			CY	0.000	0.00	
			500.00000	0.000		0.00
0420	602-00000	*REINFORCING STEEL	4,107.000	0.000		
			LB	1,396.000	558.40	
			0.40000	1,396.000		558.40
0425	603-01185	*18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	5,899.000	1,153.000		
			LF	80.000	2,560.00	
			32.00000	1,233.000		39,456.00
0430	603-01245	*24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,386.000	0.000		
			LF	1,304.000	45,640.00	
			35.00000	1,304.000		45,640.00
0435	603-01545	*54 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,756.000	0.000		
			LF	0.000	0.00	
			102.00000	0.000		0.00
0440	603-05018	*18 INCH REINFORCED CONCRETE END SECTION	3.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	603-05024	*24 INCH REINFORCED CONCRETE END SECTION	3.000	0.000		
			EACH	1.000	650.00	
			650.00000	1.000		650.00
0450	603-10180	*18 INCH CORRUGATED STEEL PIPE	194.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0455	603-10240	*24 INCH CORRUGATED STEEL PIPE	45.000	0.000		
			LF	45.000	1,170.00	
			26.00000	45.000		1,170.00
0460	603-10300	*30 INCH CORRUGATED STEEL PIPE	108.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0465	603-30012	*12 INCH STEEL END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00
0470	603-30018	*18 INCH STEEL END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00
0475	603-30024	*24 INCH STEEL END SECTION	2.000	0.000		
			EACH	2.000	670.00	
			335.00000	2.000		670.00
0480	603-50002	*2 INCH PLASTIC PIPE	49.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0485	603-50008	*8 INCH PLASTIC PIPE	59.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0490	603-50012	*12 INCH PLASTIC PIPE	153.000	0.000		
			LF	0.000	0.00	
			36.00000	0.000		0.00
0495	603-50024	*24 INCH PLASTIC PIPE	0.000	0.000		
			LF	0.000	0.00	
			64.00000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	604-00305	*INLET TYPE C (5 FOOT)	20.000	0.000		
			EACH	0.000	0.00	
			1,850.00000	0.000		0.00
0505	604-00310	*INLET TYPE C (10 FOOT)	9.000	0.000		
			EACH	0.000	0.00	
			2,550.00000	0.000		0.00
0510	604-13005	*INLET TYPE 13 (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0515	604-13010	*INLET TYPE 13 (10 FOOT)	5.000	0.000		
			EACH	0.000	0.00	
			2,450.00000	0.000		0.00
0520	604-13015	*INLET TYPE 13 (15 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			3,175.00000	0.000		0.00
0525	604-13020	*INLET TYPE 13 (20 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			3,900.00000	0.000		0.00
0530	604-13025	*INLET TYPE 13 (25 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			4,650.00000	0.000		0.00
0535	604-13510	*INLET TYPE 13 (DOUBLE) (10 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			3,250.00000	0.000		0.00
0540	604-19105	*INLET TYPE R L 5 (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,350.00000	0.000		0.00
0545	604-20001	*OUTLET STRUCTURE	1.000	0.000		
			L S	0.000	0.00	
			1,200.00000	0.000		0.00
0550	604-25005	*VANE GRATE INLET (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			2,350.00000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	604-30010	*MANHOLE SLAB BASE (10 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0560	604-30015	*MANHOLE SLAB BASE (15 FOOT)	7.000	0.000		
			EACH	5.000	16,200.00	
			3,240.00000	5.000		16,200.00
0565	604-32010	*MANHOLE T-BASE (10 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			2,475.00000	0.000		0.00
0570	604-32015	*MANHOLE T-BASE (15 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			3,440.00000	0.000		0.00
0575	604-39010	*MANHOLE SPECIAL (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,440.00000	0.000		0.00
0580	604-50200	*MANHOLE RING AND COVER	16.000	0.000		
			EACH	5.000	1,325.00	
			265.00000	5.000		1,325.00
0585	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	7,810.000	0.000		
			LF	0.000	0.00	
			11.25000	0.000		0.00
0590	606-00350	*GUARDRAIL TYPE 3 (DOUBLE) (6-3 POST SPACING)	400.000	0.000		
			LF	0.000	0.00	
			16.85000	0.000		0.00
0595	606-00720	*GUARDRAIL TYPE 7 (STYLE CC)	175.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
0600	606-00740	*GUARDRAIL TYPE 7 (STYLE CE)	4,092.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
0605	606-01340	*END ANCHORAGE TYPE 3D	10.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	606-01370	*TRANSITION TYPE 3G	8.000	0.000		
			EACH	0.000	0.00	
			745.00000	0.000		0.00
0615	606-01380	*TRANSITION TYPE 3H	5.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
0620	606-01385	*TRANSITION TYPE 3J	8.000	0.000		
			EACH	0.000	0.00	
			215.00000	0.000		0.00
0625	606-01390	*END ANCHORAGE TYPE 3K	3.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0630	606-01460	*MEDIAN TERMINAL	2.000	0.000		
			EACH	0.000	0.00	
			3,175.00000	0.000		0.00
0635	606-02003	*END ANCHORAGE (NONFLARED)	6.000	0.000		
			EACH	0.000	0.00	
			1,630.00000	0.000		0.00
0640	607-11200	*FENCE COMBINATION WIRE WITH METAL POSTS	5,404.000	0.000		
			LF	0.000	0.00	
			3.05000	0.000		0.00
0645	607-11525	*FENCE (PLASTIC)	4,278.000	350.000		
			LF	2,273.000	7,159.95	
			3.15000	2,623.000		8,262.45
0650	607-53142	*FENCE CHAIN LINK (42 INCH)	0.000	0.000		
			LF	0.000	0.00	
			8.20000	0.000		0.00
0655	607-53172	*FENCE CHAIN LINK (72 INCH)	1,351.000	0.000		
			LF	0.000	0.00	
			10.20000	0.000		0.00
0660	607-60212	*12 FOOT GATE SINGLE (CHAIN LINK)	3.000	0.000		
			EACH	0.000	0.00	
			332.00000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 14
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	607-60266	*16 FOOT GATE DOUBLE (CHAIN LINK)	3.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0670	608-00006	CONCRETE SIDEWALK (6 INCH)	120.000	0.000		
			SY	0.000	0.00	
			28.00000	0.000		0.00
0675	608-00010	CONCRETE CURB RAMP	7.000	0.000		
			SY	0.000	0.00	
			60.00000	0.000		0.00
0680	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	124.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0685	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	1,272.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0690	609-24004	GUTTER TYPE 2 (4 FOOT)	2,127.000	0.000		
			LF	0.000	0.00	
			14.50000	0.000		0.00
0695	609-60011	*CURB TYPE 6 (SECTION M)	1,819.000	0.000		
			LF	0.000	0.00	
			4.50000	0.000		0.00
0700	611-00014	14 FOOT CATTLE GUARD	1.000	0.000		
			EACH	0.000	0.00	
			4,909.00000	0.000		0.00
0705	612-00001	*DELINEATOR (TYPE I)	25.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0710	612-00002	*DELINEATOR (TYPE II)	91.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0715	612-00003	*DELINEATOR (TYPE III)	20.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	612-00021	*DELINEATOR (TYPE I) (BARRIER)	11.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0725	612-00022	*DELINEATOR (TYPE II) (BARRIER)	5.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00
0730	613-00075	*3/4 INCH ELECTRICAL CONDUIT	0.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0735	613-00300	*3 INCH ELECTRICAL CONDUIT	0.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0740	613-01150	*1-1/2 INCH ELECTRICAL CONDUIT (PLASTIC)	25,911.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0745	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,562.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0750	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	2,708.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0750		MATERIAL ALLOWANCE 3 INCH ELEC. CONDUIT (PLASTIC)		0.000		
			LF	0.000	0.00	
			1.39000	0.000		0.00
0755	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			1,500.00000	0.000		0.00
0760	613-32400	*LIGHT STANDARD STEEL (40 FOOT)	108.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0760		MATERIAL ALLOWANCE LIGHT POLES & BASES		0.000		
			EACH	0.000	0.00	
			1,087.00000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 16
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0765	613-40010	*LIGHT STANDARD FOUNDATION	107.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0770	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	108.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0770		MATERIAL ALLOWANCE LUMINAIRE HPS (250 WATT)		0.000		
			EACH	0.000	0.00	
			217.00000	0.000		0.00
0770		MATERIAL ALLOWANCE LAMPS FOR THE LUMIN HPS (250 W)		0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0770		MATERIAL ALLOWANCE LAMPS FOR LUMIN HPS (250 W)		0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0770		MATERIAL ALLOWANCE LAMPS FOR LUMIN HPS (250 W)		0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0770		MATERIAL ALLOWANCE LAMPS FOR LUMIN HPS (250 W)		0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0770		MATERIAL ALLOWANCE LAMPS FOR LUMIN HPS (250W)		0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0770		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0770		MATERIAL ALLOWANCE LAMPS FOR LUMIN HPS (250 W)		0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0770		MATERIAL ALLOWANCE LAMPS FOR LUMIN HPS (250 W)		0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 17
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	614-00012	*SIGN PANEL (CLASS II)	232.120	0.000		
			SF	0.000	0.00	
			16.75000	0.000		0.00
0780	614-00013	*SIGN PANEL (CLASS III)	73.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0785	614-00200	*STEEL SIGN POST (U-2)	74.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0790	614-00818	*STEEL SIGN POST (W 8X18)	20.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0795	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	421.000	0.000		
			LF	0.000	0.00	
			38.00000	0.000		0.00
0800	614-03003	*CONCRETE FOOTING (TYPE 3)	2.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00
0805	614-72875	*LOOP DETECTOR WIRE	0.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0810	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	2.000	0.000		
			EACH	0.000	0.00	
			16,000.00000	0.000		0.00
0815	614-72889	*TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO TYPE) (NON-INVASIVE)	0.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0820	614-80387	*RUMBLE STRIP (GRINDING)	21,496.000	0.000		
			LF	0.000	0.00	
			0.26000	0.000		0.00
0825	615-65005	*IRRIGATION DIVERSION STRUCTURE	1.000	0.000		
			L S	0.000	0.00	
			1,500.00000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 18
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	616-50048	*6 INCH VALVE AND VALVE BOX	1.000	0.000		
			EACH	1.000	575.00	
			575.00000	1.000		575.00
0835	616-50128	*16 INCH VALVE AND VALVE BOX	0.000	0.000		
			EACH	0.000	0.00	
			3,950.00000	0.000		0.00
0840	619-06060	*6 INCH DUCTILE IRON PIPE	48.000	0.000		
			LF	48.000	1,536.00	
			32.00000	48.000		1,536.00
0845	619-06120	*12 INCH DUCTILE IRON PIPE	98.000	0.000		
			LF	10.000	340.00	
			34.00000	10.000		340.00
0850	619-06160	*16 INCH DUCTILE IRON PIPE	289.060	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00
0855	619-10220	*22 INCH WELDED STEEL PIPE	74.000	0.000		
			LF	0.000	0.00	
			82.00000	0.000		0.00
0860	619-10270	*27 INCH WELDED STEEL PIPE	0.000	0.000		
			LF	0.000	0.00	
			147.00000	0.000		0.00
0865	619-10360	*36 INCH WELDED STEEL PIPE	44.000	0.000		
			LF	0.000	0.00	
			248.00000	0.000		0.00
0870	619-71516	*2 INCH AIR AND VACUUM VALVE	2.000	0.000		
			EACH	0.000	0.00	
			4,400.00000	0.000		0.00
0875	619-75064	*8 INCH GATE VALVE	1.000	0.000		
			EACH	0.000	0.00	
			775.00000	0.000		0.00
0880	619-78048	*6 INCH FIRE HYDRANT	1.000	0.000		
			EACH	1.000	2,440.00	
			2,440.00000	1.000		2,440.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 19
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0885	625-00000	CONSTRUCTION SURVEYING	1.000	0.030		
			L S	0.050	4,500.00	
			90,000.00000	0.080		7,200.00
0890	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			585,500.00000	0.000		0.00
0895	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.000	0.00	
			7,500.00000	0.000		0.00
0900	627-00002	*THERMOPLASTIC PAVEMENT MARKING	35,256.000	0.000		
			SF	0.000	0.00	
			1.50000	0.000		0.00
0905	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	2,314.410	0.000		
			GAL	0.000	0.00	
			35.00000	0.000		0.00
0910	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	3,205.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
0915	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	2,350.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0920	629-01001	SURVEY MONUMENT (TYPE 1)	39.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0925	629-01002	SURVEY MONUMENT (TYPE 2)	0.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0930	629-01003	SURVEY MONUMENT (TYPE 3)	1.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0935	630-00000	*FLAGGING	1,572.000	0.000		
			HOURL	94.500	1,701.00	
			18.00000	94.500		1,701.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 20
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0940	630-00003	UNIFORMED TRAFFIC CONTROL	166.000	0.000		
			HOURLY	0.000	0.00	
			45.00000	0.000		0.00
0945	630-00007	TRAFFIC CONTROL INSPECTION	288.000	25.000		
			DAY	15.000	2,025.00	
			135.00000	40.000		5,400.00
0950	630-00012	TRAFFIC CONTROL MANAGEMENT	463.000	5.000		
			DAY	15.000	450.00	
			30.00000	20.000		600.00
0955	630-80001	FLASHING BEACON (PORTABLE)	2.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0960	630-80338	BARRICADE (TYPE 3 M-D) (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0965	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	15.000	1.000		
			EACH	0.000	0.00	
			45.00000	1.000		45.00
0970	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	33.000	8.000		
			EACH	0.500	67.50	
			135.00000	8.500		1,147.50
0975	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	15.000	6.500		
			EACH	0.000	0.00	
			125.00000	6.500		812.50
0980	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	158.000	0.000		
			SF	63.000	756.00	
			12.00000	63.000		756.00
0985	630-80355	PORTABLE MESSAGE SIGN PANEL	4.000	1.000		
			EACH	0.000	0.00	
			16,000.00000	1.000		16,000.00
0990	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 21
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0995	630-80360	DRUM CHANNELIZING DEVICE	349.000	64.500		
			EACH	21.500	860.00	
			40.00000	86.000		3,440.00
1000	630-80370	CONCRETE BARRIER (TEMPORARY)	1,420.000	0.000		
			LF	30.000	450.00	
			15.00000	30.000		450.00
1005	630-80380	TRAFFIC CONE	205.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
1010	630-80391	CHANNELIZING DEVICE (FIXED)	112.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
1015	630-80520	*MOBILE PAVEMENT MARKING ZONE	10.000	0.000		
			DAY	0.000	0.00	
			100.00000	0.000		0.00
1020	630-85010	IMPACT ATTENUATOR (TEMPORARY)	6.000	0.000		
			EACH	0.000	0.00	
			430.00000	0.000		0.00
1025	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1030	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1035	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	57,376.200	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1040	700-70023	F/A ON-THE-JOB TRAINEE	806.400	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1045	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 22
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1050	700-70033	F/A ROADWAY SMOOTHNESS	1,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1055	700-70034	F/A OJT COLORADO PROJECT	879.600	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1060	700-70035	F/A TEMPORARY LIGHTING FROM XCEL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1065	700-70036	FORCED ACCOUNTS FUEL COST ADJUSTMENT	7,831.450	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1070	700-70042	F/A RAILROAD FLAGGING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1075	700-70060	F/A ADJUST /RESTORE UTILITIES	31,983.590	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1080	700-70070	F/A OBTAIN POWER SOURCE FROM XCEL	3,372.710	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1085	700-70310	F/A LANDSCAPING RESTORATION	21,826.960	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1090	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1480	607-11580	FENCE (TEMP) INSTALLATION OF TEMPORARY FENCE (6 FOOT "T" POSTS, 2 STRANDS	3,195.000	2,523.000		
			LF	0.000	0.00	
			1.37000	2,523.000		3,456.51
1485	900-00014	ADDED ITEM (LUMP SUM)/ PRAIRIE DOG HUMANE REMOVAL	1.000	1.000		
			L S	0.000	0.00	
			1,040.60000	1.000		1,040.60

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 23
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1490	625-00001	CONST SURVEYING (HOUR) ADDITIONAL PROJECT SURVEYING	0.000	0.000		
			500.00000	5.000	500.00	500.00
1505	630-80335	BARRICADE (3 M-A) (TEMP) REPLACES EXISTING ITEM BARRICADE 3 M-D	14.000	0.000		
			220.00000	1.000	220.00	220.00
1515	625-00001	CONST SURVEYING (HOUR)	292.000	0.000		
			100.00000	0.000	0.00	0.00
1525	601-40300	*STRUCT CONC COATING F-16-KO (DAD CLARK); F-16-AA (LEE GULCH); GUARDRAIL TYPE 7	5,302.420	0.000		
			6.05000	0.000	0.00	0.00
1535	603-02245	30X19 IN RCP (CIP) REVISION TO LINE 8 (30 X 19 RCEP)	38.000	0.000		
			64.60000	0.000	0.00	0.00
1540	900-00012	ADDED ITEM (FOOT)/ 30 INCH WELDED STEEL PIPE AT DAD CLARK	168.000	0.000		
			181.49000	0.000	0.00	0.00
1545	210-02024	RELAY PIPE (24 IN) RELAY 24 INCH RCP DUE TO ELEVATION CHANGES IN LINE 8	149.000	0.000		
			45.80000	0.000	0.00	0.00
1550	604-30020	MH SLAB BASE (20 FT) DUE TO ELEVATION CHANGES IN LINE 8 MANHOLE 29 L AND 30 L	2.000	0.000		
			4,560.18000	0.000	0.00	0.00
1555	619-11240	PLACE 24 IN WELD STEEL PIPE FIELD REVISION FROM 22 INCH WELDED STEEL PIPE	74.000	0.000		
			96.29000	0.000	0.00	0.00
1560	619-75096	12 IN GATE VALVE 12 NCH GATE VALVE AND VALVE BOX	2.000	0.000		
			1,601.66000	0.000	0.00	0.00
1570	210-04025	MODIFY STRUCTURE DIVERSION STCT. W/ HEADGATE	1.000	0.000		
			629.07000	0.000	0.00	0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 24
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1580	900-00014	ADDED ITEM (LUMP SUM)/ ACCESS SIGNAL CONDUIT - MINERAL	1.000	0.000		
		L S		0.000	0.00	
			3,213.25000	0.000		0.00
1590	202-00200	REM SIDEWALK REMOVAL OF SIDEWALK THROUGHOUT PROJECT	589.000	0.000		
		SY		0.000	0.00	
			8.90000	0.000		0.00
1605	614-00011	SIGN PANEL (CL I) SIGN PANEL (CLASS I)	120.000	0.000		
		SF		0.000	0.00	
			15.40000	0.000		0.00
1625	627-00005	EPOXY PVMT MKG EPOXY PAVEMENT MARKING	65.000	0.000		
		GAL		0.000	0.00	
			77.00000	0.000		0.00
1630	900-00014	ADDED ITEM (LUMP SUM)/ BUILD SERVICE SOUTH OF MINERAL TO POWER LIGHTS	1.000	0.000		
		L S		0.000	0.00	
			1,742.97000	0.000		0.00
1650	900-00014	ADDED ITEM (LUMP SUM)/ TREE DEMOLITION AND REMOVAL-VET DRIVE	1.000	0.000		
		L S		0.000	0.00	
			545.81000	0.000		0.00
1660	900-00014	ADDED ITEM (LUMP SUM)/ LANDSCAPE/IRRIGATION REPAIRS	1.000	0.000		
		L S		0.000	0.00	
			14,266.76000	0.000		0.00
1665	900-00006	ADDED ITEM (DOLLAR)/ NEW LANDSCAPE/IRRIGATION REPAIR	3,222.290	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
1685	900-00024	ADDED ITEM (TON)/	5.080	0.000		
		TON		0.000	0.00	
			486.58000	0.000		0.00
1690	606-02005	END ANCHOR (FLARED)	1.000	0.000		
		EACH		0.000	0.00	
			1,456.00000	0.000		0.00
1695	603-10120	12 IN CSP DETENTION POND	140.000	0.000		
		LF		0.000	0.00	
			28.04000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 25
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1700	604-30005	MH SLAB BASE (5 FT) LINE 8 & DET. POND	2.000	0.000		
			EACH	0.000	0.00	
			2,246.00000	0.000		0.00
1705	203-00100	MUCK EXCAV MUCK EXCAVATION - VARIOUS LOCATIONS	554.000	0.000		
			CY	0.000	0.00	
			11.92000	0.000		0.00
1765	403-34841	HBP (GR SX) (100) (PG 64-22) LEVELING COARSE	8,617.200	0.000		
			TON	0.000	0.00	
			42.75000	0.000		0.00
1770	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION	-929.280	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1775	626-00000	MOBILIZATION ADDITIONAL MOBILIZATION	0.000	0.000		
			L S	0.000	0.00	
			20,288.00000	0.000		0.00
1780	626-00100	MOBILIZATION (W/O AUTOPAY) ADDITIONAL HBP AREA	1.000	0.000		
			L S	0.000	0.00	
			20,288.00000	0.000		0.00
1785	900-00014	ADDED ITEM (LUMP SUM)/ UTILITY DELAY	1.000	0.000		
			L S	0.000	0.00	
			226,325.70000	0.000		0.00
1790	900-00010	ADDED ITEM (HOUR)/ MAINTENANCE (SPECIAL)	56.000	0.000		
			HOOR	0.000	0.00	
			86.00000	0.000		0.00
1795	212-00050	SOD ASPEN GROVE-ACC	7,337.000	0.000		
			SF	0.000	0.00	
			0.84000	0.000		0.00
1800	900-00022	ADDED ITEM (SQUARE YARD)/ SEEDING (LAWN)	4,572.000	0.000		
			SY	0.000	0.00	
			1.26000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 6,873,369.88 \$	180,942.65 \$	300,550.76

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 26
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 C 470 DRAINAGE						
1095	202-00001	*REMOVAL OF STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
1100	202-04001	*PLUG CULVERT	0.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
1105	206-00000	STRUCTURE EXCAVATION	242.000	0.000		
			CY	0.000	0.00	
			5.50000	0.000		0.00
1110	206-00200	STRUCTURE BACKFILL (CLASS 2)	242.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
1115	208-00020	*SILT FENCE	977.000	0.000		
			LF	0.000	0.00	
			1.05000	0.000		0.00
1120	210-00810	*RESET GROUND SIGN	2.000	0.000		
			EACH	0.000	0.00	
			523.00000	0.000		0.00
1125	210-01000	*RESET FENCE	363.000	0.000		
			LF	0.000	0.00	
			12.45000	0.000		0.00
1130	212-00006	SEEDING (NATIVE)	0.800	0.000		
			ACRE	0.000	0.00	
			715.00000	0.000		0.00
1135	213-00002	MULCHING (WEED FREE HAY)	0.800	0.000		
			ACRE	0.000	0.00	
			525.00000	0.000		0.00
1140	506-00212	RIPRAP (12 INCH)	37.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
1145	603-30024	*24 INCH STEEL END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			335.00000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 27
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 C 470 DRAINAGE						
1150	603-50024	*24 INCH PLASTIC PIPE	459.000	0.000		
			LF	0.000	0.00	
			64.00000	0.000		0.00
1155	604-00305	*INLET TYPE C (5 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			1,850.00000	0.000		0.00
1160	604-00310	*INLET TYPE C (10 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			2,550.00000	0.000		0.00
1165	604-30010	*MANHOLE SLAB BASE (10 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
1170	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	0.000	0.000		
			EACH	0.000	0.00	
			45.00000	0.000		0.00
1175	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	3.000	0.000		
			EACH	0.000	0.00	
			135.00000	0.000		0.00
1565	210-01140	RES GDRAIL TY 4 C-470 DRAINAGE (TEMPORARY) BARRIER TYPE IV	750.000	0.000		
			LF	0.000	0.00	
			7.20000	0.000		0.00
1600	210-01200	RES END ANCHORAGE RESET END ANCHORAGE GUARDRAIL TYPE 3	1.000	0.000		
			EACH	0.000	0.00	
			877.75000	0.000		0.00
			CAT 0201	CURRENT AMT \$	55,172.95 \$	0.00 \$
CAT NO0202 TRAFFIC INTERCONNECT						
1640	613-01150	1-1/2 IN ELEC COND (P) TRAFFIC INTERCONNECT LINE	12,837.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
1645	613-07034	PULL BOX (24"X36"X18") SPECIAL TRAFFIC INTERCONNECT LINE	25.000	0.000		
			EACH	0.000	0.00	
			604.00000	0.000		0.00
			CAT 0202	CURRENT AMT \$	104,959.00 \$	0.00 \$

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN 12/10/2002

09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 ADDITIONAL ROADWAY						
1710	202-00240	REM ASPHALT MAT (PLANING) ADDITIONAL HBP OVERLAY	0.000	0.000		
			SY	0.000	0.00	
			0.50000	0.000		0.00
1715	210-04010	ADJ MANHOLE ADDITIONAL HBP OVERLAY	12.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
1720	210-04050	ADJ VALVE BOX ADDITIONAL HBP OVERLAY	6.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
1725	403-00720	HBP (PATCHING) (ASPH) ADDITIONAL HBP OVERLAY	0.000	0.000		
			TON	0.000	0.00	
			100.00000	0.000		0.00
1730	403-33871	HBP (GR S) (100) (PG 76-28) ADDITIONAL HBP OVERLAY	3,758.000	0.000		
			TON	0.000	0.00	
			41.00000	0.000		0.00
1735	420-00500	GEOTEXTILE (PAVING) ADDITIONAL HBP OVERLAY	19,650.000	0.000		
			SY	0.000	0.00	
			0.98000	0.000		0.00
1740	627-01000	PREFORM PLASTIC PVMT MKG (TY A) ADDITIONAL HBP OVERLAY	510.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
1745	627-00002	THERMOPLASTIC PVMT MKG ADDITIONAL HBP OVERLAY	4,654.000	0.000		
			SF	0.000	0.00	
			1.50000	0.000		0.00
1750	630-00000	FLAGGING ADDITIONAL HBP OVERLAY	71.000	0.000		
			HOUR	0.000	0.00	
			18.00000	0.000		0.00
1755	630-00012	TRAF CTRL MGMT ADDITIONAL HBP OVERLAY	4.000	0.000		
			DAY	0.000	0.00	
			30.00000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 29
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 ADDITIONAL ROADWAY						
1760	630-00003	UNIFORMED TRAF CTRL ADDITIONAL HBP OVERLAY	0.000	0.000		
			hour	0.000	0.00	
			45.00000	0.000		0.00
			CAT 0203	CURRENT AMT \$	189,784.00 \$	0.00 \$
CAT NO0300 DAD CLARK GULCH F-16-KO						
1180	202-00450	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 1)	44.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
1185	202-00454	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 2A)	73.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
1190	202-00460	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 3)	0.000	0.000		
			SY	0.000	0.00	
			80.00000	0.000		0.00
1195	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	0.500	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
1200	206-00000	STRUCTURE EXCAVATION	464.000	0.000		
			CY	0.000	0.00	
			5.50000	0.000		0.00
1205	206-00100	*STRUCTURE BACKFILL (CLASS 1)	539.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
1210	206-00200	STRUCTURE BACKFILL (CLASS 2)	211.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
1215	206-00360	MECHANICAL REINFORCEMENT OF SOIL	539.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
1220	206-01782	SHORING (AREA 2)	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 30
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 DAD CLARK GULCH F-16-KO						
1225	304-06007	AGGREGATE BASE COURSE (CLASS 6)	18.000	0.000		
			CY	0.000	0.00	
			28.00000	0.000		0.00
1230	403-33871	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	0.000	0.000		
			TON	0.000	0.00	
			41.00000	0.000		0.00
1235	502-11274	*STEEL PILING (HP 12X74)	585.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
1240	506-00212	RIPRAP (12 INCH)	3.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
1245	513-00690	BRIDGE DRAIN (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
1245		MATERIAL ALLOWANCE DAD CLARK BRIDGE DRAIN		0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
1250	515-00121	WATERPROOFING (MEMBRANE)	0.000	0.000		
			LF	0.000	0.00	
			7.39000	0.000		0.00
1255	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	94.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
1255		MATERIAL ALLOWANCE DAD CLARK EXPANSION DEVICE		0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
1260	601-03040	CONCRETE CLASS D (BRIDGE)	338.400	0.000		
			CY	0.000	0.00	
			250.00000	0.000		0.00
1260		MATERIAL ALLOWANCE STAY IN PLACE DECK FORMS - DAD CLARK		0.000		
			CY	15.576	3,894.00	
			250.00000	15.576		3,894.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 31
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 DAD CLARK GULCH F-16-KO						
1265	601-03041	CONCRETE CLASS D (BRIDGE) (SPECIAL)	16.560	0.000		
			CY	0.000	0.00	
			180.00000	0.000		0.00
1270	602-00000	*REINFORCING STEEL	6,795.000	0.000		
			LB	0.000	0.00	
			0.40000	0.000		0.00
1275	602-00020	*REINFORCING STEEL (EPOXY COATED)	44,170.274	0.000		
			LB	0.000	0.00	
			0.48000	0.000		0.00
1280	606-00720	*GUARDRAIL TYPE 7 (STYLE CC)	180.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
1285	606-10700	*BRIDGE RAIL TYPE 7	342.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
1290	618-00154	*PRESTRESSED CONCRETE I (BT54)	555.000	0.000		
			LF	0.000	0.00	
			105.00000	0.000		0.00
1290		MATERIAL ALLOWANCE BT-54 GIRDERS (DAD CLARK)		0.000		
			LF	0.000	0.00	
			105.00000	0.000		0.00
1495	515-00120	*WATERPROOFING (MEMBRANE) REPLACES EXISTING ITEM WITH INCORRECT UNIT TYPE.	1,058.000	0.000		
			SY	0.000	0.00	
			7.39000	0.000		0.00
1510	900-00012	ADDED ITEM (FOOT)/ DAD CLARK STRUCTURE - PILING CUT-OFFS	75.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
1530	900-00014	ADDED ITEM (LUMP SUM)/ REMOVAL OF ARCH AT VETERINARY DRIVEWAY	1.000	0.000		
			L S	0.000	0.00	
			3,150.00000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 32
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 DAD CLARK GULCH F-16-KO						
1680	601-03020	CONC CL D (MISC) DAD CLARK BRIDGE	6.500	0.000		
			CY	0.000	0.00	
			591.08000	0.000		0.00
			CAT 0300	CURRENT AMT \$	283,194.17 \$	3,894.00 \$
						3,894.00
CAT NO0301 LEE GULCH F-16-AA						
1295	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	0.375	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
1300	206-00000	STRUCTURE EXCAVATION	1,128.000	0.000		
			CY	0.000	0.00	
			5.50000	0.000		0.00
1305	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,390.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
1310	206-00200	STRUCTURE BACKFILL (CLASS 2)	196.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
1315	206-01781	SHORING (AREA 1)	1.000	0.000		
			L S	0.000	0.00	
			40,000.00000	0.000		0.00
1320	403-33871	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	0.000	0.000		
			TON	0.000	0.00	
			41.00000	0.000		0.00
1325	514-00000	PIPE RAILING	69.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
1325		MATERIAL ALLOWANCE PIPE RAILING ON-SITE		0.000		
			LF	0.000	0.00	
			63.00000	0.000		0.00
1330	515-00121	WATERPROOFING (MEMBRANE)	0.000	0.000		
			LF	0.000	0.00	
			7.39000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 33
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301	LEE GULCH	F-16-AA				
1335	601-03040	CONCRETE CLASS D (BRIDGE)	362.100	0.000		
			CY	0.000	0.00	
			250.00000	0.000		0.00
1340	602-00000	*REINFORCING STEEL	11,264.320	0.000		
			LB	0.000	0.00	
			0.40000	0.000		0.00
1345	602-00020	*REINFORCING STEEL (EPOXY COATED)	36,078.000	0.000		
			LB	0.000	0.00	
			0.48000	0.000		0.00
1350	606-00720	*GUARDRAIL TYPE 7 (STYLE CC)	37.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
1355	606-10700	*BRIDGE RAIL TYPE 7	58.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
1360	608-00006	CONCRETE SIDEWALK (6 INCH)	163.000	0.000		
			SY	0.000	0.00	
			28.00000	0.000		0.00
1365	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	0.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
1370	613-72150	*LUMINAIRE HIGH PRESSURE SODIUM (WALL TYPE) (150 WATT)	2.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
1500	515-00120	*WATERPROOFING (MEMBRANE) REPLACES EXISTING ITEM DUE TO INCORRECT UNIT TYPE.	114.000	0.000		
			SY	0.000	0.00	
			7.39000	0.000		0.00
1585	900-00014	ADDED ITEM (LUMP SUM)/ LEE GULCH - DELAY DUE TO OVERHEAD ELECTRIC LINES	1.000	0.000		
			L S	0.000	0.00	
			15,878.00000	0.000		0.00
1635	900-00014	ADDED ITEM (LUMP SUM)/ REBUILD DRY STACK WALLS	1.000	0.000		
			L S	0.000	0.00	
			11,179.00000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 LEE GULCH F-16-AA						
1655	900-00014	ADDED ITEM (LUMP SUM)/ LEE GULCH SIDEWALK REPAIR	1.000	0.000		
			L S	0.000	0.00	
			3,587.11000	0.000		0.00
1670	506-00209	RIPRAP (9 IN) 9 INCH RIP RAP	21.000	0.000		
			CY	0.000	0.00	
			87.87000	0.000		0.00
			CAT 0301	CURRENT AMT \$	241,308.01 \$	0.00 \$
CAT NO0302 LEE GULCH WALLS F-16-BS & BT						
1375	206-00000	STRUCTURE EXCAVATION	1,756.000	0.000		
			CY	0.000	0.00	
			5.50000	0.000		0.00
1380	206-00100	*STRUCTURE BACKFILL (CLASS 1)	2,495.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
1385	601-03050	CONCRETE CLASS D (WALL)	208.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
1390	602-00000	*REINFORCING STEEL	37,273.290	0.000		
			LB	0.000	0.00	
			0.40000	0.000		0.00
1395	602-00020	*REINFORCING STEEL (EPOXY COATED)	6,970.292	0.000		
			LB	0.000	0.00	
			0.48000	0.000		0.00
1400	605-83001	GEOCOMPOSITE DRAIN WITHOUT PIPE	126.000	0.000		
			SY	0.000	0.00	
			5.50000	0.000		0.00
1405	606-10700	*BRIDGE RAIL TYPE 7	233.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
			CAT 0302	CURRENT AMT \$	148,731.06 \$	0.00 \$
CAT NO0303 WOLHURST WALL F-16-BU						
1410	206-00000	STRUCTURE EXCAVATION	10,067.000	0.000		
			CY	0.000	0.00	
			5.50000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN 12/10/2002

09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 WOLHURST WALL F-16-BU						
1415	206-00100	*STRUCTURE BACKFILL (CLASS 1)	11,937.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
1420	601-03050	CONCRETE CLASS D (WALL)	1,267.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
1425	602-00000	*REINFORCING STEEL	142,125.000	0.000		
			LB	0.000	0.00	
			0.40000	0.000		0.00
1430	605-83001	GEOCOMPOSITE DRAIN WITHOUT PIPE	796.000	0.000		
			SY	0.000	0.00	
			5.50000	0.000		0.00
1595	900-00021	ADDED ITEM (SQUARE FOOT)/ LANDSCAPE ROCK AT WOLHURST WALL	9,140.000	0.000		
			SF	0.000	0.00	
			2.66000	0.000		0.00
			CAT 0303	CURRENT AMT \$	735,874.90 \$	0.00 \$
CAT NO0304 MEADOWOOD WALL F-16-BV						
1435	206-00000	STRUCTURE EXCAVATION	2,308.000	0.000		
			CY	0.000	0.00	
			5.50000	0.000		0.00
1440	206-00100	*STRUCTURE BACKFILL (CLASS 1)	2,689.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
1445	601-03050	CONCRETE CLASS D (WALL)	287.400	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
1450	602-00000	*REINFORCING STEEL	34,447.000	0.000		
			LB	0.000	0.00	
			0.40000	0.000		0.00
1455	605-83001	GEOCOMPOSITE DRAIN WITHOUT PIPE	175.000	0.000		
			SY	0.000	0.00	
			5.50000	0.000		0.00

CONTID: C12287
 PCN: 12287-BID
 PROJECT: NH 0853-038

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 36
 ESTIMATE RUN 12/10/2002
 09:40:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 MEADOWOOD WALL F-16-BV						
1575	900-00014	ADDED ITEM (LUMP SUM)/ RE-LOCATE RESIDENTIAL ELECTRICAL SERVICES	1.000	0.000		
			L S	0.000	0.00	
			11,697.33000	0.000		0.00
1610	304-09014	ABC (SPEC) MEADOWOOD SUB-EXC.	1,099.000	0.000		
			TON	0.000	0.00	
			17.77000	0.000		0.00
1615	900-00014	ADDED ITEM (LUMP SUM)/ SWITCH ELECTRICAL SERVICE FROM OLD CABINETS TO NEW CABINETS	1.000	0.000		
			L S	0.000	0.00	
			4,007.28000	0.000		0.00
1675	900-00014	ADDED ITEM (LUMP SUM)/ MEADOWOOD UNDERDRAIN REPAIR	1.000	0.000		
			L S	0.000	0.00	
			5,622.83000	0.000		0.00
			CAT 0304	CURRENT AMT \$	202,913.97 \$	0.00 \$ 0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1460	620-00001	FIELD OFFICE (CLASS 1)	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
1465	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
1470	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
1475	620-00020	SANITARY FACILITY	2.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
			CAT 0400	CURRENT AMT \$	59,000.00 \$	0.00 \$ 57,000.00
PROJECT TOTAL			CURRENT AMT \$	8,894,307.94 \$	184,836.65 \$	361,444.76