

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0005	201-00000	*CLEARING AND GRUBBING	1.000	0.000		
			L S	0.000	0.00	
			15,300.00000	0.000		0.00
0010	202-00001	*REMOVAL OF STRUCTURE (INLETS)	20.000	0.000		
			EACH	0.000	0.00	
			1,020.00000	0.000		0.00
0015	202-00033	*REMOVAL OF PIPE	48.500	0.000		
			EACH	0.000	0.00	
			1,020.00000	0.000		0.00
0020	202-00090	*REMOVAL OF DELINEATOR	350.000	0.000		
			EACH	0.000	0.00	
			5.70000	0.000		0.00
0025	202-00190	*REMOVAL OF CONCRETE MEDIAN COVER	1,578.000	0.000		
			M2	0.000	0.00	
			7.10000	0.000		0.00
0030	202-00203	*REMOVAL OF CURB AND GUTTER	2,617.300	0.000		
			M	332.000	3,054.40	
			9.20000	332.000		3,054.40
0035	202-00220	*REMOVAL OF ASPHALT MAT	2,892.200	0.000		
			M2	498.000	1,494.00	
			3.00000	498.000		1,494.00
0040	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	68,195.800	0.000		
			M2	0.000	0.00	
			1.50000	0.000		0.00
0045	202-00250	*REMOVAL OF PAVEMENT MARKING	4,748.600	0.000		
			M2	227.000	2,497.00	
			11.00000	227.000		2,497.00
0050	202-00495	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	0.000		
			L S	0.000	0.00	
			12,000.00000	0.000		0.00
0055	202-00810	*REMOVAL OF GROUND SIGN	117.000	0.000		
			EACH	0.000	0.00	
			77.00000	0.000		0.00

CONTID: C12317
PCN: 12317-BID
PROJECT: NH 2872-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
ESTIMATE RUN 07/05/2000
09:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00855	*REMOVAL OF TRAFFIC SIGNAL CONTROLLER CABINET	1.000	0.000		
			EACH	0.000	0.00	
			306.00000	0.000		0.00
0065	202-00895	*REMOVAL OF IMPACT ATTENUATOR	1.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0070	202-01000	*REMOVAL OF FENCE	14,662.000	0.000		
			M	0.000	0.00	
			0.80000	0.000		0.00
0075	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	469.230	0.000		
			M	0.000	0.00	
			9.00000	0.000		0.00
0080	202-01300	*REMOVAL OF END ANCHORAGE	16.000	0.000		
			EACH	0.000	0.00	
			230.00000	0.000		0.00
0085	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	77,251.200	0.000		
			M3	0.000	0.00	
			8.50000	0.000		0.00
0090	203-00062	*EMBANKMENT MATERIAL (COMPLETE IN PLACE) (SPECIAL)	80,259.000	0.000		
			M3	0.000	0.00	
			6.81000	0.000		0.00
0095	203-01500	*BLADING	22.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0100	206-00000	*STRUCTURE EXCAVATION	1,810.420	0.000		
			M3	0.000	0.00	
			10.20000	0.000		0.00
0105	206-00065	*STRUCTURE BACKFILL (FLOW-FILL)	1,393.150	0.000		
			M3	0.000	0.00	
			70.70000	0.000		0.00
0110	206-00100	*STRUCTURE BACKFILL (CLASS 1)	0.000	0.000		
			M3	0.000	0.00	
			180.00000	0.000		0.00

CONTID: C12317
PCN: 12317-BID
PROJECT: NH 2872-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
ESTIMATE RUN 07/05/2000
09:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0115	206-00510	*FILTER MATERIAL (CLASS A)	191.300	0.000		
			M3	0.000	0.00	
			41.00000	0.000		0.00
0120	207-00205	*TOPSOIL	11,164.500	0.000		
			M3	0.000	0.00	
			3.00000	0.000		0.00
0125	207-00210	*STOCKPILE TOPSOIL	11,970.000	0.000		
			M3	0.000	0.00	
			2.00000	0.000		0.00
0130	207-00305	*WETLAND TOPSOIL	245.000	0.000		
			M3	0.000	0.00	
			7.00000	0.000		0.00
0135	207-00310	*STOCKPILE WETLAND TOPSOIL	245.000	0.000		
			M3	0.000	0.00	
			7.00000	0.000		0.00
0140	208-00011	*EROSION BALES (WEED FREE)	138.000	0.000		
			EACH	0.000	0.00	
			13.00000	0.000		0.00
0145	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0150	210-00011	RESET MAILBOX STRUCTURE (TYPE 1)	1.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0155	210-00012	RESET MAILBOX STRUCTURE (TYPE 2)	1.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0160	210-00750	*RESET LIGHT STANDARD	8.000	0.000		
			EACH	0.000	0.00	
			560.00000	0.000		0.00
0165	210-00760	*RESET LUMINAIRE	9.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00

CONTID: C12317
PCN: 12317-BID
PROJECT: NH 2872-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
ESTIMATE RUN 07/05/2000
09:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0170	210-00810	*RESET GROUND SIGN	7.000	0.000		
		EACH		0.000	0.00	
			97.00000	0.000		0.00
0175	210-00855	*RESET TRAFFIC SIGNAL CONTROLLER CABINET	1.000	0.000		
		EACH		0.000	0.00	
			1,000.00000	0.000		0.00
0180	210-01011	*RESET GATE	0.000	0.000		
		EACH		0.000	0.00	
			122.00000	0.000		0.00
0185	212-00006	*SEEDING (NATIVE)	15.240	0.000		
		HA		0.000	0.00	
			672.00000	0.000		0.00
0190	212-00028	*SEEDING (WETLANDS)	0.100	0.000		
		HA		0.000	0.00	
			918.00000	0.000		0.00
0195	213-00001	*MULCHING	0.000	0.000		
		T		0.000	0.00	
			117.00000	0.000		0.00
0200	213-00003	*MULCHING (WEED FREE)	15.340	0.000		
		HA		0.000	0.00	
			700.00000	0.000		0.00
0205	213-00061	*MULCH TACKIFIER	2,392.000	0.000		
		KG		0.000	0.00	
			4.00000	0.000		0.00
0210	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	10,953.270	0.000		
		T		0.000	0.00	
			26.00000	0.000		0.00
0215	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	421.790	0.000		
		T		0.000	0.00	
			122.00000	0.000		0.00
0220	403-34342	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (96)(PG 64-28)	9,467.130	0.000		
		T		0.000	0.00	
			60.00000	0.000		0.00

CONTID: C12317
PCN: 12317-BID
PROJECT: NH 2872-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
ESTIMATE RUN 07/05/2000
09:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0225	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	8,588.000	0.000		
		L		0.000	0.00	
			0.80000	0.000		0.00
0230	412-00600	CONCRETE PAVEMENT (150 MM)	321.500	0.000		
		M2		0.000	0.00	
			35.00000	0.000		0.00
0235	412-01100	*CONCRETE PAVEMENT (275 MM)	211,202.900	0.000		
		M2		0.000	0.00	
			27.30000	0.000		0.00
0235		MATERIAL ALLOWANCE 57 ROCK		0.000		
		T		0.000	0.00	
			8.71000	0.000		0.00
0235		MATERIAL ALLOWANCE CONCRETE SAND		0.000		
		T		0.000	0.00	
			3.20000	0.000		0.00
0235		MATERIAL ALLOWANCE DOWEL BARS		0.000		
		EACH		0.000	0.00	
			1.00000	0.000		0.00
0235		MATERIAL ALLOWANCE ROCK AND SAND		0.000		
		M2		0.000	0.00	
			2.51000	0.000		0.00
0240	506-00212	*RIPRAP (300 MM)	186.000	0.000		
		M3		0.000	0.00	
			88.00000	0.000		0.00
0245	507-00400	*BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	131.000	0.000		
		T		0.000	0.00	
			255.00000	0.000		0.00
0250	509-00001	*STRUCTURAL STEEL (GALVANIZED)	51.000	0.000		
		KG		0.000	0.00	
			13.30000	0.000		0.00
0255	513-00690	*BRIDGE DRAIN (SPECIAL)	1.000	0.000		
		EACH		0.000	0.00	
			2,400.00000	0.000		0.00

CONTID: C12317
PCN: 12317-BID
PROJECT: NH 2872-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
ESTIMATE RUN 07/05/2000
09:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0260	518-00106	*WATERSTOP (150 MM)	0.000	0.000		
			M	0.000	0.00	
			112.00000	0.000		0.00
0265	518-01002	*BRIDGE EXPANSION DEVICE (0-50 MM)	69.000	0.000		
			M	0.000	0.00	
			188.00000	0.000		0.00
0270	518-01004	*BRIDGE EXPANSION DEVICE (0-100 MM)	69.000	0.000		
			M	0.000	0.00	
			367.00000	0.000		0.00
0270		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE 0-100 MM		0.000		
			M	0.000	0.00	
			220.63000	0.000		0.00
0275	601-01050	*CONCRETE CLASS B (WALL)	7.340	0.000		
			M3	0.000	0.00	
			1,250.00000	0.000		0.00
0280	601-03040	*CONCRETE CLASS D (BRIDGE)	198.500	0.000		
			M3	0.000	0.00	
			340.00000	0.000		0.00
0285	601-03050	*CONCRETE CLASS D (WALL)	2.000	0.000		
			M3	0.000	0.00	
			800.00000	0.000		0.00
0290	601-06040	*CONCRETE CLASS SF (SILICA FUME MODIFIED)	53.600	0.000		
			M3	0.000	0.00	
			1,830.00000	0.000		0.00
0295	602-00000	*REINFORCING STEEL	20,215.000	0.000		
			KG	0.000	0.00	
			1.30000	0.000		0.00
0295		MATERIAL ALLOWANCE REINFORCING STEEL		0.000		
			KG	0.000	0.00	
			0.57000	0.000		0.00
0300	603-01180	*450 MM REINFORCED CONCRETE PIPE	23.400	0.000		
			M	0.000	0.00	
			122.00000	0.000		0.00

CONTID: C12317
PCN: 12317-BID
PROJECT: NH 2872-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
ESTIMATE RUN 07/05/2000
09:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0305	603-01240	*600 MM REINFORCED CONCRETE PIPE	551.450	0.000		
		M		0.000	0.00	
			140.00000	0.000		0.00
0310	603-01360	*900 MM REINFORCED CONCRETE PIPE	109.900	0.000		
		M		0.000	0.00	
			216.00000	0.000		0.00
0315	603-02300	*960X610 MM REINFORCED CONCRETE PIPE ELLIPTICAL	268.300	0.000		
		M		0.000	0.00	
			306.00000	0.000		0.00
0320	603-05018	*450 MM REINFORCED CONCRETE END SECTION	1.000	0.000		
		EACH		0.000	0.00	
			433.00000	0.000		0.00
0325	603-05024	*600 MM REINFORCED CONCRETE END SECTION	20.000	0.000		
		EACH		0.000	0.00	
			561.00000	0.000		0.00
0330	603-05036	*900 MM REINFORCED CONCRETE END SECTION	5.000	0.000		
		EACH		0.000	0.00	
			867.00000	0.000		0.00
0335	603-05130	*960X610 MM REINFORCED CONCRETE END SECTION ELLIPTICAL	6.000	0.000		
		EACH		0.000	0.00	
			867.00000	0.000		0.00
0340	603-10150	*375 MM CORRUGATED STEEL PIPE	4.000	0.000		
		M		0.000	0.00	
			132.00000	0.000		0.00
0345	603-10180	*450 MM CORRUGATED STEEL PIPE	170.900	0.000		
		M		0.000	0.00	
			122.00000	0.000		0.00
0350	603-10240	*600 MM CORRUGATED STEEL PIPE	18.900	0.000		
		M		0.000	0.00	
			132.00000	0.000		0.00
0355	603-10420	*1050 MM CORRUGATED STEEL PIPE	14.000	0.000		
		M		0.000	0.00	
			175.00000	0.000		0.00

CONTID: C12317
PCN: 12317-BID
PROJECT: NH 2872-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
ESTIMATE RUN 07/05/2000
09:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0360	603-10480	*1200 MM CORRUGATED STEEL PIPE	38.500	0.000		
		M		0.000	0.00	
			173.00000	0.000		0.00
0365	603-15048	*1200 MM EQUIVALENT CORRUGATED STEEL PIPE ARCH	84.800	0.000		
		M		0.000	0.00	
			214.00000	0.000		0.00
0370	603-30018	*450 MM STEEL END SECTION	10.000	0.000		
		EACH		0.000	0.00	
			275.00000	0.000		0.00
0375	603-30024	*600 MM STEEL END SECTION	1.000	0.000		
		EACH		0.000	0.00	
			408.00000	0.000		0.00
0380	603-30042	*1050 MM STEEL END SECTION	2.000	0.000		
		EACH		0.000	0.00	
			663.00000	0.000		0.00
0385	603-30048	*1200 MM STEEL END SECTION	1.000	0.000		
		EACH		0.000	0.00	
			816.00000	0.000		0.00
0390	603-31348	*1200 MM EQUIVALENT ARCH STEEL END SECTION	4.000	0.000		
		EACH		0.000	0.00	
			851.00000	0.000		0.00
0395	604-00305	*INLET TYPE C (2 M)	16.000	0.000		
		EACH		0.000	0.00	
			2,200.00000	0.000		0.00
0400	604-00310	*INLET TYPE C (4 M)	1.000	0.000		
		EACH		0.000	0.00	
			3,570.00000	0.000		0.00
0405	604-19105	*INLET TYPE R L 1.5 (2 M)	4.000	0.000		
		EACH		0.000	0.00	
			3,570.00000	0.000		0.00
0410	606-00301	*GUARDRAIL TYPE 3 (1905 MM POST SPACING)	675.600	0.000		
		M		0.000	0.00	
			51.00000	0.000		0.00

CONTID: C12317
PCN: 12317-BID
PROJECT: NH 2872-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
ESTIMATE RUN 07/05/2000
09:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0415	606-01340	*END ANCHORAGE TYPE 3D	5.000	0.000		
		EACH		0.000	0.00	
			450.00000	0.000		0.00
0420	606-01370	*END ANCHORAGE TYPE 3G	5.000	0.000		
		EACH		0.000	0.00	
			852.00000	0.000		0.00
0425	606-01380	*END ANCHORAGE TYPE 3H	5.000	0.000		
		EACH		0.000	0.00	
			571.00000	0.000		0.00
0430	606-01395	*END ANCHORAGE TYPE 3L	2.000	0.000		
		EACH		0.000	0.00	
			107.00000	0.000		0.00
0435	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	7.000	0.000		
		EACH		0.000	0.00	
			2,422.00000	0.000		0.00
0440	606-11010	*BRIDGE RAIL TYPE 10R	364.000	0.000		
		M		0.000	0.00	
			184.00000	0.000		0.00
0440		MATERIAL ALLOWANCE FOR STRUCTURE L-26-H		0.000		
		M		0.000	0.00	
			124.39000	0.000		0.00
0445	606-11015	*BRIDGE RAIL TYPE 10R (SPECIAL)	62.000	0.000		
		M		0.000	0.00	
			198.00000	0.000		0.00
0445		MATERIAL ALLOWANCE FOR STRUCTURE L-26-BR		0.000		
		M		0.000	0.00	
			124.39000	0.000		0.00
0450	607-00005	*END POST	69.000	0.000		
		EACH		0.000	0.00	
			87.00000	0.000		0.00
0455	607-00010	*CORNER AND LINE BRACE POST	73.000	0.000		
		EACH		0.000	0.00	
			97.00000	0.000		0.00

CONTID: C12317
PCN: 12317-BID
PROJECT: NH 2872-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
ESTIMATE RUN 07/05/2000
09:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0460	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	13,070.200	0.000		
			M	0.000	0.00	
			2.85000	0.000		0.00
0465	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	2,917.000	0.000		
			M	0.000	0.00	
			24.50000	0.000		0.00
0470	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	352.700	0.000		
			M	0.000	0.00	
			32.00000	0.000		0.00
0475	609-60011	*CURB TYPE 6 (SECTION M)	114.000	0.000		
			M	0.000	0.00	
			30.00000	0.000		0.00
0480	610-00030	MEDIAN COVER MATERIAL (CONCRETE)	5,002.500	0.000		
			M2	0.000	0.00	
			20.30000	0.000		0.00
0485	612-00001	*DELINEATOR (TYPE I)	334.000	0.000		
			EACH	0.000	0.00	
			13.00000	0.000		0.00
0490	612-00002	*DELINEATOR (TYPE II)	356.000	0.000		
			EACH	0.000	0.00	
			14.00000	0.000		0.00
0495	612-00003	*DELINEATOR (TYPE III)	23.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0500	612-00022	*DELINEATOR (TYPE II) (BARRIER)	0.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00
0505	613-01200	*50 MM ELECTRICAL CONDUIT (PLASTIC)	1,459.000	0.000		
			M	0.000	0.00	
			40.00000	0.000		0.00
0510	613-05000	*DIRECT-BURIAL CABLE	0.000	0.000		
			M	0.000	0.00	
			46.00000	0.000		0.00

CONTID: C12317
PCN: 12317-BID
PROJECT: NH 2872-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
ESTIMATE RUN 07/05/2000
09:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0515	613-10000	*WIRING	1.000	0.000		
		L S		0.000	0.00	
			1,500.00000	0.000		0.00
0520	613-40010	*LIGHT STANDARD FOUNDATION	8.000	0.000		
		EACH		0.000	0.00	
			612.00000	0.000		0.00
0525	614-00011	*SIGN PANEL (CLASS I)	35.390	0.000		
		M2		0.000	0.00	
			230.00000	0.000		0.00
0530	614-00012	*SIGN PANEL (CLASS II)	82.760	0.000		
		M2		0.000	0.00	
			240.00000	0.000		0.00
0535	614-00013	*SIGN PANEL (CLASS III)	23.160	0.000		
		M2		0.000	0.00	
			260.00000	0.000		0.00
0540	614-00200	*STEEL SIGN POST (U-2)	33.000	0.000		
		M		0.000	0.00	
			25.00000	0.000		0.00
0545	614-00612	*STEEL SIGN POST (W 150X18)	50.240	0.000		
		M		0.000	0.00	
			96.00000	0.000		0.00
0550	614-00818	*STEEL SIGN POST (W 200X27)	10.540	0.000		
		M		0.000	0.00	
			131.00000	0.000		0.00
0555	614-01502	*STEEL SIGN POST (50 MM ROUND)	337.220	0.000		
		M		0.000	0.00	
			25.50000	0.000		0.00
0560	614-01552	*STEEL SIGN POST (65 MM ROUND) (SLIPBASE)	116.830	0.000		
		M		0.000	0.00	
			97.00000	0.000		0.00
0565	614-03001	*CONCRETE FOOTING (TYPE 1)	8.000	0.000		
		EACH		0.000	0.00	
			510.00000	0.000		0.00

CONTID: C12317
PCN: 12317-BID
PROJECT: NH 2872-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
ESTIMATE RUN 07/05/2000
09:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0570	614-03003	*CONCRETE FOOTING (TYPE 3)	2.000	0.000		
			EACH	0.000	0.00	
			765.00000	0.000		0.00
0575	614-72875	*LOOP DETECTOR WIRE	320.000	0.000		
			M	0.000	0.00	
			10.00000	0.000		0.00
0580	614-85115	*IMPACT ATTENUATOR (QUADGUARD)	2.000	0.000		
			EACH	0.000	0.00	
			21,000.00000	0.000		0.00
0585	615-00050	EMBANKMENT PROTECTOR TYPE 5	2.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0590	621-00450	*DETOUR PAVEMENT	3,323.000	0.000		
			M2	1,661.500	99,690.00	
			60.00000	1,661.500		99,690.00
0595	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.075	18,750.00	
			250,000.00000	0.075		18,750.00
0600	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			600,000.00000	0.000		0.00
0605	627-00001	*PAVEMENT MARKING PAINT	3,048.900	0.000		
			L	1,165.000	5,941.50	
			5.10000	1,165.000		5,941.50
0610	627-00005	*EPOXY PAVEMENT MARKING	2,405.000	0.000		
			L	0.000	0.00	
			30.00000	0.000		0.00
0615	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	776.200	0.000		
			M2	0.000	0.00	
			99.00000	0.000		0.00
0620	630-00000	*FLAGGING	1,825.830	0.000		
			HOURL	17.000	397.80	
			23.40000	17.000		397.80

CONTID: C12317
PCN: 12317-BID
PROJECT: NH 2872-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
ESTIMATE RUN 07/05/2000
09:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0625	630-00002	*TRAFFIC CONTROL SUPERVISOR	298.000	0.000		
		DAY		6.000	2,142.00	
			357.00000	6.000		2,142.00
0630	630-00007	*TRAFFIC CONTROL INSPECTION	204.000	0.000		
		DAY		1.000	153.00	
			153.00000	1.000		153.00
0635	630-80001	*FLASHING BEACON (PORTABLE)	5.000	0.000		
		EACH		2.000	3,672.00	
			1,836.00000	2.000		3,672.00
0640	630-80338	*BARRICADE (TYPE 3 M-D) (TEMPORARY)	13.000	0.000		
		EACH		0.000	0.00	
			306.00000	0.000		0.00
0645	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	7.000	0.000		
		EACH		1.000	97.00	
			97.00000	1.000		97.00
0650	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	146.000	0.000		
		EACH		48.500	4,462.00	
			92.00000	48.500		4,462.00
0655	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	0.000	0.000		
		EACH		0.000	0.00	
			102.00000	0.000		0.00
0660	630-80356	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (A TYPE)	2.000	0.000		
		EACH		1.000	1,200.00	
			1,200.00000	1.000		1,200.00
0665	630-80360	*DRUM CHANNELIZING DEVICE	100.000	0.000		
		EACH		38.000	2,318.00	
			61.00000	38.000		2,318.00
0670	630-80370	*CONCRETE BARRIER (TEMPORARY)	419.600	0.000		
		M		177.500	14,022.50	
			79.00000	177.500		14,022.50
0675	630-80378	*GLARE SCREEN (TEMPORARY)	327.000	0.000		
		M		0.000	0.00	
			34.00000	0.000		0.00

CONTID: C12317
PCN: 12317-BID
PROJECT: NH 2872-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
ESTIMATE RUN 07/05/2000
09:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0680	630-80380	*TRAFFIC CONE	240.000	0.000		
			EACH	120.000	1,344.00	
			11.20000	120.000		1,344.00
0685	630-80391	*CHANNELIZING DEVICE (FIXED)	289.000	0.000		
			EACH	124.000	3,162.00	
			25.50000	124.000		3,162.00
0690	630-85115	*IMPACT ATTENUATOR (QUADGUARD) (TEMPORARY)	6.000	0.000		
			EACH	3.000	45,000.00	
			15,000.00000	3.000		45,000.00
0695	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0700	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0705	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0710	700-70025	F/A QUALITY INCENTIVE PAYMENT	252,026.780	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0715	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0720	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0725	700-70510	F/A RELOCATE FIELD OFFICE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0800	627-30110	PVMT MKG PAINT (XS) CROSSWALKS IN TOWN	148.700	0.000		
			M2	0.000	0.00	
			21.07000	0.000		0.00

CONTID: C12317
PCN: 12317-BID
PROJECT: NH 2872-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
ESTIMATE RUN 07/05/2000
09:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0805	627-30105	PVMT MKG PAINT (WS) SCHOOL SYMBOLS	17.800	0.000		
			M2	0.000	0.00	
			71.50000	0.000		0.00
0815	900-00006	ADDED ITEM (DOLLAR)/ SUPPLIERS LEIN	-20,836.360	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0820	506-01020	GEOGRID REINFORCE	17,377.800	0.000		
			M2	0.000	0.00	
			9.15000	0.000		0.00
0825	625-00001	CONST SURVEYING (HOUR)	388.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0830	606-11900	BRDG RAIL POST ACHOR BOLTS FOR CBC POSTS AT WILEY DRAINAGE DITCH	19.000	0.000		
			EACH	0.000	0.00	
			367.53000	0.000		0.00
0840	613-40020	TRANSFORMER BASE ALUM ALUMINUM T-BASES	8.000	0.000		
			EACH	0.000	0.00	
			295.00000	0.000		0.00
0845	613-00201	50 MM ELEC COND (JACKED) BORING OF 50 MM CONDUIT	61.000	0.000		
			M	0.000	0.00	
			104.14000	0.000		0.00
0850	700-70035	F/A PARTIAL PAYMENT FOR FORCE ACCOUNT WORK PERFORMED	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0855	700-70035	F/A	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0860	700-70035	F/A	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0865	700-70035	F/A	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12317
PCN: 12317-BID
PROJECT: NH 2872-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
ESTIMATE RUN 07/05/2000
09:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0870	900-00014	ADDED ITEM (LUMP SUM)/ DELAY COST FOR MODIFICATION OF ROADWAY DESIGN	1.000	0.000		
		L S		0.000	0.00	
			106,573.64000	0.000		0.00
0875	900-00022	ADDED ITEM (SQUARE METER)/ COLD WEATHER	63,735.000	0.000		
		M2		0.000	0.00	
			2.69000	0.000		0.00
0880	700-70250	F/A SEWER LINES RELOCATE SEWER LINE BY A REIMBURSEABLE ENTITY	1.000	0.000		
		F A		0.000	0.00	
			1,072.50000	0.000		0.00
0885	202-00226	REM OF ASPH MAT (SPECIAL) REMOVAL OF ASPHALT MAT (SPECIAL), PHASE II	51,147.000	0.000		
		M2		0.000	0.00	
			3.30000	0.000		0.00
0890	202-00246	REM ASPHALT MAT (PLANING)(SPEC) REMOVAL OF ASPHALT MAT (PLANING)(SPECIAL), PHASE II	8,181.600	0.000		
		M2		0.000	0.00	
			5.50000	0.000		0.00
0895	203-00062	EMB MATL (CIP) (SPEC) EMBANKMENT MATERIAL (CIP)(SPECIAL), PHASE II	39,597.230	0.000		
		M3		0.000	0.00	
			25.00000	0.000		0.00
0900	207-00205	TOPSOIL TOPSOIL (IMPORT), PHASE II	1,703.100	0.000		
		M3		0.000	0.00	
			14.00000	0.000		0.00
0905	210-04020	MODIFY INLET MODIFY INLET, PHASE II	10.000	0.000		
		EACH		0.000	0.00	
			2,650.00000	0.000		0.00
0910	900-00014	ADDED ITEM (LUMP SUM)/ DOWEL BARS FOR ACCEL/DECEL LANES FOR POE	1.000	0.000		
		L S		0.000	0.00	
			5,174.00000	0.000		0.00
0915	203-00062	EMB MATL (CIP) (SPEC) PHASE I EMBANKMENT MATERIAL (CIP)(SPECIAL)	9,873.000	0.000		
		M3		0.000	0.00	
			25.00000	0.000		0.00
0920	700-70035	F/A PAYMENT FOR WEIGH-IN-MOTION WORK	1.000	0.000		
		F A		0.000	0.00	
			18,785.88000	0.000		0.00

CONTID: C12317
PCN: 12317-BID
PROJECT: NH 2872-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18
ESTIMATE RUN 07/05/2000
09:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0925	700-70035	F/A PAYMENT FOR FA AT PORT-OF-ENTRY	1.000	0.000		
		F A		0.000	0.00	
			28,344.41000	0.000		0.00
0930	900-00014	ADDED ITEM (LUMP SUM)/ DRILL TIE BARS AND MOVE PAVER	1.000	0.000		
		L S		0.000	0.00	
			10,772.55000	0.000		0.00
0935	900-00020	ADDED ITEM (KILOGRAM)/ STABILIZATION OF APPROACH SLAB ON STRUCTURE L-26-BW	438.000	0.000		
		KG		0.000	0.00	
			17.16000	0.000		0.00
0940	626-00000	MOBILIZATION STABILIZATION OF APPROACH SLAB ON STRUCTURE L-26-BW	1.000	0.000		
		L S		0.000	0.00	
			1,625.00000	0.000		0.00
0995	607-11200	FENCE CW MP COMBINATION WIRE WITH METAL POSTS	1,429.000	0.000		
		M		0.000	0.00	
			4.98000	0.000		0.00
1000	700-70270	F/A WATER LINES WATER LINE AT STA. 691+232	1.000	0.000		
		F A		0.000	0.00	
			9,230.15000	0.000		0.00
1005	900-00014	ADDED ITEM (LUMP SUM)/ CLAIM SETTLEMENT	1.000	0.000		
		L S		0.000	0.00	
			92,950.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$13,623,290.23 \$	209,397.20 \$
						209,397.20
CAT N00400 CONSTRUCTION ENGINEERING BID ITEMS						
0730	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
		EACH		1.000	15,000.00	
			15,000.00000	1.000		15,000.00
0735	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
		EACH		0.500	5,000.00	
			10,000.00000	0.500		5,000.00
0740	620-00020	SANITARY FACILITY	1.000	0.000		
		EACH		1.000	6,000.00	
			6,000.00000	1.000		6,000.00
			CAT 0400	CURRENT AMT	\$ 31,000.00 \$	26,000.00 \$
						26,000.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00480 PURCHASED FIELD OFFICE NON-FEDERAL AID						
0745	620-00005	*FIELD OFFICE (SPECIAL)	1.000	0.000		
			EACH	0.250	38,750.00	
			155,000.00000	0.250		38,750.00
CAT 0480 CURRENT AMT \$					155,000.00 \$	38,750.00 \$
PROJECT TOTAL CURRENT AMT					\$13,809,290.23 \$	274,147.20 \$
					274,147.20 \$	274,147.20