

ESTIMATE SUMMARY

CONTID: C12324

ESTIMATE NO: 0001 PROG

SPEC YR: 2002

PCN: 12324-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 38.0 DAYS

TIME ALLOW:

345 WORK DAYS

C 470 EXTENSION PHASE II

PERCENT TIME: 11.01

ORIG TIME ALLOW:

345 WORK DAYS

PROJECT NO:

NH 4701-089

C 470 EXTENSION PHASE II

NAME OF ROAD:

C 470

PROJECT COUNTIES:

JEFFERSON, REGION 6

CONTRACTOR:

ASPHALT SPECIALTIES CO., INC.

10100 DALLAS STREET

PAY PERIOD ENDING 10/29/2003

DATE TIME STARTED 09/08/2003

DATE LET 07/17/2003

DATE WORK BEGAN 09/08/2003

DATE AWARDED 07/30/2003

DATE TIME STOPPED 09/16/2005

DATE CONTRACT EXECUTED 08/19/2003

DATE ACCEPTED 09/16/2005

HENDERSON

CO 80640 303-289-8555

DATE NOTICE TO PROCEED 09/08/2003

| | | CURRENT TOTAL | THIS ESTIMATE |
|----------------------|--------------------------------------|---------------|---------------|
| CURRENT PROJECT AMT: | \$ 7,644,909.61 PARTICIPATING | \$ 155,833.85 | \$ 155,833.85 |
| AWARD PROJECT AMT: | \$ 7,787,777.77 NON-PARTICIPATING | 0.00 | 0.00 |
| PERCENT COMPLETE: | 2.04% TOTAL EARNINGS | 155,833.85 | 155,833.85 |
| FUNDS AVAILABLE: | \$ 7,489,075.76 STOCKPILED MATERIALS | 0.00 | 0.00 |
| | GROSS EARNINGS | 155,833.85 | 155,833.85 |
| TOTAL CLAIMS: | \$ 0.00 RETAINAGE | -1,994.05 | -1,994.05 |
| | SECURITIES ENCUMBERED | 0.00 | 0.00 |
| | NET EARNINGS | 153,839.80 | 153,839.80 |
| | LIQUIDATED DAMAGES | 0.00 | 0.00 |
| | AUTOPAY ADJUSTMENT | 0.00 | 0.00 |
| | AMOUNT DUE | 153,839.80 | 153,839.80 |
| | OTHER ADJUSTMENTS | 0.00 | 0.00 |
| | PAYMENT DUE | | \$ 153,839.80 |

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 10/30/2003

09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0005 | 202-00001 | *REMOVAL OF STRUCTURE | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 630.00000 | 0.000 | | 0.00 |
| 0010 | 202-00010 | REMOVAL OF TREE | 90.000 | 0.000 | | |
| | | | EACH | 80.000 | 20,000.00 | |
| | | | 250.00000 | 80.000 | | 20,000.00 |
| 0015 | 202-00024 | REMOVAL OF EMBANKMENT PROTECTOR TYPE 5 | 7.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 430.00000 | 0.000 | | 0.00 |
| 0020 | 202-00035 | *REMOVAL OF PIPE | 369.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 17.00000 | 0.000 | | 0.00 |
| 0025 | 202-00037 | REMOVAL OF END SECTION | 9.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 230.00000 | 0.000 | | 0.00 |
| 0030 | 202-00090 | *REMOVAL OF DELINEATOR | 20.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 8.00000 | 0.000 | | 0.00 |
| 0035 | 202-00201 | *REMOVAL OF CURB | 1,078.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 5.00000 | 0.000 | | 0.00 |
| 0040 | 202-00220 | *REMOVAL OF ASPHALT MAT | 4,700.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 3.00000 | 0.000 | | 0.00 |
| 0045 | 202-00240 | *REMOVAL OF ASPHALT MAT (PLANING) | 23,958.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 1.10000 | 0.000 | | 0.00 |
| 0050 | 202-00250 | *REMOVAL OF PAVEMENT MARKING | 18,526.000 | 0.000 | | |
| | | | SF | 97.000 | 150.35 | |
| | | | 1.55000 | 97.000 | | 150.35 |
| 0055 | 202-00750 | *REMOVAL OF LUMINAIRE | 10.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 300.00000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0060 | 202-00805 | *REMOVAL OF OVERHEAD SIGN STRUCTURE | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,050.00000 | 0.000 | | 0.00 |
| 0065 | 202-00810 | *REMOVAL OF GROUND SIGN | 10.000 | 0.000 | | |
| | | | EACH | 2.000 | 244.00 | |
| | | | 122.00000 | 2.000 | | 244.00 |
| 0070 | 202-00821 | *REMOVAL OF SIGN PANEL | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 82.00000 | 0.000 | | 0.00 |
| 0075 | 202-00895 | REMOVAL OF IMPACT ATTENUATOR | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 425.00000 | 0.000 | | 0.00 |
| 0080 | 202-01000 | *REMOVAL OF FENCE | 8,827.000 | 0.000 | | |
| | | | LF | 6,232.000 | 11,529.20 | |
| | | | 1.85000 | 6,232.000 | | 11,529.20 |
| 0085 | 202-01130 | *REMOVAL OF GUARDRAIL TYPE 3 | 5,755.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 1.62000 | 0.000 | | 0.00 |
| 0090 | 202-01140 | REMOVAL OF GUARDRAIL TYPE 4 | 158.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 6.30000 | 0.000 | | 0.00 |
| 0095 | 202-01300 | *REMOVAL OF END ANCHORAGE | 9.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 110.00000 | 0.000 | | 0.00 |
| 0100 | 202-05150 | *SANDBLASTING | 733.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 0.46000 | 0.000 | | 0.00 |
| 0105 | 202-07000 | *OBLITERATE OLD ROAD | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 44,000.00000 | 0.000 | | 0.00 |
| 0110 | 203-00060 | *EMBANKMENT MATERIAL (COMPLETE IN PLACE) | 223,893.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 3.20000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0115 | 203-00062 | *EMBANKMENT MATERIAL (COMPLETE IN PLACE) (SPECIAL) | 47,704.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 6.70000 | 0.000 | | 0.00 |
| 0120 | 203-01100 | PROOF ROLLING | 7.000 | 0.000 | | |
| | | | hour | 0.000 | 0.00 | |
| | | | 112.00000 | 0.000 | | 0.00 |
| 0125 | 203-01500 | BLADING | 40.000 | 0.000 | | |
| | | | hour | 0.000 | 0.00 | |
| | | | 96.00000 | 0.000 | | 0.00 |
| 0130 | 203-01597 | *POTHOLING | 32.000 | 0.000 | | |
| | | | hour | 0.000 | 0.00 | |
| | | | 157.00000 | 0.000 | | 0.00 |
| 0135 | 207-00205 | TOPSOIL | 26,544.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 6.00000 | 0.000 | | 0.00 |
| 0140 | 208-00011 | *EROSION BALES (WEED FREE) | 956.000 | 0.000 | | |
| | | | EACH | 49.000 | 651.70 | |
| | | | 13.30000 | 49.000 | | 651.70 |
| 0145 | 208-00020 | *SILT FENCE | 2,290.000 | 0.000 | | |
| | | | LF | 1,542.000 | 2,390.10 | |
| | | | 1.55000 | 1,542.000 | | 2,390.10 |
| 0150 | 208-00033 | SEDIMENT TRAP | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 670.00000 | 0.000 | | 0.00 |
| 0155 | 208-00040 | CHECK DAM | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 158.00000 | 0.000 | | 0.00 |
| 0160 | 208-00045 | CONCRETE WASHOUT STRUCTURE | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 480.00000 | 0.000 | | 0.00 |
| 0165 | 208-00050 | *STORM DRAIN INLET PROTECTION | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 255.00000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|----------------------------------|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0170 | 208-00070 | STABILIZED CONSTRUCTION ENTRANCE | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,440.00000 | 0.000 | | 0.00 |
| 0175 | 208-00100 | SEDIMENT REMOVAL AND DISPOSAL | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 4,670.00000 | 0.000 | | 0.00 |
| 0180 | 208-00200 | EROSION CONTROL SUPERVISOR | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 3,950.00000 | 0.000 | | 0.00 |
| 0185 | 208-00300 | TEMPORARY BERMS | 2,500.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 0.75000 | 0.000 | | 0.00 |
| 0190 | 209-00200 | *TIME-RELEASED WATER PRODUCT | 400.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5.10000 | 0.000 | | 0.00 |
| 0195 | 210-00810 | *RESET GROUND SIGN | 45.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 190.00000 | 0.000 | | 0.00 |
| 0200 | 210-00815 | *RESET SIGN PANEL | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 81.00000 | 0.000 | | 0.00 |
| 0205 | 210-01130 | *RESET GUARDRAIL TYPE 3 | 895.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 8.50000 | 0.000 | | 0.00 |
| 0210 | 210-01200 | *RESET END ANCHORAGE | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 220.00000 | 0.000 | | 0.00 |
| 0215 | 212-00006 | *SEEDING (NATIVE) | 50.400 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 350.00000 | 0.000 | | 0.00 |
| 0220 | 212-00047 | *SOIL PREPARATION (SPECIAL) | 46.500 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 420.00000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0225 | 213-00003 | *MULCHING (WEED FREE) | 48.700 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 150.00000 | 0.000 | | 0.00 |
| 0230 | 213-00061 | *MULCH TACKIFIER | 6,288.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 1.50000 | 0.000 | | 0.00 |
| 0235 | 213-00100 | *SOIL BINDER | 31.900 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 300.00000 | 0.000 | | 0.00 |
| 0240 | 214-00000 | *LANDSCAPE MAINTENANCE | 0.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 6,000.00000 | 0.000 | | 0.00 |
| 0245 | 214-00201 | *DECIDUOUS TREE (TUBELING) | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 15.00000 | 0.000 | | 0.00 |
| 0250 | 214-00401 | *EVERGREEN TREE (TUBELING) | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 15.00000 | 0.000 | | 0.00 |
| 0255 | 216-00041 | *SOIL RETENTION BLANKET (STRAW/COCONUT) | 48,911.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 1.10000 | 0.000 | | 0.00 |
| 0260 | 304-06004 | AGGREGATE BASE COURSE (CLASS 6) | 8,187.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 2.80000 | 0.000 | | 0.00 |
| 0265 | 403-00720 | HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT) | 2,138.150 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 51.00000 | 0.000 | | 0.00 |
| 0270 | 403-33841 | *HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22) | 15,317.250 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 33.00000 | 0.000 | | 0.00 |
| 0275 | 403-33871 | *HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28) | 8,960.030 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 38.00000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0276 | 900-00006 | ADDED ITEM (DOLLAR)/ PRICE REDUCTION ON PG76-28 BINDER | -4,554.300 | 0.000 | | |
| | | DOL | | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0280 | 411-10255 | EMULSIFIED ASPHALT (SLOW-SETTING) | 2,517.000 | 0.000 | | |
| | | GAL | | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0285 | 412-00900 | *CONCRETE PAVEMENT (9 INCH) | 1,636.000 | 0.000 | | |
| | | SY | | 0.000 | 0.00 | |
| | | | 31.00000 | 0.000 | | 0.00 |
| 0285 | | MATERIAL ALLOWANCE SMOOTH DOWELS, STAKES AND DOWEL BASKETS | | 0.000 | | |
| | | SY | | 0.000 | 0.00 | |
| | | | 0.82588 | 0.000 | | 0.00 |
| 0290 | 412-00920 | *CONCRETE PAVEMENT (9 INCH) (FAST TRACK) | 0.000 | 0.000 | | |
| | | SY | | 0.000 | 0.00 | |
| | | | 35.00000 | 0.000 | | 0.00 |
| 0290 | | MATERIAL ALLOWANCE SMOOTH DOWELS, STAKES AND DOWEL BASKETS0504 | | 0.000 | | |
| | | SY | | 0.000 | 0.00 | |
| | | | 0.82588 | 0.000 | | 0.00 |
| 0295 | 412-01150 | *CONCRETE PAVEMENT (11-1/2 INCH) | 3,461.000 | 0.000 | | |
| | | SY | | 0.000 | 0.00 | |
| | | | 33.00000 | 0.000 | | 0.00 |
| 0295 | | MATERIAL ALLOWANCE SMOOTH DOWELS, STAKES, AND DOWEL BASKETS | | 0.000 | | |
| | | SY | | 0.000 | 0.00 | |
| | | | 1.74746 | 0.000 | | 0.00 |
| 0300 | 420-00100 | GEOTEXTILE (EROSION CONTROL) (CLASS A) | 857.000 | 0.000 | | |
| | | SY | | 0.000 | 0.00 | |
| | | | 2.00000 | 0.000 | | 0.00 |
| 0305 | 503-00042 | *DRILLED CAISSON (42 INCH) | 39.000 | 0.000 | | |
| | | LF | | 0.000 | 0.00 | |
| | | | 165.00000 | 0.000 | | 0.00 |
| 0305 | | MATERIAL ALLOWANCE ANCHOR BOLTS FOR CAISSONS | | 0.000 | | |
| | | LF | | 0.000 | 0.00 | |
| | | | 85.05155 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0310 | 503-00048 | *DRILLED CAISSON (48 INCH) | 108.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 152.00000 | 0.000 | | 0.00 |
| 0310 | | MATERIAL ALLOWANCE ANCHOR BOLTS FOR CAISSONS | | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 89.90826 | 0.000 | | 0.00 |
| 0315 | 503-00054 | *DRILLED CAISSON (54 INCH) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 197.00000 | 0.000 | | 0.00 |
| 0315 | | MATERIAL ALLOWANCE ANCHOR BOLTS FOR CAISSONS | | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 62.99213 | 0.000 | | 0.00 |
| 0320 | 506-00212 | RIPRAP (12 INCH) | 327.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 76.00000 | 0.000 | | 0.00 |
| 0325 | 507-00000 | CONCRETE SLOPE AND DITCH PAVING | 6.200 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 210.00000 | 0.000 | | 0.00 |
| 0330 | 507-00400 | BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT) | 0.000 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 190.00000 | 0.000 | | 0.00 |
| 0335 | 603-01185 | 18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 2,716.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 34.00000 | 0.000 | | 0.00 |
| 0340 | 603-01245 | 24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 1,660.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 35.00000 | 0.000 | | 0.00 |
| 0345 | 603-01305 | 30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 22.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 75.00000 | 0.000 | | 0.00 |
| 0350 | 603-01365 | 36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 19.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 92.00000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0355 | 603-01605 | 60 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 32.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 170.00000 | 0.000 | | 0.00 |
| 0360 | 603-05018 | 18 INCH REINFORCED CONCRETE END SECTION | 9.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 600.00000 | 0.000 | | 0.00 |
| 0365 | 603-05024 | 24 INCH REINFORCED CONCRETE END SECTION | 7.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 780.00000 | 0.000 | | 0.00 |
| 0370 | 603-05060 | 60 INCH REINFORCED CONCRETE END SECTION | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,860.00000 | 0.000 | | 0.00 |
| 0375 | 604-00305 | *INLET TYPE C (5 FOOT) | 10.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,000.00000 | 0.000 | | 0.00 |
| 0380 | 604-00310 | *INLET TYPE C (10 FOOT) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,160.00000 | 0.000 | | 0.00 |
| 0385 | 604-00315 | *INLET TYPE C (15 FOOT) | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,920.00000 | 0.000 | | 0.00 |
| 0390 | 604-00320 | *INLET TYPE C (20 FOOT) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,030.00000 | 0.000 | | 0.00 |
| 0395 | 604-25005 | *VANE GRATE INLET (5 FOOT) | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,420.00000 | 0.000 | | 0.00 |
| 0400 | 604-25010 | *VANE GRATE INLET (10 FOOT) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,730.00000 | 0.000 | | 0.00 |
| 0405 | 604-26005 | *VANE GRATE INLET (DOUBLE) (5 FOOT) | 7.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,460.00000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0410 | 604-26010 | *VANE GRATE INLET (DOUBLE) (10 FOOT) | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,920.00000 | 0.000 | | 0.00 |
| 0415 | 604-30015 | MANHOLE SLAB BASE (15 FOOT) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,100.00000 | 0.000 | | 0.00 |
| 0420 | 604-30025 | MANHOLE SLAB BASE (25 FOOT) | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 9,590.00000 | 0.000 | | 0.00 |
| 0425 | 606-00301 | *GUARDRAIL TYPE 3 (6-3 POST SPACING) | 10,007.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 11.00000 | 0.000 | | 0.00 |
| 0425 | | MATERIAL ALLOWANCE GUARDRAIL COMPONENTS AND HARDWARE | | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 3.30000 | 0.000 | | 0.00 |
| 0430 | 606-00710 | *GUARDRAIL TYPE 7 (STYLE CA) | 5,032.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 24.50000 | 0.000 | | 0.00 |
| 0435 | 606-00716 | *GUARDRAIL TYPE 7 (STYLE CA) (SPECIAL) | 664.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 37.00000 | 0.000 | | 0.00 |
| 0440 | 606-00720 | *GUARDRAIL TYPE 7 (STYLE CC) | 1,541.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 26.00000 | 0.000 | | 0.00 |
| 0445 | 606-00730 | *GUARDRAIL TYPE 7 (STYLE CD) | 2,723.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 29.00000 | 0.000 | | 0.00 |
| 0450 | 606-00740 | *GUARDRAIL TYPE 7 (STYLE CE) | 742.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 55.00000 | 0.000 | | 0.00 |
| 0455 | 606-01340 | *END ANCHORAGE TYPE 3D | 13.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 345.00000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0001

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0455 | | MATERIAL ALLOWANCE 3D COMPONENTS AND HARDWARE | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 180.00000 | 0.000 | | 0.00 |
| 0460 | 606-01370 | *TRANSITION TYPE 3G | 12.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 710.00000 | 0.000 | | 0.00 |
| 0465 | 606-01380 | *TRANSITION TYPE 3H | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 390.00000 | 0.000 | | 0.00 |
| 0465 | | MATERIAL ALLOWANCE 3H COMPONENTS AND HARDWARE | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 235.00000 | 0.000 | | 0.00 |
| 0470 | 606-01460 | *MEDIAN TERMINAL | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,660.00000 | 0.000 | | 0.00 |
| 0475 | 606-02005 | *END ANCHORAGE (FLARED) | 16.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,150.00000 | 0.000 | | 0.00 |
| 0475 | | MATERIAL ALLOWANCE COMPONENTS AND HARDWARE FOR SRT-350 | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 865.00000 | 0.000 | | 0.00 |
| 0480 | 607-00015 | *END POST (SPECIAL) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 320.00000 | 0.000 | | 0.00 |
| 0485 | 607-00020 | *CORNER AND LINE BRACE POST (SPECIAL) | 13.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 412.00000 | 0.000 | | 0.00 |
| 0490 | 607-11350 | *FENCE DEER | 5,736.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 6.70000 | 0.000 | | 0.00 |
| 0495 | 607-11525 | *FENCE (PLASTIC) | 1,962.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 1.90000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0500 | 607-52905 | *END POST (CHAIN LINK) | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 85.00000 | 0.000 | | 0.00 |
| 0505 | 607-52910 | *CORNER AND LINE BRACE POST (CHAIN LINK) | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 117.00000 | 0.000 | | 0.00 |
| 0510 | 607-53160 | *FENCE CHAIN LINK (60 INCH) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 7.00000 | 0.000 | | 0.00 |
| 0515 | 609-60011 | CURB TYPE 6 (SECTION M) | 4,685.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 5.50000 | 0.000 | | 0.00 |
| 0520 | 612-00001 | *DELINEATOR (TYPE I) | 164.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 13.00000 | 0.000 | | 0.00 |
| 0525 | 612-00002 | *DELINEATOR (TYPE II) | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 16.00000 | 0.000 | | 0.00 |
| 0530 | 612-00003 | *DELINEATOR (TYPE III) | 9.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 19.00000 | 0.000 | | 0.00 |
| 0535 | 612-00021 | *DELINEATOR (TYPE I) (BARRIER) | 116.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 15.00000 | 0.000 | | 0.00 |
| 0540 | 612-00022 | *DELINEATOR (TYPE II) (BARRIER) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 16.00000 | 0.000 | | 0.00 |
| 0545 | 613-00200 | *2 INCH ELECTRICAL CONDUIT | 295.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 7.90000 | 0.000 | | 0.00 |
| 0550 | 613-00201 | *2 INCH ELECTRICAL CONDUIT (JACKED) | 2,942.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 12.20000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0555 | 613-00300 | *3 INCH ELECTRICAL CONDUIT | 10,654.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 8.60000 | 0.000 | | 0.00 |
| 0560 | 613-01200 | *2 INCH ELECTRICAL CONDUIT (PLASTIC) | 3,065.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 9.20000 | 0.000 | | 0.00 |
| 0565 | 613-07000 | *PULL BOX (SPECIAL) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 550.00000 | 0.000 | | 0.00 |
| 0570 | 613-10000 | *WIRING | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 41,200.00000 | 0.000 | | 0.00 |
| 0575 | 613-35120 | *LIGHT STANDARD STEEL HIGH MAST (120 FOOT) | 12.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 13,000.00000 | 0.000 | | 0.00 |
| 0580 | 613-45048 | *HIGH MAST FOUNDATION (DRILLED CAISSON) (48 INCH) | 302.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 140.00000 | 0.000 | | 0.00 |
| 0585 | 613-50000 | *LOWERING DEVICE | 12.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,650.00000 | 0.000 | | 0.00 |
| 0585 | | MATERIAL ALLOWANCE LOWERING DEVICE FOR 120' MAST | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,950.00000 | 0.000 | | 0.00 |
| 0590 | 613-50100 | *LIGHTING CONTROL CENTER | 12.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,250.00000 | 0.000 | | 0.00 |
| 0590 | | MATERIAL ALLOWANCE LIGHTING CONTROL CENTER | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,322.00000 | 0.000 | | 0.00 |
| 0595 | 613-50150 | *SECONDARY SERVICE PEDESTAL | 19.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 850.00000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0600 | 613-70150 | *LUMINAIRE HIGH PRESSURE SODIUM (150 WATT) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,140.00000 | 0.000 | | 0.00 |
| 0600 | | MATERIAL ALLOWANCE 4 LUMINAIRES | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,106.50000 | 0.000 | | 0.00 |
| 0600 | | MATERIAL ALLOWANCE 4 STEEL TUBULAR PENDANTS | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 682.00000 | 0.000 | | 0.00 |
| 0605 | 613-70250 | *LUMINAIRE HIGH PRESSURE SODIUM (250 WATT) | 8.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,000.00000 | 0.000 | | 0.00 |
| 0610 | 613-71000 | *LUMINAIRE HIGH PRESSURE SODIUM (1000 WATT) | 33.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 830.00000 | 0.000 | | 0.00 |
| 0610 | | MATERIAL ALLOWANCE (0610) 613 LUMINAIRE H.P. SODIUM (1000 WATTS) | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 487.00000 | 0.000 | | 0.00 |
| 0610 | | MATERIAL ALLOWANCE LUMINAIRE MOUNTING HARDWARE/FIXTURES/1000 WATT | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 218.00000 | 0.000 | | 0.00 |
| 0615 | 614-00011 | *SIGN PANEL (CLASS I) | 263.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 13.00000 | 0.000 | | 0.00 |
| 0620 | 614-00012 | *SIGN PANEL (CLASS II) | 291.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 14.00000 | 0.000 | | 0.00 |
| 0625 | 614-00013 | *SIGN PANEL (CLASS III) | 2,571.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 16.50000 | 0.000 | | 0.00 |
| 0630 | 614-00375 | *STEEL SIGN POST (S 3X7.5) | 8.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 20.00000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0635 | 614-00477 | *STEEL SIGN POST (S 4X7.7) | 8.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 21.00000 | 0.000 | | 0.00 |
| 0640 | 614-00510 | *STEEL SIGN POST (S 5X10) | 24.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 24.00000 | 0.000 | | 0.00 |
| 0645 | 614-01226 | *STEEL SIGN POST (W 12X26) | 115.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 37.00000 | 0.000 | | 0.00 |
| 0650 | 614-01502 | *STEEL SIGN POST (2 INCH ROUND) | 69.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 10.00000 | 0.000 | | 0.00 |
| 0655 | 614-01582 | *STEEL SIGN POST (2.5 INCH ROUND)(SLIPBASE SCH. 80) | 252.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 28.50000 | 0.000 | | 0.00 |
| 0660 | 614-03007 | *CONCRETE FOOTING (TYPE 7) | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,330.00000 | 0.000 | | 0.00 |
| 0665 | 614-07105 | *MODIFICATION OF SIGN LEGEND | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 820.00000 | 0.000 | | 0.00 |
| 0670 | 614-31800 | *MONOTUBE OVERHEAD SIGN CANTILEVER (18 INCH DIAMETER) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 15,700.00000 | 0.000 | | 0.00 |
| 0670 | | MATERIAL ALLOWANCE MONOTUBES AND MOUNTING HARDWARE | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 11,580.00000 | 0.000 | | 0.00 |
| 0675 | 614-32400 | *MONOTUBE OVERHEAD SIGN CANTILEVER (24 INCH DIAMETER) | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 22,200.00000 | 0.000 | | 0.00 |
| 0675 | | MATERIAL ALLOWANCE OVERHEAD SIGN STRUCT TUBES AND HARDW | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 14,750.00000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0680 | 614-41600 | *MONOTUBE OVERHEAD SIGN BRIDGE (16 INCH DIAMETER) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 33,700.00000 | 0.000 | | 0.00 |
| 0680 | | MATERIAL ALLOWANCE MONOTUBES AND HARDWARE | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 21,880.00000 | 0.000 | | 0.00 |
| 0685 | 614-42400 | *MONOTUBE OVERHEAD SIGN BRIDGE (24 INCH DIAMETER) | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 47,100.00000 | 0.000 | | 0.00 |
| 0685 | | MATERIAL ALLOWANCE MONOTUBES AND HARDWARE | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 31,870.00000 | 0.000 | | 0.00 |
| 0690 | 614-72875 | *LOOP DETECTOR WIRE | 2,762.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 2.65000 | 0.000 | | 0.00 |
| 0695 | 614-72878 | *TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE) | 6.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 730.00000 | 0.000 | | 0.00 |
| 0700 | 614-85115 | *IMPACT ATTENUATOR (QUADGUARD) | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 29,700.00000 | 0.000 | | 0.00 |
| 0705 | 614-86105 | *TELEMETRY (FIELD) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 870.00000 | 0.000 | | 0.00 |
| 0705 | | MATERIAL ALLOWANCE TELEMETRY (FIELD) | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 250.00000 | 0.000 | | 0.00 |
| 0710 | 614-86245 | *CONTROLLER (TYPE 170E) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 10,400.00000 | 0.000 | | 0.00 |
| 0710 | | MATERIAL ALLOWANCE CONTROLLER (170 E) | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,250.00000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0715 | 615-00050 | EMBANKMENT PROTECTOR TYPE 5 | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,340.00000 | 0.000 | | 0.00 |
| 0720 | 625-00000 | *CONSTRUCTION SURVEYING | 1.000 | 0.000 | | |
| | | | L S | 0.078 | 7,644.00 | |
| | | | 98,000.00000 | 0.078 | | 7,644.00 |
| 0725 | 626-00000 | *MOBILIZATION | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 301,298.84000 | 0.000 | | 0.00 |
| 0730 | 626-01000 | PUBLIC INFORMATION SERVICES | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 8,000.00000 | 0.000 | | 0.00 |
| 0735 | 627-00002 | *THERMOPLASTIC PAVEMENT MARKING | 0.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 1.45000 | 0.000 | | 0.00 |
| 0740 | 627-00005 | *EPOXY PAVEMENT MARKING | 196.000 | 0.000 | | |
| | | | GAL | 0.000 | 0.00 | |
| | | | 96.00000 | 0.000 | | 0.00 |
| 0745 | 627-00012 | *PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE) | 436.000 | 0.000 | | |
| | | | GAL | 8.000 | 288.00 | |
| | | | 36.00000 | 8.000 | | 288.00 |
| 0750 | 627-01000 | *PREFORMED PLASTIC PAVEMENT MARKING (TYPE A) | 343.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 10.00000 | 0.000 | | 0.00 |
| 0755 | 627-03000 | *PREFORMED PLASTIC PAVEMENT MARKING (TYPE C) | 80.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 10.00000 | 0.000 | | 0.00 |
| 0760 | 629-01001 | *SURVEY MONUMENT (TYPE 1) | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 155.00000 | 0.000 | | 0.00 |
| 0765 | 629-01005 | *SURVEY MONUMENT (TYPE 5) | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 180.00000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0770 | 629-01006 | *SURVEY MONUMENT (TYPE 6) | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 130.00000 | 0.000 | | 0.00 |
| 0775 | 629-01031 | *SURVEY MONUMENT (TYPE 3A) | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 710.00000 | 0.000 | | 0.00 |
| 0780 | 630-00000 | *FLAGGING | 756.000 | 0.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 19.00000 | 0.000 | | 0.00 |
| 0785 | 630-00003 | UNIFORMED TRAFFIC CONTROL | 791.000 | 0.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 55.00000 | 0.000 | | 0.00 |
| 0790 | 630-00004 | TRAFFIC CONTROL VEHICLE | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,880.00000 | 0.000 | | 0.00 |
| 0795 | 630-00007 | TRAFFIC CONTROL INSPECTION | 257.000 | 0.000 | | |
| | | | DAY | 0.000 | 0.00 | |
| | | | 120.00000 | 0.000 | | 0.00 |
| 0800 | 630-00012 | *TRAFFIC CONTROL MANAGEMENT | 294.000 | 0.000 | | |
| | | | DAY | 0.000 | 0.00 | |
| | | | 340.00000 | 0.000 | | 0.00 |
| 0805 | 630-80001 | FLASHING BEACON (PORTABLE) | 8.000 | 0.000 | | |
| | | | EACH | 4.000 | 4,000.00 | |
| | | | 1,000.00000 | 4.000 | | 4,000.00 |
| 0810 | 630-80337 | BARRICADE (TYPE 3 M-C) (TEMPORARY) | 8.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 260.00000 | 0.000 | | 0.00 |
| 0815 | 630-80341 | CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A) | 90.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 67.00000 | 0.000 | | 0.00 |
| 0820 | 630-80342 | CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B) | 56.000 | 0.000 | | |
| | | | EACH | 13.000 | 1,001.00 | |
| | | | 77.00000 | 13.000 | | 1,001.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0825 | 630-80343 | CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C) | 24.000 | 0.000 | | |
| | | | EACH | 7.000 | 609.00 | |
| | | | 87.00000 | 7.000 | | 609.00 |
| 0830 | 630-80344 | CONSTRUCTION TRAFFIC SIGN (SPECIAL) | 745.000 | 0.000 | | |
| | | | SF | 140.000 | 2,940.00 | |
| | | | 21.00000 | 140.000 | | 2,940.00 |
| 0835 | 630-80355 | PORTABLE MESSAGE SIGN PANEL | 4.000 | 0.000 | | |
| | | | EACH | 1.500 | 18,450.00 | |
| | | | 12,300.00000 | 1.500 | | 18,450.00 |
| 0840 | 630-80358 | ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE) | 4.000 | 0.000 | | |
| | | | EACH | 0.500 | 625.00 | |
| | | | 1,250.00000 | 0.500 | | 625.00 |
| 0845 | 630-80360 | DRUM CHANNELIZING DEVICE | 97.000 | 0.000 | | |
| | | | EACH | 36.500 | 1,679.00 | |
| | | | 46.00000 | 36.500 | | 1,679.00 |
| 0850 | 630-80376 | GUARDRAIL TYPE 7 (TEMPORARY) | 11,640.000 | 0.000 | | |
| | | | LF | 2,060.000 | 26,780.00 | |
| | | | 13.00000 | 2,060.000 | | 26,780.00 |
| 0855 | 630-80380 | TRAFFIC CONE | 372.000 | 0.000 | | |
| | | | EACH | 55.000 | 715.00 | |
| | | | 13.00000 | 55.000 | | 715.00 |
| 0860 | 630-80520 | *MOBILE PAVEMENT MARKING ZONE | 4.000 | 0.000 | | |
| | | | DAY | 0.000 | 0.00 | |
| | | | 250.00000 | 0.000 | | 0.00 |
| 0865 | 630-85006 | IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY) | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 7,000.00000 | 0.000 | | 0.00 |
| 0870 | 630-85115 | IMPACT ATTENUATOR (QUADGUARD) (TEMPORARY) | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 18,000.00000 | 0.000 | | 0.00 |
| 0875 | 700-70010 | F/A MINOR CONTRACT REVISIONS | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0880 | 700-70012 | F/A ASPHALT PAVEMENT INCENTIVE | -20,900.920 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0885 | 700-70013 | F/A CONCRETE INCENTIVE PAYMENT | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0890 | 700-70021 | F/A ON-THE-JOB TRAINEE | 0.000 | 0.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0895 | 700-70022 | F/A OJT COLORADO TRAINING PROGRAM | 1,269.600 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0900 | 700-70028 | F/A ESB PROGRAM | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0905 | 700-70035 | F/A FUEL COST ADJUSTMENTS | 15,697.910 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0910 | 700-70035 | F/A REMOVAL OF PRAIRIE DOGS | 7,137.500 | 0.000 | | |
| | | | F A | 7,137.500 | 7,137.50 | |
| | | | 1.00000 | 7,137.500 | | 7,137.50 |
| 0915 | 700-70035 | F/A ROADWAY SMOOTHNESS INCENTIVE | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0920 | 700-70070 | F/A OBTAIN POWER SOURCE FROM XCEL ENERGY | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1245 | 900-00006 | ADDED ITEM (DOLLAR)/ T-1 COMPUTER LINE | 19,886.380 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1250 | 900-00006 | ADDED ITEM (DOLLAR)/ SOIL STABILIZATION FOR EXISTING CONDITIONS | 24,455.890 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 1260 | 202-00210 | REM CONC PAVEMENT REMOVAL OF CONCRETE PAVEMENT | 2,935.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 3.44000 | 0.000 | | 0.00 |
| 1270 | 900-00006 | ADDED ITEM (DOLLAR)/ LIGHTING REVISION | 0.000 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 36,780.18000 | 0.000 | | 0.00 |
| 1271 | 900-00006 | ADDED ITEM (DOLLAR)/ LIGHTING REVISION AND ASSOCIATED COSTS | 36,780.180 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1285 | 625-00001 | CONST SURVEYING (HOUR) CONSTRUCTION SURVEYING (HOUR) | 5.000 | 0.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 100.00000 | 0.000 | | 0.00 |
| 1290 | 900-00014 | ADDED ITEM (LUMP SUM)/ MSE WALL SOIL STABILIZATION | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 4,767.26000 | 0.000 | | 0.00 |
| 1295 | 900-00006 | ADDED ITEM (DOLLAR)/ LIEN FOR MATERIALS AND/OR SERVICES | 0.000 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1300 | 210-04020 | MODIFY INLET MODIFY INLET | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,802.05000 | 0.000 | | 0.00 |
| 1305 | 900-00012 | ADDED ITEM (FOOT)/ BARBED WIRE FENCE WITH POSTS | 1,571.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 4.85000 | 0.000 | | 0.00 |
| 1315 | 900-00006 | ADDED ITEM (DOLLAR)/ RETROFIT EXISTING SIGN PANEL | 1,782.000 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1320 | 900-00006 | ADDED ITEM (DOLLAR)/ TREES | 11,750.000 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1325 | 900-00006 | ADDED ITEM (DOLLAR)/ MOVE SIGN STRUCTURE | 665.540 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 10/30/2003

09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|----------------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 1330 | 900-00006 | ADDED ITEM (DOLLAR)/ SUBCONTRACTOR LIEN - UNITED RENTAL HIGHWAY TECHNOLOGIES, INC | 0.000 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1335 | 630-80370 | CONCRETE BARRIER (TEMPORARY) (RENTAL) | 2,550.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 5.90000 | 0.000 | | 0.00 |
| 1340 | 900-00006 | ADDED ITEM (DOLLAR)/ PURCHASE OF STOCKPILE MATERIAL CAT 200 ITEMS | 43,137.850 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1350 | 900-00006 | ADDED ITEM (DOLLAR)/ TRANSPORTATION COST OF GIRDERS BACK TO GREELEY | 7,513.000 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| | | | CAT 0200 | CURRENT AMT \$ 5,594,123.80 \$ | 106,833.85 \$ | 106,833.85 |
| CAT NO0310 F-16-NF-ROONEY RD STR | | | | | | |
| 0925 | 206-00000 | STRUCTURE EXCAVATION | 3,609.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 4.00000 | 0.000 | | 0.00 |
| 0930 | 206-00100 | *STRUCTURE BACKFILL (CLASS 1) | 2,603.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 8.30000 | 0.000 | | 0.00 |
| 0935 | 206-00200 | STRUCTURE BACKFILL (CLASS 2) | 108.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 14.00000 | 0.000 | | 0.00 |
| 0940 | 206-00360 | *MECHANICAL REINFORCEMENT OF SOIL | 2,137.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 12.25000 | 0.000 | | 0.00 |
| 0945 | 403-33871 | *HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28) | 129.000 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 38.00000 | 0.000 | | 0.00 |
| 0950 | 502-00460 | *PILE TIP | 18.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 82.00000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 23
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|----------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0310 F-16-NF-ROONEY RD STR | | | | | | |
| 0955 | 502-11284 | *STEEL PILING (HP 12X84) | 1,070.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 29.00000 | 0.000 | | 0.00 |
| 0955 | | MATERIAL ALLOWANCE 0955 502 STEEL PILE (HP12X84) | | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 14.95000 | 0.000 | | 0.00 |
| 0960 | 504-04410 | *BLOCK FACING | 1,554.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 6.60000 | 0.000 | | 0.00 |
| 0965 | 507-00100 | CONCRETE SLOPE AND DITCH PAVING (REINFORCED) | 83.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 290.00000 | 0.000 | | 0.00 |
| 0970 | 513-00600 | BRIDGE DRAIN | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,660.00000 | 0.000 | | 0.00 |
| 0975 | 515-00120 | *WATERPROOFING (MEMBRANE) | 784.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 7.30000 | 0.000 | | 0.00 |
| 0980 | 518-01004 | BRIDGE EXPANSION DEVICE (0-4 INCH) | 142.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 114.00000 | 0.000 | | 0.00 |
| 0985 | 601-03040 | *CONCRETE CLASS D (BRIDGE) | 408.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 280.00000 | 0.000 | | 0.00 |
| 0990 | 601-40300 | *STRUCTURAL CONCRETE COATING | 1,327.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 5.50000 | 0.000 | | 0.00 |
| 0995 | 602-00020 | *REINFORCING STEEL (EPOXY COATED) | 46,885.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.52000 | 0.000 | | 0.00 |
| 1000 | 606-10700 | *BRIDGE RAIL TYPE 7 | 489.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 58.00000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 24
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|---------------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0310 F-16-NF-ROONEY RD STR | | | | | | |
| 1005 | 607-53137 | *FENCE CHAIN LINK (SPECIAL) (36 INCH) | 286.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 17.60000 | 0.000 | | 0.00 |
| 1010 | 613-00200 | *2 INCH ELECTRICAL CONDUIT | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 7.90000 | 0.000 | | 0.00 |
| 1015 | 613-01075 | *3/4 INCH ELECTRICAL CONDUIT (PLASTIC) | 23.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 13.30000 | 0.000 | | 0.00 |
| 1020 | 613-01200 | *2 INCH ELECTRICAL CONDUIT (PLASTIC) | 952.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 9.20000 | 0.000 | | 0.00 |
| 1025 | 618-01994 | *PRESTRESSED CONCRETE BOX (DEPTH 32" THROUGH 48") | 5,270.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 30.00000 | 0.000 | | 0.00 |
| 1275 | 900-00014 | ADDED ITEM (LUMP SUM)/ PILING 12X84 OVERRUN | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 5,961.60000 | 0.000 | | 0.00 |
| 1310 | 900-00006 | ADDED ITEM (DOLLAR)/ FURNISH AND INSTALL COVER PLATES FOR STR. F-16-NF | 12,273.000 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| | | | CAT 0310 | CURRENT AMT \$ | 524,749.95 \$ | 0.00 \$ |
| CAT NO0320 F-16-KW-C 470 NB OVER I-70 | | | | | | |
| 1030 | 202-00495 | REMOVAL OF PORTIONS OF PRESENT STRUCTURE | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 25,500.00000 | 0.000 | | 0.00 |
| 1035 | 206-00000 | STRUCTURE EXCAVATION | 350.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 4.00000 | 0.000 | | 0.00 |
| 1040 | 206-00100 | *STRUCTURE BACKFILL (CLASS 1) | 0.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 8.30000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 25
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|---------------------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0320 F-16-KW-C 470 NB OVER I-70 | | | | | | |
| 1045 | 206-00200 | STRUCTURE BACKFILL (CLASS 2) | 20.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 14.00000 | 0.000 | | 0.00 |
| 1050 | 206-00360 | *MECHANICAL REINFORCEMENT OF SOIL | 0.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 12.25000 | 0.000 | | 0.00 |
| 1055 | 206-01781 | *SHORING (AREA 1) | 0.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 14,900.00000 | 0.000 | | 0.00 |
| 1060 | 403-33871 | *HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28) | 0.000 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 38.00000 | 0.000 | | 0.00 |
| 1065 | 502-11274 | *STEEL PILING (HP 12X74) | 278.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 27.00000 | 0.000 | | 0.00 |
| 1070 | 503-00036 | *DRILLED CAISSON (36 INCH) | 90.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 99.00000 | 0.000 | | 0.00 |
| 1075 | 507-00100 | CONCRETE SLOPE AND DITCH PAVING (REINFORCED) | 0.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 290.00000 | 0.000 | | 0.00 |
| 1080 | 509-00000 | *STRUCTURAL STEEL | 0.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 1.05000 | 0.000 | | 0.00 |
| 1080 | | MATERIAL ALLOWANCE 7 STEEL GIRDERS AND 45 DIAPHRAMS | | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.88099 | 0.000 | | 0.00 |
| 1080 | | MATERIAL ALLOWANCE STEEL GIRDERS AND ABUTMENT SEATS | | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.88100 | 0.000 | | 0.00 |
| 1085 | 512-00101 | BEARING DEVICE (TYPE I) | 6.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 570.00000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 26
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|---------------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0320 F-16-KW-C 470 NB OVER I-70 | | | | | | |
| 1090 | 515-00120 | *WATERPROOFING (MEMBRANE) | 0.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 7.30000 | 0.000 | | 0.00 |
| 1095 | 518-01004 | BRIDGE EXPANSION DEVICE (0-4 INCH) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 114.00000 | 0.000 | | 0.00 |
| 1095 | | MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE | | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 64.00000 | 0.000 | | 0.00 |
| 1100 | 601-03040 | *CONCRETE CLASS D (BRIDGE) | 54.100 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 280.00000 | 0.000 | | 0.00 |
| 1100 | | MATERIAL ALLOWANCE DECK PANELS | | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1100 | | MATERIAL ALLOWANCE DECK PANELS | | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 83.72320 | 0.000 | | 0.00 |
| 1105 | 601-40300 | *STRUCTURAL CONCRETE COATING | 0.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 5.50000 | 0.000 | | 0.00 |
| 1110 | 602-00020 | *REINFORCING STEEL (EPOXY COATED) | 7,622.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.52000 | 0.000 | | 0.00 |
| 1115 | 606-10705 | *BRIDGE RAIL TYPE 7 (SPECIAL) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 55.00000 | 0.000 | | 0.00 |
| 1120 | 607-53137 | *FENCE CHAIN LINK (SPECIAL) (36 INCH) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 17.60000 | 0.000 | | 0.00 |
| 1125 | 613-00075 | *3/4 INCH ELECTRICAL CONDUIT | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 13.30000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 10/30/2003

09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|---------------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0320 F-16-KW-C 470 NB OVER I-70 | | | | | | |
| 1130 | 613-00200 | *2 INCH ELECTRICAL CONDUIT | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 7.90000 | 0.000 | | 0.00 |
| 1255 | 601-03040 | CONC CL D (BRIDGE) PRICE REDUCTION PIER#2 KW STRUCTURE | -2.800 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 70.00000 | 0.000 | | 0.00 |
| 1265 | 513-00690 | BRIDGE DRAIN (SPEC) BRIDGE DRAIN SPECIAL | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,211.00000 | 0.000 | | 0.00 |
| 1280 | 900-00014 | ADDED ITEM (LUMP SUM)/ BEARING STIFFENERS FOR GIRDERS STRUCTURE F-16-KW | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 26,170.55000 | 0.000 | | 0.00 |
| 1345 | 900-00006 | ADDED ITEM (DOLLAR)/ PURCHASE OF STOCKPILE MATERIAL CAT 320 ITEMS | 260,911.770 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1355 | 900-00006 | ADDED ITEM (DOLLAR)/ GIRDER ERECTION PLAN AND PARTIAL GIRDER ERECTION | 41,827.540 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| | | | CAT 0320 | CURRENT AMT \$ | 394,841.30 \$ | 0.00 \$ |
| CAT NO0325 F-16-HQ | | | | | | |
| 1135 | 202-00240 | *REMOVAL OF ASPHALT MAT (PLANING) | 940.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 1.10000 | 0.000 | | 0.00 |
| 1140 | 210-00440 | REPAIR CURB | 139.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 19.00000 | 0.000 | | 0.00 |
| 1145 | 403-33871 | *HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28) | 103.000 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 38.00000 | 0.000 | | 0.00 |
| 1150 | 607-53161 | *FENCE CHAIN LINK (SPECIAL) (60 INCH) | 477.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 19.50000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 28
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|----------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0325 F-16-HQ | | | | | | |
| 1155 | 614-10015 | *OVERPASS MOUNTED SIGN BRACKET | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,100.00000 | 0.000 | | 0.00 |
| 1155 | | MATERIAL ALLOWANCE OVERPASS BRACKET AND MOUNTING HARDWARE | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,020.00000 | 0.000 | | 0.00 |
| 1160 | 700-70130 | F/A REPAIR | 17,548.840 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| | | | CAT 0325 | CURRENT AMT \$ | 40,539.34 \$ | 0.00 \$ |
| CAT NO0360 MSE WALLS | | | | | | |
| 1165 | 202-00026 | *REMOVAL OF SLOPE AND DITCH PAVING | 589.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 5.00000 | 0.000 | | 0.00 |
| 1170 | 206-00000 | STRUCTURE EXCAVATION | 26,174.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 4.00000 | 0.000 | | 0.00 |
| 1175 | 206-00100 | *STRUCTURE BACKFILL (CLASS 1) | 30,960.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 8.30000 | 0.000 | | 0.00 |
| 1180 | 206-00360 | *MECHANICAL REINFORCEMENT OF SOIL | 17,672.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 12.25000 | 0.000 | | 0.00 |
| 1185 | 206-01782 | *SHORING (AREA 2) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 54,000.00000 | 0.000 | | 0.00 |
| 1190 | 504-04410 | *BLOCK FACING | 42,515.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 6.60000 | 0.000 | | 0.00 |
| 1195 | 507-00100 | CONCRETE SLOPE AND DITCH PAVING (REINFORCED) | 75.700 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 290.00000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 29
 ESTIMATE RUN 10/30/2003
 09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|---|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0360 MSE WALLS | | | | | | |
| 1200 | 601-01050 | *CONCRETE CLASS B (WALL) | 228.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 150.00000 | 0.000 | | 0.00 |
| 1205 | 601-03050 | CONCRETE CLASS D (WALL) | 26.300 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 340.00000 | 0.000 | | 0.00 |
| 1210 | 602-00000 | *REINFORCING STEEL | 17,246.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.47000 | 0.000 | | 0.00 |
| 1215 | 602-00020 | *REINFORCING STEEL (EPOXY COATED) | 3,595.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.52000 | 0.000 | | 0.00 |
| 1220 | 606-10700 | *BRIDGE RAIL TYPE 7 | 73.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 58.00000 | 0.000 | | 0.00 |
| | | | CAT 0360 | CURRENT AMT \$ | 994,994.02 \$ | 0.00 \$ |
| CAT NO0370 RETAINING WALL UNDER ROONEY ROAD | | | | | | |
| 1225 | 504-03311 | *RETAINING WALL (1)(ALTERNATIVE SYSTEMS) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 43,600.00000 | 0.000 | | 0.00 |
| | | | CAT 0370 | CURRENT AMT \$ | 43,600.00 \$ | 0.00 \$ |
| CAT NO0400 CE BID ITEMS | | | | | | |
| 1230 | 620-00005 | FIELD OFFICE (SPECIAL) | 1.000 | 0.000 | | |
| | | | EACH | 1.000 | 35,000.00 | |
| | | | 35,000.00000 | 1.000 | | 35,000.00 |
| 1235 | 620-00012 | FIELD LABORATORY (CLASS 2) | 1.000 | 0.000 | | |
| | | | EACH | 1.000 | 14,000.00 | |
| | | | 14,000.00000 | 1.000 | | 14,000.00 |
| 1240 | 620-00020 | SANITARY FACILITY | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,100.00000 | 0.000 | | 0.00 |

CONTID: C12324
 PCN: 12324-BID
 PROJECT: NH 4701-089

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/30/2003

ESTIMATE NO: 0001

09:40:43

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-------------------------|-----------|----------------------|--|---|--------------------|--------------------------|
| CAT NO0400 CE BID ITEMS | | | | | | |
| 1500 | 900-00006 | ADDED ITEM (DOLLAR)/ | 3,061.200 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| | | | CAT 0400 | CURRENT AMT \$ | 52,061.20 \$ | 49,000.00 \$ 49,000.00 |
| | | | PROJECT TOTAL | CURRENT AMT \$ | 7,644,909.61 \$ | 155,833.85 \$ 155,833.85 |