

ESTIMATE SUMMARY

12:21:38

CONTID: C12369

ESTIMATE NO: 0006 PROG

SPEC YR: 2002

PCN: 12369-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 171.0 DAYS

TIME ALLOW:

960 CALENDAR DAYS

120TH EXT, QUEBEC TO US85

PERCENT TIME: 17.81

ORIG TIME ALLOW:

960 CALENDAR DAYS

PROJECT NO: STU C120-007

120TH EXT, QUEBEC TO US85

NAME OF ROAD: 120TH

PROJECT COUNTIES: ADAMS, REGION 6

CONTRACTOR:

ASPHALT SPECIALTIES CO., INC.

PAY PERIOD ENDING 06/02/2004

DATE TIME STARTED 12/15/2003

7321 EAST 88TH AVENUE

DATE LET 10/02/2003

DATE WORK BEGAN 12/15/2003

DATE AWARDED 10/27/2003

DATE TIME STOPPED

DATE CONTRACT EXECUTED 11/13/2003

DATE ACCEPTED

Henderson CO 80640 303-289-8555

DATE NOTICE TO PROCEED 12/15/2003

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 24,739,436.25 PARTICIPATING	\$ 4,802,446.73	\$ 637,423.84
AWARD PROJECT AMT: \$ 20,820,015.25 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 19.41% TOTAL EARNINGS	4,802,446.73	637,423.84
FUNDS AVAILABLE: \$ 19,936,989.52 STOCKPILED MATERIALS	1,421,770.61	-5,793.54
	GROSS EARNINGS	6,224,217.34
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-31,706.19	-2,295.11
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	6,192,511.15
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	6,192,511.15
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 629,335.19

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

ESTIMATE RUN 06/09/2004

12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			225,000.00000	1.000		225,000.00
0010	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	0.900		
			L S	0.050	21,250.00	
			425,000.00000	0.950		403,750.00
0015	202-00001	REMOVAL OF STRUCTURE	4.000	4.000		
			EACH	0.000	0.00	
			1,330.00000	4.000		5,320.00
0020	202-00010	REMOVAL OF TREE	197.000	197.000		
			EACH	0.000	0.00	
			400.00000	197.000		78,800.00
0025	202-00033	REMOVAL OF PIPE	25.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00
0030	202-00090	*REMOVAL OF DELINEATOR	60.000	0.000		
			EACH	40.000	360.00	
			9.00000	40.000		360.00
0035	202-00220	*REMOVAL OF ASPHALT MAT	18,002.000	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
0040	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	955.000	0.000		
			SY	0.000	0.00	
			4.50000	0.000		0.00
0045	202-00250	*REMOVAL OF PAVEMENT MARKING	5,000.000	0.000		
			SF	0.000	0.00	
			0.90000	0.000		0.00
0050	202-00810	*REMOVAL OF GROUND SIGN	14.000	0.000		
			EACH	7.000	350.00	
			50.00000	7.000		350.00
0055	202-01000	*REMOVAL OF FENCE	13,730.000	4,518.000		
			LF	546.000	819.00	
			1.50000	5,064.000		7,596.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-04001	PLUG CULVERT	1.000 EACH 370.00000	0.000 0.000 0.000	0.00	0.00
0065	202-04002	CLEAN CULVERT	6.000 EACH 860.00000	0.000 0.000 0.000	0.00	0.00
0070	202-04100	*ABANDON WELL	4.000 EACH 500.00000	1.000 0.000 1.000	0.00	500.00
0075	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	1,858,300.000 CY 1.40000	737,055.000 138,061.000 875,116.000	193,285.40	1,225,162.40
0080	203-00100	MUCK EXCAVATION	125,000.000 CY 1.40000	329.000 0.000 329.000	0.00	460.60
0085	203-00440	*ROCK EXCAVATION (SPECIAL)	38,000.000 CY 1.40000	2,148.000 0.000 2,148.000	0.00	3,007.20
0090	203-00710	CLAY PLATING (COMPLETE IN PLACE)	307.000 CY 18.00000	0.000 0.000 0.000	0.00	0.00
0095	203-01100	PROOF ROLLING	200.000 HOUR 100.00000	0.000 2.000 2.000	200.00	200.00
0100	203-01500	BLADING	80.000 HOUR 100.00000	0.000 0.000 0.000	0.00	0.00
0105	203-01510	BACKHOE	40.000 HOUR 90.00000	17.000 0.000 17.000	0.00	1,530.00
0110	203-01515	BACKHOE (LANDSCAPING)	80.000 HOUR 90.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-01555	DOZING (LANDSCAPING)	346.000	0.000		
			HOUR	0.000	0.00	
			105.00000	0.000		0.00
0120	203-01597	*POTHOLING	200.000	4.000		
			HOUR	14.000	1,960.00	
			140.00000	18.000		2,520.00
0125	206-00000	STRUCTURE EXCAVATION	960.000	880.000		
			CY	0.000	0.00	
			3.60000	880.000		3,168.00
0130	206-00100	STRUCTURE BACKFILL (CLASS 1)	590.000	570.000		
			CY	0.000	0.00	
			13.00000	570.000		7,410.00
0135	206-01000	BED COURSE MATERIAL	8,750.000	1,135.000		
			CY	90.000	1,620.00	
			18.00000	1,225.000		22,050.00
0135		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR BED COURSE MAT.		5,242.000		
			CY	-90.000	-972.00	
			10.80000	5,152.000		55,641.60
0140	207-00205	TOPSOIL	61,500.000	14,442.000		
			CY	0.000	0.00	
			3.80000	14,442.000		54,879.60
0145	207-00210	STOCKPILE TOPSOIL	55,300.000	45,935.000		
			CY	0.000	0.00	
			1.40000	45,935.000		64,309.00
0150	208-00005	EROSION LOG	5,200.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0155	208-00011	EROSION BALES (WEED FREE)	1,044.000	40.000		
			EACH	0.000	0.00	
			8.00000	40.000		320.00
0160	208-00020	SILT FENCE	10,640.000	4,436.000		
			LF	0.000	0.00	
			1.00000	4,436.000		4,436.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	208-00040	CHECK DAM	17.000	8.000		
			EACH	0.000	0.00	
			100.00000	8.000		800.00
0170	208-00045	CONCRETE WASHOUT STRUCTURE	24.000	3.000		
			EACH	0.000	0.00	
			300.00000	3.000		900.00
0175	208-00050	STORM DRAIN INLET PROTECTION	138.000	1.000		
			EACH	16.000	2,400.00	
			150.00000	17.000		2,550.00
0180	208-00070	STABILIZED CONSTRUCTION ENTRANCE	20.000	5.000		
			EACH	2.000	1,940.00	
			970.00000	7.000		6,790.00
0185	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.000		
			L S	0.000	0.00	
			5,400.00000	0.000		0.00
0190	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.080		
			L S	0.000	0.00	
			2,600.00000	0.080		208.00
0195	208-00300	TEMPORARY BERMS	46,840.000	8,242.000		
			LF	0.000	0.00	
			0.60000	8,242.000		4,945.20
0200	209-00600	DUST PALLIATIVE (MAGNESIUM CHLORIDE)	675.000	0.000		
			GAL	0.000	0.00	
			2.00000	0.000		0.00
0205	210-00001	*RESET STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			1,360.00000	0.000		0.00
0210	210-00011	*RESET MAILBOX STRUCTURE (TYPE 1)	9.000	0.000		
			EACH	0.000	0.00	
			280.00000	0.000		0.00
0215	210-00012	*RESET MAILBOX STRUCTURE (TYPE 2)	1.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	210-00050	RESET FIRE HYDRANT	4.000 EACH 2,070.00000	0.000 0.000 0.000	0.00 0.00	0.00
0225	210-00810	*RESET GROUND SIGN	1.000 EACH 66.00000	0.000 0.000 0.000	0.00 0.00	0.00
0230	210-04010	ADJUST MANHOLE	3.000 EACH 335.00000	0.000 0.000 0.000	0.00 0.00	0.00
0235	210-04015	MODIFY MANHOLE	3.000 EACH 470.00000	0.000 0.000 0.000	0.00 0.00	0.00
0240	210-04050	ADJUST VALVE BOX	10.000 EACH 180.00000	0.000 0.000 0.000	0.00 0.00	0.00
0245	212-00006	SEEDING (NATIVE)	166.000 ACRE 355.00000	13.000 1.300 14.300	461.50	5,076.50
0250	213-00002	MULCHING (WEED FREE HAY)	212.000 ACRE 300.00000	13.000 1.300 14.300	390.00	4,290.00
0255	213-00004	MULCHING (WEED FREE STRAW)	5.000 ACRE 295.00000	0.000 0.000 0.000	0.00	0.00
0260	213-00005	MULCHING (DECORATIVE)	3,077.000 CF 4.50000	0.000 0.000 0.000	0.00	0.00
0265	213-00008	MULCHING (WOOD CHIP)	33,100.000 CF 3.00000	0.000 0.000 0.000	0.00	0.00
0270	213-00061	MULCH TACKIFIER	42,372.000 LB 1.45000	0.000 780.000 780.000	1,131.00	1,131.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	213-00100	SOIL BINDER	52.000	9.600		
			ACRE	0.000	0.00	
			370.00000	9.600		3,552.00
0280	213-00470	METAL LANDSCAPE BORDER (1/4X5 INCH)	2,200.000	0.000		
			LF	0.000	0.00	
			2.30000	0.000		0.00
0285	213-00600	LANDSCAPE LOG	200.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0290	214-00000	LANDSCAPE MAINTENANCE	1.000	0.000		
			L S	0.000	0.00	
			18,600.00000	0.000		0.00
0295	214-00215	DECIDUOUS TREE (1.5 INCH CALIPER)	132.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0300	214-00220	DECIDUOUS TREE (2 INCH CALIPER)	45.000	0.000		
			EACH	0.000	0.00	
			333.00000	0.000		0.00
0305	214-00230	DECIDUOUS TREE (3 INCH CALIPER)	18.000	0.000		
			EACH	0.000	0.00	
			430.00000	0.000		0.00
0310	214-00280	DECIDUOUS TREE (8 FOOT)	515.000	0.000		
			EACH	0.000	0.00	
			36.00000	0.000		0.00
0315	214-00350	DECIDUOUS SHRUB (5 GALLON CONTAINER)	3,221.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0320	214-00506	EVERGREEN TREE (6 FOOT) (BALL AND BURLAP)	17.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0325	214-00905	PERENNIALS (2.25 INCH POT)	6,650.000	0.000		
			EACH	0.000	0.00	
			1.80000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	214-00910	PERENNIALS (1 GALLON CONTAINER)	72.000	0.000		
			EACH	0.000	0.00	
			9.60000	0.000		0.00
0335	214-01010	BRUSH LAYER CUTTING	1,505.000	0.000		
			EACH	0.000	0.00	
			1.70000	0.000		0.00
0340	214-01025	DORMANT LOG CUTTING	124.000	124.000		
			EACH	0.000	0.00	
			10.00000	124.000		1,240.00
0345	216-00035	SOIL RETENTION BLANKET (PLASTIC)	3,867.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0350	216-00041	SOIL RETENTION BLANKET (STRAW/COCONUT)	31,290.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0355	218-00000	NOXIOUS WEED MANAGEMENT	1.000	0.000		
			L S	0.000	0.00	
			6,300.00000	0.000		0.00
0360	304-06000	AGGREGATE BASE COURSE (CLASS 6)	12,056.000	0.000		
			TON	0.000	0.00	
			7.60000	0.000		0.00
0365	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	233.000	0.000		
			TON	0.000	0.00	
			68.00000	0.000		0.00
0370	403-33871	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	21,977.000	0.000		
			TON	1,645.940	60,899.78	
			37.00000	1,645.940		60,899.78
0375	412-00600	*CONCRETE PAVEMENT (6 INCH)	3,950.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0380	412-01025	*CONCRETE PAVEMENT (10-1/4 INCH)	92,419.000	0.000		
			SY	0.000	0.00	
			22.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0006

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0380		MATERIAL ALLOWANCE STOCKPILE FOR CONCRETE SAND		92,418.998		
			SY	0.000	0.00	
			1.16590	92,418.998		107,751.31
0380		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR COURSE AGGREGATE		32,797.997		
			SY	0.000	0.00	
			2.32620	32,797.997		76,294.70
0385	412-01100	*CONCRETE PAVEMENT (11 INCH)	189.000	0.000		
			SY	0.000	0.00	
			44.00000	0.000		0.00
0390	412-01250	*CONCRETE PAVEMENT (12-1/2 INCH)	126.000	0.000		
			SY	0.000	0.00	
			60.00000	0.000		0.00
0395	503-00036	*DRILLED CAISSON (36 INCH)	57.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
0400	503-00048	*DRILLED CAISSON (48 INCH)	21.000	0.000		
			LF	0.000	0.00	
			240.00000	0.000		0.00
0405	504-08050	*STONE LANDSCAPE WALL	2,000.000	0.000		
			SF	0.000	0.00	
			34.00000	0.000		0.00
0410	506-00010	RIPRAP (SPECIAL)	26,800.000	2,569.000		
			CY	0.000	0.00	
			38.00000	2,569.000		97,622.00
0415	506-00206	RIPRAP (6 INCH)	150.000	0.000		
			CY	0.000	0.00	
			26.00000	0.000		0.00
0420	506-00209	RIPRAP (9 INCH)	72.000	0.000		
			CY	0.000	0.00	
			27.00000	0.000		0.00
0425	506-00212	RIPRAP (12 INCH)	30.000	0.000		
			CY	0.000	0.00	
			28.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 10
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0430	507-00350	GROUTED RIPRAP SLOPE AND DITCH PAVING	110.000	38.000		
			CY	0.000	0.00	
			42.00000	38.000		1,596.00
0435	521-00060	SLURRY WALL	56,000.000	0.000		
			SF	0.000	0.00	
			3.50000	0.000		0.00
0440	601-01000	CONCRETE CLASS B	625.000	443.900		
			CY	0.000	0.00	
			130.00000	443.900		57,707.00
0445	601-03030	*CONCRETE CLASS D (BOX CULVERT)	37.000	30.900		
			CY	6.100	1,561.60	
			256.00000	37.000		9,472.00
0450	602-00000	*REINFORCING STEEL	49,021.000	43,988.000		
			LB	0.000	0.00	
			0.45000	43,988.000		19,794.60
0455	603-01125	12 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	50.000	0.000		
			LF	36.000	1,368.00	
			38.00000	36.000		1,368.00
0460	603-01155	15 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	239.000	0.000		
			LF	0.000	0.00	
			38.00000	0.000		0.00
0465	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	3,791.000	1,279.000		
			LF	231.000	8,778.00	
			38.00000	1,510.000		57,380.00
0470	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	3,706.000	1,239.000		
			LF	77.000	2,926.00	
			38.00000	1,316.000		50,008.00
0470		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR 24" RCP		0.000		
			LF	0.000	0.00	
			9.30000	0.000		0.00
0475	603-01305	30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	2,619.000	240.000		
			LF	0.000	0.00	
			38.00000	240.000		9,120.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0006

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0475		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR 30" RCP		394.000		
			LF	0.000	0.00	
			15.30000	394.000		6,028.20
0480	603-01365	36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	4,433.000	261.000		
			LF	0.000	0.00	
			48.00000	261.000		12,528.00
0485	603-01425	42 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	988.000	914.000		
			LF	0.000	0.00	
			48.00000	914.000		43,872.00
0490	603-01485	48 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	822.000	528.000		
			LF	284.000	17,608.00	
			62.00000	812.000		50,344.00
0495	603-01545	54 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,091.000	1,091.000		
			LF	0.000	0.00	
			100.00000	1,091.000		109,100.00
0500	603-01605	60 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	187.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0505	603-02305	38X24 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	223.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
0505		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR 38X24 RCP		223.000		
			LF	0.000	0.00	
			29.35000	223.000		6,545.05
0510	603-02485	60X38 INCH REINFORCED CONCRETE PIPE ELLIPTICAL (CIP)	306.000	0.000		
			LF	8.000	800.00	
			100.00000	8.000		800.00
0515	603-02545	68X43 INCH REINFORCEMENT CONCRETE PIPE ELLIPTICAL	353.000	168.000		
			LF	0.000	0.00	
			135.00000	168.000		22,680.00
0515		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR 68 X 43 INCH RCP		40.000		
			LF	0.000	0.00	
			68.80000	40.000		2,752.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 12
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0520	603-05018	18 INCH REINFORCED CONCRETE END SECTION	14.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00
0525	603-05024	24 INCH REINFORCED CONCRETE END SECTION	20.000	7.000		
			EACH	0.000	0.00	
			570.00000	7.000		3,990.00
0530	603-05030	30 INCH REINFORCED CONCRETE END SECTION	4.000	3.000		
			EACH	0.000	0.00	
			660.00000	3.000		1,980.00
0535	603-05036	36 INCH REINFORCED CONCRETE END SECTION	4.000	3.000		
			EACH	1.000	720.00	
			720.00000	4.000		2,880.00
0540	603-50004	4 INCH PLASTIC PIPE	656.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0545	603-50006	6 INCH PLASTIC PIPE	2,328.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0550	603-70805	8X5 FOOT CONCRETE BOX CULVERT (PRECAST)	312.000	312.000		
			LF	0.000	0.00	
			240.00000	312.000		74,880.00
0555	604-00305	*INLET TYPE C (5 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			1,760.00000	0.000		0.00
0560	604-00310	*INLET TYPE C (10 FOOT)	3.000	0.670		
			EACH	0.000	0.00	
			2,380.00000	0.670		1,594.60
0565	604-00505	*INLET TYPE D (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,330.00000	0.000		0.00
0570	604-00510	*INLET TYPE D (10 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 13
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0575	604-00550	*INLET TYPE D (SPECIAL)	3.000	0.000		
			EACH	0.000	0.00	
			6,400.00000	0.000		0.00
0580	604-13610	*INLET TYPE 13 (TRIPLE) (10 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			4,960.00000	0.000		0.00
0585	604-19105	*INLET TYPE R L 5 (5 FOOT)	27.000	4.690		
			EACH	2.340	5,826.60	
			2,490.00000	7.030		17,504.70
0590	604-19110	*INLET TYPE R L 5 (10 FOOT)	7.000	1.340		
			EACH	0.000	0.00	
			3,580.00000	1.340		4,797.20
0595	604-19115	*INLET TYPE R L 5 (15 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			4,400.00000	0.000		0.00
0600	604-19205	*INLET TYPE R L 10 (5 FOOT)	11.000	2.680		
			EACH	0.670	2,412.00	
			3,600.00000	3.350		12,060.00
0605	604-19210	*INLET TYPE R L 10 (10 FOOT)	15.000	1.340		
			EACH	0.000	0.00	
			4,650.00000	1.340		6,231.00
0610	604-19215	*INLET TYPE R L 10 (15 FOOT)	2.000	0.670		
			EACH	0.000	0.00	
			5,760.00000	0.670		3,859.20
0615	604-19305	*INLET TYPE R L 15 (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			4,630.00000	0.000		0.00
0620	604-19310	*INLET TYPE R L 15 (10 FOOT)	2.000	0.670		
			EACH	0.000	0.00	
			5,270.00000	0.670		3,530.90
0625	604-30000	MANHOLE SLAB BASE (SPECIAL)	2.000	0.000		
			EACH	0.000	0.00	
			1,450.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 14
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0630	604-30005	MANHOLE SLAB BASE (5 FOOT)	2.000 EACH 5,280.00000	0.000 0.000 0.000	0.00	0.00
0635	604-30010	MANHOLE SLAB BASE (10 FOOT)	9.000 EACH 2,270.00000	1.500 2.500 4.000	5,675.00	9,080.00
0640	604-30015	MANHOLE SLAB BASE (15 FOOT)	21.000 EACH 3,410.00000	7.500 0.000 7.500	0.00	25,575.00
0645	604-30020	MANHOLE SLAB BASE (20 FOOT)	6.000 EACH 3,880.00000	0.750 0.000 0.750	0.00	2,910.00
0650	604-30025	MANHOLE SLAB BASE (25 FOOT)	3.000 EACH 7,450.00000	0.000 0.000 0.000	0.00	0.00
0655	604-30030	MANHOLE SLAB BASE (30 FOOT)	2.000 EACH 3,360.00000	0.000 0.000 0.000	0.00	0.00
0660	604-50200	MANHOLE RING AND COVER	2.000 EACH 320.00000	0.000 0.000 0.000	0.00	0.00
0665	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	3,176.000 LF 11.00000	0.000 0.000 0.000	0.00	0.00
0670	606-01340	*END ANCHORAGE TYPE 3D	13.000 EACH 360.00000	0.000 0.000 0.000	0.00	0.00
0675	606-01370	*TRANSITION TYPE 3G	24.000 EACH 740.00000	0.000 0.000 0.000	0.00	0.00
0680	606-01385	*TRANSITION TYPE 3J	2.000 EACH 290.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 15
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0685	606-01390	*END ANCHORAGE TYPE 3K	2.000	0.000		
			EACH	0.000	0.00	
			660.00000	0.000		0.00
0690	606-02003	*END ANCHORAGE (NONFLARED)	8.000	0.000		
			EACH	0.000	0.00	
			1,630.00000	0.000		0.00
0695	607-00005	*END POST	5.000	0.000		
			EACH	0.000	0.00	
			87.00000	0.000		0.00
0700	607-00010	*CORNER AND LINE BRACE POST	41.000	0.000		
			EACH	0.000	0.00	
			129.00000	0.000		0.00
0705	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	8,772.000	0.000		
			LF	0.000	0.00	
			0.90000	0.000		0.00
0710	607-11525	*FENCE (PLASTIC)	12,891.000	12,391.000		
			LF	500.000	675.00	
			1.35000	12,891.000		17,402.85
0710		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR PLASTIC FENCE		-0.017		
			LF	0.000	0.00	
			0.58030	-0.017		-0.01
0715	607-52905	*END POST (CHAIN LINK)	3.000	0.000		
			EACH	0.000	0.00	
			90.00000	0.000		0.00
0720	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK)	24.000	0.000		
			EACH	0.000	0.00	
			91.00000	0.000		0.00
0725	607-53172	*FENCE CHAIN LINK (72 INCH)	6,510.000	0.000		
			LF	0.000	0.00	
			8.30000	0.000		0.00
0725		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR 72" CL FENCE		6,510.000		
			LF	0.000	0.00	
			4.96000	6,510.000		32,289.60

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 16
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0730	607-60120	*20 FOOT GATE	1.000 EACH 690.00000	0.000 0.000 0.000	0.00	0.00
0735	607-60280	*30 FOOT GATE DOUBLE (CHAIN LINK)	2.000 EACH 920.00000	0.000 0.000 0.000	0.00	0.00
0740	607-60290	*40 FOOT GATE DOUBLE (CHAIN LINK)	2.000 EACH 2,050.00000	0.000 0.000 0.000	0.00	0.00
0745	608-00000	*CONCRETE SIDEWALK	952.000 SY 21.00000	0.000 0.000 0.000	0.00	0.00
0750	608-00010	CONCRETE CURB RAMP	58.000 SY 52.00000	0.000 0.000 0.000	0.00	0.00
0755	608-00026	*CONCRETE BIKEWAY (6 INCH)	13,312.000 SY 19.00000	0.000 0.000 0.000	0.00	0.00
0760	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	20,883.000 LF 5.00000	0.000 0.000 0.000	0.00	0.00
0765	609-21011	CURB AND GUTTER TYPE 2 (SECTION I-M)	212.000 LF 13.00000	0.000 0.000 0.000	0.00	0.00
0770	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	24,348.000 LF 6.00000	0.000 0.000 0.000	0.00	0.00
0775	609-24003	GUTTER TYPE 2 (3 FOOT)	828.000 LF 10.00000	560.000 0.000 560.000	0.00	5,600.00
0780	610-00024	*MEDIAN COVER MATERIAL (4 INCH PATTERNED CONCRETE)	3,478.000 SF 5.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 17
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0785	610-00030	MEDIAN COVER MATERIAL (CONCRETE)	321.000	0.000		
			SF	0.000	0.00	
			4.00000	0.000		0.00
0790	612-00001	*DELINEATOR (TYPE I)	99.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
0795	612-00002	*DELINEATOR (TYPE II)	247.000	0.000		
			EACH	0.000	0.00	
			16.50000	0.000		0.00
0800	612-00003	*DELINEATOR (TYPE III)	24.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0805	613-00200	*2 INCH ELECTRICAL CONDUIT	900.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0810	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	360.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
0815	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	420.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0820	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	6,690.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0825	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	380.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0830	613-06000	*METER POLE	7.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0835	613-07026	*PULL BOX (16"X24"X12")	11.000	0.000		
			EACH	0.000	0.00	
			540.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 18
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0840	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			34,000.00000	0.000		0.00
0845	613-32400	*LIGHT STANDARD STEEL (40 FOOT)	13.000	0.000		
			EACH	0.000	0.00	
			2,120.00000	0.000		0.00
0850	613-40000	*CONCRETE FOUNDATION PAD	43.000	0.000		
			EACH	0.000	0.00	
			242.00000	0.000		0.00
0855	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	17.000	0.000		
			EACH	0.000	0.00	
			390.00000	0.000		0.00
0860	613-72250	*LUMINAIRE HIGH PRESSURE SODIUM (WALL TYPE) (250 WATT)	8.000	0.000		
			EACH	0.000	0.00	
			2,070.00000	0.000		0.00
0865	614-00011	*SIGN PANEL (CLASS I)	441.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
0870	614-00012	*SIGN PANEL (CLASS II)	126.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0875	614-01502	*STEEL SIGN POST (2 INCH ROUND)	563.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0880	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	299.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0885	614-70117	*PEDESTRIAN SIGNAL FACE (16)	2.000	0.000		
			EACH	0.000	0.00	
			545.00000	0.000		0.00
0890	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	11.000	0.000		
			EACH	0.000	0.00	
			710.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 19
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0895	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	5.000 EACH 1,160.00000	0.000 0.000 0.000	0.00 0.00	0.00
0900	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	4.000 EACH 5,100.00000	0.000 0.000 0.000	0.00 0.00	0.00
0905	614-81140	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-40 FOOT MAST ARM)	1.000 EACH 15,200.00000	0.000 0.000 0.000	0.00 0.00	0.00
0910	614-81150	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-50 FOOT MAST ARM)	2.000 EACH 15,400.00000	0.000 0.000 0.000	0.00 0.00	0.00
0915	614-81160	*TRAFFIC SIGNAL LIGHT POLE STEEL (1-60 MAST ARM FOOT)	1.000 EACH 18,100.00000	0.000 0.000 0.000	0.00 0.00	0.00
0920	614-86245	*CONTROLLER (TYPE 170E)	1.000 EACH 19,700.00000	0.000 0.000 0.000	0.00 0.00	0.00
0925	614-86715	*TRAFFIC SIGNAL EQUIPMENT	1.000 EACH 5,400.00000	0.000 0.000 0.000	0.00 0.00	0.00
0930	615-10024	24 INCH AUTOMATIC DRAIN GATE	3.000 EACH 1,300.00000	0.000 0.000 0.000	0.00 0.00	0.00
0935	615-10030	30 INCH AUTOMATIC DRAIN GATE	1.000 EACH 2,060.00000	0.000 0.000 0.000	0.00 0.00	0.00
0940	615-21205	12 INCH SLIDE HEADGATE (5 FOOT FRAME)	1.000 EACH 940.00000	1.000 0.000 1.000	0.00 0.00	940.00
0945	615-21805	18 INCH SLIDE HEADGATE (5 FOOT FRAME)	1.000 EACH 1,170.00000	1.000 0.000 1.000	0.00 0.00	1,170.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 20
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0950	615-51812	18X12 INCH PARSHALL MEASURING FLUME	1.000 EACH 1,040.00000	0.000 0.000 0.000	0.00 0.00	0.00
0955	615-59900	PLACE PARSHALL MEASURING FLUME	1.000 EACH 1,330.00000	0.000 0.000 0.000	0.00 0.00	0.00
0960	616-30148	58X36 INCH TRASH GUARD	1.000 EACH 1,380.00000	0.000 0.000 0.000	0.00 0.00	0.00
0965	619-10240	24 INCH WELDED STEEL PIPE	60.000 LF 100.00000	0.000 0.000 0.000	0.00 0.00	0.00
0970	619-10720	*72 INCH WELDED STEEL PIPE	235.000 LF 450.00000	0.000 0.000 0.000	0.00 0.00	0.00
0975	619-10900	*90 INCH WELDED STEEL PIPE	229.000 LF 350.00000	0.000 0.000 0.000	0.00 0.00	0.00
0980	619-50080	*1 INCH PLASTIC PIPE	8,495.000 LF 2.10000	0.000 0.000 0.000	0.00 0.00	0.00
0985	619-50240	*3 INCH PLASTIC PIPE	575.000 LF 11.00000	0.000 0.000 0.000	0.00 0.00	0.00
0990	619-50640	8 INCH PLASTIC PIPE	665.000 LF 35.00000	290.000 0.000 290.000	0.00 0.00	10,150.00
0995	621-00450	DETOUR PAVEMENT	10,000.000 SY 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
1000	622-00042	HISTORICAL SIGN STRUCTURE (2 PANEL)	1.000 EACH 30,000.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 21
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1005	622-00050	INFORMATION CENTER	1.000 EACH 34,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
1010	622-00066	SIGN PANEL (INSTALL ONLY)	8.000 EACH 730.00000	0.000 0.000 0.000	0.00 0.00	0.00
1015	623-04000	*CONTROL WIRE 24 VOLT	5,830.000 LF 0.13000	0.000 0.000 0.000	0.00 0.00	0.00
1020	623-09900	*SPRINKLER SYSTEM	1.000 L S 57,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
1025	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 180,000.00000	0.325 0.096 0.421	17,280.00	75,780.00
1026	625-00001	CONST SURVEYING (HOUR) ADDITIONAL SURVEYING AS AUTHORIZED BY SECTION 105.08 (A)	55.000 HOUR 100.00000	55.000 0.000 55.000	0.00	5,500.00
1030	625-00015	*SETTLEMENT INSTRUMENTATION	1.000 L S 3,100.00000	0.300 0.026 0.326	80.60	1,010.60
1035	626-00000	*MOBILIZATION	1.000 L S 660,000.00000	0.500 0.000 0.500	0.00	330,000.00
1040	626-01000	PUBLIC INFORMATION SERVICES	1.000 L S 12,000.00000	0.000 0.000 0.000	0.00	0.00
1045	627-00002	*THERMOPLASTIC PAVEMENT MARKING	22,366.000 SF 1.40000	0.000 0.000 0.000	0.00	0.00
1050	627-00005	*EPOXY PAVEMENT MARKING	242.000 GAL 45.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 22
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1055	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	46.000 GAL	0.000 0.000	0.00	0.00
			34.00000	0.000		0.00
1060	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	1,048.000 SF	0.000 0.000	0.00	0.00
			7.80000	0.000		0.00
1065	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	1,680.000 SF	0.000 0.000	0.00	0.00
			9.00000	0.000		0.00
1070	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	1,566.000 SF	0.000 0.000	0.00	0.00
			11.80000	0.000		0.00
1075	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	1,370.000 SF	0.000 0.000	0.00	0.00
			7.70000	0.000		0.00
1080	629-01001	*SURVEY MONUMENT (TYPE 1)	11.000 EACH	0.000 0.000	0.00	0.00
			300.00000	0.000		0.00
1085	629-01002	*SURVEY MONUMENT (TYPE 2)	10.000 EACH	0.000 0.000	0.00	0.00
			350.00000	0.000		0.00
1090	629-01005	*SURVEY MONUMENT (TYPE 5)	1.000 EACH	0.000 0.000	0.00	0.00
			500.00000	0.000		0.00
1095	629-01110	*LOCATE MONUMENTS	40.000 HOUR	40.000 0.000	0.00	0.00
			120.00000	40.000		4,800.00
1100	630-00000	FLAGGING	12,000.000 HOUR	1,719.500 113.750	2,047.50	0.00
			18.00000	1,833.250		32,998.50
1105	630-00003	UNIFORMED TRAFFIC CONTROL	100.000 HOUR	0.000 0.000	0.00	0.00
			55.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 23
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1110	630-00007	TRAFFIC CONTROL INSPECTION	530.000	59.000		
			DAY	20.000	1,700.00	
			85.00000	79.000		6,715.00
1115	630-00012	TRAFFIC CONTROL MANAGEMENT	470.000	58.000		
			DAY	8.000	2,760.00	
			345.00000	66.000		22,770.00
1120	630-80337	BARRICADE (TYPE 3 M-C) (TEMPORARY)	18.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
1125	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	48.000	0.000		
			EACH	0.000	0.00	
			56.00000	0.000		0.00
1130	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	50.000	7.000		
			EACH	0.000	0.00	
			66.00000	7.000		462.00
1135	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	18.000	0.000		
			EACH	0.000	0.00	
			86.00000	0.000		0.00
1140	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	288.000	56.000		
			SF	0.000	0.00	
			30.00000	56.000		1,680.00
1145	630-80355	PORTABLE MESSAGE SIGN PANEL	5.000	2.000		
			EACH	0.500	8,000.00	
			16,000.00000	2.500		40,000.00
1150	630-80360	DRUM CHANNELIZING DEVICE	370.000	0.000		
			EACH	0.000	0.00	
			52.00000	0.000		0.00
1155	630-80380	TRAFFIC CONE	105.000	0.000		
			EACH	52.500	682.50	
			13.00000	52.500		682.50
1160	700-70010	F/A MINOR CONTRACT REVISIONS	3,000,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 24
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1165	700-70011	F/A PARTNERING	10,000.000	838.170		
			F A	0.000	0.00	
			1.00000	838.170		838.17
1170	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	60,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1175	700-70013	F/A CONCRETE INCENTIVE PAYMENT	116,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1180	700-70016	F/A FUEL COST ADJUSTMENT	25,000.000	10,207.380		
			F A	6,881.160	6,881.16	
			1.00000	17,088.540		17,088.54
1185	700-70021	F/A ON-THE-JOB TRAINEE	3,993.600	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
1190	700-70025	F/A QUALITY INCENTIVE PAYMENT	45,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1195	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1200	700-70034	F/A DEWATERING	112,681.000	112,681.000		
			F A	0.000	0.00	
			1.00000	112,681.000		112,681.00
1205	700-70040	F/A RAILROAD PREEMPTION UNIT	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1210	700-70042	F/A RAILROAD FLAGGING	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1215	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	137,100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 25
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1220	700-70230	F/A COMMUNICATION LINES	25,000.000	3,218.890		
			F A	0.000	0.00	
			1.00000	3,218.890		3,218.89
1225	700-70380	F/A EROSION CONTROL	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1230	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	21,184.750	21,184.750		
			F A	0.000	0.00	
			1.00000	21,184.750		21,184.75
			CAT 0200	CURRENT AMT \$	17,736,911.65 \$	373,876.64 \$
						3,918,750.73
CAT NO0280 ROADWAY-ALTERNATE FUNDING						
1235	613-00600	*6 INCH ELECTRICAL CONDUIT	1,580.000	0.000		
			LF	0.000	0.00	
			14.60000	0.000		0.00
1240	613-16000	*LUMINAIRE (SPECIAL)	81.000	0.000		
			EACH	0.000	0.00	
			730.00000	0.000		0.00
1245	613-16010	*LIGHT STANDARD AND LUMINAIRE (DECORATIVE)	42.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
1250	623-00156	*IRRIGATION BUBBLER	268.000	0.000		
			EACH	0.000	0.00	
			6.50000	0.000		0.00
1255	623-00164	*DRIP EMITTER	1,284.000	0.000		
			EACH	0.000	0.00	
			1.10000	0.000		0.00
1260	623-00166	*3/4 INCH EMITTER VALVE ASSEMBLY	15.000	0.000		
			EACH	0.000	0.00	
			340.00000	0.000		0.00
1265	623-01708	*1 INCH BACKFLOW PREVENTER	2.000	0.000		
			EACH	0.000	0.00	
			970.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 26
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0280 ROADWAY-ALTERNATE FUNDING							
1270	623-02008	*1 INCH DRAIN VALVE	4.000 EACH	0.000 0.000	0.00	0.00	
			77.00000	0.000		0.00	
1275	623-04008	*1 INCH QUICK-COUPLER VALVE	7.000 EACH	0.000 0.000	0.00	0.00	
			100.00000	0.000		0.00	
1280	623-05008	*1 INCH GATE VALVE	6.000 EACH	0.000 0.000	0.00	0.00	
			50.00000	0.000		0.00	
1285	623-07008	1 INCH WATER METER	2.000 EACH	0.000 0.000	0.00	0.00	
			1,160.00000	0.000		0.00	
1290	623-08112	*12 STATION AUTOMATIC CONTROLLER	2.000 EACH	0.000 0.000	0.00	0.00	
			2,860.00000	0.000		0.00	
			CAT 0280	CURRENT AMT \$	257,140.40 \$	0.00 \$	0.00
CAT NO0300 ADA120-07.9E305 EB RIVERDALE STR							
1295	206-00000	STRUCTURE EXCAVATION	1,115.000 CY	0.000 0.000	0.00	0.00	
			3.60000	0.000		0.00	
1300	206-00100	STRUCTURE BACKFILL (CLASS 1)	2,766.000 CY	0.000 0.000	0.00	0.00	
			13.00000	0.000		0.00	
1305	206-00200	STRUCTURE BACKFILL (CLASS 2)	305.000 CY	0.000 0.000	0.00	0.00	
			9.50000	0.000		0.00	
1310	206-00360	MECHANICAL REINFORCEMENT OF SOIL	598.000 CY	0.000 0.000	0.00	0.00	
			11.60000	0.000		0.00	
1315	403-33871	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	149.000 TON	0.000 0.000	0.00	0.00	
			37.00000	0.000		0.00	

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 27
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 ADA120-07.9E305 EB RIVERDALE STR						
1320	502-00460	*PILE TIP	14.000 EACH	0.000 14.000	1,680.00	1,680.00
			120.00000	14.000		
1325	502-11284	*STEEL PILING (HP 12X84)	772.000 LF	0.000 772.000	18,142.00	18,142.00
			23.50000	772.000		
1330	506-00206	RIPRAP (6 INCH)	330.000 CY	0.000 0.000	0.00	0.00
			26.00000	0.000		
1335	515-00120	*WATERPROOFING (MEMBRANE)	915.000 SY	0.000 0.000	0.00	0.00
			6.80000	0.000		
1340	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	96.000 LF	0.000 0.000	0.00	0.00
			90.00000	0.000		
1345	601-03040	*CONCRETE CLASS D (BRIDGE)	470.000 CY	0.000 0.000	0.00	0.00
			210.00000	0.000		
1345		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR PRE-CAST DECK PANELS		470.000 0.000		
			32.15830	470.000		15,114.40
1350	601-03050	*CONCRETE CLASS D (WALL)	615.000 CY	0.000 0.000	0.00	0.00
			210.00000	0.000		
1355	601-40210	CONCRETE FINISH (SPECIAL)	1,631.000 SF	0.000 0.000	0.00	0.00
			8.00000	0.000		
1360	601-40301	*STRUCTURAL CONCRETE COATING	16,131.000 SF	0.000 0.000	0.00	0.00
			0.60000	0.000		
1365	602-00000	*REINFORCING STEEL	61,284.000 LB	0.000 0.000	0.00	0.00
			0.45000	0.000		

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 28
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 ADA120-07.9E305 EB RIVERDALE STR							
1370	602-00020	*REINFORCING STEEL (EPOXY COATED)	68,935.000	0.000			
			LB	0.000	0.00		
			0.50000	0.000		0.00	
1375	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	203.000	0.000			
			LF	0.000	0.00		
			47.00000	0.000		0.00	
1380	606-10720	*BRIDGE RAIL TYPE 7 (SECTION A)	203.000	0.000			
			LF	0.000	0.00		
			62.00000	0.000		0.00	
1385	613-00100	*1 INCH ELECTRICAL CONDUIT	30.000	0.000			
			LF	0.000	0.00		
			3.00000	0.000		0.00	
1390	613-00150	*1-1/2 INCH ELECTRICAL CONDUIT	220.000	0.000			
			LF	0.000	0.00		
			3.00000	0.000		0.00	
1395	618-00172	*PRESTRESSED CONCRETE I (BT72)	1,039.000	0.000			
			LF	0.000	0.00		
			112.00000	0.000		0.00	
1395		MATERIAL ALLOWANCE STOCK PILE MATERIALS FOR BT 72 GIRDERS		707.000			
			LF	0.000	0.00		
			84.28000	707.000		59,585.96	
1395		MATERIAL ALLOWANCE STOCK PILE NO. 2 FOR BT 72 GIRDERS		331.995			
			LF	0.000	0.00		
			84.28530	331.995		27,982.30	
			CAT 0300	CURRENT AMT \$	550,450.20 \$	19,822.00 \$	122,504.66
CAT NO0301 ADA120-07.9W304 WB RIVERDALE STR							
1400	206-00100	STRUCTURE BACKFILL (CLASS 1)	742.000	0.000			
			CY	0.000	0.00		
			13.00000	0.000		0.00	
1405	206-00200	STRUCTURE BACKFILL (CLASS 2)	355.000	0.000			
			CY	0.000	0.00		
			9.50000	0.000		0.00	

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 29
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 ADA120-07.9W304 WB RIVERDALE STR						
1410	206-00360	MECHANICAL REINFORCEMENT OF SOIL	742.000 CY	0.000 0.000	0.00	0.00
			11.60000	0.000		0.00
1415	403-33871	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	149.000 TON	0.000 0.000	0.00	0.00
			37.00000	0.000		0.00
1420	502-00460	*PILE TIP	18.000 EACH	0.000 18.000	2,160.00	2,160.00
			120.00000	18.000		2,160.00
1425	502-11284	*STEEL PILING (HP 12X84)	981.000 LF	0.000 981.000	23,053.50	23,053.50
			23.50000	981.000		23,053.50
1430	514-00201	*PEDESTRIAN RAILING (STEEL) (SPECIAL)	178.000 LF	0.000 0.000	0.00	0.00
			116.00000	0.000		0.00
1435	515-00120	*WATERPROOFING (MEMBRANE)	915.000 SY	0.000 0.000	0.00	0.00
			6.80000	0.000		0.00
1440	515-00400	*CONCRETE SEALER	222.000 SY	0.000 0.000	0.00	0.00
			3.80000	0.000		0.00
1445	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	118.000 LF	0.000 0.000	0.00	0.00
			90.00000	0.000		0.00
1450	601-03040	*CONCRETE CLASS D (BRIDGE)	581.000 CY	0.000 0.000	0.00	0.00
			210.00000	0.000		0.00
1450		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR PRE-CAST DECK PANELS		581.000 0.000	0.00	18,683.97
			32.15830	581.000		18,683.97
1455	601-40210	CONCRETE FINISH (SPECIAL)	2,148.000 SF	0.000 0.000	0.00	0.00
			8.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 30
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 ADA120-07.9W304 WB RIVERDALE STR							
1460	601-40301	*STRUCTURAL CONCRETE COATING	8,184.000	0.000			
			SF	0.000	0.00		
			0.60000	0.000		0.00	
1465	602-00020	*REINFORCING STEEL (EPOXY COATED)	84,489.000	0.000			
			LB	0.000	0.00		
			0.50000	0.000		0.00	
1470	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	406.000	0.000			
			LF	0.000	0.00		
			47.00000	0.000		0.00	
1475	613-00100	*1 INCH ELECTRICAL CONDUIT	70.000	0.000			
			LF	0.000	0.00		
			3.00000	0.000		0.00	
1480	613-00150	*1-1/2 INCH ELECTRICAL CONDUIT	197.000	0.000			
			LF	0.000	0.00		
			3.00000	0.000		0.00	
1485	618-00172	*PRESTRESSED CONCRETE I (BT72)	1,336.000	0.000			
			LF	0.000	0.00		
			112.00000	0.000		0.00	
1485		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR BT 72 GIRDERS		708.000			
			LF	0.000	0.00		
			84.28000	708.000		59,670.24	
1485		MATERIAL ALLOWANCE STOCKPILE NO. 2 FOR BT 72 GIRDERS		628.000			
			LF	0.000	0.00		
			84.28530	628.000		52,931.17	
			CAT 0301	CURRENT AMT \$	446,549.70 \$	25,213.50 \$	156,498.88
CAT NO0302 ADA120-008.8.8W306 BRANTNER DITCH STR							
1490	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,556.000	0.000			
			CY	0.000	0.00		
			13.00000	0.000		0.00	
1495	206-00200	STRUCTURE BACKFILL (CLASS 2)	348.000	329.000			
			CY	0.000	0.00		
			9.50000	329.000		3,125.50	

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 31
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 ADA120-008.8.8W306 BRANTNER DITCH STR						
1500	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,556.000	0.000		
			CY	0.000	0.00	
			11.60000	0.000		0.00
1505	403-33871	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	317.000	0.000		
			TON	0.000	0.00	
			37.00000	0.000		0.00
1510	502-00460	*PILE TIP	32.000	32.000		
			EACH	0.000	0.00	
			120.00000	32.000		3,840.00
1515	502-11057	*STEEL PILING (HP 10X57)	190.000	49.000		
			LF	45.000	855.00	
			19.00000	94.000		1,786.00
1520	502-11284	*STEEL PILING (HP 12X84)	1,649.000	1,649.000		
			LF	0.000	0.00	
			23.50000	1,649.000		38,751.50
1525	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	185.000	0.000		
			CY	0.000	0.00	
			210.00000	0.000		0.00
1530	515-00120	*WATERPROOFING (MEMBRANE)	1,946.000	0.000		
			SY	0.000	0.00	
			6.80000	0.000		0.00
1535	518-00109	WATERSTOP (9 INCH)	123.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
1540	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	241.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00
1545	601-03040	*CONCRETE CLASS D (BRIDGE)	1,011.000	0.000		
			CY	58.700	12,327.00	
			210.00000	58.700		12,327.00
1545		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR PRE-CAST DECK PANELS		1,011.000		
			CY	-58.700	-1,887.69	
			32.15830	952.300		30,624.35

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 32
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 ADA120-008.8.8W306 BRANTNER DITCH STR							
1550	601-40210	CONCRETE FINISH (SPECIAL)	1,812.000	0.000			
			SF	0.000	0.00		
			8.00000	0.000		0.00	
1555	601-40301	*STRUCTURAL CONCRETE COATING	20,498.000	0.000			
			SF	0.000	0.00		
			0.60000	0.000		0.00	
1560	602-00020	*REINFORCING STEEL (EPOXY COATED)	175,573.000	0.000			
			LB	12,702.000	6,351.00		
			0.50000	12,702.000		6,351.00	
1565	606-10720	*BRIDGE RAIL TYPE 7 (SECTION A)	379.000	0.000			
			LF	0.000	0.00		
			62.00000	0.000		0.00	
1570	613-00100	*1 INCH ELECTRICAL CONDUIT	58.000	0.000			
			LF	0.000	0.00		
			3.00000	0.000		0.00	
1575	613-00150	*1-1/2 INCH ELECTRICAL CONDUIT	387.000	0.000			
			LF	0.000	0.00		
			3.00000	0.000		0.00	
1580	618-00172	*PRESTRESSED CONCRETE I (BT72)	1,463.000	0.000			
			LF	0.000	0.00		
			112.00000	0.000		0.00	
1580		MATERIAL ALLOWANCE STOCKPILE FOR BT 72 GIRDERS		1,463.000			
			LF	0.000	0.00		
			84.28000	1,463.000		123,301.64	
			CAT 0302	CURRENT AMT \$	690,466.20 \$	17,645.31 \$	220,106.99
CAT NO0303 BRANTNER DITCH CBC							
1585	206-00000	STRUCTURE EXCAVATION	1,333.000	1,333.000			
			CY	0.000	0.00		
			3.60000	1,333.000		4,798.80	
1590	206-00100	STRUCTURE BACKFILL (CLASS 1)	755.000	208.000			
			CY	213.000	2,769.00		
			13.00000	421.000		5,473.00	

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 33
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 BRANTNER DITCH CBC						
1595	507-00350	GROUTED RIPRAP SLOPE AND DITCH PAVING	35.000	25.500		
			CY	0.000	0.00	
			42.00000	25.500		1,071.00
1600	514-00200	*PEDESTRIAN RAILING (STEEL)	757.000	0.000		
			LF	0.000	0.00	
			86.00000	0.000		0.00
1605	601-03030	*CONCRETE CLASS D (BOX CULVERT)	123.000	123.000		
			CY	0.000	0.00	
			256.00000	123.000		31,488.00
1610	601-03050	*CONCRETE CLASS D (WALL)	447.000	397.040		
			CY	0.000	0.00	
			210.00000	397.040		83,378.40
1615	601-40210	CONCRETE FINISH (SPECIAL)	137.000	0.000		
			SF	0.000	0.00	
			8.00000	0.000		0.00
1620	601-40301	*STRUCTURAL CONCRETE COATING	3,768.000	0.000		
			SF	0.000	0.00	
			0.60000	0.000		0.00
1625	602-00000	*REINFORCING STEEL	64,785.000	52,051.000		
			LB	0.000	0.00	
			0.45000	52,051.000		23,422.95
1630	602-00020	*REINFORCING STEEL (EPOXY COATED)	6,020.000	6,020.000		
			LB	0.000	0.00	
			0.50000	6,020.000		3,010.00
			CAT 0303	CURRENT AMT \$	242,063.85 \$	152,642.15
CAT NO0304 ADA120-09.5E309 EB S PLATTE RVR STR						
1635	206-00000	STRUCTURE EXCAVATION	80.000	60.000		
			CY	0.000	0.00	
			3.60000	60.000		216.00
1640	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,060.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 34
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 ADA120-09.5E309 EB S PLATTE RVR STR						
1645	206-00200	STRUCTURE BACKFILL (CLASS 2)	296.000 CY	0.000 0.000	0.00	0.00
			9.50000	0.000		0.00
1650	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,060.000 CY	0.000 0.000	0.00	0.00
			11.60000	0.000		0.00
1655	403-33871	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	570.000 TON	0.000 0.000	0.00	0.00
			37.00000	0.000		0.00
1660	502-00460	*PILE TIP	24.000 EACH	12.000 0.000	0.00	0.00
			120.00000	12.000		1,440.00
1665	502-11057	*STEEL PILING (HP 10X57)	392.000 LF	216.000 0.000	0.00	0.00
			19.00000	216.000		4,104.00
1665		MATERIAL ALLOWANCE EB PLATTE ABUTMENT 6		0.000		
			LF	0.000	0.00	
			9.55000	0.000		0.00
1665		MATERIAL ALLOWANCE EB PLATTE ABUTMENT 6		190.000		
			LF	0.000	0.00	
			9.55000	190.000		1,814.50
1670	502-11284	*STEEL PILING (HP 12X84)	659.000 LF	459.000 0.000	0.00	0.00
			23.50000	459.000		10,786.50
1670		MATERIAL ALLOWANCE EB PLATTE ABUTMENT 6		0.000		
			LF	0.000	0.00	
			13.79000	0.000		0.00
1670		MATERIAL ALLOWANCE EB PLATTE ABUTMENT 6		227.000		
			LF	0.000	0.00	
			13.79000	227.000		3,130.33
1675	503-00060	*DRILLED CAISSON (60 INCH)	630.000 LF	477.000 153.000	33,660.00	
			220.00000	630.000		138,600.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 35
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 ADA120-09.5E309 EB S PLATTE RVR STR						
1680	515-00120	*WATERPROOFING (MEMBRANE)	3,457.000	0.000		
			SY	0.000	0.00	
			6.80000	0.000		0.00
1685	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	135.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00
1690	601-01040	*CONCRETE CLASS B (BRIDGE)	497.000	281.470		
			CY	86.530	16,440.70	
			190.00000	368.000		69,920.00
1695	601-03040	*CONCRETE CLASS D (BRIDGE)	1,657.000	0.000		
			CY	47.000	9,870.00	
			210.00000	47.000		9,870.00
1695		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR DECK PANELS		1,657.000		
			CY	-47.000	-1,351.87	
			28.76320	1,610.000		46,308.75
1700	601-40210	CONCRETE FINISH (SPECIAL)	5,105.000	0.000		
			SF	0.000	0.00	
			8.00000	0.000		0.00
1705	601-40301	*STRUCTURAL CONCRETE COATING	39,395.000	0.000		
			SF	0.000	0.00	
			0.60000	0.000		0.00
1710	602-00020	*REINFORCING STEEL (EPOXY COATED)	412,385.000	58,462.000		
			LB	27,046.000	13,523.00	
			0.50000	85,508.000		42,754.00
1715	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	762.000	0.000		
			LF	0.000	0.00	
			47.00000	0.000		0.00
1720	606-10720	*BRIDGE RAIL TYPE 7 (SECTION A)	770.000	0.000		
			LF	0.000	0.00	
			62.00000	0.000		0.00
1725	613-00100	*1 INCH ELECTRICAL CONDUIT	83.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 36
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 ADA120-09.5E309 EB S PLATTE RVR STR						
1730	613-00150	*1-1/2 INCH ELECTRICAL CONDUIT	1,560.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
1735	618-00184	*PRESTRESSED CONCRETE I (BT84)	3,434.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
1735		MATERIAL ALLOWANCE STOCK PILE MATERIAL FOR BT 84 GIRDERS		3,434.000		
			LF	0.000	0.00	
			85.42070	3,434.000		293,334.68
			CAT 0304	CURRENT AMT \$	1,429,630.60 \$	72,141.83 \$
CAT NO0305 ADA120-09.5W308 WB S PLATTE RVR STR						
1740	206-00000	STRUCTURE EXCAVATION	100.000	50.000		
			CY	0.000	0.00	
			3.60000	50.000		180.00
1745	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,390.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
1750	206-00200	STRUCTURE BACKFILL (CLASS 2)	322.000	0.000		
			CY	0.000	0.00	
			9.50000	0.000		0.00
1755	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,390.000	0.000		
			CY	0.000	0.00	
			11.60000	0.000		0.00
1760	403-33871	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	560.000	0.000		
			TON	0.000	0.00	
			37.00000	0.000		0.00
1765	502-00460	*PILE TIP	33.000	16.000		
			EACH	0.000	0.00	
			120.00000	16.000		1,920.00
1770	502-11057	*STEEL PILING (HP 10X57)	427.000	208.000		
			LF	0.000	0.00	
			19.00000	208.000		3,952.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 ADA120-09.5W308 WB S PLATTE RVR STR						
1770		MATERIAL ALLOWANCE WB PLATTE ABUTMENT 6		33.000		
			LF	0.000	0.00	
			9.55000	33.000		315.15
1770		MATERIAL ALLOWANCE WB PLATTE ABUTMENT 6		46.449		
			LF	0.000	0.00	
			49.55000	46.449		2,301.55
1775	502-11284	*STEEL PILING (HP 12X84)	952.000	658.000		
			LF	0.000	0.00	
			23.50000	658.000		15,463.00
1775		MATERIAL ALLOWANCE WB PLATTE ABUTMENT 6		0.000		
			LF	0.000	0.00	
			13.79000	0.000		0.00
1775		MATERIAL ALLOWANCE WB PLATTE ABUTMENT 6		314.000		
			LF	0.000	0.00	
			13.79000	314.000		4,330.06
1780	503-00060	*DRILLED CAISSON (60 INCH)	840.000	432.000		
			LF	255.000	56,100.00	
			220.00000	687.000		151,140.00
1785	514-00200	*PEDESTRIAN RAILING (STEEL)	726.000	0.000		
			LF	0.000	0.00	
			86.00000	0.000		0.00
1790	515-00120	*WATERPROOFING (MEMBRANE)	3,405.000	0.000		
			SY	0.000	0.00	
			6.80000	0.000		0.00
1795	515-00400	*CONCRETE SEALER	807.000	0.000		
			SY	0.000	0.00	
			3.80000	0.000		0.00
1800	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	177.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00
1805	601-01040	*CONCRETE CLASS B (BRIDGE)	633.000	306.000		
			CY	165.000	31,350.00	
			190.00000	471.000		89,490.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 38
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 ADA120-09.5W308 WB S PLATTE RVR STR						
1810	601-03040	*CONCRETE CLASS D (BRIDGE)	2,085.000	0.000		
			CY	55.000	11,550.00	
			210.00000	55.000		11,550.00
1810		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR DECK PANELS		843.000		
			CY	-55.000	-1,581.98	
			28.76320	788.000		22,665.40
1815	601-40210	CONCRETE FINISH (SPECIAL)	7,255.000	0.000		
			SF	0.000	0.00	
			8.00000	0.000		0.00
1820	601-40301	*STRUCTURAL CONCRETE COATING	44,063.000	0.000		
			SF	0.000	0.00	
			0.60000	0.000		0.00
1825	602-00020	*REINFORCING STEEL (EPOXY COATED)	503,645.000	59,874.000		
			LB	45,488.000	22,744.00	
			0.50000	105,362.000		52,681.00
1830	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	1,511.000	0.000		
			LF	0.000	0.00	
			47.00000	0.000		0.00
1835	613-00100	*1 INCH ELECTRICAL CONDUIT	134.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
1840	613-00150	*1-1/2 INCH ELECTRICAL CONDUIT	1,550.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
1845	618-00184	*PRESTRESSED CONCRETE I (BT84)	4,051.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
1845		MATERIAL ALLOWANCE STOCK PILE MATERIALS FOR BT 84 GIRDERS		1,057.000		
			LF	0.000	0.00	
			85.42070	1,057.000		90,289.68

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0006

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 ADA120-09.5W308 WB S PLATTE RVR STR						
1845		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR BT 84 GIRDERS		2,994.000		
			LF	0.000	0.00	
			85.42070	2,994.000		255,749.58
			CAT 0305	CURRENT AMT \$	1,798,263.90 \$	120,162.02 \$
CAT NO0306 COMC-12-0.2-01A DITCH STR						
1850	202-00400	REMOVAL OF BRIDGE	1.000	0.000		
			EACH	0.000	0.00	
			14,000.00000	0.000		0.00
1855	206-00000	STRUCTURE EXCAVATION	836.000	0.000		
			CY	0.000	0.00	
			3.60000	0.000		0.00
1860	206-00100	STRUCTURE BACKFILL (CLASS 1)	862.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
1865	206-00200	STRUCTURE BACKFILL (CLASS 2)	303.000	0.000		
			CY	0.000	0.00	
			9.50000	0.000		0.00
1870	206-00360	MECHANICAL REINFORCEMENT OF SOIL	862.000	0.000		
			CY	0.000	0.00	
			11.60000	0.000		0.00
1875	403-33871	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	113.000	0.000		
			TON	0.000	0.00	
			37.00000	0.000		0.00
1880	502-00460	*PILE TIP	18.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
1885	502-11284	*STEEL PILING (HP 12X84)	781.000	0.000		
			LF	0.000	0.00	
			23.50000	0.000		0.00
1885		MATERIAL ALLOWANCE FULTON		780.993		
			LF	0.000	0.00	
			13.79000	780.993		10,769.89

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 40
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 COMC-12-0.2-01A DITCH STR						
1890	514-00200	*PEDESTRIAN RAILING (STEEL)	92.000	0.000		
			LF	0.000	0.00	
			86.00000	0.000		0.00
1895	515-00120	*WATERPROOFING (MEMBRANE)	691.000	0.000		
			SY	0.000	0.00	
			6.80000	0.000		0.00
1900	515-00400	*CONCRETE SEALER	87.000	0.000		
			SY	0.000	0.00	
			3.80000	0.000		0.00
1905	601-03040	*CONCRETE CLASS D (BRIDGE)	484.000	0.000		
			CY	0.000	0.00	
			210.00000	0.000		0.00
1905		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR PRE-CAST DECK PANELS		484.000		
			CY	0.000	0.00	
			32.15830	484.000		15,564.62
1910	601-40210	CONCRETE FINISH (SPECIAL)	1,395.000	0.000		
			SF	0.000	0.00	
			8.00000	0.000		0.00
1915	601-40301	*STRUCTURAL CONCRETE COATING	5,607.000	0.000		
			SF	0.000	0.00	
			0.60000	0.000		0.00
1920	602-00020	*REINFORCING STEEL (EPOXY COATED)	78,225.000	0.000		
			LB	0.000	0.00	
			0.50000	0.000		0.00
1925	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	117.000	0.000		
			LF	0.000	0.00	
			47.00000	0.000		0.00
1930	606-10720	*BRIDGE RAIL TYPE 7 (SECTION A)	117.000	0.000		
			LF	0.000	0.00	
			62.00000	0.000		0.00
1935	613-00150	*1-1/2 INCH ELECTRICAL CONDUIT	217.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 41
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 COMC-12-0.2-01A DITCH STR						
1940	618-01992	*PRESTRESSED CONCRETE BOX (DEPTH LESS THAN 32 INCHES)	2,201.000	0.000		
			SF	0.000	0.00	
			37.00000	0.000		0.00
			CAT 0306	CURRENT AMT \$	328,846.90 \$	0.00 \$ 26,334.51
CAT NO0307 QUEBEC & ACRP CBC						
1945	206-00000	STRUCTURE EXCAVATION	9,245.000	1,908.000		
			CY	0.000	0.00	
			3.60000	1,908.000		6,868.80
1950	206-00100	STRUCTURE BACKFILL (CLASS 1)	5,411.000	1,146.000		
			CY	0.000	0.00	
			13.00000	1,146.000		14,898.00
1955	514-00200	*PEDESTRIAN RAILING (STEEL)	1,306.000	0.000		
			LF	0.000	0.00	
			86.00000	0.000		0.00
1960	601-03050	*CONCRETE CLASS D (WALL)	1,940.000	319.900		
			CY	0.000	0.00	
			210.00000	319.900		67,179.00
1965	601-40210	CONCRETE FINISH (SPECIAL)	6,496.000	0.000		
			SF	0.000	0.00	
			8.00000	0.000		0.00
1970	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	43,346.000	0.000		
			SF	0.000	0.00	
			0.75000	0.000		0.00
1975	602-00000	*REINFORCING STEEL	283,863.000	46,950.000		
			LB	0.000	0.00	
			0.45000	46,950.000		21,127.50
1980	603-80800	14X10 FOOT CONCRETE ARCH CULVERT (PRECAST)	330.000	0.000		
			LF	0.000	0.00	
			670.00000	0.000		0.00
1985	613-00100	*1 INCH ELECTRICAL CONDUIT	2,152.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
			CAT 0307	CURRENT AMT \$	1,063,112.85 \$	0.00 \$ 110,073.30

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 42
 ESTIMATE RUN 06/09/2004
 12:21:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING						
1990	620-00005	FIELD OFFICE (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			150,000.00000	1.000		150,000.00
1995	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00
2000	620-00020	SANITARY FACILITY	2.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
			CAT 0400	CURRENT AMT	\$ 196,000.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 24,739,436.25	\$ 631,630.30
						\$ 6,224,217.40