

ESTIMATE SUMMARY

15:52:53

CONTID: C12369

ESTIMATE NO: 0029 PROG

SPEC YR: 2002

PCN: 12369-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 865.0 DAYS

TIME ALLOW:

960 CALENDAR DAYS

120TH EXT, QUEBEC TO US85

PERCENT TIME: 90.10

ORIG TIME ALLOW:

960 CALENDAR DAYS

PROJECT NO:

STU C120-007

120TH EXT, QUEBEC TO US85

NAME OF ROAD:

120TH

PROJECT COUNTIES:

ADAMS, REGION 6

CONTRACTOR:

ASPHALT SPECIALTIES CO., INC.

PAY PERIOD ENDING

04/27/2006

DATE TIME STARTED

12/15/2003

10100 DALLAS STREET

DATE LET

10/02/2003

DATE WORK BEGAN

12/15/2003

DATE AWARDED

10/27/2003

DATE TIME STOPPED

DATE CONTRACT EXECUTED

11/13/2003

DATE ACCEPTED

HENDERSON

CO 80640

303-289-8555

DATE NOTICE TO PROCEED

12/15/2003

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 26,351,432.61 PARTICIPATING	\$ 17,625,422.17	\$ 1,251,331.85
AWARD PROJECT AMT: \$ 20,820,015.25 NON-PARTICIPATING	23,885.60	0.00
PERCENT COMPLETE: 66.98% TOTAL EARNINGS	17,649,307.77	1,251,331.85
FUNDS AVAILABLE: \$ 8,702,124.84 STOCKPILED MATERIALS	513,823.59	-169,793.76
	GROSS EARNINGS	18,163,131.36
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-77,119.76	-4,498.45
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	18,086,011.60
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	18,086,011.60
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 1,077,039.64

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

ESTIMATE RUN 05/05/2006

15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			225,000.00000	1.000		225,000.00
0010	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	0.950		
			L S	0.000	0.00	
			425,000.00000	0.950		403,750.00
0015	202-00001	REMOVAL OF STRUCTURE	7.000	7.000		
			EACH	0.000	0.00	
			1,330.00000	7.000		9,310.00
0020	202-00010	REMOVAL OF TREE	198.000	198.000		
			EACH	0.000	0.00	
			400.00000	198.000		79,200.00
0025	202-00033	REMOVAL OF PIPE	25.000	9.000		
			EACH	0.000	0.00	
			500.00000	9.000		4,500.00
0030	202-00090	*REMOVAL OF DELINEATOR	60.000	60.000		
			EACH	0.000	0.00	
			9.00000	60.000		540.00
0035	202-00220	*REMOVAL OF ASPHALT MAT	18,002.000	11,509.000		
			SY	2,516.000	2,516.00	
			1.00000	14,025.000		14,025.00
0040	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	2,479.000	2,479.000		
			SY	-1,716.000	-7,722.00	
			4.50000	763.000		3,433.50
0045	202-00250	*REMOVAL OF PAVEMENT MARKING	5,000.000	4,432.000		
			SF	0.000	0.00	
			0.90000	4,432.000		3,988.80
0050	202-00810	*REMOVAL OF GROUND SIGN	14.000	10.000		
			EACH	0.000	0.00	
			50.00000	10.000		500.00
0055	202-01000	*REMOVAL OF FENCE	13,730.000	7,809.000		
			LF	0.000	0.00	
			1.50000	7,809.000		11,713.50

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 3
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-04001	PLUG CULVERT	1.000 EACH 370.00000	0.000 0.000 0.000	0.00 0.00	0.00
0065	202-04002	CLEAN CULVERT	6.000 EACH 860.00000	1.000 0.000 1.000	0.00 0.00	860.00
0070	202-04100	*ABANDON WELL	4.000 EACH 500.00000	3.000 0.000 3.000	0.00 0.00	1,500.00
0075	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	1,858,300.000 CY 1.40000	1,851,725.000 1,199.000 1,852,924.000	1,678.60	2,594,093.60
0080	203-00100	MUCK EXCAVATION	125,000.000 CY 1.40000	121,849.000 0.000 121,849.000	0.00	170,588.60
0085	203-00440	*ROCK EXCAVATION (SPECIAL)	38,000.000 CY 1.40000	2,148.000 0.000 2,148.000	0.00	3,007.20
0090	203-00710	CLAY PLATING (COMPLETE IN PLACE)	307.000 CY 18.00000	307.000 0.000 307.000	0.00	5,526.00
0095	203-01100	PROOF ROLLING	200.000 HOUR 100.00000	24.000 8.000 32.000	800.00	3,200.00
0100	203-01500	BLADING	80.000 HOUR 100.00000	0.000 0.000 0.000	0.00	0.00
0105	203-01510	BACKHOE	40.000 HOUR 90.00000	17.000 0.000 17.000	0.00	1,530.00
0110	203-01515	BACKHOE (LANDSCAPING)	80.000 HOUR 90.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 4
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-01555	DOZING (LANDSCAPING)	346.000	25.000		
			HOUR	0.000	0.00	
			105.00000	25.000		2,625.00
0120	203-01597	*POTHOLING	200.000	103.500		
			HOUR	0.000	0.00	
			140.00000	103.500		14,490.00
0125	206-00000	STRUCTURE EXCAVATION	11,801.000	11,801.000		
			CY	0.000	0.00	
			3.60000	11,801.000		42,483.60
0130	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,572.000	1,306.000		
			CY	266.000	3,458.00	
			13.00000	1,572.000		20,436.00
0135	206-01000	BED COURSE MATERIAL	8,750.000	6,396.000		
			CY	176.000	3,168.00	
			18.00000	6,572.000		118,296.00
0135		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR BED COURSE MAT.		0.000		
			CY	0.000	0.00	
			10.80000	0.000		0.00
0135		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR BED COURSE MAT.		2,354.000		
			CY	-2,354.000	-25,423.20	
			10.80000	0.000		0.00
0135		MATERIAL ALLOWANCE TRANSPORTATION OF BED COURSE MAT. TO PROJECT		2,354.000		
			CY	-2,354.000	-4,778.62	
			2.03000	0.000		0.00
0140	207-00205	TOPSOIL	61,500.000	30,112.000		
			CY	2,047.000	7,778.60	
			3.80000	32,159.000		122,204.20
0145	207-00210	STOCKPILE TOPSOIL	47,950.000	47,950.000		
			CY	0.000	0.00	
			1.40000	47,950.000		67,130.00
0150	208-00005	EROSION LOG	5,200.000	325.000		
			LF	0.000	0.00	
			4.00000	325.000		1,300.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 5
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0155	208-00011	EROSION BALES (WEED FREE)	1,044.000	93.000		
			EACH	0.000	0.00	
			8.00000	93.000		744.00
0160	208-00020	SILT FENCE	10,640.000	6,426.000		
			LF	0.000	0.00	
			1.00000	6,426.000		6,426.00
0165	208-00040	CHECK DAM	17.000	8.000		
			EACH	0.000	0.00	
			100.00000	8.000		800.00
0170	208-00045	CONCRETE WASHOUT STRUCTURE	24.000	3.000		
			EACH	0.000	0.00	
			300.00000	3.000		900.00
0175	208-00050	STORM DRAIN INLET PROTECTION	138.000	22.000		
			EACH	0.000	0.00	
			150.00000	22.000		3,300.00
0180	208-00070	STABILIZED CONSTRUCTION ENTRANCE	20.000	13.000		
			EACH	0.000	0.00	
			970.00000	13.000		12,610.00
0185	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.500		
			L S	0.000	0.00	
			5,400.00000	0.500		2,700.00
0190	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.400		
			L S	0.000	0.00	
			2,600.00000	0.400		1,040.00
0195	208-00300	TEMPORARY BERMS	46,840.000	14,092.000		
			LF	0.000	0.00	
			0.60000	14,092.000		8,455.20
0200	209-00600	DUST PALLIATIVE (MAGNESIUM CHLORIDE)	675.000	0.000		
			GAL	0.000	0.00	
			2.00000	0.000		0.00
0205	210-00001	*RESET STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,360.00000	1.000		1,360.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 6
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0210	210-00011	*RESET MAILBOX STRUCTURE (TYPE 1)	9.000	4.500		
			EACH	0.000	0.00	
			280.00000	4.500		1,260.00
0215	210-00012	*RESET MAILBOX STRUCTURE (TYPE 2)	1.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0220	210-00050	RESET FIRE HYDRANT	7.000	7.000		
			EACH	0.000	0.00	
			2,070.00000	7.000		14,490.00
0225	210-00810	*RESET GROUND SIGN	1.000	0.000		
			EACH	0.000	0.00	
			66.00000	0.000		0.00
0230	210-04010	ADJUST MANHOLE	4.000	4.000		
			EACH	0.000	0.00	
			335.00000	4.000		1,340.00
0235	210-04015	MODIFY MANHOLE	3.000	2.000		
			EACH	0.000	0.00	
			470.00000	2.000		940.00
0240	210-04050	ADJUST VALVE BOX	10.000	4.000		
			EACH	2.000	360.00	
			180.00000	6.000		1,080.00
0245	212-00006	SEEDING (NATIVE)	166.000	22.700		
			ACRE	19.900	7,064.50	
			355.00000	42.600		15,123.00
0250	213-00002	MULCHING (WEED FREE HAY)	212.000	22.700		
			ACRE	19.900	5,970.00	
			300.00000	42.600		12,780.00
0255	213-00004	MULCHING (WEED FREE STRAW)	5.000	0.000		
			ACRE	0.000	0.00	
			295.00000	0.000		0.00
0260	213-00005	MULCHING (DECORATIVE)	3,077.000	0.000		
			CF	0.000	0.00	
			4.50000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 7
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0265	213-00008	MULCHING (WOOD CHIP)	33,100.000	0.000		
			CF	0.000	0.00	
			3.00000	0.000		0.00
0270	213-00061	MULCH TACKIFIER	42,372.000	1,580.000		
			LB	2,979.000	4,319.55	
			1.45000	4,559.000		6,610.55
0275	213-00100	SOIL BINDER	52.000	30.300		
			ACRE	0.000	0.00	
			370.00000	30.300		11,211.00
0280	213-00470	METAL LANDSCAPE BORDER (1/4X5 INCH)	2,200.000	0.000		
			LF	0.000	0.00	
			2.30000	0.000		0.00
0285	213-00600	LANDSCAPE LOG	200.000	46.000		
			LF	0.000	0.00	
			6.00000	46.000		276.00
0290	214-00000	LANDSCAPE MAINTENANCE	1.000	0.000		
			L S	0.000	0.00	
			18,600.00000	0.000		0.00
0295	214-00215	DECIDUOUS TREE (1.5 INCH CALIPER)	132.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0300	214-00220	DECIDUOUS TREE (2 INCH CALIPER)	45.000	0.000		
			EACH	0.000	0.00	
			333.00000	0.000		0.00
0305	214-00230	DECIDUOUS TREE (3 INCH CALIPER)	18.000	0.000		
			EACH	0.000	0.00	
			430.00000	0.000		0.00
0310	214-00280	DECIDUOUS TREE (8 FOOT)	515.000	0.000		
			EACH	0.000	0.00	
			36.00000	0.000		0.00
0315	214-00350	DECIDUOUS SHRUB (5 GALLON CONTAINER)	3,221.000	0.000		
			EACH	1,122.000	19,074.00	
			17.00000	1,122.000		19,074.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 8
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0320	214-00506	EVERGREEN TREE (6 FOOT) (BALL AND BURLAP)	17.000 EACH 220.00000	0.000 0.000 0.000	0.00 0.00	0.00
0325	214-00905	PERENNIALS (2.25 INCH POT)	6,650.000 EACH 1.80000	2,592.000 0.000 2,592.000	0.00 0.00	4,665.60
0330	214-00910	PERENNIALS (1 GALLON CONTAINER)	72.000 EACH 9.60000	0.000 0.000 0.000	0.00 0.00	0.00
0335	214-01010	BRUSH LAYER CUTTING	1,505.000 EACH 1.70000	1,370.000 0.000 1,370.000	0.00 0.00	2,329.00
0340	214-01025	DORMANT LOG CUTTING	124.000 EACH 10.00000	124.000 0.000 124.000	0.00 0.00	1,240.00
0345	216-00035	SOIL RETENTION BLANKET (PLASTIC)	3,867.000 SY 4.00000	0.000 0.000 0.000	0.00 0.00	0.00
0350	216-00041	SOIL RETENTION BLANKET (STRAW/COCONUT)	31,290.000 SY 1.50000	0.000 0.000 0.000	0.00 0.00	0.00
0355	218-00000	NOXIOUS WEED MANAGEMENT	1.000 L S 6,300.00000	0.750 0.000 0.750	0.00 0.00	4,725.00
0360	304-06000	AGGREGATE BASE COURSE (CLASS 6)	12,056.000 TON 7.60000	2,863.120 4,102.240 6,965.360	31,177.02	52,936.74
0365	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	724.530 TON 68.00000	700.540 23.990 724.530	1,631.32	49,268.04
0370	403-33871	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	21,977.000 TON 37.00000	15,538.000 2,706.980 18,244.980	100,158.26	675,064.26

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 9
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0375	412-00600	*CONCRETE PAVEMENT (6 INCH)	3,950.000	302.000		
			SY	0.000	0.00	
			18.00000	302.000		5,436.00
0380	412-01025	*CONCRETE PAVEMENT (10-1/4 INCH)	92,419.000	50,533.000		
			SY	17,399.000	382,778.00	
			22.00000	67,932.000		1,494,504.00
0380		MATERIAL ALLOWANCE STOCKPILE FOR CONCRETE SAND		0.000		
			SY	0.000	0.00	
			1.16590	0.000		0.00
0380		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR COURSE AGGREGATE		0.000		
			SY	0.000	0.00	
			2.32620	0.000		0.00
0380		MATERIAL ALLOWANCE STOCKPILE FOR CONCRETE PAVEMENT DOWEL BASKETS		41,885.997		
			NCU	-17,399.001	-32,055.92	
			1.84240	24,486.996		45,114.84
0385	412-01100	*CONCRETE PAVEMENT (11 INCH)	189.000	123.000		
			SY	63.000	2,772.00	
			44.00000	186.000		8,184.00
0390	412-01250	*CONCRETE PAVEMENT (12-1/2 INCH)	126.000	126.000		
			SY	0.000	0.00	
			60.00000	126.000		7,560.00
0395	503-00036	*DRILLED CAISSON (36 INCH)	57.000	57.000		
			LF	0.000	0.00	
			140.00000	57.000		7,980.00
0400	503-00048	*DRILLED CAISSON (48 INCH)	21.000	21.000		
			LF	0.000	0.00	
			240.00000	21.000		5,040.00
0405	504-08050	*STONE LANDSCAPE WALL	2,000.000	2,000.000		
			SF	0.000	0.00	
			34.00000	2,000.000		68,000.00
0410	506-00010	RIPRAP (SPECIAL)	26,800.000	20,591.000		
			CY	1,166.000	44,308.00	
			38.00000	21,757.000		826,766.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 10
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0415	506-00206	RIPRAP (6 INCH)	150.000	150.000		
			CY	0.000	0.00	
			26.00000	150.000		3,900.00
0420	506-00209	RIPRAP (9 INCH)	72.000	18.000		
			CY	0.000	0.00	
			27.00000	18.000		486.00
0425	506-00212	RIPRAP (12 INCH)	30.000	0.000		
			CY	0.000	0.00	
			28.00000	0.000		0.00
0430	507-00350	GROUTED RIPRAP SLOPE AND DITCH PAVING	110.000	53.000		
			CY	0.000	0.00	
			42.00000	53.000		2,226.00
0435	521-00060	*SLURRY WALL	65,815.000	65,815.000		
			SF	0.000	0.00	
			3.50000	65,815.000		230,352.50
0440	601-01000	CONCRETE CLASS B	767.900	505.100		
			CY	262.800	34,164.00	
			130.00000	767.900		99,827.00
0445	601-03030	*CONCRETE CLASS D (BOX CULVERT)	1,294.230	903.460		
			CY	0.000	0.00	
			256.00000	903.460		231,285.76
0450	602-00000	*REINFORCING STEEL	108,222.400	47,026.000		
			LB	0.000	0.00	
			0.45000	47,026.000		21,161.70
0451	602-00020	REINF STEEL (EPOXY) REVISED PRICE PER CMO #11	76,934.000	76,934.000		
			LB	0.000	0.00	
			0.70000	76,934.000		53,853.80
0455	603-01125	12 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	61.000	61.000		
			LF	0.000	0.00	
			38.00000	61.000		2,318.00
0460	603-01155	*15 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	336.000	336.000		
			LF	0.000	0.00	
			38.00000	336.000		12,768.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 11
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0465	603-01185	*18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	3,791.000	3,632.000		
			LF	0.000	0.00	
			38.00000	3,632.000		138,016.00
0465		MATERIAL ALLOWANCE STOCKPILE MATERIAL 18" RCP - EAST POND		0.000		
			LF	0.000	0.00	
			7.15000	0.000		0.00
0465		MATERIAL ALLOWANCE STOCKPILE FOR 18" RCP		0.000		
			LF	0.000	0.00	
			7.15000	0.000		0.00
0470	603-01245	*24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	3,706.000	3,364.000		
			LF	0.000	0.00	
			38.00000	3,364.000		127,832.00
0470		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR 24" RCP		0.000		
			LF	0.000	0.00	
			9.30000	0.000		0.00
0470		MATERIAL ALLOWANCE STOCKPILE MATERIAL 24" RCP - EAST POND		0.000		
			LF	0.000	0.00	
			9.30000	0.000		0.00
0470		MATERIAL ALLOWANCE STOCKPILE FOR 24" RCP		0.000		
			LF	0.000	0.00	
			9.30000	0.000		0.00
0475	603-01305	*30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	2,619.000	2,532.000		
			LF	0.000	0.00	
			38.00000	2,532.000		96,216.00
0475		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR 30" RCP		0.000		
			LF	0.000	0.00	
			15.30000	0.000		0.00
0475		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR 30" RCP		0.000		
			LF	0.000	0.00	
			15.30000	0.000		0.00
0480	603-01365	*36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	4,531.000	4,380.000		
			LF	101.000	4,848.00	
			48.00000	4,481.000		215,088.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0480		MATERIAL ALLOWANCE STOCKPILE MATERIAL 36" RCP - EAST POND & 120TH		0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0480		MATERIAL ALLOWANCE STOCKPILE FOR 36" RCP		0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0480		MATERIAL ALLOWANCE STOCKPILE FOR 36" RCP		0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0485	603-01425	42 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,346.000	1,346.000		
			LF	0.000	0.00	
			48.00000	1,346.000		64,608.00
0490	603-01485	48 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	822.000	812.000		
			LF	0.000	0.00	
			62.00000	812.000		50,344.00
0495	603-01545	54 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,091.000	1,091.000		
			LF	0.000	0.00	
			100.00000	1,091.000		109,100.00
0500	603-01605	*60 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	187.000	187.000		
			LF	0.000	0.00	
			110.00000	187.000		20,570.00
0505	603-02305	38X24 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	223.000	223.000		
			LF	0.000	0.00	
			60.00000	223.000		13,380.00
0505		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR 38X24 RCP		0.000		
			LF	0.000	0.00	
			29.35000	0.000		0.00
0510	603-02485	60X38 INCH REINFORCED CONCRETE PIPE ELLIPTICAL (CIP)	306.000	306.000		
			LF	0.000	0.00	
			100.00000	306.000		30,600.00
0510		MATERIAL ALLOWANCE STOCKPILE FOR 60X38 RCP		0.000		
			LF	0.000	0.00	
			54.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 13
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0515	603-02545	*68X43 INCH REINFORCEMENT CONCRETE PIPE ELLIPTICAL	353.000	353.000		
			LF	0.000	0.00	
			135.00000	353.000		47,655.00
0515		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR 68 X 43 INCH RCP		0.000		
			LF	0.000	0.00	
			68.80000	0.000		0.00
0520	603-05018	*18 INCH REINFORCED CONCRETE END SECTION	14.000	6.000		
			EACH	0.000	0.00	
			500.00000	6.000		3,000.00
0520		MATERIAL ALLOWANCE STOCKPILE FOR 18" FLARED END SECTIONS		0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00
0525	603-05024	*24 INCH REINFORCED CONCRETE END SECTION	20.000	8.000		
			EACH	0.000	0.00	
			570.00000	8.000		4,560.00
0525		MATERIAL ALLOWANCE 24" FLARED END SECTIONS		1.000		
			EACH	0.000	0.00	
			275.00000	1.000		275.00
0530	603-05030	30 INCH REINFORCED CONCRETE END SECTION	4.000	4.000		
			EACH	0.000	0.00	
			660.00000	4.000		2,640.00
0535	603-05036	36 INCH REINFORCED CONCRETE END SECTION	4.000	4.000		
			EACH	0.000	0.00	
			720.00000	4.000		2,880.00
0540	603-50004	4 INCH PLASTIC PIPE	656.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0545	603-50006	6 INCH PLASTIC PIPE	2,328.000	2,328.000		
			LF	0.000	0.00	
			13.00000	2,328.000		30,264.00
0545		MATERIAL ALLOWANCE STOCKPILE FOR 6" UNDERDRAIN MATERIAL		0.000		
			LF	0.000	0.00	
			1.98810	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 14
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	603-70805	8X5 FOOT CONCRETE BOX CULVERT (PRECAST)	312.000	312.000		
			LF	0.000	0.00	
			240.00000	312.000		74,880.00
0555	604-00305	*INLET TYPE C (5 FOOT)	4.330	2.330		
			EACH	2.000	3,520.00	
			1,760.00000	4.330		7,620.80
0560	604-00310	*INLET TYPE C (10 FOOT)	3.000	0.670		
			EACH	1.330	3,165.40	
			2,380.00000	2.000		4,760.00
0565	604-00505	*INLET TYPE D (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,330.00000	1.000		2,330.00
0570	604-00510	*INLET TYPE D (10 FOOT)	4.000	0.000		
			EACH	0.330	1,089.00	
			3,300.00000	0.330		1,089.00
0575	604-00550	*INLET TYPE D (SPECIAL)	4.000	3.000		
			EACH	1.000	6,400.00	
			6,400.00000	4.000		25,600.00
0580	604-13610	*INLET TYPE 13 (TRIPLE) (10 FOOT)	2.670	1.670		
			EACH	1.000	4,960.00	
			4,960.00000	2.670		13,243.20
0585	604-19105	*INLET TYPE R L 5 (5 FOOT)	27.000	22.700		
			EACH	1.320	3,286.80	
			2,490.00000	24.020		59,809.80
0590	604-19110	*INLET TYPE R L 5 (10 FOOT)	7.000	5.680		
			EACH	0.330	1,181.40	
			3,580.00000	6.010		21,515.80
0595	604-19115	*INLET TYPE R L 5 (15 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			4,400.00000	2.000		8,800.00
0600	604-19205	*INLET TYPE R L 10 (5 FOOT)	11.000	9.350		
			EACH	0.660	2,376.00	
			3,600.00000	10.010		36,036.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 15
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	604-19210	*INLET TYPE R L 10 (10 FOOT)	15.000	10.030		
			EACH	0.330	1,534.50	
			4,650.00000	10.360		48,174.00
0610	604-19215	*INLET TYPE R L 10 (15 FOOT)	2.340	2.340		
			EACH	0.000	0.00	
			5,760.00000	2.340		13,478.40
0615	604-19305	*INLET TYPE R L 15 (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			4,630.00000	1.000		4,630.00
0620	604-19310	*INLET TYPE R L 15 (10 FOOT)	2.000	1.670		
			EACH	0.000	0.00	
			5,270.00000	1.670		8,800.90
0625	604-30000	MANHOLE SLAB BASE (SPECIAL)	2.000	1.000		
			EACH	0.000	0.00	
			1,450.00000	1.000		1,450.00
0630	604-30005	MANHOLE SLAB BASE (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			5,280.00000	2.000		10,560.00
0635	604-30010	MANHOLE SLAB BASE (10 FOOT)	10.000	10.000		
			EACH	0.000	0.00	
			2,270.00000	10.000		22,700.00
0640	604-30015	MANHOLE SLAB BASE (15 FOOT)	23.000	23.000		
			EACH	0.000	0.00	
			3,410.00000	23.000		78,430.00
0640		MATERIAL ALLOWANCE STOCKPILE FOR MANHOLE SLAB BASE 15'		0.000		
			EACH	0.000	0.00	
			1,535.00000	0.000		0.00
0645	604-30020	MANHOLE SLAB BASE (20 FOOT)	6.000	6.000		
			EACH	0.000	0.00	
			3,880.00000	6.000		23,280.00
0645		MATERIAL ALLOWANCE STOCKPILE MATERIAL MANHOLE SLAB BASE (20 FT)		0.000		
			EACH	0.000	0.00	
			7,600.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 16
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0650	604-30025	MANHOLE SLAB BASE (25 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			7,450.00000	3.000		22,350.00
0650		MATERIAL ALLOWANCE STOCKPILE FOR MANHOLE SLAB BASE 25'		0.000		
			EACH	0.000	0.00	
			2,270.00000	0.000		0.00
0655	604-30030	MANHOLE SLAB BASE (30 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			3,360.00000	2.000		6,720.00
0660	604-50200	MANHOLE RING AND COVER	2.000	0.000		
			EACH	0.000	0.00	
			320.00000	0.000		0.00
0665	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	3,176.000	162.000		
			LF	0.000	0.00	
			11.00000	162.000		1,782.00
0665		MATERIAL ALLOWANCE STOCKPILE FOR GUARDRAIL, REFLECTORS AND POST BLOCK		2,688.000		
			LF	0.000	0.00	
			7.40326	2,688.000		19,899.96
0670	606-01340	*END ANCHORAGE TYPE 3D	13.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0670		MATERIAL ALLOWANCE STOCKPILE FOR END ANCHOR AND GUARDRAIL		13.000		
			EACH	0.000	0.00	
			306.00000	13.000		3,978.00
0675	606-01370	*TRANSITION TYPE 3G	24.000	2.000		
			EACH	0.000	0.00	
			740.00000	2.000		1,480.00
0675		MATERIAL ALLOWANCE STOCKPILE FOR END ANCHOR AND POST BLOCK SET		22.000		
			EACH	0.000	0.00	
			563.50000	22.000		12,397.00
0680	606-01385	*TRANSITION TYPE 3J	2.000	1.000		
			EACH	0.000	0.00	
			290.00000	1.000		290.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 17
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0685	606-01390	*END ANCHORAGE TYPE 3K	2.000 EACH 660.00000	1.000 0.000 1.000	0.00	660.00
0685		MATERIAL ALLOWANCE STOCKPILE FOR END ANCHOR AND GUARDRAIL	EACH 393.12500	1.000 0.000 1.000	0.00	393.13
0690	606-02003	*END ANCHORAGE (NONFLARED)	8.000 EACH 1,630.00000	1.000 0.000 1.000	0.00	1,630.00
0690		MATERIAL ALLOWANCE STOCKPILE FOR NON FLARED END ANCHOR	EACH 1,140.00000	7.000 0.000 7.000	0.00	7,980.00
0695	607-00005	*END POST	5.000 EACH 87.00000	4.000 0.000 4.000	0.00	348.00
0700	607-00010	*CORNER AND LINE BRACE POST	41.000 EACH 129.00000	16.000 0.000 16.000	0.00	2,064.00
0705	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	8,772.000 LF 0.90000	3,634.000 0.000 3,634.000	0.00	3,270.60
0710	607-11525	*FENCE (PLASTIC)	13,759.000 LF 1.35000	13,759.000 0.000 13,759.000	0.00	18,574.65
0710		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR PLASTIC FENCE	LF 0.58030	-0.017 0.000 -0.017	0.00	-0.01
0715	607-52905	*END POST (CHAIN LINK)	3.000 EACH 90.00000	0.000 0.000 0.000	0.00	0.00
0720	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK)	24.000 EACH 91.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 18
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0725	607-53172	*FENCE CHAIN LINK (72 INCH)	6,510.000	0.000		
			LF	0.000	0.00	
			8.30000	0.000		0.00
0725		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR 72" CL FENCE		6,510.000		
			LF	0.000	0.00	
			4.96000	6,510.000		32,289.60
0730	607-60120	*20 FOOT GATE	1.000	0.000		
			EACH	0.000	0.00	
			690.00000	0.000		0.00
0735	607-60280	*30 FOOT GATE DOUBLE (CHAIN LINK)	2.000	0.000		
			EACH	0.000	0.00	
			920.00000	0.000		0.00
0740	607-60290	*40 FOOT GATE DOUBLE (CHAIN LINK)	2.000	0.000		
			EACH	0.000	0.00	
			2,050.00000	0.000		0.00
0745	608-00000	*CONCRETE SIDEWALK	952.000	116.000		
			SY	0.000	0.00	
			21.00000	116.000		2,436.00
0750	608-00010	CONCRETE CURB RAMP	108.000	108.000		
			SY	0.000	0.00	
			52.00000	108.000		5,616.00
0751	608-00015	TRUNCATED DOMES SPECIAL ADDED BY CO # 021	112.000	0.000		
			SF	112.000	3,130.40	
			27.95000	112.000		3,130.40
0755	608-00026	*CONCRETE BIKEWAY (6 INCH)	13,312.000	3,726.000		
			SY	2,573.000	48,887.00	
			19.00000	6,299.000		119,681.00
0760	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	20,883.000	8,690.000		
			LF	994.000	4,970.00	
			5.00000	9,684.000		48,420.00
0765	609-21011	CURB AND GUTTER TYPE 2 (SECTION I-M)	212.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 19
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0770	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	24,348.000	12,445.000		
			LF	2,613.000	15,678.00	
			6.00000	15,058.000		90,348.00
0775	609-24003	GUTTER TYPE 2 (3 FOOT)	3,767.000	3,472.000		
			LF	295.000	2,950.00	
			10.00000	3,767.000		37,670.00
0780	610-00024	*MEDIAN COVER MATERIAL (4 INCH PATTERNED CONCRETE)	9,476.000	5,632.000		
			SF	3,844.000	19,220.00	
			5.00000	9,476.000		47,380.00
0785	610-00030	MEDIAN COVER MATERIAL (CONCRETE)	321.000	65.000		
			SF	19.000	76.00	
			4.00000	84.000		336.00
0790	612-00001	*DELINEATOR (TYPE I)	99.000	29.000		
			EACH	0.000	0.00	
			16.00000	29.000		464.00
0795	612-00002	*DELINEATOR (TYPE II)	247.000	101.000		
			EACH	0.000	0.00	
			16.50000	101.000		1,666.50
0800	612-00003	*DELINEATOR (TYPE III)	24.000	7.000		
			EACH	0.000	0.00	
			17.00000	7.000		119.00
0805	613-00200	*2 INCH ELECTRICAL CONDUIT	900.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0810	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	499.000	499.000		
			LF	0.000	0.00	
			11.50000	499.000		5,738.50
0815	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	778.000	778.000		
			LF	0.000	0.00	
			15.00000	778.000		11,670.00
0820	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	6,690.000	5,037.000		
			LF	745.000	5,215.00	
			7.00000	5,782.000		40,474.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0820		MATERIAL ALLOWANCE STOCKPILE OF 2" ELECTRICAL CONDUIT		0.000		
			LF	0.000	0.00	
			0.50600	0.000		0.00
0825	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	1,440.000	760.000		
			LF	680.000	4,080.00	
			6.00000	1,440.000		8,640.00
0830	613-06000	*METER POLE	7.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0835	613-07026	*PULL BOX (16"X24"X12")	13.000	13.000		
			EACH	0.000	0.00	
			540.00000	13.000		7,020.00
0840	613-10000	*WIRING	1.000	0.100		
			L S	0.000	0.00	
			34,000.00000	0.100		3,400.00
0845	613-32400	*LIGHT STANDARD STEEL (40 FOOT)	13.000	4.000		
			EACH	0.000	0.00	
			2,120.00000	4.000		8,480.00
0845		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR LIGHT STANDARD (40)		9.000		
			EACH	0.000	0.00	
			1,539.38080	9.000		13,854.43
0850	613-40000	*CONCRETE FOUNDATION PAD	43.000	4.000		
			EACH	0.000	0.00	
			242.00000	4.000		968.00
0855	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	17.000	8.000		
			EACH	0.000	0.00	
			390.00000	8.000		3,120.00
0855		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR LUMINAIRE HPS (250W)		2.000		
			EACH	0.000	0.00	
			192.70000	2.000		385.40
0860	613-72250	*LUMINAIRE HIGH PRESSURE SODIUM (WALL TYPE) (250 WATT)	8.000	2.000		
			EACH	0.000	0.00	
			2,070.00000	2.000		4,140.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0860		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR LUM. HPS (WALL) (250W)		6.000		
			EACH	0.000	0.00	
			1,357.31500	6.000		8,143.89
0865	614-00011	*SIGN PANEL (CLASS I)	441.000	84.200		
			SF	0.000	0.00	
			17.00000	84.200		1,431.40
0870	614-00012	*SIGN PANEL (CLASS II)	126.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0875	614-01502	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST & SOCKET)	563.000	62.500		
			LF	0.000	0.00	
			12.00000	62.500		750.00
0880	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	299.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0885	614-70117	*PEDESTRIAN SIGNAL FACE (16)	2.000	2.000		
			EACH	0.000	0.00	
			545.00000	2.000		1,090.00
0885		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR PED. SIGNAL FACE (16)		0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00
0890	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	11.000	11.000		
			EACH	0.000	0.00	
			710.00000	11.000		7,810.00
0890		MATERIAL ALLOWANCE STOCKPILE MATERILA FOR TRAFFIC SIG. FACE 12X3		0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
0895	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	5.000	5.000		
			EACH	0.000	0.00	
			1,160.00000	5.000		5,800.00
0895		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR TRAFFIC SIG. 12X5		0.000		
			EACH	0.000	0.00	
			660.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 22
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0900	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	4.000 EACH 5,100.00000	4.000 0.000 4.000	0.00 0.00	20,400.00
0900		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR INT. DET. SYS. (CAMERA)	EACH 4,200.00000	0.000 0.000	0.00 0.00	0.00
0905	614-81140	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-40 FOOT MAST ARM)	1.000 EACH 15,200.00000	0.000 0.000 0.000	0.00 0.00	0.00
0905		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR TRAFFIC SIG. LP (40 MA)	EACH 12,132.76000	0.000 0.000	0.00 0.00	0.00
0910	614-81150	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-50 FOOT MAST ARM)	3.000 EACH 15,400.00000	3.000 0.000 3.000	0.00 0.00	46,200.00
0910		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR TRAFFIC SIG. LP (50 MA)	EACH 12,132.76000	0.000 0.000	0.00 0.00	0.00
0915	614-81160	*TRAFFIC SIGNAL LIGHT POLE STEEL (1-60 MAST ARM FOOT)	1.000 EACH 18,100.00000	1.000 0.000 1.000	0.00 0.00	18,100.00
0915		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR TRAFFIC SIG. LP (60 MA)	EACH 12,329.44000	0.000 0.000	0.00 0.00	0.00
0920	614-86245	*CONTROLLER (TYPE 170E)	1.000 EACH 19,700.00000	1.000 0.000 1.000	0.00 0.00	19,700.00
0920		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR TRAFFIC SIG. CONT. (170)	EACH 11,975.81000	0.000 0.000	0.00 0.00	0.00
0925	614-86715	*TRAFFIC SIGNAL EQUIPMENT	1.000 EACH 5,400.00000	1.000 0.000 1.000	0.00 0.00	5,400.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0925		MATERIAL ALLOWANCE STOCPILE MATERIL FOR TRAFFIC SIG. EQUIPMENT		0.000		
			EACH	0.000	0.00	
			3,900.00000	0.000		0.00
0930	615-10024	24 INCH AUTOMATIC DRAIN GATE	3.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0930		MATERIAL ALLOWANCE STOCKPILE OF 24" AUTODRAIN		3.000		
			EACH	0.000	0.00	
			1,105.00000	3.000		3,315.00
0935	615-10030	30 INCH AUTOMATIC DRAIN GATE	1.000	0.000		
			EACH	0.000	0.00	
			2,060.00000	0.000		0.00
0935		MATERIAL ALLOWANCE STOCKPILE OF 30" AUTODRAIN		1.000		
			EACH	0.000	0.00	
			1,499.00000	1.000		1,499.00
0940	615-21205	12 INCH SLIDE HEADGATE (5 FOOT FRAME)	1.000	1.000		
			EACH	0.000	0.00	
			940.00000	1.000		940.00
0945	615-21805	18 INCH SLIDE HEADGATE (5 FOOT FRAME)	1.000	1.000		
			EACH	0.000	0.00	
			1,170.00000	1.000		1,170.00
0945		MATERIAL ALLOWANCE STOCKPILE OF 18" SLIDE HEADGATE		1.000		
			EACH	0.000	0.00	
			786.00000	1.000		786.00
0950	615-51812	18X12 INCH PARSHALL MEASURING FLUME	1.000	1.000		
			EACH	0.000	0.00	
			1,040.00000	1.000		1,040.00
0955	615-59900	PLACE PARSHALL MEASURING FLUME	1.000	0.000		
			EACH	0.000	0.00	
			1,330.00000	0.000		0.00
0960	616-30148	58X36 INCH TRASH GUARD	1.000	0.000		
			EACH	0.000	0.00	
			1,380.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0960		MATERIAL ALLOWANCE STOCKPILE FOR 58X36 TRASH GUARD		1.000		
			EACH	0.000	0.00	
			830.00000	1.000		830.00
0965	619-10240	24 INCH WELDED STEEL PIPE	320.000	320.000		
			LF	0.000	0.00	
			100.00000	320.000		32,000.00
0965		MATERIAL ALLOWANCE STOCKPILE FOR 24" WELDED STEEL PIPE		0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0970	619-10720	*72 INCH WELDED STEEL PIPE	235.000	0.000		
			LF	0.000	0.00	
			450.00000	0.000		0.00
0975	619-10900	*90 INCH WELDED STEEL PIPE	229.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00
0980	619-50080	*1 INCH PLASTIC PIPE	8,495.000	0.000		
			LF	0.000	0.00	
			2.10000	0.000		0.00
0985	619-50240	*3 INCH PLASTIC PIPE	575.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0990	619-50640	8 INCH PLASTIC PIPE	665.000	634.000		
			LF	0.000	0.00	
			35.00000	634.000		22,190.00
0995	621-00450	DETOUR PAVEMENT	10,000.000	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
1000	622-00042	HISTORICAL SIGN STRUCTURE (2 PANEL)	1.000	0.000		
			EACH	0.000	0.00	
			30,000.00000	0.000		0.00
1005	622-00050	INFORMATION CENTER	1.000	0.000		
			EACH	0.000	0.00	
			34,000.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 25
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1010	622-00066	SIGN PANEL (INSTALL ONLY)	8.000 EACH 730.00000	0.000 0.000 0.000	0.00 0.00	0.00
1015	623-04000	*CONTROL WIRE 24 VOLT	5,830.000 LF 0.13000	0.000 0.000 0.000	0.00 0.00	0.00
1020	623-09900	*SPRINKLER SYSTEM	1.000 L S 57,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
1025	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 180,000.00000	0.703 0.000 0.703	0.00 0.00	126,540.00
1026	625-00001	CONST SURVEYING (HOUR) ADDITIONAL SURVEYING AS AUTHORIZED BY SECTION 105.08 (A)	200.000 HOUR 100.00000	113.500 0.000 113.500	0.00 0.00	11,350.00
1030	625-00015	*SETTLEMENT INSTRUMENTATION	1.000 L S 3,100.00000	1.000 0.000 1.000	0.00 0.00	3,100.00
1035	626-00000	*MOBILIZATION	1.000 L S 660,000.00000	1.000 0.000 1.000	0.00 0.00	660,000.00
1040	626-01000	PUBLIC INFORMATION SERVICES	1.000 L S 12,000.00000	0.500 0.000 0.500	0.00 0.00	6,000.00
1045	627-00002	*THERMOPLASTIC PAVEMENT MARKING	22,366.000 SF 1.40000	6,951.000 0.000 6,951.000	0.00 0.00	9,731.40
1050	627-00005	*EPOXY PAVEMENT MARKING	242.000 GAL 45.00000	52.000 0.000 52.000	0.00 0.00	2,340.00
1055	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	46.000 GAL 34.00000	21.000 0.000 21.000	0.00 0.00	714.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 26
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1060	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	1,048.000	267.000		
			SF	0.000	0.00	
			7.80000	267.000		2,082.60
1065	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	1,680.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
1070	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	1,566.000	549.000		
			SF	0.000	0.00	
			11.80000	549.000		6,478.20
1075	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	1,370.000	386.000		
			SF	0.000	0.00	
			7.70000	386.000		2,972.20
1080	629-01001	*SURVEY MONUMENT (TYPE 1)	11.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
1085	629-01002	*SURVEY MONUMENT (TYPE 2)	10.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
1090	629-01005	*SURVEY MONUMENT (TYPE 5)	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
1095	629-01110	*LOCATE MONUMENTS	40.000	40.000		
			HOUR	0.000	0.00	
			120.00000	40.000		4,800.00
1100	630-00000	FLAGGING	12,000.000	7,889.750		
			HOUR	177.000	3,186.00	
			18.00000	8,066.750		145,201.50
1105	630-00003	UNIFORMED TRAFFIC CONTROL	300.000	13.000		
			HOUR	0.000	0.00	
			55.00000	13.000		715.00
1110	630-00007	TRAFFIC CONTROL INSPECTION	530.000	413.000		
			DAY	20.000	1,700.00	
			85.00000	433.000		36,805.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 27
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1115	630-00012	TRAFFIC CONTROL MANAGEMENT	470.000	392.000		
			DAY	8.000	2,760.00	
			345.00000	400.000		138,000.00
1120	630-80337	BARRICADE (TYPE 3 M-C) (TEMPORARY)	18.000	11.700		
			EACH	0.000	0.00	
			250.00000	11.700		2,925.00
1125	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	48.000	31.500		
			EACH	0.000	0.00	
			56.00000	31.500		1,764.00
1130	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	50.000	37.800		
			EACH	0.000	0.00	
			66.00000	37.800		2,494.80
1135	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	20.000	18.000		
			EACH	0.000	0.00	
			86.00000	18.000		1,548.00
1140	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	288.000	223.200		
			SF	0.000	0.00	
			30.00000	223.200		6,696.00
1145	630-80355	PORTABLE MESSAGE SIGN PANEL	4.000	3.600		
			EACH	0.000	0.00	
			16,000.00000	3.600		57,600.00
1146	630-80358	FLASH ARROW PANEL (C TY) ADVANCED WARNING FLASHING OR SEQUENCING ARROW PANEL (TYPE C)	3.000	2.700		
			EACH	0.000	0.00	
			1,500.00000	2.700		4,050.00
1150	630-80360	DRUM CHANNELIZING DEVICE	370.000	145.800		
			EACH	0.000	0.00	
			52.00000	145.800		7,581.60
1155	630-80380	TRAFFIC CONE	125.000	112.500		
			EACH	0.000	0.00	
			13.00000	112.500		1,462.50
1160	700-70010	F/A MINOR CONTRACT REVISIONS	3,000,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 28
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1165	700-70011	F/A PARTNERING	10,000.000	2,413.170		
			F A	0.000	0.00	
			1.00000	2,413.170		2,413.17
1170	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	60,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1175	700-70013	F/A CONCRETE INCENTIVE PAYMENT	116,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1180	700-70016	F/A FUEL COST ADJUSTMENT	136,468.880	133,490.390		
			F A	2,978.490	2,978.49	
			1.00000	136,468.880		136,468.88
1185	700-70021	F/A ON-THE-JOB TRAINEE	3,993.600	2,002.000		
			HOUR	0.000	0.00	
			1.00000	2,002.000		2,002.00
1190	700-70025	F/A QUALITY INCENTIVE PAYMENT	45,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1195	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1200	700-70034	F/A DEWATERING	146,364.370	146,364.370		
			F A	0.000	0.00	
			1.00000	146,364.370		146,364.37
1205	700-70040	F/A RAILROAD PREEMPTION UNIT	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1210	700-70042	F/A RAILROAD FLAGGING	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1215	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	137,100.000	419.750		
			F A	0.000	0.00	
			1.00000	419.750		419.75

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 29
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1220	700-70230	F/A COMMUNICATION LINES	25,000.000	16,357.570		
			F A	1,176.980	1,176.98	
			1.00000	17,534.550		17,534.55
1225	700-70380	F/A EROSION CONTROL	10,000.000	-3,500.000		
			F A	0.000	0.00	
			1.00000	-3,500.000		-3,500.00
1230	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	22,285.960	22,285.960		
			F A	0.000	0.00	
			1.00000	22,285.960		22,285.96
2005	202-04000	PLUG STRUCTURE ADDED BY CO NO. 003-TWELVE INCH (12") WATERLINE	1.000	1.000		
			EACH	0.000	0.00	
			960.00000	1.000		960.00
2010	619-10220	22 IN WELD STEEL PIPE ADDED BY CO NO. 003-TWELVE INCH (12") WATERLINE	0.000	0.000		
			LF	0.000	0.00	
			106.00000	0.000		0.00
2010		MATERIAL ALLOWANCE MATERIAL STOCKPILE FOR CASING, INSULATORS AND SEAL		273.000		
			LF	-273.000	-9,009.00	
			33.00000	0.000		0.00
2015	619-50960	12 IN PLASTIC PIPE ADDED BY CO NO. 003-TWELVE INCH (12") WATERLINE	912.000	912.000		
			LF	0.000	0.00	
			59.00000	912.000		53,808.00
2020	619-71508	1 IN AIR AND VACUUM VALVE ADDED BY CO NO. 003-TWELVE INCH (12") WATERLINE	1.000	1.000		
			EACH	0.000	0.00	
			4,400.00000	1.000		4,400.00
2025	619-75096	12 IN GATE VALVE ADDED BY CO NO. 003-TWELVE INCH (12") WATERLINE	2.000	2.000		
			EACH	0.000	0.00	
			1,600.00000	2.000		3,200.00
2030	625-00000	CONST SURVEYING ADDED BY CO NO. 003-TWELVE INCH (12") WATERLINE	1.000	0.000		
			L S	1.000	1,200.00	
			1,200.00000	1.000		1,200.00
2035	603-02245	30X19 IN RCP (CIP) (ELLIPITICAL) CO NO. 4	103.000	103.000		
			LF	0.000	0.00	
			49.00000	103.000		5,047.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
2035		MATERIAL ALLOWANCE STOCKPILE MATERIAL 19"X30" RCP - 120TH AVE.		0.000		
			LF	0.000	0.00	
			34.50000	0.000		0.00
2040	603-05124	30X19 IN RCES (ELLIPTICAL) - CO NO. 004	2.000	2.000		
			EACH	0.000	0.00	
			950.00000	2.000		1,900.00
2040		MATERIAL ALLOWANCE STOCKPILE MATERIALS 19"X30" RCES - 120TH AVE.		0.000		
			EACH	0.000	0.00	
			470.00000	0.000		0.00
2045	625-00000	CONST SURVEYING FOR 30X19 INCH RCP (ELLIPTICAL), CO NO. 004	1.000	0.000		
			L S	1.000	375.00	
			375.00000	1.000		375.00
2050	900-00006	ADDED ITEM (DOLLAR)/ PRICE ADJUSTMENT FOR MATERIALS DELIVERED BY AN OVERWEIGHT	-60.000	-4,290.000		
			DOL	0.000	0.00	
			1.00000	-4,290.000		-4,290.00
2055	607-00015	END POST (SPEC) FOR COMBINATION FENCE WITH METAL POSTS (SPECIAL)	2.000	1.000		
			EACH	0.000	0.00	
			195.00000	1.000		195.00
2060	607-00020	CORNER AND LINE BR POST (SPEC) FOR COMBINATION FENCE WITH METAL POSTS (SPECIAL)	2.000	2.000		
			EACH	0.000	0.00	
			205.00000	2.000		410.00
2065	607-11220	FENCE CW MP (SPEC) FOR COMBINATION FENCE WITH METAL POSTS (SPECIAL)	764.000	764.000		
			LF	0.000	0.00	
			10.90000	764.000		8,327.60
2070	614-72889	DETECT (MICRO) (NON-INVASIVE) ADDED BY CO NO. 007 - SIGNALS	4.000	4.000		
			EACH	0.000	0.00	
			1,660.00000	4.000		6,640.00
2075	625-00000	CONST SURVEYING ADDED FOR WORK ADDED BY CO NO. 007-SIGNALS	1.000	1.000		
			L S	0.000	0.00	
			750.00000	1.000		750.00
2085	210-04016	MODIFY MANHOLE (SPEC) CMO #11	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 31
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
2090	603-05042	42 IN RCES CMO #11	1.000 EACH 1,000.00000	1.000 0.000 1.000	0.00	1,000.00
2095	900-00014	ADDED ITEM (LUMP SUM)/ ACCELERATION COSTS - SIGNAL SYSTEM	1.000 L S 2,500.00000	1.000 0.000 1.000	0.00	2,500.00
2100	700-70270	F/A WATER LINES CMO 14 - RELOCATION OF WATER LINE	21,908.130 F A 1.00000	21,908.130 0.000 21,908.130	0.00	21,908.13
2105	203-01620	SWEEPING ADDED BY CO NO. 015	4.000 HOUR 150.00000	4.000 0.000 4.000	0.00	600.00
2155	900-00007	ADDED ITEM (EACH)/ WET WELL ADDED PER CO # 17	0.800 EACH 19,950.00000	0.800 0.000 0.800	0.00	15,960.00
3000	206-00060	STRUCTURE BACKFILL (SPECIAL) (FLOW-FILL) PER CHANGE ORDER # 012	23.000 CY 135.00000	1.230 21.770 23.000	2,938.95	3,105.00
3005	206-00200	STRUCTURE BACKFILL (CLASS 2) PER CHANGE ORDER # 012	1,632.000 CY 9.50000	816.000 816.000 1,632.000	7,752.00	15,504.00
3015	900-00007	ADDED ITEM (EACH)/ TEMPORARY BULKHEAD PER CHANGE ORDER # 012	0.000 EACH 1,850.00000	0.000 0.000 0.000	0.00	0.00
3020	602-00000	REINFORCING STEEL ADDED PER CHANGE ORDER # 012	98,545.000 LB 0.74000	98,545.000 0.000 98,545.000	0.00	72,923.30
3025	602-00020	REINFORCING STEEL (EPOXY COATED) ADDED PER CHANGE ORDER # 012	320.000 LB 0.79000	320.000 0.000 320.000	0.00	252.80
3030	625-00000	*CONSTRUCTION SURVEYING ADDED PER CHANGE ORDER # 012	1.000 L S 7,900.00000	1.000 0.000 1.000	0.00	7,900.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 32
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
3050	202-00210	REMOVAL OF CONCRETE PAVEMENT PAVEMENT ADDED BY CO # 20	1,251.000 SY	1,251.000 0.000	0.00	9,007.20
			7.20000	1,251.000		
3110	518-00109	WATERSTOP (9 INCH) PER CHANGE ORDER # 012	810.000 LF	810.000 0.000	0.00	10,530.00
			13.00000	810.000		
			CAT 0200	CURRENT AMT \$	18,868,565.69 \$	734,822.03 \$
CAT NO0280 ROADWAY-ALTERNATE FUNDING						
1235	613-00600	*6 INCH ELECTRICAL CONDUIT	1,636.000 LF	1,636.000 0.000	0.00	23,885.60
			14.60000	1,636.000		
1235		MATERIAL ALLOWANCE STOCKPILE OF 6" ELECTRICAL CONDUIT		0.000 0.000	0.00	0.00
			3.00600	0.000		
1240	613-16000	*LUMINAIRE (SPECIAL)	81.000 EACH	0.000 0.000	0.00	0.00
			730.00000	0.000		
1240		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR LUMINAIRE (SPECIAL)		81.000 0.000	0.00	36,117.00
			445.88890	81.000		
1245	613-16010	*LIGHT STANDARD AND LUMINAIRE (DECORATIVE)	42.000 EACH	0.000 0.000	0.00	0.00
			3,700.00000	0.000		
1245		MATERIAL ALLOWANCE STOCKPILE MATERIALS LIGHT STANDARD (DECORATIVE)		41.998 0.000	0.00	173.46
			4.13020	41.998		
1245		MATERIAL ALLOWANCE STOCKPILE FOR POLES		40.000 0.000	0.00	92,165.27
			2,304.13180	40.000		
1250	623-00156	*IRRIGATION BUBBLER	268.000 EACH	0.000 0.000	0.00	0.00
			6.50000	0.000		

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 33
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0280 ROADWAY-ALTERNATE FUNDING							
1255	623-00164	*DRIP EMITTER	1,284.000 EACH	0.000 0.000	0.00	0.00	
			1.10000	0.000		0.00	
1260	623-00166	*3/4 INCH EMITTER VALVE ASSEMBLY	15.000 EACH	0.000 0.000	0.00	0.00	
			340.00000	0.000		0.00	
1265	623-01708	*1 INCH BACKFLOW PREVENTER	2.000 EACH	0.000 0.000	0.00	0.00	
			970.00000	0.000		0.00	
1270	623-02008	*1 INCH DRAIN VALVE	4.000 EACH	0.000 0.000	0.00	0.00	
			77.00000	0.000		0.00	
1275	623-04008	*1 INCH QUICK-COUPLER VALVE	7.000 EACH	0.000 0.000	0.00	0.00	
			100.00000	0.000		0.00	
1280	623-05008	*1 INCH GATE VALVE	6.000 EACH	0.000 0.000	0.00	0.00	
			50.00000	0.000		0.00	
1285	623-07008	1 INCH WATER METER	2.000 EACH	0.000 0.000	0.00	0.00	
			1,160.00000	0.000		0.00	
1290	623-08112	*12 STATION AUTOMATIC CONTROLLER	2.000 EACH	0.000 0.000	0.00	0.00	
			2,860.00000	0.000		0.00	
			CAT 0280	CURRENT AMT \$	257,958.00 \$	0.00 \$	152,341.33
CAT NO0300 ADA120-07.9E305 EB RIVERDALE STR							
1295	206-00000	STRUCTURE EXCAVATION	1,115.000 CY	740.000 0.000	0.00	0.00	
			3.60000	740.000		2,664.00	
1300	206-00100	STRUCTURE BACKFILL (CLASS 1)	2,766.000 CY	575.000 91.000	1,183.00	0.00	
			13.00000	666.000		8,658.00	

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 34
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 ADA120-07.9E305 EB RIVERDALE STR						
1305	206-00200	STRUCTURE BACKFILL (CLASS 2)	1,790.000	1,790.000		
			CY	0.000	0.00	
			9.50000	1,790.000		17,005.00
1310	206-00360	MECHANICAL REINFORCEMENT OF SOIL	598.000	299.000		
			CY	91.000	1,055.60	
			11.60000	390.000		4,524.00
1310		MATERIAL ALLOWANCE STOCKPILE FOR FABRIC AND STAPLES		299.000		
			NCU	-299.000	-1,787.36	
			5.97780	0.000		0.00
1315	403-33871	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	149.000	0.000		
			TON	0.000	0.00	
			37.00000	0.000		0.00
1320	502-00460	*PILE TIP	14.000	14.000		
			EACH	0.000	0.00	
			120.00000	14.000		1,680.00
1325	502-11284	*STEEL PILING (HP 12X84)	792.000	792.000		
			LF	0.000	0.00	
			23.50000	792.000		18,612.00
1330	506-00206	RIPRAP (6 INCH)	330.000	0.000		
			CY	0.000	0.00	
			26.00000	0.000		0.00
1335	515-00120	*WATERPROOFING (MEMBRANE)	915.000	0.000		
			SY	0.000	0.00	
			6.80000	0.000		0.00
1340	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	96.000	0.000		
			LF	47.330	4,259.70	
			90.00000	47.330		4,259.70
1340		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR EXP DEV. (0-4")		96.000		
			LF	-47.330	-2,454.06	
			51.85000	48.670		2,523.54
1345	601-03040	*CONCRETE CLASS D (BRIDGE)	470.000	378.500		
			CY	43.010	9,032.10	
			210.00000	421.510		88,517.10

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 ADA120-07.9E305 EB RIVERDALE STR						
1345		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR PRE-CAST DECK PANELS		91.500		
			CY	-43.010	-1,383.13	
			32.15830	48.490		1,559.36
1350	601-03050	*CONCRETE CLASS D (WALL)	615.000	185.000		
			CY	0.000	0.00	
			210.00000	185.000		38,850.00
1355	601-40210	CONCRETE FINISH (SPECIAL)	1,631.000	684.000		
			SF	0.000	0.00	
			8.00000	684.000		5,472.00
1355		MATERIAL ALLOWANCE STOCKPILE FORMLINER		946.998		
			SF	0.000	0.00	
			3.40120	946.998		3,220.93
1360	601-40301	*STRUCTURAL CONCRETE COATING	16,131.000	0.000		
			SF	0.000	0.00	
			0.60000	0.000		0.00
1365	602-00000	*REINFORCING STEEL	61,284.000	18,272.000		
			LB	0.000	0.00	
			0.45000	18,272.000		8,222.40
1365		MATERIAL ALLOWANCE STOCKPILE FOR LANDSCAPE WALLS REBAR		43,012.008		
			LB	0.000	0.00	
			0.24150	43,012.008		10,387.40
1370	602-00020	*REINFORCING STEEL (EPOXY COATED)	68,935.000	56,640.000		
			LB	6,864.300	3,432.15	
			0.50000	63,504.300		31,752.15
1375	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	203.000	149.000		
			LF	0.000	0.00	
			47.00000	149.000		7,003.00
1380	606-10720	*BRIDGE RAIL TYPE 7 (SECTION A)	203.000	149.000		
			LF	0.000	0.00	
			62.00000	149.000		9,238.00
1385	613-00100	*1 INCH ELECTRICAL CONDUIT	32.000	32.000		
			LF	0.000	0.00	
			3.00000	32.000		96.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 36
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 ADA120-07.9E305 EB RIVERDALE STR						
1390	613-00150	*1-1/2 INCH ELECTRICAL CONDUIT	348.000	338.000		
			LF	10.000	30.00	
			3.00000	348.000		1,044.00
1390		MATERIAL ALLOWANCE STOCKPILE FOR 1 1/2" ELECTRICAL CONDUIT		0.000		
			LF	0.000	0.00	
			0.42650	0.000		0.00
1395	618-00172	*PRESTRESSED CONCRETE I (BT72)	2,077.000	1,038.000		
			LF	0.000	0.00	
			112.00000	1,038.000		116,256.00
1395		MATERIAL ALLOWANCE STOCK PILE MATERIALS FOR BT 72 GIRDERS		0.000		
			LF	0.000	0.00	
			84.28000	0.000		0.00
1395		MATERIAL ALLOWANCE STOCK PILE MATERIALS FOR BT 72 GIRDERS		0.000		
			LF	0.000	0.00	
			84.28000	0.000		0.00
1395		MATERIAL ALLOWANCE STOCK PILE NO. 2 FOR BT 72 GIRDERS		0.000		
			LF	0.000	0.00	
			84.28530	0.000		0.00
1395		MATERIAL ALLOWANCE FOR INTERMEDIATE DIAPHRAGMS		0.000		
			LF	0.000	0.00	
			1.56300	0.000		0.00
2110	601-40401	*STRUCTURAL CONCRETE STAIN FORMLINER WALLS PER CO # 16	0.000	0.000		
			SF	0.000	0.00	
			5.60000	0.000		0.00
2150	601-40210	CONCRETE FINISH (SPECIAL) (FORMLINER) PER CO # 16	1,374.000	1,374.000		
			SF	0.000	0.00	
			10.20000	1,374.000		14,014.80
2160	202-05150	SANDBLASTING (SPECIAL) PER CO # 16	0.000	0.000		
			SF	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 37
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 ADA120-07.9E305 EB RIVERDALE STR						
3040	700-70580	F/A TEST INSTRUMENTS INVOICE COST PLUS LOADING	0.000	0.000		
			F A	0.000	0.00	
			25,000.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	695,688.50 \$	13,368.00 \$
						395,559.38
CAT NO0301 ADA120-07.9W304 WB RIVERDALE STR						
1400	206-00100	STRUCTURE BACKFILL (CLASS 1)	742.000	371.000		
			CY	371.000	4,823.00	
			13.00000	742.000		9,646.00
1405	206-00200	STRUCTURE BACKFILL (CLASS 2)	355.000	0.000		
			CY	355.000	3,372.50	
			9.50000	355.000		3,372.50
1410	206-00360	MECHANICAL REINFORCEMENT OF SOIL	742.000	371.000		
			CY	371.000	4,303.60	
			11.60000	742.000		8,607.20
1410		MATERIAL ALLOWANCE STOCKPILE FOR FABRIC AND STAPLES		370.999		
			NCU	-370.999	-2,217.76	
			5.97780	0.000		0.00
1415	403-33871	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	149.000	0.000		
			TON	0.000	0.00	
			37.00000	0.000		0.00
1420	502-00460	*PILE TIP	18.000	18.000		
			EACH	0.000	0.00	
			120.00000	18.000		2,160.00
1425	502-11284	*STEEL PILING (HP 12X84)	1,026.000	1,026.000		
			LF	0.000	0.00	
			23.50000	1,026.000		24,111.00
1430	514-00201	*PEDESTRIAN RAILING (STEEL) (SPECIAL)	178.000	53.000		
			LF	0.000	0.00	
			116.00000	53.000		6,148.00
1435	515-00120	*WATERPROOFING (MEMBRANE)	915.000	0.000		
			SY	0.000	0.00	
			6.80000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 38
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 ADA120-07.9W304 WB RIVERDALE STR						
1440	515-00400	*CONCRETE SEALER	222.000	0.000		
			SY	0.000	0.00	
			3.80000	0.000		0.00
1445	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	118.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00
1445		MATERIAL ALLOWANCE STOCKPILE MATERIALS EXP DEV. (0-4")		118.000		
			LF	0.000	0.00	
			51.85000	118.000		6,118.30
1450	601-03040	*CONCRETE CLASS D (BRIDGE)	581.000	478.000		
			CY	56.000	11,760.00	
			210.00000	534.000		112,140.00
1450		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR PRE-CAST DECK PANELS		103.000		
			CY	-56.000	-1,800.86	
			32.15830	47.000		1,511.44
1455	601-40210	CONCRETE FINISH (SPECIAL)	2,148.000	910.000		
			SF	0.000	0.00	
			8.00000	910.000		7,280.00
1455		MATERIAL ALLOWANCE STOCKPILE FORMLINER		1,237.998		
			SF	0.000	0.00	
			3.40120	1,237.998		4,210.68
1460	601-40301	*STRUCTURAL CONCRETE COATING	8,184.000	0.000		
			SF	0.000	0.00	
			0.60000	0.000		0.00
1465	602-00020	*REINFORCING STEEL (EPOXY COATED)	84,489.000	69,441.900		
			LB	0.000	0.00	
			0.50000	69,441.900		34,720.95
1470	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	406.000	292.000		
			LF	0.000	0.00	
			47.00000	292.000		13,724.00
1475	613-00100	*1 INCH ELECTRICAL CONDUIT	485.000	485.000		
			LF	0.000	0.00	
			3.00000	485.000		1,455.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 39
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 ADA120-07.9W304 WB RIVERDALE STR							
1480	613-00150	*1-1/2 INCH ELECTRICAL CONDUIT	422.000	412.000			
			LF	10.000	30.00		
			3.00000	422.000		1,266.00	
1480		MATERIAL ALLOWANCE STOCKPILE FOR 1 1/2" ELECTRICAL CONDUIT		0.000			
			LF	0.000	0.00		
			0.42650	0.000		0.00	
1485	618-00172	*PRESTRESSED CONCRETE I (BT72)	2,672.000	1,336.000			
			LF	0.000	0.00		
			112.00000	1,336.000		149,632.00	
1485		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR BT 72 GIRDERS		0.000			
			LF	0.000	0.00		
			84.28000	0.000		0.00	
1485		MATERIAL ALLOWANCE STOCKPILE NO. 2 FOR BT 72 GIRDERS		0.000			
			LF	0.000	0.00		
			84.28530	0.000		0.00	
1485		MATERIAL ALLOWANCE FOR INTERMEDIATE DIAPHRAGMS		0.000			
			LF	0.000	0.00		
			1.30460	0.000		0.00	
2115	601-40401	*STRUCTURAL CONCRETE STAIN FORMLINER WALLS PER CO # 16	0.000	0.000			
			SF	0.000	0.00		
			5.60000	0.000		0.00	
2165	202-05150	SANDBLASTING (SPECIAL) PER CO # 16	0.000	0.000			
			SF	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0301	CURRENT AMT \$	599,159.20 \$	20,270.48 \$	386,103.07
CAT NO0302 ADA120-008.8.8W306 BRANTNER DITCH STR							
1490	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,556.000	1,556.000			
			CY	0.000	0.00		
			13.00000	1,556.000		20,228.00	
1495	206-00200	STRUCTURE BACKFILL (CLASS 2)	677.000	677.000			
			CY	0.000	0.00		
			9.50000	677.000		6,431.50	

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 40
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 ADA120-008.8.8W306 BRANTNER DITCH STR						
1500	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,556.000	1,556.000		
			CY	0.000	0.00	
			11.60000	1,556.000		18,049.60
1500		MATERIAL ALLOWANCE STOCKPILE FOR FABRIC AND STAPLES		0.000		
			NCU	0.000	0.00	
			5.97780	0.000		0.00
1505	403-33871	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	317.000	0.000		
			TON	0.000	0.00	
			37.00000	0.000		0.00
1510	502-00460	*PILE TIP	32.000	32.000		
			EACH	0.000	0.00	
			120.00000	32.000		3,840.00
1515	502-11057	*STEEL PILING (HP 10X57)	190.000	94.000		
			LF	0.000	0.00	
			19.00000	94.000		1,786.00
1520	502-11284	*STEEL PILING (HP 12X84)	1,707.000	1,707.000		
			LF	0.000	0.00	
			23.50000	1,707.000		40,114.50
1525	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	187.000	141.800		
			CY	45.200	9,492.00	
			210.00000	187.000		39,270.00
1530	515-00120	*WATERPROOFING (MEMBRANE)	1,946.000	0.000		
			SY	0.000	0.00	
			6.80000	0.000		0.00
1535	518-00109	WATERSTOP (9 INCH)	123.000	123.000		
			LF	0.000	0.00	
			13.00000	123.000		1,599.00
1540	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	241.000	236.000		
			LF	0.000	0.00	
			90.00000	236.000		21,240.00
1540		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR EXP. DEV. (0-4")		5.000		
			LF	-5.000	-259.25	
			51.85000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 41
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 ADA120-008.8.8W306 BRANTNER DITCH STR						
1545	601-03040	*CONCRETE CLASS D (BRIDGE)	1,011.000 CY 210.00000	1,011.000 0.000 1,011.000	0.00 0.00	212,310.00
1545		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR PRE-CAST DECK PANELS	CY 32.15830	0.000 0.000	0.00 0.00	0.00
1545		MATERIAL ALLOWANCE HAUL DECK PANELS FOR BRANTNER STRUCTURE	CY 4.79640	0.000 0.000	0.00 0.00	0.00
1550	601-40210	CONCRETE FINISH (SPECIAL)	1,812.000 SF 8.00000	1,340.000 472.000 1,812.000	3,776.00	14,496.00
1550		MATERIAL ALLOWANCE STOCKPILE FORMLINER	SF 3.40120	471.998 -472.001 -0.003	-1,605.37	-0.01
1555	601-40301	*STRUCTURAL CONCRETE COATING	20,498.000 SF 0.60000	0.000 0.000 0.000	0.00	0.00
1560	602-00020	*REINFORCING STEEL (EPOXY COATED)	175,573.000 LB 0.50000	175,573.000 0.000 175,573.000	0.00	87,786.50
1565	606-10720	*BRIDGE RAIL TYPE 7 (SECTION A)	379.000 LF 62.00000	246.000 82.000 328.000	5,084.00	20,336.00
1570	613-00100	*1 INCH ELECTRICAL CONDUIT	58.000 LF 3.00000	56.000 0.000 56.000	0.00	168.00
1570		MATERIAL ALLOWANCE STOCKPILE OF 1" ELECTRICAL CONDUIT	LF 0.25450	57.996 -57.996 0.000	-14.76	0.00
1575	613-00150	*1-1/2 INCH ELECTRICAL CONDUIT	396.000 LF 3.00000	396.000 0.000 396.000	0.00	1,188.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 ADA120-008.8.W306 BRANTNER DITCH STR						
1575		MATERIAL ALLOWANCE STOCKPILE OF 1 1/2 " ELECTRICAL CONDUIT		221.008		
			LF	-221.008	-94.26	
			0.42650	0.000		0.00
1580	618-00172	*PRESTRESSED CONCRETE I (BT72)	1,463.000	1,463.000		
			LF	0.000	0.00	
			112.00000	1,463.000		163,856.00
1580		MATERIAL ALLOWANCE STOCKPILE FOR BT 72 GIRDERS		0.000		
			LF	0.000	0.00	
			84.28000	0.000		0.00
1580		MATERIAL ALLOWANCE FOR INTERMEDIATE DIAPHRAGMS		0.000		
			LF	0.000	0.00	
			2.07790	0.000		0.00
2120	601-40401	*STRUCTURAL CONCRETE STAIN FORMLINER WALLS PER CO # 16	0.000	0.000		
			SF	0.000	0.00	
			5.60000	0.000		0.00
2170	202-05150	SANDBLASTING (SPECIAL) PER CO #16	0.000	0.000		
			SF	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0302	CURRENT AMT \$	695,401.70 \$	16,378.36 \$
						652,699.09
CAT NO0303 BRANTNER DITCH CBC						
1585	206-00000	STRUCTURE EXCAVATION	1,333.000	1,333.000		
			CY	0.000	0.00	
			3.60000	1,333.000		4,798.80
1590	206-00100	STRUCTURE BACKFILL (CLASS 1)	755.000	642.000		
			CY	0.000	0.00	
			13.00000	642.000		8,346.00
1595	507-00350	GROUTED RIPRAP SLOPE AND DITCH PAVING	35.000	35.000		
			CY	0.000	0.00	
			42.00000	35.000		1,470.00
1600	514-00200	*PEDESTRIAN RAILING (STEEL)	757.000	0.000		
			LF	413.000	35,518.00	
			86.00000	413.000		35,518.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0303 BRANTNER DITCH CBC							
1600		MATERIAL ALLOWANCE STEEL RAIL		739.000			
			LF	-413.000	-30,190.30		
			73.10000	326.000		23,830.60	
1605	601-03030	*CONCRETE CLASS D (BOX CULVERT)	123.000	123.000			
			CY	0.000	0.00		
			256.00000	123.000		31,488.00	
1610	601-03050	*CONCRETE CLASS D (WALL)	450.540	450.540			
			CY	0.000	0.00		
			210.00000	450.540		94,613.40	
1615	601-40210	CONCRETE FINISH (SPECIAL)	137.000	0.000			
			SF	0.000	0.00		
			8.00000	0.000		0.00	
1615		MATERIAL ALLOWANCE STOCKPILE FORMLINER		136.999			
			SF	0.000	0.00		
			3.40120	136.999		465.96	
1620	601-40301	*STRUCTURAL CONCRETE COATING	3,768.000	0.000			
			SF	0.000	0.00		
			0.60000	0.000		0.00	
1625	602-00000	*REINFORCING STEEL	65,008.000	65,008.000			
			LB	0.000	0.00		
			0.45000	65,008.000		29,253.60	
1630	602-00020	*REINFORCING STEEL (EPOXY COATED)	6,020.000	6,020.000			
			LB	0.000	0.00		
			0.50000	6,020.000		3,010.00	
2125	601-40401	*STRUCTURAL CONCRETE STAIN FORMLINER WALLS PER CO # 16	0.000	0.000			
			SF	0.000	0.00		
			5.60000	0.000		0.00	
2175	202-05150	SANDBLASTING (SPECIAL) PER CO # 16	0.000	0.000			
			SF	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0303	CURRENT AMT \$	242,907.60 \$	5,327.70 \$	232,794.36

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 44
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 ADA120-09.5E309 EB S PLATTE RVR STR						
1635	206-00000	STRUCTURE EXCAVATION	80.000 CY	80.000 0.000	0.00	
			3.60000	80.000		288.00
1640	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,060.000 CY	0.000 1,060.000	13,780.00	
			13.00000	1,060.000		13,780.00
1645	206-00200	STRUCTURE BACKFILL (CLASS 2)	296.000 CY	237.000 59.000	560.50	
			9.50000	296.000		2,812.00
1650	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,060.000 CY	0.000 1,060.000	12,296.00	
			11.60000	1,060.000		12,296.00
1650		MATERIAL ALLOWANCE STOCKPILE FOR FABRIC AND STAPLES		1,059.999 -1,059.999	-6,336.46	
			5.97780	0.000		0.00
1655	403-33871	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	570.000 TON	0.000 0.000	0.00	
			37.00000	0.000		0.00
1660	502-00460	*PILE TIP	24.000 EACH	24.000 0.000	0.00	
			120.00000	24.000		2,880.00
1665	502-11057	*STEEL PILING (HP 10X57)	436.600 LF	436.600 0.000	0.00	
			19.00000	436.600		8,295.40
1665		MATERIAL ALLOWANCE EB PLATTE ABUTMENT 6		0.000 0.000	0.00	
			9.55000	0.000		0.00
1665		MATERIAL ALLOWANCE EB PLATTE ABUTMENT 6		0.000 0.000	0.00	
			9.55000	0.000		0.00
1670	502-11284	*STEEL PILING (HP 12X84)	939.800 LF	939.800 0.000	0.00	
			23.50000	939.800		22,085.30

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 ADA120-09.5E309 EB S PLATTE RVR STR						
1670		MATERIAL ALLOWANCE EB PLATTE ABUTMENT 6		0.000		
			LF	0.000	0.00	
			13.79000	0.000		0.00
1670		MATERIAL ALLOWANCE EB PLATTE ABUTMENT 6		0.000		
			LF	0.000	0.00	
			13.79000	0.000		0.00
1675	503-00060	*DRILLED CAISSON (60 INCH)	630.000	630.000		
			LF	0.000	0.00	
			220.00000	630.000		138,600.00
1680	515-00120	*WATERPROOFING (MEMBRANE)	3,457.000	0.000		
			SY	0.000	0.00	
			6.80000	0.000		0.00
1685	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	138.000	0.000		
			LF	138.000	12,420.00	
			90.00000	138.000		12,420.00
1685		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR EXP. DEV. (0-4")		135.000		
			LF	-135.000	-6,999.75	
			51.85000	0.000		0.00
1690	601-01040	*CONCRETE CLASS B (BRIDGE)	497.000	497.000		
			CY	0.000	0.00	
			190.00000	497.000		94,430.00
1695	601-03040	*CONCRETE CLASS D (BRIDGE)	1,657.000	1,560.000		
			CY	97.000	20,370.00	
			210.00000	1,657.000		347,970.00
1695		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR DECK PANELS		97.000		
			CY	-97.000	-2,790.03	
			28.76320	0.000		0.00
1695		MATERIAL ALLOWANCE HAUL DECK PANELS FOR SOUTH PLATTE STRUCTURE		97.000		
			CY	-97.000	-465.25	
			4.79640	0.000		0.00
1700	601-40210	CONCRETE FINISH (SPECIAL)	5,105.000	4,865.000		
			SF	240.000	1,920.00	
			8.00000	5,105.000		40,840.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 ADA120-09.5E309 EB S PLATTE RVR STR						
1700		MATERIAL ALLOWANCE STOCKPILE FORMLINER		239.998		
			SF	-240.001	-816.29	
			3.40120	-0.003		-0.01
1705	601-40301	*STRUCTURAL CONCRETE COATING	39,395.000	21,950.650		
			SF	17,444.350	10,466.61	
			0.60000	39,395.000		23,637.00
1710	602-00020	*REINFORCING STEEL (EPOXY COATED)	412,385.000	379,630.000		
			LB	32,755.000	16,377.50	
			0.50000	412,385.000		206,192.50
1715	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	762.000	691.000		
			LF	0.000	0.00	
			47.00000	691.000		32,477.00
1720	606-10720	*BRIDGE RAIL TYPE 7 (SECTION A)	770.000	662.000		
			LF	0.000	0.00	
			62.00000	662.000		41,044.00
1725	613-00100	*1 INCH ELECTRICAL CONDUIT	208.000	93.000		
			LF	0.000	0.00	
			3.00000	93.000		279.00
1725		MATERIAL ALLOWANCE STOCKPILE OF 1" ELECTRICAL CONDUIT		0.000		
			LF	0.000	0.00	
			0.25450	0.000		0.00
1730	613-00150	*1-1/2 INCH ELECTRICAL CONDUIT	2,960.000	1,552.000		
			LF	90.000	270.00	
			3.00000	1,642.000		4,926.00
1730		MATERIAL ALLOWANCE STOCKPILE OF 1 1/2" ELECTRICAL CONDUIT		7.995		
			LF	-7.995	-3.41	
			0.42650	0.000		0.00
1735	618-00184	*PRESTRESSED CONCRETE I (BT84)	3,434.000	3,434.000		
			LF	0.000	0.00	
			110.00000	3,434.000		377,740.00
1735		MATERIAL ALLOWANCE STOCK PILE MATERIAL FOR BT 84 GIRDERS		0.000		
			LF	0.000	0.00	
			85.42070	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 ADA120-09.5E309 EB S PLATTE RVR STR						
1735		MATERIAL ALLOWANCE FOR INTERMEDIATE DIAPHRAGMS		0.000		
			LF	0.000	0.00	
			1.85770	0.000		0.00
2080	700-70035	F/A GIRDER INSPECTIONS AND ERECTION PLANS	41,141.770	41,141.770		
			F A	0.000	0.00	
			1.00000	41,141.770		41,141.77
2130	601-40401	*STRUCTURAL CONCRETE STAIN FORMLINER WALLS PER CO # 16	0.000	0.000		
			SF	0.000	0.00	
			5.60000	0.000		0.00
2180	202-05150	SANDBLASTING (SPECIAL) PER CO # 16	0.000	0.000		
			SF	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0304	CURRENT AMT \$	1,483,063.57 \$	71,049.42 \$
						1,424,133.96
CAT NO0305 ADA120-09.5W308 WB S PLATTE RVR STR						
1740	206-00000	STRUCTURE EXCAVATION	100.000	100.000		
			CY	0.000	0.00	
			3.60000	100.000		360.00
1745	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,390.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
1750	206-00200	STRUCTURE BACKFILL (CLASS 2)	1,556.060	1,556.000		
			CY	0.000	0.00	
			9.50000	1,556.000		14,782.00
1755	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,390.000	0.000		
			CY	0.000	0.00	
			11.60000	0.000		0.00
1755		MATERIAL ALLOWANCE STOCKPILE FOR FABRIC AND STAPLES		1,390.000		
			NCU	-1,390.000	-8,309.14	
			5.97780	0.000		0.00
1760	403-33871	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	560.000	0.000		
			TON	0.000	0.00	
			37.00000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 48
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 ADA120-09.5W308 WB S PLATTE RVR STR						
1765	502-00460	*PILE TIP	33.000	33.000		
			EACH	0.000	0.00	
			120.00000	33.000		3,960.00
1770	502-11057	*STEEL PILING (HP 10X57)	495.000	495.000		
			LF	0.000	0.00	
			19.00000	495.000		9,405.00
1770		MATERIAL ALLOWANCE WB PLATTE ABUTMENT 6		0.000		
			LF	0.000	0.00	
			9.55000	0.000		0.00
1770		MATERIAL ALLOWANCE WB PLATTE ABUTMENT 6		0.000		
			LF	0.000	0.00	
			49.55000	0.000		0.00
1775	502-11284	*STEEL PILING (HP 12X84)	1,297.600	1,297.600		
			LF	0.000	0.00	
			23.50000	1,297.600		30,493.60
1775		MATERIAL ALLOWANCE WB PLATTE ABUTMENT 6		0.000		
			LF	0.000	0.00	
			13.79000	0.000		0.00
1775		MATERIAL ALLOWANCE WB PLATTE ABUTMENT 6		0.000		
			LF	0.000	0.00	
			13.79000	0.000		0.00
1780	503-00060	*DRILLED CAISSON (60 INCH)	840.000	840.000		
			LF	0.000	0.00	
			220.00000	840.000		184,800.00
1785	514-00200	*PEDESTRIAN RAILING (STEEL)	726.000	345.000		
			LF	121.000	10,406.00	
			86.00000	466.000		40,076.00
1785		MATERIAL ALLOWANCE RAIL AND RUB RAIL		726.000		
			LF	-121.000	-8,845.10	
			73.10000	605.000		44,225.50
1785		MATERIAL ALLOWANCE RAIL ADDED FOR HENDERSON BOX CULVERT		117.000		
			LF	-117.000	-8,552.70	
			73.10000	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 49
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 ADA120-09.5W308 WB S PLATTE RVR STR						
1790	515-00120	*WATERPROOFING (MEMBRANE)	3,405.000	0.000		
			SY	0.000	0.00	
			6.80000	0.000		0.00
1795	515-00400	*CONCRETE SEALER	807.000	0.000		
			SY	0.000	0.00	
			3.80000	0.000		0.00
1800	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	178.000	89.000		
			LF	89.000	8,010.00	
			90.00000	178.000		16,020.00
1800		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR EXP. DEV. (0-4")		88.000		
			LF	-88.000	-4,562.80	
			51.85000	0.000		0.00
1805	601-01040	*CONCRETE CLASS B (BRIDGE)	633.000	633.000		
			CY	0.000	0.00	
			190.00000	633.000		120,270.00
1810	601-03040	*CONCRETE CLASS D (BRIDGE)	2,128.150	2,041.850		
			CY	43.150	9,061.50	
			210.00000	2,085.000		437,850.00
1810		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR DECK PANELS		0.000		
			CY	0.000	0.00	
			28.76320	0.000		0.00
1810		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR DECK PANELS		43.150		
			CY	-43.150	-1,241.13	
			28.76320	0.000		0.00
1810		MATERIAL ALLOWANCE HAUL DECK PANELS FOR SOUTH PLATTE STRUCTURE		43.149		
			CY	-43.149	-206.96	
			4.79640	0.000		0.00
1811	900-00006	ADDED ITEM (DOLLAR)/ PRICE ADJUSTMENT FOR OUT-OF-SPECIFICATION BRIDGE CONCRETE	0.000	-9,346.400		
			DOL	0.000	0.00	
			1.00000	-9,346.400		-9,346.40
1815	601-40210	CONCRETE FINISH (SPECIAL)	7,255.000	6,299.000		
			SF	956.000	7,648.00	
			8.00000	7,255.000		58,040.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 ADA120-09.5W308 WB S PLATTE RVR STR						
1815		MATERIAL ALLOWANCE STOCKPILE FORMLINER		956.004		
			SF	-956.001	-3,251.55	
			3.40120	0.003		0.01
1820	601-40301	*STRUCTURAL CONCRETE COATING	44,063.000	38,913.000		
			SF	5,150.000	3,090.00	
			0.60000	44,063.000		26,437.80
1825	602-00020	*REINFORCING STEEL (EPOXY COATED)	503,645.000	477,874.000		
			LB	25,771.000	12,885.50	
			0.50000	503,645.000		251,822.50
1830	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	1,903.000	1,374.000		
			LF	82.000	3,854.00	
			47.00000	1,456.000		68,432.00
1835	613-00100	*1 INCH ELECTRICAL CONDUIT	135.000	135.000		
			LF	0.000	0.00	
			3.00000	135.000		405.00
1835		MATERIAL ALLOWANCE STOCKPILE OF 1" ELECTRICAL CONDUIT		0.000		
			LF	0.000	0.00	
			0.25450	0.000		0.00
1840	613-00150	*1-1/2 INCH ELECTRICAL CONDUIT	1,550.000	1,488.000		
			LF	10.000	30.00	
			3.00000	1,498.000		4,494.00
1840		MATERIAL ALLOWANCE SYOCKPILE OF 1 1/2" ELECTRICAL CONDUIT		61.993		
			LF	-61.993	-26.44	
			0.42650	0.000		0.00
1845	618-00184	*PRESTRESSED CONCRETE I (BT84)	4,051.000	4,051.000		
			LF	0.000	0.00	
			110.00000	4,051.000		445,610.00
1845		MATERIAL ALLOWANCE STOCK PILE MATERIALS FOR BT 84 GIRDERS		0.000		
			LF	0.000	0.00	
			85.42070	0.000		0.00
1845		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR BT 84 GIRDERS		0.000		
			LF	0.000	0.00	
			85.42070	0.000		0.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0029

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0305 ADA120-09.5W308 WB S PLATTE RVR STR							
1845		MATERIAL ALLOWANCE FOR INTERMEDIATE DIAPHRAGMS		0.000			
			LF	0.000	0.00		
			1.85770	0.000		0.00	
1845		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR BT 84 GIRDERS		0.000			
			LF	0.000	0.00		
			85.42070	0.000		0.00	
2135	601-40401	*STRUCTURAL CONCRETE STAIN FORMLINER WALLS PER CO # 16	7,255.000	0.000			
			SF	7,255.000	40,628.00		
			5.60000	7,255.000		40,628.00	
2185	202-05150	SANDBLASTING (SPECIAL) PER CO # 16	0.000	0.000			
			SF	0.000	0.00		
			1.00000	0.000		0.00	
2200	900-00006	ADDED ITEM (DOLLAR)/ SUBCONTRACTOR LIEN	0.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
3010	502-11057	STEEL PILING (HP 10X57) ADDED BY CO # 19	401.000	401.000			
			LF	0.000	0.00		
			57.00000	401.000		22,857.00	
3035	700-70580	F/A TEST INSTRUMENTS INVOICE COST PLUS LOADING	0.000	0.000			
			F A	0.000	0.00		
			25,000.00000	0.000		0.00	
3045	602-00020	REINFORCING STEEL (EPOXY COATED) ADDITIONAL REINFORCING PER CHANGE ORDER # 019	0.000	0.000			
			LB	0.000	0.00		
			0.79000	0.000		0.00	
			CAT 0305	CURRENT AMT \$	1,910,464.57 \$	60,617.18 \$	1,811,622.01
CAT NO0306 COMC-12-0.2-01A DITCH STR							
1850	202-00400	REMOVAL OF BRIDGE	1.000	1.000			
			EACH	0.000	0.00		
			14,000.00000	1.000		14,000.00	
1855	206-00000	STRUCTURE EXCAVATION	836.000	836.000			
			CY	0.000	0.00		
			3.60000	836.000		3,009.60	

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 52
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 COMC-12-0.2-01A DITCH STR						
1860	206-00100	STRUCTURE BACKFILL (CLASS 1)	862.000	862.000		
			CY	0.000	0.00	
			13.00000	862.000		11,206.00
1865	206-00200	STRUCTURE BACKFILL (CLASS 2)	303.000	303.000		
			CY	0.000	0.00	
			9.50000	303.000		2,878.50
1870	206-00360	MECHANICAL REINFORCEMENT OF SOIL	862.000	862.000		
			CY	0.000	0.00	
			11.60000	862.000		9,999.20
1870		MATERIAL ALLOWANCE STOCKPILE FOR FABRIC AND STAPLES		0.000		
			NCU	0.000	0.00	
			5.97780	0.000		0.00
1875	403-33871	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	138.430	138.430		
			TON	0.000	0.00	
			37.00000	138.430		5,121.91
1880	502-00460	*PILE TIP	18.000	18.000		
			EACH	0.000	0.00	
			120.00000	18.000		2,160.00
1885	502-11284	*STEEL PILING (HP 12X84)	909.000	909.000		
			LF	0.000	0.00	
			23.50000	909.000		21,361.50
1885		MATERIAL ALLOWANCE FULTON		0.000		
			LF	0.000	0.00	
			13.79000	0.000		0.00
1890	514-00200	*PEDESTRIAN RAILING (STEEL)	92.000	28.000		
			LF	59.000	5,074.00	
			86.00000	87.000		7,482.00
1890		MATERIAL ALLOWANCE RAIL AND RUB RAIL		92.000		
			LF	-59.000	-4,312.90	
			73.10000	33.000		2,412.30
1895	515-00120	*WATERPROOFING (MEMBRANE)	691.000	468.000		
			SY	0.000	0.00	
			6.80000	468.000		3,182.40

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 53
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 COMC-12-0.2-01A DITCH STR						
1900	515-00400	*CONCRETE SEALER	87.000	0.000		
			SY	0.000	0.00	
			3.80000	0.000		0.00
1905	601-03040	*CONCRETE CLASS D (BRIDGE)	484.000	379.990		
			CY	0.000	0.00	
			210.00000	379.990		79,797.90
1905		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR PRE-CAST DECK PANELS		0.000		
			CY	0.000	0.00	
			32.15830	0.000		0.00
1905		MATERIAL ALLOWANCE STOCKPILE FOR PRECAST DECK PANELS (HAUL)		0.000		
			CY	0.000	0.00	
			4.79640	0.000		0.00
1910	601-40210	CONCRETE FINISH (SPECIAL)	1,395.000	1,395.000		
			SF	0.000	0.00	
			8.00000	1,395.000		11,160.00
1910		MATERIAL ALLOWANCE STOCKPILE FORMLINER		0.000		
			SF	0.000	0.00	
			3.40120	0.000		0.00
1915	601-40301	*STRUCTURAL CONCRETE COATING	5,607.000	5,607.000		
			SF	0.000	0.00	
			0.60000	5,607.000		3,364.20
1920	602-00020	*REINFORCING STEEL (EPOXY COATED)	78,225.000	60,987.000		
			LB	0.000	0.00	
			0.50000	60,987.000		30,493.50
1920		MATERIAL ALLOWANCE STOCKPILE FOR EPOXY COATED REBAR		0.000		
			LB	0.000	0.00	
			0.35250	0.000		0.00
1925	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	117.000	117.000		
			LF	0.000	0.00	
			47.00000	117.000		5,499.00
1930	606-10720	*BRIDGE RAIL TYPE 7 (SECTION A)	117.000	117.000		
			LF	0.000	0.00	
			62.00000	117.000		7,254.00

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 54
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0306 COMC-12-0.2-01A DITCH STR							
1935	613-00150	*1-1/2 INCH ELECTRICAL CONDUIT	217.000	196.000			
			LF	0.000	0.00		
			3.00000	196.000		588.00	
1935		MATERIAL ALLOWANCE STOCKPILE FOR 1 1/2" ELECTRICAL CONDUIT		0.000			
			LF	0.000	0.00		
			0.42650	0.000		0.00	
1940	618-01992	*PRESTRESSED CONCRETE BOX (DEPTH LESS THAN 32 INCHES)	2,201.000	2,201.000			
			SF	0.000	0.00		
			37.00000	2,201.000		81,437.00	
1940		MATERIAL ALLOWANCE STOCKPILED PRESTRESSED CONCRETE BOX GIRDERS		0.000			
			SF	0.000	0.00		
			29.37380	0.000		0.00	
2140	601-40401	*STRUCTURAL CONCRETE STAIN FORMLINER WALLS PER CO # 16	1,127.700	1,127.700			
			SF	0.000	0.00		
			5.60000	1,127.700		6,315.12	
2190	202-05150	SANDBLASTING (SPECIAL) PER CO # 16	0.000	0.000			
			SF	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0306	CURRENT AMT \$	339,110.93 \$	761.10 \$	308,722.13
CAT NO0307 QUEBEC & ACRP CBC							
1945	206-00000	STRUCTURE EXCAVATION	9,245.000	9,245.000			
			CY	0.000	0.00		
			3.60000	9,245.000		33,282.00	
1950	206-00100	STRUCTURE BACKFILL (CLASS 1)	5,411.000	3,546.000			
			CY	365.500	4,751.50		
			13.00000	3,911.500		50,849.50	
1955	514-00200	*PEDESTRIAN RAILING (STEEL)	1,306.000	0.000			
			LF	0.000	0.00		
			86.00000	0.000		0.00	
1960	601-03050	*CONCRETE CLASS D (WALL)	1,940.000	516.000			
			CY	582.420	122,308.20		
			210.00000	1,098.420		230,668.20	

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 55
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0307 QUEBEC & ACRP CBC							
1965	601-40210	CONCRETE FINISH (SPECIAL)	6,496.000	1,126.000			
			SF	0.000	0.00		
			8.00000	1,126.000		9,008.00	
1965		MATERIAL ALLOWANCE STOCKPILE FORMLINER		5,369.999			
			SF	0.000	0.00		
			3.40120	5,369.999		18,264.44	
1970	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	43,346.000	0.000			
			SF	0.000	0.00		
			0.75000	0.000		0.00	
1975	602-00000	*REINFORCING STEEL	283,863.000	73,355.000			
			LB	70,853.600	31,884.12		
			0.45000	144,208.600		64,893.87	
1980	603-80800	14X10 FOOT CONCRETE ARCH CULVERT (PRECAST)	330.000	114.000			
			LF	0.000	0.00		
			670.00000	114.000		76,380.00	
1980		MATERIAL ALLOWANCE STOCKPILE FOR 14X10 FT. CONCRETE ARCH CULVERT		210.000			
			LF	0.000	0.00		
			549.04750	210.000		115,299.98	
1985	613-00100	*1 INCH ELECTRICAL CONDUIT	2,152.000	414.000			
			LF	0.000	0.00		
			3.00000	414.000		1,242.00	
1985		MATERIAL ALLOWANCE 1" ELECTRICAL CONDUIT		771.002			
			LF	0.000	0.00		
			0.25450	771.002		196.22	
2145	601-40401	*STRUCTURAL CONCRETE STAIN FORMLINER WALLS PER CO # 16	0.000	0.000			
			SF	0.000	0.00		
			5.60000	0.000		0.00	
2195	202-05150	SANDBLASTING (SPECIAL) PER CO # 16	0.000	0.000			
			SF	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0307	CURRENT AMT \$	1,063,112.85 \$	158,943.82 \$	600,084.21

CONTID: C12369
 PCN: 12369-BID
 PROJECT: STU C120-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0029

Page 56
 ESTIMATE RUN 05/05/2006
 15:52:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING						
1990	620-00005	FIELD OFFICE (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			150,000.00000	1.000		150,000.00
1995	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00
2000	620-00020	SANITARY FACILITY	2.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
			CAT 0400	CURRENT AMT	\$ 196,000.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 26,351,432.61	\$ 1,081,538.09
						\$ 18,163,131.39