

ESTIMATE SUMMARY

 CONTID: C12372R ESTIMATE NO: 0001 PROG SPEC YR: 2005
 PCN: 12372R-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 11.0 DAYS TIME ALLOW: 633 WORK DAYS
 US 287: SH 1 TO LAPORTE BYPASS PERCENT TIME: 1.74 ORIG TIME ALLOW: 633 WORK DAYS

PROJECT NO: STA2873-100
 US 287: SH 1 TO LAPORTE BYPASS
 NAME OF ROAD: 287C
 PROJECT COUNTIES: LARIMER

CONTRACTOR:
 LAWSON CONSTRUCTION CO. PAY PERIOD ENDING 02/27/2016 DATE TIME STARTED 01/25/2016
 20 SO. SUNSET STREET DATE LET 11/05/2015 DATE WORK BEGAN
 P.O. BOX 1318 DATE AWARDED 11/19/2015 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 12/17/2015 DATE ACCEPTED
 LONGMONT CO 80501-584 (303)444-8680 DATE NOTICE TO PROCEED 01/25/2016

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 22,099,377.30 PARTICIPATING	\$ 194,786.28	\$ 194,786.28
AWARD PROJECT AMT: \$ 21,324,377.30 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 0.88% TOTAL EARNINGS	194,786.28	194,786.28
FUNDS AVAILABLE: \$ 21,904,591.02 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	194,786.28
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-5,843.59	-5,843.59
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	188,942.69
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	188,942.69
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 188,942.69

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.000	0.00	
			225,000.00000	0.000		0.00
0010	202-00001	Removal of Structure	38.000	0.000		
			EACH	0.000	0.00	
			3,800.00000	0.000		0.00
0015	202-00010	*Removal of Tree	257.000	0.000		
			EACH	0.000	0.00	
			475.00000	0.000		0.00
0020	202-00019	*Removal of Inlet	3.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0025	202-00020	Removal of Concrete Box Culvert	1.000	0.000		
			EACH	0.000	0.00	
			43,000.00000	0.000		0.00
0030	202-00021	*Removal of Manhole	1.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0035	202-00022	Removal of Headgate	1.000	0.000		
			EACH	0.000	0.00	
			855.00000	0.000		0.00
0040	202-00025	Removal of Ditch Lining	95.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0045	202-00035	*Removal of Pipe	3,058.000	0.000		
			LF	0.000	0.00	
			18.50000	0.000		0.00
0050	202-00037	*Removal of End Section	23.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00
0055	202-00040	*Removal of Electrical Conduit	275.000	0.000		
			LF	0.000	0.00	
			15.50000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00080	Removal of Guard Post	30.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0065	202-00090	*Removal of Delineator	139.000	0.000		
			EACH	0.000	0.00	
			7.75000	0.000		0.00
0070	202-00200	Removal of Sidewalk	215.000	0.000		
			SY	0.000	0.00	
			12.50000	0.000		0.00
0075	202-00203	Removal of Curb and Gutter	4,095.000	0.000		
			LF	0.000	0.00	
			7.25000	0.000		0.00
0080	202-00210	Removal of Concrete Pavement	10,688.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0085	202-00220	*Removal of Asphalt Mat	57,784.000	0.000		
			SY	0.000	0.00	
			5.25000	0.000		0.00
0090	202-00240	*Removal of Asphalt Mat (Planing)	6,552.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0095	202-00250	*Removal of Pavement Marking	372.000	0.000		
			SF	0.000	0.00	
			3.60000	0.000		0.00
0100	202-00700	*Removal of Light Standard	10.000	0.000		
			EACH	0.000	0.00	
			390.00000	0.000		0.00
0105	202-00805	*Removal of Overhead Sign Structure	1.000	0.000		
			EACH	0.000	0.00	
			5,800.00000	0.000		0.00
0110	202-00810	*Removal of Ground Sign	85.000	0.000		
			EACH	0.000	0.00	
			77.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-00821	*Removal of Sign Panel	3.000	0.000		
			EACH	0.000	0.00	
			128.00000	0.000		0.00
0120	202-00827	*Removal of Pull Box	12.000	0.000		
			EACH	0.000	0.00	
			85.00000	0.000		0.00
0125	202-00840	*Removal of Traffic Signal Pole	10.000	0.000		
			EACH	0.000	0.00	
			725.00000	0.000		0.00
0130	202-00848	*Removal of Traffic Signal Controller and Cabinet	2.000	0.000		
			EACH	0.000	0.00	
			610.00000	0.000		0.00
0135	202-01000	*Removal of Fence	9,626.000	0.000		
			LF	3,659.000	16,831.40	
			4.60000	3,659.000		16,831.40
0140	202-01130	*Removal of Guardrail Type 3	569.000	0.000		
			LF	0.000	0.00	
			8.30000	0.000		0.00
0145	202-01170	Removal of Guardrail Type 7	60.000	0.000		
			LF	0.000	0.00	
			18.75000	0.000		0.00
0150	203-00010	Unclassified Excavation (Complete In Place)	138,227.000	0.000		
			CY	0.000	0.00	
			9.85000	0.000		0.00
0155	203-00062	Embankment Material (Complete In Place) (Special)	77,653.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0160	203-00100	Muck Excavation	500.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
0165	203-01500	Blading	500.000	0.000		
			HOURL	0.000	0.00	
			180.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	203-01510	Backhoe	200.000	0.000		
			hour	0.000	0.00	
			180.00000	0.000		0.00
0175	203-01550	Dozing	350.000	0.000		
			hour	0.000	0.00	
			125.00000	0.000		0.00
0180	203-01597	*Potholing	210.000	0.000		
			hour	0.000	0.00	
			386.00000	0.000		0.00
0185	206-00065	Structure Backfill (Flow-Fill)	150.000	0.000		
			cy	0.000	0.00	
			95.00000	0.000		0.00
0190	206-00510	*Filter Material (Class A)	148.000	0.000		
			cy	0.000	0.00	
			61.00000	0.000		0.00
0195	206-01781	Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			8,500.00000	0.000		0.00
0200	206-01782	Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			8,500.00000	0.000		0.00
0205	207-00205	Topsoil	2,370.000	0.000		
			cy	0.000	0.00	
			13.75000	0.000		0.00
0210	208-00005	*Erosion Log	3,300.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0215	208-00020	*Silt Fence	1,500.000	0.000		
			LF	0.000	0.00	
			1.75000	0.000		0.00
0220	208-00035	Aggregate Bag	1,000.000	0.000		
			LF	0.000	0.00	
			3.10000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	208-00045	Concrete Washout Structure	3.000	0.000		
			EACH	0.000	0.00	
			5,600.00000	0.000		0.00
0230	208-00051	*Storm Drain Inlet Protection (Type I)	1,162.000	0.000		
			LF	0.000	0.00	
			5.25000	0.000		0.00
0235	208-00052	*Storm Drain Inlet Protection (Type II)	60.000	0.000		
			LF	0.000	0.00	
			6.25000	0.000		0.00
0240	208-00070	Vehicle Tracking Pad	5.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0245	208-00103	*Removal and Disposal of Sediment (Labor)	350.000	0.000		
			HOUR	0.000	0.00	
			47.00000	0.000		0.00
0250	208-00105	*Removal and Disposal of Sediment (Equipment)	350.000	0.000		
			HOUR	0.000	0.00	
			79.00000	0.000		0.00
0255	208-00106	Sweeping (Sediment Removal)	350.000	0.000		
			HOUR	0.000	0.00	
			215.00000	0.000		0.00
0260	208-00107	Removal of Trash	200.000	0.000		
			HOUR	0.000	0.00	
			42.00000	0.000		0.00
0265	208-00206	*Erosion Control Supervisor	633.000	0.000		
			DAY	7.000	3,150.00	
			450.00000	7.000		3,150.00
0270	210-00001	Reset Structure	2.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0275	210-00010	*Reset Mailbox Structure	47.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	210-00200	Reset Flagpole	4.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
0285	210-00750	*Reset Light Standard	2.000	0.000		
			EACH	0.000	0.00	
			1,120.00000	0.000		0.00
0290	210-00815	*Reset Sign Panel	12.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0295	210-01000	*Reset Fence	913.000	0.000		
			LF	0.000	0.00	
			9.85000	0.000		0.00
0300	210-01011	*Reset Gate	6.000	0.000		
			EACH	0.000	0.00	
			790.00000	0.000		0.00
0305	212-00006	*Seeding (Native)	8.900	0.000		
			ACRE	0.000	0.00	
			610.00000	0.000		0.00
0310	212-00032	*Soil Conditioning	8.900	0.000		
			ACRE	0.000	0.00	
			1,200.00000	0.000		0.00
0315	213-00002	*Mulching (Weed Free Hay)	8.900	0.000		
			ACRE	0.000	0.00	
			650.00000	0.000		0.00
0320	213-00012	*Spray-on Mulch Blanket	2.000	0.000		
			ACRE	0.000	0.00	
			3,300.00000	0.000		0.00
0325	213-00061	*Mulch Tackifier	1,694.000	0.000		
			LB	0.000	0.00	
			2.60000	0.000		0.00
0330	213-00150	*Bonded Fiber Matrix	3.000	0.000		
			ACRE	0.000	0.00	
			4,600.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	216-00042	*Soil Retention Blanket (Biodegradable Straw/Coconut)	15,500.000	0.000		
			SY	0.000	0.00	
			2.35000	0.000		0.00
0340	304-06000	Aggregate Base Course (Class 6)	43,966.000	0.000		
			TON	0.000	0.00	
			22.00000	0.000		0.00
0345	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	1,258.000	0.000		
			TON	0.000	0.00	
			220.00000	0.000		0.00
0350	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	418.000	0.000		
			TON	0.000	0.00	
			125.00000	0.000		0.00
0355	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	749.000	0.000		
			TON	0.000	0.00	
			137.00000	0.000		0.00
0360	412-00600	*Concrete Pavement (6 Inch)	4,581.000	0.000		
			SY	0.000	0.00	
			52.00000	0.000		0.00
0365	412-00800	*Concrete Pavement (8 Inch)	804.000	0.000		
			SY	0.000	0.00	
			66.00000	0.000		0.00
0370	412-00900	*Concrete Pavement (9 Inch)	83,022.000	0.000		
			SY	0.000	0.00	
			42.00000	0.000		0.00
0375	412-01000	*Concrete Pavement (10 Inch)	20,785.000	0.000		
			SY	0.000	0.00	
			48.00000	0.000		0.00
0380	412-02000	Concrete Safety Edge	2,301.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
0385	420-00112	Geotextile (Drainage) (Class 1)	722.000	0.000		
			SY	0.000	0.00	
			3.30000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	503-00012	Drilled Caisson (12 Inch)	18.000	0.000		
			LF	0.000	0.00	
			250.00000	0.000		0.00
0395	503-00036	*Drilled Caisson (36 Inch)	148.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00
0400	503-00048	*Drilled Caisson (48 Inch)	44.000	0.000		
			LF	0.000	0.00	
			400.00000	0.000		0.00
0405	503-00054	*Drilled Caisson (54 Inch)	21.000	0.000		
			LF	0.000	0.00	
			475.00000	0.000		0.00
0410	506-00030	Grouted Riprap	128.000	0.000		
			CY	0.000	0.00	
			470.00000	0.000		0.00
0415	506-00206	Riprap (6 Inch)	236.000	0.000		
			CY	0.000	0.00	
			110.00000	0.000		0.00
0420	506-00209	Riprap (9 Inch)	318.000	0.000		
			CY	0.000	0.00	
			69.00000	0.000		0.00
0425	506-00409	Soil Riprap (9 Inch)	80.000	0.000		
			CY	0.000	0.00	
			57.00000	0.000		0.00
0430	507-00000	Concrete Slope and Ditch Paving	28.300	0.000		
			CY	0.000	0.00	
			385.00000	0.000		0.00
0435	601-01000	*Concrete Class B	171.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
0440	601-03000	Concrete Class D	9.000	0.000		
			CY	0.000	0.00	
			1,100.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	601-03030	*Concrete Class D (Box Culvert)	172.000	0.000		
			CY	0.000	0.00	
			810.00000	0.000		0.00
0450	601-40400	Structural Concrete Stain	321.000	0.000		
			SY	0.000	0.00	
			17.00000	0.000		0.00
0455	602-00020	*Reinforcing Steel (Epoxy Coated)	42,732.000	0.000		
			LB	0.000	0.00	
			1.10000	0.000		0.00
0460	603-01155	*15 Inch Reinforced Concrete Pipe (Complete In Place) (Class IV)	9.000	0.000		
			LF	0.000	0.00	
			145.00000	0.000		0.00
0465	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	2,870.000	0.000		
			LF	0.000	0.00	
			64.00000	0.000		0.00
0470	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place) (Class IV)	1,558.000	0.000		
			LF	0.000	0.00	
			57.00000	0.000		0.00
0475	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	2,338.000	0.000		
			LF	0.000	0.00	
			77.00000	0.000		0.00
0480	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place) (Class IV)	446.000	0.000		
			LF	0.000	0.00	
			77.00000	0.000		0.00
0485	603-01305	*30 Inch Reinforced Concrete Pipe (Complete In Place)	3,187.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0490	603-01365	*36 Inch Reinforced Concrete Pipe (Complete In Place)	822.000	0.000		
			LF	0.000	0.00	
			138.00000	0.000		0.00
0495	603-01425	*42 Inch Reinforced Concrete Pipe (Complete In Place)	737.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	603-01485	*48 Inch Reinforced Concrete Pipe (Complete In Place)	1,380.000	0.000		
		LF		0.000	0.00	
			200.00000	0.000		0.00
0505	603-01545	*54 Inch Reinforced Concrete Pipe (Complete In Place)	183.000	0.000		
		LF		0.000	0.00	
			240.00000	0.000		0.00
0510	603-02185	*23x14 Inch Reinforced Concrete Pipe (Complete In Place) (Class IV)	977.000	0.000		
		LF		0.000	0.00	
			80.00000	0.000		0.00
0515	603-02245	*30x19 Inch Reinforced Concrete Pipe Elliptical (Complete In (Class IV)	273.000	0.000		
		LF		0.000	0.00	
			105.00000	0.000		0.00
0520	603-02365	*45x29 Inch Reinforced Concrete Pipe Elliptical (Complete In (Class IV)	286.000	0.000		
		LF		0.000	0.00	
			170.00000	0.000		0.00
0525	603-02425	*53x34 Inch Reinforced Concrete Pipe Elliptical (Complete In (Class IV)	172.000	0.000		
		LF		0.000	0.00	
			225.00000	0.000		0.00
0530	603-05015	*15 Inch Reinforced Concrete End Section	1.000	0.000		
		EACH		0.000	0.00	
			770.00000	0.000		0.00
0535	603-05018	*18 Inch Reinforced Concrete End Section	5.000	0.000		
		EACH		0.000	0.00	
			980.00000	0.000		0.00
0540	603-05024	*24 Inch Reinforced Concrete End Section	8.000	0.000		
		EACH		0.000	0.00	
			1,200.00000	0.000		0.00
0545	603-05030	*30 Inch Reinforced Concrete End Section	1.000	0.000		
		EACH		0.000	0.00	
			1,400.00000	0.000		0.00
0550	603-05042	*42 Inch Reinforced Concrete End Section	1.000	0.000		
		EACH		0.000	0.00	
			1,925.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	603-05048	*48 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			2,050.00000	0.000		0.00
0560	603-05054	*54 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0565	603-05118	*23x14 Inch Reinforced Concrete End Section Elliptical	1.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0570	603-05136	*45x29 Inch Reinforced Concrete End Section Elliptical	2.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
0575	603-05142	*53x34 Inch Reinforced Concrete End Section Elliptical	2.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0580	603-07300	*30 Inch Reinforced Concrete Pipe (Jacked)	201.000	0.000		
			LF	0.000	0.00	
			1,025.00000	0.000		0.00
0585	604-00505	*Inlet Type D (5 Foot)	5.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0590	604-00506	*Inlet Type D (Special) (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			17,400.00000	0.000		0.00
0595	604-00510	*Inlet Type D (10 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00
0600	604-19105	*Inlet Type R L 5 (5 Foot)	22.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0605	604-19205	*Inlet Type R L 10 (5 Foot)	15.000	0.000		
			EACH	0.000	0.00	
			6,600.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	604-19305	*Inlet Type R L 15 (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			7,900.00000	0.000		0.00
0615	604-19405	*Inlet Type R Special (5 Foot)	23.000	0.000		
			EACH	0.000	0.00	
			8,500.00000	0.000		0.00
0620	604-19410	*Inlet Type R Special (10 Foot)	27.000	0.000		
			EACH	0.000	0.00	
			13,150.00000	0.000		0.00
0625	604-19415	*Inlet Type R Special (15 Foot)	6.000	0.000		
			EACH	0.000	0.00	
			18,500.00000	0.000		0.00
0630	604-30005	*Manhole Slab Base (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
0635	604-30010	*Manhole Slab Base (10 Foot)	15.000	0.000		
			EACH	0.000	0.00	
			3,900.00000	0.000		0.00
0640	604-30015	*Manhole Slab Base (15 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00
0645	604-39000	*Manhole Special 450 GAL WQ Vault	2.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0650	604-39000	*Manhole Special 2400 GAL WQ Vault	2.000	0.000		
			EACH	0.000	0.00	
			41,000.00000	0.000		0.00
0655	604-39000	*Manhole Special 4800 GAL WQ Vault	2.000	0.000		
			EACH	0.000	0.00	
			56,000.00000	0.000		0.00
0660	604-39000	*Manhole Special 7200 GAL WQ Vault	1.000	0.000		
			EACH	0.000	0.00	
			81,000.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	604-50200	*Manhole Ring and Cover	1.000	0.000		
			EACH	0.000	0.00	
			425.00000	0.000		0.00
0670	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	112.500	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
0675	606-02003	*End Anchorage (Nonflared)	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0680	607-00000	*Line Post	37.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0685	607-00005	*End Post	26.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0690	607-00010	*Corner and Line Brace Post	19.000	0.000		
			EACH	0.000	0.00	
			342.00000	0.000		0.00
0695	607-01000	*Fence Barbed Wire with Metal Posts	4,077.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0700	607-21300	*Fence Barrier With Metal Posts	97.000	0.000		
			LF	0.000	0.00	
			8.35000	0.000		0.00
0705	607-54096	*Fence Chain Link Screen (96 Inch)	496.000	0.000		
			LF	0.000	0.00	
			34.00000	0.000		0.00
0710	607-60216	*16 Foot Gate Single (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			1,225.00000	0.000		0.00
0715	607-60270	*20 Foot Gate Double (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	607-60274	*24 Foot Gate Double (Chain Link)	3.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0725	607-60280	*30 Foot Gate Double (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0730	607-60290	*40 Foot Gate Double (Chain Link)	2.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0735	608-00000	Concrete Sidewalk	18,898.000	0.000		
			SY	0.000	0.00	
			28.00000	0.000		0.00
0740	608-00010	Concrete Curb Ramp	242.000	0.000		
			SY	0.000	0.00	
			105.00000	0.000		0.00
0745	609-20010	Curb Type 2 (Section B)	440.000	0.000		
			LF	0.000	0.00	
			21.50000	0.000		0.00
0750	609-20011	Curb Type 2 (Section M)	522.000	0.000		
			LF	0.000	0.00	
			23.50000	0.000		0.00
0755	609-21010	Curb and Gutter Type 2 (Section I-B)	4,215.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
0760	609-21020	Curb and Gutter Type 2 (Section II-B)	25,636.000	0.000		
			LF	0.000	0.00	
			16.75000	0.000		0.00
0765	609-24003	Gutter Type 2 (3 Foot)	242.000	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00
0770	609-24008	Gutter Type 2 (8 Foot)	142.000	0.000		
			LF	0.000	0.00	
			48.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	610-00024	Median Cover Material (4 Inch Patterned Concrete)	35,058.000	0.000		
			SF	0.000	0.00	
			6.95000	0.000		0.00
0780	613-00206	*2 Inch Electrical Conduit (Bored)	608.000	0.000		
			LF	0.000	0.00	
			58.00000	0.000		0.00
0785	613-00306	*3 Inch Electrical Conduit (Bored)	706.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0790	613-01200	*2 Inch Electrical Conduit (Plastic)	4,558.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0795	613-01300	*3 Inch Electrical Conduit (Plastic)	8,008.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0800	613-07039	*Pull Box (30"x48"x18")	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0805	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			93,000.00000	0.000		0.00
0810	613-13004	*Luminaire (Special)(LED)(130 Watt)	25.000	0.000		
			EACH	0.000	0.00	
			580.00000	0.000		0.00
0815	613-34400	*Light Standard Metal (40 Foot)	22.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
0820	613-40010	*Light Standard Foundation	24.000	0.000		
			EACH	0.000	0.00	
			940.00000	0.000		0.00
0825	613-50105	*Lighting Control Center (Pedestal Only)	1.000	0.000		
			EACH	0.000	0.00	
			13,700.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	613-70250	*Luminaire High Pressure Sodium (250 Watt)	8.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0835	614-00011	*Sign Panel (Class I)	590.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0840	614-00012	*Sign Panel (Class II)	810.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00
0845	614-00013	*Sign Panel (Class III)	662.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0850	614-00615	*Steel Sign Post (W 6x15)	189.000	0.000		
			LF	0.000	0.00	
			68.00000	0.000		0.00
0855	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	29.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0860	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase	101.000	0.000		
			EACH	0.000	0.00	
			745.00000	0.000		0.00
0865	614-03002	*Concrete Footing (Type 2)	11.000	0.000		
			EACH	0.000	0.00	
			1,240.00000	0.000		0.00
0870	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			95,000.00000	0.000		0.00
0875	614-70150	*Pedestrian Signal Face (16) (Countdown)	16.000	0.000		
			EACH	0.000	0.00	
			580.00000	0.000		0.00
0880	614-70336	*Traffic Signal Face (12-12-12)	30.000	0.000		
			EACH	0.000	0.00	
			790.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0885	614-70448	*Traffic Signal Face (12-12-12-12)	9.000	0.000		
			EACH	0.000	0.00	
			935.00000	0.000		0.00
0890	614-72740	*Blank Out Sign(LED)(Single Faced)	2.000	0.000		
			EACH	0.000	0.00	
			19,000.00000	0.000		0.00
0895	614-72855	*Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00
0900	614-72860	*Pedestrian Push Button	11.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0905	614-72863	*Pedestrian Push Button Post Assembly	5.000	0.000		
			EACH	0.000	0.00	
			1,110.00000	0.000		0.00
0910	614-72866	*Fire Preemption Unit and Timer	6.000	0.000		
			EACH	0.000	0.00	
			6,300.00000	0.000		0.00
0915	614-72886	*Intersection Detection System (Camera)	8.000	0.000		
			EACH	0.000	0.00	
			8,700.00000	0.000		0.00
0920	614-81125	*Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			15,500.00000	0.000		0.00
0925	614-81130	*Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			16,500.00000	0.000		0.00
0930	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			18,100.00000	0.000		0.00
0935	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	3.000	0.000		
			EACH	0.000	0.00	
			18,100.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0940	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			18,500.00000	0.000		0.00
0945	614-81165	*Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			27,000.00000	0.000		0.00
0950	614-81175	*Traffic Signal-Light Pole Steel (1-75 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			31,000.00000	0.000		0.00
0955	614-86800	*Uninterrupted Power Supply	1.000	0.000		
			EACH	0.000	0.00	
			8,300.00000	0.000		0.00
0960	614-87011	*Fiber Optic Cable (Single Mode) (24 Fiber)	25.000	0.000		
			LF	0.000	0.00	
			23.50000	0.000		0.00
0965	614-87524	*Splice Fiber Optic Cable (24 Strand)	2.000	0.000		
			EACH	0.000	0.00	
			2,560.00000	0.000		0.00
0970	615-21203	12 Inch Slide Headgate (3 Foot Frame)	2.000	0.000		
			EACH	0.000	0.00	
			10,300.00000	0.000		0.00
0975	615-50000	Parshall Measuring Flume	1.000	0.000		
			EACH	0.000	0.00	
			5,900.00000	0.000		0.00
0980	621-00450	*Detour Pavement	3,390.000	0.000		
			SY	0.000	0.00	
			76.00000	0.000		0.00
0985	624-20300	*Detour Drainage Pipe (Class 0)	200.000	0.000		
			LF	0.000	0.00	
			53.00000	0.000		0.00
0990	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.050	6,250.00	
			125,000.00000	0.050		6,250.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0995	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			1,100,000.00000	0.000		0.00
1000	626-01000	*Public Information Services	1.000	0.000		
			L S	0.034	1,904.00	
			56,000.00000	0.034		1,904.00
1005	627-00005	*Epoxy Pavement Marking	232.000	0.000		
			GAL	0.000	0.00	
			136.00000	0.000		0.00
1010	627-00011	*Pavement Marking Paint (Waterborne)	1,060.000	0.000		
			GAL	0.000	0.00	
			79.00000	0.000		0.00
1015	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	2,011.000	0.000		
			SF	0.000	0.00	
			17.50000	0.000		0.00
1020	627-30205	*Thermoplastic Pavement Marking (Word-Symbol)	1,203.000	0.000		
			SF	0.000	0.00	
			17.25000	0.000		0.00
1025	627-30210	*Thermoplastic Pavement Marking (Xwalk-Stopline)	2,051.000	0.000		
			SF	0.000	0.00	
			14.75000	0.000		0.00
1030	629-01001	*Survey Monument (Type 1)	32.000	0.000		
			EACH	0.000	0.00	
			560.00000	0.000		0.00
1035	630-00000	*Flagging	18,990.000	0.000		
			HOUR	13.500	297.00	
			22.00000	13.500		297.00
1040	630-00007	*Traffic Control Inspection	253.000	0.000		
			DAY	20.000	2,320.00	
			116.00000	20.000		2,320.00
1045	630-00012	*Traffic Control Management	633.000	0.000		
			DAY	4.000	2,840.00	
			710.00000	4.000		2,840.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1050	630-00015	*Uniformed Traffic Control Coordination	5.000	0.000		
			HOUR	0.000	0.00	
			105.00000	0.000		0.00
1055	630-80001	*Flashing Beacon (Portable)	12.000	0.000		
			EACH	2.000	1,480.00	
			740.00000	2.000		1,480.00
1060	630-80335	*Barricade (Type 3 M-A) (Temporary)	11.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
1065	630-80341	*Construction Traffic Sign (Panel Size A)	108.000	0.000		
			EACH	0.000	0.00	
			89.00000	0.000		0.00
1070	630-80342	*Construction Traffic Sign (Panel Size B)	70.000	0.000		
			EACH	9.500	1,292.00	
			136.00000	9.500		1,292.00
1075	630-80344	*Construction Traffic Sign (Special)	165.000	0.000		
			SF	68.750	996.88	
			14.50000	68.750		996.88
1080	630-80353	*Vertical Panel (With Light) (Flashing)	12.000	0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
1085	630-80355	*Portable Message Sign Panel	4.000	0.000		
			EACH	2.000	21,000.00	
			10,500.00000	2.000		21,000.00
1090	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	6.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
1095	630-80360	*Drum Channelizing Device	250.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
1100	630-80363	*Drum Channelizing Device (With Light) (Flashing)	50.000	0.000		
			EACH	0.000	0.00	
			145.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 22
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1105	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	50.000	0.000		
			EACH	0.000	0.00	
			148.00000	0.000		0.00
1110	630-80370	Concrete Barrier (Temporary)	6,500.000	0.000		
			LF	0.000	0.00	
			36.00000	0.000		0.00
1115	630-80380	*Traffic Cone	300.000	0.000		
			EACH	0.000	0.00	
			14.50000	0.000		0.00
1120	630-85011	*Impact Attenuator (Temporary)	956.000	0.000		
			DAY	0.000	0.00	
			77.00000	0.000		0.00
1125	630-86810	*Traffic Signal (Temporary)	3.000	0.000		
			EACH	0.000	0.00	
			31,000.00000	0.000		0.00
1130	700-70010	F/A Minor Contract Revisions	400,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1135	700-70011	F/A Partnering	5,000.000	0.000		
			F A	1,425.000	1,425.00	
			1.00000	1,425.000		1,425.00
1140	700-70012	F/A Asphalt Pavement Incentive	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1145	700-70013	F/A Concrete Pavement Incentive	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1150	700-70016	F/A Fuel Cost Adjustment	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1155	700-70018	F/A Roadway Smoothness Incentive	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 23
 ESTIMATE RUN 03/11/2016
 09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
1160	700-70019	F/A Asphalt Cement Cost Adjustment	30,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1165	700-70042	F/A Railroad Flagging	30,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1170	700-70082	F/A Furnish & Install Electrical Service	10,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1175	700-70155	F/A Pavement Surface Course Maintenance	10,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1180	700-70380	F/A Erosion Control	50,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1185	700-70594	F/A DRB Standing Committee	10,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT	\$ 20,829,271.25 \$	59,786.28 \$	59,786.28
CAT NO0300 STRUCTURES							
1190	206-00000	Structure Excavation	767.000	0.000			
			CY	0.000	0.00		
			21.00000	0.000		0.00	
1195	206-00100	*Structure Backfill (Class 1)	644.000	0.000			
			CY	0.000	0.00		
			49.00000	0.000		0.00	
1200	206-00360	*Mechanical Reinforcement of Soil	1,228.000	0.000			
			CY	0.000	0.00		
			26.00000	0.000		0.00	
1205	502-11284	*Steel Piling (HP 12x84)	585.000	0.000			
			LF	0.000	0.00		
			231.00000	0.000		0.00	

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/11/2016

ESTIMATE NO: 0001

09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURES							
1210	503-00036	*Drilled Caisson (36 Inch)	459.000	0.000			
			LF	0.000	0.00		
			350.00000	0.000		0.00	
1215	504-04410	*Block Facing	3,249.000	0.000			
			SF	0.000	0.00		
			33.25000	0.000		0.00	
1220	504-04420	*Precast Panel Facing	8,269.000	0.000			
			SF	0.000	0.00		
			33.00000	0.000		0.00	
1225	514-00000	*Pipe Railing	589.000	0.000			
			LF	0.000	0.00		
			165.00000	0.000		0.00	
1230	601-03000	*Concrete Class D	160.000	0.000			
			CY	0.000	0.00		
			1,100.00000	0.000		0.00	
1235	601-40400	Structural Concrete Stain	919.000	0.000			
			SY	0.000	0.00		
			17.00000	0.000		0.00	
1240	602-00020	*Reinforcing Steel (Epoxy Coated)	14,378.000	0.000			
			LB	0.000	0.00		
			1.10000	0.000		0.00	
1245	614-85130	*Impact Attenuator (Quadguard II)	1.000	0.000			
			EACH	0.000	0.00		
			25,000.00000	0.000		0.00	
			CAT 0300	CURRENT AMT	\$ 1,085,906.05 \$	0.00 \$	0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1250	620-00005	Field Office (Special)	1.000	0.000			
			EACH	1.000	135,000.00		
			135,000.00000	1.000		135,000.00	
1255	620-00012	Field Laboratory (Class 2)	1.000	0.000			
			EACH	0.000	0.00		
			45,000.00000	0.000		0.00	

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/11/2016

ESTIMATE NO: 0001

09:24:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1260	620-00020	Sanitary Facility	2.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
			CAT 0400	CURRENT AMT	\$ 184,200.00	\$ 135,000.00
			PROJECT TOTAL	CURRENT AMT	\$ 22,099,377.30	\$ 194,786.28