

ESTIMATE SUMMARY

CONTID: C12372R

ESTIMATE NO: 0014 PROG

SPEC YR: 2005

PCN: 12372R-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 229.5 DAYS

TIME ALLOW:

643 WORK DAYS

US 287: SH 1 TO LAPORTE BYPASS

PERCENT TIME: 35.69

ORIG TIME ALLOW:

633 WORK DAYS

PROJECT NO:

STA2873-100

US 287: SH 1 TO LAPORTE BYPASS

NAME OF ROAD:

287C

PROJECT COUNTIES:

LARIMER

CONTRACTOR:

LAWSON CONSTRUCTION CO.

PAY PERIOD ENDING

03/25/2017

DATE TIME STARTED 01/25/2016

20 SO. SUNSET STREET

DATE LET

11/05/2015

DATE WORK BEGAN 01/25/2016

P.O. BOX 1318

DATE AWARDED

11/19/2015

DATE TIME STOPPED

DATE CONTRACT EXECUTED

12/17/2015

DATE ACCEPTED

LONGMONT

CO 80501-584 (303)444-8680

DATE NOTICE TO PROCEED

01/25/2016

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT: \$ 21,977,167.79 PARTICIPATING
 AWARD PROJECT AMT: \$ 21,324,377.30 NON-PARTICIPATING
 PERCENT COMPLETE: 31.65% TOTAL EARNINGS
 FUNDS AVAILABLE: \$ 15,020,873.48 STOCKPILED MATERIALS
 GROSS EARNINGS
 TOTAL CLAIMS: \$ 0.00 RETAINAGE
 SECURITIES ENCUMBERED
 NET EARNINGS
 LIQUIDATED DAMAGES
 AUTOPAY ADJUSTMENT
 AMOUNT DUE
 OTHER ADJUSTMENTS

\$ 6,956,294.31
 0.00
 6,956,294.31
 265,760.44
 7,222,054.75
 -188,888.83
 188,888.83
 7,222,054.75
 0.00
 0.00
 7,222,054.75
 0.00

\$ 843,714.51
 0.00
 843,714.51
 -40,103.97
 803,610.54
 -25,311.44
 25,311.44
 803,610.54
 0.00
 0.00
 803,610.54
 0.00

PAYMENT DUE

\$

803,610.54

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 2
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.800		
			L S	0.000	0.00	
			225,000.00000	0.800		180,000.00
0010	202-00001	Removal of Structure	39.000	12.000		
			EACH	1.000	3,800.00	
			3,800.00000	13.000		49,400.00
0015	202-00010	*Removal of Tree	271.000	271.000		
			EACH	0.000	0.00	
			475.00000	271.000		128,725.00
0020	202-00019	*Removal of Inlet	3.000	1.000		
			EACH	0.000	0.00	
			800.00000	1.000		800.00
0025	202-00020	Removal of Concrete Box Culvert	1.000	0.000		
			EACH	0.000	0.00	
			43,000.00000	0.000		0.00
0030	202-00021	*Removal of Manhole	1.000	1.000		
			EACH	0.000	0.00	
			1,100.00000	1.000		1,100.00
0035	202-00022	Removal of Headgate	1.000	0.000		
			EACH	0.000	0.00	
			855.00000	0.000		0.00
0040	202-00025	Removal of Ditch Lining	95.000	82.000		
			LF	0.000	0.00	
			12.00000	82.000		984.00
0045	202-00035	*Removal of Pipe	3,058.000	1,905.000		
			LF	162.000	2,997.00	
			18.50000	2,067.000		38,239.50
0050	202-00037	*Removal of End Section	23.000	8.000		
			EACH	0.000	0.00	
			225.00000	8.000		1,800.00
0055	202-00040	*Removal of Electrical Conduit	275.000	0.000		
			LF	0.000	0.00	
			15.50000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 3
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00080	Removal of Guard Post	30.000	22.000		
			EACH	0.000	0.00	
			220.00000	22.000		4,840.00
0065	202-00090	*Removal of Delineator	139.000	50.000		
			EACH	0.000	0.00	
			7.75000	50.000		387.50
0070	202-00200	Removal of Sidewalk	215.000	0.000		
			SY	0.000	0.00	
			12.50000	0.000		0.00
0075	202-00203	Removal of Curb and Gutter	4,095.000	1,621.000		
			LF	0.000	0.00	
			7.25000	1,621.000		11,752.25
0080	202-00210	Removal of Concrete Pavement	10,688.000	2,209.000		
			SY	0.000	0.00	
			15.00000	2,209.000		33,135.00
0085	202-00220	*Removal of Asphalt Mat	57,784.000	5,069.000		
			SY	383.000	2,010.75	
			5.25000	5,452.000		28,623.00
0090	202-00240	*Removal of Asphalt Mat (Planing)	6,552.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0095	202-00250	*Removal of Pavement Marking	5,000.000	2,050.500		
			SF	0.000	0.00	
			3.60000	2,050.500		7,381.80
0100	202-00700	*Removal of Light Standard	10.000	5.000		
			EACH	0.000	0.00	
			390.00000	5.000		1,950.00
0105	202-00805	*Removal of Overhead Sign Structure	1.000	0.000		
			EACH	0.000	0.00	
			5,800.00000	0.000		0.00
0110	202-00810	*Removal of Ground Sign	85.000	17.000		
			EACH	7.000	539.00	
			77.00000	24.000		1,848.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 4
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-00821	*Removal of Sign Panel	3.000	0.000		
			EACH	0.000	0.00	
			128.00000	0.000		0.00
0120	202-00827	*Removal of Pull Box	12.000	3.000		
			EACH	0.000	0.00	
			85.00000	3.000		255.00
0125	202-00840	*Removal of Traffic Signal Pole	10.000	4.000		
			EACH	0.000	0.00	
			725.00000	4.000		2,900.00
0130	202-00848	*Removal of Traffic Signal Controller and Cabinet	2.000	0.000		
			EACH	0.000	0.00	
			610.00000	0.000		0.00
0135	202-01000	*Removal of Fence	9,626.000	6,431.000		
			LF	136.000	625.60	
			4.60000	6,567.000		30,208.20
0140	202-01130	*Removal of Guardrail Type 3	569.000	0.000		
			LF	0.000	0.00	
			8.30000	0.000		0.00
0145	202-01170	Removal of Guardrail Type 7	60.000	0.000		
			LF	0.000	0.00	
			18.75000	0.000		0.00
0150	203-00010	*Unclassified Excavation (Complete In Place)	138,227.000	28,902.000		
			CY	3,411.000	33,598.35	
			9.85000	32,313.000		318,283.05
0155	203-00062	Embankment Material (Complete In Place) (Special)	80,653.000	25,728.000		
			CY	3,689.000	44,268.00	
			12.00000	29,417.000		353,004.00
0160	203-00100	Muck Excavation	500.000	122.000		
			CY	0.000	0.00	
			17.00000	122.000		2,074.00
0165	203-01500	Blading	500.000	67.000		
			HOURL	0.000	0.00	
			180.00000	67.000		12,060.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 5
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	203-01510	Backhoe	250.000	15.500		
			HOOR	0.000	0.00	
			180.00000	15.500		2,790.00
0175	203-01550	Dozing	350.000	0.000		
			HOOR	0.000	0.00	
			125.00000	0.000		0.00
0177	203-01582	Truck (Dump)	10.000	6.000		
			HOOR	0.000	0.00	
			125.00000	6.000		750.00
0180	203-01597	*Potholing	300.000	204.800		
			HOOR	17.500	6,755.00	
			386.00000	222.300		85,807.80
0185	206-00065	Structure Backfill (Flow-Fill)	600.000	526.000		
			CY	0.000	0.00	
			95.00000	526.000		49,970.00
0190	206-00510	*Filter Material (Class A)	148.000	76.000		
			CY	0.000	0.00	
			61.00000	76.000		4,636.00
0195	206-01781	Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			8,500.00000	1.000		8,500.00
0200	206-01782	Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			8,500.00000	1.000		8,500.00
0201	206-01783	Shoring (A 3) Extra Work CMO #8	1.000	1.000		
			L S	0.000	0.00	
			8,500.00000	1.000		8,500.00
0202	206-01784	Shoring (A 4) Extra Work CMO #8	1.000	1.000		
			L S	0.000	0.00	
			8,500.00000	1.000		8,500.00
0205	207-00205	Topsoil	2,370.000	0.000		
			CY	0.000	0.00	
			13.75000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 6
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0210	208-00005	*Erosion Log	4,000.000	2,967.000		
			LF	0.000	0.00	
			4.00000	2,967.000		11,868.00
0215	208-00020	*Silt Fence	1,500.000	102.000		
			LF	0.000	0.00	
			1.75000	102.000		178.50
0220	208-00035	Aggregate Bag	1,000.000	25.000		
			LF	0.000	0.00	
			3.10000	25.000		77.50
0225	208-00045	Concrete Washout Structure	3.000	1.000		
			EACH	0.000	0.00	
			5,600.00000	1.000		5,600.00
0230	208-00051	*Storm Drain Inlet Protection (Type I)	1,162.000	0.000		
			LF	0.000	0.00	
			5.25000	0.000		0.00
0235	208-00052	*Storm Drain Inlet Protection (Type II)	60.000	0.000		
			LF	0.000	0.00	
			6.25000	0.000		0.00
0240	208-00070	Vehicle Tracking Pad	5.000	3.000		
			EACH	0.000	0.00	
			2,100.00000	3.000		6,300.00
0245	208-00103	*Removal and Disposal of Sediment (Labor)	350.000	33.000		
			HOURL	0.000	0.00	
			47.00000	33.000		1,551.00
0250	208-00105	*Removal and Disposal of Sediment (Equipment)	350.000	4.000		
			HOURL	0.000	0.00	
			79.00000	4.000		316.00
0255	208-00106	*Sweeping (Sediment Removal)	350.000	86.450		
			HOURL	12.250	2,633.75	
			215.00000	98.700		21,220.50
0260	208-00107	Removal of Trash	200.000	40.000		
			HOURL	8.000	336.00	
			42.00000	48.000		2,016.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 7
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0265	208-00206	*Erosion Control Supervisor	675.000	249.000		
			DAY	20.000	9,000.00	
			450.00000	269.000		121,050.00
0270	210-00001	Reset Structure	1.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0275	210-00010	*Reset Mailbox Structure	47.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00
0280	210-00200	Reset Flagpole	4.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
0285	210-00750	*Reset Light Standard	2.000	0.000		
			EACH	0.000	0.00	
			1,120.00000	0.000		0.00
0290	210-00815	*Reset Sign Panel	12.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0295	210-01000	*Reset Fence	913.000	0.000		
			LF	0.000	0.00	
			9.85000	0.000		0.00
0300	210-01011	*Reset Gate	6.000	0.000		
			EACH	0.000	0.00	
			790.00000	0.000		0.00
0304	210-04015	Modify Manhole	1.000	0.000		
			EACH	0.000	0.00	
			2,225.00000	0.000		0.00
0305	212-00006	*Seeding (Native)	8.900	1.000		
			ACRE	0.000	0.00	
			610.00000	1.000		610.00
0310	212-00032	*Soil Conditioning	8.900	0.000		
			ACRE	0.000	0.00	
			1,200.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 8
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0315	213-00002	*Mulching (Weed Free Hay)	8.900	0.000		
			ACRE	0.000	0.00	
			650.00000	0.000		0.00
0320	213-00012	*Spray-on Mulch Blanket	2.000	1.000		
			ACRE	0.000	0.00	
			3,300.00000	1.000		3,300.00
0325	213-00061	*Mulch Tackifier	1,694.000	0.000		
			LB	0.000	0.00	
			2.60000	0.000		0.00
0330	213-00150	*Bonded Fiber Matrix	3.000	0.000		
			ACRE	0.000	0.00	
			4,600.00000	0.000		0.00
0335	216-00042	*Soil Retention Blanket (Biodegradable Straw/Coconut)	15,500.000	434.000		
			SY	0.000	0.00	
			2.35000	434.000		1,019.90
0340	304-06000	Aggregate Base Course (Class 6)	43,966.000	12,023.160		
			TON	1,125.400	24,758.80	
			22.00000	13,148.560		289,268.32
0345	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	1,295.000	199.430		
			TON	15.030	3,306.60	
			220.00000	214.460		47,181.20
0350	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	418.000	0.000		
			TON	0.000	0.00	
			125.00000	0.000		0.00
0355	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	749.000	0.000		
			TON	0.000	0.00	
			137.00000	0.000		0.00
0360	412-00600	*Concrete Pavement (6 Inch)	4,581.000	110.000		
			SY	0.000	0.00	
			52.00000	110.000		5,720.00
0365	412-00800	*Concrete Pavement (8 Inch)	804.000	0.000		
			SY	0.000	0.00	
			66.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 9
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0370	412-00900	*Concrete Pavement (9 Inch)	82,944.000	10,862.000		
			SY	11,093.000	465,906.00	
			42.00000	21,955.000		922,110.00
0370		MATERIAL ALLOWANCE Coarse Aggregate		0.000		
			TON	0.000	0.00	
			12.75000	0.000		0.00
0370		MATERIAL ALLOWANCE Coarse Aggregate		0.000		
			TON	0.000	0.00	
			12.75000	0.000		0.00
0370		MATERIAL ALLOWANCE Coarse Aggregate		0.000		
			TON	0.000	0.00	
			12.75000	0.000		0.00
0370		MATERIAL ALLOWANCE Epoxy Coated Tie Bars		0.000		
			EACH	0.000	0.00	
			1.39000	0.000		0.00
0370		MATERIAL ALLOWANCE Epoxy Coated Tie Bars		15,228.000		
			EACH	-11,093.000	-15,419.27	
			1.39000	4,135.000		5,747.65
0370		MATERIAL ALLOWANCE Epoxy Coated Smooth Round Dowels		0.000		
			EACH	0.000	0.00	
			2.90000	0.000		0.00
0370		MATERIAL ALLOWANCE Epoxy Coated Smooth Round Dowels		5,478.000		
			EACH	-5,478.000	-15,886.20	
			2.90000	0.000		0.00
0375	412-01000	*Concrete Pavement (10 Inch)	20,785.000	0.000		
			SY	0.000	0.00	
			48.00000	0.000		0.00
0380	412-02000	Concrete Safety Edge	2,301.000	530.000		
			LF	0.000	0.00	
			2.50000	530.000		1,325.00
0385	420-00112	Geotextile (Drainage) (Class 1)	722.000	464.000		
			SY	0.000	0.00	
			3.30000	464.000		1,531.20

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 10
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	503-00012	Drilled Caisson (12 Inch)	18.000	0.000		
			LF	0.000	0.00	
			250.00000	0.000		0.00
0395	503-00036	*Drilled Caisson (36 Inch)	148.000	57.000		
			LF	19.000	6,650.00	
			350.00000	76.000		26,600.00
0400	503-00048	*Drilled Caisson (48 Inch)	44.000	21.000		
			LF	0.000	0.00	
			400.00000	21.000		8,400.00
0405	503-00054	*Drilled Caisson (54 Inch)	21.000	0.000		
			LF	0.000	0.00	
			475.00000	0.000		0.00
0410	506-00030	Grouted Riprap	128.000	0.000		
			CY	0.000	0.00	
			470.00000	0.000		0.00
0415	506-00206	Riprap (6 Inch)	236.000	0.000		
			CY	0.000	0.00	
			110.00000	0.000		0.00
0420	506-00209	Riprap (9 Inch)	500.000	455.000		
			CY	0.000	0.00	
			69.00000	455.000		31,395.00
0425	506-00409	Soil Riprap (9 Inch)	0.000	0.000		
			CY	0.000	0.00	
			57.00000	0.000		0.00
0427	506-01020	Geogrid Reinforce	0.000	0.000		
			SY	0.000	0.00	
			4.50000	0.000		0.00
0430	507-00000	Concrete Slope and Ditch Paving	28.300	0.000		
			CY	0.000	0.00	
			385.00000	0.000		0.00
0435	601-01000	*Concrete Class B	171.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 11
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	601-03000	Concrete Class D	34.700	27.100		
			CY	7.600	8,360.00	
			1,100.00000	34.700		38,170.00
0445	601-03030	*Concrete Class D (Box Culvert)	172.000	123.000		
			CY	0.000	0.00	
			810.00000	123.000		99,630.00
0450	601-40400	Structural Concrete Stain	107.000	0.000		
			SY	0.000	0.00	
			17.00000	0.000		0.00
0455	602-00020	*Reinforcing Steel (Epoxy Coated)	42,732.000	29,556.000		
			LB	1,100.000	1,210.00	
			1.10000	30,656.000		33,721.60
0460	603-01155	*15 Inch Reinforced Concrete Pipe (Complete In Place) (Class IV)	9.000	0.000		
			LF	0.000	0.00	
			145.00000	0.000		0.00
0465	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	2,870.000	1,026.000		
			LF	0.000	0.00	
			64.00000	1,026.000		65,664.00
0470	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place) (Class IV)	1,558.000	324.000		
			LF	0.000	0.00	
			57.00000	324.000		18,468.00
0475	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	2,338.000	1,381.000		
			LF	0.000	0.00	
			77.00000	1,381.000		106,337.00
0480	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place) (Class IV)	446.000	8.000		
			LF	0.000	0.00	
			77.00000	8.000		616.00
0485	603-01305	*30 Inch Reinforced Concrete Pipe (Complete In Place)	3,187.000	1,990.000		
			LF	144.000	15,840.00	
			110.00000	2,134.000		234,740.00
0490	603-01365	*36 Inch Reinforced Concrete Pipe (Complete In Place)	822.000	813.000		
			LF	0.000	0.00	
			138.00000	813.000		112,194.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 12
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	603-01425	*42 Inch Reinforced Concrete Pipe (Complete In Place)	759.000	759.000		
			LF	0.000	0.00	
			170.00000	759.000		129,030.00
0500	603-01485	*48 Inch Reinforced Concrete Pipe (Complete In Place)	1,380.000	1,275.000		
			LF	0.000	0.00	
			200.00000	1,275.000		255,000.00
0505	603-01545	*54 Inch Reinforced Concrete Pipe (Complete In Place)	183.000	125.000		
			LF	0.000	0.00	
			240.00000	125.000		30,000.00
0510	603-02185	*23x14 Inch Reinforced Concrete Pipe (Complete In Place) (Class IV)	977.000	149.000		
			LF	0.000	0.00	
			80.00000	149.000		11,920.00
0515	603-02245	*30x19 Inch Reinforced Concrete Pipe Elliptical (Complete In (Class IV)	273.000	240.000		
			LF	0.000	0.00	
			105.00000	240.000		25,200.00
0520	603-02365	*45x29 Inch Reinforced Concrete Pipe Elliptical (Complete In (Class IV)	286.000	128.000		
			LF	0.000	0.00	
			170.00000	128.000		21,760.00
0525	603-02425	*53x34 Inch Reinforced Concrete Pipe Elliptical (Complete In (Class IV)	172.000	0.000		
			LF	0.000	0.00	
			225.00000	0.000		0.00
0530	603-05015	*15 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			770.00000	0.000		0.00
0535	603-05018	*18 Inch Reinforced Concrete End Section	5.000	2.000		
			EACH	0.000	0.00	
			980.00000	2.000		1,960.00
0540	603-05024	*24 Inch Reinforced Concrete End Section	8.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
0545	603-05030	*30 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 13
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	603-05042	*42 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,925.00000	1.000		1,925.00
0555	603-05048	*48 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			2,050.00000	0.000		0.00
0560	603-05054	*54 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			2,300.00000	1.000		2,300.00
0565	603-05118	*23x14 Inch Reinforced Concrete End Section Elliptical	1.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0570	603-05136	*45x29 Inch Reinforced Concrete End Section Elliptical	2.000	1.000		
			EACH	0.000	0.00	
			3,100.00000	1.000		3,100.00
0575	603-05142	*53x34 Inch Reinforced Concrete End Section Elliptical	2.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0577	603-10180	18 In CSP	20.000	0.000		
			LF	0.000	0.00	
			86.00000	0.000		0.00
0578	604-51018	18 In Slot Pipe Inlet	100.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
0579	603-30018	18 In SES	1.000	0.000		
			EACH	0.000	0.00	
			725.00000	0.000		0.00
0580	603-07300	*30 Inch Reinforced Concrete Pipe (Jacked)	302.000	302.000		
			LF	0.000	0.00	
			1,025.00000	302.000		309,550.00
0580		MATERIAL ALLOWANCE 48 Inch Steel Pipe Casing		0.000		
			LF	0.000	0.00	
			220.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0014

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0580		MATERIAL ALLOWANCE 48 Inch Steel Pipe Casing		0.000		
			LF	0.000	0.00	
			220.00000	0.000		0.00
0581	603-10120	12 In CSP	150.000	0.000		
			LF	0.000	0.00	
			68.00000	0.000		0.00
0582	603-50012	12 In Plastic Pipe	168.000	168.000		
			LF	0.000	0.00	
			70.00000	168.000		11,760.00
0583	603-30012	12 In SES	0.000	0.000		
			EACH	0.000	0.00	
			625.00000	0.000		0.00
0585	604-00505	*Inlet Type D (5 Foot)	6.000	4.500		
			EACH	0.250	1,025.00	
			4,100.00000	4.750		19,475.00
0590	604-00506	*Inlet Type D (Special) (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			17,400.00000	0.000		0.00
0595	604-00510	*Inlet Type D (10 Foot)	3.000	0.750		
			EACH	0.000	0.00	
			4,800.00000	0.750		3,600.00
0598	604-13010	Inlet Ty 13 (10 Ft)	1.000	0.500		
			EACH	0.000	0.00	
			5,300.00000	0.500		2,650.00
0600	604-19105	*Inlet Type R L 5 (5 Foot)	22.000	1.500		
			EACH	0.750	3,150.00	
			4,200.00000	2.250		9,450.00
0605	604-19205	*Inlet Type R L 10 (5 Foot)	32.000	8.250		
			EACH	0.750	4,950.00	
			6,600.00000	9.000		59,400.00
0610	604-19305	*Inlet Type R L 15 (5 Foot)	3.000	0.500		
			EACH	0.000	0.00	
			7,900.00000	0.500		3,950.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 15
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0615	604-19405	*Inlet Type R Special (5 Foot)	2.000	1.750		
			EACH	0.000	0.00	
			8,500.00000	1.750		14,875.00
0620	604-19410	*Inlet Type R Special (10 Foot)	26.000	7.250		
			EACH	0.250	3,287.50	
			13,150.00000	7.500		98,625.00
0625	604-19415	*Inlet Type R Special (15 Foot)	6.000	5.250		
			EACH	0.000	0.00	
			18,500.00000	5.250		97,125.00
0630	604-30005	*Manhole Slab Base (5 Foot)	3.750	2.750		
			EACH	1.000	3,400.00	
			3,400.00000	3.750		12,750.00
0635	604-30010	*Manhole Slab Base (10 Foot)	13.000	3.000		
			EACH	0.000	0.00	
			3,900.00000	3.000		11,700.00
0640	604-30015	*Manhole Slab Base (15 Foot)	6.000	6.000		
			EACH	0.000	0.00	
			7,500.00000	6.000		45,000.00
0645	604-39000	*Manhole Special 450 GAL WQ Vault	2.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0646	604-31010	MH Box Base (10 Ft)	2.000	2.000		
			EACH	0.000	0.00	
			12,795.00000	2.000		25,590.00
0647	604-31015	MH Box Base (15 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			15,830.00000	0.000		0.00
0650	604-39000	*Manhole Special 2400 GAL WQ Vault	2.000	1.000		
			EACH	0.000	0.00	
			41,000.00000	1.000		41,000.00
0655	604-39000	*Manhole Special 4800 GAL WQ Vault	2.000	2.000		
			EACH	0.000	0.00	
			56,000.00000	2.000		112,000.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 16
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0660	604-39000	*Manhole Special 7200 GAL WQ Vault	1.000	0.000		
			EACH	0.000	0.00	
			81,000.00000	0.000		0.00
0665	604-50200	*Manhole Ring and Cover	1.000	0.000		
			EACH	0.000	0.00	
			425.00000	0.000		0.00
0670	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	112.500	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
0675	606-02003	*End Anchorage (Nonflared)	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0680	607-00000	*Line Post	37.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0685	607-00005	*End Post	26.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0690	607-00010	*Corner and Line Brace Post	19.000	0.000		
			EACH	0.000	0.00	
			342.00000	0.000		0.00
0695	607-01000	*Fence Barbed Wire with Metal Posts	4,077.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0697	607-11525	Fence (Plastic)	400.000	400.000		
			LF	0.000	0.00	
			3.15000	400.000		1,260.00
0700	607-21300	*Fence Barrier With Metal Posts	97.000	0.000		
			LF	0.000	0.00	
			8.35000	0.000		0.00
0705	607-54096	*Fence Chain Link Screen (96 Inch)	496.000	0.000		
			LF	0.000	0.00	
			34.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 17
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0710	607-60216	*16 Foot Gate Single (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			1,225.00000	0.000		0.00
0715	607-60270	*20 Foot Gate Double (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0720	607-60274	*24 Foot Gate Double (Chain Link)	3.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0725	607-60280	*30 Foot Gate Double (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0730	607-60290	*40 Foot Gate Double (Chain Link)	2.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0735	608-00000	Concrete Sidewalk	12,000.000	807.560		
			SY	668.000	18,704.00	
			28.00000	1,475.560		41,315.68
0740	608-00010	Concrete Curb Ramp	242.000	0.000		
			SY	0.000	0.00	
			105.00000	0.000		0.00
0745	609-20010	Curb Type 2 (Section B)	440.000	0.000		
			LF	0.000	0.00	
			21.50000	0.000		0.00
0750	609-20011	Curb Type 2 (Section M)	522.000	0.000		
			LF	0.000	0.00	
			23.50000	0.000		0.00
0755	609-21010	Curb and Gutter Type 2 (Section I-B)	4,215.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
0760	609-21020	Curb and Gutter Type 2 (Section II-B)	25,636.000	1,552.000		
			LF	1,796.000	30,083.00	
			16.75000	3,348.000		56,079.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 18
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0765	609-24003	Gutter Type 2 (3 Foot)	242.000	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00
0770	609-24008	Gutter Type 2 (8 Foot)	142.000	0.000		
			LF	0.000	0.00	
			48.00000	0.000		0.00
0775	610-00024	Median Cover Material (4 Inch Patterned Concrete)	35,058.000	0.000		
			SF	0.000	0.00	
			6.95000	0.000		0.00
0780	613-00206	*2 Inch Electrical Conduit (Bored)	0.000	0.000		
			LF	0.000	0.00	
			58.00000	0.000		0.00
0785	613-00306	*3 Inch Electrical Conduit (Bored)	0.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0790	613-01200	*2 Inch Electrical Conduit (Plastic)	5,166.000	1,161.000		
			LF	4.000	52.00	
			13.00000	1,165.000		15,145.00
0795	613-01300	*3 Inch Electrical Conduit (Plastic)	8,714.000	4,372.000		
			LF	66.000	660.00	
			10.00000	4,438.000		44,380.00
0799	613-07004	Type Four Pull Box	16.000	0.000		
			EACH	0.000	0.00	
			1,590.00000	0.000		0.00
0800	613-07039	*Pull Box (30"x48"x18")	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0805	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			93,000.00000	0.000		0.00
0810	613-13004	*Luminaire (Special)(LED)(130 Watt)	25.000	0.000		
			EACH	0.000	0.00	
			580.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 19
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0815	613-34400	*Light Standard Metal (40 Foot)	22.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
0815		MATERIAL ALLOWANCE Light Standard		19.000		
			EACH	0.000	0.00	
			1,178.00000	19.000		22,382.00
0815		MATERIAL ALLOWANCE Light Standard		3.000		
			EACH	0.000	0.00	
			1,403.00000	3.000		4,209.00
0820	613-40010	*Light Standard Foundation	24.000	0.000		
			EACH	0.000	0.00	
			940.00000	0.000		0.00
0825	613-50105	*Lighting Control Center (Pedestal Only)	1.000	0.000		
			EACH	0.000	0.00	
			13,700.00000	0.000		0.00
0830	613-70250	*Luminaire High Pressure Sodium (250 Watt)	8.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0835	614-00011	*Sign Panel (Class I)	590.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0840	614-00012	*Sign Panel (Class II)	810.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00
0845	614-00013	*Sign Panel (Class III)	662.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0850	614-00615	*Steel Sign Post (W 6x15)	189.000	0.000		
			LF	0.000	0.00	
			68.00000	0.000		0.00
0855	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	29.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 20
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0860	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	101.000 EACH	0.000 0.000	0.00	0.00
			745.00000	0.000		0.00
0865	614-03002	*Concrete Footing (Type 2)	11.000 EACH	0.000 0.000	0.00	0.00
			1,240.00000	0.000		0.00
0870	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000 EACH	0.000 0.000	0.00	0.00
			95,000.00000	0.000		0.00
0875	614-70150	*Pedestrian Signal Face (16) (Countdown)	16.000 EACH	0.000 0.000	0.00	0.00
			580.00000	0.000		0.00
0880	614-70336	*Traffic Signal Face (12-12-12)	30.000 EACH	0.000 0.000	0.00	0.00
			790.00000	0.000		0.00
0885	614-70448	*Traffic Signal Face (12-12-12-12)	9.000 EACH	0.000 0.000	0.00	0.00
			935.00000	0.000		0.00
0890	614-72740	*Blank Out Sign(LED)(Single Faced)	2.000 EACH	0.000 0.000	0.00	0.00
			19,000.00000	0.000		0.00
0890		MATERIAL ALLOWANCE Blankout Sign (LED)		2.000 EACH	0.00	0.00
			13,795.00000	2.000		27,590.00
0895	614-72855	*Traffic Signal Controller Cabinet	1.000 EACH	0.000 0.000	0.00	0.00
			15,000.00000	0.000		0.00
0900	614-72860	*Pedestrian Push Button	11.000 EACH	0.000 0.000	0.00	0.00
			1,300.00000	0.000		0.00
0905	614-72863	*Pedestrian Push Button Post Assembly	5.000 EACH	0.000 0.000	0.00	0.00
			1,110.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 21
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0910	614-72866	*Fire Preemption Unit and Timer	6.000	0.000		
			EACH	0.000	0.00	
			6,300.00000	0.000		0.00
0915	614-72886	*Intersection Detection System (Camera)	8.000	0.000		
			EACH	0.000	0.00	
			8,700.00000	0.000		0.00
0915		MATERIAL ALLOWANCE Traffic Camera Hardware		8.000		
			EACH	0.000	0.00	
			4,280.00000	8.000		34,240.00
0915		MATERIAL ALLOWANCE Traffic Camera Hardware		2.000		
			EACH	0.000	0.00	
			2,056.00000	2.000		4,112.00
0915		MATERIAL ALLOWANCE Traffic Camera Hardware		2.000		
			EACH	0.000	0.00	
			764.80000	2.000		1,529.60
0915		MATERIAL ALLOWANCE Traffic Camera Hardware		2.000		
			EACH	0.000	0.00	
			7.00000	2.000		14.00
0915		MATERIAL ALLOWANCE Traffic Camera Hardware		8.000		
			EACH	0.000	0.00	
			34.00000	8.000		272.00
0915		MATERIAL ALLOWANCE Traffic Camera Hardware		2.000		
			EACH	0.000	0.00	
			55.00000	2.000		110.00
0920	614-81125	*Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm)	1.000	0.500		
			EACH	0.000	0.00	
			15,500.00000	0.500		7,750.00
0925	614-81130	*Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			16,500.00000	0.000		0.00
0925		MATERIAL ALLOWANCE Signal Pole		1.000		
			EACH	0.000	0.00	
			9,829.00000	1.000		9,829.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 22
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0930	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	2.000	0.000		
		EACH		0.000	0.00	
			18,100.00000	0.000		0.00
0930		MATERIAL ALLOWANCE Signal Pole		2.000		
		EACH		0.000	0.00	
			11,214.00000	2.000		22,428.00
0935	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	2.000	0.500		
		EACH		0.000	0.00	
			18,100.00000	0.500		9,050.00
0935		MATERIAL ALLOWANCE Signal Pole		1.000		
		EACH		0.000	0.00	
			11,291.00000	1.000		11,291.00
0940	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	0.500		
		EACH		0.000	0.00	
			18,500.00000	0.500		9,250.00
0945	614-81165	*Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	2.000	0.000		
		EACH		0.500	13,500.00	
			27,000.00000	0.500		13,500.00
0945		MATERIAL ALLOWANCE Signal Pole		2.000		
		EACH		-0.500	-8,798.50	
			17,597.00000	1.500		26,395.50
0950	614-81175	*Traffic Signal-Light Pole Steel (1-75 Foot Mast Arm)	1.000	0.000		
		EACH		0.000	0.00	
			31,000.00000	0.000		0.00
0950		MATERIAL ALLOWANCE Signal Pole		1.000		
		EACH		0.000	0.00	
			20,975.00000	1.000		20,975.00
0955	614-86800	*Uninterrupted Power Supply	1.000	0.000		
		EACH		0.000	0.00	
			8,300.00000	0.000		0.00
0960	614-87011	*Fiber Optic Cable (Single Mode) (24 Fiber)	25.000	0.000		
		LF		0.000	0.00	
			23.50000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 23
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0965	614-87524	*Splice Fiber Optic Cable (24 Strand)	2.000	0.000		
			EACH	0.000	0.00	
			2,560.00000	0.000		0.00
0970	615-21203	12 Inch Slide Headgate (3 Foot Frame)	2.000	0.000		
			EACH	0.000	0.00	
			10,300.00000	0.000		0.00
0975	615-50000	Parshall Measuring Flume	1.000	0.000		
			EACH	0.000	0.00	
			5,900.00000	0.000		0.00
0977	619-50640	8 In Plastic Pipe	127.000	127.000		
			LF	0.000	0.00	
			107.00000	127.000		13,589.00
0980	621-00450	*Detour Pavement	3,390.000	93.000		
			SY	1,170.000	88,920.00	
			76.00000	1,263.000		95,988.00
0985	624-20300	*Detour Drainage Pipe (Class 0)	200.000	40.000		
			LF	0.000	0.00	
			53.00000	40.000		2,120.00
0990	625-00000	*Construction Surveying	1.000	0.289		
			L S	0.020	2,500.00	
			125,000.00000	0.309		38,625.00
0992	625-00001	Const Surveying (Hour)	100.000	68.650		
			HOUR	0.750	103.50	
			138.00000	69.400		9,577.20
0995	626-00000	*Mobilization	1.000	0.600		
			L S	0.000	0.00	
			1,100,000.00000	0.600		660,000.00
1000	626-01000	*Public Information Services	1.000	0.448		
			L S	0.035	1,960.00	
			56,000.00000	0.483		27,048.00
1005	627-00005	*Epoxy Pavement Marking	232.000	0.000		
			GAL	0.000	0.00	
			136.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 24
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1010	627-00011	*Pavement Marking Paint (Waterborne)	1,060.000	12.000		
			GAL	0.000	0.00	
			79.00000	12.000		948.00
1015	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	2,011.000	0.000		
			SF	0.000	0.00	
			17.50000	0.000		0.00
1020	627-30205	*Thermoplastic Pavement Marking (Word-Symbol)	1,203.000	0.000		
			SF	0.000	0.00	
			17.25000	0.000		0.00
1025	627-30210	*Thermoplastic Pavement Marking (Xwalk-Stopline)	2,051.000	0.000		
			SF	0.000	0.00	
			14.75000	0.000		0.00
1030	629-01001	*Survey Monument (Type 1)	32.000	0.000		
			EACH	0.000	0.00	
			560.00000	0.000		0.00
1035	630-00000	*Flagging	18,990.000	6,966.500		
			HOUR	850.500	18,711.00	
			22.00000	7,817.000		171,974.00
1040	630-00007	*Traffic Control Inspection	325.000	179.000		
			DAY	8.000	928.00	
			116.00000	187.000		21,692.00
1045	630-00012	*Traffic Control Management	633.000	210.000		
			DAY	20.000	14,200.00	
			710.00000	230.000		163,300.00
1050	630-00015	*Uniformed Traffic Control Coordination	5.000	0.000		
			HOUR	0.000	0.00	
			105.00000	0.000		0.00
1055	630-80001	*Flashing Beacon (Portable)	12.000	3.000		
			EACH	0.000	0.00	
			740.00000	3.000		2,220.00
1060	630-80335	*Barricade (Type 3 M-A) (Temporary)	26.000	13.000		
			EACH	0.000	0.00	
			120.00000	13.000		1,560.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 25
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1065	630-80341	*Construction Traffic Sign (Panel Size A)	108.000	40.500		
			EACH	0.000	0.00	
			89.00000	40.500		3,604.50
1070	630-80342	*Construction Traffic Sign (Panel Size B)	109.000	54.500		
			EACH	0.000	0.00	
			136.00000	54.500		7,412.00
1075	630-80344	*Construction Traffic Sign (Special)	219.000	109.500		
			SF	0.000	0.00	
			14.50000	109.500		1,587.75
1080	630-80353	*Vertical Panel (With Light) (Flashing)	42.000	21.000		
			EACH	0.000	0.00	
			140.00000	21.000		2,940.00
1085	630-80355	*Portable Message Sign Panel	4.000	2.000		
			EACH	0.000	0.00	
			10,500.00000	2.000		21,000.00
1086	630-80359	Port Mesg Panel	20.000	20.000		
			DAY	0.000	0.00	
			165.00000	20.000		3,300.00
1090	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	6.000	0.500		
			EACH	0.000	0.00	
			2,400.00000	0.500		1,200.00
1095	630-80360	*Drum Channelizing Device	540.000	270.000		
			EACH	0.000	0.00	
			60.00000	270.000		16,200.00
1100	630-80363	*Drum Channelizing Device (With Light) (Flashing)	50.000	0.000		
			EACH	0.000	0.00	
			145.00000	0.000		0.00
1105	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	50.000	14.000		
			EACH	0.000	0.00	
			148.00000	14.000		2,072.00
1110	630-80370	Concrete Barrier (Temporary)	6,500.000	1,032.000		
			LF	0.000	0.00	
			36.00000	1,032.000		37,152.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 26
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1115	630-80380	*Traffic Cone	300.000	86.000		
			EACH	0.000	0.00	
			14.50000	86.000		1,247.00
1120	630-85011	*Impact Attenuator (Temporary)	750.000	0.000		
			DAY	0.000	0.00	
			77.00000	0.000		0.00
1125	630-86810	*Traffic Signal (Temporary)	3.000	0.375		
			EACH	0.000	0.00	
			31,000.00000	0.375		11,625.00
1126	900-00006	Added Item (Dollar)/ Price Reduction Overweight	-82.000	-82.000		
			DOL	0.000	0.00	
			1.00000	-82.000		-82.00
1127	900-00006	Added Item (Dollar)/ Price Reduction ABC (Cl 6)	-8,078.400	-8,078.400		
			DOL	0.000	0.00	
			1.00000	-8,078.400		-8,078.40
1128	900-00006	Added Item (Dollar)/ Price Reduction Working Time Violation	-900.000	-900.000		
			DOL	0.000	0.00	
			1.00000	-900.000		-900.00
1129	900-00006	Added Item (Dollar)/ Price Reduction Concrete	-268.800	-268.800		
			DOL	0.000	0.00	
			1.00000	-268.800		-268.80
1130	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1135	700-70011	F/A Partnering	1,425.000	1,425.000		
			F A	0.000	0.00	
			1.00000	1,425.000		1,425.00
1140	700-70012	F/A Asphalt Pavement Incentive	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1145	700-70013	F/A Concrete Pavement Incentive	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 27
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1150	700-70016	F/A Fuel Cost Adjustment	25,000.000	-1,438.450		
			F A	0.000	0.00	
			1.00000	-1,438.450		-1,438.45
1155	700-70018	F/A Roadway Smoothness Incentive	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1159	700-70015	F/A Mobilization Extra Work	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1160	700-70019	F/A Asphalt Cement Cost Adjustment	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1161	700-70034	F/A Extra Work 30 Inch RCP (Jacked)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1162	700-70034	F/A Extra Work Dewatering	2,649.220	2,649.220		
			F A	0.000	0.00	
			1.00000	2,649.220		2,649.22
1163	700-70034	F/A Extra Work Stabilization	19,124.840	19,124.840		
			F A	0.000	0.00	
			1.00000	19,124.840		19,124.84
1165	700-70042	F/A Railroad Flagging	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1170	700-70082	F/A Furnish & Install Electrical Service	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1175	700-70155	F/A Pavement Surface Course Maintenance	10,000.000	0.000		
			F A	1,660.660	1,660.66	
			1.00000	1,660.660		1,660.66
1180	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 28
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1181	700-70034	F/A Soil Testing	1,493.330	1,493.330		
			F A	0.000	0.00	
			1.00000	1,493.330		1,493.33
1182	700-70034	F/A Utilities	5,137.250	5,137.250		
			F A	0.000	0.00	
			1.00000	5,137.250		5,137.25
1183	700-70034	F/A Storm Sewer	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1185	700-70594	F/A DRB Standing Committee	20,000.000	7,200.000		
			F A	1,825.000	1,825.00	
			1.00000	9,025.000		9,025.00
1188	900-00007	Added Item (Each)/ Inlet Type D Close Mesh Grate	14.000	6.000		
			EACH	4.000	1,500.00	
			375.00000	10.000		3,750.00
			CAT 0200	CURRENT AMT	\$ 20,573,553.49 \$	803,610.54 \$ 6,709,311.35
CAT NO0300 STRUCTURES						
1190	206-00000	Structure Excavation	3,767.000	728.000		
			CY	0.000	0.00	
			21.00000	728.000		15,288.00
1195	206-00100	*Structure Backfill (Class 1)	1,604.000	1,304.000		
			CY	0.000	0.00	
			49.00000	1,304.000		63,896.00
1200	206-00360	*Mechanical Reinforcement of Soil	1,316.000	818.000		
			CY	0.000	0.00	
			26.00000	818.000		21,268.00
1205	502-11284	*Steel Piling (HP 12x84)	585.000	0.000		
			LF	0.000	0.00	
			231.00000	0.000		0.00
1210	503-00036	*Drilled Caisson (36 Inch)	459.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 29
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
1215	504-04410	*Block Facing	3,886.000	3,886.000		
			SF	0.000	0.00	
			33.25000	3,886.000		129,209.50
1220	504-04420	*Precast Panel Facing	8,269.000	0.000		
			SF	0.000	0.00	
			33.00000	0.000		0.00
1225	514-00000	*Pipe Railing	589.000	0.000		
			LF	0.000	0.00	
			165.00000	0.000		0.00
1225		MATERIAL ALLOWANCE Railing Hardware		589.000		
			LF	0.000	0.00	
			98.21000	589.000		57,845.69
1230	601-03000	*Concrete Class D	160.000	22.000		
			CY	0.000	0.00	
			1,100.00000	22.000		24,200.00
1235	601-40400	Structural Concrete Stain	919.000	0.000		
			SY	0.000	0.00	
			17.00000	0.000		0.00
1240	602-00020	*Reinforcing Steel (Epoxy Coated)	14,378.000	42.000		
			LB	0.000	0.00	
			1.10000	42.000		46.20
1245	614-85130	*Impact Attenuator (Quadguard II)	1.000	0.000		
			EACH	0.000	0.00	
			25,000.00000	0.000		0.00
1245		MATERIAL ALLOWANCE Impact Attenuator		1.000		
			EACH	0.000	0.00	
			16,790.00000	1.000		16,790.00
			CAT 0300	CURRENT AMT \$ 1,219,414.30 \$	0.00 \$	328,543.39
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1250	620-00005	Field Office (Special)	1.000	1.000		
			EACH	0.000	0.00	
			135,000.00000	1.000		135,000.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 30
 ESTIMATE RUN 05/19/2017
 13:57:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1255	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			45,000.00000	1.000		45,000.00
1260	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			2,100.00000	2.000		4,200.00
		CAT 0400	CURRENT AMT	\$ 184,200.00	\$ 0.00	\$ 184,200.00
		PROJECT TOTAL	CURRENT AMT	\$ 21,977,167.79	\$ 803,610.54	\$ 7,222,054.74