

ESTIMATE SUMMARY

CONTID: C12372R

ESTIMATE NO: 0022 PROG

SPEC YR: 2005

PCN: 12372R-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 381.0 DAYS

TIME ALLOW:

643 WORK DAYS

US 287: SH 1 TO LAPORTE BYPASS

PERCENT TIME: 59.25

ORIG TIME ALLOW:

633 WORK DAYS

PROJECT NO:

STA2873-100

US 287: SH 1 TO LAPORTE BYPASS

NAME OF ROAD:

287C

PROJECT COUNTIES:

LARIMER

CONTRACTOR:

LAWSON CONSTRUCTION CO.

PAY PERIOD ENDING

11/25/2017

DATE TIME STARTED 01/25/2016

20 SO. SUNSET STREET

DATE LET

11/05/2015

DATE WORK BEGAN 01/25/2016

DATE AWARDED

11/19/2015

DATE TIME STOPPED

DATE CONTRACT EXECUTED

12/17/2015

DATE ACCEPTED

LONGMONT

CO 80501- (303)444-8680

DATE NOTICE TO PROCEED

01/25/2016

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 22,865,970.43	PARTICIPATING	\$ 13,495,298.56	\$ 858,176.55
AWARD PROJECT AMT:	\$ 21,324,377.30	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	59.02%	TOTAL EARNINGS	13,495,298.56	858,176.55
FUNDS AVAILABLE:	\$ 9,370,671.87	STOCKPILED MATERIALS	235,119.79	0.00
		GROSS EARNINGS	13,730,418.35	858,176.55
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-319,865.66	0.00
		SECURITIES ENCUMBERED	319,865.66	0.00
		NET EARNINGS	13,730,418.35	858,176.55
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	13,730,418.35	858,176.55
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE

\$

858,176.55

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 2
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.930		
			L S	0.040	9,000.00	
			225,000.00000	0.970		218,250.00
0010	202-00001	Removal of Structure	38.000	16.000		
			EACH	0.000	0.00	
			3,800.00000	16.000		60,800.00
0015	202-00010	*Removal of Tree	271.000	271.000		
			EACH	0.000	0.00	
			475.00000	271.000		128,725.00
0020	202-00019	*Removal of Inlet	3.000	1.000		
			EACH	0.000	0.00	
			800.00000	1.000		800.00
0025	202-00020	Removal of Concrete Box Culvert	1.000	1.000		
			EACH	0.000	0.00	
			43,000.00000	1.000		43,000.00
0030	202-00021	*Removal of Manhole	2.000	2.000		
			EACH	0.000	0.00	
			1,100.00000	2.000		2,200.00
0035	202-00022	Removal of Headgate	1.000	1.000		
			EACH	0.000	0.00	
			855.00000	1.000		855.00
0040	202-00025	Removal of Ditch Lining	96.000	96.000		
			LF	0.000	0.00	
			12.00000	96.000		1,152.00
0045	202-00035	*Removal of Pipe	3,058.000	3,019.000		
			LF	26.000	481.00	
			18.50000	3,045.000		56,332.50
0050	202-00037	*Removal of End Section	20.000	9.000		
			EACH	0.000	0.00	
			225.00000	9.000		2,025.00
0055	202-00040	*Removal of Electrical Conduit	275.000	0.000		
			LF	0.000	0.00	
			15.50000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 3
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00080	Removal of Guard Post	25.000	25.000		
			EACH	0.000	0.00	
			220.00000	25.000		5,500.00
0065	202-00090	*Removal of Delineator	139.000	61.000		
			EACH	0.000	0.00	
			7.75000	61.000		472.75
0070	202-00200	Removal of Sidewalk	215.000	0.000		
			SY	0.000	0.00	
			12.50000	0.000		0.00
0075	202-00203	Removal of Curb and Gutter	4,095.000	2,194.000		
			LF	876.000	6,351.00	
			7.25000	3,070.000		22,257.50
0080	202-00210	Removal of Concrete Pavement	10,688.000	3,656.000		
			SY	445.000	6,675.00	
			15.00000	4,101.000		61,515.00
0085	202-00220	*Removal of Asphalt Mat	57,784.000	25,344.000		
			SY	19,487.000	102,306.75	
			5.25000	44,831.000		235,362.75
0090	202-00240	*Removal of Asphalt Mat (Planing)	6,552.000	328.000		
			SY	0.000	0.00	
			15.00000	328.000		4,920.00
0095	202-00250	*Removal of Pavement Marking	10,000.000	7,435.500		
			SF	1,274.000	4,586.40	
			3.60000	8,709.500		31,354.20
0100	202-00700	*Removal of Light Standard	10.000	9.000		
			EACH	0.000	0.00	
			390.00000	9.000		3,510.00
0105	202-00805	*Removal of Overhead Sign Structure	1.000	0.750		
			EACH	0.000	0.00	
			5,800.00000	0.750		4,350.00
0110	202-00810	*Removal of Ground Sign	85.000	29.000		
			EACH	3.000	231.00	
			77.00000	32.000		2,464.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 4
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-00821	*Removal of Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			128.00000	4.000		512.00
0120	202-00827	*Removal of Pull Box	12.000	3.000		
			EACH	0.000	0.00	
			85.00000	3.000		255.00
0125	202-00840	*Removal of Traffic Signal Pole	11.000	7.000		
			EACH	0.000	0.00	
			725.00000	7.000		5,075.00
0130	202-00848	*Removal of Traffic Signal Controller and Cabinet	2.000	0.000		
			EACH	0.000	0.00	
			610.00000	0.000		0.00
0135	202-01000	*Removal of Fence	9,626.000	6,567.000		
			LF	0.000	0.00	
			4.60000	6,567.000		30,208.20
0140	202-01130	*Removal of Guardrail Type 3	572.000	385.000		
			LF	187.000	1,552.10	
			8.30000	572.000		4,747.60
0145	202-01170	Removal of Guardrail Type 7	65.000	0.000		
			LF	65.000	1,218.75	
			18.75000	65.000		1,218.75
0150	203-00010	*Unclassified Excavation (Complete In Place)	138,227.000	60,956.000		
			CY	0.000	0.00	
			9.85000	60,956.000		600,416.60
0153	203-00060	Emb Matl (CIP)	25,617.000	10,245.000		
			CY	0.000	0.00	
			6.85000	10,245.000		70,178.25
0155	203-00062	Embankment Material (Complete In Place) (Special)	80,653.000	45,701.000		
			CY	0.000	0.00	
			12.00000	45,701.000		548,412.00
0160	203-00100	Muck Excavation	350.000	122.000		
			CY	0.000	0.00	
			17.00000	122.000		2,074.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 5
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	203-01500	Blading	400.000	190.250		
			180.00000	190.250	0.00	34,245.00
0170	203-01510	Backhoe	150.000	33.000		
			180.00000	52.000	3,420.00	9,360.00
0175	203-01550	Dozing	150.000	0.000		
			125.00000	0.000	0.00	0.00
0177	203-01582	Truck (Dump)	20.000	13.800		
			125.00000	13.800	0.00	1,725.00
0180	203-01597	*Potholing	400.000	308.300		
			386.00000	327.550	7,430.50	126,434.30
0185	206-00065	Structure Backfill (Flow-Fill)	600.000	526.000		
			95.00000	526.000	0.00	49,970.00
0190	206-00510	*Filter Material (Class A)	144.000	112.000		
			61.00000	112.000	0.00	6,832.00
0195	206-01781	Shoring (Area 1)	1.000	1.000		
			8,500.00000	1.000	0.00	8,500.00
0200	206-01782	Shoring (Area 2)	1.000	1.000		
			8,500.00000	1.000	0.00	8,500.00
0201	206-01783	Shoring (A 3) Extra Work CMO #8	1.000	1.000		
			8,500.00000	1.000	0.00	8,500.00
0202	206-01784	Shoring (A 4) Extra Work CMO #8	1.000	1.000		
			8,500.00000	1.000	0.00	8,500.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 6
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0205	207-00205	Topsoil	2,370.000	0.000		
			CY	0.000	0.00	
			13.75000	0.000		0.00
0210	208-00005	*Erosion Log	5,000.000	3,532.000		
			LF	0.000	0.00	
			4.00000	3,532.000		14,128.00
0215	208-00020	*Silt Fence	1,500.000	1,339.000		
			LF	0.000	0.00	
			1.75000	1,339.000		2,343.25
0220	208-00035	Aggregate Bag	500.000	25.000		
			LF	0.000	0.00	
			3.10000	25.000		77.50
0225	208-00045	Concrete Washout Structure	3.000	2.000		
			EACH	0.000	0.00	
			5,600.00000	2.000		11,200.00
0230	208-00051	*Storm Drain Inlet Protection (Type I)	1,162.000	348.000		
			LF	0.000	0.00	
			5.25000	348.000		1,827.00
0235	208-00052	*Storm Drain Inlet Protection (Type II)	60.000	36.000		
			LF	0.000	0.00	
			6.25000	36.000		225.00
0240	208-00070	Vehicle Tracking Pad	5.000	3.000		
			EACH	0.000	0.00	
			2,100.00000	3.000		6,300.00
0245	208-00103	*Removal and Disposal of Sediment (Labor)	150.000	35.000		
			HOUR	0.000	0.00	
			47.00000	35.000		1,645.00
0250	208-00105	*Removal and Disposal of Sediment (Equipment)	150.000	4.750		
			HOUR	0.000	0.00	
			79.00000	4.750		375.25
0255	208-00106	*Sweeping (Sediment Removal)	350.000	209.000		
			HOUR	13.500	2,902.50	
			215.00000	222.500		47,837.50

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 7
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0260	208-00107	Removal of Trash	200.000	110.000		
			HOOR	6.000	252.00	
			42.00000	116.000		4,872.00
0265	208-00206	*Erosion Control Supervisor	650.000	417.000		
			DAY	18.000	8,100.00	
			450.00000	435.000		195,750.00
0270	210-00001	Reset Structure	1.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0275	210-00010	*Reset Mailbox Structure	47.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00
0280	210-00200	Reset Flagpole	0.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
0285	210-00750	*Reset Light Standard	2.000	0.000		
			EACH	0.000	0.00	
			1,120.00000	0.000		0.00
0290	210-00815	*Reset Sign Panel	12.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0295	210-01000	*Reset Fence	913.000	0.000		
			LF	0.000	0.00	
			9.85000	0.000		0.00
0300	210-01011	*Reset Gate	6.000	0.000		
			EACH	0.000	0.00	
			790.00000	0.000		0.00
0302	210-02018	Relay Pipe (18 In)	447.000	408.000		
			LF	0.000	0.00	
			46.13000	408.000		18,821.04
0303	210-02024	Relay Pipe (24 In)	248.000	0.000		
			LF	0.000	0.00	
			57.70000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 8
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0304	210-04015	Modify Manhole	1.000	1.000		
			EACH	0.000	0.00	
			2,225.00000	1.000		2,225.00
0305	212-00006	*Seeding (Native)	8.900	2.400		
			ACRE	0.000	0.00	
			610.00000	2.400		1,464.00
0310	212-00032	*Soil Conditioning	8.900	1.400		
			ACRE	0.000	0.00	
			1,200.00000	1.400		1,680.00
0315	213-00002	*Mulching (Weed Free Hay)	8.900	1.200		
			ACRE	0.000	0.00	
			650.00000	1.200		780.00
0320	213-00012	*Spray-on Mulch Blanket	2.000	1.200		
			ACRE	0.000	0.00	
			3,300.00000	1.200		3,960.00
0325	213-00061	*Mulch Tackifier	1,694.000	120.000		
			LB	0.000	0.00	
			2.60000	120.000		312.00
0330	213-00150	*Bonded Fiber Matrix	3.000	0.190		
			ACRE	0.000	0.00	
			4,600.00000	0.190		874.00
0335	216-00042	*Soil Retention Blanket (Biodegradable Straw/Coconut)	10,000.000	642.000		
			SY	0.000	0.00	
			2.35000	642.000		1,508.70
0340	304-06000	Aggregate Base Course (Class 6)	44,497.000	34,767.690		
			TON	414.340	9,115.48	
			22.00000	35,182.030		774,004.66
0341	700-70034	F/A ABC (Special)	554,100.000	190,045.930		
			F A	35,750.590	35,750.59	
			1.00000	225,796.520		225,796.52
0345	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	1,295.000	342.920		
			TON	0.000	0.00	
			220.00000	342.920		75,442.40

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 9
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0350	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	418.000	371.560		
			TON	0.000	0.00	
			125.00000	371.560		46,445.00
0355	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	1,191.000	442.480		
			TON	0.000	0.00	
			137.00000	442.480		60,619.76
0360	412-00600	*Concrete Pavement (6 Inch)	4,581.000	1,619.000		
			SY	171.000	8,892.00	
			52.00000	1,790.000		93,080.00
0365	412-00800	*Concrete Pavement (8 Inch)	804.000	525.000		
			SY	0.000	0.00	
			66.00000	525.000		34,650.00
0370	412-00900	*Concrete Pavement (9 Inch)	82,944.000	48,281.000		
			SY	8,174.000	343,308.00	
			42.00000	56,455.000		2,371,110.00
0370		MATERIAL ALLOWANCE Coarse Aggregate		0.000		
			TON	0.000	0.00	
			12.75000	0.000		0.00
0370		MATERIAL ALLOWANCE Coarse Aggregate		0.000		
			TON	0.000	0.00	
			12.75000	0.000		0.00
0370		MATERIAL ALLOWANCE Coarse Aggregate		0.000		
			TON	0.000	0.00	
			12.75000	0.000		0.00
0370		MATERIAL ALLOWANCE Epoxy Coated Tie Bars		0.000		
			EACH	0.000	0.00	
			1.39000	0.000		0.00
0370		MATERIAL ALLOWANCE Epoxy Coated Tie Bars		0.000		
			EACH	0.000	0.00	
			1.39000	0.000		0.00
0370		MATERIAL ALLOWANCE Epoxy Coated Smooth Round Dowels		0.000		
			EACH	0.000	0.00	
			2.90000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0022

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0370		MATERIAL ALLOWANCE Epoxy Coated Smooth Round Dowels		0.000		
			EACH	0.000	0.00	
			2.90000	0.000		0.00
0375	412-01000	*Concrete Pavement (10 Inch)	20,785.000	4,418.000		
			SY	0.000	0.00	
			48.00000	4,418.000		212,064.00
0380	412-02000	Concrete Safety Edge	2,321.000	2,321.000		
			LF	0.000	0.00	
			2.50000	2,321.000		5,802.50
0385	420-00112	Geotextile (Drainage) (Class 1)	1,225.000	11,762.000		
			SY	-10,537.000	-34,772.10	
			3.30000	1,225.000		4,042.50
0386	420-00132	Geotextile (Separator) (CL 1)	27,871.000	1,021.000		
			SY	16,251.000	44,690.25	
			2.75000	17,272.000		47,498.00
0390	503-00012	Drilled Caisson (12 Inch)	18.000	0.000		
			LF	0.000	0.00	
			250.00000	0.000		0.00
0395	503-00036	*Drilled Caisson (36 Inch)	148.000	95.000		
			LF	0.000	0.00	
			350.00000	95.000		33,250.00
0396	503-00036	Drilled Caisson (36 In) Price Adjustment - Add'l Depth	0.000	0.000		
			LF	0.000	0.00	
			402.50000	0.000		0.00
0400	503-00048	*Drilled Caisson (48 Inch)	42.000	42.000		
			LF	0.000	0.00	
			400.00000	42.000		16,800.00
0405	503-00054	*Drilled Caisson (54 Inch)	21.000	21.000		
			LF	0.000	0.00	
			475.00000	21.000		9,975.00
0410	506-00030	Grouted Riprap	128.000	0.000		
			CY	0.000	0.00	
			470.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 11
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0415	506-00206	Riprap (6 Inch)	0.000	0.000		
			CY	0.000	0.00	
			110.00000	0.000		0.00
0420	506-00209	Riprap (9 Inch)	600.000	591.000		
			CY	0.000	0.00	
			69.00000	591.000		40,779.00
0425	506-00409	Soil Riprap (9 Inch)	0.000	0.000		
			CY	0.000	0.00	
			57.00000	0.000		0.00
0427	506-01020	Geogrid Reinforce	28,520.000	11,288.000		
			SY	5,714.000	25,713.00	
			4.50000	17,002.000		76,509.00
0430	507-00000	Concrete Slope and Ditch Paving	28.300	0.000		
			CY	0.000	0.00	
			385.00000	0.000		0.00
0435	601-01000	*Concrete Class B	62.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
0440	601-03000	Concrete Class D	34.700	34.700		
			CY	0.000	0.00	
			1,100.00000	34.700		38,170.00
0445	601-03030	*Concrete Class D (Box Culvert)	202.000	172.000		
			CY	2.900	2,349.00	
			810.00000	174.900		141,669.00
0450	601-40400	Structural Concrete Stain	0.000	0.000		
			SY	0.000	0.00	
			17.00000	0.000		0.00
0455	602-00020	*Reinforcing Steel (Epoxy Coated)	45,520.000	45,146.000		
			LB	374.000	411.40	
			1.10000	45,520.000		50,072.00
0460	603-01155	*15 Inch Reinforced Concrete Pipe (Complete In Place) (Class IV)	0.000	0.000		
			LF	0.000	0.00	
			145.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 12
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0465	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	2,598.000	1,590.000		
			LF	444.000	28,416.00	
			64.00000	2,034.000		130,176.00
0470	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place) (Class IV)	851.000	540.000		
			LF	0.000	0.00	
			57.00000	540.000		30,780.00
0475	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	1,948.000	1,501.000		
			LF	232.000	17,864.00	
			77.00000	1,733.000		133,441.00
0480	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place) (Class IV)	8.000	8.000		
			LF	0.000	0.00	
			77.00000	8.000		616.00
0485	603-01305	*30 Inch Reinforced Concrete Pipe (Complete In Place)	3,187.000	2,334.000		
			LF	39.000	4,290.00	
			110.00000	2,373.000		261,030.00
0490	603-01365	*36 Inch Reinforced Concrete Pipe (Complete In Place)	822.000	813.000		
			LF	0.000	0.00	
			138.00000	813.000		112,194.00
0495	603-01425	*42 Inch Reinforced Concrete Pipe (Complete In Place)	759.000	759.000		
			LF	0.000	0.00	
			170.00000	759.000		129,030.00
0500	603-01485	*48 Inch Reinforced Concrete Pipe (Complete In Place)	1,380.000	1,275.000		
			LF	0.000	0.00	
			200.00000	1,275.000		255,000.00
0505	603-01545	*54 Inch Reinforced Concrete Pipe (Complete In Place)	183.000	125.000		
			LF	0.000	0.00	
			240.00000	125.000		30,000.00
0510	603-02185	*23x14 Inch Reinforced Concrete Pipe (Complete In Place) (Class IV)	481.000	181.000		
			LF	0.000	0.00	
			80.00000	181.000		14,480.00
0515	603-02245	*30x19 Inch Reinforced Concrete Pipe Elliptical (Complete In (Class IV)	240.000	240.000		
			LF	0.000	0.00	
			105.00000	240.000		25,200.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 13
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0520	603-02365	*45x29 Inch Reinforced Concrete Pipe Elliptical (Complete In (Class IV)	286.000	128.000		
			LF	48.000	8,160.00	
			170.00000	176.000		29,920.00
0525	603-02425	*53x34 Inch Reinforced Concrete Pipe Elliptical (Complete In (Class IV)	155.000	0.000		
			LF	0.000	0.00	
			225.00000	0.000		0.00
0530	603-05015	*15 Inch Reinforced Concrete End Section	0.000	0.000		
			EACH	0.000	0.00	
			770.00000	0.000		0.00
0535	603-05018	*18 Inch Reinforced Concrete End Section	12.000	6.000		
			EACH	2.000	1,960.00	
			980.00000	8.000		7,840.00
0540	603-05024	*24 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
0545	603-05030	*30 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			1,400.00000	2.000		2,800.00
0550	603-05042	*42 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,925.00000	1.000		1,925.00
0555	603-05048	*48 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			2,050.00000	0.000		0.00
0560	603-05054	*54 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			2,300.00000	1.000		2,300.00
0565	603-05118	*23x14 Inch Reinforced Concrete End Section Elliptical	4.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0570	603-05136	*45x29 Inch Reinforced Concrete End Section Elliptical	2.000	1.000		
			EACH	0.000	0.00	
			3,100.00000	1.000		3,100.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 14
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0575	603-05142	*53x34 Inch Reinforced Concrete End Section Elliptical	1.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0577	603-10180	18 In CSP	40.000	40.000		
			LF	0.000	0.00	
			86.00000	40.000		3,440.00
0578	604-51018	18 In Slot Pipe Inlet	91.000	91.000		
			LF	0.000	0.00	
			140.00000	91.000		12,740.00
0579	603-30018	18 In SES	1.000	0.000		
			EACH	0.000	0.00	
			725.00000	0.000		0.00
0580	603-07300	*30 Inch Reinforced Concrete Pipe (Jacked)	302.000	302.000		
			LF	0.000	0.00	
			1,025.00000	302.000		309,550.00
0580		MATERIAL ALLOWANCE 48 Inch Steel Pipe Casing		0.000		
			LF	0.000	0.00	
			220.00000	0.000		0.00
0580		MATERIAL ALLOWANCE 48 Inch Steel Pipe Casing		0.000		
			LF	0.000	0.00	
			220.00000	0.000		0.00
0581	603-10120	12 In CSP	170.000	170.000		
			LF	0.000	0.00	
			68.00000	170.000		11,560.00
0582	603-50012	12 In Plastic Pipe	168.000	168.000		
			LF	0.000	0.00	
			70.00000	168.000		11,760.00
0583	603-30012	12 In SES	3.000	0.000		
			EACH	0.000	0.00	
			625.00000	0.000		0.00
0585	604-00505	*Inlet Type D (5 Foot)	8.000	5.000		
			EACH	0.000	0.00	
			4,100.00000	5.000		20,500.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 15
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0590	604-00506	*Inlet Type D (Special) (5 Foot)	2.000	0.250		
			EACH	0.750	13,050.00	
			17,400.00000	1.000		17,400.00
0595	604-00510	*Inlet Type D (10 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			4,800.00000	1.000		4,800.00
0598	604-13010	Inlet Ty 13 (10 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			5,300.00000	1.000		5,300.00
0600	604-19105	*Inlet Type R L 5 (5 Foot)	13.000	4.000		
			EACH	0.250	1,050.00	
			4,200.00000	4.250		17,850.00
0605	604-19205	*Inlet Type R L 10 (5 Foot)	22.500	19.500		
			EACH	3.000	19,800.00	
			6,600.00000	22.500		148,500.00
0610	604-19305	*Inlet Type R L 15 (5 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			7,900.00000	1.000		7,900.00
0615	604-19405	*Inlet Type R Special (5 Foot)	21.000	3.000		
			EACH	0.000	0.00	
			8,500.00000	3.000		25,500.00
0620	604-19410	*Inlet Type R Special (10 Foot)	23.000	10.750		
			EACH	0.000	0.00	
			13,150.00000	10.750		141,362.50
0625	604-19415	*Inlet Type R Special (15 Foot)	9.000	7.000		
			EACH	0.000	0.00	
			18,500.00000	7.000		129,500.00
0630	604-30005	*Manhole Slab Base (5 Foot)	4.000	3.750		
			EACH	0.000	0.00	
			3,400.00000	3.750		12,750.00
0635	604-30010	*Manhole Slab Base (10 Foot)	7.000	3.000		
			EACH	0.000	0.00	
			3,900.00000	3.000		11,700.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 16
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0640	604-30015	*Manhole Slab Base (15 Foot)	6.000	6.000		
			EACH	0.000	0.00	
			7,500.00000	6.000		45,000.00
0645	604-39000	*Manhole Special 450 GAL WQ Vault	1.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0646	604-31010	MH Box Base (10 Ft)	2.000	2.000		
			EACH	0.000	0.00	
			12,795.00000	2.000		25,590.00
0647	604-31015	MH Box Base (15 Ft)	0.000	0.000		
			EACH	0.000	0.00	
			15,830.00000	0.000		0.00
0650	604-39000	*Manhole Special 2400 GAL WQ Vault	2.000	1.000		
			EACH	0.000	0.00	
			41,000.00000	1.000		41,000.00
0655	604-39000	*Manhole Special 4800 GAL WQ Vault	2.000	2.000		
			EACH	0.000	0.00	
			56,000.00000	2.000		112,000.00
0660	604-39000	*Manhole Special 7200 GAL WQ Vault	1.000	0.750		
			EACH	0.000	0.00	
			81,000.00000	0.750		60,750.00
0665	604-50200	*Manhole Ring and Cover	1.000	0.000		
			EACH	0.000	0.00	
			425.00000	0.000		0.00
0670	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	112.500	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
0675	606-02003	*End Anchorage (Nonflared)	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0676	606-01340	End Anchor Ty 3D	1.000	0.000		
			EACH	0.000	0.00	
			1,425.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 17
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0680	607-00000	*Line Post	37.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0685	607-00005	*End Post	26.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0690	607-00010	*Corner and Line Brace Post	19.000	0.000		
			EACH	0.000	0.00	
			342.00000	0.000		0.00
0695	607-01000	*Fence Barbed Wire with Metal Posts	4,077.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0697	607-11525	Fence (Plastic)	400.000	400.000		
			LF	0.000	0.00	
			3.15000	400.000		1,260.00
0700	607-21300	*Fence Barrier With Metal Posts	97.000	0.000		
			LF	0.000	0.00	
			8.35000	0.000		0.00
0705	607-54096	*Fence Chain Link Screen (96 Inch)	496.000	0.000		
			LF	0.000	0.00	
			34.00000	0.000		0.00
0710	607-60216	*16 Foot Gate Single (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			1,225.00000	0.000		0.00
0715	607-60270	*20 Foot Gate Double (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0720	607-60274	*24 Foot Gate Double (Chain Link)	3.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0725	607-60280	*30 Foot Gate Double (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 18
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0730	607-60290	*40 Foot Gate Double (Chain Link)	2.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0735	608-00000	Concrete Sidewalk	12,000.000	5,324.560		
			SY	87.000	2,436.00	
			28.00000	5,411.560		151,523.68
0740	608-00010	Concrete Curb Ramp	245.000	51.000		
			SY	0.000	0.00	
			105.00000	51.000		5,355.00
0745	609-20010	Curb Type 2 (Section B)	440.000	0.000		
			LF	0.000	0.00	
			21.50000	0.000		0.00
0750	609-20011	Curb Type 2 (Section M)	522.000	0.000		
			LF	0.000	0.00	
			23.50000	0.000		0.00
0755	609-21010	Curb and Gutter Type 2 (Section I-B)	4,215.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
0760	609-21020	Curb and Gutter Type 2 (Section II-B)	25,636.000	9,118.000		
			LF	2,549.000	42,695.75	
			16.75000	11,667.000		195,422.25
0765	609-24003	Gutter Type 2 (3 Foot)	366.000	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00
0770	609-24008	Gutter Type 2 (8 Foot)	142.000	0.000		
			LF	0.000	0.00	
			48.00000	0.000		0.00
0775	610-00024	Median Cover Material (4 Inch Patterned Concrete)	38,743.000	0.000		
			SF	0.000	0.00	
			6.95000	0.000		0.00
0780	613-00206	*2 Inch Electrical Conduit (Bored)	608.000	0.000		
			LF	0.000	0.00	
			58.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 19
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0785	613-00306	*3 Inch Electrical Conduit (Bored)	706.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0790	613-01200	*2 Inch Electrical Conduit (Plastic)	4,558.000	1,485.000		
			LF	0.000	0.00	
			13.00000	1,485.000		19,305.00
0795	613-01300	*3 Inch Electrical Conduit (Plastic)	8,008.000	5,589.000		
			LF	0.000	0.00	
			10.00000	5,589.000		55,890.00
0797	613-07001	Type One Pull Box	3.000	0.000		
			EACH	0.000	0.00	
			1,025.00000	0.000		0.00
0799	613-07004	Type Four Pull Box	2.000	1.000		
			EACH	0.000	0.00	
			1,590.00000	1.000		1,590.00
0800	613-07039	*Pull Box (30"x48"x18")	0.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0805	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			93,000.00000	0.000		0.00
0810	613-13004	*Luminaire (Special)(LED)(130 Watt)	25.000	0.000		
			EACH	0.000	0.00	
			580.00000	0.000		0.00
0815	613-34400	*Light Standard Metal (40 Foot)	22.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
0815		MATERIAL ALLOWANCE Light Standard		19.000		
			EACH	0.000	0.00	
			1,178.00000	19.000		22,382.00
0815		MATERIAL ALLOWANCE Light Standard		3.000		
			EACH	0.000	0.00	
			1,403.00000	3.000		4,209.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 20
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0820	613-40010	*Light Standard Foundation	24.000	0.000		
			EACH	0.000	0.00	
			940.00000	0.000		0.00
0825	613-50105	*Lighting Control Center (Pedestal Only)	1.000	0.000		
			EACH	0.000	0.00	
			13,700.00000	0.000		0.00
0830	613-70250	*Luminaire High Pressure Sodium (250 Watt)	8.000	0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0835	614-00011	*Sign Panel (Class I)	590.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0840	614-00012	*Sign Panel (Class II)	810.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00
0845	614-00013	*Sign Panel (Class III)	662.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0850	614-00615	*Steel Sign Post (W 6x15)	189.000	0.000		
			LF	0.000	0.00	
			68.00000	0.000		0.00
0855	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	29.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0860	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase	101.000	0.000		
			EACH	0.000	0.00	
			745.00000	0.000		0.00
0865	614-03002	*Concrete Footing (Type 2)	11.000	0.000		
			EACH	0.000	0.00	
			1,240.00000	0.000		0.00
0870	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			95,000.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 21
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0875	614-70150	*Pedestrian Signal Face (16) (Countdown)	16.000	0.000		
			EACH	0.000	0.00	
			580.00000	0.000		0.00
0880	614-70336	*Traffic Signal Face (12-12-12)	30.000	0.000		
			EACH	0.000	0.00	
			790.00000	0.000		0.00
0885	614-70448	*Traffic Signal Face (12-12-12-12)	9.000	0.000		
			EACH	0.000	0.00	
			935.00000	0.000		0.00
0890	614-72740	*Blank Out Sign(LED)(Single Faced)	2.000	0.000		
			EACH	0.000	0.00	
			19,000.00000	0.000		0.00
0890		MATERIAL ALLOWANCE Blankout Sign (LED)		2.000		
			EACH	0.000	0.00	
			13,795.00000	2.000		27,590.00
0895	614-72855	*Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00
0900	614-72860	*Pedestrian Push Button	11.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0905	614-72863	*Pedestrian Push Button Post Assembly	7.000	0.000		
			EACH	0.000	0.00	
			1,110.00000	0.000		0.00
0910	614-72866	*Fire Preemption Unit and Timer	6.000	0.000		
			EACH	0.000	0.00	
			6,300.00000	0.000		0.00
0915	614-72886	*Intersection Detection System (Camera)	8.000	0.000		
			EACH	0.000	0.00	
			8,700.00000	0.000		0.00
0915		MATERIAL ALLOWANCE Traffic Camera Hardware		8.000		
			EACH	0.000	0.00	
			4,280.00000	8.000		34,240.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0022

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0915		MATERIAL ALLOWANCE Traffic Camera Hardware		2.000		
			EACH	0.000	0.00	
			2,056.00000	2.000		4,112.00
0915		MATERIAL ALLOWANCE Traffic Camera Hardware		2.000		
			EACH	0.000	0.00	
			764.80000	2.000		1,529.60
0915		MATERIAL ALLOWANCE Traffic Camera Hardware		2.000		
			EACH	0.000	0.00	
			7.00000	2.000		14.00
0915		MATERIAL ALLOWANCE Traffic Camera Hardware		8.000		
			EACH	0.000	0.00	
			34.00000	8.000		272.00
0915		MATERIAL ALLOWANCE Traffic Camera Hardware		2.000		
			EACH	0.000	0.00	
			55.00000	2.000		110.00
0920	614-81125	*Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm)	1.000	0.500		
			EACH	0.000	0.00	
			15,500.00000	0.500		7,750.00
0925	614-81130	*Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			16,500.00000	0.000		0.00
0925		MATERIAL ALLOWANCE Signal Pole		1.000		
			EACH	0.000	0.00	
			9,829.00000	1.000		9,829.00
0930	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	2.000	0.500		
			EACH	0.000	0.00	
			18,100.00000	0.500		9,050.00
0930		MATERIAL ALLOWANCE Signal Pole		1.500		
			EACH	0.000	0.00	
			11,214.00000	1.500		16,821.00
0935	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	2.000	0.500		
			EACH	0.000	0.00	
			18,100.00000	0.500		9,050.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0022

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0935		MATERIAL ALLOWANCE Signal Pole		1.000		
			EACH	0.000	0.00	
			11,291.00000	1.000		11,291.00
0940	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	0.500		
			EACH	0.000	0.00	
			18,500.00000	0.500		9,250.00
0945	614-81165	*Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	2.000	1.000		
			EACH	0.000	0.00	
			27,000.00000	1.000		27,000.00
0945		MATERIAL ALLOWANCE Signal Pole		1.000		
			EACH	0.000	0.00	
			17,597.00000	1.000		17,597.00
0950	614-81175	*Traffic Signal-Light Pole Steel (1-75 Foot Mast Arm)	1.000	0.500		
			EACH	0.000	0.00	
			31,000.00000	0.500		15,500.00
0950		MATERIAL ALLOWANCE Signal Pole		0.500		
			EACH	0.000	0.00	
			20,975.00000	0.500		10,487.50
0955	614-86800	*Uninterrupted Power Supply	1.000	0.000		
			EACH	0.000	0.00	
			8,300.00000	0.000		0.00
0960	614-87011	*Fiber Optic Cable (Single Mode) (24 Fiber)	25.000	0.000		
			LF	0.000	0.00	
			23.50000	0.000		0.00
0965	614-87524	*Splice Fiber Optic Cable (24 Strand)	2.000	0.000		
			EACH	0.000	0.00	
			2,560.00000	0.000		0.00
0970	615-21203	12 Inch Slide Headgate (3 Foot Frame)	2.000	0.000		
			EACH	0.000	0.00	
			10,300.00000	0.000		0.00
0971	615-65005	Irrig Diversion Str	1.000	0.000		
			L S	0.000	0.00	
			35,000.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 24
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0975	615-50000	Parshall Measuring Flume	1.000	1.000		
			EACH	0.000	0.00	
			5,900.00000	1.000		5,900.00
0977	619-50640	8 In Plastic Pipe	135.000	135.000		
			LF	0.000	0.00	
			107.00000	135.000		14,445.00
0980	621-00450	*Detour Pavement	3,000.000	1,355.000		
			SY	0.000	0.00	
			76.00000	1,355.000		102,980.00
0985	624-20300	*Detour Drainage Pipe (Class 0)	200.000	89.000		
			LF	0.000	0.00	
			53.00000	89.000		4,717.00
0990	625-00000	*Construction Surveying	1.000	0.450		
			L S	0.011	1,375.00	
			125,000.00000	0.461		57,625.00
0992	625-00001	Const Surveying (Hour)	150.000	86.700		
			HOUR	0.000	0.00	
			138.00000	86.700		11,964.60
0995	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			1,100,000.00000	1.000		1,100,000.00
1000	626-01000	*Public Information Services	1.000	0.696		
			L S	0.025	1,400.00	
			56,000.00000	0.721		40,376.00
1005	627-00005	*Epoxy Pavement Marking	232.000	0.000		
			GAL	0.000	0.00	
			136.00000	0.000		0.00
1010	627-00011	*Pavement Marking Paint (Waterborne)	1,060.000	254.000		
			GAL	102.000	8,058.00	
			79.00000	356.000		28,124.00
1015	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	2,011.000	0.000		
			SF	0.000	0.00	
			17.50000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 25
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1020	627-30205	*Thermoplastic Pavement Marking (Word-Symbol)	1,203.000	0.000		
			SF	0.000	0.00	
			17.25000	0.000		0.00
1025	627-30210	*Thermoplastic Pavement Marking (Xwalk-Stopline)	2,051.000	0.000		
			SF	0.000	0.00	
			14.75000	0.000		0.00
1030	629-01001	*Survey Monument (Type 1)	32.000	0.000		
			EACH	0.000	0.00	
			560.00000	0.000		0.00
1035	630-00000	*Flagging	20,000.000	14,154.000		
			HOUR	882.500	19,415.00	
			22.00000	15,036.500		330,803.00
1040	630-00007	*Traffic Control Inspection	325.000	266.000		
			DAY	11.000	1,276.00	
			116.00000	277.000		32,132.00
1045	630-00012	*Traffic Control Management	643.000	367.000		
			DAY	17.000	12,070.00	
			710.00000	384.000		272,640.00
1050	630-00015	*Uniformed Traffic Control Coordination	0.000	0.000		
			HOUR	0.000	0.00	
			105.00000	0.000		0.00
1055	630-80001	*Flashing Beacon (Portable)	6.000	3.000		
			EACH	0.000	0.00	
			740.00000	3.000		2,220.00
1060	630-80335	*Barricade (Type 3 M-A) (Temporary)	26.000	13.000		
			EACH	0.000	0.00	
			120.00000	13.000		1,560.00
1065	630-80341	*Construction Traffic Sign (Panel Size A)	108.000	51.000		
			EACH	2.000	178.00	
			89.00000	53.000		4,717.00
1070	630-80342	*Construction Traffic Sign (Panel Size B)	125.000	62.000		
			EACH	0.500	68.00	
			136.00000	62.500		8,500.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 26
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1075	630-80344	*Construction Traffic Sign (Special)	408.000	202.000		
			SF	2.000	29.00	
			14.50000	204.000		2,958.00
1080	630-80353	*Vertical Panel (With Light) (Flashing)	42.000	21.000		
			EACH	0.000	0.00	
			140.00000	21.000		2,940.00
1085	630-80355	*Portable Message Sign Panel	4.000	2.000		
			EACH	0.000	0.00	
			10,500.00000	2.000		21,000.00
1086	630-80359	Port Mesg Panel	20.000	20.000		
			DAY	0.000	0.00	
			165.00000	20.000		3,300.00
1090	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	0.500		
			EACH	0.000	0.00	
			2,400.00000	0.500		1,200.00
1095	630-80360	*Drum Channelizing Device	640.000	320.000		
			EACH	0.000	0.00	
			60.00000	320.000		19,200.00
1100	630-80363	*Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			145.00000	0.000		0.00
1105	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	58.000	29.000		
			EACH	0.000	0.00	
			148.00000	29.000		4,292.00
1110	630-80370	Concrete Barrier (Temporary)	2,064.000	1,032.000		
			LF	0.000	0.00	
			36.00000	1,032.000		37,152.00
1115	630-80380	*Traffic Cone	200.000	97.000		
			EACH	0.000	0.00	
			14.50000	97.000		1,406.50
1120	630-85011	*Impact Attenuator (Temporary)	250.000	0.000		
			DAY	0.000	0.00	
			77.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 27
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1125	630-86810	*Traffic Signal (Temporary)	3.000	1.000		
			EACH	0.000	0.00	
			31,000.00000	1.000		31,000.00
1126	900-00006	Added Item (Dollar)/ Price Reduction Overweight	-102.000	-102.000		
			DOL	0.000	0.00	
			1.00000	-102.000		-102.00
1127	900-00006	Added Item (Dollar)/ Price Reduction ABC (Cl 6)	-8,078.400	-8,078.400		
			DOL	0.000	0.00	
			1.00000	-8,078.400		-8,078.40
1128	900-00006	Added Item (Dollar)/ Price Reduction Working Time Violation	-900.000	-900.000		
			DOL	0.000	0.00	
			1.00000	-900.000		-900.00
1129	900-00006	Added Item (Dollar)/ Price Reduction Concrete	-1,515.300	-1,515.300		
			DOL	-967.680	-967.68	
			1.00000	-2,482.980		-2,482.98
1130	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1135	700-70011	F/A Partnering	1,425.000	1,425.000		
			F A	0.000	0.00	
			1.00000	1,425.000		1,425.00
1140	700-70012	F/A Asphalt Pavement Incentive	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1145	700-70013	F/A Concrete Pavement Incentive	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1150	700-70016	F/A Fuel Cost Adjustment	20,000.000	-363.150		
			F A	131.960	131.96	
			1.00000	-231.190		-231.19
1155	700-70018	F/A Roadway Smoothness Incentive	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 28
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1159	700-70015	F/A Mobilization Extra Work	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1160	700-70019	F/A Asphalt Cement Cost Adjustment	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1161	700-70034	F/A Extra Work 30 Inch RCP (Jacked)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1162	700-70034	F/A Extra Work Dewatering	8,287.520	8,287.520		
			F A	0.000	0.00	
			1.00000	8,287.520		8,287.52
1163	700-70034	F/A Extra Work Stabilization	19,124.840	19,124.840		
			F A	0.000	0.00	
			1.00000	19,124.840		19,124.84
1165	700-70042	F/A Railroad Flagging	30,000.000	12,091.250		
			F A	0.000	0.00	
			1.00000	12,091.250		12,091.25
1170	700-70082	F/A Furnish & Install Electrical Service	10,000.000	7,146.830		
			F A	0.000	0.00	
			1.00000	7,146.830		7,146.83
1175	700-70155	F/A Pavement Surface Course Maintenance	10,000.000	4,366.380		
			F A	0.000	0.00	
			1.00000	4,366.380		4,366.38
1180	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1181	700-70034	*F/A Soil Testing	1,493.330	1,493.330		
			F A	0.000	0.00	
			1.00000	1,493.330		1,493.33
1182	700-70034	F/A Utilities	5,137.250	5,137.250		
			F A	0.000	0.00	
			1.00000	5,137.250		5,137.25

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/18/2017

ESTIMATE NO: 0022

08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1183	700-70034	F/A Storm Sewer	5,415.060	5,415.060		
			F A	0.000	0.00	
			1.00000	5,415.060		5,415.06
1185	700-70594	F/A DRB Standing Committee	20,000.000	12,775.000		
			F A	0.000	0.00	
			1.00000	12,775.000		12,775.00
1188	900-00007	Added Item (Each)/ Inlet Type D Close Mesh Grate	14.000	10.000		
			EACH	0.000	0.00	
			375.00000	10.000		3,750.00
1191	900-00006	Added Item (Dollar)/ Work Suspension Delay	63,794.110	63,794.110		
			DOL	0.000	0.00	
			1.00000	63,794.110		63,794.11
1192	900-00006	Added Item (Dollar)/ Increased costs for Materials	12,981.560	12,981.560		
			DOL	0.000	0.00	
			1.00000	12,981.560		12,981.56
			CAT 0200	CURRENT AMT	\$ 21,368,185.03 \$	772,719.65 \$12,393,754.17
CAT NO0300 STRUCTURES						
1190	206-00000	Structure Excavation	3,767.000	728.000		
			CY	0.000	0.00	
			21.00000	728.000		15,288.00
1195	206-00100	*Structure Backfill (Class 1)	1,755.000	1,577.000		
			CY	178.000	8,722.00	
			49.00000	1,755.000		85,995.00
1200	206-00360	*Mechanical Reinforcement of Soil	1,316.000	818.000		
			CY	0.000	0.00	
			26.00000	818.000		21,268.00
1205	502-11284	*Steel Piling (HP 12x84)	602.000	602.000		
			LF	0.000	0.00	
			231.00000	602.000		139,062.00
1210	503-00036	*Drilled Caisson (36 Inch)	533.000	533.000		
			LF	0.000	0.00	
			350.00000	533.000		186,550.00

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 30
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
1211	503-00036	Drilled Caisson (36 In) Price Adjust - Add'l Depth	60.000	60.000		
			LF	0.000	0.00	
			402.50000	60.000		24,150.00
1215	504-04410	*Block Facing	3,886.000	3,886.000		
			SF	0.000	0.00	
			33.25000	3,886.000		129,209.50
1220	504-04420	*Precast Panel Facing	8,269.000	8,269.000		
			SF	0.000	0.00	
			33.00000	8,269.000		272,877.00
1225	514-00000	*Pipe Railing	589.000	0.000		
			LF	0.000	0.00	
			165.00000	0.000		0.00
1225		MATERIAL ALLOWANCE Railing Hardware		589.000		
			LF	0.000	0.00	
			98.21000	589.000		57,845.69
1230	601-03000	*Concrete Class D	174.900	109.600		
			CY	65.300	71,830.00	
			1,100.00000	174.900		192,390.00
1235	601-40400	*Structural Concrete Stain	1,838.000	0.000		
			SY	0.000	0.00	
			17.00000	0.000		0.00
1240	602-00020	*Reinforcing Steel (Epoxy Coated)	15,089.000	5,576.440		
			LB	4,459.000	4,904.90	
			1.10000	10,035.440		11,038.98
1245	614-85130	*Impact Attenuator (Quadguard II)	1.000	0.000		
			EACH	0.000	0.00	
			25,000.00000	0.000		0.00
1245		MATERIAL ALLOWANCE Impact Attenuator		1.000		
			EACH	0.000	0.00	
			16,790.00000	1.000		16,790.00
			CAT 0300	CURRENT AMT	\$ 1,313,585.40 \$	85,456.90 \$ 1,152,464.17

CONTID: C12372R
 PCN: 12372R-BID
 PROJECT: STA2873-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 31
 ESTIMATE RUN 12/18/2017
 08:53:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1250	620-00005	Field Office (Special)	1.000	1.000		
			EACH	0.000	0.00	
			135,000.00000	1.000		135,000.00
1255	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			45,000.00000	1.000		45,000.00
1260	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			2,100.00000	2.000		4,200.00
			CAT 0400	CURRENT AMT	\$ 184,200.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 22,865,970.43	\$ 858,176.55
					\$ 13,730,418.34	