

ESTIMATE SUMMARY

10:48:39

CONTID: C12394

ESTIMATE NO: 0005 PROG

SPEC YR: 1999

PCN: 12394-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:
2.5 Mi N of SH 165/I25

TIME CHARGED: 134.5 DAYS
PERCENT TIME: 60.04

TIME ALLOW:
ORIG TIME ALLOW:

224 WORK DAYS
200 WORK DAYS

PROJECT NO: BR 0251-151
2.5 MI N OF SH 165/I25
NAME OF ROAD: I25
PROJECT COUNTIES: PUEBLO

CONTRACTOR:
LAWRENCE CONSTRUCTION COMPANY
9002 N. MOORE RD.

PAY PERIOD ENDING 11/08/2002 DATE TIME STARTED 04/15/2002
DATE LET 03/07/2002 DATE WORK BEGAN
DATE AWARDED 03/19/2002 DATE TIME STOPPED 10/14/2003
DATE CONTRACT EXECUTED 04/01/2002 DATE ACCEPTED 10/14/2003
DATE NOTICE TO PROCEED 04/15/2002

LITTLETON CO 80125 303-791-5642

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,170,024.45 PARTICIPATING	\$ 378,575.52	\$ 142,129.23
AWARD PROJECT AMT:	\$ 1,253,905.03 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	32.36% TOTAL EARNINGS	378,575.52	142,129.23
FUNDS AVAILABLE:	\$ 791,448.93 STOCKPILED MATERIALS	64,779.71	1,159.69
	GROSS EARNINGS	443,355.23	143,288.92
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-3,607.22	-1,490.87
	SECURITIES ENCUMBERED	3,607.22	1,490.87
	NET EARNINGS	443,355.23	143,288.92
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	443,355.23	143,288.92
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 143,288.92

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12394
 PCN: 12394-BID
 PROJECT: BR 0251-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

ESTIMATE RUN 11/08/2002

10:48:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			7,116.62000	1.000		7,116.62
0010	202-00090	REMOVAL OF DELINEATOR	0.000	0.000		
			EACH	0.000	0.00	
			6.51000	0.000		0.00
0015	202-00220	*REMOVAL OF ASPHALT MAT	0.000	0.000		
			SY	0.000	0.00	
			2.46000	0.000		0.00
0020	202-00245	*REMOVAL OF ASPHALT MAT (PLANING)	0.000	0.000		
			TON	0.000	0.00	
			10.85000	0.000		0.00
0025	202-00250	*REMOVAL OF PAVEMENT MARKING	1,811.000	491.000		
			SF	0.000	0.00	
			1.52000	491.000		746.32
0030	202-00810	REMOVAL OF GROUND SIGN	2.000	0.000		
			EACH	0.000	0.00	
			43.40000	0.000		0.00
0035	202-01000	*REMOVAL OF FENCE	146.000	0.000		
			LF	0.000	0.00	
			0.54000	0.000		0.00
0040	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	0.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
0045	202-01300	*REMOVAL OF END ANCHORAGE	0.000	0.000		
			EACH	0.000	0.00	
			130.19000	0.000		0.00
0050	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	0.000	0.000		
			CY	0.000	0.00	
			7.51000	0.000		0.00
0055	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	0.000	0.000		
			CY	0.000	0.00	
			9.62000	0.000		0.00

CONTID: C12394
 PCN: 12394-BID
 PROJECT: BR 0251-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 11/08/2002
 10:48:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	207-00205	TOPSOIL	490.000	0.000		
			CY	0.000	0.00	
			12.74000	0.000		0.00
0065	208-00011	EROSION BALES (WEED FREE)	0.000	0.000		
			EACH	0.000	0.00	
			9.31000	0.000		0.00
0070	208-00020	*SILT FENCE	0.000	550.000		
			LF	0.000	0.00	
			1.90000	550.000		1,045.00
0075	210-00810	RESET GROUND SIGN	1.000	0.000		
			EACH	0.000	0.00	
			141.04000	0.000		0.00
0080	212-00006	*SEEDING (NATIVE)	1.750	0.000		
			ACRE	0.000	0.00	
			899.38000	0.000		0.00
0085	213-00000	*MULCHING	1.750	0.000		
			ACRE	0.000	0.00	
			747.49000	0.000		0.00
0090	213-00061	*MULCH TACKIFIER	350.000	0.000		
			LB	0.000	0.00	
			4.22000	0.000		0.00
0095	216-00030	*SOIL RETENTION BLANKET (SPECIAL)	1,050.000	0.000		
			SY	0.000	0.00	
			3.74000	0.000		0.00
0100	304-06007	AGGREGATE BASE COURSE (CLASS 6)	64.000	0.000		
			CY	0.000	0.00	
			36.18000	0.000		0.00
0105	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	0.000	0.000		
			TON	0.000	0.00	
			117.06000	0.000		0.00
0110	403-33851	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			51.15000	0.000		0.00

CONTID: C12394
 PCN: 12394-BID
 PROJECT: BR 0251-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 11/08/2002
 10:48:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	0.000	0.000		
			GAL	0.000	0.00	
			1.95000	0.000		0.00
0120	603-10120	12 INCH CORRUGATED STEEL PIPE	0.000	0.000		
			LF	0.000	0.00	
			29.79000	0.000		0.00
0125	604-00305	INLET TYPE C (5 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			1,534.56000	0.000		0.00
0130	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	0.000	0.000		
			LF	0.000	0.00	
			12.15000	0.000		0.00
0135	606-01340	*END ANCHORAGE TYPE 3D	0.000	0.000		
			EACH	0.000	0.00	
			488.20000	0.000		0.00
0140	606-01370	*TRANSITION TYPE 3G	0.000	0.000		
			EACH	0.000	0.00	
			829.94000	0.000		0.00
0145	606-01380	*TRANSITION TYPE 3H	0.000	0.000		
			EACH	0.000	0.00	
			482.78000	0.000		0.00
0150	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	0.000	0.000		
			EACH	0.000	0.00	
			1,247.63000	0.000		0.00
0155	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	778.000	0.000		
			LF	0.000	0.00	
			1.36000	0.000		0.00
0160	607-11525	*FENCE (PLASTIC)	234.000	234.000		
			LF	0.000	0.00	
			1.90000	234.000		444.60
0165	607-60120	*20 FOOT GATE	2.000	0.000		
			EACH	0.000	0.00	
			379.71000	0.000		0.00

CONTID: C12394
 PCN: 12394-BID
 PROJECT: BR 0251-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 11/08/2002
 10:48:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	612-00001	DELINEATOR (TYPE I)	0.000	0.000		
			EACH	0.000	0.00	
			18.44000	0.000		0.00
0175	612-00003	DELINEATOR (TYPE III)	0.000	0.000		
			EACH	0.000	0.00	
			21.70000	0.000		0.00
0180	614-00011	SIGN PANEL (CLASS I)	2.000	0.000		
			SF	0.000	0.00	
			14.10000	0.000		0.00
0185	614-00200	STEEL SIGN POST (U-2)	9.000	0.000		
			LF	0.000	0.00	
			10.85000	0.000		0.00
0190	625-00000	*CONSTRUCTION SURVEYING	1.000	0.350		
			L S	0.000	0.00	
			21,697.85000	0.350		7,594.25
0195	625-00001	CONSTRUCTION SURVEYING (HOURLY)	8.000	0.000		
			HOURLY	0.000	0.00	
			103.06000	0.000		0.00
0200	626-00000	*MOBILIZATION	1.000	0.500		
			L S	0.100	5,500.00	
			55,000.00000	0.600		33,000.00
0205	627-00005	*EPOXY PAVEMENT MARKING	0.000	0.000		
			GAL	0.000	0.00	
			271.22000	0.000		0.00
0210	627-00025	*4 INCH PAVEMENT MARKING TAPE (REMOVABLE)	0.000	495.000		
			LF	0.000	0.00	
			2.17000	495.000		1,074.15
0215	627-00026	*8 IN PAVEMENT MARKING TAPE (REMOVABLE)	0.000	0.000		
			LF	0.000	0.00	
			4.34000	0.000		0.00
0220	630-00007	*TRAFFIC CONTROL INSPECTION	361.000	155.000		
			DAY	31.000	1,513.42	
			48.82000	186.000		9,080.52

CONTID: C12394
 PCN: 12394-BID
 PROJECT: BR 0251-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 11/08/2002
 10:48:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	630-00012	*TRAFFIC CONTROL MANAGEMENT	30.000	6.000		
			DAY	0.000	0.00	
			433.96000	6.000		2,603.76
0230	630-80338	*BARRICADE (TYPE 3 M-D) (TEMPORARY)	1.000	0.500		
			EACH	0.000	0.00	
			133.44000	0.500		66.72
0235	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	16.000	13.000		
			EACH	0.000	0.00	
			33.63000	13.000		437.19
0240	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	31.000	8.500		
			EACH	0.000	0.00	
			32.55000	8.500		276.68
0245	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	24.000	4.000		
			EACH	0.000	0.00	
			35.80000	4.000		143.20
0250	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	0.500		
			EACH	0.000	0.00	
			4,285.33000	0.500		2,142.67
0255	630-80360	*DRUM CHANNELIZING DEVICE	0.000	20.000		
			EACH	0.000	0.00	
			37.97000	20.000		759.40
0260	630-80370	CONCRETE BARRIER (TEMPORARY)	0.000	360.000		
			LF	0.000	0.00	
			27.58000	360.000		9,928.80
0265	630-80380	*TRAFFIC CONE	75.000	37.500		
			EACH	0.000	0.00	
			7.59000	37.500		284.63
0270	630-80401	*DELINEATOR (TYPE I) (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			20.61000	0.000		0.00
0275	630-80402	*DELINEATOR (TYPE II) (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			18.44000	0.000		0.00

CONTID: C12394
 PCN: 12394-BID
 PROJECT: BR 0251-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 11/08/2002
 10:48:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	630-80403	*DELINEATOR (TYPE III) (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			21.70000	0.000		0.00
0285	630-85006	IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	0.000	0.500		
			EACH	0.000	0.00	
			3,796.13000	0.500		1,898.07
0290	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0295	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0300	700-70020	F/A ON-THE-JOB TRAINEE	973.200	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0305	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0310	700-70025	F/A QUALITY INCENTIVE PAYMENT	-3,056.040	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0315	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0460	630-80344	CONST TRAF SIGN (SPEC)	200.000	100.000		
			SF	0.000	0.00	
			19.00000	100.000		1,900.00
0465	630-80001	FLASH BEACON (PORT)	4.000	2.000		
			EACH	0.000	0.00	
			275.00000	2.000		550.00
0470	630-80359	PORT MESG PANEL	28.000	14.000		
			DAY	0.000	0.00	
			165.00000	14.000		2,310.00

CONTID: C12394
 PCN: 12394-BID
 PROJECT: BR 0251-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 11/08/2002

ESTIMATE NO: 0005

10:48:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0475	607-00005	END POST END POST	7.000	0.000		
			EACH	0.000	0.00	
			104.50000	0.000		0.00
0480	607-00010	CORNER AND LINE BR POST CORNER AND LINE BRACE POST	1.000	0.000		
			EACH	0.000	0.00	
			121.00000	0.000		0.00
0485	202-00026	REM S AND D PAVE 0485-REMOVAL OF SLOPE AND DITCH PAVING	50.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0490	507-00000	CONC S AND D PAVE 0490- SLOPE AND DITCH PAVING	10.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
0495	206-00065	STR BKFL (FLOW-FILL) 0495- STRUCTURAL BACKFILL (FLOW-FILL)	24.000	0.000		
			CY	0.000	0.00	
			107.00000	0.000		0.00
0500	202-00245	REM ASPHALT MAT (PLANING) 0500-REMOVAL OF ASPHALT MAT (PLANING)	152.000	0.000		
			TON	0.000	0.00	
			71.19000	0.000		0.00
			CAT 0200	CURRENT AMT \$	174,681.49 \$	7,013.42 \$
						83,402.58
CAT NO0300 STRUCTURE STR. NO. M-17-B						
0320	202-00400	REMOVAL OF BRIDGE	1.000	0.500		
			EACH	0.000	0.00	
			22,219.47000	0.500		11,109.74
0325	202-00502	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	71.000	12.000		
			CY	0.000	0.00	
			164.76000	12.000		1,977.12
0330	206-00000	STRUCTURE EXCAVATION	2,270.000	780.000		
			CY	0.000	0.00	
			3.56000	780.000		2,776.80
0335	206-00100	STRUCTURE BACKFILL (CLASS 1)	860.000	0.000		
			CY	0.000	0.00	
			20.20000	0.000		0.00

CONTID: C12394
 PCN: 12394-BID
 PROJECT: BR 0251-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9
 ESTIMATE RUN 11/08/2002
 10:48:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0300	STRUCTURE STR. NO. M-17-B				
0340	206-00200	STRUCTURE BACKFILL (CLASS 2)	457.000	96.000		
			CY	0.000	0.00	
			9.88000	96.000		948.48
0345	206-00360	MECHANICAL REINFORCEMENT OF SOIL	860.000	0.000		
			CY	186.000	3,892.98	
			20.93000	186.000		3,892.98
0345		MATERIAL ALLOWANCE MECHANICAL REINFORCEMENT OF SOIL		684.000		
			CY	-186.000	-1,835.82	
			9.87000	498.000		4,915.26
0350	250-00100	*ENVIRONMENTAL HEALTH AND SAFETY	1.000	0.500		
			L S	0.000	0.00	
			2,158.29000	0.500		1,079.15
0355	403-33851	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			51.15000	0.000		0.00
0360	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	3,391.000	0.000		
			SY	0.000	0.00	
			2.24000	0.000		0.00
0360		MATERIAL ALLOWANCE EROSION CONTROL (GEOTEXTILE CL A)		2,149.682		
			SY	0.000	0.00	
			0.85000	2,149.682		1,827.23
0365	502-11057	STEEL PILING (HP 10X57)	530.000	530.000		
			LF	0.000	0.00	
			17.78000	530.000		9,423.40
0365		MATERIAL ALLOWANCE HP 10" X 57		0.000		
			LF	0.000	0.00	
			11.86500	0.000		0.00
0370	502-11274	STEEL PILING (HP 12X74)	795.000	385.000		
			LF	0.000	0.00	
			21.53000	385.000		8,289.05
0370		MATERIAL ALLOWANCE HP 12X74		349.000		
			LF	0.000	0.00	
			15.29300	349.000		5,337.26

CONTID: C12394
 PCN: 12394-BID
 PROJECT: BR 0251-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10
 ESTIMATE RUN 11/08/2002
 10:48:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE STR. NO. M-17-B						
0375	506-00100	RIPRAP (GABIONS)	73.000	0.000		
			CY	0.000	0.00	
			164.76000	0.000		0.00
0380	506-00209	RIPRAP (9 INCH)	0.000	0.000		
			CY	0.000	0.00	
			30.75000	0.000		0.00
0385	506-00218	RIPRAP (18 INCH)	1,399.000	240.000		
			CY	396.000	12,177.00	
			30.75000	636.000		19,557.00
0390	506-00230	RIPRAP (30 IN)	1,364.000	207.000		
			CY	0.000	0.00	
			30.75000	207.000		6,365.25
0395	513-00690	BRIDGE DRAIN (SPECIAL)	1.000	0.000		
			EACH	1.000	1,928.44	
			1,928.44000	1.000		1,928.44
0400	515-00120	*WATERPROOFING (MEMBRANE)	699.000	0.000		
			SY	0.000	0.00	
			9.57000	0.000		0.00
0405	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	107.000	0.000		
			LF	0.000	0.00	
			92.28000	0.000		0.00
0405		MATERIAL ALLOWANCE EXPANSION JOINT DEVICE TY 4		107.000		
			LF	0.000	0.00	
			66.00000	107.000		7,062.00
0410	601-01050	CONCRETE CLASS B (WALL)	97.300	83.300		
			CY	0.000	0.00	
			267.00000	83.300		22,241.10
0415	601-03040	CONCRETE CLASS D (BRIDGE)	0.000	0.000		
			CY	0.000	0.00	
			250.00000	0.000		0.00
0415		MATERIAL ALLOWANCE PRECAST PRESTRESS DECK PANELS		399.002		
			CY	-399.002	-8,235.00	
			20.63900	0.000		0.00

CONTID: C12394
 PCN: 12394-BID
 PROJECT: BR 0251-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 11
 ESTIMATE RUN 11/08/2002
 10:48:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE STR. NO. M-17-B						
0420	602-00000	REINFORCING STEEL	21,960.000	6,571.000		
			LB	0.000	0.00	
			0.46000	6,571.000		3,022.66
0420		MATERIAL ALLOWANCE BLACK REBAR INV. 19153 B AND 19939 B		0.000		
			LB	8,443.991	1,883.01	
			0.22300	8,443.991		1,883.01
0420		MATERIAL ALLOWANCE BLACK REBAR INV. 22368 B AND 22369 B		0.000		
			LB	0.000	0.00	
			0.22300	0.000		0.00
0425	602-00020	REINFORCING STEEL (EPOXY COATED)	64,794.000	4,229.000		
			LB	17,264.000	9,322.56	
			0.54000	21,493.000		11,606.22
0425		MATERIAL ALLOWANCE EPOXY REBAR		0.000		
			LB	0.000	0.00	
			0.29400	0.000		0.00
0425		MATERIAL ALLOWANCE EPOXY REBAR		0.000		
			LB	5,450.986	1,602.59	
			0.29400	5,450.986		1,602.59
0425		MATERIAL ALLOWANCE EPOXY REBAR		0.000		
			LB	0.000	0.00	
			0.29300	0.000		0.00
0430	606-11030	BRIDGE RAIL TYPE 10M	334.000	0.000		
			LF	0.000	0.00	
			66.50000	0.000		0.00
0430		MATERIAL ALLOWANCE BRIDGE RAIL TY 10M		334.000		
			LF	0.000	0.00	
			32.90000	334.000		10,988.60
0435	613-00200	2 INCH ELECTRICAL CONDUIT	342.000	0.000		
			LF	0.000	0.00	
			6.51000	0.000		0.00
0440	618-00172	*PRESTRESSED CONCRETE I (BT72)	503.000	250.000		
			LF	0.000	0.00	
			152.34000	250.000		38,085.00

CONTID: C12394
 PCN: 12394-BID
 PROJECT: BR 0251-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0005

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE STR. NO. M-17-B						
0440		MATERIAL ALLOWANCE PRESTRESS CONC I (BT72)		252.999		
			LF	0.000	0.00	
			92.56500	252.999		23,418.85
0510	403-33841	HBP (GR S) (100) (PG 64-22) -OIL CHANGE PHASE I	56.000	0.000		
			TON	0.000	0.00	
			51.15000	0.000		0.00
0515	403-33841	HBP (GR S) (100) (PG 64-22) -OIL CHANGE PHASE II	59.000	0.000		
			TON	0.000	0.00	
			45.55000	0.000		0.00
			CAT 0300	CURRENT AMT \$	411,346.78 \$	20,735.76 \$
						199,337.19
CAT NO0301 VALUE ENGINEERING						
0505	403-33841	HBP (GR S) (100) (PG 64-22) -OIL CHANGE PHASE I	415.000	0.000		
			TON	0.000	0.00	
			51.15000	0.000		0.00
0520	403-33841	HBP (GR S) (100) (PG 64-22) -OIL CHANGE PHASE II	45.110	0.000		
			TON	0.000	0.00	
			45.55000	0.000		0.00
3011	202-00090	REM DELINEATOR VALUE ENGINEERING	15.000	0.000		
			EACH	7.000	45.57	
			6.51000	7.000		45.57
3012	202-00220	*REMOVAL OF ASPHALT MAT VALUE ENGINEERING	862.000	0.000		
			SY	563.000	1,384.98	
			2.46000	563.000		1,384.98
3013	202-01130	*REMOVAL OF GUARDRAIL TYPE 3 VALUE ENGINEERING	550.000	225.000		
			LF	0.000	0.00	
			3.25000	225.000		731.25
3014	202-01300	*REMOVAL OF END ANCHORAGE VALUE ENGINEERING	7.000	3.000		
			EACH	0.000	0.00	
			130.19000	3.000		390.57
3015	203-00010	UNCL EXCAV (CIP) VALUE ENGINEERING	1,162.000	0.000		
			CY	0.000	0.00	
			7.51000	0.000		0.00

CONTID: C12394
 PCN: 12394-BID
 PROJECT: BR 0251-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 13
 ESTIMATE RUN 11/08/2002
 10:48:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 VALUE ENGINEERING						
3016	208-00011	EROSION BALES (WEED FREE) VALUE ENGINEERING	0.000	0.000		
			EACH	0.000	0.00	
			9.31000	0.000		0.00
3017	208-00020	SILT FENCE VALUE ENGINEERING	550.000	0.000		
			LF	0.000	0.00	
			1.90000	0.000		0.00
3018	210-00810	RES GROUND SIGN VALUE ENGINEERING	18.000	18.000		
			EACH	0.000	0.00	
			141.04000	18.000		2,538.72
3019	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT) VALUE ENGINEERING	43.070	0.000		
			TON	0.000	0.00	
			117.06000	0.000		0.00
3020	403-33851	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-28) VALUE ENGINEERING	160.580	0.000		
			TON	0.000	0.00	
			51.15000	0.000		0.00
3021	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING) VALUE ENGINEERING	15.000	0.000		
			GAL	0.000	0.00	
			1.95000	0.000		0.00
3022	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING) VALUE ENGINEERING	625.000	0.000		
			LF	0.000	0.00	
			12.15000	0.000		0.00
3023	606-01340	*END ANCHORAGE TYPE 3D VALUE ENGINEERING	1.000	0.000		
			EACH	0.000	0.00	
			488.20000	0.000		0.00
3024	606-01370	*TRANSITION TYPE 3G VALUE ENGINEERING	2.000	0.000		
			EACH	0.000	0.00	
			829.94000	0.000		0.00
3025	606-01380	*TRANSITION TYPE 3H VALUE ENGINEERING	2.000	0.000		
			EACH	0.000	0.00	
			482.78000	0.000		0.00
3026	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL) VALUE ENGINEERING	2.000	0.000		
			EACH	0.000	0.00	
			1,247.63000	0.000		0.00

CONTID: C12394
 PCN: 12394-BID
 PROJECT: BR 0251-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 14
 ESTIMATE RUN 11/08/2002
 10:48:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 VALUE ENGINEERING						
3027	612-00001	DELIN (TY I) VALUE ENGINEERING	24.000	0.000		
			EACH	0.000	0.00	
			18.44000	0.000		0.00
3028	612-00003	DELIN (TY III) VALUE ENGINEERING	3.000	0.000		
			EACH	0.000	0.00	
			21.70000	0.000		0.00
3029	627-00005	*EPOXY PAVEMENT MARKING VALUE ENGINEERING	18.000	0.000		
			GAL	0.000	0.00	
			271.22000	0.000		0.00
3030	627-00025	*4 INCH PAVEMENT MARKING TAPE (REMOVABLE) VALUE ENGINEERING	4,873.000	1,099.000		
			LF	0.000	0.00	
			2.17000	1,099.000		2,384.83
3031	630-80360	DRUM CHANNEL DEV VALUE ENGINEERING	49.000	0.000		
			EACH	0.000	0.00	
			37.97000	0.000		0.00
3032	630-80370	CONC BARRIER (TEMP) VALUE ENGINEERING	720.000	0.000		
			LF	0.000	0.00	
			27.58000	0.000		0.00
3033	630-85006	IMPACT ATTEN (SAND FILL) (TEMP) VALUE ENGINEERING	1.000	0.000		
			EACH	0.000	0.00	
			3,796.13000	0.000		0.00
9001	206-01750	SHORING VALUE ENGINEERING	1.000	0.000		
			L S	0.500	10,432.00	
			20,864.00000	0.500		10,432.00
9002	601-03040	CONC CL D (BRIDGE) VALUE ENGINEERING	399.000	30.000		
			CY	147.000	61,593.00	
			419.00000	177.000		74,163.00
9002		MATERIAL ALLOWANCE PRECAST PRESTRESS DECK PANELS		0.000		
			CY	222.000	4,954.37	
			22.31700	222.000		4,954.37
9002		MATERIAL ALLOWANCE FORM SAVERS CONNECT 20009E/19939B		0.000		
			CY	222.000	2,790.54	
			12.57000	222.000		2,790.54

CONTID: C12394
 PCN: 12394-BID
 PROJECT: BR 0251-151

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 15
 ESTIMATE RUN 11/08/2002
 10:48:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 VALUE ENGINEERING						
9003	626-00100	MOBILIZATION (W/O AUTOPAY) VALUE ENGINEERING	1.000	0.000		
			L S	0.500	34,339.28	
			68,678.56000	0.500		34,339.28
9004	900-00006	ADDED ITEM (DOLLAR)/ VALUE ENGINEERING	192,337.310	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	557,535.85 \$	115,539.74 \$
						134,155.11
CAT NO0400 CONSTRUCTION ENGINEERING						
0445	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			14,184.71000	1.000		14,184.71
0450	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			11,169.66000	1.000		11,169.66
0455	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			1,105.96000	1.000		1,105.96
			CAT 0400	CURRENT AMT \$	26,460.33 \$	0.00 \$
						26,460.33
PROJECT TOTAL			CURRENT AMT \$	1,170,024.45 \$	143,288.92 \$	443,355.21