

ESTIMATE SUMMARY

10:15:57

CONTID: C12460

ESTIMATE NO: 0012 PROG

SPEC YR: 2002

PCN: 12460-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 373.0 DAYS

TIME ALLOW: 5/1/2005 FIXED COMPLETION DATE

WEST OF LOVELAND

PERCENT TIME: 84.58

ORIG TIME ALLOW: 5/1/2005 FIXED COMPLETION DATE

PROJECT NO: BR 0341-051
 WEST OF LOVELAND
 NAME OF ROAD: 034A
 PROJECT COUNTIES: LARIMER

CONTRACTOR:

LAWRENCE CONSTRUCTION COMPANY
 9002 N. MOORE RD.

PAY PERIOD ENDING 02/22/2005 DATE TIME STARTED 02/16/2004
 DATE LET 11/06/2003 DATE WORK BEGAN
 DATE AWARDED 11/26/2003 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 12/18/2003 DATE ACCEPTED
 DATE NOTICE TO PROCEED 02/16/2004

LITTLETON CO 80125 303-791-5642

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,184,273.88 PARTICIPATING	\$ 2,488,060.19	\$ 107,628.33
AWARD PROJECT AMT: \$ 2,556,258.90 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 78.14% TOTAL EARNINGS	2,488,060.19	107,628.33
FUNDS AVAILABLE: \$ 696,213.69 STOCKPILED MATERIALS	0.00	-24,500.00
	GROSS EARNINGS	2,488,060.19
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-4,468.32	-752.48
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	2,483,591.87
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	2,483,591.87
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 82,375.85

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12460
 PCN: 12460-BID
 PROJECT: BR 0341-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 2
 ESTIMATE RUN 02/22/2005
 10:15:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
0010	202-00010	REMOVAL OF TREE CO #3	70.000	64.000		
			EACH	4.000	480.00	
			120.00000	68.000		8,160.00
0015	202-00033	REMOVAL OF PIPE	3.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0020	202-00090	REMOVAL OF DELINEATOR	33.000	0.000		
			EACH	0.000	0.00	
			11.20000	0.000		0.00
0025	202-00220	*REMOVAL OF ASPHALT MAT CO #3	15,100.000	14,219.000		
			SY	0.000	0.00	
			2.00000	14,219.000		28,438.00
0030	202-00250	*REMOVAL OF PAVEMENT MARKING CO #3	0.000	0.000		
			SF	0.000	0.00	
			1.40000	0.000		0.00
0035	202-00810	REMOVAL OF GROUND SIGN	7.000	4.000		
			EACH	0.000	0.00	
			40.00000	4.000		160.00
0040	202-01000	*REMOVAL OF FENCE	0.000	0.000		
			LF	0.000	0.00	
			0.86000	0.000		0.00
0045	202-01130	REMOVAL OF GUARDRAIL TYPE 3 CO #3	869.000	723.000		
			LF	0.000	0.00	
			1.65000	723.000		1,192.95
0050	202-01300	REMOVAL OF END ANCHORAGE CO #3	8.000	8.000		
			EACH	0.000	0.00	
			77.00000	8.000		616.00
0055	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE) CO #3	13,347.000	9,885.000		
			CY	2,713.000	16,088.09	
			5.93000	12,598.000		74,706.14

CONTID: C12460
 PCN: 12460-BID
 PROJECT: BR 0341-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 3
 ESTIMATE RUN 02/22/2005
 10:15:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01500	BLADING	20.000	0.000		
			HOUR	0.000	0.00	
			95.00000	0.000		0.00
0065	203-01510	BACKHOE	20.000	2.000		
			HOUR	0.000	0.00	
			123.00000	2.000		246.00
0070	203-01597	POTHOLING	13.000	13.000		
			HOUR	0.000	0.00	
			175.00000	13.000		2,275.00
0075	206-01000	BED COURSE MATERIAL	779.000	85.000		
			CY	59.000	1,593.00	
			27.00000	144.000		3,888.00
0080	207-00205	TOPSOIL	1,213.000	0.000		
			CY	126.000	1,764.00	
			14.00000	126.000		1,764.00
0085	207-00305	WETLAND TOPSOIL	120.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
0090	207-00310	STOCKPILE WETLAND TOPSOIL	120.000	0.000		
			CY	0.000	0.00	
			9.00000	0.000		0.00
0095	208-00005	EROSION LOG CO #3	1,075.000	0.000		
			LF	0.000	0.00	
			6.32000	0.000		0.00
0100	208-00011	EROSION BALES (WEED FREE) CO #3	249.000	61.000		
			EACH	0.000	0.00	
			10.51000	61.000		641.11
0105	208-00020	SILT FENCE CO #3	1,000.000	791.000		
			LF	100.000	180.00	
			1.80000	891.000		1,603.80
0110	208-00045	CONCRETE WASHOUT STRUCTURE	2.000	2.000		
			EACH	0.000	0.00	
			900.00000	2.000		1,800.00

CONTID: C12460
 PCN: 12460-BID
 PROJECT: BR 0341-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 4
 ESTIMATE RUN 02/22/2005
 10:15:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00051	STORM DRAIN INLET PROTECTION	50.000	50.000		
			LF	0.000	0.00	
			8.00000	50.000		400.00
0120	208-00070	STABILIZED CONSTRUCTION ENTRANCE	0.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0125	208-00100	SEDIMENT REMOVAL AND DISPOSAL	0.000	0.000		
			L S	0.000	0.00	
			4,000.00000	0.000		0.00
0130	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.750		
			L S	0.000	0.00	
			8.00000	0.750		6.00
0135	210-00011	RESET MAILBOX STRUCTURE (TYPE 1)	5.000	0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
0140	210-00012	RESET MAILBOX STRUCTURE (TYPE 2)	1.000	0.000		
			EACH	0.000	0.00	
			195.00000	0.000		0.00
0145	210-00750	RESET LIGHT STANDARD	0.000	0.000		
			EACH	0.000	0.00	
			3,356.00000	0.000		0.00
0150	210-00810	RESET GROUND SIGN	13.000	0.000		
			EACH	0.000	0.00	
			84.00000	0.000		0.00
0155	210-01011	*RESET GATE	6.000	0.000		
			EACH	0.000	0.00	
			99.00000	0.000		0.00
0160	210-01130	RESET GUARDRAIL TYPE 3 CO #3	0.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0165	210-01200	RESET END ANCHORAGE CO #3	2.000	0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00

CONTID: C12460
 PCN: 12460-BID
 PROJECT: BR 0341-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 5
 ESTIMATE RUN 02/22/2005
 10:15:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	210-02900	RELAY RIPRAP CO #3	0.000 CY 10.00000	0.000 0.000 0.000	0.00 0.00	0.00
0175	210-04051	ADJUST VALVE BOX (SPECIAL)	2.000 EACH 576.00000	0.000 0.000 0.000	0.00 0.00	0.00
0180	212-00006	SEEDING (NATIVE) CO #3	4.000 ACRE 374.00000	0.000 0.000 0.000	0.00 0.00	0.00
0185	213-00002	MULCHING (WEED FREE HAY) CO #3	4.000 ACRE 520.00000	0.000 0.000 0.000	0.00 0.00	0.00
0190	213-00061	MULCH TACKIFIER CO #3	450.000 LB 1.80000	0.000 150.000 150.000	270.00	270.00
0195	213-00700	LANDSCAPE BOULDER CO #3	0.000 EACH 280.00000	0.000 0.000 0.000	0.00	0.00
0200	214-00000	LANDSCAPE MAINTENANCE	1.000 L S 6,050.00000	0.000 0.000 0.000	0.00	0.00
0205	214-00210	DECIDUOUS TREE (1 INCH CALIPER)	15.000 EACH 145.00000	0.000 0.000 0.000	0.00	0.00
0210	214-00220	DECIDUOUS TREE (2 INCH CALIPER)	15.000 EACH 201.00000	0.000 0.000 0.000	0.00	0.00
0215	214-00350	DECIDUOUS SHRUB (5 GALLON CONTAINER)	200.000 EACH 28.00000	0.000 0.000 0.000	0.00	0.00
0220	214-01010	BRUSH LAYER CUTTING	250.000 EACH 2.90000	0.000 0.000 0.000	0.00	0.00

CONTID: C12460
 PCN: 12460-BID
 PROJECT: BR 0341-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 6
 ESTIMATE RUN 02/22/2005
 10:15:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	216-00035	SOIL RETENTION BLANKET (PLASTIC)	900.000	0.000		
			SY	0.000	0.00	
			6.05000	0.000		0.00
0230	216-00041	SOIL RETENTION BLANKET (STRAW/COCONUT) CO #3	3,485.000	37.000		
			SY	0.000	0.00	
			1.42000	37.000		52.54
0235	217-00000	HERBICIDE TREATMENT	3,000.000	0.000		
			SY	0.000	0.00	
			0.31000	0.000		0.00
0240	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.300		
			L S	0.000	0.00	
			9,250.00000	0.300		2,775.00
0245	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	5,500.000	5,114.350		
			TON	0.000	0.00	
			14.75000	5,114.350		75,436.66
0250	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	100.000	86.390		
			TON	0.000	0.00	
			130.00000	86.390		11,230.70
0255	403-33721	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 58-28) CO #3	4,400.000	3,401.590		
			TON	0.000	0.00	
			40.00000	3,401.590		136,063.60
0260	420-00130	GEOTEXTILE (SEPARATOR) (CLASS A)	1,600.000	1,449.000		
			SY	0.000	0.00	
			3.95000	1,449.000		5,723.55
0265	506-00212	RIPRAP (12 INCH)	250.000	169.000		
			CY	0.000	0.00	
			36.50000	169.000		6,168.50
0270	506-00218	RIPRAP (18 INCH)	1,524.000	416.000		
			CY	0.000	0.00	
			37.00000	416.000		15,392.00
0275	506-00236	RIPRAP (36 INCH)	3,644.000	0.000		
			CY	662.000	29,790.00	
			45.00000	662.000		29,790.00

CONTID: C12460
 PCN: 12460-BID
 PROJECT: BR 0341-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 7
 ESTIMATE RUN 02/22/2005
 10:15:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	603-10180	18 INCH CORRUGATED STEEL PIPE	135.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0285	603-10240	24 INCH CORRUGATED STEEL PIPE CO #3	8.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0290	603-30018	18 INCH STEEL END SECTION	6.000	0.000		
			EACH	0.000	0.00	
			340.00000	0.000		0.00
0295	603-30024	24 INCH STEEL END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			509.00000	0.000		0.00
0300	604-00305	INLET TYPE C (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0305	606-00301	GUARDRAIL TYPE 3 (6-3 POST SPACING) CO #3	869.000	0.000		
			LF	0.000	0.00	
			10.90000	0.000		0.00
0310	606-01370	*TRANSITION TYPE 3G	8.000	0.000		
			EACH	0.000	0.00	
			708.00000	0.000		0.00
0315	606-01385	*TRANSITION TYPE 3J	2.000	0.000		
			EACH	0.000	0.00	
			475.00000	0.000		0.00
0320	606-01395	*TRANSITION TYPE 3L	2.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0325	606-02003	END ANCHORAGE (NONFLARED) CO #3	8.000	0.000		
			EACH	0.000	0.00	
			1,811.00000	0.000		0.00
0330	607-00005	*END POST	19.000	0.000		
			EACH	0.000	0.00	
			127.00000	0.000		0.00

CONTID: C12460
 PCN: 12460-BID
 PROJECT: BR 0341-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 8
 ESTIMATE RUN 02/22/2005
 10:15:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	607-00010	*CORNER AND LINE BRACE POST	17.000 EACH	0.000 0.000	0.00	0.00
			175.00000	0.000		0.00
0340	607-01000	FENCE BARBED WIRE WITH METAL POSTS CO #3	2,000.000 LF	0.000 0.000	0.00	0.00
			1.28000	0.000		0.00
0345	607-01050	FENCE WIRE WITH METAL POSTS CO #3	630.000 LF	0.000 0.000	0.00	0.00
			1.17000	0.000		0.00
0350	607-11525	FENCE (PLASTIC)	1,500.000 LF	1,066.000 0.000	0.00	0.00
			1.95000	1,066.000		2,078.70
0355	612-00001	*DELINEATOR (TYPE I)	25.000 EACH	0.000 0.000	0.00	0.00
			15.66000	0.000		0.00
0360	612-00002	*DELINEATOR (TYPE II)	12.000 EACH	0.000 0.000	0.00	0.00
			17.90000	0.000		0.00
0365	612-00003	*DELINEATOR (TYPE III)	8.000 EACH	0.000 0.000	0.00	0.00
			19.00000	0.000		0.00
0370	614-00011	*SIGN PANEL (CLASS I)	37.440 SF	0.000 0.000	0.00	0.00
			16.00000	0.000		0.00
0375	614-00012	*SIGN PANEL (CLASS II)	22.000 SF	0.000 0.000	0.00	0.00
			17.00000	0.000		0.00
0380	614-01502	*STEEL SIGN POST (2 INCH ROUND)	43.000 LF	0.000 0.000	0.00	0.00
			8.50000	0.000		0.00
0385	614-01582	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE SCH. 80)	64.000 LF	0.000 0.000	0.00	0.00
			26.00000	0.000		0.00

CONTID: C12460
 PCN: 12460-BID
 PROJECT: BR 0341-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 9
 ESTIMATE RUN 02/22/2005
 10:15:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	617-03000	DETOUR CULVERT PIPE CO #3	0.000	0.000		
			L S	0.000	0.00	
			50,000.00000	0.000		0.00
0395	619-00010	WATER LINE (SPECIAL) CO #3	0.000	0.000		
			L S	0.000	0.00	
			26,200.00000	0.000		0.00
0400	621-00450	DETOUR PAVEMENT CO #3	0.000	0.000		
			SY	0.000	0.00	
			9.64000	0.000		0.00
0405	625-00000	*CONSTRUCTION SURVEYING	1.000	0.950		
			L S	0.000	0.00	
			30,000.00000	0.950		28,500.00
0410	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			109,000.00000	1.000		109,000.00
0415	627-00001	*PAVEMENT MARKING PAINT CO #3	64.000	32.000		
			GAL	0.000	0.00	
			45.00000	32.000		1,440.00
0420	627-00004	*EPOXY PAVEMENT MARKING	3,200.000	0.000		
			SF	0.000	0.00	
			0.68000	0.000		0.00
0425	630-00000	*FLAGGING	3,400.000	2,999.500		
			HOUR	314.000	6,280.00	
			20.00000	3,313.500		66,270.00
0430	630-00007	*TRAFFIC CONTROL INSPECTION	120.000	96.000		
			DAY	11.000	1,100.00	
			100.00000	107.000		10,700.00
0435	630-00012	*TRAFFIC CONTROL MANAGEMENT CO #3	200.000	150.000		
			DAY	17.000	5,440.00	
			320.00000	167.000		53,440.00
0440	630-80002	*FLASHING BEACON (SOLAR)	10.000	9.000		
			EACH	0.000	0.00	
			654.00000	9.000		5,886.00

CONTID: C12460
 PCN: 12460-BID
 PROJECT: BR 0341-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 10
 ESTIMATE RUN 02/22/2005
 10:15:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	4.000	3.600		
			EACH	0.000	0.00	
			84.00000	3.600		302.40
0450	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	4.000	1.800		
			EACH	0.000	0.00	
			175.00000	1.800		315.00
0455	630-80337	*BARRICADE (TYPE 3 M-C) (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0460	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A) CO #3	93.000	77.400		
			EACH	0.000	0.00	
			33.00000	77.400		2,554.20
0465	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B) CO #3	56.000	50.400		
			EACH	0.000	0.00	
			58.00000	50.400		2,923.20
0470	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C) CO #3	20.000	18.000		
			EACH	0.000	0.00	
			90.00000	18.000		1,620.00
0475	630-80360	*DRUM CHANNELIZING DEVICE CO #3	30.000	27.000		
			EACH	0.000	0.00	
			32.00000	27.000		864.00
0480	630-80370	CONCRETE BARRIER (TEMPORARY) CO #3	1,540.000	1,386.000		
			LF	0.000	0.00	
			10.00000	1,386.000		13,860.00
0485	630-80380	*TRAFFIC CONE	80.000	55.800		
			EACH	0.000	0.00	
			11.00000	55.800		613.80
0490	630-80391	*CHANNELIZING DEVICE (FIXED)	0.000	0.000		
			EACH	0.000	0.00	
			56.00000	0.000		0.00
0495	630-86810	TRAFFIC SIGNAL (TEMPORARY) CO #3	0.000	0.000		
			EACH	0.000	0.00	
			44,000.00000	0.000		0.00

CONTID: C12460
 PCN: 12460-BID
 PROJECT: BR 0341-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 11
 ESTIMATE RUN 02/22/2005
 10:15:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	700-70010	F/A MINOR CONTRACT REVISIONS	200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0505	700-70022	F/A OJT COLORADO TRAINING PROGRAM	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0510	700-70023	F/A ON-THE-JOB TRAINEE	800.000	267.600		
			F A	0.000	0.00	
			1.00000	267.600		267.60
0515	700-70025	F/A QUALITY INCENTIVE PAYMENT	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0520	700-70028	F/A ESB PROGRAM	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0525	700-70074	F/A OBTAIN POWER FROM	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0530	700-70380	F/A EROSION CONTROL	33,000.000	31,773.950		
			F A	0.000	0.00	
			1.00000	31,773.950		31,773.95
0770	630-80359	PORT MESG PANEL CO #3	50.000	50.000		
			DAY	0.000	0.00	
			117.00000	50.000		5,850.00
0785	900-00010	ADDED ITEM (HOUR)/ UNIFORM TRAFFIC CONTROL MCR1	99.000	99.000		
			HOUR	0.000	0.00	
			40.00000	99.000		3,960.00
0790	900-00014	ADDED ITEM (LUMP SUM)/ LCR29 BRIDGE SHORING MCR1	1.000	1.000		
			L S	0.000	0.00	
			7,627.62000	1.000		7,627.62
0795	605-00060	6 IN PP UNDERDRAIN 6-IN PERFORATED PIPE UNDERDRAIN MCR 1	200.000	200.000		
			LF	0.000	0.00	
			22.00000	200.000		4,400.00

CONTID: C12460
 PCN: 12460-BID
 PROJECT: BR 0341-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 12
 ESTIMATE RUN 02/22/2005
 10:15:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0800	900-00022	ADDED ITEM (SQUARE YARD)/ SUBGRADE REINFORCEMENT MCR1	908.000	908.000		
			SY	0.000	0.00	
			6.70000	908.000		6,083.60
0805	700-70035	F/A PE SRVS - ERC OF STR CMO#6	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	1,466,976.11 \$	62,985.09 \$
						784,129.62
CAT NO0300 STRUCTURE NO. C-16-DA						
0535	202-00400	REMOVAL OF BRIDGE CO #3	0.000	0.000		
			EACH	0.000	0.00	
			35,000.00000	0.000		0.00
0540	206-00000	STRUCTURE EXCAVATION CO #3	0.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
0545	206-00100	STRUCTURE BACKFILL (CLASS 1) CO #3	0.000	0.000		
			CY	0.000	0.00	
			28.00000	0.000		0.00
0550	206-00200	STRUCTURE BACKFILL (CLASS 2) CO #3	0.000	0.000		
			CY	0.000	0.00	
			7.00000	0.000		0.00
0555	206-00360	MECHANICAL REINFORCEMENT OF SOIL CO #3	0.000	0.000		
			CY	0.000	0.00	
			12.75000	0.000		0.00
0560	403-33721	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 58-28) CO #3	0.000	0.000		
			TON	0.000	0.00	
			40.00000	0.000		0.00
0565	503-00030	DRILLED CAISSON (30 INCH) CO #3	0.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
0570	503-00042	DRILLED CAISSON (42 INCH) CO #3	0.000	0.000		
			LF	0.000	0.00	
			220.00000	0.000		0.00

CONTID: C12460
 PCN: 12460-BID
 PROJECT: BR 0341-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 13
 ESTIMATE RUN 02/22/2005
 10:15:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE NO. C-16-DA						
0575	512-00101	BEARING DEVICE (TYPE I) CO #3	0.000	0.000		
			EACH	0.000	0.00	
			214.00000	0.000		0.00
0580	513-00600	BRIDGE DRAIN CO #3	0.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0585	515-00120	WATERPROOFING (MEMBRANE) CO #3	0.000	0.000		
			SY	0.000	0.00	
			9.72000	0.000		0.00
0590	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH) CO #3	0.000	0.000		
			LF	0.000	0.00	
			107.00000	0.000		0.00
0595	601-03040	CONCRETE CLASS D (BRIDGE) CO #3	0.000	0.000		
			CY	0.000	0.00	
			260.00000	0.000		0.00
0600	601-03050	CONCRETE CLASS D (WALL) CO #3	0.000	0.000		
			CY	0.000	0.00	
			280.00000	0.000		0.00
0605	601-40301	STRUCTURAL CONCRETE COATING CO #3	0.000	0.000		
			SF	0.000	0.00	
			1.60000	0.000		0.00
0610	602-00000	REINFORCING STEEL CO #3	10,820.000	0.000		
			LB	0.000	0.00	
			0.45000	0.000		0.00
0615	602-00020	REINFORCING STEEL (EPOXY COATED) CO #3	0.000	0.000		
			LB	0.000	0.00	
			0.58000	0.000		0.00
0620	606-11033	BRIDGE RAIL TYPE 10M(SPECIAL) (INSTALL ONLY) CO #3	0.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0625	613-00800	8 INCH ELECTRICAL CONDUIT CO #3	0.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00

CONTID: C12460
 PCN: 12460-BID
 PROJECT: BR 0341-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 14
 ESTIMATE RUN 02/22/2005
 10:15:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE NO. C-16-DA						
0630	618-01992	PRESTRESSED CONCRETE BOX (DEPTH LESS THAN 32 INCHES) CO #3	0.000 SF 33.00000	0.000 0.000 0.000	0.00 0.00	0.00
0750	700-70034	F/A ENGINEERING SERVICES (HYDRAULIC ANALYSIS) MCR 1	4,205.460 F A 1.00000	4,205.460 0.000 4,205.460	0.00 0.00	4,205.46
0760	900-00014	*ADDED ITEM (LUMP SUM)/ BRIDGE STR C-16-DA & C-16-DD CO#3	1.110 L S 488,108.00000	1.080 0.030 1.110	44,643.24	1,651,799.88
0760		MATERIAL ALLOWANCE CONCRETE BOX GIRDERS (60"X26")	SF 28.05000	0.000 0.000 0.000	0.00	0.00
0760		MATERIAL ALLOWANCE CONCRETE BOX GIRDERS (60"X26")	SF 22.45747	0.000 0.000 0.000	0.00	0.00
0760		MATERIAL ALLOWANCE GIRDER BEARING PADS	EACH 148.50000	0.000 0.000 0.000	0.00	0.00
0765	900-00006	ADDED ITEM (DOLLAR)/ VECP COST SHARING CO#3	8,498.210 DOL 1.00000	0.000 0.000 0.000	0.00	0.00
0780	700-70034	F/A ENGR SRVCS (RETAIN WALL) MCR	4,565.000 F A 1.00000	4,565.000 0.000 4,565.000	0.00	4,565.00
			CAT 0300 CURRENT AMT \$	1,673,937.55 \$	44,643.24 \$	1,660,570.34
CAT NO0301 STRUCTURE NO. C-16-DD						
0635	202-00400	REMOVAL OF BRIDGE CO #3	0.000 EACH 35,000.00000	0.000 0.000 0.000	0.00	0.00
0640	206-00000	STRUCTURE EXCAVATION CO #3	0.000 CY 6.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C12460
 PCN: 12460-BID
 PROJECT: BR 0341-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 15
 ESTIMATE RUN 02/22/2005
 10:15:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE NO. C-16-DD						
0645	206-00100	STRUCTURE BACKFILL (CLASS 1) CO #3	0.000 CY 28.00000	0.000 0.000 0.000	0.00 0.00	0.00
0650	206-00200	STRUCTURE BACKFILL (CLASS 2) CO #3	0.000 CY 7.00000	0.000 0.000 0.000	0.00 0.00	0.00
0655	206-00360	MECHANICAL REINFORCEMENT OF SOIL CO #3	0.000 CY 12.75000	0.000 0.000 0.000	0.00 0.00	0.00
0660	403-33721	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 58-28) CO #3	0.000 TON 40.00000	0.000 0.000 0.000	0.00 0.00	0.00
0665	503-00030	DRILLED CAISSON (30 INCH) CO #3	0.000 LF 140.00000	0.000 0.000 0.000	0.00 0.00	0.00
0670	503-00042	DRILLED CAISSON (42 INCH) CO #3	0.000 LF 220.00000	0.000 0.000 0.000	0.00 0.00	0.00
0675	512-00101	BEARING DEVICE (TYPE I) CO #3	0.000 EACH 214.00000	0.000 0.000 0.000	0.00 0.00	0.00
0680	513-00600	BRIDGE DRAIN CO #3	0.000 EACH 2,500.00000	0.000 0.000 0.000	0.00 0.00	0.00
0685	515-00120	WATERPROOFING (MEMBRANE) CO #3	0.000 SY 9.72000	0.000 0.000 0.000	0.00 0.00	0.00
0690	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH) CO #3	0.000 LF 107.00000	0.000 0.000 0.000	0.00 0.00	0.00
0695	601-03040	CONCRETE CLASS D (BRIDGE) CO #3	0.000 CY 260.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C12460
 PCN: 12460-BID
 PROJECT: BR 0341-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 16
 ESTIMATE RUN 02/22/2005
 10:15:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 STRUCTURE NO. C-16-DD							
0700	601-03050	CONCRETE CLASS D (WALL) CO #3	0.000	0.000			
			CY	0.000	0.00		
			280.00000	0.000		0.00	
0705	601-40301	STRUCTURAL CONCRETE COATING CO #3	0.000	0.000			
			SF	0.000	0.00		
			1.60000	0.000		0.00	
0710	602-00000	REINFORCING STEEL CO #3	0.000	0.000			
			LB	0.000	0.00		
			0.45000	0.000		0.00	
0715	602-00020	REINFORCING STEEL (EPOXY COATED) CO #3	0.000	0.000			
			LB	0.000	0.00		
			0.58000	0.000		0.00	
0720	606-11030	BRIDGE RAIL TYPE 10M CO #3	0.000	0.000			
			LF	0.000	0.00		
			75.00000	0.000		0.00	
0720		MATERIAL ALLOWANCE BRIDGE RAIL TYPE 10M		490.000			
			LF	-490.000	-24,500.00		
			50.00000	0.000		0.00	
0725	613-00800	8 INCH ELECTRICAL CONDUIT CO #3	0.000	0.000			
			LF	0.000	0.00		
			29.00000	0.000		0.00	
0730	618-01992	PRESTRESSED CONCRETE BOX (DEPTH LESS THAN 32 INCHES) CO #3	0.000	0.000			
			SF	0.000	0.00		
			33.00000	0.000		0.00	
0755	700-70270	F/A WATER LINES MCR 1	1,560.220	1,560.220			
			F A	0.000	0.00		
			1.00000	1,560.220		1,560.22	
0775	900-00014	ADDED ITEM (LUMP SUM)/ SPREAD FOOTINGS MCR	1.000	1.000			
			L S	0.000	0.00		
			300.00000	1.000		300.00	
			CAT 0301	CURRENT AMT \$	1,860.22 \$	-24,500.00 \$	1,860.22

CONTID: C12460
 PCN: 12460-BID
 PROJECT: BR 0341-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 17
 ESTIMATE RUN 02/22/2005
 10:15:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00400 CONSTRUCTION ENGINEERING BID ITEMS						
0735	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			16,000.00000	1.000		16,000.00
0740	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
0745	620-00020	SANITARY FACILITY	3.000	3.000		
			EACH	0.000	0.00	
			3,500.00000	3.000		10,500.00
		CAT 0400	CURRENT AMT \$	41,500.00 \$	0.00 \$	41,500.00
		PROJECT TOTAL	CURRENT AMT \$	3,184,273.88 \$	83,128.33 \$	2,488,060.18