

ESTIMATE SUMMARY

07:44:33

CONTID: C12487

ESTIMATE NO: 0003 PROG

SPEC YR: 1999

PCN: 12487-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 47.0 DAYS

TIME ALLOW:

164 WORK DAYS

RAMP METERING, SH 470 AT WADSWORTH AND QUEBEC

PERCENT TIME: 28.66

ORIG TIME ALLOW:

150 WORK DAYS

PROJECT NO: STA 4701-092

RAMP METERING, SH 470 AT WADSWORTH AND QUEBEC

NAME OF ROAD: SH 470/WADSWORTH AND QUEBEC

PROJECT COUNTIES: JEFFERSON, REGION 6

DOUGLAS, REGION 6

CONTRACTOR:

TARCO INCORPORATED

4781 W. 58TH AVE.

PAY PERIOD ENDING 05/20/2002

DATE LET 02/07/2002

DATE AWARDED 02/11/2002

DATE CONTRACT EXECUTED 02/28/2002

DATE NOTICE TO PROCEED 03/01/2002

DATE TIME STARTED 03/01/2002

DATE WORK BEGAN 03/11/2002

DATE TIME STOPPED 07/11/2003

DATE ACCEPTED 07/11/2003

ARVADA CO 80002 303-429-2221

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,094,141.41	PARTICIPATING	\$ 246,987.61	\$ 96,579.10
AWARD PROJECT AMT:	\$ 1,024,049.65	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	22.57%	TOTAL EARNINGS	246,987.61	96,579.10
FUNDS AVAILABLE:	\$ 847,153.80	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	246,987.61	96,579.10
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-2,119.09	-1,259.25
		SECURITIES ENCUMBERED	2,119.09	1,259.25
		NET EARNINGS	246,987.61	96,579.10
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	246,987.61	96,579.10
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 96,579.10

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12487
 PCN: 12487-BID
 PROJECT: STA 4701-092

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 2
 ESTIMATE RUN 05/30/2002
 07:44:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY ITEMS						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			1,256.00000	1.000		1,256.00
0010	202-00027	REMOVAL OF RIPRAP	1,050.000	1,050.000		
			SY	0.000	0.00	
			6.20000	1,050.000		6,510.00
0015	202-00090	REMOVAL OF DELINEATOR	31.000	31.000		
			EACH	0.000	0.00	
			11.20000	31.000		347.20
0020	202-00200	REMOVAL OF SIDEWALK	320.000	320.000		
			SY	0.000	0.00	
			4.45000	320.000		1,424.00
0025	202-00210	*REMOVAL OF CONCRETE PAVEMENT	4,874.000	2,482.000		
			SY	0.000	0.00	
			8.50000	2,482.000		21,097.00
0030	202-00250	*REMOVAL OF PAVEMENT MARKING	5,946.200	742.200		
			SF	0.000	0.00	
			1.72000	742.200		1,276.58
0035	202-00810	REMOVAL OF GROUND SIGN	7.000	2.000		
			EACH	0.000	0.00	
			125.00000	2.000		250.00
0040	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.500		
			L S	0.000	0.00	
			1,480.00000	0.500		740.00
0045	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	0.000	0.000		
			CY	0.000	0.00	
			2.70000	0.000		0.00
0050	203-00062	EMBANKMENT MATERIAL (COMPLETE IN PLACE) (SPECIAL)	0.000	0.000		
			CY	0.000	0.00	
			4.30000	0.000		0.00
0055	203-01597	POTHOLING	4.500	4.500		
			HOURL	0.000	0.00	
			130.00000	4.500		585.00

CONTID: C12487
 PCN: 12487-BID
 PROJECT: STA 4701-092

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 3
 ESTIMATE RUN 05/30/2002
 07:44:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0060	207-00205	TOPSOIL	1,066.000	0.000		
			CY	0.000	0.00	
			3.80000	0.000		0.00
0065	208-00010	EROSION BALES	78.000	14.000		
			EACH	10.000	180.00	
			18.00000	24.000		432.00
0070	208-00020	SILT FENCE	547.000	267.000		
			LF	0.000	0.00	
			1.75000	267.000		467.25
0075	208-00070	STABILIZED CONSTRUCTION ENTRANCE	0.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0080	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.000		
			L S	0.000	0.00	
			2,000.00000	0.000		0.00
0085	208-00205	EROSION CONTROL SUPERVISOR	80.000	0.000		
			HOOR	0.000	0.00	
			70.00000	0.000		0.00
0090	209-00100	*WATER (LANDSCAPING)	10.000	0.000		
			MGAL	0.000	0.00	
			30.00000	0.000		0.00
0095	210-00750	*RESET LIGHT STANDARD	3.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0100	210-01000	*RESET FENCE	895.000	425.000		
			LF	0.000	0.00	
			4.00000	425.000		1,700.00
0105	210-04015	MODIFY MANHOLE	1.000	0.000		
			EACH	0.000	0.00	
			1,150.00000	0.000		0.00
0110	210-04020	MODIFY INLET	1.000	0.000		
			EACH	0.000	0.00	
			3,800.00000	0.000		0.00

CONTID: C12487
 PCN: 12487-BID
 PROJECT: STA 4701-092

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 4
 ESTIMATE RUN 05/30/2002
 07:44:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0115	212-00006	*SEEDING (NATIVE)	3.100	0.000		
			ACRE	0.000	0.00	
			1,100.00000	0.000		0.00
0120	213-00003	*MULCHING (WEED FREE)	3.100	0.000		
			ACRE	0.000	0.00	
			900.00000	0.000		0.00
0125	213-00061	*MULCH TACKIFIER	310.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0130	215-00100	*TRANSPLANT TREE (OVER 6 INCH)	15.000	15.000		
			EACH	0.000	0.00	
			440.00000	15.000		6,600.00
0135	216-00015	*SOIL RETENTION BLANKET (EXCELSIOR)	1,302.000	0.000		
			SY	0.000	0.00	
			2.80000	0.000		0.00
0140	304-06000	AGGREGATE BASE COURSE (CLASS 6)	1,880.260	0.000		
			TON	0.000	0.00	
			18.00000	0.000		0.00
0145	412-00900	*CONCRETE PAVEMENT (9 INCH)	6,939.000	0.000		
			SY	0.000	0.00	
			34.25000	0.000		0.00
0150	506-00209	RIPRAP (9 INCH)	326.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
0155	607-11580	FENCE (TEMPORARY)	1,772.000	1,772.000		
			LF	0.000	0.00	
			2.30000	1,772.000		4,075.60
0160	608-00026	CONCRETE BIKEWAY (6 INCH)	591.000	0.000		
			SY	569.000	13,656.00	
			24.00000	569.000		13,656.00
0165	612-00001	DELINEATOR (TYPE I)	18.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00

CONTID: C12487
 PCN: 12487-BID
 PROJECT: STA 4701-092

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 5
 ESTIMATE RUN 05/30/2002
 07:44:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0170	612-00002	DELINEATOR (TYPE II)	23.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
0175	612-00003	DELINEATOR (TYPE III)	0.000	0.000		
			EACH	0.000	0.00	
			33.00000	0.000		0.00
0180	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	1,458.000	703.000		
			LF	0.000	0.00	
			14.35000	703.000		10,088.05
0185	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	6,546.000	3,080.000		
			LF	0.000	0.00	
			6.30000	3,080.000		19,404.00
0190	613-07000	*PULL BOX (SPECIAL)	4.000	0.000		
			EACH	0.000	0.00	
			414.80000	0.000		0.00
0195	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			8,000.00000	0.000		0.00
0200	614-00012	SIGN PANEL (CLASS II)	242.930	0.000		
			SF	0.000	0.00	
			29.80000	0.000		0.00
0205	614-01552	STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	196.500	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0210	614-70216	*TRAFFIC SIGNAL FACE (8-8)	4.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0215	614-70328	*TRAFFIC SIGNAL FACE (12-8-8)	4.000	0.000		
			EACH	0.000	0.00	
			462.00000	0.000		0.00
0220	614-72871	*LOOP DETECTOR WIRE (PREFAB) SPECIAL	734.000	0.000		
			LF	0.000	0.00	
			4.60000	0.000		0.00

CONTID: C12487
 PCN: 12487-BID
 PROJECT: STA 4701-092

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 6
 ESTIMATE RUN 05/30/2002
 07:44:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0225	614-72875	*LOOP DETECTOR WIRE	2,346.000	0.000		
		LF		0.000	0.00	
			3.15000	0.000		0.00
0230	614-72878	*TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE)	12.000	0.000		
		EACH		0.000	0.00	
			1,165.00000	0.000		0.00
0235	614-80000	*FLASHING BEACON	4.000	0.000		
		EACH		0.000	0.00	
			1,975.00000	0.000		0.00
0240	614-84100	*TRAFFIC SIGNAL PEDESTAL POLE ALUMINUM	4.000	0.000		
		EACH		0.000	0.00	
			1,030.00000	0.000		0.00
0245	614-86105	*TELEMETRY (FIELD)	4.000	0.000		
		EACH		0.000	0.00	
			636.00000	0.000		0.00
0250	614-86240	*TRAFFIC SIGNAL CONTROLLER (TYPE 170)	3.000	0.000		
		EACH		0.000	0.00	
			11,900.00000	0.000		0.00
0255	620-00020	SANITARY FACILITY	2.000	2.000		
		EACH		0.000	0.00	
			260.00000	2.000		520.00
0260	621-00450	DETOUR PAVEMENT	351.000	351.000		
		SY		0.000	0.00	
			10.45000	351.000		3,667.95
0265	625-00000	*CONSTRUCTION SURVEYING	1.000	0.250		
		L S		0.400	5,600.00	
			14,000.00000	0.650		9,100.00
0270	626-00000	*MOBILIZATION	1.000	0.500		
		L S		0.000	0.00	
			24,500.00000	0.500		12,250.00
0275	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.250		
		L S		0.000	0.00	
			1,670.00000	0.250		417.50

CONTID: C12487
 PCN: 12487-BID
 PROJECT: STA 4701-092

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 7
 ESTIMATE RUN 05/30/2002
 07:44:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0280	627-00001	*PAVEMENT MARKING PAINT	62.500	7.200		
			GAL	11.300	1,943.60	
			172.00000	18.500		3,182.00
0285	627-00005	*EPOXY PAVEMENT MARKING	36.600	0.000		
			GAL	0.000	0.00	
			287.00000	0.000		0.00
0290	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	571.600	0.000		
			SF	0.000	0.00	
			10.30000	0.000		0.00
0295	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	96.000	0.000		
			SF	0.000	0.00	
			9.25000	0.000		0.00
0300	630-00000	*FLAGGING	350.000	55.000		
			HOUR	37.000	1,165.50	
			31.50000	92.000		2,898.00
0305	630-00007	*TRAFFIC CONTROL INSPECTION	164.000	32.000		
			DAY	25.000	2,600.00	
			104.00000	57.000		5,928.00
0310	630-00012	*TRAFFIC CONTROL MANAGEMENT	65.000	9.000		
			DAY	3.000	1,320.00	
			440.00000	12.000		5,280.00
0315	630-80001	*FLASHING BEACON (PORTABLE)	2.000	1.000		
			EACH	0.000	0.00	
			575.00000	1.000		575.00
0320	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	4.000	1.000		
			EACH	0.000	0.00	
			58.00000	1.000		58.00
0325	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	38.000	12.000		
			EACH	0.000	0.00	
			115.00000	12.000		1,380.00
0330	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	1.500		
			EACH	0.000	0.00	
			115.00000	1.500		172.50

CONTID: C12487
 PCN: 12487-BID
 PROJECT: STA 4701-092

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 8
 ESTIMATE RUN 05/30/2002
 07:44:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0335	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	80.000	28.000		
			SF	0.000	0.00	
			18.00000	28.000		504.00
0340	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	0.500		
			EACH	0.000	0.00	
			1,749.95000	0.500		874.98
0345	630-80359	*PORTABLE MESSAGE SIGN PANEL	15.000	2.000		
			DAY	0.000	0.00	
			115.00000	2.000		230.00
0350	630-80360	*DRUM CHANNELIZING DEVICE	150.000	46.500		
			EACH	0.000	0.00	
			58.00000	46.500		2,697.00
0355	630-80370	CONCRETE BARRIER (TEMPORARY)	3,600.000	1,800.000		
			LF	0.000	0.00	
			19.00000	1,800.000		34,200.00
0360	630-80380	*TRAFFIC CONE	200.000	100.000		
			EACH	0.000	0.00	
			13.80000	100.000		1,380.00
0365	630-85010	IMPACT ATTENUATOR (TEMPORARY)	1.000	0.000		
			EACH	0.000	0.00	
			23,000.00000	0.000		0.00
0370	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0380	700-70023	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0385	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12487
 PCN: 12487-BID
 PROJECT: STA 4701-092

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 9
 ESTIMATE RUN 05/30/2002
 07:44:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0390	700-70035	F/A OBTAIN POWER SOURCES	15,705.430	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0405	625-00001	CONST SURVEYING (HOUR) MCR #2	15.000	15.000		
		HOUR		0.000	0.00	
			110.00000	15.000		1,650.00
0410	203-00010	UNCL EXCAV (CIP) CMO #3	6,750.000	0.000		
		CY		3,348.000	15,903.00	
			4.75000	3,348.000		15,903.00
0415	203-00062	EMB MATL (CIP) (SPEC) CMO #3	4,595.000	0.000		
		CY		2,558.000	11,511.00	
			4.50000	2,558.000		11,511.00
0420	900-00006	ADDED ITEM (DOLLAR)/ OVERWEIGHTLOAD PRICE REDUCTION - MCR #4	-40.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
0425	613-10010	WIRING (SPEC) CMO #5	1.000	0.000		
		L S		0.000	0.00	
			5,100.00000	0.000		0.00
0430	503-00048	*DRILLED CAISSON (48 INCH) CMO #5	31.500	0.000		
		LF		0.000	0.00	
			655.00000	0.000		0.00
0435	614-32400	MONOTUBE OVERHEAD SIGN CANT (24 IN DIA) CMO #5	1.000	0.000		
		EACH		0.000	0.00	
			47,850.00000	0.000		0.00
0440	614-87020	OPTIC TRANSCEIVER CMO #5	3.000	0.000		
		EACH		0.000	0.00	
			2,000.00000	0.000		0.00
0445	614-87406	FIBER OPTIC CABLE (S MODE) (6 S) CMO # 5	2,999.000	0.000		
		LF		0.000	0.00	
			7.85000	0.000		0.00
0450	614-10123	INST VAR MESG SIGN CMO # 5	1.000	0.000		
		EACH		0.000	0.00	
			9,000.00000	0.000		0.00

CONTID: C12487
 PCN: 12487-BID
 PROJECT: STA 4701-092

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 10
 ESTIMATE RUN 05/30/2002
 07:44:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY ITEMS							
0455	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING) MCR # 6	400.000	0.000			
			LF	0.000	0.00		
			20.50000	0.000		0.00	
0460	606-02003	*END ANCHORAGE (NONFLARED) MCR # 6	2.000	0.000			
			EACH	0.000	0.00		
			2,166.00000	0.000		0.00	
0465	606-01340	*END ANCHORAGE TYPE 3D MCR # 6	2.000	0.000			
			EACH	0.000	0.00		
			475.00000	0.000		0.00	
0470	626-00000	MOBILIZATION MCR #7	1.000	0.000			
			L S	0.000	0.00		
			3,783.00000	0.000		0.00	
0475	603-01185	18 IN RCP (CIP) MCR #7	41.500	0.000			
			LF	0.000	0.00		
			69.00000	0.000		0.00	
0480	603-05018	18 IN RCES MCR #7	1.000	0.000			
			EACH	0.000	0.00		
			575.00000	0.000		0.00	
0485	604-00305	INLET TY C (5 FT) MCR #7	1.000	0.000			
			EACH	0.000	0.00		
			3,300.00000	0.000		0.00	
0490	900-00004	ADDED ITEM (CUBIC YARD)/ PROCESS EMBANKMENT MCR # 8	4,595.000	0.000			
			CY	0.000	0.00		
			3.29000	0.000		0.00	
0495	900-00006	ADDED ITEM (DOLLAR)/ ADDITIONAL COST-FIELD OFFICE (CLASS 2) MCR-9	5,400.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT	\$ 1,051,441.41 \$	53,879.10 \$	204,287.61
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0395	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000			
			EACH	1.000	30,300.00		
			30,300.00000	1.000		30,300.00	

CONTID: C12487
 PCN: 12487-BID
 PROJECT: STA 4701-092

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 11
 ESTIMATE RUN 05/30/2002
 07:44:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0400	620-00011	FIELD LABORATORY (CLASS 1)	1.000	0.000		
			EACH	1.000	12,400.00	
			12,400.00000	1.000		12,400.00
			CAT 0400	CURRENT AMT \$	42,700.00 \$	42,700.00 \$
			PROJECT TOTAL	CURRENT AMT \$	1,094,141.41 \$	96,579.10 \$
						246,987.61