

ESTIMATE SUMMARY

CONTID: C12489

ESTIMATE NO: 0008 FINL

SPEC YR: 1999

PCN: 12489-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 162.0 DAYS

TIME ALLOW:

180 CALENDAR DAYS

JCT. 94 SH 40 E & W

PERCENT TIME: 90.00

ORIG TIME ALLOW:

180 CALENDAR DAYS

PROJECT NO: C 0405-023
 JCT. SH 94 E & W
 NAME OF ROAD: SH 40
 PROJECT COUNTIES: CHEYENNE, REGION 1

CONTRACTOR:

INTERSTATE HIGHWAY CONSTRUCTION

PAY PERIOD ENDING 12/02/2002 DATE TIME STARTED 06/25/2001

P. O. BOX 4356

DATE LET 05/24/2001

DATE WORK BEGAN

DATE AWARDED 06/12/2001

DATE TIME STOPPED 04/01/2002

DATE CONTRACT EXECUTED 06/15/2001

DATE ACCEPTED 04/01/2002

ENGLEWOOD CO 80155-43303 790-9100

DATE NOTICE TO PROCEED 06/25/2001

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 8,918,382.86	PARTICIPATING	\$ 52,500.00	\$ 0.00
AWARD PROJECT AMT:	\$ 8,859,815.09	NON-PARTICIPATING	8,865,882.87	6,470.40
PERCENT COMPLETE:	100.00%	TOTAL EARNINGS	8,918,382.87	6,470.40
FUNDS AVAILABLE:	\$ -0.01	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	8,918,382.87	6,470.40
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	847.35
		SECURITIES ENCUMBERED	0.00	-847.35
		NET EARNINGS	8,918,382.87	6,470.40
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	8,918,382.87	6,470.40
		OTHER ADJUSTMENTS	0.00	0.00
			PAYMENT DUE	\$ 6,470.40

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12489
 PCN: 12489-BID
 PROJECT: C 0405-023

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 12/02/2002

13:32:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00033	*REMOVAL OF PIPE	2.000	2.000		
			EACH	0.000	0.00	
			510.00000	2.000		1,020.00
0010	202-00070	*REMOVAL OF BARRICADE	1.000	1.000		
			EACH	0.000	0.00	
			306.00000	1.000		306.00
0015	202-00090	*REMOVAL OF DELINEATOR	200.000	200.000		
			EACH	0.000	0.00	
			4.50000	200.000		900.00
0020	202-00250	*REMOVAL OF PAVEMENT MARKING DELETED 105 #16	0.000	0.000		
			SF	0.000	0.00	
			3.06000	0.000		0.00
0023	202-00500	REM PORT PRESENT STR MCR LINE #1	2.000	2.000		
			EACH	0.000	0.00	
			550.00000	2.000		1,100.00
0025	202-00810	*REMOVAL OF GROUND SIGN	39.000	39.000		
			EACH	0.000	0.00	
			102.00000	39.000		3,978.00
0030	202-01000	*REMOVAL OF FENCE	71,238.000	71,238.000		
			LF	0.000	0.00	
			0.26000	71,238.000		18,521.88
0035	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	2,529.000	2,529.000		
			LF	0.000	0.00	
			3.50000	2,529.000		8,851.50
0040	202-01300	*REMOVAL OF END ANCHORAGE	24.000	24.000		
			EACH	0.000	0.00	
			170.00000	24.000		4,080.00
0045	202-05150	*SANDBLASTING	48,790.000	48,790.000		
			SF	0.000	0.00	
			0.51000	48,790.000		24,882.90
0050	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	74,360.000	74,360.000		
			CY	0.000	0.00	
			5.50000	74,360.000		408,980.00

CONTID: C12489
 PCN: 12489-BID
 PROJECT: C 0405-023

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 12/02/2002
 13:32:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0055	203-00100	*MUCK EXCAVATION	423.000	423.000		
			CY	0.000	0.00	
			20.50000	423.000		8,671.50
0060	203-01500	*BLADING	161.000	161.000		
			HOOR	0.000	0.00	
			72.00000	161.000		11,592.00
0065	203-01555	*DOZING (LANDSCAPING)	5.000	5.000		
			HOOR	0.000	0.00	
			82.00000	5.000		410.00
0070	206-00000	*STRUCTURE EXCAVATION	519.000	519.000		
			CY	0.000	0.00	
			25.50000	519.000		13,234.50
0075	206-00200	*STRUCTURE BACKFILL (CLASS 2)	611.000	611.000		
			CY	0.000	0.00	
			15.50000	611.000		9,470.50
0080	208-00005	EROSION LOG	266.000	266.000		
			LF	0.000	0.00	
			10.00000	266.000		2,660.00
0085	208-00011	EROSION BALES (WEED FREE)	173.000	173.000		
			EACH	0.000	0.00	
			17.00000	173.000		2,941.00
0090	208-00020	SILT FENCE	252.000	252.000		
			LF	0.000	0.00	
			2.50000	252.000		630.00
0095	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0100	212-00006	*SEEDING (NATIVE)	166.900	166.900		
			ACRE	0.000	0.00	
			406.00000	166.900		67,761.40
0105	212-00047	*SOIL PREPARATION (SPECIAL)	45.000	45.000		
			ACRE	0.000	0.00	
			2,000.00000	45.000		90,000.00

CONTID: C12489
 PCN: 12489-BID
 PROJECT: C 0405-023

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 12/02/2002
 13:32:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	213-00002	*MULCHING (WEED FREE HAY)	166.900	166.900		
			ACRE	0.000	0.00	
			315.00000	166.900		52,573.50
0115	213-00061	*MULCH TACKIFIER	25,035.000	25,035.000		
			LB	0.000	0.00	
			1.60000	25,035.000		40,056.00
0120	304-09014	*AGGREGATE BASE COURSE (SPECIAL)	130.040	130.040		
			TON	0.000	0.00	
			31.00000	130.040		4,031.24
0125	306-01000	*RECONDITIONING	6,867.000	6,867.000		
			SY	0.000	0.00	
			2.75000	6,867.000		18,884.25
0130	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	371.620	371.620		
			TON	0.000	0.00	
			92.00000	371.620		34,189.04
0135	403-33711	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 58-22)	2,097.760	2,097.760		
			TON	0.000	0.00	
			53.00000	2,097.760		111,181.28
0140	412-03000	*CONCRETE PAVEMENT SYSTEM	233,078.000	233,078.000		
			SY	0.000	0.00	
			26.22000	233,078.000		6,111,305.16
0140		MATERIAL ALLOWANCE #57 ROCK		0.000		
			SY	0.000	0.00	
			1.96000	0.000		0.00
0140		MATERIAL ALLOWANCE #57 ROCK		0.000		
			SY	0.000	0.00	
			1.96000	0.000		0.00
0140		MATERIAL ALLOWANCE #4 ROCK		0.000		
			SY	0.000	0.00	
			1.28000	0.000		0.00
0140		MATERIAL ALLOWANCE #4 ROCK		0.000		
			SY	0.000	0.00	
			1.28000	0.000		0.00

CONTID: C12489
 PCN: 12489-BID
 PROJECT: C 0405-023

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0140		MATERIAL ALLOWANCE SAND		0.000		
			SY	0.000	0.00	
			1.63000	0.000		0.00
0140		MATERIAL ALLOWANCE SAND		0.000		
			SY	0.000	0.00	
			1.63000	0.000		0.00
0140		MATERIAL ALLOWANCE MILLING		0.000		
			SY	0.000	0.00	
			0.53000	0.000		0.00
0140		MATERIAL ALLOWANCE DOWEL BARS AND TIE BARS		0.000		
			SY	0.000	0.00	
			1.29000	0.000		0.00
0140		MATERIAL ALLOWANCE DOWEL BARS AND TIE BARS		0.000		
			SY	0.000	0.00	
			1.29000	0.000		0.00
0142	420-00100	GEOTEXTILE (ER CONT) (CL A) MCR LINE #3	500.000	500.000		
			SY	0.000	0.00	
			1.70000	500.000		850.00
0145	506-00212	*RIPRAP (12 INCH)	18.000	18.000		
			CY	0.000	0.00	
			102.00000	18.000		1,836.00
0150	507-00400	*BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	18.000	18.000		
			TON	0.000	0.00	
			102.00000	18.000		1,836.00
0155	601-03030	*CONCRETE CLASS D (BOX CULVERT)	294.300	294.300		
			CY	0.000	0.00	
			337.00000	294.300		99,179.10
0160	602-00000	*REINFORCING STEEL	29,407.000	29,407.000		
			LB	0.000	0.00	
			0.61000	29,407.000		17,938.27
0165	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	3,025.000	3,025.000		
			LF	0.000	0.00	
			11.05000	3,025.000		33,426.25

CONTID: C12489
 PCN: 12489-BID
 PROJECT: C 0405-023

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 12/02/2002
 13:32:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	606-01370	*TRANSITION TYPE 3G	12.000	12.000		
			EACH	0.000	0.00	
			965.00000	12.000		11,580.00
0175	606-01380	*TRANSITION TYPE 3H DELETED 105 #16	0.000	0.000		
			EACH	0.000	0.00	
			280.00000	0.000		0.00
0180	606-02005	*END ANCHORAGE (FLARED)	14.000	14.000		
			EACH	0.000	0.00	
			1,200.00000	14.000		16,800.00
0185	607-00005	*END POST	69.000	69.000		
			EACH	0.000	0.00	
			92.00000	69.000		6,348.00
0190	607-00010	*CORNER AND LINE BRACE POST	133.000	133.000		
			EACH	0.000	0.00	
			102.00000	133.000		13,566.00
0195	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	88,181.000	88,181.000		
			LF	0.000	0.00	
			0.92000	88,181.000		81,126.52
0195		MATERIAL ALLOWANCE BW, POST AND STAY		0.000		
			LF	0.000	0.00	
			0.60000	0.000		0.00
0195		MATERIAL ALLOWANCE BW, POST AND STAY		0.000		
			LF	0.000	0.00	
			0.60000	0.000		0.00
0200	607-11525	*FENCE (PLASTIC)	2,755.000	2,755.000		
			LF	0.000	0.00	
			3.00000	2,755.000		8,265.00
0205	607-60003	*3 FOOT GATE WALK	4.000	4.000		
			EACH	0.000	0.00	
			125.00000	4.000		500.00
0210	607-60116	*16 FOOT GATE	20.000	20.000		
			EACH	0.000	0.00	
			260.00000	20.000		5,200.00

CONTID: C12489
 PCN: 12489-BID
 PROJECT: C 0405-023

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 12/02/2002
 13:32:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0215	607-60120	*20 FOOT GATE	6.000	6.000		
			EACH	0.000	0.00	
			410.00000	6.000		2,460.00
0220	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	48.000	48.000		
			LF	0.000	0.00	
			15.00000	48.000		720.00
0225	609-60011	*CURB TYPE 6 (SECTION M)	211.000	211.000		
			LF	0.000	0.00	
			10.25000	211.000		2,162.75
0230	610-00030	MEDIAN COVER MATERIAL (CONCRETE)	111.000	111.000		
			SF	0.000	0.00	
			10.00000	111.000		1,110.00
0235	612-00001	*DELINEATOR (TYPE I)	201.000	201.000		
			EACH	0.000	0.00	
			21.50000	201.000		4,321.50
0240	612-00002	*DELINEATOR (TYPE II)	24.000	24.000		
			EACH	0.000	0.00	
			22.00000	24.000		528.00
0245	612-00003	*DELINEATOR (TYPE III)	58.000	58.000		
			EACH	0.000	0.00	
			22.50000	58.000		1,305.00
0250	614-00011	*SIGN PANEL (CLASS I)	157.000	157.000		
			SF	0.000	0.00	
			12.25000	157.000		1,923.25
0255	614-00012	*SIGN PANEL (CLASS II)	225.000	225.000		
			SF	0.000	0.00	
			18.50000	225.000		4,162.50
0260	614-00013	*SIGN PANEL (CLASS III)	200.000	200.000		
			SF	0.000	0.00	
			20.00000	200.000		4,000.00
0265	614-00200	*STEEL SIGN POST (U-2)	100.000	100.000		
			LF	0.000	0.00	
			4.25000	100.000		425.00

CONTID: C12489
 PCN: 12489-BID
 PROJECT: C 0405-023

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 12/02/2002
 13:32:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0270	614-01502	*STEEL SIGN POST (2 INCH ROUND)	142.000	142.000		
			LF	0.000	0.00	
			16.00000	142.000		2,272.00
0275	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	406.000	406.000		
			LF	0.000	0.00	
			22.00000	406.000		8,932.00
0280	614-01582	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE SCH. 80)	62.000	62.000		
			LF	0.000	0.00	
			26.50000	62.000		1,643.00
0285	614-80312	*BARRICADE (TYPE 3 F-B)	1.000	1.000		
			EACH	0.000	0.00	
			1,850.00000	1.000		1,850.00
0287	614-80385	RUMBLE STRIP MCR LINE #6	360.000	360.000		
			LF	0.000	0.00	
			4.41000	360.000		1,587.60
0290	615-00030	*EMBANKMENT PROTECTOR TYPE 3	6.000	6.000		
			EACH	0.000	0.00	
			1,025.00000	6.000		6,150.00
0295	617-00012	*12 INCH CULVERT PIPE	155.000	155.000		
			LF	0.000	0.00	
			33.00000	155.000		5,115.00
0300	617-00018	*18 INCH CULVERT PIPE	112.000	112.000		
			LF	0.000	0.00	
			41.00000	112.000		4,592.00
0305	617-00024	*24 INCH CULVERT PIPE	319.000	319.000		
			LF	0.000	0.00	
			66.50000	319.000		21,213.50
0310	617-00030	*30 INCH CULVERT PIPE	270.000	270.000		
			LF	0.000	0.00	
			84.00000	270.000		22,680.00
0312	617-00036	36 IN CULVERT PIPE MCR LINE #5	34.000	34.000		
			LF	0.000	0.00	
			107.80000	34.000		3,665.20

CONTID: C12489
 PCN: 12489-BID
 PROJECT: C 0405-023

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 12/02/2002
 13:32:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0315	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			135,000.00000	1.000		135,000.00
0320	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			747,000.00000	1.000		747,000.00
0325	627-00005	*EPOXY PAVEMENT MARKING	488.000	488.000		
			GAL	0.000	0.00	
			72.00000	488.000		35,136.00
0330	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	66.000	66.000		
			GAL	0.000	0.00	
			255.00000	66.000		16,830.00
0333	627-30325	PLASTIC PVMT MKG (TY B) (WS) MCR LINE #7	239.000	239.000		
			SF	0.000	0.00	
			15.00000	239.000		3,585.00
0335	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	24.000	24.000		
			SF	0.000	0.00	
			12.25000	24.000		294.00
0340	629-01002	*SURVEY MONUMENT (TYPE 2)	14.000	14.000		
			EACH	0.000	0.00	
			250.00000	14.000		3,500.00
0345	630-00000	*FLAGGING	7,608.000	7,608.000		
			HOURLY	0.000	0.00	
			25.50000	7,608.000		194,004.00
0350	630-00001	*PILOT CAR OPERATION	1,687.000	1,687.000		
			HOURLY	0.000	0.00	
			38.00000	1,687.000		64,106.00
0355	630-00007	*TRAFFIC CONTROL INSPECTION	18.000	18.000		
			DAY	0.000	0.00	
			100.00000	18.000		1,800.00
0360	630-00012	*TRAFFIC CONTROL MANAGEMENT	118.000	118.000		
			DAY	0.000	0.00	
			350.00000	118.000		41,300.00

CONTID: C12489
 PCN: 12489-BID
 PROJECT: C 0405-023

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 12/02/2002
 13:32:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0365	630-80001	*FLASHING BEACON (PORTABLE)	6.000	6.000		
			EACH	0.000	0.00	
			1,020.00000	6.000		6,120.00
0370	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	4.000	4.000		
			EACH	0.000	0.00	
			310.00000	4.000		1,240.00
0375	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	4.000	4.000		
			EACH	0.000	0.00	
			315.00000	4.000		1,260.00
0380	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	3.000	3.000		
			EACH	0.000	0.00	
			128.00000	3.000		384.00
0385	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	47.000	47.000		
			EACH	0.000	0.00	
			153.00000	47.000		7,191.00
0390	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	6.000	6.000		
			EACH	0.000	0.00	
			128.00000	6.000		768.00
0395	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	737.000	737.000		
			SF	0.000	0.00	
			18.50000	737.000		13,634.50
0400	630-80355	*PORTABLE MESSAGE SIGN PANEL	3.000	3.000		
			EACH	0.000	0.00	
			8,200.00000	3.000		24,600.00
0405	630-80360	*DRUM CHANNELIZING DEVICE	560.000	560.000		
			EACH	0.000	0.00	
			36.00000	560.000		20,160.00
0410	630-80380	*TRAFFIC CONE	150.000	150.000		
			EACH	0.000	0.00	
			17.50000	150.000		2,625.00
0415	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12489
 PCN: 12489-BID
 PROJECT: C 0405-023

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 12/02/2002
 13:32:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0420	700-70020	F/A ON-THE-JOB TRAINEE DELETED 105 #16	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70022	F/A OJT PILOT	6,470.400	0.000		
			F A	6,470.400	6,470.40	
			1.00000	6,470.400		6,470.40
0430	700-70025	F/A QUALITY INCENTIVE PAYMENT	306,173.050	306,173.050		
			F A	0.000	0.00	
			1.00000	306,173.050		306,173.05
0435	700-70380	F/A EROSION CONTROL DELETED 105 #16	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0545	700-70392	F/A WETLAND RESTORATION DELETED 105 #16	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0550	700-70028	F/A ESB PROGRAM DELETED 105 #16	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0555	900-00012	ADDED ITEM (FOOT)/ FURNISH REMOVED GUARDRAIL MCR LINE #2	2,529.000	2,529.000		
			LF	0.000	0.00	
			1.10000	2,529.000		2,781.90
0560	206-00065	STR BKFL (FLOW-FILL) MCR LINE #4	21.000	21.000		
			CY	0.000	0.00	
			55.00000	21.000		1,155.00
0610	900-00005	ADDED ITEM (DAY)/ AS PER PROJECT SPECIAL PROVISION 104 LANE RENTAL FEE	-67.000	-67.000		
			DAY	0.000	0.00	
			5,000.00000	-67.000		-335,000.00
0615	900-00014	ADDED ITEM (LUMP SUM)/ CONCRETE ANALYSIS	1.000	1.000		
			L S	0.000	0.00	
			5,030.96000	1.000		5,030.96
CAT 0200 CURRENT AMT \$ 8,765,629.90 \$					6,470.40 \$	8,765,629.90

CONTID: C12489
 PCN: 12489-BID
 PROJECT: C 0405-023

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12
 ESTIMATE RUN 12/02/2002
 13:32:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURE I-24-Q							
0440	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	1,041.000	1,041.000			
			SY	0.000	0.00		
			6.15000	1,041.000		6,402.15	
0445	202-00425	*REMOVAL OF BRIDGE RAILING	435.000	435.000			
			LF	0.000	0.00		
			7.00000	435.000		3,045.00	
0450	403-33711	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 58-22)	119.830	119.830			
			TON	0.000	0.00		
			53.00000	119.830		6,350.99	
0455	420-00500	*GEOTEXTILE (PAVING)	1,044.000	1,044.000			
			SY	0.000	0.00		
			10.25000	1,044.000		10,701.00	
0460	518-03000	SAWING AND SEALING BRIDGE JOINT DELETED 105 #16	0.000	0.000			
			LF	0.000	0.00		
			6.90000	0.000		0.00	
0465	606-11010	*BRIDGE RAIL TYPE 10R	413.000	413.000			
			LF	0.000	0.00		
			61.00000	413.000		25,193.00	
			CAT 0300	CURRENT AMT \$	51,692.14 \$	0.00 \$	51,692.14
CAT NO0301 STRUCTURE I-24-R							
0470	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	253.000	253.000			
			SY	0.000	0.00		
			6.15000	253.000		1,555.95	
0475	202-00425	*REMOVAL OF BRIDGE RAILING	99.000	99.000			
			LF	0.000	0.00		
			7.00000	99.000		693.00	
0480	403-33711	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 58-22)	34.550	34.550			
			TON	0.000	0.00		
			53.00000	34.550		1,831.15	
0485	420-00500	*GEOTEXTILE (PAVING)	316.000	316.000			
			SY	0.000	0.00		
			10.25000	316.000		3,239.00	

CONTID: C12489
 PCN: 12489-BID
 PROJECT: C 0405-023

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13
 ESTIMATE RUN 12/02/2002
 13:32:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE I-24-R						
0490	518-03000	SAWING AND SEALING BRIDGE JOINT DELETED 105 #16	0.000	0.000		
			LF	0.000	0.00	
			6.90000	0.000		0.00
0495	606-11010	*BRIDGE RAIL TYPE 10R	79.000	79.000		
			LF	0.000	0.00	
			61.00000	79.000		4,819.00
			CAT 0301	CURRENT AMT \$	12,138.10 \$	0.00 \$
CAT NO0302 STRUCTURE I-24-S						
0500	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	729.000	729.000		
			SY	0.000	0.00	
			6.15000	729.000		4,483.35
0505	202-00425	*REMOVAL OF BRIDGE RAILING	299.000	299.000		
			LF	0.000	0.00	
			7.00000	299.000		2,093.00
0510	403-33711	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 58-22)	94.290	94.290		
			TON	0.000	0.00	
			53.00000	94.290		4,997.37
0515	420-00500	*GEOTEXTILE (PAVING)	752.000	752.000		
			SY	0.000	0.00	
			10.25000	752.000		7,708.00
0520	518-03000	SAWING AND SEALING BRIDGE JOINT DELETED 105 #16	0.000	0.000		
			LF	0.000	0.00	
			6.90000	0.000		0.00
0525	606-11010	*BRIDGE RAIL TYPE 10R	281.000	281.000		
			LF	0.000	0.00	
			61.00000	281.000		17,141.00
			CAT 0302	CURRENT AMT \$	36,422.72 \$	0.00 \$
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0530	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
0535	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00

CONTID: C12489
 PCN: 12489-BID
 PROJECT: C 0405-023

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/02/2002

ESTIMATE NO: 0008

13:32:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0540	620-00020	SANITARY FACILITY	5.000	5.000		
			EACH	0.000	0.00	
			2,500.00000	5.000		12,500.00
			CAT 0400	CURRENT AMT	\$ 52,500.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 8,918,382.86	\$ 6,470.40 \$ 8,918,382.86