

ESTIMATE SUMMARY

CONTID: C12524

ESTIMATE NO: 0009 PROG

SPEC YR: 1999

PCN: 12524-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 131.0 DAYS

TIME ALLOW:

237 WORK DAYS

I-25/RELOCATION OF SH 85 INT.

PERCENT TIME: 55.27

ORIG TIME ALLOW:

220 WORK DAYS

PROJECT NO:

IM 0252-323

I-25/RELOCATION OF SH 85 INT.

NAME OF ROAD:

I-25

PROJECT COUNTIES:

DOUGLAS, REGION 1

CONTRACTOR:

CENTRIC-JONES, LLC

5490 W. 13TH AVE.

PAY PERIOD ENDING

02/22/2002

DATE TIME STARTED

06/07/2001

DATE LET

05/10/2001

DATE WORK BEGAN

DATE AWARDED

05/24/2001

DATE TIME STOPPED

08/19/2002

DATE CONTRACT EXECUTED

05/10/2001

DATE ACCEPTED

08/19/2002

LAKEWOOD

CO 80214

303-233-8440

DATE NOTICE TO PROCEED

06/07/2001

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 7,287,070.67	PARTICIPATING	\$ 3,749,577.88	\$ 323,952.10
AWARD PROJECT AMT:	\$ 6,778,000.00	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	51.46%	TOTAL EARNINGS	3,749,577.88	323,952.10
FUNDS AVAILABLE:	\$ 3,537,492.79	STOCKPILED MATERIALS	289,058.55	-4,769.51
		GROSS EARNINGS	4,038,636.43	319,182.59
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-5,499.57	-946.63
		SECURITIES ENCUMBERED	5,499.57	946.63
		NET EARNINGS	4,038,636.43	319,182.59
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	4,038,636.43	319,182.59
		OTHER ADJUSTMENTS	0.00	0.00
			<hr/>	
			PAYMENT DUE	\$ 319,182.59

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*CLEARING AND GRUBBING	1.000	0.750		
			L S	0.000	0.00	
			95,400.00000	0.750		71,550.00
0010	202-00001	*REMOVAL OF STRUCTURE	8.000	5.000		
			EACH	1.000	88.40	
			88.40000	6.000		530.40
0015	202-00015	*REMOVAL OF HEADWALL	1.000	1.000		
			EACH	0.000	0.00	
			728.00000	1.000		728.00
0020	202-00035	*REMOVAL OF PIPE	820.000	249.000		
			LF	100.000	1,040.00	
			10.40000	349.000		3,629.60
0025	202-00037	*REMOVAL OF END SECTION	3.000	0.000		
			EACH	1.000	208.00	
			208.00000	1.000		208.00
0030	202-00090	*REMOVAL OF DELINEATOR	257.000	205.000		
			EACH	0.000	0.00	
			4.68000	205.000		959.40
0035	202-00190	*REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	883.000	881.000		
			SY	0.000	0.00	
			4.16000	881.000		3,664.96
0040	202-00200	*REMOVAL OF SIDEWALK	572.000	311.000		
			SY	0.000	0.00	
			5.20000	311.000		1,617.20
0045	202-00202	*REMOVAL OF GUTTER	43.000	0.000		
			LF	0.000	0.00	
			10.40000	0.000		0.00
0050	202-00203	*REMOVAL OF CURB AND GUTTER	9,518.000	8,956.000		
			LF	0.000	0.00	
			3.64000	8,956.000		32,599.84
0055	202-00210	*REMOVAL OF CONCRETE PAVEMENT	12,586.000	10,384.000		
			SY	0.000	0.00	
			3.12000	10,384.000		32,398.08

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00220	*REMOVAL OF ASPHALT MAT	35,105.000	24,261.000		
			SY	0.000	0.00	
			2.08000	24,261.000		50,462.88
0065	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	9,487.000	0.000		
			SY	0.000	0.00	
			1.87000	0.000		0.00
0070	202-00250	*REMOVAL OF PAVEMENT MARKING	14,581.000	13,066.000		
			SF	0.000	0.00	
			2.60000	13,066.000		33,971.60
0075	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	0.000	0.000		
			L S	0.000	0.00	
			792.88000	0.000		0.00
0080	202-00700	*REMOVAL OF LIGHT STANDARD	9.000	5.000		
			EACH	0.000	0.00	
			332.80000	5.000		1,664.00
0085	202-00805	*REMOVAL OF OVERHEAD SIGN STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			3,785.60000	1.000		3,785.60
0090	202-00810	*REMOVAL OF GROUND SIGN	66.000	44.000		
			EACH	1.000	33.28	
			33.28000	45.000		1,497.60
0095	202-00821	*REMOVAL OF SIGN PANEL	3.000	1.000		
			EACH	0.000	0.00	
			202.80000	1.000		202.80
0100	202-00840	*REMOVAL OF TRAFFIC SIGNAL POLE	4.000	0.000		
			EACH	0.000	0.00	
			603.20000	0.000		0.00
0102	202-00848	REM TRAF SIG CONTROL+CAB REMOVAL OF TRAFFIC SIGNAL CONTROLLER & CABINET	1.000	0.000		
			EACH	0.000	0.00	
			1,889.16000	0.000		0.00
0105	202-01000	*REMOVAL OF FENCE	120.000	0.000		
			LF	0.000	0.00	
			5.20000	0.000		0.00

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	563.000	363.000		
			LF	0.000	0.00	
			3.17000	363.000		1,150.71
0115	202-01300	*REMOVAL OF END ANCHORAGE	8.000	6.000		
			EACH	0.000	0.00	
			192.40000	6.000		1,154.40
0120	202-04001	*PLUG CULVERT	3.000	0.000		
			EACH	1.000	312.00	
			312.00000	1.000		312.00
0125	202-04002	*CLEAN CULVERT	3.000	0.000		
			EACH	0.000	0.00	
			728.00000	0.000		0.00
0130	202-05150	*SANDBLASTING	2,740.000	1,491.000		
			SF	0.000	0.00	
			0.52000	1,491.000		775.32
0135	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	150,552.000	120,880.000		
			CY	158.000	616.20	
			3.90000	121,038.000		472,048.20
0140	203-00100	*MUCK EXCAVATION	1,838.000	1,680.000		
			CY	158.000	1,150.24	
			7.28000	1,838.000		13,380.64
0145	203-01500	*BLADING	178.000	0.000		
			hour	0.000	0.00	
			93.60000	0.000		0.00
0150	203-01597	*POTHOLING	33.000	25.250		
			hour	7.500	975.00	
			130.00000	32.750		4,257.50
0155	206-00000	*STRUCTURE EXCAVATION	3,093.000	1,982.000		
			CY	689.000	2,866.24	
			4.16000	2,671.000		11,111.36
0160	206-00100	*STRUCTURE BACKFILL (CLASS 1)	146.000	146.000		
			CY	0.000	0.00	
			15.60000	146.000		2,277.60

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	206-00510	*FILTER MATERIAL (CLASS A)	18.000	0.000		
			CY	10.000	624.00	
			62.40000	10.000		624.00
0170	206-01750	SHORING	1.000	1.000		
			L S	0.000	0.00	
			8,547.84000	1.000		8,547.84
0175	208-00011	*EROSION BALES (WEED FREE)	127.000	6.000		
			EACH	0.000	0.00	
			12.48000	6.000		74.88
0180	208-00020	SILT FENCE	239.000	56.000		
			LF	0.000	0.00	
			1.30000	56.000		72.80
0185	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.200		
			L S	0.000	0.00	
			4,135.06000	0.200		827.01
0190	210-00001	*RESET STRUCTURE	18.000	18.000		
			EACH	0.000	0.00	
			124.80000	18.000		2,246.40
0195	210-00012	RESET MAILBOX STRUCTURE (TYPE 2)	0.000	0.000		
			EACH	0.000	0.00	
			530.00000	0.000		0.00
0200	210-00015	*RESET END SECTION	3.000	0.000		
			EACH	1.000	265.00	
			265.00000	1.000		265.00
0205	210-00050	*RESET FIRE HYDRANT	4.000	1.000		
			EACH	0.000	0.00	
			2,188.90000	1.000		2,188.90
0210	210-00473	*RESET TV CAMERAS	1.000	0.000		
			EACH	0.000	0.00	
			863.20000	0.000		0.00
0215	210-00750	*RESET LIGHT STANDARD	3.000	3.000		
			EACH	0.000	0.00	
			790.40000	3.000		2,371.20

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	210-00810	*RESET GROUND SIGN	27.000	10.000		
			EACH	2.000	156.00	
			78.00000	12.000		936.00
0225	210-00815	*RESET SIGN PANEL	11.000	3.000		
			EACH	0.000	0.00	
			270.40000	3.000		811.20
0230	210-00830	*RESET TRAFFIC SIGNAL FACE	10.000	1.000		
			EACH	0.000	0.00	
			322.40000	1.000		322.40
0235	210-00840	*RESET TRAFFIC SIGNAL POLE	1.000	0.500		
			EACH	0.000	0.00	
			1,331.20000	0.500		665.60
0240	210-00860	*RESET PEDESTRIAN PUSH BUTTON	8.000	0.000		
			EACH	0.000	0.00	
			104.00000	0.000		0.00
0245	210-00865	*RESET PEDESTRIAN SIGNAL HEAD	8.000	0.000		
			EACH	0.000	0.00	
			239.20000	0.000		0.00
0250	210-01011	*RESET GATE	1.000	0.000		
			EACH	0.000	0.00	
			676.00000	0.000		0.00
0253	210-01130	RES GDRAIL TY 3 RESET GUARD RAIL TYPE 3	288.000	0.000		
			LF	0.000	0.00	
			12.23000	0.000		0.00
0255	210-01135	*RESET GUARDRAIL THRIE BEAM	800.000	200.000		
			LF	0.000	0.00	
			10.66000	200.000		2,132.00
0257	210-01200	RES END ANCHORAGE RESET END ANCHORAGE	1.000	0.000		
			EACH	0.000	0.00	
			491.50000	0.000		0.00
0260	210-02054	*RELAY PIPE (54 INCH)	134.000	0.000		
			LF	0.000	0.00	
			62.40000	0.000		0.00

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0265	210-04010	*ADJUST MANHOLE	4.000	3.000		
			EACH	0.000	0.00	
			156.00000	3.000		468.00
0270	210-04015	*MODIFY MANHOLE	2.000	1.000		
			EACH	1.000	520.00	
			520.00000	2.000		1,040.00
0275	210-04020	MODIFY INLET	1.000	1.000		
			EACH	0.000	0.00	
			1,590.00000	1.000		1,590.00
0276	210-04020	MODIFY INLET MCR L2, CO#6, MODIFY INLET (SPECIAL)	3.000	1.000		
			EACH	0.000	0.00	
			2,124.80000	1.000		2,124.80
0280	210-04025	MODIFY STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			5,300.00000	1.000		5,300.00
0285	210-04050	*ADJUST VALVE BOX	17.000	13.000		
			EACH	0.000	0.00	
			78.00000	13.000		1,014.00
0290	210-04200	*ADJUST GUARDRAIL	1,025.000	0.000		
			LF	0.000	0.00	
			3.12000	0.000		0.00
0295	212-00006	*SEEDING (NATIVE)	24.100	0.000		
			ACRE	0.000	0.00	
			256.34000	0.000		0.00
0300	212-00028	*SEEDING (WETLANDS)	0.020	0.000		
			ACRE	0.000	0.00	
			1,040.00000	0.000		0.00
0305	212-00047	*SOIL PREPARATION (SPECIAL)	24.100	0.000		
			ACRE	0.000	0.00	
			2,392.00000	0.000		0.00
0310	213-00002	*MULCHING (WEED FREE HAY)	24.100	0.000		
			ACRE	0.000	0.00	
			297.34000	0.000		0.00

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0315	213-00061	*MULCH TACKIFIER	3,615.000	0.000		
			LB	0.000	0.00	
			1.41000	0.000		0.00
0320	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	1,856.000	0.000		
			SY	0.000	0.00	
			2.05000	0.000		0.00
0325	250-00100	*ENVIRONMENTAL HEALTH AND SAFETY	1.000	0.700		
			L S	0.000	0.00	
			1,641.12000	0.700		1,148.78
0330	250-00110	*HEALTH AND SAFETY OFFICER	9.000	9.000		
			HOOR	0.000	0.00	
			75.30000	9.000		677.70
0335	250-00120	*MATERIAL SAMPLING AND DELIVERY	0.000	0.000		
			EACH	0.000	0.00	
			107.38000	0.000		0.00
0340	250-00200	MATERIAL HANDLING (STOCKPILE)	0.000	0.000		
			CY	0.000	0.00	
			1,060.00000	0.000		0.00
0345	250-00210	SOLID WASTE DISPOSAL	0.000	0.000		
			CY	0.000	0.00	
			2,120.00000	0.000		0.00
0350	250-00220	*HAZARDOUS WASTE DISPOSAL	0.000	0.000		
			CY	0.000	0.00	
			3,180.00000	0.000		0.00
0355	304-09014	*AGGREGATE BASE COURSE (SPECIAL)	12,259.000	4,067.000		
			TON	0.000	0.00	
			6.24000	4,067.000		25,378.08
0356	304-06009	ABC (CL 6) (SPEC) ADDITIONAL LANE ON US 85, CMO 4	1,929.000	1,929.000		
			TON	0.000	0.00	
			10.60000	1,929.000		20,447.40
0360	306-01000	*RECONDITIONING	45,562.000	40,031.000		
			SY	0.000	0.00	
			0.62000	40,031.000		24,819.22

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0365	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	884.090	491.980		
			TON	0.000	0.00	
			94.64000	491.980		46,560.99
0370	403-33811	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 58-22)	12,267.330	5,205.850		
			TON	0.000	0.00	
			44.72000	5,205.850		232,805.61
0375	403-33851	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-28)	10,487.140	0.000		
			TON	0.000	0.00	
			49.24000	0.000		0.00
0380	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	3,869.000	466.000		
			GAL	0.000	0.00	
			1.04000	466.000		484.64
0385	412-00600	*CONCRETE PAVEMENT (6 INCH)	54.000	0.000		
			SY	0.000	0.00	
			24.71000	0.000		0.00
0390	412-00700	*CONCRETE PAVEMENT (7 INCH)	3,423.000	0.000		
			SY	0.000	0.00	
			32.27000	0.000		0.00
0390		MATERIAL ALLOWANCE DOWEL BASKETS & TIE BARS		3,430.993		
			SY	0.000	0.00	
			1.03700	3,430.993		3,557.94
0395	412-01000	*CONCRETE PAVEMENT (10 INCH)	15,467.000	14,737.000		
			SY	0.000	0.00	
			35.96000	14,737.000		529,942.52
0395		MATERIAL ALLOWANCE DOWEL BASKETS & TIE BARS		692.997		
			SY	0.000	0.00	
			1.48500	692.997		1,029.10
0400	412-01020	*CONCRETE PAVEMENT (10 INCH) (FAST TRACK)	8,748.000	8,748.000		
			SY	0.000	0.00	
			51.50000	8,748.000		450,522.00
0400		MATERIAL ALLOWANCE DOWEL BASKETS & TIE BARS		0.000		
			SY	0.000	0.00	
			2.32700	0.000		0.00

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0403	420-00131	GEOTEXTILE (SEPARATOR) (CL B) GEOTEXTILE (SEPARATOR) (CLASS B)	1,896.000	1,896.000		
			SY	0.000	0.00	
			2.15000	1,896.000		4,076.40
0405	503-00042	*DRILLED CAISSON (42 INCH)	17.000	0.000		
			LF	0.000	0.00	
			97.69000	0.000		0.00
0405		MATERIAL ALLOWANCE STEEL		0.000		
			LF	0.000	0.00	
			10.75000	0.000		0.00
0410	503-00048	*DRILLED CAISSON (48 INCH)	63.000	0.000		
			LF	0.000	0.00	
			132.58000	0.000		0.00
0415	504-08100	TIMBER RETAINING WALL	0.000	0.000		
			SF	0.000	0.00	
			41.49000	0.000		0.00
0420	506-00206	*RIPRAP (6 INCH)	0.000	0.000		
			CY	0.000	0.00	
			104.00000	0.000		0.00
0425	506-00209	*RIPRAP (9 INCH)	28.000	0.000		
			CY	0.000	0.00	
			104.00000	0.000		0.00
0430	506-00212	*RIPRAP (12 INCH)	159.000	0.000		
			CY	39.000	1,825.20	
			46.80000	39.000		1,825.20
0435	507-00000	CONCRETE SLOPE AND DITCH PAVING	14.700	0.000		
			CY	0.000	0.00	
			346.36000	0.000		0.00
0440	507-00400	*BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	114.690	0.000		
			TON	0.000	0.00	
			114.40000	0.000		0.00
0445	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	83.000	83.000		
			LF	0.000	0.00	
			120.35000	83.000		9,989.05

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445		MATERIAL ALLOWANCE 0-4 INCH EXPANSION DEVICES		0.000		
			LF	0.000	0.00	
				73.00000	0.000	0.00
0450	601-01000	CONCRETE CLASS B	4.100	4.100		
			CY	0.000	0.00	
				610.03000	4.100	2,501.12
0455	601-03030	CONCRETE CLASS D (BOX CULVERT)	11.100	11.100		
			CY	0.000	0.00	
				497.14000	11.100	5,518.25
0457	601-03040	CONC CL D (BRIDGE) FOUND SLEEPER SLAB WAS NOT BUILT CORRECTLY.	5.200	5.200		
			CY	0.000	0.00	
				202.96000	5.200	1,055.39
0460	601-10250	*SLAB JACKING	3,422.000	3,422.000		
			LB	0.000	0.00	
				7.90000	3,422.000	27,033.80
0465	602-00000	*REINFORCING STEEL	1,295.000	1,295.000		
			LB	0.000	0.00	
				0.46000	1,295.000	595.70
0465		MATERIAL ALLOWANCE BLACK STEEL		0.000		
			LB	0.000	0.00	
				0.23500	0.000	0.00
0470	603-01150	*15 INCH REINFORCED CONCRETE PIPE	176.000	0.000		
			LF	159.000	3,472.56	
				21.84000	159.000	3,472.56
0475	603-01180	*18 INCH REINFORCED CONCRETE PIPE	723.000	379.000		
			LF	275.000	6,578.00	
				23.92000	654.000	15,643.68
0480	603-01240	*24 INCH REINFORCED CONCRETE PIPE	192.000	192.000		
			LF	0.000	0.00	
				31.20000	192.000	5,990.40
0485	603-01300	*30 INCH REINFORCED CONCRETE PIPE	921.000	780.000		
			LF	141.000	5,718.96	
				40.56000	921.000	37,355.76

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0490	603-01360	*36 INCH REINFORCED CONCRETE PIPE	415.000	415.000		
			LF	0.000	0.00	
			66.56000	415.000		27,622.40
0495	603-01420	*42 INCH REINFORCED CONCRETE PIPE	428.000	428.000		
			LF	0.000	0.00	
			83.20000	428.000		35,609.60
0500	603-05018	*18 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	2.000	832.00	
			416.00000	2.000		832.00
0505	603-10180	*18 INCH CORRUGATED STEEL PIPE	54.000	54.000		
			LF	0.000	0.00	
			31.20000	54.000		1,684.80
0510	603-10360	*36 INCH CORRUGATED STEEL PIPE	32.000	32.000		
			LF	0.000	0.00	
			41.60000	32.000		1,331.20
0515	603-10480	*48 INCH CORRUGATED STEEL PIPE	0.000	0.000		
			LF	0.000	0.00	
			104.00000	0.000		0.00
0520	603-10600	*60 INCH CORRUGATED STEEL PIPE	45.000	45.000		
			LF	0.000	0.00	
			78.00000	45.000		3,510.00
0525	603-70604	6X4 FOOT CONCRETE BOX CULVERT (PRECAST)	103.000	103.000		
			LF	0.000	0.00	
			382.21000	103.000		39,367.63
0525		MATERIAL ALLOWANCE PRECAST BOX CULVERT		0.000		
			LF	0.000	0.00	
			156.00000	0.000		0.00
0530	604-00305	*INLET TYPE C (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			1,820.00000	0.000		0.00
0535	604-00505	*INLET TYPE D (5 FOOT)	1.000	0.000		
			EACH	1.000	2,189.20	
			2,189.20000	1.000		2,189.20

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 13
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0540	604-00510	*INLET TYPE D (10 FOOT)	4.000	1.000		
			EACH	2.000	6,231.68	
			3,115.84000	3.000		9,347.52
0545	604-00610	*INLET TYPE D (DOUBLE) (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			5,354.96000	1.000		5,354.96
0550	604-19105	*INLET TYPE R L 5 (5 FOOT)	2.000	1.000		
			EACH	0.000	0.00	
			2,750.80000	1.000		2,750.80
0555	604-19110	*INLET TYPE R L 5 (10 FOOT)	7.000	1.000		
			EACH	1.000	3,354.00	
			3,354.00000	2.000		6,708.00
0560	604-19115	*INLET TYPE R L 5 (15 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			4,799.60000	0.000		0.00
0565	604-19205	*INLET TYPE R L 10 (5 FOOT)	4.000	3.000		
			EACH	0.000	0.00	
			4,245.28000	3.000		12,735.84
0570	604-19210	*INLET TYPE R L 10 (10 FOOT)	3.000	1.000		
			EACH	0.000	0.00	
			5,047.12000	1.000		5,047.12
0575	604-19305	*INLET TYPE R L 15 (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			5,330.00000	2.000		10,660.00
0580	604-20000	*OUTLET STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			2,008.70000	0.000		0.00
0585	604-30010	*MANHOLE SLAB BASE (10 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			1,560.00000	2.000		3,120.00
0590	604-30015	*MANHOLE SLAB BASE (15 FOOT)	1.000	0.000		
			EACH	1.000	2,080.00	
			2,080.00000	1.000		2,080.00

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 14
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0595	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	875.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0600	606-01340	*END ANCHORAGE TYPE 3D	1.000	0.000		
			EACH	0.000	0.00	
			546.00000	0.000		0.00
0605	606-01370	*TRANSITION TYPE 3G	2.000	0.000		
			EACH	0.000	0.00	
			873.60000	0.000		0.00
0610	606-01390	*END ANCHORAGE TYPE 3K	1.000	0.000		
			EACH	0.000	0.00	
			1,081.60000	0.000		0.00
0615	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	3.000	0.000		
			EACH	0.000	0.00	
			1,263.60000	0.000		0.00
0620	606-02003	*END ANCHORAGE (NONFLARED)	1.000	0.000		
			EACH	0.000	0.00	
			1,664.00000	0.000		0.00
0625	607-00005	*END POST	4.000	0.000		
			EACH	0.000	0.00	
			156.00000	0.000		0.00
0630	607-00010	*CORNER AND LINE BRACE POST	5.000	0.000		
			EACH	0.000	0.00	
			166.40000	0.000		0.00
0635	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	188.000	0.000		
			LF	0.000	0.00	
			2.34000	0.000		0.00
0640	607-11300	*FENCE COMBINATION WIRE WITH TREATED WOODEN POSTS	2,247.000	0.000		
			LF	0.000	0.00	
			2.60000	0.000		0.00
0645	607-52905	*END POST (CHAIN LINK)	0.000	0.000		
			EACH	0.000	0.00	
			156.00000	0.000		0.00

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 15
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0650	607-53172	*FENCE CHAIN LINK (72 INCH)	0.000	0.000		
			LF	0.000	0.00	
			18.72000	0.000		0.00
0655	608-00000	*CONCRETE SIDEWALK	4,473.000	318.000		
			SY	0.000	0.00	
			25.74000	318.000		8,185.32
0660	608-00010	*CONCRETE CURB RAMP	207.000	77.000		
			SY	0.000	0.00	
			57.10000	77.000		4,396.70
0665	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	5,814.000	5,755.000		
			LF	0.000	0.00	
			7.23000	5,755.000		41,608.65
0670	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	14,185.000	2,870.000		
			LF	0.000	0.00	
			8.22000	2,870.000		23,591.40
0675	610-00020	*MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	22,389.000	5,616.000		
			SF	0.000	0.00	
			5.20000	5,616.000		29,203.20
0680	612-00001	*DELINEATOR (TYPE I)	142.000	16.000		
			EACH	14.000	192.92	
			13.78000	30.000		413.40
0685	612-00002	*DELINEATOR (TYPE II)	36.000	5.000		
			EACH	0.000	0.00	
			14.56000	5.000		72.80
0690	612-00003	DELINEATOR (TYPE III)	24.000	3.000		
			EACH	0.000	0.00	
			15.32000	3.000		45.96
0695	613-00200	*2 INCH ELECTRICAL CONDUIT	0.000	0.000		
			LF	0.000	0.00	
			13.36000	0.000		0.00
0700	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	0.000	0.000		
			LF	0.000	0.00	
			17.68000	0.000		0.00

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 16
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0705	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	9,692.000	1,838.000		
			LF	0.000	0.00	
			7.49000	1,838.000		13,766.62
0710	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	1,458.000	1,361.000		
			LF	0.000	0.00	
			11.54000	1,361.000		15,705.94
0715	613-10000	*WIRING	0.800	0.000		
			L S	0.000	0.00	
			17,472.00000	0.000		0.00
0717	613-10000	WIRING CMO #5, TRAFFIC SIGNAL SYSTEM	1.000	0.000		
			L S	0.000	0.00	
			2,869.19000	0.000		0.00
0719	613-10000	WIRING MEADOWS PARKWAY & FACTORY SHOPS INTERSECTION	1.000	0.000		
			L S	0.000	0.00	
			11,584.84000	0.000		0.00
0720	613-32400	*LIGHT STANDARD STEEL (40 FOOT)	10.000	0.000		
			EACH	0.000	0.00	
			2,267.20000	0.000		0.00
0725	613-40010	*LIGHT STANDARD FOUNDATION	13.000	0.000		
			EACH	0.000	0.00	
			613.60000	0.000		0.00
0730	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	18.000	0.000		
			EACH	0.000	0.00	
			374.40000	0.000		0.00
0735	613-72250	*LUMINAIRE HIGH PRESSURE SODIUM (WALL TYPE) (250 WATT)	4.000	0.000		
			EACH	0.000	0.00	
			483.60000	0.000		0.00
0740	614-00011	*SIGN PANEL (CLASS I)	217.000	34.190		
			SF	0.000	0.00	
			16.64000	34.190		568.92
0745	614-00012	*SIGN PANEL (CLASS II)	89.000	25.800		
			SF	0.000	0.00	
			20.17000	25.800		520.39

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 17
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0750	614-00013	*SIGN PANEL (CLASS III)	319.000	319.000		
			SF	0.000	0.00	
			20.28000	319.000		6,469.32
0755	614-00200	*STEEL SIGN POST (U-2)	20.000	0.000		
			LF	0.000	0.00	
			6.76000	0.000		0.00
0760	614-00612	*STEEL SIGN POST (W 6X12)	67.000	67.000		
			LF	0.000	0.00	
			30.16000	67.000		2,020.72
0765	614-00615	*STEEL SIGN POST (W 6X15)	36.000	36.000		
			LF	0.000	0.00	
			33.28000	36.000		1,198.08
0770	614-00818	*STEEL SIGN POST (W 8X18)	39.000	39.000		
			LF	0.000	0.00	
			35.36000	39.000		1,379.04
0775	614-01502	*STEEL SIGN POST (2 INCH ROUND)	283.000	75.500		
			LF	0.000	0.00	
			7.80000	75.500		588.90
0780	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	82.000	11.500		
			LF	0.000	0.00	
			30.16000	11.500		346.84
0785	614-03001	*CONCRETE FOOTING (TYPE 1)	4.000	4.000		
			EACH	0.000	0.00	
			504.40000	4.000		2,017.60
0790	614-03002	*CONCRETE FOOTING (TYPE 2)	2.000	2.000		
			EACH	0.000	0.00	
			546.00000	2.000		1,092.00
0795	614-03003	*CONCRETE FOOTING (TYPE 3)	2.000	2.000		
			EACH	0.000	0.00	
			582.40000	2.000		1,164.80
0800	614-07105	*MODIFICATION OF SIGN LEGEND	2.000	2.000		
			EACH	0.000	0.00	
			234.00000	2.000		468.00

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 18
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0802	614-70117	PED SIG FACE (16) CMO #5 TRAFFIC SIGNAL SYSTEM	4.000	0.000		
			EACH	0.000	0.00	
			934.60000	0.000		0.00
0805	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	21.000	2.000		
			EACH	0.000	0.00	
			868.40000	2.000		1,736.80
0810	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	5.000	0.000		
			EACH	0.000	0.00	
			1,466.40000	0.000		0.00
0815	614-72860	*PEDESTRIAN PUSH BUTTON	0.000	0.000		
			EACH	0.000	0.00	
			114.40000	0.000		0.00
0820	614-72876	*TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE)	16.000	0.000		
			EACH	0.000	0.00	
			603.20000	0.000		0.00
0825	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	3.000	2.000		
			EACH	0.000	0.00	
			22,339.20000	2.000		44,678.40
0830	614-72889	*TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO TYPE) (NON-INVASIVE)	70.000	0.000		
			EACH	0.000	0.00	
			499.20000	0.000		0.00
0833	614-72891	TELE INTERCON WIRE CMO # 5, TRAFFIC SIGNAL SYSTEM	5,800.000	1,575.000		
			LF	0.000	0.00	
			14.08000	1,575.000		22,176.00
0835	614-81010	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM)	4.000	0.000		
			EACH	0.000	0.00	
			26,351.52000	0.000		0.00
0840	614-84000	*TRAFFIC SIGNAL PEDESTAL POLE STEEL	0.000	0.000		
			EACH	0.000	0.00	
			1,164.80000	0.000		0.00
0842	614-85362	SIG-LIGHT SPAN WIRE POLE (12 IN) CMO #5, TRAFFIC SIGNAL SYSTEM	4.000	0.000		
			EACH	0.000	0.00	
			4,238.55000	0.000		0.00

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 19
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0845	614-85520	*PAINT TRAFFIC SIGNAL POLE	4.000	0.000		
			EACH	0.000	0.00	
			452.40000	0.000		0.00
0847	614-86245	CTRLER (TY 170E) CMO #5, TRAFFIC SIGNAL SYSTEM	2.000	0.000		
			EACH	0.000	0.00	
			23,720.05000	0.000		0.00
0850	614-86710	*TRAFFIC SIGNAL EQUIPMENT	1.000	0.000		
			L S	0.000	0.00	
			1,643.20000	0.000		0.00
0855	615-00050	EMBANKMENT PROTECTOR TYPE 5	1.000	0.000		
			EACH	0.000	0.00	
			2,650.00000	0.000		0.00
0860	619-06060	*6 INCH DUCTILE IRON PIPE	39.000	14.500		
			LF	0.000	0.00	
			62.40000	14.500		904.80
0865	619-06120	*12 INCH DUCTILE IRON PIPE	186.000	0.000		
			LF	169.000	18,015.40	
			106.60000	169.000		18,015.40
0870	619-75048	*6 INCH GATE VALVE	1.000	0.000		
			EACH	0.000	0.00	
			838.24000	0.000		0.00
0875	621-00450	*DETOUR PAVEMENT	10,177.000	9,358.000		
			SY	0.000	0.00	
			14.16000	9,358.000		132,509.28
0880	625-00000	CONSTRUCTION SURVEYING	1.000	0.500		
			L S	0.150	12,506.15	
			83,374.30000	0.650		54,193.30
0881	625-00001	CONST SURVEYING (HOUR) CONSTRUCTION SURVEY (HOUR)	6.000	0.000		
			HOUR	6.000	600.00	
			100.00000	6.000		600.00
0885	626-00000	*MOBILIZATION	0.800	0.480		
			L S	0.320	134,897.56	
			421,554.87000	0.800		337,243.90

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 20
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0890	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.500		
			L S	0.000	0.00	
			5,300.00000	0.500		2,650.00
0895	627-00005	*EPOXY PAVEMENT MARKING	291.000	42.000		
			GAL	0.000	0.00	
			67.60000	42.000		2,839.20
0900	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	332.000	315.000		
			GAL	0.000	0.00	
			46.80000	315.000		14,742.00
0902	627-03003	PREFORM PLASTIC PVMT MKG (TY C) (INLAID) PREFORMED PLASTIC PAVEMENT MARKING (TYPE C) (INLAID)	1,064.000	0.000		
			SF	0.000	0.00	
			10.37000	0.000		0.00
0905	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	478.000	0.000		
			SF	0.000	0.00	
			19.76000	0.000		0.00
0910	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	3,129.000	0.000		
			SF	0.000	0.00	
			10.40000	0.000		0.00
0915	630-00000	*FLAGGING	3,873.000	2,447.000		
			hour	17.500	434.00	
			24.80000	2,464.500		61,119.60
0920	630-00007	*TRAFFIC CONTROL INSPECTION	162.000	76.000		
			DAY	24.000	2,496.00	
			104.00000	100.000		10,400.00
0925	630-00012	*TRAFFIC CONTROL MANAGEMENT	232.000	144.000		
			DAY	4.000	1,456.00	
			364.00000	148.000		53,872.00
0930	630-80001	*FLASHING BEACON (PORTABLE)	3.000	1.500		
			EACH	0.000	0.00	
			1,560.00000	1.500		2,340.00
0935	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	7.000	3.500		
			EACH	0.000	0.00	
			364.00000	3.500		1,274.00

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 21
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0940	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	59.000	29.500		
			EACH	0.000	0.00	
			67.60000	29.500		1,994.20
0945	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	60.000	30.000		
			EACH	0.000	0.00	
			130.00000	30.000		3,900.00
0950	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	19.000	9.500		
			EACH	0.000	0.00	
			140.40000	9.500		1,333.80
0955	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	75.000	37.500		
			SF	0.000	0.00	
			15.60000	37.500		585.00
0960	630-80355	*PORTABLE MESSAGE SIGN PANEL	3.000	1.500		
			EACH	0.000	0.00	
			17,680.00000	1.500		26,520.00
0965	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	3.000	1.500		
			EACH	0.000	0.00	
			1,560.00000	1.500		2,340.00
0970	630-80360	*DRUM CHANNELIZING DEVICE	440.000	220.000		
			EACH	0.000	0.00	
			57.20000	220.000		12,584.00
0975	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	0.000	0.000		
			EACH	0.000	0.00	
			67.60000	0.000		0.00
0980	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	23.000	11.500		
			EACH	0.000	0.00	
			104.00000	11.500		1,196.00
0985	630-80370	CONCRETE BARRIER (TEMPORARY)	3,620.000	1,810.000		
			LF	0.000	0.00	
			28.21000	1,810.000		51,060.10
0990	630-80380	*TRAFFIC CONE	350.000	175.000		
			EACH	0.000	0.00	
			17.68000	175.000		3,094.00

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 22
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0995	630-85010	IMPACT ATTENUATOR (TEMPORARY)	4.000	2.000		
			EACH	0.000	0.00	
			8,147.57000	2.000		16,295.14
1000	700-70010	F/A MINOR CONTRACT REVISIONS	1.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1005	700-70011	F/A PARTNERING	111.350	111.350		
			F A	0.000	0.00	
			1.00000	111.350		111.35
1010	700-70013	F/A CONCRETE INCENTIVE PAYMENT	19,295.120	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1015	700-70014	F/A INCENTIVE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1020	700-70022	F/A OJT PILOT	175.200	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1025	700-70023	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1030	700-70025	F/A QUALITY INCENTIVE PAYMENT	10,051.870	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1035	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1040	700-70034	F/A TRAFFIC SIGNAL SYSTEM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1045	700-70035	F/A PAVEMENT INCENTIVE	-2,759.880	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 02/22/2002

12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1050	700-70036	F/A CONSTRUCT ADDITIONAL LANE ON US 85	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1055	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1060	700-70320	F/A SPRINKLERS	9,787.390	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1065	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1070	700-70588	F/A TRANSPORTATION OF HAZARDOUS MATERIAL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1205	900-00006	ADDED ITEM (DOLLAR)/ CONCRETE PRICE ADJUSTMENT	-311.890	-268.050		
			DOL	0.000	0.00	
			1.00000	-268.050		-268.05
1210	900-00006	ADDED ITEM (DOLLAR)/ CMO 8 LIGHT PLANT RENTAL	389.110	389.110		
			DOL	0.000	0.00	
			1.00000	389.110		389.11
1215	700-70530	F/A DRAINAGE IMPROVEMENT 6 INCH PIPE UNDERDRAIN	15,443.970	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1220	700-70034	F/A TOWN OF CASTLE ROCK LIGHTING	8,968.220	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1225	700-70131	F/A MODIFY MODIFY BRIDGE SIDEWALK - PLUM CREEK	2,438.410	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 24
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1230	700-70034	F/A GRIND BRIDG APPROACH	3,812.350	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 6,113,452.05 \$	211,733.99 \$	3,439,196.01
CAT NO0300 STRUCTURE G-17-BG						
1075	202-00400	*REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			42,400.00000	1.000		42,400.00
1080	206-00000	*STRUCTURE EXCAVATION	1,042.000	1,042.000		
			CY	0.000	0.00	
			4.16000	1,042.000		4,334.72
1085	206-00065	*STRUCTURE BACKFILL (FLOW-FILL)	990.000	0.000		
			CY	140.000	9,464.00	
			67.60000	140.000		9,464.00
1090	206-00200	*STRUCTURE BACKFILL (CLASS 2)	269.000	0.000		
			CY	0.000	0.00	
			7.28000	0.000		0.00
1095	206-00520	*FILTER MATERIAL (CLASS B)	64.000	0.000		
			CY	32.000	1,331.20	
			41.60000	32.000		1,331.20
1098	202-05150	*SANDBLASTING SANDBLASTING (BRIDGE)	10,696.000	0.000		
			SF	0.000	0.00	
			1.60000	0.000		0.00
1100	403-33851	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-28)	255.410	0.000		
			TON	0.000	0.00	
			49.24000	0.000		0.00
1105	502-11274	*STEEL PILING (HP 12X74)	865.000	865.000		
			LF	0.000	0.00	
			27.08000	865.000		23,424.20
1110	503-00042	*DRILLED CAISSON (42 INCH)	117.000	117.000		
			LF	0.000	0.00	
			97.69000	117.000		11,429.73

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 25
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE G-17-BG						
1115	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	123.800	0.000		
			CY	84.000	21,384.72	
			254.58000	84.000		21,384.72
1120	513-00690	BRIDGE DRAIN (SPECIAL)	2.000	0.000		
			EACH	0.000	0.00	
			2,475.63000	0.000		0.00
1125	515-00120	*WATERPROOFING (MEMBRANE)	2,270.000	0.000		
			SY	0.000	0.00	
			7.57000	0.000		0.00
1130	515-00400	*CONCRETE SEALER	315.000	0.000		
			SY	0.000	0.00	
			5.23000	0.000		0.00
1135	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	162.000	0.000		
			LF	0.000	0.00	
			120.35000	0.000		0.00
1135		MATERIAL ALLOWANCE EXPANSION DEVICE		158.000		
			LF	0.000	0.00	
			73.00000	158.000		11,534.00
1140	601-03040	CONCRETE CLASS D (BRIDGE)	1,192.000	17.000		
			CY	141.000	28,617.36	
			202.96000	158.000		32,067.68
1140		MATERIAL ALLOWANCE PRECAST DECK PANELS		101.991		
			CY	-12.267	-4,769.51	
			388.80900	89.724		34,885.50
1141	601-40301	*STRUCTURAL CONCRETE COATING STRUCTURAL CONCRETE COATING	16,583.000	0.000		
			SF	0.000	0.00	
			0.64000	0.000		0.00
1142	900-00006	ADDED ITEM (DOLLAR)/ CONCRETE PRICE ADJUSTMENT	-145.160	-145.160		
			DOL	0.000	0.00	
			1.00000	-145.160		-145.16
1145	602-00020	*REINFORCING STEEL (EPOXY COATED)	251,826.000	5,554.000		
			LB	37,652.000	17,696.44	
			0.47000	43,206.000		20,306.82

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 26
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE G-17-BG						
1150	606-11030	*BRIDGE RAIL TYPE 10M	305.000	0.000		
			LF	0.000	0.00	
			73.78000	0.000		0.00
1150		MATERIAL ALLOWANCE GUARDRAIL ANCHOR BOLTS		305.000		
			LF	0.000	0.00	
			5.00000	305.000		1,525.00
1150		MATERIAL ALLOWANCE GUARD RAIL		305.000		
			LF	0.000	0.00	
			31.00000	305.000		9,455.00
1155	606-11032	*BRIDGE RAIL TYPE 10M (SPECIAL)	305.000	0.000		
			LF	0.000	0.00	
			105.47000	0.000		0.00
1155		MATERIAL ALLOWANCE GUARDRAIL ANCHOR BOLTS		305.000		
			LF	0.000	0.00	
			5.00000	305.000		1,525.00
1155		MATERIAL ALLOWANCE GUARD RAIL		305.000		
			LF	0.000	0.00	
			47.50000	305.000		14,487.50
1160	607-53005	*FENCE CHAIN LINK (SPECIAL)	0.000	0.000		
			LF	0.000	0.00	
			78.00000	0.000		0.00
1161	607-53161	FENCE CL (SPEC) (60 IN) VINYL COATED, 3/8" MESH	297.000	0.000		
			LF	0.000	0.00	
			76.03000	0.000		0.00
1162	607-53197	FENCE CL (SPEC) (96 IN) VINYL COATED, 96"	297.000	0.000		
			LF	0.000	0.00	
			89.11000	0.000		0.00
1163	613-00075	3/4 IN ELEC COND 3/4 INCH ELECTRICAL CONDUIT	140.000	0.000		
			LF	0.000	0.00	
			9.49000	0.000		0.00
1165	613-00200	*2 INCH ELECTRICAL CONDUIT	609.000	0.000		
			LF	0.000	0.00	
			13.36000	0.000		0.00

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 27
 ESTIMATE RUN 02/22/2002
 12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE G-17-BG						
1170	613-00300	*3 INCH ELECTRICAL CONDUIT	609.000	0.000		
			LF	0.000	0.00	
			15.29000	0.000		0.00
1175	613-10000	*WIRING	0.200	0.000		
			L S	0.000	0.00	
			17,472.00000	0.000		0.00
1180	618-00163	*PRESTRESSED CONCRETE I (BT63)	2,560.000	0.000		
			LF	0.000	0.00	
			105.58000	0.000		0.00
1180		MATERIAL ALLOWANCE GIRDERS		389.998		
			LF	0.000	0.00	
			79.20400	389.998		30,889.40
1180		MATERIAL ALLOWANCE GIRDERS		499.999		
			LF	0.000	0.00	
			82.37200	499.999		41,185.92
1180		MATERIAL ALLOWANCE GIRDERS		1,675.000		
			LF	0.000	0.00	
			79.91300	1,675.000		133,854.28
1180		MATERIAL ALLOWANCE W 16 X 26 STEEL DIAPHRAGMS		18.000		
			EACH	0.000	0.00	
			285.00000	18.000		5,130.00
1185	626-00000	*MOBILIZATION	0.200	0.120		
			L S	0.080	33,724.39	
			421,554.87000	0.200		84,310.97
			CAT 0300	CURRENT AMT	\$ 1,108,958.62 \$	107,448.60 \$ 534,780.48
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1190	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			39,617.50000	1.000		39,617.50
1195	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			23,802.30000	1.000		23,802.30

CONTID: C12524
 PCN: 12524-BID
 PROJECT: IM 0252-323

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 02/22/2002

ESTIMATE NO: 0009

12:52:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1200	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			1,240.20000	1.000		1,240.20
			CAT 0400	CURRENT AMT \$	64,660.00 \$	0.00 \$ 64,660.00
			PROJECT TOTAL	CURRENT AMT \$	7,287,070.67 \$	319,182.59 \$ 4,038,636.49