

ESTIMATE SUMMARY

10:47:29

CONTID: C12534

ESTIMATE NO: 0012 PROG

SPEC YR: 1998

PCN: 12534-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 152.0 DAYS

TIME ALLOW:

270 WORK DAYS

SH 9 Rock Creek to Ute Pass Rd

PERCENT TIME: 56.30

ORIG TIME ALLOW:

270 WORK DAYS

PROJECT NO:

STA 009A-022

SH 9 Rock Creek to Ute Pass Rd

NAME OF ROAD:

009D

PROJECT COUNTIES:

SUMMIT

CONTRACTOR:

PCL CONSTRUCTION SERVICES, INC.

PAY PERIOD ENDING

11/26/2002

DATE TIME STARTED 08/21/2001

2000 S. COLORADO BLVD., TOWER TWO,

DATE LET

07/12/2001

DATE WORK BEGAN

SUITE 2-500

DATE AWARDED

08/01/2001

DATE TIME STOPPED 06/02/2004

DATE CONTRACT EXECUTED

08/15/2001

DATE ACCEPTED

06/02/2004

DENVER

CO 80222

303-365-6400

DATE NOTICE TO PROCEED

08/21/2001

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 12,815,617.80 PARTICIPATING	\$ 9,430,084.36	\$ 118,609.16
AWARD PROJECT AMT:	\$ 12,349,392.02 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	73.58% TOTAL EARNINGS	9,430,084.36	118,609.16
FUNDS AVAILABLE:	\$ 3,385,533.44 STOCKPILED MATERIALS	14,052.30	-418.64
	GROSS EARNINGS	9,444,136.66	118,190.52
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-47,587.77	-150.26
	SECURITIES ENCUMBERED	47,587.77	150.26
	NET EARNINGS	9,444,136.66	118,190.52
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	9,444,136.66	118,190.52
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 118,190.52

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12534  
 PCN: 12534-BID  
 PROJECT: STA 009A-022

COLORADO DEPARTMENT OF TRANSPORTATION

Page 2  
 ESTIMATE RUN 12/04/2002  
 10:47:29

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	0.950		
			L S	0.000	0.00	
			85,000.00000	0.950		80,750.00
0010	202-00001	*REMOVAL OF STRUCTURE	4.000	4.000		
			EACH	0.000	0.00	
			600.00002	4.000		2,400.00
0015	202-00033	*REMOVAL OF PIPE	42.000	37.000		
			EACH	0.000	0.00	
			1,315.00001	37.000		48,655.00
0020	202-00037	*REMOVAL OF END SECTION	4.000	4.000		
			EACH	0.000	0.00	
			165.00000	4.000		660.00
0025	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	150,343.000	114,547.202		
			M2	0.000	0.00	
			1.20000	114,547.202		137,456.64
0030	202-00250	*REMOVAL OF PAVEMENT MARKING	23.000	0.000		
			M2	0.000	0.00	
			22.00000	0.000		0.00
0035	202-00810	REMOVAL OF GROUND SIGN	59.000	28.000		
			EACH	0.000	0.00	
			31.00000	28.000		868.00
0040	202-01000	REMOVAL OF FENCE	420.000	419.800		
			M	0.000	0.00	
			4.50000	419.800		1,889.10
0045	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	266.000	0.000		
			M	32.000	320.00	
			10.00000	32.000		320.00
0050	202-01140	*REMOVAL OF GUARDRAIL TYPE 4	160.000	160.000		
			M	0.000	0.00	
			17.50000	160.000		2,800.00
0055	202-01300	*REMOVAL OF END ANCHORAGE	2.000	0.000		
			EACH	0.000	0.00	
			185.00000	0.000		0.00

CONTID: C12534  
 PCN: 12534-BID  
 PROJECT: STA 009A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 3  
 ESTIMATE RUN 12/04/2002  
 10:47:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-04001	PLUG CULVERT	15.000	7.000		
			EACH	0.000	0.00	
			440.00000	7.000		3,080.00
0065	202-07000	*OBLITERATE OLD ROAD	1.000	0.000		
			L S	0.000	0.00	
			20,000.00000	0.000		0.00
0070	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	228,600.000	204,919.200		
			M3	0.000	0.00	
			5.48999	204,919.200		1,125,004.36
0075	203-01500	BLADING	49.000	17.000		
			HOUR	0.000	0.00	
			124.99999	17.000		2,125.00
0080	203-01510	BACKHOE	32.000	12.000		
			HOUR	0.000	0.00	
			190.00005	12.000		2,280.00
0085	203-01594	COMBINATION LOADER	66.000	47.000		
			HOUR	0.000	0.00	
			100.00001	47.000		4,700.00
0090	203-01597	POTHOLING	34.000	7.500		
			HOUR	0.000	0.00	
			216.00004	7.500		1,620.00
0095	206-00000	*STRUCTURE EXCAVATION	1,822.000	1,412.357		
			M3	0.000	0.00	
			7.40001	1,412.357		10,451.46
0100	208-00001	SILT DIKE	0.000	0.000		
			M	0.000	0.00	
			22.00000	0.000		0.00
0105	208-00005	EROSION LOG	225.000	45.000		
			M	12.000	270.00	
			22.50000	57.000		1,282.50
0105		MATERIAL ALLOWANCE		88.905		
			M	-11.998	-119.98	
			10.00000	76.907		769.07

CONTID: C12534  
 PCN: 12534-BID  
 PROJECT: STA 009A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0105		MATERIAL ALLOWANCE		128.485		
			M	-11.994	-123.90	
			10.33000	116.491		1,203.35
0110	208-00011	EROSION BALES (WEED FREE)	440.000	109.000		
			EACH	12.000	267.00	
			22.25000	121.000		2,692.25
0115	208-00020	SILT FENCE	4,410.000	3,447.200		
			M	0.000	0.00	
			5.15000	3,447.200		17,753.08
0115		MATERIAL ALLOWANCE		601.586		
			M	0.000	0.00	
			0.58000	601.586		348.92
0120	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.695		
			L S	0.100	160.00	
			1,600.00003	0.795		1,272.00
0125	210-00011	RESET MAILBOX STRUCTURE (TYPE 1)	8.000	1.000		
			EACH	0.000	0.00	
			270.00000	1.000		270.00
0130	210-00012	RESET MAILBOX STRUCTURE (TYPE 2)	2.000	0.000		
			EACH	0.000	0.00	
			300.00001	0.000		0.00
0135	210-00013	RESET MAILBOX STRUCTURE (TYPE 3)	15.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0140	210-00810	RESET GROUND SIGN	39.000	0.000		
			EACH	34.000	2,278.00	
			67.00000	34.000		2,278.00
0145	210-01011	RESET GATE	2.000	0.000		
			EACH	0.000	0.00	
			615.00000	0.000		0.00
0150	212-00006	*SEEDING (NATIVE)	45.100	8.600		
			HA	0.000	0.00	
			2,015.00000	8.600		17,329.00

CONTID: C12534  
 PCN: 12534-BID  
 PROJECT: STA 009A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 5  
 ESTIMATE RUN 12/04/2002  
 10:47:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0155	212-00047	*SOIL PREPARATION (SPECIAL)	45.200	8.600		
			HA	0.000	0.00	
			3,860.00004	8.600		33,196.00
0160	213-00002	*MULCHING (WEED FREE HAY)	38.800	10.390		
			HA	0.000	0.00	
			1,194.00000	10.390		12,405.66
0165	213-00061	*MULCH TACKIFIER	22,405.000	4,850.100		
			KG	0.000	0.00	
			2.50000	4,850.100		12,125.25
0170	214-01010	*BRUSH LAYER CUTTING	500.000	0.000		
			EACH	0.000	0.00	
			14.30000	0.000		0.00
0175	216-00030	*SOIL RETENTION BLANKET (SPECIAL)	4,933.200	0.000		
			M2	0.000	0.00	
			3.00000	0.000		0.00
0180	216-00035	*SOIL RETENTION BLANKET (PLASTIC)	2,568.000	0.000		
			M2	0.000	0.00	
			11.50000	0.000		0.00
0180		MATERIAL ALLOWANCE		417.790		
			M2	0.000	0.00	
			0.74200	417.790		310.00
0185	216-00036	*SOIL RETENTION BLANKET (PLASTIC) (SPECIAL)	2,190.000	0.000		
			M2	0.000	0.00	
			9.70000	0.000		0.00
0185		MATERIAL ALLOWANCE		501.220		
			M2	0.000	0.00	
			0.41000	501.220		205.50
0190	217-00020	*HERBICIDE TREATMENT	0.000	0.000		
			HOURL	0.000	0.00	
			130.00000	0.000		0.00
0195	304-09000	*AGGREGATE BASE COURSE (SPECIAL)	12,006.000	9,094.996		
			M3	0.000	0.00	
			22.25000	9,094.996		202,363.66

CONTID: C12534  
 PCN: 12534-BID  
 PROJECT: STA 009A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0195		MATERIAL ALLOWANCE ABC STOCKPILE		0.000		
			M3	0.000	0.00	
				7.00000		0.00
0200	306-01000	RECONDITIONING	257.000	0.000		
			M2	0.000	0.00	
				1.34987		0.00
0205	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	489.420	368.533		
			T	0.000	0.00	
				81.60000	368.533	30,072.29
0210	403-33701	*HOT BITUMINOUS PAVEMENT (GRADING S) (75)	50,352.400	26,417.370		
			T	0.000	0.00	
				40.80001	26,417.370	1,077,828.96
0215	411-03352	*ASPHALT CEMENT PERFORMANCE GRADE (PG 58-28)	1,885.060	1,454.700		
			T	0.000	0.00	
				221.25001	1,454.700	321,852.39
0220	411-03355	*ASPHALT CEMENT PERFORMANCE GRADE (PG 58-34)	969.880	0.000		
			T	0.000	0.00	
				351.00000	0.000	0.00
0225	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	117,016.000	72,706.560		
			L	0.000	0.00	
				0.46000	72,706.560	33,445.02
0230	506-00218	RIPRAP (450 MM)	286.000	148.500		
			M3	0.000	0.00	
				31.00000	148.500	4,603.50
0235	507-00000	CONCRETE SLOPE AND DITCH PAVING	0.000	0.000		
			M3	0.000	0.00	
				365.00002	0.000	0.00
0240	601-01000	CONCRETE CLASS B	69.000	41.230		
			M3	5.524	3,783.94	
				685.00000	46.754	32,026.49
0245	602-00000	*REINFORCING STEEL	3,227.000	2,066.560		
			KG	290.000	269.70	
				0.93000	2,356.560	2,191.60

CONTID: C12534  
 PCN: 12534-BID  
 PROJECT: STA 009A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 7  
 ESTIMATE RUN 12/04/2002  
 10:47:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0250	603-10840	*2100 MM CORRUGATED STEEL PIPE	24.000	6.430		
			M	0.000	0.00	
			510.00000	6.430		3,279.30
0250		MATERIAL ALLOWANCE		20.570		
			M	0.000	0.00	
			122.95000	20.570		2,529.08
0255	603-15060	*1500 MM EQUIVALENT CORRUGATED STEEL PIPE ARCH	177.500	177.500		
			M	0.000	0.00	
			187.00000	177.500		33,192.50
0260	603-30024	600 MM STEEL END SECTION	5.000	2.000		
			EACH	0.000	0.00	
			525.00000	2.000		1,050.00
0265	603-30030	750 MM STEEL END SECTION	36.000	26.000		
			EACH	0.000	0.00	
			600.00003	26.000		15,600.00
0265		MATERIAL ALLOWANCE		14.998		
			EACH	0.000	0.00	
			55.35000	14.998		830.14
0265		MATERIAL ALLOWANCE 600 AND 750 END SECTIONS TAKEN BY MAINTENANCE		0.000		
			EACH	0.000	0.00	
			55.35000	0.000		0.00
0270	603-30036	900 MM STEEL END SECTION	5.000	4.000		
			EACH	0.000	0.00	
			685.00000	4.000		2,740.00
0270		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			197.89000	0.000		0.00
0275	603-30060	1500 MM STEEL END SECTION	3.000	3.000		
			EACH	0.000	0.00	
			1,450.00001	3.000		4,350.00
0275		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			512.55000	0.000		0.00

CONTID: C12534  
 PCN: 12534-BID  
 PROJECT: STA 009A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 8  
 ESTIMATE RUN 12/04/2002  
 10:47:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	603-30084	2100 MM STEEL END SECTION	0.000	0.000		
			EACH	0.182	576.03	
			3,165.00002	0.182		576.03
0280		MATERIAL ALLOWANCE		4.000		
			EACH	-0.182	-174.76	
			960.21000	3.818		3,666.08
0285	603-70607	1800X2100 MM CONCRETE BOX CULVERT (PRECAST)	48.200	48.200		
			M	0.000	0.00	
			1,485.00004	48.200		71,577.00
0290	603-70808	2400X2400 MM CONCRETE BOX CULVERT (PRECAST)	29.000	29.000		
			M	0.000	0.00	
			2,040.00000	29.000		59,160.00
0295	604-00505	INLET TYPE D (2 M)	13.000	9.000		
			EACH	0.000	0.00	
			2,665.00000	9.000		23,985.00
0295		MATERIAL ALLOWANCE INLETS		0.000		
			EACH	0.000	0.00	
			1,265.00000	0.000		0.00
0295		MATERIAL ALLOWANCE CLASS D (2M ) INLETS		0.000		
			EACH	0.000	0.00	
			1,725.00000	0.000		0.00
0300	604-00510	INLET TYPE D (4 M)	1.000	1.000		
			EACH	0.000	0.00	
			3,900.00004	1.000		3,900.00
0300		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			2,545.00000	0.000		0.00
0305	604-13005	INLET TYPE 13 (2 M)	4.000	2.000		
			EACH	0.000	0.00	
			2,750.00000	2.000		5,500.00
0305		MATERIAL ALLOWANCE INLETS		0.000		
			EACH	0.000	0.00	
			875.00000	0.000		0.00



CONTID: C12534  
 PCN: 12534-BID  
 PROJECT: STA 009A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0305		MATERIAL ALLOWANCE 13M (2M)		1.000		
			EACH	0.000	0.00	
			1,465.00000	1.000		1,465.00
0310	604-13010	INLET TYPE 13 (4 M)	3.000	2.000		
			EACH	0.000	0.00	
			3,099.99997	2.000		6,200.00
0310		MATERIAL ALLOWANCE INLETS		0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0310		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,885.00000	0.000		0.00
0315	604-31005	MANHOLE BOX BASE (2 M )	1.000	1.000		
			EACH	0.000	0.00	
			8,500.00000	1.000		8,500.00
0320	605-00060	150 MM PERFORATED PIPE UNDERDRAIN	1,858.000	592.000		
			M	0.000	0.00	
			51.49998	592.000		30,487.99
0325	606-00301	*GUARDRAIL TYPE 3 (1905 MM POST SPACING)	1,841.000	0.000		
			M	545.900	23,200.75	
			42.50000	545.900		23,200.75
0330	606-00710	*GUARDRAIL TYPE 7 (STYLE CA)	421.000	350.000		
			M	0.000	0.00	
			161.50003	350.000		56,525.01
0335	606-01370	*END ANCHORAGE TYPE 3G	32.000	0.000		
			EACH	17.000	13,345.00	
			785.00001	17.000		13,345.00
0340	606-01385	*END ANCHORAGE TYPE 3J	3.000	0.000		
			EACH	0.000	0.00	
			1,160.00000	0.000		0.00
0345	606-01390	*END ANCHORAGE TYPE 3K	3.000	0.000		
			EACH	0.000	0.00	
			720.00000	0.000		0.00

CONTID: C12534  
 PCN: 12534-BID  
 PROJECT: STA 009A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 10  
 ESTIMATE RUN 12/04/2002  
 10:47:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0350	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	28.000	0.000		
			EACH	11.000	13,090.00	
			1,190.00001	11.000		13,090.00
0352	606-02003	END ANCHOR (NONFLARED) REPLACED 4 SRT'S WITH NON FLARE SECTIONS	4.000	0.000		
			EACH	0.000	0.00	
			2,120.00000	0.000		0.00
0355	607-00010	CORNER AND LINE BRACE POST	1.000	0.000		
			EACH	0.000	0.00	
			205.00000	0.000		0.00
0360	607-01000	FENCE BARBED WIRE WITH METAL POSTS	1,483.000	0.000		
			M	0.000	0.00	
			10.20000	0.000		0.00
0365	607-11350	FENCE DEER	525.000	0.000		
			M	0.000	0.00	
			55.50000	0.000		0.00
0370	607-11525	FENCE (PLASTIC)	63.000	63.000		
			M	0.000	0.00	
			7.35000	63.000		463.05
0375	607-11580	FENCE (TEMPORARY)	23.000	22.800		
			M	0.000	0.00	
			5.55000	22.800		126.54
0380	612-00001	DELINEATOR (TYPE I)	249.000	0.000		
			EACH	0.000	0.00	
			17.85000	0.000		0.00
0385	612-00002	DELINEATOR (TYPE II)	19.000	0.000		
			EACH	0.000	0.00	
			20.50000	0.000		0.00
0390	612-00003	DELINEATOR (TYPE III)	163.000	0.000		
			EACH	59.000	1,504.50	
			25.50000	59.000		1,504.50
0395	612-00022	DELINEATOR (TYPE II) (BARRIER)	108.000	0.000		
			EACH	66.000	1,178.10	
			17.85000	66.000		1,178.10

CONTID: C12534  
 PCN: 12534-BID  
 PROJECT: STA 009A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 11  
 ESTIMATE RUN 12/04/2002  
 10:47:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0400	614-00011	SIGN PANEL (CLASS I)	41.220	0.000		
			M2	0.000	0.00	
			178.50000	0.000		0.00
0405	614-00012	SIGN PANEL (CLASS II)	7.740	0.000		
			M2	0.000	0.00	
			225.00000	0.000		0.00
0410	614-00013	SIGN PANEL (CLASS III)	9.120	0.000		
			M2	0.000	0.00	
			235.00000	0.000		0.00
0415	614-01502	STEEL SIGN POST (50 MM ROUND)	168.150	0.000		
			M	0.000	0.00	
			31.00000	0.000		0.00
0420	614-01552	STEEL SIGN POST (65 MM ROUND) (SLIPBASE)	133.000	0.000		
			M	0.000	0.00	
			145.00000	0.000		0.00
0425	616-23180	450 MM PLASTIC SIPHON PIPE	51.600	48.600		
			M	0.000	0.00	
			394.99999	48.600		19,197.00
0425		MATERIAL ALLOWANCE		0.000		
			M	0.000	0.00	
			27.89000	0.000		0.00
0430	616-23240	600 MM PLASTIC SIPHON PIPE	35.200	35.200		
			M	0.000	0.00	
			380.00005	35.200		13,376.00
0430		MATERIAL ALLOWANCE		8.800		
			M	0.000	0.00	
			52.63000	8.800		463.14
0435	622-00800	COMFORT STATION	1.000	0.000		
			EACH	0.000	0.00	
			25,000.00000	0.000		0.00
0440	624-14018	450 MM CULVERT PIPE (CR 4)	110.000	127.500		
			M	0.000	0.00	
			95.00001	127.500		12,112.50

CONTID: C12534  
 PCN: 12534-BID  
 PROJECT: STA 009A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 12  
 ESTIMATE RUN 12/04/2002  
 10:47:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	624-14024	*600 MM CULVERT PIPE (CR 4)	1,381.000	1,133.210		
			M	0.000	0.00	
			134.50000	1,133.210		152,416.75
0445		MATERIAL ALLOWANCE		0.000		
			M	0.000	0.00	
			34.63000	0.000		0.00
0445		MATERIAL ALLOWANCE MAITENANCE COLLECTED EXCESS PIPE		0.000		
			M	0.000	0.00	
			34.63000	0.000		0.00
0450	624-14030	*750 MM CULVERT PIPE (CR 4)	62.100	62.100		
			M	0.000	0.00	
			170.00002	62.100		10,557.00
0455	624-14036	*950 MM CULVERT PIPE (CR 4)	173.000	207.600		
			M	0.000	0.00	
			176.00004	207.600		36,537.61
0455		MATERIAL ALLOWANCE		34.800		
			M	0.000	0.00	
			65.00000	34.800		2,262.00
0455		MATERIAL ALLOWANCE MAITENANCE COLLECTED EXCESS PIPE		0.000		
			M	0.000	0.00	
			65.00000	0.000		0.00
0460	624-14060	*1500 MM CULVERT PIPE (CR 4)	37.000	37.400		
			M	0.000	0.00	
			400.00000	37.400		14,960.00
0460		MATERIAL ALLOWANCE		0.000		
			M	0.000	0.00	
			54.77000	0.000		0.00
0465	624-14084	2100 MM CULVERT PIPE (CR 4)	0.000	0.000		
			M	0.000	0.00	
			1.05000	0.000		0.00
0470	625-00000	*CONSTRUCTION SURVEYING	1.000	0.890		
			L S	0.000	0.00	
			103,000.69020	0.890		91,670.61

CONTID: C12534  
 PCN: 12534-BID  
 PROJECT: STA 009A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 13  
 ESTIMATE RUN 12/04/2002  
 10:47:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0475	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	56.000	16.000		
			HOURLY	0.000	0.00	
			102.00000	16.000		1,632.00
0480	626-00000	*MOBILIZATION	0.500	0.500		
			L S	0.000	0.00	
			744,435.24710	0.500		372,217.62
0485	627-00001	*PAVEMENT MARKING PAINT	2,869.000	1,004.540		
			L	90.000	1,012.50	
			11.25000	1,094.540		12,313.58
0490	627-00005	*EPOXY PAVEMENT MARKING	2,603.000	194.640		
			L	1,090.000	29,375.50	
			26.95000	1,284.640		34,621.05
0495	627-00030	*RAISED PAVEMENT MARKER (TEMPORARY)	2,606.000	2,606.000		
			EACH	0.000	0.00	
			3.60000	2,606.000		9,381.60
0500	627-30310	*PREFORMED PLASTIC PAVEMENT MARKING (1.5 MM)	48.000	0.000		
			M2	0.000	0.00	
			165.00000	0.000		0.00
0505	629-01001	*SURVEY MONUMENT (TYPE 1)	3.000	0.000		
			EACH	0.000	0.00	
			145.00000	0.000		0.00
0510	629-01002	*SURVEY MONUMENT (TYPE 2)	20.000	0.000		
			EACH	0.000	0.00	
			255.00000	0.000		0.00
0515	629-01004	*SURVEY MONUMENT (TYPE 4)	0.000	0.000		
			EACH	0.000	0.00	
			310.00000	0.000		0.00
0520	629-01005	*SURVEY MONUMENT (TYPE 5)	2.000	0.000		
			EACH	0.000	0.00	
			154.00000	0.000		0.00
0525	629-01011	*SURVEY MONUMENT (TYPE 1A)	3.000	0.000		
			EACH	0.000	0.00	
			330.00000	0.000		0.00

CONTID: C12534  
 PCN: 12534-BID  
 PROJECT: STA 009A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 14  
 ESTIMATE RUN 12/04/2002  
 10:47:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0530	630-00000	*FLAGGING	27,172.000	17,762.000		
			HOOR	1,047.500	23,202.14	
			22.15001	18,809.500		416,630.61
0535	630-00007	*TRAFFIC CONTROL INSPECTION	183.000	93.000		
			DAY	11.000	1,122.00	
			102.00000	104.000		10,608.00
0540	630-00012	*TRAFFIC CONTROL MANAGEMENT	335.000	255.000		
			DAY	9.000	3,654.00	
			406.00001	264.000		107,184.00
0545	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	15.000	5.500		
			EACH	0.000	0.00	
			77.00000	5.500		423.50
0550	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	35.000	16.500		
			EACH	0.000	0.00	
			165.00000	16.500		2,722.50
0555	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	2.000	1.000		
			EACH	0.000	0.00	
			195.00000	1.000		195.00
0560	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	0.000	0.000		
			M2	0.000	0.00	
			165.00000	0.000		0.00
0565	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
0570	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	0.000	0.000		
			EACH	0.000	0.00	
			5,100.00000	0.000		0.00
0575	630-80360	*DRUM CHANNELIZING DEVICE	980.000	490.000		
			EACH	0.000	0.00	
			71.50000	490.000		35,035.00
0580	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	25.000	12.500		
			EACH	0.000	0.00	
			97.00000	12.500		1,212.50

CONTID: C12534  
 PCN: 12534-BID  
 PROJECT: STA 009A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 15  
 ESTIMATE RUN 12/04/2002  
 10:47:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0585	630-80370	*CONCRETE BARRIER (TEMPORARY)	1,462.000	731.000		
			M	0.000	0.00	
			55.00005	731.000		40,205.04
0590	630-80380	*TRAFFIC CONE	125.000	62.500		
			EACH	0.000	0.00	
			17.50000	62.500		1,093.75
0595	630-85010	IMPACT ATTENUATOR (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			6,200.00000	0.000		0.00
0600	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0605	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	81,285.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0610	700-70023	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0615	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0620	700-70050	F/A REMOVAL OF TREES	4,514.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0625	700-70131	F/A MODIFY WAPA POWER POLES	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0630	700-70380	F/A EROSION CONTROL	114,401.000	14,801.000		
			F A	0.000	0.00	
			1.00000	14,801.000		14,801.00

CONTID: C12534  
 PCN: 12534-BID  
 PROJECT: STA 009A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 16  
 ESTIMATE RUN 12/04/2002  
 10:47:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0870	900-00006	ADDED ITEM (DOLLAR)/	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 8,139,294.33 \$	118,190.52 \$	5,054,734.48
CAT NO0201 OVERLAY						
0635	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	0.000	0.000		
			M2	0.000	0.00	
			1.20000	0.000		0.00
0640	202-00425	*REMOVAL OF BRIDGE RAILING	85.000	0.000		
			M	0.000	0.00	
			37.50000	0.000		0.00
0645	202-04002	*CLEAN CULVERT	1.000	0.850		
			EACH	0.000	0.00	
			23,500.00000	0.850		19,975.00
0650	210-00810	RESET GROUND SIGN	0.000	0.000		
			EACH	0.000	0.00	
			67.00000	0.000		0.00
0655	403-33701	*HOT BITUMINOUS PAVEMENT (GRADING S) (75)	6,455.190	6,455.190		
			T	0.000	0.00	
			40.80001	6,455.190		263,371.82
0660	411-03355	*ASPHALT CEMENT PERFORMANCE GRADE (PG 58-34)	365.300	372.484		
			T	0.000	0.00	
			351.00000	372.484		130,741.88
0665	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	4,997.000	4,997.240		
			L	0.000	0.00	
			0.46000	4,997.240		2,298.73
0670	420-00500	*GEOTEXTILE (PAVING)	0.000	0.000		
			M2	0.000	0.00	
			1.53000	0.000		0.00
0675	606-00301	*GUARDRAIL TYPE 3 (1905 MM POST SPACING)	100.000	0.000		
			M	0.000	0.00	
			42.50000	0.000		0.00



CONTID: C12534  
 PCN: 12534-BID  
 PROJECT: STA 009A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 17  
 ESTIMATE RUN 12/04/2002  
 10:47:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 OVERLAY						
0680	606-01370	*END ANCHORAGE TYPE 3G	4.000	0.000		
			EACH	0.000	0.00	
			785.00001	0.000		0.00
0685	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	3.000	0.000		
			EACH	0.000	0.00	
			1,190.00001	0.000		0.00
0690	606-11030	*BRIDGE RAIL TYPE 10M	83.000	0.000		
			M	0.000	0.00	
			175.00000	0.000		0.00
0695	612-00001	DELINEATOR (TYPE I)	0.000	0.000		
			EACH	0.000	0.00	
			17.85000	0.000		0.00
0700	612-00003	DELINEATOR (TYPE III)	0.000	0.000		
			EACH	0.000	0.00	
			25.50000	0.000		0.00
0705	627-00005	*EPOXY PAVEMENT MARKING	707.000	707.000		
			L	0.000	0.00	
			26.95000	707.000		19,053.65
			CAT 0201	CURRENT AMT \$	465,116.89 \$	0.00 \$ 435,441.08
CAT NO0301 STRUCTURE E-12-I						
0710	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	0.000	0.000		
			M2	0.000	0.00	
			1.20000	0.000		0.00
0715	202-00400	REMOVAL OF BRIDGE	1.000	0.000		
			EACH	0.000	0.00	
			51,000.00000	0.000		0.00
0720	206-00000	*STRUCTURE EXCAVATION	484.000	473.000		
			M3	0.000	0.00	
			7.40001	473.000		3,500.20
0725	206-00100	*STRUCTURE BACKFILL (CLASS 1)	635.000	635.000		
			M3	0.000	0.00	
			12.99999	635.000		8,254.99

CONTID: C12534  
 PCN: 12534-BID  
 PROJECT: STA 009A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 18  
 ESTIMATE RUN 12/04/2002  
 10:47:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE E-12-I						
0730	206-00360	MECHANICAL REINFORCEMENT OF SOIL	458.000	458.000		
			M3	0.000	0.00	
			5.75000	458.000		2,633.50
0735	250-00100	ENVIRONMENTAL HEALTH AND SAFETY	1.000	0.000		
			L S	0.000	0.00	
			1,475.00000	0.000		0.00
0740	403-33701	*HOT BITUMINOUS PAVEMENT (GRADING S) (75)	173.000	0.000		
			T	0.000	0.00	
			40.80001	0.000		0.00
0745	411-03355	*ASPHALT CEMENT PERFORMANCE GRADE (PG 58-34)	9.830	0.000		
			T	0.000	0.00	
			351.00000	0.000		0.00
0750	502-00460	PILE TIP	129.000	135.000		
			EACH	0.000	0.00	
			100.00000	135.000		13,500.00
0755	502-11274	STEEL PILING (HP 310X110)	232.000	230.620		
			M	0.000	0.00	
			85.49998	230.620		19,718.01
0760	513-00606	BRIDGE DRAIN (150 MM)	2.000	2.000		
			EACH	0.000	0.00	
			2,710.00003	2.000		5,420.00
0760		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,015.00000	0.000		0.00
0765	515-00120	WATERPROOFING (MEMBRANE)	618.000	0.000		
			M2	0.000	0.00	
			9.75000	0.000		0.00
0770	601-03040	CONCRETE CLASS D (BRIDGE)	323.000	322.859		
			M3	0.000	0.00	
			557.00000	322.859		179,832.46
0775	601-40300	STRUCTURAL CONCRETE COATING	527.000	0.000		
			M2	0.000	0.00	
			5.20000	0.000		0.00

CONTID: C12534  
 PCN: 12534-BID  
 PROJECT: STA 009A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 19  
 ESTIMATE RUN 12/04/2002  
 10:47:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE E-12-I						
0780	602-00000	*REINFORCING STEEL	3,624.000	3,446.250		
			KG	0.000	0.00	
			0.93000	3,446.250		3,205.01
0785	602-00020	*REINFORCING STEEL (EPOXY COATED)	28,927.000	27,136.280		
			KG	0.000	0.00	
			1.02000	27,136.280		27,679.01
0790	606-11030	*BRIDGE RAIL TYPE 10M	106.000	0.000		
			M	0.000	0.00	
			175.00000	0.000		0.00
0795	613-00200	50 MM ELECTRICAL CONDUIT	218.000	218.000		
			M	0.000	0.00	
			18.50000	218.000		4,033.00
0800	617-00012	300 MM CULVERT PIPE	102.000	102.000		
			M	0.000	0.00	
			91.00001	102.000		9,282.00
0805	618-00172	PRESTRESSED CONCRETE I (BT1830)	202.000	202.000		
			M	0.000	0.00	
			405.00000	202.000		81,810.00
0810	626-00000	*MOBILIZATION	0.300	0.300		
			L S	0.000	0.00	
			744,435.24710	0.300		223,330.57
			CAT 0301	CURRENT AMT \$	674,168.15 \$	0.00 \$ 582,198.75
CAT NO0302 RETAINING WALLS						
0815	206-00000	*STRUCTURE EXCAVATION	17,842.000	17,841.500		
			M3	0.000	0.00	
			7.40001	17,841.500		132,027.28
0820	206-00100	*STRUCTURE BACKFILL (CLASS 1)	27,968.000	27,878.000		
			M3	0.000	0.00	
			12.99999	27,878.000		362,413.72
0820		MATERIAL ALLOWANCE WILLITZ CRUSHING MATERIAL FOR WALLS		0.000		
			M3	0.000	0.00	
			6.12200	0.000		0.00

CONTID: C12534  
 PCN: 12534-BID  
 PROJECT: STA 009A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 RETAINING WALLS						
0820		MATERIAL ALLOWANCE WALL BACKFILL		0.000		
			M3	0.000	0.00	
				4.60000		0.00
0825	502-11274	STEEL PILING (HP 310X110)	997.000	997.021		
			M	0.000	0.00	
				85.49998	997.021	85,245.28
0830	601-03050	CONCRETE CLASS D (WALL)	5,545.000	5,204.807		
			M3	0.000	0.00	
				419.00000	5,204.807	2,180,814.13
0835	602-00020	*REINFORCING STEEL (EPOXY COATED)	334,910.000	321,588.108		
			KG	0.000	0.00	
				1.02000	321,588.108	328,019.87
0840	605-83002	GEOCOMPOSITE DRAIN WITH PIPE	4,758.000	4,640.000		
			M2	0.000	0.00	
				12.50000	4,640.000	58,000.00
0845	626-00000	*MOBILIZATION	0.200	0.200		
			L S	0.000	0.00	
				744,435.24710	0.200	148,887.05
			CAT 0302	CURRENT AMT \$	3,454,183.43 \$	0.00 \$ 3,295,407.33
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0850	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
				42,000.00000	1.000	42,000.00
0855	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
				27,000.00000	1.000	27,000.00
0860	620-00015	FIELD LABORATORY (STATE FURNISHED)	2.000	1.000		
			EACH	0.000	0.00	
				6,500.00000	1.000	6,500.00
0865	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
				855.00000	1.000	855.00
			CAT 0400	CURRENT AMT \$	82,855.00 \$	0.00 \$ 76,355.00
PROJECT TOTAL			CURRENT AMT	\$12,815,617.80 \$	118,190.52 \$	9,444,136.64