

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0010	202-00001	REMOVAL OF STRUCTURE	21.000	19.000		
			EACH	2.000	1,500.00	
			750.00000	21.000		15,750.00
0015	202-00035	REMOVAL OF PIPE	205.000	204.000		
			LF	0.000	0.00	
			30.00000	204.000		6,120.00
0020	202-00200	REMOVAL OF SIDEWALK	188.200	188.200		
			SY	0.000	0.00	
			10.00000	188.200		1,882.00
0025	202-00203	REMOVAL OF CURB AND GUTTER	616.000	616.000		
			LF	0.000	0.00	
			5.00000	616.000		3,080.00
0030	202-00220	REMOVAL OF ASPHALT MAT	1,557.180	1,443.180		
			SY	114.000	456.00	
			4.00000	1,557.180		6,228.72
0035	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	1,177.000	1,177.000		
			SY	0.000	0.00	
			5.50000	1,177.000		6,473.50
0040	202-00250	*REMOVAL OF PAVEMENT MARKING	1,585.000	1,585.000		
			SF	0.000	0.00	
			1.00000	1,585.000		1,585.00
0045	202-00810	REMOVAL OF GROUND SIGN	2.000	2.000		
			EACH	0.000	0.00	
			80.00000	2.000		160.00
0050	202-01000	*REMOVAL OF FENCE	261.000	261.000		
			LF	0.000	0.00	
			0.57000	261.000		148.77
0055	202-01140	REMOVAL OF GUARDRAIL TYPE 4	138.000	138.000		
			LF	0.000	0.00	
			12.00000	138.000		1,656.00

CONTID: C12560
PCN: 12560-BID
PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 3
ESTIMATE RUN 04/27/2007
13:10:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-04005	CLEAN VALVE BOX	3.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0065	203-00100	MUCK EXCAVATION	0.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0070	203-01100	PROOF ROLLING	0.000	0.000		
			HOURL	0.000	0.00	
			175.00000	0.000		0.00
0075	203-01597	POTHOLING	70.000	61.500		
			HOURL	0.000	0.00	
			200.00000	61.500		12,300.00
0080	207-00205	*TOPSOIL	102.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
0085	207-01110	*PLANTER SOIL MIX	10.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
0090	208-00005	*EROSION LOG	165.000	151.000		
			LF	0.000	0.00	
			3.50000	151.000		528.50
0095	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			750.00000	1.000		750.00
0100	208-00050	STORM DRAIN INLET PROTECTION	8.000	8.000		
			EACH	0.000	0.00	
			150.00000	8.000		1,200.00
0105	208-00070	STABILIZED CONSTRUCTION ENTRANCE	1.000	1.000		
			EACH	0.000	0.00	
			1,100.00000	1.000		1,100.00
0110	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.900		
			L S	0.000	0.00	
			2,100.00000	0.900		1,890.00

CONTID: C12560
PCN: 12560-BID
PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 4
ESTIMATE RUN 04/27/2007
13:10:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0120	210-00001	RESET STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0125	210-00810	*RESET GROUND SIGN	4.000	2.000		
			EACH	0.000	0.00	
			300.00000	2.000		600.00
0130	210-04010	ADJUST MANHOLE	1.000	1.000		
			EACH	0.000	0.00	
			900.00000	1.000		900.00
0135	210-04050	ADJUST VALVE BOX	0.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0140	212-00006	*SEEDING (NATIVE)	0.960	0.000		
			ACRE	0.000	0.00	
			4,900.00000	0.000		0.00
0145	213-00008	MULCHING (WOOD CHIP)	38.000	0.000		
			CF	0.000	0.00	
			3.00000	0.000		0.00
0150	213-00500	TREE GRATE	5.000	3.000		
			EACH	0.000	0.00	
			1,000.00000	3.000		3,000.00
0155	214-00230	*DECIDUOUS TREE (3 INCH CALIPER)	5.000	0.000		
			EACH	0.000	0.00	
			520.00000	0.000		0.00
0160	214-00310	*DECIDUOUS SHRUB (1 GALLON CONTAINER)	53.000	0.000		
			EACH	0.000	0.00	
			18.50000	0.000		0.00
0165	215-00010	*TRANSPLANT TREE	2.000	0.000		
			EACH	0.000	0.00	
			490.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	216-00030	*SOIL RETENTION BLANKET (SPECIAL)	920.000	0.000		
			SY	0.000	0.00	
			2.80000	0.000		0.00
0175	217-00020	HERBICIDE TREATMENT	2.000	0.000		
			HOURL	0.000	0.00	
			20.00000	0.000		0.00
0180	304-06000	AGGREGATE BASE COURSE (CLASS 6)	119.550	119.550		
			TON	0.000	0.00	
			30.00000	119.550		3,586.50
0185	306-01000	RECONDITIONING	1,603.000	1,603.000		
			SY	0.000	0.00	
			3.00000	1,603.000		4,809.00
0190	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	250.000	174.180		
			TON	67.010	7,371.10	
			110.00000	241.190		26,530.90
0195	403-33741	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	162.070	162.070		
			TON	0.000	0.00	
			45.45000	162.070		7,366.08
0200	603-01155	15 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	168.000	168.000		
			LF	0.000	0.00	
			60.00000	168.000		10,080.00
0205	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	61.000	61.000		
			LF	0.000	0.00	
			85.00000	61.000		5,185.00
0210	603-50006	6 INCH PLASTIC PIPE	8.000	8.000		
			LF	0.000	0.00	
			150.00000	8.000		1,200.00
0215	603-50008	8 INCH PLASTIC PIPE	289.000	289.000		
			LF	0.000	0.00	
			30.00000	289.000		8,670.00
0220	603-50018	18 INCH PLASTIC PIPE	0.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 6
 ESTIMATE RUN 04/27/2007
 13:10:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	604-16050	*INLET TYPE 16 (SINGLE) (SPECIAL)	0.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0230	604-19405	*INLET TYPE R SPECIAL (5 FOOT)	4.000	4.000		
			EACH	0.000	0.00	
			2,700.00000	4.000		10,800.00
0235	604-19710	*INLET SPECIAL (TRENCH DRAIN) (10 INCH WIDTH)	12.000	12.000		
			LF	0.000	0.00	
			230.00000	12.000		2,760.00
0240	604-30015	MANHOLE SLAB BASE (15 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			4,400.00000	0.000		0.00
0245	604-39005	MANHOLE SPECIAL (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,200.00000	1.000		2,200.00
0250	604-39010	MANHOLE SPECIAL (10 FOOT)	5.000	5.000		
			EACH	0.000	0.00	
			2,900.00000	5.000		14,500.00
0255	604-39015	MANHOLE SPECIAL (15 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			3,600.00000	1.000		3,600.00
0260	607-11525	*FENCE (PLASTIC)	1,131.000	1,131.000		
			LF	0.000	0.00	
			3.25000	1,131.000		3,675.75
0265	607-52900	*LINE POST (CHAIN LINK)	14.000	0.000		
			EACH	9.000	425.25	
			47.25000	9.000		425.25
0270	607-52905	*END POST (CHAIN LINK)	4.000	0.000		
			EACH	2.000	363.00	
			181.50000	2.000		363.00
0275	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK)	2.000	0.000		
			EACH	2.000	136.50	
			68.25000	2.000		136.50

CONTID: C12560
PCN: 12560-BID
PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 7
ESTIMATE RUN 04/27/2007
13:10:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	607-53172	*FENCE CHAIN LINK (72 INCH)	150.000	0.000		
			LF	113.000	904.00	
			8.00000	113.000		904.00
0285	607-60212	*12 FOOT GATE SINGLE (CHAIN LINK)	1.000	0.000		
			EACH	1.000	234.00	
			234.00000	1.000		234.00
0290	608-00006	CONCRETE SIDEWALK (6 INCH)	28.000	28.000		
			SY	0.000	0.00	
			75.00000	28.000		2,100.00
0295	608-00010	CONCRETE CURB RAMP	55.000	42.280		
			SY	0.000	0.00	
			120.00000	42.280		5,073.60
0300	608-00015	TRUNCATED DOMES	120.000	100.000		
			SF	0.000	0.00	
			70.00000	100.000		7,000.00
0305	608-00040	CONCRETE BIKEWAY (SPECIAL)	1,661.000	1,661.000		
			SY	0.000	0.00	
			55.00000	1,661.000		91,355.00
0310	608-00350	CONCRETE SIDEWALK (COLORED)	0.000	0.000		
			SY	0.000	0.00	
			110.00000	0.000		0.00
0315	609-20010	CURB TYPE 2 (SECTION B)	88.000	88.000		
			LF	0.000	0.00	
			30.00000	88.000		2,640.00
0320	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	500.600	500.600		
			LF	0.000	0.00	
			20.00000	500.600		10,012.00
0325	610-00030	MEDIAN COVER MATERIAL (CONCRETE)	471.000	471.000		
			SF	0.000	0.00	
			10.00000	471.000		4,710.00
0330	613-01075	*3/4 INCH ELECTRICAL CONDUIT (PLASTIC)	500.000	444.000		
			LF	0.000	0.00	
			6.46000	444.000		2,868.24

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 8
 ESTIMATE RUN 04/27/2007
 13:10:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	613-01150	*1-1/2 INCH ELECTRICAL CONDUIT (PLASTIC)	320.000	320.000		
		LF		0.000	0.00	
			10.03000	320.000		3,209.60
0340	613-10000	*WIRING	1.000	1.000		
		L S		0.000	0.00	
			6,015.91000	1.000		6,015.91
0345	613-15100	*RECESSED LIGHT	10.000	0.000		
		EACH		0.000	0.00	
			312.33000	0.000		0.00
0345		MATERIAL ALLOWANCE LIGHTS		8.500		
		NCU		0.000	0.00	
			312.33000	8.500		2,654.81
0350	613-15200	*RECESSED LIGHT (SPECIAL)	6.000	6.000		
		EACH		0.000	0.00	
			642.96000	6.000		3,857.76
0355	613-16000	*LUMINAIRE (SPECIAL)	0.000	0.000		
		EACH		0.000	0.00	
			823.87000	0.000		0.00
0355		MATERIAL ALLOWANCE AA AND DD		0.000		
		EACH		0.000	0.00	
			679.19000	0.000		0.00
0360	613-50100	*LIGHTING CONTROL CENTER	1.000	1.000		
		EACH		0.000	0.00	
			5,351.73000	1.000		5,351.73
0365	619-40060	3/4 INCH COPPER PIPE	220.000	193.000		
		LF		0.000	0.00	
			35.00000	193.000		6,755.00
0370	619-50080	1 INCH PLASTIC PIPE	0.000	0.000		
		LF		0.000	0.00	
			3.00000	0.000		0.00
0375	619-50160	2 INCH PLASTIC PIPE	220.000	180.000		
		LF		0.000	0.00	
			4.00000	180.000		720.00

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 9
 ESTIMATE RUN 04/27/2007
 13:10:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0380	623-00156	IRRIGATION BUBBLER	5.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0385	623-00162	DRIP EMITTER TUBING	100.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0390	623-00164	DRIP EMITTER	90.000	0.000		
			EACH	0.000	0.00	
			3.00000	0.000		0.00
0395	623-00168	1 INCH EMITTER VALVE ASSEMBLY	1.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0400	623-00184	1/2 INCH FLUSH UNIT	1.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0405	623-01706	3/4 INCH BACKFLOW PREVENTER	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0410	623-01806	3/4 INCH PRESSURE REDUCING VALVE	2.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0415	623-02008	1 INCH DRAIN VALVE	2.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0420	623-03106	3/4 INCH AUTOMATIC CONTROL VALVE	2.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0425	623-03108	1 INCH AUTOMATIC CONTROL VALVE	1.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0430	623-04000	CONTROL WIRE 24 VOLT	100.000	0.000		
			LF	0.000	0.00	
			0.20000	0.000		0.00

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 10
 ESTIMATE RUN 04/27/2007
 13:10:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0435	623-04002	POWER SOURCE WIRE	200.000	0.000		
		LF		0.000	0.00	
			6.00000	0.000		0.00
0440	623-04008	1 INCH QUICK-COUPLER VALVE	2.000	0.000		
		EACH		0.000	0.00	
			185.00000	0.000		0.00
0445	623-07006	3/4 INCH WATER METER	2.000	2.000		
		EACH		0.000	0.00	
			800.00000	2.000		1,600.00
0450	623-08104	4 STATION AUTOMATIC CONTROLLER	2.000	0.000		
		EACH		0.000	0.00	
			2,200.00000	0.000		0.00
0455	625-00000	CONSTRUCTION SURVEYING	0.250	0.250		
		L S		0.000	0.00	
			65,000.00000	0.250		16,250.00
0460	626-00000	*MOBILIZATION	0.250	0.242		
		L S		0.000	0.00	
			344,250.00000	0.242		83,308.50
0465	626-01000	PUBLIC INFORMATION SERVICES	0.000	0.000		
		L S		0.000	0.00	
			15,000.00000	0.000		0.00
0470	627-00002	*THERMOPLASTIC PAVEMENT MARKING	0.000	0.000		
		SF		0.000	0.00	
			2.25000	0.000		0.00
0475	627-00005	*EPOXY PAVEMENT MARKING	0.000	0.000		
		GAL		0.000	0.00	
			120.00000	0.000		0.00
0480	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	21.000	21.000		
		GAL		0.000	0.00	
			57.26000	21.000		1,202.46
0485	627-00025	*4 INCH PAVEMENT MARKING TAPE (REMOVABLE)	0.000	0.000		
		LF		0.000	0.00	
			3.00000	0.000		0.00

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 11
 ESTIMATE RUN 04/27/2007
 13:10:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0490	630-00000	*FLAGGING	1,450.000	1,356.000		
		HOUR		88.150	1,586.70	
		18.00000		1,444.150		25,994.70
0495	630-00003	*UNIFORMED TRAFFIC CONTROL	480.000	416.300		
		HOUR		0.000	0.00	
		55.00000		416.300		22,896.50
0500	630-00004	*TRAFFIC CONTROL VEHICLE	2.000	1.800		
		EACH		0.000	0.00	
		4,500.00000		1.800		8,100.00
0505	630-00007	*TRAFFIC CONTROL INSPECTION	258.000	258.000		
		DAY		0.000	0.00	
		125.00000		258.000		32,250.00
0510	630-00012	*TRAFFIC CONTROL MANAGEMENT	173.000	156.000		
		DAY		17.000	5,270.00	
		310.00000		173.000		53,630.00
0515	630-80337	*BARRICADE (TYPE 3 M-C) (TEMPORARY)	15.000	13.500		
		EACH		0.000	0.00	
		200.00000		13.500		2,700.00
0520	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	144.000	129.600		
		EACH		0.000	0.00	
		37.00000		129.600		4,795.20
0525	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	68.000	61.200		
		EACH		0.000	0.00	
		50.00000		61.200		3,060.00
0530	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	0.000	0.000		
		EACH		0.000	0.00	
		65.00000		0.000		0.00
0535	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	90.000	77.850		
		SF		0.000	0.00	
		11.00000		77.850		856.35
0540	630-80348	*CONSTRUCTION INFORMATION SIGN	2.000	1.800		
		EACH		0.000	0.00	
		325.00000		1.800		585.00

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 12
 ESTIMATE RUN 04/27/2007
 13:10:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0545	630-80355	*PORTABLE MESSAGE SIGN PANEL	0.000	0.000		
			EACH	0.000	0.00	
			11,350.00000	0.000		0.00
0550	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	7.000	6.300		
			EACH	0.000	0.00	
			1,300.00000	6.300		8,190.00
0555	630-80360	*DRUM CHANNELIZING DEVICE	109.000	98.100		
			EACH	0.000	0.00	
			50.00000	98.100		4,905.00
0560	630-80370	CONCRETE BARRIER (TEMPORARY)	444.000	399.600		
			LF	0.000	0.00	
			12.00000	399.600		4,795.20
0565	630-80380	*TRAFFIC CONE	516.000	464.400		
			EACH	0.000	0.00	
			12.00000	464.400		5,572.80
0570	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	3.000	2.700		
			EACH	0.000	0.00	
			10,000.00000	2.700		27,000.00
0575	700-70010	F/A MINOR CONTRACT REVISIONS	170,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0580	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0585	700-70016	F/A FUEL COST ADJUSTMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0590	700-70021	F/A ON-THE-JOB TRAINEE	1,566.000	1,566.000		
			HOURLY	0.000	0.00	
			1.00000	1,566.000		1,566.00
0595	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 13
 ESTIMATE RUN 04/27/2007
 13:10:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0600	700-70074	F/A OBTAIN POWER FROM	998.550	998.550		
		F A		0.000	0.00	
			1.00000	998.550		998.55
0605	700-70310	F/A LANDSCAPING	4,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0610	700-70320	F/A SPRINKLERS	4,993.860	4,993.860		
		F A		0.000	0.00	
			1.00000	4,993.860		4,993.86
0615	700-70380	F/A EROSION CONTROL	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0620	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0845	625-00001	CONSTRUCTION SURVEYING (HOURLY) ADDITIONAL SURVEYING	70.000	53.500		
		HOURLY		1.000	100.00	
			100.00000	54.500		5,450.00
0860	900-00014	ADDED ITEM (LUMP SUM)/ REMOVAL OF ADDITIONAL PIER FOOTINGS	1.000	1.000		
		L S		0.000	0.00	
			3,357.01000	1.000		3,357.01
0865	210-04010	ADJUST MANHOLE ADJUST EXISTING MANHOLE	1.000	1.000		
		EACH		0.000	0.00	
			2,381.96000	1.000		2,381.96
0870	208-00020	SILT FENCE SILT FENCE	1,091.000	1,091.000		
		LF		0.000	0.00	
			3.78000	1,091.000		4,123.98
0885	607-11580	FENCE (TEMPORARY) TEMP FENCE FOR PLATTE ST AREA	318.000	318.000		
		LF		0.000	0.00	
			10.50000	318.000		3,339.00
0890	630-80355	PORTABLE MESSAGE SIGN PANEL PORTABLE MESSAGE PANEL	0.000	0.000		
		EACH		0.000	0.00	
			210.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0900	630-80359	PORTABLE MESSAGE SIGN PANEL VMB (DAY)	11.000	7.000		
		DAY		0.000	0.00	
			210.00000	7.000		1,470.00
0915	700-70050	F/A REMOVAL	19,923.470	18,491.690		
		F A		1,431.780	1,431.78	
			1.00000	19,923.470		19,923.47
0920	213-00500	TREE GRATE	5.000	5.000		
		EACH		0.000	0.00	
			1,251.20000	5.000		6,256.00
0935	900-00006	ADDED ITEM (DOLLAR)/ ACCELERATION TO MEET OPENING DATE	11,259.000	0.000		
		DOL		11,259.000	11,259.00	
			1.00000	11,259.000		11,259.00
			CAT 0200	CURRENT AMT \$	945,363.41 \$	31,037.33 \$
						714,512.66
CAT NO0300 STRUCTURE E-16-WB						
0630	206-00000	STRUCTURE EXCAVATION	551.000	551.000		
		CY		0.000	0.00	
			7.00000	551.000		3,857.00
0635	206-00100	STRUCTURE BACKFILL (CLASS 1)	131.000	131.000		
		CY		0.000	0.00	
			20.00000	131.000		2,620.00
0640	206-00200	STRUCTURE BACKFILL (CLASS 2)	240.000	240.000		
		CY		0.000	0.00	
			12.00000	240.000		2,880.00
0645	213-00005	*MULCHING (DECORATIVE)	830.000	0.000		
		CF		0.000	0.00	
			0.68000	0.000		0.00
0650	503-00024	*DRILLED CAISSON (24 INCH)	324.000	324.000		
		LF		0.000	0.00	
			100.00000	324.000		32,400.00
0655	503-00042	*DRILLED CAISSON (42 INCH)	283.000	283.000		
		LF		0.000	0.00	
			220.00000	283.000		62,260.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
	CAT NO0300	STRUCTURE E-16-WB				
0660	507-00000	CONCRETE SLOPE AND DITCH PAVING 0300	25.000	0.000		
			CY	0.000	0.00	
			500.00000	0.000		0.00
0665	509-00000	*STRUCTURAL STEEL	269,336.000	266,642.260		
			LB	0.000	0.00	
			4.95000	266,642.260		1,319,879.19
0665		MATERIAL ALLOWANCE 18" STRUCTURAL STEEL		0.000		
			NCU	0.000	0.00	
			94,800.00000	0.000		0.00
0665		MATERIAL ALLOWANCE 18" STRUCTURAL STEEL		0.000		
			NCU	0.000	0.00	
			66,333.24000	0.000		0.00
0665		MATERIAL ALLOWANCE 18" STRUCTURAL STEEL		0.000		
			NCU	0.000	0.00	
			17,223.25000	0.000		0.00
0670	512-00101	BEARING DEVICE (TYPE I)	3.000	3.000		
			EACH	0.000	0.00	
			700.00000	3.000		2,100.00
0675	513-00690	BRIDGE DRAIN (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00
0680	514-00200	*PEDESTRIAN RAILING (STEEL)	285.000	242.250		
			LF	0.000	0.00	
			180.00000	242.250		43,605.00
0680		MATERIAL ALLOWANCE PEDESTRIAN RAIL (STEEL)		94.447		
			LF	0.000	0.00	
			180.00000	94.447		17,000.46
0685	514-01011	*BRIDGE RAIL (STEEL)	489.000	275.650		
			LF	0.000	0.00	
			300.00000	275.650		82,695.00
0685		MATERIAL ALLOWANCE BRIDGE RAIL (STEEL)		100.770		
			LF	0.000	0.00	
			300.00000	100.770		30,231.00

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 16
 ESTIMATE RUN 04/27/2007
 13:10:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-16-WB						
0690	515-00400	CONCRETE SEALER	613.000	0.000		
			SY	0.000	0.00	
			5.45000	0.000		0.00
0695	518-01002	BRIDGE EXPANSION DEVICE (0-2 INCH)	91.000	91.000		
			LF	0.000	0.00	
			110.00000	91.000		10,010.00
0700	520-00000	BRIDGE HANGER CABLE ASSEMBLY	1.000	1.000		
			L S	0.000	0.00	
			76,293.00000	1.000		76,293.00
0705	601-03040	CONCRETE CLASS D (BRIDGE)	575.000	575.000		
			CY	0.000	0.00	
			650.00000	575.000		373,750.00
0710	601-03050	CONCRETE CLASS D (WALL)	43.000	43.000		
			CY	0.000	0.00	
			575.00000	43.000		24,725.00
0715	602-00000	*REINFORCING STEEL	101,008.000	101,008.000		
			LB	0.000	0.00	
			0.61000	101,008.000		61,614.88
0720	608-00015	TRUNCATED DOMES	286.000	286.000		
			SF	0.000	0.00	
			70.00000	286.000		20,020.00
0725	610-01000	MEDALLION	8.000	8.000		
			EACH	0.000	0.00	
			210.00000	8.000		1,680.00
0730	613-00050	*1/2 INCH ELECTRICAL CONDUIT	1,500.000	1,213.200		
			LF	145.000	324.80	
			2.24000	1,358.200		3,042.37
0735	613-01075	*3/4 INCH ELECTRICAL CONDUIT (PLASTIC)	463.000	463.000		
			LF	0.000	0.00	
			6.46000	463.000		2,990.98
0740	618-00002	*PRESTRESSING STEEL WIRE OR STRAND	417.000	417.000		
			MKFT	0.000	0.00	
			165.95000	417.000		69,201.15

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0020

Page 17
 ESTIMATE RUN 04/27/2007
 13:10:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-16-WB						
0745	621-00650	*PEDESTRIAN STAIR STRUCTURE	1.000	1.000		
			L S	0.000	0.00	
			24,713.00000	1.000		24,713.00
0750	622-00250	BENCH	2.000	2.000		
			EACH	0.000	0.00	
			12,000.00000	2.000		24,000.00
0755	622-00270	BOLLARD	4.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0760	625-00000	CONSTRUCTION SURVEYING	0.700	0.700		
			L S	0.000	0.00	
			65,000.00000	0.700		45,500.00
0765	626-00000	MOBILIZATION	0.700	0.678		
			L S	0.000	0.00	
			344,250.00000	0.678		233,401.50
0850	900-00014	ADDED ITEM (LUMP SUM) / REMOVAL OF EXISTING BRIDGE FOUNDATIONS	1.000	1.000		
			L S	0.000	0.00	
			16,131.16000	1.000		16,131.16
0855	202-00033	REMOVAL OF PIPE REMOVAL OF EXISTING 24" DUCTILE IRON PIPE	1.000	1.000		
			EACH	0.000	0.00	
			1,182.41000	1.000		1,182.41
0875	900-00014	ADDED ITEM (LUMP SUM) / ADJUST BEARING SEAT ELEVATION - ABUTMENT W	1.000	1.000		
			L S	0.000	0.00	
			8,684.00000	1.000		8,684.00
0880	601-01010	CONCRETE CLASS BZ CONCRETE TO FILL CAISSON VOIDS	10.300	10.300		
			CY	0.000	0.00	
			121.44000	10.300		1,250.83
0895	613-16000	LUMINAIRE (SPECIAL) LUMINAIRE (SPECIAL) - POWDER COATED	94.000	66.000		
			EACH	22.000	14,942.18	
			679.19000	88.000		59,768.72
0895		MATERIAL ALLOWANCE AA AND DD LIGHTS7/11		33.430		
			EACH	-11.953	-8,118.66	
			679.19000	21.477		14,586.96

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-16-WB						
0905	605-00040	4 INCH PERFORATED PIPE UNDERDRAIN ABUTMENT #1	86.000	86.000		
		LF		0.000	0.00	
			9.69000	86.000		833.34
0910	607-11580	FENCE (TEMPORARY) TEMPORARY CHAIN LINK FENCE	1,034.000	1,034.000		
		LF		0.000	0.00	
			1.79000	1,034.000		1,850.86
0925	900-00007	ADDED ITEM (EACH)/ POST CAPS	206.000	0.000		
		EACH		206.000	24,332.72	
			118.12000	206.000		24,332.72
0930	900-00014	ADDED ITEM (LUMP SUM)/ POST ALIGNMENT CHANGE	1.000	0.000		
		L S		1.000	2,770.11	
			2,770.11000	1.000		2,770.11
			CAT 0300	CURRENT AMT \$	2,758,747.75 \$	34,251.15 \$
						2,705,360.64
CAT NO0305 STRUCTURE - RETAINING WALL						
0770	206-00000	STRUCTURE EXCAVATION	740.000	740.000		
		CY		0.000	0.00	
			7.00000	740.000		5,180.00
0775	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,040.000	1,040.000		
		CY		0.000	0.00	
			20.00000	1,040.000		20,800.00
0780	206-00520	FILTER MATERIAL (CLASS B)	22.000	22.000		
		CY		0.000	0.00	
			75.00000	22.000		1,650.00
0785	514-00200	*PEDESTRIAN RAILING (STEEL)	243.000	206.550		
		LF		0.000	0.00	
			180.00000	206.550		37,179.00
0790	518-00100	WATERSTOP	18.000	18.000		
		LF		0.000	0.00	
			12.00000	18.000		216.00
0795	601-03040	CONCRETE CLASS D (BRIDGE)	48.000	48.000		
		CY		0.000	0.00	
			650.00000	48.000		31,200.00

