

ESTIMATE SUMMARY

13:54:56

CONTID: C12560

ESTIMATE NO: 0025 FINL

SPEC YR: 2002

PCN: 12560-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 425.0 DAYS

TIME ALLOW:

447 CALENDAR DAYS

16TH STREET: CENTRAL TO PLATTE

PERCENT TIME: 95.08

ORIG TIME ALLOW:

440 CALENDAR DAYS

PROJECT NO: STE C010-057

16TH STREET: CENTRAL TO PLATTE

NAME OF ROAD: 16TH STREET

PROJECT COUNTIES: DENVER

CONTRACTOR:

HAMON CONTRACTORS, INC.

PAY PERIOD ENDING

06/01/2009

DATE TIME STARTED 07/13/2005

5670 FRANKLIN STREET

DATE LET

03/31/2005

DATE WORK BEGAN 07/13/2005

DATE AWARDED

05/26/2005

DATE TIME STOPPED 01/08/2008

DATE CONTRACT EXECUTED

06/15/2005

DATE ACCEPTED 01/08/2008

DENVER

CO 80216

303-297-0340

DATE NOTICE TO PROCEED

07/13/2005

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,001,939.44 PARTICIPATING	\$ 3,895,932.60	\$ 38,195.59
AWARD PROJECT AMT:	\$ 3,679,885.56 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	97.35% TOTAL EARNINGS	3,895,932.60	38,195.59
FUNDS AVAILABLE:	\$ 106,006.84 STOCKPILED MATERIALS	0.00	-54,828.74
	GROSS EARNINGS	3,895,932.60	-16,633.15
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	55,198.28
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	3,895,932.60	38,565.13
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	3,895,932.60	38,565.13
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 38,565.13

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0025

ESTIMATE RUN 06/01/2009

13:54:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0010	202-00001	REMOVAL OF STRUCTURE	21.000	21.000		
			EACH	0.000	0.00	
			750.00000	21.000		15,750.00
0015	202-00035	REMOVAL OF PIPE	204.000	204.000		
			LF	0.000	0.00	
			30.00000	204.000		6,120.00
0020	202-00200	REMOVAL OF SIDEWALK	188.200	188.200		
			SY	-0.200	-2.00	
			10.00000	188.000		1,880.00
0025	202-00203	REMOVAL OF CURB AND GUTTER	616.000	616.000		
			LF	0.000	0.00	
			5.00000	616.000		3,080.00
0030	202-00220	REMOVAL OF ASPHALT MAT	1,557.180	1,557.000		
			SY	0.000	0.00	
			4.00000	1,557.000		6,228.00
0035	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	1,177.000	1,177.000		
			SY	0.000	0.00	
			5.50000	1,177.000		6,473.50
0040	202-00250	*REMOVAL OF PAVEMENT MARKING	1,585.000	1,585.000		
			SF	0.000	0.00	
			1.00000	1,585.000		1,585.00
0045	202-00810	REMOVAL OF GROUND SIGN	2.000	2.000		
			EACH	0.000	0.00	
			80.00000	2.000		160.00
0050	202-01000	*REMOVAL OF FENCE	261.000	261.000		
			LF	0.000	0.00	
			0.57000	261.000		148.77
0055	202-01140	REMOVAL OF GUARDRAIL TYPE 4	138.000	138.000		
			LF	0.000	0.00	
			12.00000	138.000		1,656.00

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0025

Page 3
 ESTIMATE RUN 06/01/2009
 13:54:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-04005	CLEAN VALVE BOX	3.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0065	203-00100	MUCK EXCAVATION	0.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0070	203-01100	PROOF ROLLING	0.000	0.000		
			HOUR	0.000	0.00	
			175.00000	0.000		0.00
0075	203-01597	POTHOLING	62.000	62.000		
			HOUR	0.000	0.00	
			200.00000	62.000		12,400.00
0080	207-00205	*TOPSOIL	102.000	102.000		
			CY	0.000	0.00	
			35.00000	102.000		3,570.00
0085	207-01110	*PLANTER SOIL MIX	10.000	10.000		
			CY	0.000	0.00	
			35.00000	10.000		350.00
0090	208-00005	*EROSION LOG	151.000	151.000		
			LF	0.000	0.00	
			3.50000	151.000		528.50
0095	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			750.00000	1.000		750.00
0100	208-00050	STORM DRAIN INLET PROTECTION	8.000	8.000		
			EACH	0.000	0.00	
			150.00000	8.000		1,200.00
0105	208-00070	STABILIZED CONSTRUCTION ENTRANCE	1.000	1.000		
			EACH	0.000	0.00	
			1,100.00000	1.000		1,100.00
0110	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	1.000		
			L S	0.000	0.00	
			2,100.00000	1.000		2,100.00

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0025

Page 4
 ESTIMATE RUN 06/01/2009
 13:54:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0120	210-00001	RESET STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0125	210-00810	*RESET GROUND SIGN	4.000	3.000		
			EACH	0.000	0.00	
			300.00000	3.000		900.00
0130	210-04010	ADJUST MANHOLE	1.000	1.000		
			EACH	0.000	0.00	
			900.00000	1.000		900.00
0135	210-04050	ADJUST VALVE BOX	0.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0140	212-00006	*SEEDING (NATIVE)	0.960	0.960		
			ACRE	0.000	0.00	
			4,900.00000	0.960		4,704.00
0145	213-00008	MULCHING (WOOD CHIP)	38.000	38.000		
			CF	0.000	0.00	
			3.00000	38.000		114.00
0150	213-00500	TREE GRATE	5.000	3.000		
			EACH	0.000	0.00	
			1,000.00000	3.000		3,000.00
0155	214-00230	*DECIDUOUS TREE (3 INCH CALIPER)	8.000	8.000		
			EACH	0.000	0.00	
			520.00000	8.000		4,160.00
0160	214-00310	*DECIDUOUS SHRUB (1 GALLON CONTAINER)	53.000	52.000		
			EACH	0.000	0.00	
			18.50000	52.000		962.00
0165	215-00010	*TRANSPLANT TREE	2.000	0.000		
			EACH	0.000	0.00	
			490.00000	0.000		0.00

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0025

Page 5
 ESTIMATE RUN 06/01/2009
 13:54:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	216-00030	*SOIL RETENTION BLANKET (SPECIAL)	1,180.000	1,180.000		
			SY	0.000	0.00	
			2.80000	1,180.000		3,304.00
0175	217-00020	HERBICIDE TREATMENT	2.000	0.000		
			HOUR	0.000	0.00	
			20.00000	0.000		0.00
0180	304-06000	AGGREGATE BASE COURSE (CLASS 6)	119.550	119.550		
			TON	0.000	0.00	
			30.00000	119.550		3,586.50
0185	306-01000	RECONDITIONING	1,603.000	1,603.000		
			SY	0.000	0.00	
			3.00000	1,603.000		4,809.00
0190	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	241.190	241.190		
			TON	0.000	0.00	
			110.00000	241.190		26,530.90
0195	403-33741	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	162.070	162.070		
			TON	0.000	0.00	
			45.45000	162.070		7,366.08
0200	603-01155	15 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	168.000	168.000		
			LF	0.000	0.00	
			60.00000	168.000		10,080.00
0205	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	61.000	61.000		
			LF	0.000	0.00	
			85.00000	61.000		5,185.00
0210	603-50006	6 INCH PLASTIC PIPE	8.000	8.000		
			LF	0.000	0.00	
			150.00000	8.000		1,200.00
0215	603-50008	8 INCH PLASTIC PIPE	289.000	289.000		
			LF	0.000	0.00	
			30.00000	289.000		8,670.00
0220	603-50018	18 INCH PLASTIC PIPE	0.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0025

Page 6
 ESTIMATE RUN 06/01/2009
 13:54:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	604-16050	*INLET TYPE 16 (SINGLE) (SPECIAL)	0.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0230	604-19405	*INLET TYPE R SPECIAL (5 FOOT)	4.000	4.000		
			EACH	0.000	0.00	
			2,700.00000	4.000		10,800.00
0235	604-19710	*INLET SPECIAL (TRENCH DRAIN) (10 INCH WIDTH)	12.000	12.000		
			LF	0.000	0.00	
			230.00000	12.000		2,760.00
0240	604-30015	MANHOLE SLAB BASE (15 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			4,400.00000	0.000		0.00
0245	604-39005	MANHOLE SPECIAL (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,200.00000	1.000		2,200.00
0250	604-39010	MANHOLE SPECIAL (10 FOOT)	5.000	5.000		
			EACH	0.000	0.00	
			2,900.00000	5.000		14,500.00
0255	604-39015	MANHOLE SPECIAL (15 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			3,600.00000	1.000		3,600.00
0260	607-11525	*FENCE (PLASTIC)	1,131.000	1,131.000		
			LF	0.000	0.00	
			3.25000	1,131.000		3,675.75
0265	607-52900	*LINE POST (CHAIN LINK)	19.000	12.000		
			EACH	0.000	0.00	
			47.25000	12.000		567.00
0270	607-52905	*END POST (CHAIN LINK)	5.000	3.000		
			EACH	0.000	0.00	
			181.50000	3.000		544.50
0275	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK)	3.000	3.000		
			EACH	0.000	0.00	
			68.25000	3.000		204.75

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0025

Page 7
 ESTIMATE RUN 06/01/2009
 13:54:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	607-53172	*FENCE CHAIN LINK (72 INCH)	180.000	142.000		
			LF	0.000	0.00	
			8.00000	142.000		1,136.00
0285	607-60212	*12 FOOT GATE SINGLE (CHAIN LINK)	2.000	2.000		
			EACH	0.000	0.00	
			234.00000	2.000		468.00
0290	608-00006	CONCRETE SIDEWALK (6 INCH)	28.000	28.000		
			SY	0.000	0.00	
			75.00000	28.000		2,100.00
0295	608-00010	CONCRETE CURB RAMP	42.280	42.000		
			SY	0.000	0.00	
			120.00000	42.000		5,040.00
0300	608-00015	TRUNCATED DOMES	100.000	100.000		
			SF	0.000	0.00	
			70.00000	100.000		7,000.00
0305	608-00040	CONCRETE BIKEWAY (SPECIAL)	1,661.000	1,661.000		
			SY	0.000	0.00	
			55.00000	1,661.000		91,355.00
0310	608-00350	CONCRETE SIDEWALK (COLORED)	0.000	0.000		
			SY	0.000	0.00	
			110.00000	0.000		0.00
0315	609-20010	CURB TYPE 2 (SECTION B)	88.000	88.000		
			LF	0.000	0.00	
			30.00000	88.000		2,640.00
0320	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	501.000	501.000		
			LF	0.000	0.00	
			20.00000	501.000		10,020.00
0325	610-00030	MEDIAN COVER MATERIAL (CONCRETE)	471.000	471.000		
			SF	0.000	0.00	
			10.00000	471.000		4,710.00
0330	613-01075	*3/4 INCH ELECTRICAL CONDUIT (PLASTIC)	500.000	444.000		
			LF	0.000	0.00	
			6.46000	444.000		2,868.24

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0025

Page 8
 ESTIMATE RUN 06/01/2009
 13:54:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	613-01150	*1-1/2 INCH ELECTRICAL CONDUIT (PLASTIC)	320.000	320.000		
			LF	0.000	0.00	
			10.03000	320.000		3,209.60
0340	613-10000	*WIRING	1.000	1.000		
			L S	0.000	0.00	
			6,015.91000	1.000		6,015.91
0345	613-15100	*RECESSED LIGHT	10.000	10.000		
			EACH	0.000	0.00	
			312.33000	10.000		3,123.30
0345		MATERIAL ALLOWANCE LIGHTS		1.275		
			NCU	-1.275	-398.22	
			312.33000	0.000		0.00
0350	613-15200	*RECESSED LIGHT (SPECIAL)	6.000	6.000		
			EACH	0.000	0.00	
			642.96000	6.000		3,857.76
0355	613-16000	*LUMINAIRE (SPECIAL)	0.000	0.000		
			EACH	0.000	0.00	
			823.87000	0.000		0.00
0355		MATERIAL ALLOWANCE AA AND DD		0.000		
			EACH	0.000	0.00	
			679.19000	0.000		0.00
0360	613-50100	*LIGHTING CONTROL CENTER	1.000	1.000		
			EACH	0.000	0.00	
			5,351.73000	1.000		5,351.73
0365	619-40060	3/4 INCH COPPER PIPE	220.000	193.000		
			LF	0.000	0.00	
			35.00000	193.000		6,755.00
0370	619-50080	1 INCH PLASTIC PIPE	0.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0375	619-50160	2 INCH PLASTIC PIPE	220.000	180.000		
			LF	0.000	0.00	
			4.00000	180.000		720.00

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0025

Page 9
 ESTIMATE RUN 06/01/2009
 13:54:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0380	623-00156	IRRIGATION BUBBLER	5.000	5.000		
			EACH	0.000	0.00	
			20.00000	5.000		100.00
0385	623-00162	DRIP EMITTER TUBING	100.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0390	623-00164	DRIP EMITTER	90.000	0.000		
			EACH	0.000	0.00	
			3.00000	0.000		0.00
0395	623-00168	1 INCH EMITTER VALVE ASSEMBLY	1.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0400	623-00184	1/2 INCH FLUSH UNIT	1.000	1.000		
			EACH	0.000	0.00	
			75.00000	1.000		75.00
0405	623-01706	3/4 INCH BACKFLOW PREVENTER	2.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
0410	623-01806	3/4 INCH PRESSURE REDUCING VALVE	2.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00
0415	623-02008	1 INCH DRAIN VALVE	2.000	2.000		
			EACH	0.000	0.00	
			150.00000	2.000		300.00
0420	623-03106	3/4 INCH AUTOMATIC CONTROL VALVE	2.000	2.000		
			EACH	0.000	0.00	
			150.00000	2.000		300.00
0425	623-03108	1 INCH AUTOMATIC CONTROL VALVE	1.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0430	623-04000	CONTROL WIRE 24 VOLT	100.000	100.000		
			LF	0.000	0.00	
			0.20000	100.000		20.00

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0025

Page 10
 ESTIMATE RUN 06/01/2009
 13:54:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0435	623-04002	POWER SOURCE WIRE	200.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0440	623-04008	1 INCH QUICK-COUPLER VALVE	2.000	2.000		
			EACH	0.000	0.00	
			185.00000	2.000		370.00
0445	623-07006	3/4 INCH WATER METER	4.000	4.000		
			EACH	0.000	0.00	
			800.00000	4.000		3,200.00
0450	623-08104	4 STATION AUTOMATIC CONTROLLER	2.000	2.000		
			EACH	0.000	0.00	
			2,200.00000	2.000		4,400.00
0455	625-00000	CONSTRUCTION SURVEYING	0.250	0.250		
			L S	0.000	0.00	
			65,000.00000	0.250		16,250.00
0460	626-00000	*MOBILIZATION	0.250	0.242		
			L S	0.008	2,754.00	
			344,250.00000	0.250		86,062.50
0465	626-01000	PUBLIC INFORMATION SERVICES	0.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0470	627-00002	*THERMOPLASTIC PAVEMENT MARKING	0.000	0.000		
			SF	0.000	0.00	
			2.25000	0.000		0.00
0475	627-00005	*EPOXY PAVEMENT MARKING	0.000	0.000		
			GAL	0.000	0.00	
			120.00000	0.000		0.00
0480	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	21.000	21.000		
			GAL	0.000	0.00	
			57.26000	21.000		1,202.46
0485	627-00025	*4 INCH PAVEMENT MARKING TAPE (REMOVABLE)	0.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0025

Page 11
 ESTIMATE RUN 06/01/2009
 13:54:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0490	630-00000	*FLAGGING	1,637.000	1,637.000		
			HOUR	-2.000	-36.00	
			18.00000	1,635.000		29,430.00
0495	630-00003	*UNIFORMED TRAFFIC CONTROL	480.000	447.300		
			HOUR	-0.300	-16.50	
			55.00000	447.000		24,585.00
0500	630-00004	*TRAFFIC CONTROL VEHICLE	2.000	2.000		
			EACH	0.000	0.00	
			4,500.00000	2.000		9,000.00
0505	630-00007	*TRAFFIC CONTROL INSPECTION	258.000	258.000		
			DAY	0.000	0.00	
			125.00000	258.000		32,250.00
0510	630-00012	*TRAFFIC CONTROL MANAGEMENT	190.000	190.000		
			DAY	0.000	0.00	
			310.00000	190.000		58,900.00
0515	630-80337	*BARRICADE (TYPE 3 M-C) (TEMPORARY)	15.000	15.000		
			EACH	0.000	0.00	
			200.00000	15.000		3,000.00
0520	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	144.000	144.000		
			EACH	0.000	0.00	
			37.00000	144.000		5,328.00
0525	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	68.000	68.000		
			EACH	0.000	0.00	
			50.00000	68.000		3,400.00
0530	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	0.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
0535	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	90.000	87.000		
			SF	0.000	0.00	
			11.00000	87.000		957.00
0540	630-80348	*CONSTRUCTION INFORMATION SIGN	2.000	2.000		
			EACH	0.000	0.00	
			325.00000	2.000		650.00

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0025

Page 12
 ESTIMATE RUN 06/01/2009
 13:54:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0545	630-80355	*PORTABLE MESSAGE SIGN PANEL	0.000 EACH 11,350.00000	0.000 0.000 0.000	0.00 0.00	0.00
0550	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	7.000 EACH 1,300.00000	7.000 0.000 7.000	0.00 0.00	9,100.00
0555	630-80360	*DRUM CHANNELIZING DEVICE	109.000 EACH 50.00000	109.000 0.000 109.000	0.00 0.00	5,450.00
0560	630-80370	CONCRETE BARRIER (TEMPORARY)	444.000 LF 12.00000	444.000 0.000 444.000	0.00 0.00	5,328.00
0565	630-80380	*TRAFFIC CONE	516.000 EACH 12.00000	516.000 0.000 516.000	0.00 0.00	6,192.00
0570	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	3.000 EACH 10,000.00000	3.000 0.000 3.000	0.00 0.00	30,000.00
0575	700-70010	F/A MINOR CONTRACT REVISIONS	60,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0580	700-70011	F/A PARTNERING	0.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0585	700-70016	F/A FUEL COST ADJUSTMENT	0.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0590	700-70021	F/A ON-THE-JOB TRAINEE	1,566.000 HOUR 1.00000	1,566.000 0.000 1,566.000	0.00 0.00	1,566.00
0595	700-70028	F/A ESB PROGRAM	0.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0025

Page 13
 ESTIMATE RUN 06/01/2009
 13:54:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0600	700-70074	F/A OBTAIN POWER FROM	998.550	998.550		
			F A	0.000	0.00	
			1.00000	998.550		998.55
0605	700-70310	F/A LANDSCAPING	4,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0610	700-70320	F/A SPRINKLERS	4,993.860	4,993.860		
			F A	0.000	0.00	
			1.00000	4,993.860		4,993.86
0615	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0620	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0845	625-00001	CONSTRUCTION SURVEYING (HOURLY) ADDITIONAL SURVEYING	70.000	55.000		
			HOUR	0.000	0.00	
			100.00000	55.000		5,500.00
0860	900-00014	ADDED ITEM (LUMP SUM)/ REMOVAL OF ADDITIONAL PIER FOOTINGS	1.000	1.000		
			L S	0.000	0.00	
			3,357.01000	1.000		3,357.01
0865	210-04010	ADJUST MANHOLE ADJUST EXISTING MANHOLE	1.000	1.000		
			EACH	0.000	0.00	
			2,381.96000	1.000		2,381.96
0870	208-00020	SILT FENCE SILT FENCE	1,091.000	1,091.000		
			LF	0.000	0.00	
			3.78000	1,091.000		4,123.98
0885	607-11580	FENCE (TEMPORARY) TEMP FENCE FOR PLATTE ST AREA	318.000	318.000		
			LF	0.000	0.00	
			10.50000	318.000		3,339.00
0890	630-80355	PORTABLE MESSAGE SIGN PANEL PORTABLE MESSAGE PANEL	0.000	0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0025

Page 14
 ESTIMATE RUN 06/01/2009
 13:54:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0900	630-80359	PORTABLE MESSAGE SIGN PANEL VMB (DAY)	11.000	7.000		
		DAY		0.000	0.00	
			210.00000	7.000		1,470.00
0915	700-70050	F/A REMOVAL	21,355.250	19,923.470		
		F A		1,431.780	1,431.78	
			1.00000	21,355.250		21,355.25
0920	213-00500	TREE GRATE	5.000	5.000		
		EACH		0.000	0.00	
			1,251.20000	5.000		6,256.00
0935	900-00006	ADDED ITEM (DOLLAR)/ ACCELERATION TO MEET OPENING DATE	11,259.000	11,259.000		
		DOL		0.000	0.00	
			1.00000	11,259.000		11,259.00
0940	609-40031	CURB TYPE 4 (SECTION B) (KEY-WAY)	48.000	48.000		
		LF		0.000	0.00	
			25.94000	48.000		1,245.12
0945	900-00006	ADDED ITEM (DOLLAR)/ FRONT RANGE LEIN	0.000	-21,288.360		
		DOL		21,288.360	21,288.36	
			1.00000	0.000		0.00
0950	900-00006	ADDED ITEM (DOLLAR)/ SECURITY 1ST	0.000	-3,500.000		
		DOL		3,500.000	3,500.00	
			1.00000	0.000		0.00
0955	900-00006	ADDED ITEM (DOLLAR)/ HAHN'S LEIN	0.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
0965	607-53173	FENCE CHAIN LINK (SPECIAL) (72 INCH)	130.000	130.000		
		LF		0.000	0.00	
			12.50000	130.000		1,625.00
0980	900-00014	ADDED ITEM (LUMP SUM)/	1.000	1.000		
		L S		0.000	0.00	
			2,720.96000	1.000		2,720.96
0995	900-00007	ADDED ITEM (EACH)/	5.000	5.000		
		EACH		0.000	0.00	
			785.35000	5.000		3,926.75

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0025

Page 15
 ESTIMATE RUN 06/01/2009
 13:54:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
1000	604-39015	MANHOLE SPECIAL (15 FOOT)	1.000	1.000			
			EACH	0.000	0.00		
			8,042.00000	1.000		8,042.00	
			CAT 0200	CURRENT AMT \$	862,272.52 \$	28,521.42 \$	785,784.19
CAT NO0300 STRUCTURE E-16-WB							
0630	206-00000	STRUCTURE EXCAVATION	551.000	551.000			
			CY	0.000	0.00		
			7.00000	551.000		3,857.00	
0635	206-00100	STRUCTURE BACKFILL (CLASS 1)	131.000	131.000			
			CY	0.000	0.00		
			20.00000	131.000		2,620.00	
0640	206-00200	STRUCTURE BACKFILL (CLASS 2)	240.000	240.000			
			CY	0.000	0.00		
			12.00000	240.000		2,880.00	
0645	213-00005	*MULCHING (DECORATIVE)	830.000	0.000			
			CF	830.000	564.40		
			0.68000	830.000		564.40	
0650	503-00024	*DRILLED CAISSON (24 INCH)	324.000	324.000			
			LF	0.000	0.00		
			100.00000	324.000		32,400.00	
0655	503-00042	*DRILLED CAISSON (42 INCH)	283.000	283.000			
			LF	0.000	0.00		
			220.00000	283.000		62,260.00	
0660	507-00000	CONCRETE SLOPE AND DITCH PAVING 0300	30.000	30.000			
			CY	0.000	0.00		
			500.00000	30.000		15,000.00	
0665	509-00000	*STRUCTURAL STEEL	269,336.000	266,642.000			
			LB	0.000	0.00		
			4.95000	266,642.000		1,319,877.90	
0665		MATERIAL ALLOWANCE 18" STRUCTURAL STEEL		0.000			
			NCU	0.000	0.00		
			94,800.00000	0.000		0.00	

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0025

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-16-WB						
0665		MATERIAL ALLOWANCE 18" STRUCTURAL STEEL		0.000		
			NCU	0.000	0.00	
			66,333.24000	0.000		0.00
0665		MATERIAL ALLOWANCE 18" STRUCTURAL STEEL		0.000		
			NCU	0.000	0.00	
			17,223.25000	0.000		0.00
0670	512-00101	BEARING DEVICE (TYPE I)	3.000	3.000		
			EACH	0.000	0.00	
			700.00000	3.000		2,100.00
0675	513-00690	BRIDGE DRAIN (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00
0680	514-00200	*PEDESTRIAN RAILING (STEEL)	300.000	297.000		
			LF	0.000	0.00	
			180.00000	297.000		53,460.00
0680		MATERIAL ALLOWANCE PEDESTRIAN RAIL (STEEL)		70.416		
			LF	-70.416	-12,674.93	
			180.00000	0.000		0.00
0685	514-01011	*BRIDGE RAIL (STEEL)	489.000	456.000		
			LF	0.000	0.00	
			300.00000	456.000		136,800.00
0685		MATERIAL ALLOWANCE BRIDGE RAIL (STEEL)		90.563		
			LF	-90.563	-27,169.00	
			300.00000	0.000		0.00
0690	515-00400	CONCRETE SEALER	613.000	613.000		
			SY	0.000	0.00	
			5.45000	613.000		3,340.85
0695	518-01002	BRIDGE EXPANSION DEVICE (0-2 INCH)	91.000	91.000		
			LF	0.000	0.00	
			110.00000	91.000		10,010.00
0700	520-00000	BRIDGE HANGER CABLE ASSEMBLY	1.000	1.000		
			L S	0.000	0.00	
			76,293.00000	1.000		76,293.00

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0025

Page 17
 ESTIMATE RUN 06/01/2009
 13:54:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-16-WB						
0705	601-03040	CONCRETE CLASS D (BRIDGE)	575.000	575.000		
			CY	0.000	0.00	
			650.00000	575.000		373,750.00
0710	601-03050	CONCRETE CLASS D (WALL)	43.000	43.000		
			CY	0.000	0.00	
			575.00000	43.000		24,725.00
0715	602-00000	*REINFORCING STEEL	101,008.000	101,008.000		
			LB	0.000	0.00	
			0.61000	101,008.000		61,614.88
0720	608-00015	TRUNCATED DOMES	286.000	286.000		
			SF	0.000	0.00	
			70.00000	286.000		20,020.00
0725	610-01000	MEDALLION	8.000	8.000		
			EACH	0.000	0.00	
			210.00000	8.000		1,680.00
0730	613-00050	*1/2 INCH ELECTRICAL CONDUIT	1,500.000	1,358.200		
			LF	-0.200	-0.45	
			2.24000	1,358.000		3,041.92
0735	613-01075	*3/4 INCH ELECTRICAL CONDUIT (PLASTIC)	463.000	463.000		
			LF	0.000	0.00	
			6.46000	463.000		2,990.98
0740	618-00002	*PRESTRESSING STEEL WIRE OR STRAND	417.000	417.000		
			MKFT	0.000	0.00	
			165.95000	417.000		69,201.15
0745	621-00650	*PEDESTRIAN STAIR STRUCTURE	1.000	1.000		
			L S	0.000	0.00	
			24,713.00000	1.000		24,713.00
0750	622-00250	BENCH	2.000	2.000		
			EACH	0.000	0.00	
			12,000.00000	2.000		24,000.00
0755	622-00270	BOLLARD	4.000	0.000		
			EACH	1.000	450.00	
			450.00000	1.000		450.00

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0025

Page 18
 ESTIMATE RUN 06/01/2009
 13:54:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-16-WB						
0760	625-00000	CONSTRUCTION SURVEYING	0.700	0.700		
			L S	0.000	0.00	
			65,000.00000	0.700		45,500.00
0765	626-00000	MOBILIZATION	0.700	0.678		
			L S	0.022	7,573.50	
			344,250.00000	0.700		240,975.00
0850	900-00014	ADDED ITEM (LUMP SUM)/ REMOVAL OF EXISTING BRIDGE FOUNDATIONS	1.000	1.000		
			L S	0.000	0.00	
			16,131.16000	1.000		16,131.16
0855	202-00033	REMOVAL OF PIPE REMOVAL OF EXISTING 24" DUCTILE IRON PIPE	1.000	1.000		
			EACH	0.000	0.00	
			1,182.41000	1.000		1,182.41
0875	900-00014	ADDED ITEM (LUMP SUM)/ ADJUST BEARING SEAT ELEVATION - ABUTMENT W	1.000	1.000		
			L S	0.000	0.00	
			8,684.00000	1.000		8,684.00
0880	601-01010	CONCRETE CLASS BZ CONCRETE TO FILL CAISSON VOIDS	10.300	10.300		
			CY	0.000	0.00	
			121.44000	10.300		1,250.83
0895	613-16000	LUMINAIRE (SPECIAL) LUMINAIRE (SPECIAL) - POWDER COATED	94.000	88.000		
			EACH	0.000	0.00	
			679.19000	88.000		59,768.72
0895		MATERIAL ALLOWANCE AA AND DD LIGHTS7/11		21.476		
			EACH	-21.476	-14,586.59	
			679.19000	0.000		0.00
0905	605-00040	4 INCH PERFORATED PIPE UNDERDRAIN ABUTMENT #1	86.000	86.000		
			LF	0.000	0.00	
			9.69000	86.000		833.34
0910	607-11580	FENCE (TEMPORARY) TEMPORARY CHAIN LINK FENCE	3,210.000	3,210.000		
			LF	0.000	0.00	
			1.79000	3,210.000		5,745.90
0925	900-00007	ADDED ITEM (EACH)/ POST CAPS	222.000	222.000		
			EACH	0.000	0.00	
			118.12000	222.000		26,222.64

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0025

Page 19
 ESTIMATE RUN 06/01/2009
 13:54:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURE E-16-WB							
0930	900-00014	ADDED ITEM (LUMP SUM)/ POST ALIGNMENT CHANGE	1.000	1.000			
			L S	0.000	0.00		
			2,770.11000	1.000		2,770.11	
0960	900-00010	ADDED ITEM (HOUR)/ INVOICE	79.000	79.000			
			HOUR	0.000	0.00		
			45.00000	79.000		3,555.00	
0975	613-10010	WIRING (SPECIAL)	1.000	1.000			
			L S	0.000	0.00		
			15,457.50000	1.000		15,457.50	
0985	513-00690	BRIDGE DRAIN (SPECIAL)	1.000	1.000			
			EACH	0.000	0.00		
			341.00000	1.000		341.00	
0990	900-00014	ADDED ITEM (LUMP SUM)/ ADDITIONAL LIGHTING FABRICATION	1.000	1.000			
			L S	0.000	0.00		
			1,947.75000	1.000		1,947.75	
1005	206-01750	SHORING	1.000	1.000			
			L S	0.000	0.00		
			7,296.48000	1.000		7,296.48	
1010	509-00001	STRUCTURAL STEEL (GALVANIZED)	70.000	70.000			
			LB	0.000	0.00		
			12.91000	70.000		903.70	
			CAT 0300	CURRENT AMT \$	2,799,234.14 \$	-45,843.07 \$	2,769,715.62
CAT NO0305 STRUCTURE - RETAINING WALL							
0770	206-00000	STRUCTURE EXCAVATION	740.000	740.000			
			CY	0.000	0.00		
			7.00000	740.000		5,180.00	
0775	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,040.000	1,040.000			
			CY	0.000	0.00		
			20.00000	1,040.000		20,800.00	
0780	206-00520	FILTER MATERIAL (CLASS B)	22.000	22.000			
			CY	0.000	0.00		
			75.00000	22.000		1,650.00	

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0025

Page 20
 ESTIMATE RUN 06/01/2009
 13:54:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0305 STRUCTURE - RETAINING WALL							
0785	514-00200	*PEDESTRIAN RAILING (STEEL)	260.000	260.000			
			LF	0.000	0.00		
			180.00000	260.000		46,800.00	
0790	518-00100	WATERSTOP	18.000	18.000			
			LF	0.000	0.00		
			12.00000	18.000		216.00	
0795	601-03040	CONCRETE CLASS D (BRIDGE)	48.000	48.000			
			CY	0.000	0.00		
			650.00000	48.000		31,200.00	
0800	601-03050	CONCRETE CLASS D (WALL)	185.000	185.000			
			CY	0.000	0.00		
			575.00000	185.000		106,375.00	
0805	602-00000	*REINFORCING STEEL	48,530.000	48,530.000			
			LB	0.000	0.00		
			0.61000	48,530.000		29,603.30	
0810	608-00006	CONCRETE SIDEWALK (6 INCH)	162.000	162.000			
			SY	0.000	0.00		
			75.00000	162.000		12,150.00	
0815	613-00050	*1/2 INCH ELECTRICAL CONDUIT	242.000	242.000			
			LF	0.000	0.00		
			2.24000	242.000		542.08	
0820	613-01075	*3/4 INCH ELECTRICAL CONDUIT (PLASTIC)	40.000	40.000			
			LF	0.000	0.00		
			6.46000	40.000		258.40	
0825	625-00000	CONSTRUCTION SURVEYING	0.050	0.050			
			L S	0.000	0.00		
			65,000.00000	0.050		3,250.00	
0830	626-00000	MOBILIZATION	0.050	0.048			
			L S	0.002	688.50		
			344,250.00000	0.050		17,212.50	
			CAT 0305	CURRENT AMT \$	275,237.28 \$	688.50 \$	275,237.28

CONTID: C12560
 PCN: 12560-BID
 PROJECT: STE C010-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0025

Page 21
 ESTIMATE RUN 06/01/2009
 13:54:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0835	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00
0840	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
0970	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			195.50000	1.000		195.50
		CAT 0400	CURRENT AMT	\$ 65,195.50	\$ 0.00	\$ 65,195.50
		PROJECT TOTAL	CURRENT AMT	\$ 4,001,939.44	\$ -16,633.15	\$ 3,895,932.59