

ESTIMATE SUMMARY

14:14:16

CONTID: C12583

ESTIMATE NO: 0009 PROG

SPEC YR: 1998

PCN: 12583-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 251.0 DAYS

TIME ALLOW:

978 CALENDAR DAYS

GROUP E 25/50/47 INTERCHANGE

PERCENT TIME: 25.66

ORIG TIME ALLOW:

845 CALENDAR DAYS

PROJECT NO:

IM 0251-155

GROUP E 25/50/47 INTERCHANGE

NAME OF ROAD:

INTERSTATE 25

PROJECT COUNTIES:

PUEBLO

CONTRACTOR:

PCL CONSTRUCTION SERVICES, INC.

2000 S. COLORADO BLVD., TOWER TWO,

SUITE 2-500

DENVER

CO 80222

303-365-6400

PAY PERIOD ENDING

11/25/2000

DATE TIME STARTED 03/20/2000

DATE LET

01/27/2000

DATE WORK BEGAN 03/20/2000

DATE AWARDED

02/25/2000

DATE TIME STOPPED 11/22/2002

DATE CONTRACT EXECUTED

03/20/2000

DATE ACCEPTED 11/22/2002

DATE NOTICE TO PROCEED

03/20/2000

| | CURRENT TOTAL | THIS ESTIMATE |
|--|-----------------------|---------------|
| CURRENT PROJECT AMT: \$ 19,127,050.82 PARTICIPATING | \$ 6,877,462.12 | \$ 735,606.28 |
| AWARD PROJECT AMT: \$ 17,416,939.28 NON-PARTICIPATING | 0.00 | 0.00 |
| PERCENT COMPLETE: 35.96% TOTAL EARNINGS | 6,877,462.12 | 735,606.28 |
| FUNDS AVAILABLE: \$ 12,249,588.70 STOCKPILED MATERIALS | 442,637.24 | 52,091.41 |
| | GROSS EARNINGS | 7,320,099.36 |
| TOTAL CLAIMS: \$ 0.00 RETAINAGE | -177,862.43 | -22,068.19 |
| | SECURITIES ENCUMBERED | 147,250.17 |
| | NET EARNINGS | 7,289,487.10 |
| | LIQUIDATED DAMAGES | 0.00 |
| | AUTOPAY ADJUSTMENT | 0.00 |
| | AMOUNT DUE | 7,289,487.10 |
| | OTHER ADJUSTMENTS | 0.00 |
| | PAYMENT DUE | \$ 765,629.50 |

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|-----------------------------------|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0005 | 201-00001 | *CLEARING AND GRUBBING | 12.700 | 12.000 | | |
| | | | HA | 0.000 | 0.00 | |
| | | | 1,650.00000 | 12.000 | | 19,800.00 |
| 0010 | 202-00001 | *REMOVAL OF STRUCTURE | 26.000 | 10.000 | | |
| | | | EACH | 1.000 | 500.00 | |
| | | | 500.00000 | 11.000 | | 5,500.00 |
| 0015 | 202-00010 | *REMOVAL OF TREE | 257.000 | 249.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 300.00000 | 249.000 | | 74,700.00 |
| 0020 | 202-00025 | REMOVAL OF DITCH LINING | 12.200 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 40.00000 | 0.000 | | 0.00 |
| 0025 | 202-00026 | REMOVAL OF SLOPE AND DITCH PAVING | 34.400 | 5.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 25.00000 | 5.000 | | 125.00 |
| 0030 | 202-00031 | REMOVAL OF FIRE HYDRANT | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 175.00000 | 0.000 | | 0.00 |
| 0035 | 202-00035 | REMOVAL OF PIPE | 688.400 | 439.800 | | |
| | | | M | 17.000 | 595.00 | |
| | | | 35.00000 | 456.800 | | 15,988.00 |
| 0040 | 202-00037 | REMOVAL OF END SECTION | 7.000 | 6.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 290.00000 | 6.000 | | 1,740.00 |
| 0045 | 202-00070 | REMOVAL OF BARRICADE | 9.000 | 6.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 350.00000 | 6.000 | | 2,100.00 |
| 0050 | 202-00080 | REMOVAL OF GUARD POST | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 15.00000 | 0.000 | | 0.00 |
| 0055 | 202-00155 | REMOVAL OF WALL | 9.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 140.00000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0060 | 202-00190 | *REMOVAL OF CONCRETE MEDIAN COVER | 1,390.000 | 128.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 1.75000 | 128.000 | | 224.00 |
| 0065 | 202-00200 | *REMOVAL OF SIDEWALK | 1,232.120 | 653.830 | | |
| | | | M2 | 20.170 | 70.60 | |
| | | | 3.50000 | 674.000 | | 2,359.00 |
| 0070 | 202-00201 | REMOVAL OF CURB | 311.000 | 61.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 3.75000 | 61.000 | | 228.75 |
| 0075 | 202-00202 | REMOVAL OF GUTTER | 167.000 | 10.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 6.00000 | 10.000 | | 60.00 |
| 0080 | 202-00203 | *REMOVAL OF CURB AND GUTTER | 2,240.460 | 398.050 | | |
| | | | M | 85.000 | 340.00 | |
| | | | 4.00000 | 483.050 | | 1,932.20 |
| 0085 | 202-00210 | REMOVAL OF CONCRETE PAVEMENT | 380.460 | 90.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 6.00000 | 90.000 | | 540.00 |
| 0090 | 202-00220 | *REMOVAL OF ASPHALT MAT | 80,167.000 | 32,249.000 | | |
| | | | M2 | 302.000 | 453.00 | |
| | | | 1.50000 | 32,551.000 | | 48,826.50 |
| 0095 | 202-00240 | *REMOVAL OF ASPHALT MAT (PLANING) | 2,177.210 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 2.40000 | 0.000 | | 0.00 |
| 0100 | 202-00250 | *REMOVAL OF PAVEMENT MARKING | 2,849.290 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 17.00000 | 0.000 | | 0.00 |
| 0105 | 202-00495 | REMOVAL OF PORTIONS OF PRESENT STRUCTURE | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 4,000.00000 | 1.000 | | 4,000.00 |
| 0110 | 202-00805 | *REMOVAL OF OVERHEAD SIGN STRUCTURE | 3.000 | 3.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,000.00000 | 3.000 | | 6,000.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0115 | 202-00810 | *REMOVAL OF GROUND SIGN | 53.000 | 33.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 40.00000 | 33.000 | | 1,320.00 |
| 0120 | 202-00821 | *REMOVAL OF SIGN PANEL | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 100.00000 | 0.000 | | 0.00 |
| 0125 | 202-00828 | *REMOVAL OF TRAFFIC SIGNAL EQUIPMENT | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 1,800.00000 | 1.000 | | 1,800.00 |
| 0130 | 202-00831 | *REMOVAL OF TRAFFIC SIGNAL HEAD | 10.000 | 10.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 280.00000 | 10.000 | | 2,800.00 |
| 0135 | 202-01000 | *REMOVAL OF FENCE | 867.900 | 867.900 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 6.55000 | 867.900 | | 5,684.75 |
| 0140 | 202-01130 | *REMOVAL OF GUARDRAIL TYPE 3 | 1,723.500 | 829.390 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 11.70000 | 829.390 | | 9,703.86 |
| 0145 | 202-04001 | PLUG CULVERT | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 160.00000 | 0.000 | | 0.00 |
| 0150 | 202-05150 | *SANDBLASTING | 3,054.000 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 11.00000 | 0.000 | | 0.00 |
| 0155 | 203-00010 | *UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE) | 134,972.100 | 77,499.000 | | |
| | | | M3 | 2,795.000 | 18,447.00 | |
| | | | 6.60000 | 80,294.000 | | 529,940.40 |
| 0160 | 203-00100 | *MUCK EXCAVATION | 2,051.800 | 496.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 5.50000 | 496.000 | | 2,728.00 |
| 0165 | 203-01597 | POTHOLING | 148.000 | 78.500 | | |
| | | | HOOR | 1.000 | 200.00 | |
| | | | 200.00000 | 79.500 | | 15,900.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|----------------------------------|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0170 | 206-00000 | *STRUCTURE EXCAVATION | 8,361.480 | 4,277.500 | | |
| | | | M3 | 70.300 | 158.18 | |
| | | | 2.25000 | 4,347.800 | | 9,782.55 |
| 0175 | 206-00050 | STRUCTURE BACKFILL (SPECIAL) | 364.200 | 364.200 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 8.20000 | 364.200 | | 2,986.44 |
| 0180 | 206-00100 | *STRUCTURE BACKFILL (CLASS 1) | 3,230.190 | 515.900 | | |
| | | | M3 | 56.900 | 440.98 | |
| | | | 7.75000 | 572.800 | | 4,439.20 |
| 0185 | 206-00200 | STRUCTURE BACKFILL (CLASS 2) | 3,632.350 | 2,884.700 | | |
| | | | M3 | 99.400 | 49.70 | |
| | | | 0.50000 | 2,984.100 | | 1,492.05 |
| 0190 | 206-01000 | BED COURSE MATERIAL | 262.230 | 0.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 35.00000 | 0.000 | | 0.00 |
| 0195 | 207-00205 | TOPSOIL | 465.000 | 0.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 10.00000 | 0.000 | | 0.00 |
| 0200 | 208-00011 | EROSION BALES (WEED FREE) | 311.000 | 196.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 13.00000 | 196.000 | | 2,548.00 |
| 0205 | 208-00020 | SILT FENCE | 3,387.708 | 681.128 | | |
| | | | M | 6.000 | 36.00 | |
| | | | 6.00000 | 687.128 | | 4,122.77 |
| 0210 | 208-00050 | STORM DRAIN INLET PROTECTION | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 80.00000 | 0.000 | | 0.00 |
| 0215 | 208-00070 | STABILIZED CONSTRUCTION ENTRANCE | 9.000 | 5.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 604.00000 | 5.000 | | 3,020.00 |
| 0220 | 208-00200 | EROSION CONTROL SUPERVISOR | 1.000 | 0.250 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 2,000.00000 | 0.250 | | 500.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|-----------------------------|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0225 | 210-00030 | RESET WATER SERVICE | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,200.00000 | 1.000 | | 1,200.00 |
| 0230 | 210-00050 | RESET FIRE HYDRANT | 0.500 | 0.500 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,220.00000 | 0.500 | | 610.00 |
| 0235 | 210-00070 | RESET BARRICADE | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 350.00000 | 0.000 | | 0.00 |
| 0240 | 210-00750 | *RESET LIGHT STANDARD | 5.000 | 5.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 760.00000 | 5.000 | | 3,800.00 |
| 0245 | 210-00810 | *RESET GROUND SIGN | 14.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 85.00000 | 0.000 | | 0.00 |
| 0250 | 210-04010 | ADJUST MANHOLE | 23.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,000.00000 | 1.000 | | 1,000.00 |
| 0255 | 210-04015 | MODIFY MANHOLE | 45.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 250.00000 | 4.000 | | 1,000.00 |
| 0260 | 210-04020 | MODIFY INLET | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,300.00000 | 0.000 | | 0.00 |
| 0265 | 212-00006 | *SEEDING (NATIVE) | 12.170 | 0.000 | | |
| | | | HA | 0.000 | 0.00 | |
| | | | 1,399.00000 | 0.000 | | 0.00 |
| 0270 | 212-00048 | *SOIL PREPARATION (SPECIAL) | 94.700 | 0.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 62.00000 | 0.000 | | 0.00 |
| 0275 | 212-00050 | *SOD | 42,287.000 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 4.25000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0280 | 213-00003 | *MULCHING (WEED FREE) | 15.662 | 0.000 | | |
| | | | HA | 1.862 | 2,560.25 | |
| | | | 1,375.00000 | 1.862 | | 2,560.25 |
| 0285 | 213-00005 | *MULCHING (DECORATIVE) | 1,415.670 | 0.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 94.00000 | 0.000 | | 0.00 |
| 0290 | 213-00008 | *MULCHING (WOOD CHIP) | 716.030 | 0.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 28.00000 | 0.000 | | 0.00 |
| 0295 | 213-00061 | *MULCH TACKIFIER | 2,626.550 | 0.000 | | |
| | | | KG | 311.100 | 1,695.50 | |
| | | | 5.45000 | 311.100 | | 1,695.50 |
| 0300 | 213-00462 | *METAL LANDSCAPE BORDER (5X138 MM) | 3,579.600 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 21.98000 | 0.000 | | 0.00 |
| 0305 | 214-00220 | *DECIDUOUS TREE (50 MM CALIPER) | 59.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 254.00000 | 0.000 | | 0.00 |
| 0310 | 214-00225 | *DECIDUOUS TREE (63 MM CALIPER) | 161.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 295.00000 | 0.000 | | 0.00 |
| 0315 | 214-00350 | *DECIDUOUS SHRUB (NO. 5 CONTAINER) | 433.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 23.52000 | 0.000 | | 0.00 |
| 0320 | 214-00508 | *EVERGREEN TREE (2.4 METER) (BALL AND BURLAP) | 177.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 251.00000 | 0.000 | | 0.00 |
| 0325 | 214-00650 | *EVERGREEN SHRUB (NO. 5 CONTAINER) | 569.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 26.40000 | 0.000 | | 0.00 |
| 0330 | 214-00810 | *GROUND COVER VINES (NO. 1 CONTAINER) | 736.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 8.33000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0335 | 216-00025 | *SOIL RETENTION BLANKET (JUTE) | 4,959.600 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 3.90000 | 0.000 | | 0.00 |
| 0340 | 304-06000 | AGGREGATE BASE COURSE (CLASS 6) | 733.020 | 0.000 | | |
| | | | T | 0.000 | 0.00 | |
| | | | 9.60000 | 0.000 | | 0.00 |
| 0345 | 304-09000 | *AGGREGATE BASE COURSE (SPECIAL) | 401.000 | 314.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 10.50000 | 314.000 | | 3,297.00 |
| 0350 | 403-00720 | *HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT) | 618.467 | 114.890 | | |
| | | | T | 55.710 | 6,406.65 | |
| | | | 115.00000 | 170.600 | | 19,619.00 |
| 0355 | 403-33324 | *HOT BITUMINOUS PAVEMENT (GRADING S) (ASPHALT) (86) (AC-20R) | 2,922.510 | 0.000 | | |
| | | | T | 0.000 | 0.00 | |
| | | | 50.00000 | 0.000 | | 0.00 |
| 0360 | 403-33352 | *HOT BITUMINOUS PAVEMENT (GRADING S) (ASPHALT) (86) (PG 58-28) | 9,255.051 | 846.950 | | |
| | | | T | 0.000 | 0.00 | |
| | | | 41.00000 | 846.950 | | 34,724.95 |
| 0365 | 403-35324 | *HOT BITUMINOUS PAVEMENT (GRADING S) (ASPHALT) (109) (AC-20R) | 1,102.860 | 521.500 | | |
| | | | T | 0.000 | 0.00 | |
| | | | 50.00000 | 521.500 | | 26,075.00 |
| 0370 | 403-35352 | *HOT BITUMINOUS PAVEMENT (GRADING S) (ASPHALT) (109) (PG 58-28) | 4,373.520 | 2,443.750 | | |
| | | | T | 1,111.560 | 45,573.96 | |
| | | | 41.00000 | 3,555.310 | | 145,767.71 |
| 0375 | 411-10255 | *EMULSIFIED ASPHALT (SLOW-SETTING) | 28,313.040 | 0.000 | | |
| | | | L | 0.000 | 0.00 | |
| | | | 0.30000 | 0.000 | | 0.00 |
| 0380 | 412-00600 | CONCRETE PAVEMENT (150 MM) | 48.260 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 30.00000 | 0.000 | | 0.00 |
| 0385 | 412-00825 | *CONCRETE PAVEMENT (210 MM) | 3,735.700 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 34.40000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|----------------------------------|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0390 | 412-01000 | *CONCRETE PAVEMENT (250 MM) | 9,105.000 | 6,828.100 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 36.60000 | 6,828.100 | | 249,908.46 |
| 0395 | 412-01025 | *CONCRETE PAVEMENT (260 MM) | 11,024.400 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 37.20000 | 0.000 | | 0.00 |
| 0400 | 412-01100 | *CONCRETE PAVEMENT (275 MM) | 6,645.000 | 4,455.640 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 38.00000 | 4,455.640 | | 169,314.32 |
| 0405 | 412-01200 | *CONCRETE PAVEMENT (300 MM) | 29,756.000 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 39.40000 | 0.000 | | 0.00 |
| 0410 | 420-00110 | GEOTEXTILE (DRAINAGE) (CLASS A) | 752.600 | 342.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 1.50000 | 342.000 | | 513.00 |
| 0415 | 420-00130 | GEOTEXTILE (SEPARATOR) (CLASS A) | 3,181.800 | 459.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 1.00000 | 459.000 | | 459.00 |
| 0420 | 420-00200 | *GEOTEXTILE (WEED BARRIER) | 12,681.200 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 1.50000 | 0.000 | | 0.00 |
| 0425 | 503-00042 | *DRILLED CAISSON (1050 MM) | 6.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 450.00000 | 0.000 | | 0.00 |
| 0430 | 503-00048 | *DRILLED CAISSON (1200 MM) | 40.100 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 730.00000 | 0.000 | | 0.00 |
| 0435 | 503-00054 | *DRILLED CAISSON (1350 MM) | 19.500 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 525.00000 | 0.000 | | 0.00 |
| 0440 | 504-08100 | TIMBER RETAINING WALL | 0.000 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 290.00000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|---------------------------------------|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0445 | 506-00030 | GROUTED RIPRAP | 107.000 | 0.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 56.00000 | 0.000 | | 0.00 |
| 0450 | 506-00206 | RIPRAP (150 MM) | 0.000 | 0.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 40.00000 | 0.000 | | 0.00 |
| 0455 | 506-00209 | RIPRAP (225 MM) | 99.000 | 0.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 41.00000 | 0.000 | | 0.00 |
| 0460 | 506-00212 | RIPRAP (300 MM) | 428.500 | 0.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 45.00000 | 0.000 | | 0.00 |
| 0465 | 507-00300 | GROUTED RUBBLE SLOPE AND DITCH PAVING | 0.000 | 0.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 190.00000 | 0.000 | | 0.00 |
| 0470 | 601-01000 | CONCRETE CLASS B | 541.560 | 22.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 275.00000 | 22.000 | | 6,050.00 |
| 0475 | 601-03030 | CONCRETE CLASS D (BOX CULVERT) | 103.000 | 103.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 400.00000 | 103.000 | | 41,200.00 |
| 0480 | 601-10310 | FLY ASH SLURRY | 60.050 | 44.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 100.00000 | 44.000 | | 4,400.00 |
| 0485 | 601-40100 | CONCRETE ANCHOR | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,250.00000 | 0.000 | | 0.00 |
| 0490 | 602-00000 | REINFORCING STEEL | 42,856.700 | 919.500 | | |
| | | | KG | 0.000 | 0.00 | |
| | | | 0.85000 | 919.500 | | 781.58 |
| 0495 | 603-01150 | 375 MM REINFORCED CONCRETE PIPE | 197.720 | 113.700 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 155.00000 | 113.700 | | 17,623.50 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|---|--|---|--------------------|-------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0495 | | MATERIAL ALLOWANCE REINFORCED CONCRETE PIPE | | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | | 1.00000 | 0.000 | 0.00 |
| 0495 | | MATERIAL ALLOWANCE REINFORCED CONCRETE PIPE | | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | | 1.00000 | 0.000 | 0.00 |
| 0495 | | MATERIAL ALLOWANCE REINFORCED CONCRETE PIPE | | 109.800 | | |
| | | | M | 0.000 | 0.00 | |
| | | | | 89.70000 | 109.800 | 9,849.06 |
| 0500 | 603-01180 | *450 MM REINFORCED CONCRETE PIPE | 411.990 | 122.790 | | |
| | | | M | 86.600 | 12,990.00 | |
| | | | | 150.00000 | 209.390 | 31,408.50 |
| 0505 | 603-01210 | *525 MM REINFORCED CONCRETE PIPE | 97.500 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | | 122.00000 | 0.000 | 0.00 |
| 0510 | 603-01240 | *600 MM REINFORCED CONCRETE PIPE | 237.200 | 106.400 | | |
| | | | M | 0.000 | 0.00 | |
| | | | | 157.00000 | 106.400 | 16,704.80 |
| 0515 | 603-01300 | *750 MM REINFORCED CONCRETE PIPE | 50.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | | 260.00000 | 0.000 | 0.00 |
| 0520 | 603-01360 | *900 MM REINFORCED CONCRETE PIPE | 164.450 | 32.800 | | |
| | | | M | 53.650 | 13,412.50 | |
| | | | | 250.00000 | 86.450 | 21,612.50 |
| 0525 | 603-01480 | 1200 MM REINFORCED CONCRETE PIPE | 3.800 | 3.800 | | |
| | | | M | 0.000 | 0.00 | |
| | | | | 730.00000 | 3.800 | 2,774.00 |
| 0530 | 603-01720 | 1800 MM REINFORCED CONCRETE PIPE | 85.500 | 100.100 | | |
| | | | M | -14.600 | -14,132.80 | |
| | | | | 968.00000 | 85.500 | 82,764.00 |
| 0530 | | MATERIAL ALLOWANCE 1800 MM RCP | | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | | 774.40000 | 0.000 | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0535 | 603-02360 | 1150X730 MM REINFORCED CONCRETE PIPE ELLIPTICAL | 133.300 | 133.300 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 300.00000 | 133.300 | | 39,990.00 |
| 0540 | 603-05015 | 375 MM REINFORCED CONCRETE END SECTION | 6.000 | 6.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 717.00000 | 6.000 | | 4,302.00 |
| 0545 | 603-05018 | 450 MM REINFORCED CONCRETE END SECTION | 3.000 | 3.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 747.00000 | 3.000 | | 2,241.00 |
| 0550 | 603-05024 | 600 MM REINFORCED CONCRETE END SECTION | 6.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 776.00000 | 4.000 | | 3,104.00 |
| 0555 | 603-05036 | 900 MM REINFORCED CONCRETE END SECTION | 4.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 890.00000 | 2.000 | | 1,780.00 |
| 0560 | 603-05048 | 1200 MM REINFORCED CONCRETE END SECTION | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,080.00000 | 1.000 | | 1,080.00 |
| 0565 | 603-05136 | 1150X730 MM REINFORCED CONCRETE END SECTION ELLIPTICAL | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,350.00000 | 2.000 | | 2,700.00 |
| 0570 | 603-07360 | *900 MM REINFORCED CONCRETE PIPE (JACKED) | 63.440 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 3,271.00000 | 0.000 | | 0.00 |
| 0575 | 603-07720 | *1800 MM REINFORCED CONCRETE PIPE (JACKED) | 453.800 | 439.200 | | |
| | | | M | 14.600 | 59,166.50 | |
| | | | 4,052.50000 | 453.800 | | 1,839,024.50 |
| 0580 | 603-10360 | 900 MM CORRUGATED STEEL PIPE | 2.500 | 2.500 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 250.00000 | 2.500 | | 625.00 |
| 0585 | 603-30036 | 900 MM STEEL END SECTION | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 625.00000 | 1.000 | | 625.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 13
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|---------------------------------|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0590 | 603-50008 | 200 MM PLASTIC PIPE | 136.000 | 63.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 150.00000 | 63.000 | | 9,450.00 |
| 0595 | 603-50024 | 600 MM PLASTIC PIPE | 479.600 | 479.600 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 140.00000 | 479.600 | | 67,144.00 |
| 0600 | 604-00305 | INLET TYPE C (2 M) | 7.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,100.00000 | 0.000 | | 0.00 |
| 0605 | 604-00310 | INLET TYPE C (4 M) | 3.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,750.00000 | 1.000 | | 2,750.00 |
| 0610 | 604-16005 | INLET TYPE 16 (2 M) | 12.000 | 0.000 | | |
| | | | EACH | 2.000 | 4,800.00 | |
| | | | 2,400.00000 | 2.000 | | 4,800.00 |
| 0615 | 604-19010 | INLET SPECIAL (4 M) | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,700.00000 | 1.000 | | 2,700.00 |
| 0620 | 604-19105 | INLET TYPE R L 1.5 (2 M) | 8.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,350.00000 | 1.000 | | 2,350.00 |
| 0625 | 604-19110 | INLET TYPE R L 1.5 (4 M) | 6.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,500.00000 | 0.000 | | 0.00 |
| 0630 | 604-25010 | VANE GRATE INLET (4 M) | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,900.00000 | 2.000 | | 5,800.00 |
| 0635 | 604-26010 | VANE GRATE INLET (DOUBLE) (4 M) | 4.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,700.00000 | 4.000 | | 14,800.00 |
| 0640 | 604-30000 | MANHOLE SLAB BASE (SPECIAL) | 10.000 | 10.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,100.00000 | 10.000 | | 31,000.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 14
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0645 | 604-30005 | MANHOLE SLAB BASE (2 M) | 7.000 | 1.000 | | |
| | | | EACH | 1.000 | 1,500.00 | |
| | | | 1,500.00000 | 2.000 | | 3,000.00 |
| 0650 | 604-30010 | MANHOLE SLAB BASE (4 M) | 9.000 | 4.000 | | |
| | | | EACH | 1.000 | 2,200.00 | |
| | | | 2,200.00000 | 5.000 | | 11,000.00 |
| 0655 | 604-30015 | MANHOLE SLAB BASE (6 M) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,800.00000 | 0.000 | | 0.00 |
| 0660 | 604-39000 | *MANHOLE SPECIAL | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,775.00000 | 0.000 | | 0.00 |
| 0665 | 604-39005 | MANHOLE SPECIAL (2 M) | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,620.00000 | 0.000 | | 0.00 |
| 0670 | 605-00060 | 150 MM PERFORATED PIPE UNDERDRAIN | 146.300 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 64.00000 | 0.000 | | 0.00 |
| 0675 | 605-83560 | 150 MM PIPE UNDERDRAIN | 28.200 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 46.00000 | 0.000 | | 0.00 |
| 0680 | 606-00301 | *GUARDRAIL TYPE 3 (1905 MM POST SPACING) | 1,607.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 36.20000 | 0.000 | | 0.00 |
| 0685 | 606-00705 | *GUARDRAIL TYPE 7 (SPECIAL) | 683.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 165.00000 | 0.000 | | 0.00 |
| 0690 | 606-00710 | *GUARDRAIL TYPE 7 (STYLE CA) | 39.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 165.00000 | 0.000 | | 0.00 |
| 0695 | 606-00740 | *GUARDRAIL TYPE 7 (STYLE CE) | 304.400 | 287.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 309.00000 | 287.000 | | 88,683.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 15
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0700 | 606-01340 | *END ANCHORAGE TYPE 3D | 8.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 445.00000 | 0.000 | | 0.00 |
| 0705 | 606-01370 | *END ANCHORAGE TYPE 3G | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 790.00000 | 0.000 | | 0.00 |
| 0710 | 606-01380 | *END ANCHORAGE TYPE 3H | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 510.00000 | 0.000 | | 0.00 |
| 0715 | 606-01460 | *MEDIAN TERMINAL | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,315.00000 | 0.000 | | 0.00 |
| 0720 | 606-02001 | *END ANCHORAGE (SLOTTED RAIL TERMINAL) | 9.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,240.00000 | 0.000 | | 0.00 |
| 0725 | 607-00020 | *CORNER AND LINE BRACE POST (SPECIAL) | 7.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 85.00000 | 0.000 | | 0.00 |
| 0730 | 607-11580 | *FENCE (TEMPORARY) | 0.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 10.00000 | 0.000 | | 0.00 |
| 0735 | 607-21300 | *FENCE BARRIER WITH METAL POSTS | 1,100.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 5.00000 | 0.000 | | 0.00 |
| 0740 | 607-52900 | *LINE POST (CHAIN LINK) | 130.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 50.00000 | 0.000 | | 0.00 |
| 0745 | 607-52905 | *END POST (CHAIN LINK) | 14.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 170.00000 | 0.000 | | 0.00 |
| 0750 | 607-52910 | *CORNER AND LINE BRACE POST (CHAIN LINK) | 7.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 240.00000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 16
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0755 | 607-53137 | *FENCE CHAIN LINK (SPECIAL) (900 MM) | 679.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 36.00000 | 0.000 | | 0.00 |
| 0760 | 607-53172 | *FENCE CHAIN LINK (1800 MM) | 412.100 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 60.00000 | 0.000 | | 0.00 |
| 0765 | 608-00000 | *CONCRETE SIDEWALK | 784.710 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 22.42000 | 0.000 | | 0.00 |
| 0770 | 608-00006 | *CONCRETE SIDEWALK (150 MM) | 2,707.170 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 27.05000 | 0.000 | | 0.00 |
| 0775 | 608-00010 | *CONCRETE CURB RAMP | 268.930 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 52.55000 | 0.000 | | 0.00 |
| 0780 | 608-00020 | *CONCRETE BIKEWAY | 1,345.000 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 26.38000 | 0.000 | | 0.00 |
| 0785 | 608-10010 | *SIDEWALK DRAIN | 7.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 850.00000 | 0.000 | | 0.00 |
| 0790 | 609-21011 | *CURB AND GUTTER TYPE 2 (SECTION I-M) | 943.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 22.70000 | 0.000 | | 0.00 |
| 0795 | 609-21020 | *CURB AND GUTTER TYPE 2 (SECTION II-B) | 1,051.780 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 26.18000 | 0.000 | | 0.00 |
| 0800 | 609-21021 | *CURB AND GUTTER TYPE 2 (SECTION II-M) | 918.500 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 35.00000 | 0.000 | | 0.00 |
| 0805 | 609-21900 | *CURB AND GUTTER TYPE 2 SPECIAL | 648.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 23.90000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 17
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0810 | 609-24000 | *GUTTER TYPE 2 SPECIAL | 192.150 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 116.65000 | 0.000 | | 0.00 |
| 0815 | 610-00020 | *MEDIAN COVER MATERIAL (PATTERNED CONCRETE) | 909.900 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 33.65000 | 0.000 | | 0.00 |
| 0820 | 612-00001 | *DELINEATOR (TYPE I) | 80.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 16.00000 | 0.000 | | 0.00 |
| 0825 | 612-00002 | *DELINEATOR (TYPE II) | 55.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 16.00000 | 0.000 | | 0.00 |
| 0830 | 612-00021 | *DELINEATOR (TYPE I) (BARRIER) | 18.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 16.00000 | 0.000 | | 0.00 |
| 0835 | 613-00404 | *100 MM ELECTRICAL CONDUIT (MULTIDUCT) | 1,941.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 36.40000 | 0.000 | | 0.00 |
| 0835 | | MATERIAL ALLOWANCE MISC. ITEMS FOR MULTIDUCT | | 1,940.997 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 1.02029 | 1,940.997 | | 1,980.38 |
| 0835 | | MATERIAL ALLOWANCE 100 MM ELECTRICAL CONDUIT (MULTIDUCT) | | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 10.10274 | 0.000 | | 0.00 |
| 0835 | | MATERIAL ALLOWANCE 100MM ELEC COND (MULTIDUCT) | | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 11.12000 | 0.000 | | 0.00 |
| 0840 | 613-01200 | *50 MM ELECTRICAL CONDUIT (PLASTIC) | 5,590.000 | 0.000 | | |
| | | | M | 470.000 | 5,264.00 | |
| | | | 11.20000 | 470.000 | | 5,264.00 |
| 0840 | | MATERIAL ALLOWANCE 50 MM PVC SCHEDULE 40 ROADWAY | | 5,619.000 | | |
| | | | M | -470.000 | -921.20 | |
| | | | 1.96000 | 5,149.000 | | 10,092.04 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0840 | | MATERIAL ALLOWANCE ACCESSORIES | | 5,618.984 | | |
| | | | M | -469.748 | -157.92 | |
| | | | 0.33618 | 5,149.236 | | 1,731.07 |
| 0840 | | MATERIAL ALLOWANCE 50MM ELEC COND (P) | | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 2.29000 | 0.000 | | 0.00 |
| 0845 | 613-01300 | *75 MM ELECTRICAL CONDUIT (PLASTIC) | 44.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 17.75000 | 0.000 | | 0.00 |
| 0845 | | MATERIAL ALLOWANCE 75 MM PVC CONDUIT ROADWAY | | 36.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 9.06000 | 36.000 | | 326.16 |
| 0850 | 613-10000 | *WIRING | 1.000 | 0.000 | | |
| | | | L S | 3.000 | 74,700.00 | |
| | | | 24,900.00000 | 3.000 | | 74,700.00 |
| 0855 | 613-15100 | *RECESSED LIGHT | 12.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 882.00000 | 0.000 | | 0.00 |
| 0855 | | MATERIAL ALLOWANCE LITHONIA LAMP | | 12.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 393.30000 | 12.000 | | 4,719.60 |
| 0860 | 613-34400 | *LIGHT STANDARD METAL (12.2 METER) | 9.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,330.00000 | 0.000 | | 0.00 |
| 0860 | | MATERIAL ALLOWANCE LIGHT STANDARD | | 9.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 693.45000 | 9.000 | | 6,241.05 |
| 0865 | 613-34401 | *LIGHT STANDARD METAL (12.2 METER) (SPECIAL) | 27.000 | 0.000 | | |
| | | | EACH | 6.000 | 9,240.00 | |
| | | | 1,540.00000 | 6.000 | | 9,240.00 |
| 0865 | | MATERIAL ALLOWANCE LIGHT STANDARD | | 27.000 | | |
| | | | EACH | -6.000 | -5,464.80 | |
| | | | 910.80000 | 21.000 | | 19,126.80 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 19
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0870 | 613-35140 | *LIGHT STANDARD STEEL HIGH MAST (42.7 METER) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 10,885.00000 | 0.000 | | 0.00 |
| 0870 | | MATERIAL ALLOWANCE LIGHT STANDARD | | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,402.88500 | 2.000 | | 2,805.77 |
| 0870 | | MATERIAL ALLOWANCE LIGHT STANDARD HIGH MAST | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 7,793.81750 | 0.000 | | 0.00 |
| 0875 | 613-40010 | *LIGHT STANDARD FOUNDATION | 27.000 | 0.000 | | |
| | | | EACH | 6.000 | 3,210.00 | |
| | | | 535.00000 | 6.000 | | 3,210.00 |
| 0875 | | MATERIAL ALLOWANCE SCREW ANCHOR | | 30.000 | | |
| | | | EACH | -6.000 | -1,442.46 | |
| | | | 240.40967 | 24.000 | | 5,769.83 |
| 0875 | | MATERIAL ALLOWANCE LIGHT STD FOUNDATION | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 240.41000 | 0.000 | | 0.00 |
| 0880 | 613-45048 | *HIGH MAST FOUNDATION (DRILLED CAISSON) (1200 MM) | 18.200 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 1,460.00000 | 0.000 | | 0.00 |
| 0885 | 613-50000 | *LOWERING DEVICE | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 7,288.00000 | 0.000 | | 0.00 |
| 0885 | | MATERIAL ALLOWANCE LOWERING DEVICE | | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,648.56500 | 2.000 | | 11,297.13 |
| 0890 | 613-50100 | *LIGHTING CONTROL CENTER | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,260.00000 | 0.000 | | 0.00 |
| 0890 | | MATERIAL ALLOWANCE CONTROL CENTER | | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,811.25000 | 2.000 | | 3,622.50 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 20
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0895 | 613-50150 | *SECONDARY SERVICE PEDESTAL | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,110.00000 | 0.000 | | 0.00 |
| 0900 | 613-70403 | *LUMINAIRE HIGH PRESSURE SODIUM (400 WATT) (SPECIAL) | 36.000 | 0.000 | | |
| | | | EACH | 6.000 | 3,960.00 | |
| | | | 660.00000 | 6.000 | | 3,960.00 |
| 0900 | | MATERIAL ALLOWANCE LUMINAIRE | | 36.000 | | |
| | | | EACH | -6.000 | -2,167.29 | |
| | | | 361.21500 | 30.000 | | 10,836.45 |
| 0905 | 613-71000 | *LUMINAIRE HIGH PRESSURE SODIUM (1000 WATT) | 16.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 610.00000 | 0.000 | | 0.00 |
| 0905 | | MATERIAL ALLOWANCE LUMINAIRE | | 16.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 45.39630 | 16.000 | | 726.34 |
| 0905 | | MATERIAL ALLOWANCE LUMINAIRE | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 457.50000 | 0.000 | | 0.00 |
| 0910 | 614-00011 | *SIGN PANEL (CLASS I) | 24.640 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 220.60000 | 0.000 | | 0.00 |
| 0910 | | MATERIAL ALLOWANCE SIGN PANEL CLASS I | | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 68.17000 | 0.000 | | 0.00 |
| 0915 | 614-00012 | *SIGN PANEL (CLASS II) | 10.430 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 215.00000 | 0.000 | | 0.00 |
| 0915 | | MATERIAL ALLOWANCE SIGN PANEL CLASS II | | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 100.68000 | 0.000 | | 0.00 |
| 0920 | 614-00013 | *SIGN PANEL (CLASS III) | 238.660 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 207.25000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0009

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0920 | | MATERIAL ALLOWANCE SIGN PANEL CLASS III | | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 144.58000 | 0.000 | | 0.00 |
| 0925 | 614-00200 | *STEEL SIGN POST (U-2) | 16.300 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 24.00000 | 0.000 | | 0.00 |
| 0930 | 614-00220 | *STEEL SIGN POST (63.5X63.5 MM TUBING) | 58.500 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 56.00000 | 0.000 | | 0.00 |
| 0935 | 614-00357 | *STEEL SIGN POST (S 75X8.0) | 3.600 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 96.00000 | 0.000 | | 0.00 |
| 0940 | 614-00612 | *STEEL SIGN POST (W 150X18) | 37.100 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 155.00000 | 0.000 | | 0.00 |
| 0945 | 614-00615 | *STEEL SIGN POST (W 150X22) | 9.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 162.00000 | 0.000 | | 0.00 |
| 0950 | 614-00818 | *STEEL SIGN POST (W 200X27) | 10.600 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 166.00000 | 0.000 | | 0.00 |
| 0955 | 614-00821 | *STEEL SIGN POST (W 200X31) | 9.200 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 175.00000 | 0.000 | | 0.00 |
| 0960 | 614-01502 | *STEEL SIGN SUPPORT (50-MM ROUND)(POST AND SOCKET) | 67.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 36.00000 | 0.000 | | 0.00 |
| 0965 | 614-01552 | *STEEL SIGN POST (65 MM ROUND) (SLIPBASE) | 62.600 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 91.00000 | 0.000 | | 0.00 |
| 0970 | 614-03001 | *CONCRETE FOOTING (TYPE 1) | 8.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 450.00000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 22
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 0975 | 614-03002 | *CONCRETE FOOTING (TYPE 2) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 575.00000 | 0.000 | | 0.00 |
| 0980 | 614-03003 | *CONCRETE FOOTING (TYPE 3) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 650.00000 | 0.000 | | 0.00 |
| 0985 | 614-03004 | *CONCRETE FOOTING (TYPE 4) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 750.00000 | 0.000 | | 0.00 |
| 0990 | 614-07000 | *MASK SIGN LEGEND | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 500.00000 | 0.000 | | 0.00 |
| 0995 | 614-10015 | *OVERPASS MOUNTED SIGN BRACKET | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,100.00000 | 0.000 | | 0.00 |
| 1000 | 614-10650 | *SIGN BRIDGE STRUCTURE (19 TO LESS THAN 21 METER FRAME) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 23,100.00000 | 0.000 | | 0.00 |
| 1000 | | MATERIAL ALLOWANCE 19>21 METER SIGN BRIDGE | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 20,100.00000 | 0.000 | | 0.00 |
| 1005 | 614-10700 | *SIGN BRIDGE STRUCTURE (21 TO LESS THAN 23 METER FRAME) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 26,500.00000 | 0.000 | | 0.00 |
| 1005 | | MATERIAL ALLOWANCE 21>23 METER SIGN BRIDGE | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 23,400.00000 | 0.000 | | 0.00 |
| 1010 | 614-60300 | *CANTILEVER STRUCTURE (9 TO LESS THAN 11 METER FRAME) | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 16,200.00000 | 0.000 | | 0.00 |
| 1010 | | MATERIAL ALLOWANCE 9>11 METER SIGN BRIDGE | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 13,200.00000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 23
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 1015 | 614-60400 | *CANTILEVER STRUCTURE (12 TO LESS THAN 14 METER FRAME | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 19,500.00000 | 0.000 | | 0.00 |
| 1015 | | MATERIAL ALLOWANCE 12>14 METER CANTILEVER | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 16,500.00000 | 0.000 | | 0.00 |
| 1020 | 614-70117 | *PEDESTRIAN SIGNAL FACE (400) | 8.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,370.00000 | 0.000 | | 0.00 |
| 1020 | | MATERIAL ALLOWANCE PEDESTRIAN SIGNAL FACE | | 0.000 | | |
| | | | EACH | 8.000 | 6,000.00 | |
| | | | 750.00000 | 8.000 | | 6,000.00 |
| 1025 | 614-70336 | *TRAFFIC SIGNAL FACE (300-300-300) | 30.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,630.00000 | 0.000 | | 0.00 |
| 1025 | | MATERIAL ALLOWANCE TRAFFIC SIGNAL FACE | | 0.000 | | |
| | | | EACH | 30.000 | 27,000.00 | |
| | | | 900.00000 | 30.000 | | 27,000.00 |
| 1030 | 614-70560 | *TRAFFIC SIGNAL FACE (300-300-300-300-300) | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,680.00000 | 0.000 | | 0.00 |
| 1030 | | MATERIAL ALLOWANCE SIGNAL FACE | | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,656.00000 | 2.000 | | 3,312.00 |
| 1035 | 614-72885 | *TRAFFIC SIGNAL VEHICLE DETECTOR (SPECIAL) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 9,410.00000 | 0.000 | | 0.00 |
| 1035 | | MATERIAL ALLOWANCE DETECTOR | | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 7,245.00000 | 1.000 | | 7,245.00 |
| 1040 | 614-72886 | *INTERSECTION DETECTION SYSTEM (CAMERA) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 32,400.00000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0009

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 1040 | | MATERIAL ALLOWANCE DETECTION SYSTEM | | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 29,497.50000 | 1.000 | | 29,497.50 |
| 1045 | 614-80312 | *BARRICADE (TYPE 3 F-B) | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 925.00000 | 0.000 | | 0.00 |
| 1050 | 614-81000 | *TRAFFIC SIGNAL-LIGHT POLE STEEL | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,210.00000 | 0.000 | | 0.00 |
| 1050 | | MATERIAL ALLOWANCE COMPONENTS OF SIG. LT. POLE | | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 199.52213 | 4.000 | | 798.09 |
| 1050 | | MATERIAL ALLOWANCE TRAFFIC SIGNAL LIGHT POLE | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,038.00000 | 0.000 | | 0.00 |
| 1055 | 614-84000 | *TRAFFIC SIGNAL PEDESTAL POLE STEEL | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 970.00000 | 0.000 | | 0.00 |
| 1055 | | MATERIAL ALLOWANCE PEDESTAL POLE | | 0.000 | | |
| | | | EACH | 4.000 | 1,600.00 | |
| | | | 400.00000 | 4.000 | | 1,600.00 |
| 1060 | 614-85115 | IMPACT ATTENUATOR (QUADGUARD) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 21,800.00000 | 0.000 | | 0.00 |
| 1065 | 614-86105 | *TELEMETRY (FIELD) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 14,760.00000 | 0.000 | | 0.00 |
| 1065 | | MATERIAL ALLOWANCE TELEMETRY FIELD & ACCESSORIES | | 0.000 | | |
| | | | EACH | 1.000 | 11,300.00 | |
| | | | 11,300.00000 | 1.000 | | 11,300.00 |
| 1070 | 614-86240 | *TRAFFIC SIGNAL CONTROLLER (TYPE 170) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 29,995.00000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0009

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 1070 | | MATERIAL ALLOWANCE CONTROLLER & ACCESSORIES | | 0.000 | | |
| | | | EACH | 1.000 | 24,850.00 | |
| | | | 24,850.00000 | 1.000 | | 24,850.00 |
| 1075 | 615-00050 | *EMBANKMENT PROTECTOR TYPE 5 | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,200.00000 | 0.000 | | 0.00 |
| 1080 | 616-30024 | 600 MM TRASH GUARD | 6.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 900.00000 | 0.000 | | 0.00 |
| 1085 | 616-30036 | 900 MM TRASH GUARD | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 300.00000 | 0.000 | | 0.00 |
| 1090 | 616-30048 | 1200 MM TRASH GUARD | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 700.00000 | 0.000 | | 0.00 |
| 1095 | 616-30499 | TRASH GUARD SPECIAL | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,000.00000 | 0.000 | | 0.00 |
| 1100 | 619-00010 | WATER LINE (SPECIAL) | 0.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 59,615.00000 | 0.000 | | 0.00 |
| 1105 | 619-06080 | DN200 DUCTILE IRON PIPE | 3.500 | 3.500 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 141.00000 | 3.500 | | 493.50 |
| 1110 | 619-10067 | DN150 WELDED STEEL PIPE (JACKED) | 214.900 | 40.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 96.00000 | 40.000 | | 3,840.00 |
| 1115 | 619-40160 | *DN50 COPPER PIPE | 31.500 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 100.00000 | 0.000 | | 0.00 |
| 1120 | 619-40200 | *DN65 COPPER PIPE | 10.400 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 90.00000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 26
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|----------------------------|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 1125 | 619-50080 | *DN25 PLASTIC PIPE | 9,379.760 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 4.10000 | 0.000 | | 0.00 |
| 1130 | 619-50120 | *DN40 PLASTIC PIPE | 4,789.600 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 7.85000 | 0.000 | | 0.00 |
| 1135 | 619-50160 | *DN50 PLASTIC PIPE | 2,352.510 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 10.29000 | 0.000 | | 0.00 |
| 1140 | 619-50200 | *DN65 PLASTIC PIPE | 294.070 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 11.00000 | 0.000 | | 0.00 |
| 1145 | 619-50240 | *DN80 PLASTIC PIPE | 2,247.600 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 12.50000 | 0.000 | | 0.00 |
| 1150 | 619-50320 | *DN100 PLASTIC PIPE | 85.360 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 25.00000 | 0.000 | | 0.00 |
| 1155 | 619-50480 | *DN150 PLASTIC PIPE | 2,515.360 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 25.00000 | 0.000 | | 0.00 |
| 1160 | 619-50640 | DN200 PLASTIC PIPE | 0.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 332.00000 | 0.000 | | 0.00 |
| 1165 | 619-71548 | DN150 AIR AND VACUUM VALVE | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,195.00000 | 0.000 | | 0.00 |
| 1170 | 619-73048 | DN150 TANGENTIAL BLOW OFF | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,066.00000 | 0.000 | | 0.00 |
| 1175 | 619-75048 | DN150 GATE VALVE | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 570.00000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 27
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|-------------------------------|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 1180 | 619-75064 | DN200 GATE VALVE | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,000.00000 | 0.000 | | 0.00 |
| 1185 | 621-00450 | *DETOUR PAVEMENT | 22,029.200 | 16,404.300 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 23.00000 | 16,404.300 | | 377,298.90 |
| 1190 | 623-00162 | *DRIP EMITTER TUBING | 5,554.400 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 2.25000 | 0.000 | | 0.00 |
| 1195 | 623-00164 | *DRIP EMITTER | 3,437.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2.50000 | 0.000 | | 0.00 |
| 1200 | 623-00166 | *DN20 EMITTER VALVE ASSEMBLY | 24.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 343.00000 | 0.000 | | 0.00 |
| 1205 | 623-00205 | *DN100 POP-UP SPRAY SPRINKLER | 464.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 18.00000 | 0.000 | | 0.00 |
| 1210 | 623-00328 | *DN90 POP-UP ROTARY SPRINKLER | 1,158.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 32.00000 | 0.000 | | 0.00 |
| 1215 | 623-01716 | *DN50 BACKFLOW PREVENTER | 6.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,250.00000 | 0.000 | | 0.00 |
| 1220 | 623-01748 | *DN150 BACKFLOW PREVENTER | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 8,560.00000 | 0.000 | | 0.00 |
| 1225 | 623-02008 | *DN25 DRAIN VALVE | 28.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 95.00000 | 0.000 | | 0.00 |
| 1230 | 623-03112 | *DN40 AUTOMATIC CONTROL VALVE | 71.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 325.00000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 28
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|-------------------------------|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 1235 | 623-03116 | *DN50 AUTOMATIC CONTROL VALVE | 6.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 388.00000 | 0.000 | | 0.00 |
| 1240 | 623-03124 | *DN80 AUTOMATIC CONTROL VALVE | 20.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 712.00000 | 0.000 | | 0.00 |
| 1245 | 623-04000 | *CONTROL WIRE 24 VOLT | 41,203.500 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 0.10000 | 0.000 | | 0.00 |
| 1250 | 623-04002 | *POWER SOURCE WIRE | 700.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 14.40000 | 0.000 | | 0.00 |
| 1255 | 623-04008 | *DN25 QUICK-COUPLER VALVE | 48.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 145.00000 | 0.000 | | 0.00 |
| 1260 | 623-05024 | *DN80 GATE VALVE | 14.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 378.00000 | 0.000 | | 0.00 |
| 1265 | 623-05048 | *DN150 GATE VALVE | 20.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 705.00000 | 0.000 | | 0.00 |
| 1270 | 623-06900 | *VALVE BOX | 291.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 40.00000 | 0.000 | | 0.00 |
| 1275 | 623-07012 | *DN40 WATER METER | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,357.00000 | 0.000 | | 0.00 |
| 1280 | 623-07016 | *DN50 WATER METER | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,925.00000 | 0.000 | | 0.00 |
| 1285 | 623-07048 | *DN150 WATER METER | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 8,500.00000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 29
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 1290 | 623-08108 | *8 STATION AUTOMATIC CONTROLLER | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,500.00000 | 0.000 | | 0.00 |
| 1295 | 623-08112 | *12 STATION AUTOMATIC CONTROLLER | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,800.00000 | 0.000 | | 0.00 |
| 1300 | 623-08124 | *24 STATION AUTOMATIC CONTROLLER | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,700.00000 | 0.000 | | 0.00 |
| 1305 | 623-08130 | *30 STATION AUTOMATIC CONTROLLER | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,708.00000 | 0.000 | | 0.00 |
| 1310 | 623-08140 | *40 STATION AUTOMATIC CONTROLLER | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,998.00000 | 0.000 | | 0.00 |
| 1315 | 625-00000 | *CONSTRUCTION SURVEYING | 1.000 | 0.400 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 147,100.00000 | 0.400 | | 58,840.00 |
| 1320 | 626-00000 | *MOBILIZATION | 1.000 | 0.595 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | ,594,478.00000 | 0.595 | | 948,714.41 |
| 1325 | 626-01000 | PUBLIC INFORMATION SERVICES | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 1,000.00000 | 0.000 | | 0.00 |
| 1330 | 627-00001 | *PAVEMENT MARKING PAINT | 4,262.601 | 98.500 | | |
| | | | L | 0.000 | 0.00 | |
| | | | 5.00000 | 98.500 | | 492.50 |
| 1335 | 627-00005 | *EPOXY PAVEMENT MARKING | 1,086.000 | 0.000 | | |
| | | | L | 0.000 | 0.00 | |
| | | | 25.00000 | 0.000 | | 0.00 |
| 1340 | 627-00025 | *100 MM PAVEMENT MARKING TAPE (REMOVABLE) | 0.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 7.00000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 30
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 1345 | 627-03003 | *PREFORMED PLASTIC PAVEMENT MARKING (TYPE C) (INLAID) | 449.000 | 0.000 | | |
| | | M2 | | 0.000 | 0.00 | |
| | | | 200.00000 | 0.000 | | 0.00 |
| 1350 | 627-30325 | *PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL) | 19.000 | 0.000 | | |
| | | M2 | | 0.000 | 0.00 | |
| | | | 165.00000 | 0.000 | | 0.00 |
| 1355 | 627-30330 | *PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) | 135.050 | 0.000 | | |
| | | M2 | | 0.000 | 0.00 | |
| | | | 100.00000 | 0.000 | | 0.00 |
| 1360 | 630-00000 | *FLAGGING | 17,435.800 | 4,682.000 | | |
| | | HOURLY | | 781.000 | 16,401.00 | |
| | | | 21.00000 | 5,463.000 | | 114,723.00 |
| 1365 | 630-00002 | *TRAFFIC CONTROL SUPERVISOR | 654.000 | 153.000 | | |
| | | DAY | | 20.000 | 5,000.00 | |
| | | | 250.00000 | 173.000 | | 43,250.00 |
| 1370 | 630-00003 | *UNIFORMED TRAFFIC CONTROL | 132.500 | 132.500 | | |
| | | HOURLY | | 0.000 | 0.00 | |
| | | | 35.00000 | 132.500 | | 4,637.50 |
| 1375 | 630-00007 | *TRAFFIC CONTROL INSPECTION | 359.000 | 67.000 | | |
| | | DAY | | 11.000 | 550.00 | |
| | | | 50.00000 | 78.000 | | 3,900.00 |
| 1380 | 630-00009 | *TRAFFIC CONTROL VEHICLE (TRUCK) | 0.000 | 0.000 | | |
| | | EACH | | 0.000 | 0.00 | |
| | | | 5,000.00000 | 0.000 | | 0.00 |
| 1385 | 630-80335 | *BARRICADE (TYPE 3 M-A) (TEMPORARY) | 5.000 | 2.500 | | |
| | | EACH | | 0.000 | 0.00 | |
| | | | 200.00000 | 2.500 | | 500.00 |
| 1390 | 630-80336 | *BARRICADE (TYPE 3 M-B) (TEMPORARY) | 18.000 | 9.000 | | |
| | | EACH | | 0.000 | 0.00 | |
| | | | 300.00000 | 9.000 | | 2,700.00 |
| 1395 | 630-80341 | *CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A) | 152.000 | 58.000 | | |
| | | EACH | | 5.500 | 357.50 | |
| | | | 65.00000 | 63.500 | | 4,127.50 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 31
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 1400 | 630-80342 | *CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B) | 132.000 | 48.500 | | |
| | | | EACH | 4.000 | 400.00 | |
| | | | 100.00000 | 52.500 | | 5,250.00 |
| 1405 | 630-80343 | *CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C) | 28.000 | 14.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 100.00000 | 14.000 | | 1,400.00 |
| 1410 | 630-80344 | *CONSTRUCTION TRAFFIC SIGN (SPECIAL) | 40.932 | 13.500 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 86.12000 | 13.500 | | 1,162.62 |
| 1415 | 630-80350 | *VERTICAL PANEL | 118.000 | 37.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 75.00000 | 37.000 | | 2,775.00 |
| 1420 | 630-80355 | *PORTABLE MESSAGE SIGN PANEL | 4.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 26,000.00000 | 2.000 | | 52,000.00 |
| 1425 | 630-80360 | *DRUM CHANNELIZING DEVICE | 648.000 | 204.000 | | |
| | | | EACH | 1.000 | 65.00 | |
| | | | 65.00000 | 205.000 | | 13,325.00 |
| 1430 | 630-80370 | CONCRETE BARRIER (TEMPORARY) | 8,002.000 | 3,926.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 38.00000 | 3,926.000 | | 149,188.00 |
| 1435 | 630-80380 | *TRAFFIC CONE | 200.000 | 100.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 15.00000 | 100.000 | | 1,500.00 |
| 1440 | 630-80510 | *MOBILE PAVEMENT MARKING ZONE | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 15,000.00000 | 0.000 | | 0.00 |
| 1445 | 630-85006 | *IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY) | 10.000 | 5.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,000.00000 | 5.000 | | 15,000.00 |
| 1450 | 630-86810 | *TRAFFIC SIGNAL (TEMPORARY) | 2.000 | 1.000 | | |
| | | | EACH | 1.000 | 8,960.00 | |
| | | | 8,960.00000 | 2.000 | | 17,920.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 32
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--------------------------------|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 1455 | 700-70010 | F/A MINOR CONTRACT REVISIONS | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1460 | 700-70011 | F/A PARTNERING | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1465 | 700-70012 | F/A ASPHALT PAVEMENT INCENTIVE | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1470 | 700-70020 | F/A ON-THE-JOB TRAINEE | 4,292.400 | 1,125.600 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1.00000 | 1,125.600 | | 1,125.60 |
| 1475 | 700-70022 | F/A OJT PILOT | 1,106.400 | 24.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 24.000 | | 24.00 |
| 1480 | 700-70025 | F/A QUALITY INCENTIVE PAYMENT | 70,438.740 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1485 | 700-70035 | F/A EARLY COMPLETION INCENTIVE | 200,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1490 | 700-70130 | F/A REPAIR | 7,039.530 | 6,019.290 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 6,019.290 | | 6,019.29 |
| 1495 | 700-70190 | F/A ELECTRIC SERVICE | 10,562.280 | 0.000 | | |
| | | | F A | 5,231.000 | 5,231.00 | |
| | | | 1.00000 | 5,231.000 | | 5,231.00 |
| 1500 | 700-70260 | F/A WATER TAPS | 56,957.210 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1505 | 700-70380 | F/A EROSION CONTROL | 23,155.230 | 1,750.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 1,750.000 | | 1,750.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 33
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 1510 | 700-70589 | F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1790 | 625-00001 | CONST SURVEYING (HOUR) MCR LINE #1 | 103.400 | 18.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 100.00000 | 18.000 | | 1,800.00 |
| 1795 | 601-03020 | CONC CL D (MISC) MCR LINE #2 | 13.400 | 13.400 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 615.00000 | 13.400 | | 8,241.00 |
| 1805 | 630-80358 | FLASH ARROW PANEL (C TY) MCR LINE ITEM #3 | 4.000 | 1.500 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,500.00000 | 1.500 | | 6,750.00 |
| 1810 | 900-00006 | ADDED ITEM (DOLLAR)/ MCR LINE #4 ADDED ITEM (SEWER REPAIR) | 3,800.000 | 3,250.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 3,250.000 | | 3,250.00 |
| 1815 | 900-00006 | ADDED ITEM (DOLLAR)/ MCR LINE #5 - UNIFORM TRAFFIC CONTROL | 71,786.650 | 6,414.510 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 6,414.510 | | 6,414.51 |
| 1820 | 900-00006 | ADDED ITEM (DOLLAR)/ MCR LINE #8, ADDED ITEM (WEEDS) | 16,343.470 | 2,585.980 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 2,585.980 | | 2,585.98 |
| 1830 | 203-01500 | BLADING | 190.000 | 28.000 | | |
| | | | HOUR | 10.000 | 1,250.00 | |
| | | | 125.00000 | 38.000 | | 4,750.00 |
| 1840 | 900-00014 | ADDED ITEM (LUMP SUM)/ STABILIZATION TO 1800 MM RAMP C | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 5,345.77000 | 1.000 | | 5,345.77 |
| 1845 | 607-11525 | FENCE (PLASTIC) | 0.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 15.05000 | 0.000 | | 0.00 |
| 1855 | 900-00006 | ADDED ITEM (DOLLAR)/ UTILITY DELAYS | 15,000.000 | 0.000 | | |
| | | | DOL | 15,000.000 | 15,000.00 | |
| | | | 1.00000 | 15,000.000 | | 15,000.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 34
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 1870 | 202-00700 | REM LIGHT STANDARD MCR LINE #12 | 31.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 632.50000 | 0.000 | | 0.00 |
| 1875 | 900-00006 | ADDED ITEM (DOLLAR)/ MCR LINE #13 | 13.000 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 750.00000 | 0.000 | | 0.00 |
| 1880 | 900-00006 | ADDED ITEM (DOLLAR)/ PACKAGE B | 7,239.520 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1885 | 506-00010 | RIPRAP (SPECIAL) RIP RAP (SPECIAL) | 135.000 | 0.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 95.70000 | 0.000 | | 0.00 |
| 1890 | 900-00014 | ADDED ITEM (LUMP SUM)/ 27TH ST. WATERLINE | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 6,226.18000 | 0.000 | | 0.00 |
| 1895 | 900-00014 | ADDED ITEM (LUMP SUM)/ MCR LINE #16, SUBGRADE STABILIZATION | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 4,140.70000 | 0.000 | | 0.00 |
| 1900 | 900-00014 | ADDED ITEM (LUMP SUM)/ ADDED ITEM (LS) DOZING | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 6,383.48000 | 0.000 | | 0.00 |
| 1910 | 900-00012 | ADDED ITEM (METER)/ 750MM RCP (SPECIAL) | 36.600 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 810.00000 | 0.000 | | 0.00 |
| 1920 | 900-00014 | ADDED ITEM (LUMP SUM)/ IRRIGATION CONTROLLERS | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 32,167.38000 | 0.000 | | 0.00 |
| 1925 | 610-00055 | MEDIAN COVER MATL (STONE) | 1,433.000 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 19.14000 | 0.000 | | 0.00 |
| 1930 | 613-00202 | INST 50 MM ELEC COND (JACKED) MCR LINE #20 | 22.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 64.32000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 35
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 1935 | 210-04020 | MODIFY INLET | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,235.00000 | 0.000 | | 0.00 |
| 1945 | 900-00014 | ADDED ITEM (LUMP SUM)/ RELOCATE INLET | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 6,364.63000 | 0.000 | | 0.00 |
| 1950 | 900-00014 | ADDED ITEM (LUMP SUM)/ | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 5,367.26000 | 0.000 | | 0.00 |
| 1955 | 900-00014 | ADDED ITEM (LUMP SUM)/ | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 1,221.28000 | 0.000 | | 0.00 |
| 1960 | 900-00014 | ADDED ITEM (LUMP SUM)/ | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 16,736.02000 | 0.000 | | 0.00 |
| 1965 | 900-00014 | ADDED ITEM (LUMP SUM)/ MCR LINE #25 (MOBILIZATION) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 2,200.00000 | 0.000 | | 0.00 |
| 1990 | 604-39000 | MH SPEC | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,008.00000 | 0.000 | | 0.00 |
| 2005 | 900-00006 | ADDED ITEM (DOLLAR)/ MCR LINE #31, ADDED ITEM (MOWING) | 8,713.750 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 2020 | 900-00014 | ADDED ITEM (LUMP SUM)/ LANDSCAPING | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 33,264.00000 | 0.000 | | 0.00 |
| 2025 | 900-00006 | ADDED ITEM (DOLLAR)/ MCR LINE #34, ADDED ITEM (DRIVE PANS) | 1.000 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1,787.00000 | 0.000 | | 0.00 |
| 2030 | 900-00014 | ADDED ITEM (LUMP SUM)/ MODIFY DETENTION BASINS | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 43,349.51000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 36
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 2035 | 900-00014 | ADDED ITEM (LUMP SUM)/ DROUGHT SEEDING | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 220,947.00000 | 0.000 | | 0.00 |
| 2040 | 900-00014 | ADDED ITEM (LUMP SUM)/ MCR LINE #35 (FENCE GATES) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 2,957.45000 | 0.000 | | 0.00 |
| 2045 | 900-00014 | ADDED ITEM (LUMP SUM)/ MCR LINE #36 (TRACER WIRE) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 1,520.95000 | 0.000 | | 0.00 |
| 2055 | 900-00014 | ADDED ITEM (LUMP SUM)/ MCR LINE #38 (HBP DIAMOND GRIND) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 1,218.75000 | 0.000 | | 0.00 |
| 2060 | 900-00014 | ADDED ITEM (LUMP SUM)/ | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 3,175.69000 | 0.000 | | 0.00 |
| 2065 | 900-00014 | ADDED ITEM (LUMP SUM)/ MCR LINE #40 | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 3,434.00000 | 0.000 | | 0.00 |
| 2070 | 900-00014 | ADDED ITEM (LUMP SUM)/ MCR LINE #41 | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 1,286.06000 | 0.000 | | 0.00 |
| 2075 | 900-00014 | ADDED ITEM (LUMP SUM)/ | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 3,409.74000 | 0.000 | | 0.00 |
| 2080 | 900-00006 | ADDED ITEM (DOLLAR)/ MCR LINE #43, REMOVE/REPLACE CONCRETE | 5,225.060 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 2085 | 900-00006 | ADDED ITEM (DOLLAR)/ MEDIAN SEEDING | 22,743.060 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 2090 | 403-00720 | HBP (PATCHING) (ASPH) | 135.090 | 0.000 | | |
| | | | T | 0.000 | 0.00 | |
| | | | 168.00000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 12/05/2000

14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--|-----------|--|--|---|--------------------------|----------------------------|
| CAT NO0200 ROADWAY BID ITEMS | | | | | | |
| 2095 | 900-00014 | ADDED ITEM (LUMP SUM)/ IRRIGATION IMPROVEMENTS | 1.000 | 0.000 | | |
| | | L S | | 0.000 | 0.00 | |
| | | | 58,299.21000 | 0.000 | | 0.00 |
| 2100 | 900-00006 | ADDED ITEM (DOLLAR)/ | 0.000 | 0.000 | | |
| | | DOL | | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| | | | CAT 0200 | CURRENT AMT | \$14,911,434.76 \$ | 367,647.85 \$ 5,997,128.89 |
| CAT NO0280 ROADWAY BID ITEMS (NON-FED AID) | | | | | | |
| 1515 | 214-00000 | *LANDSCAPE MAINTENANCE | 1.000 | 0.000 | | |
| | | L S | | 0.000 | 0.00 | |
| | | | 24,950.00000 | 0.000 | | 0.00 |
| | | | CAT 0280 | CURRENT AMT | \$ 24,950.00 \$ | 0.00 \$ 0.00 |
| CAT NO0300 RETAINING WALLS | | | | | | |
| 1520 | 203-00100 | *MUCK EXCAVATION | 3,499.000 | 0.000 | | |
| | | M3 | | 2,089.000 | 11,489.50 | |
| | | | 5.50000 | 2,089.000 | | 11,489.50 |
| 1525 | 206-00000 | *STRUCTURE EXCAVATION | 5,758.000 | 3,829.810 | | |
| | | M3 | | 109.000 | 245.25 | |
| | | | 2.25000 | 3,938.810 | | 8,862.32 |
| 1530 | 206-00100 | *STRUCTURE BACKFILL (CLASS 1) | 15,566.000 | 1,573.000 | | |
| | | M3 | | 5,403.000 | 41,873.25 | |
| | | | 7.75000 | 6,976.000 | | 54,064.00 |
| 1535 | 206-00360 | MECHANICAL REINFORCEMENT OF SOIL | 12,265.000 | 1,686.000 | | |
| | | M3 | | 2,866.000 | 6,448.50 | |
| | | | 2.25000 | 4,552.000 | | 10,242.00 |
| 1540 | 304-09000 | *AGGREGATE BASE COURSE (SPECIAL) | 0.000 | 0.000 | | |
| | | M3 | | 0.000 | 0.00 | |
| | | | 10.50000 | 0.000 | | 0.00 |
| 1545 | 420-00110 | GEOTEXTILE (DRAINAGE) (CLASS A) | 0.000 | 0.000 | | |
| | | M2 | | 0.000 | 0.00 | |
| | | | 1.50000 | 0.000 | | 0.00 |
| 1550 | 420-00130 | GEOTEXTILE (SEPARATOR) (CLASS A) | 0.000 | 0.000 | | |
| | | M2 | | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 12/05/2000

14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT | |
|----------------------------|-----------|--|--|---|--------------------|-------------------|------------|
| CAT NO0300 RETAINING WALLS | | | | | | | |
| 1555 | 504-04420 | PRECAST PANEL FACING | 2,487.000 | 579.000 | | | |
| | | | M2 | 684.000 | 112,860.00 | | |
| | | | 165.00000 | 1,263.000 | | 208,395.00 | |
| 1555 | | MATERIAL ALLOWANCE MSE STEEL REINFORCING STRIPS | | 1,486.496 | | | |
| | | | M2 | -684.005 | -36,956.52 | | |
| | | | 54.02962 | 802.491 | | 43,358.28 | |
| 1555 | | MATERIAL ALLOWANCE MSE WALL PANELS A, A1, B, B1 | | 0.000 | | | |
| | | | M2 | 0.000 | 0.00 | | |
| | | | 29.46000 | 0.000 | | 0.00 | |
| 1560 | 601-03050 | CONCRETE CLASS D (WALL) | 284.060 | 20.380 | | | |
| | | | M3 | 15.500 | 6,975.00 | | |
| | | | 450.00000 | 35.880 | | 16,146.00 | |
| 1565 | 601-40300 | *STRUCTURAL CONCRETE COATING | 5,946.000 | 0.000 | | | |
| | | | M2 | 0.000 | 0.00 | | |
| | | | 3.30000 | 0.000 | | 0.00 | |
| 1570 | 602-00020 | REINFORCING STEEL (EPOXY COATED) | 11,186.000 | 846.400 | | | |
| | | | KG | 0.000 | 0.00 | | |
| | | | 1.00000 | 846.400 | | 846.40 | |
| 1575 | 603-10240 | 600 MM CORRUGATED STEEL PIPE | 0.000 | 0.000 | | | |
| | | | M | 0.000 | 0.00 | | |
| | | | 100.00000 | 0.000 | | 0.00 | |
| 1850 | 900-00006 | ADDED ITEM (DOLLAR)/ PANEL FACING MSE WALL PRICE REDUCTION | -12,961.580 | 0.000 | | | |
| | | | DOL | -12,961.580 | -12,961.58 | | |
| | | | 1.00000 | -12,961.580 | | -12,961.58 | |
| 1905 | 900-00014 | ADDED ITEM (LUMP SUM)/ SAWCUT COPING | 1.000 | 0.000 | | | |
| | | | L S | 0.000 | 0.00 | | |
| | | | 1,955.75000 | 0.000 | | 0.00 | |
| 1940 | 900-00015 | ADDED ITEM (CUBIC METER)/ CLASS I PRICE INCREASE | 8,965.000 | 0.000 | | | |
| | | | M3 | 0.000 | 0.00 | | |
| | | | 2.47000 | 0.000 | | 0.00 | |
| | | | CAT 0300 | CURRENT AMT \$ | 760,560.27 \$ | 129,973.40 \$ | 340,441.92 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 39
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-------------------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0301 TEMPORARY BRIDGE K-18-CV | | | | | | |
| 1580 | 202-00240 | *REMOVAL OF ASPHALT MAT (PLANING) | 0.000 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 2.40000 | 0.000 | | 0.00 |
| 1585 | 202-00503 | REMOVAL OF PORTIONS OF PRESENT STRUCTURE | 19.000 | 19.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 300.00000 | 19.000 | | 5,700.00 |
| 1590 | 206-00000 | *STRUCTURE EXCAVATION | 0.000 | 0.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 2.25000 | 0.000 | | 0.00 |
| 1595 | 206-00100 | *STRUCTURE BACKFILL (CLASS 1) | 0.000 | 0.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 7.75000 | 0.000 | | 0.00 |
| 1600 | 206-00200 | STRUCTURE BACKFILL (CLASS 2) | 0.000 | 0.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 0.50000 | 0.000 | | 0.00 |
| 1605 | 403-35324 | *HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (109)(AC-20R) | 0.000 | 0.000 | | |
| | | | T | 0.000 | 0.00 | |
| | | | 50.00000 | 0.000 | | 0.00 |
| 1610 | 502-00460 | *PILE TIP | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 73.00000 | 0.000 | | 0.00 |
| 1615 | 502-11274 | *STEEL PILING (HP 310X110) | 0.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 75.00000 | 0.000 | | 0.00 |
| 1620 | 509-00000 | STRUCTURAL STEEL | 0.000 | 0.000 | | |
| | | | KG | 0.000 | 0.00 | |
| | | | 5.25000 | 0.000 | | 0.00 |
| 1625 | 512-00101 | BEARING DEVICE (TYPE I) | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 800.00000 | 0.000 | | 0.00 |
| 1630 | 601-01040 | CONCRETE CLASS B (BRIDGE) | 0.000 | 0.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 220.00000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 40
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-------------------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0301 TEMPORARY BRIDGE K-18-CV | | | | | | |
| 1635 | 601-03040 | CONCRETE CLASS D (BRIDGE) | 0.000 | 0.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 550.00000 | 0.000 | | 0.00 |
| 1640 | 602-00000 | REINFORCING STEEL | 0.000 | 0.000 | | |
| | | | KG | 0.000 | 0.00 | |
| | | | 0.85000 | 0.000 | | 0.00 |
| 1645 | 618-00142 | PRESTRESSED CONCRETE I (BT1070) | 0.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 367.00000 | 0.000 | | 0.00 |
| 1650 | 630-80370 | CONCRETE BARRIER (TEMPORARY) | 60.000 | 30.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 38.00000 | 30.000 | | 1,140.00 |
| 1800 | 900-00014 | ADDED ITEM (LUMP SUM)/ CMO #2 TEMP BRIDGE | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 109,835.75000 | 1.000 | | 109,835.75 |
| | | | CAT 0301 | CURRENT AMT \$ | 117,815.75 \$ | 0.00 \$ 116,675.75 |
| CAT NO0302 BRIDGE K-18-GG | | | | | | |
| 1655 | 202-00400 | *REMOVAL OF BRIDGE | 2.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 50,000.00000 | 1.000 | | 50,000.00 |
| 1660 | 206-00000 | *STRUCTURE EXCAVATION | 1,030.500 | 588.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 2.25000 | 588.000 | | 1,323.00 |
| 1665 | 206-00100 | *STRUCTURE BACKFILL (CLASS 1) | 2,633.800 | 0.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 7.75000 | 0.000 | | 0.00 |
| 1670 | 206-00200 | STRUCTURE BACKFILL (CLASS 2) | 338.000 | 152.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 0.50000 | 152.000 | | 76.00 |
| 1675 | 206-01750 | *SHORING | 1.000 | 0.500 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 33,000.00000 | 0.500 | | 16,500.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 41
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|---------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0302 BRIDGE K-18-GG | | | | | | |
| 1680 | 502-00460 | *PILE TIP | 216.000 | 108.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 73.00000 | 108.000 | | 7,884.00 |
| 1685 | 502-11274 | *STEEL PILING (HP 310X110) | 1,845.200 | 837.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 75.00000 | 837.000 | | 62,775.00 |
| 1685 | | MATERIAL ALLOWANCE STEEL PILING | | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1685 | | MATERIAL ALLOWANCE STEEL PILING | | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1685 | | MATERIAL ALLOWANCE STEEL PILING | | 1,264.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 60.00000 | 1,264.000 | | 75,840.00 |
| 1690 | 507-00105 | CONCRETE SLOPE AND DITCH PAVING (REINFORCED) (COLORED) | 456.310 | 0.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 266.40000 | 0.000 | | 0.00 |
| 1695 | 514-01011 | BRIDGE RAIL (STEEL) | 212.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 240.00000 | 0.000 | | 0.00 |
| 1695 | | MATERIAL ALLOWANCE BRIDGE RAIL (STEEL) | | 212.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 142.95000 | 212.000 | | 30,305.40 |
| 1700 | 518-00000 | BRIDGE COMPRESSION JOINT SEALER | 111.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 27.00000 | 0.000 | | 0.00 |
| 1705 | 518-01004 | BRIDGE EXPANSION DEVICE (0-100 MM) | 74.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 370.00000 | 0.000 | | 0.00 |
| 1705 | | MATERIAL ALLOWANCE EXPANSION DEVICE & COVER PLATES | | 74.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 224.98000 | 74.000 | | 16,648.52 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 42
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|---------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0302 BRIDGE K-18-GG | | | | | | |
| 1710 | 601-01040 | CONCRETE CLASS B (BRIDGE) | 578.000 | 289.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 220.00000 | 289.000 | | 63,580.00 |
| 1715 | 601-03040 | CONCRETE CLASS D (BRIDGE) | 2,712.012 | 0.000 | | |
| | | | M3 | 370.000 | 203,500.00 | |
| | | | 550.00000 | 370.000 | | 203,500.00 |
| 1720 | 601-03540 | CONCRETE CLASS DT (DECK TOPPING) | 286.000 | 0.000 | | |
| | | | M3 | 38.700 | 13,545.00 | |
| | | | 350.00000 | 38.700 | | 13,545.00 |
| 1725 | 601-06040 | *CONCRETE CLASS SF (SILICA FUME MODIFIED) | 185.000 | 0.000 | | |
| | | | M3 | 0.000 | 0.00 | |
| | | | 475.00000 | 0.000 | | 0.00 |
| 1730 | 601-40300 | *STRUCTURAL CONCRETE COATING | 9,072.000 | 0.000 | | |
| | | | M2 | 0.000 | 0.00 | |
| | | | 3.30000 | 0.000 | | 0.00 |
| 1735 | 602-00000 | REINFORCING STEEL | 257,947.000 | 84,835.000 | | |
| | | | KG | 45,092.500 | 38,328.63 | |
| | | | 0.85000 | 129,927.500 | | 110,438.38 |
| 1735 | | MATERIAL ALLOWANCE REINFORCING STEEL | | 0.000 | | |
| | | | KG | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1735 | | MATERIAL ALLOWANCE REINFORCING STEEL | | 0.000 | | |
| | | | KG | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1735 | | MATERIAL ALLOWANCE REINFORCING STEEL | | 27,395.000 | | |
| | | | KG | -27,395.000 | -10,958.00 | |
| | | | 0.40000 | 0.000 | | 0.00 |
| 1740 | 602-00020 | REINFORCING STEEL (EPOXY COATED) | 236,512.000 | 0.000 | | |
| | | | KG | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1745 | 606-00720 | *GUARDRAIL TYPE 7 (STYLE CC) | 122.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 180.00000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 43
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|---------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0302 BRIDGE K-18-GG | | | | | | |
| 1750 | 606-11000 | *BRIDGE RAIL TYPE 10 | 249.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 270.00000 | 0.000 | | 0.00 |
| 1750 | | MATERIAL ALLOWANCE BRIDGE RAIL TYPE 10 | | 274.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 129.85000 | 274.000 | | 35,578.90 |
| 1755 | 613-00200 | *50 MM ELECTRICAL CONDUIT | 440.000 | 26.822 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 15.60000 | 26.822 | | 418.42 |
| 1755 | | MATERIAL ALLOWANCE ELEC. COND. | | 412.999 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 0.91005 | 412.999 | | 375.85 |
| 1760 | 613-00300 | *75 MM ELECTRICAL CONDUIT | 369.000 | 25.410 | | |
| | | | M | 14.440 | 394.93 | |
| | | | 27.35000 | 39.850 | | 1,089.90 |
| 1760 | | MATERIAL ALLOWANCE ELEC. COND. | | 253.999 | | |
| | | | M | -14.444 | -22.40 | |
| | | | 1.55087 | 239.555 | | 371.52 |
| 1765 | 618-00002 | *PRESTRESSING STEEL WIRE OR STRAND | 12,293.000 | 0.000 | | |
| | | | MNM | 0.000 | 0.00 | |
| | | | 12.00000 | 0.000 | | 0.00 |
| 1765 | | MATERIAL ALLOWANCE POST TENSIONING MATERIALS | | 0.000 | | |
| | | | MNM | 12,292.997 | 39,432.00 | |
| | | | 3.20768 | 12,292.997 | | 39,432.00 |
| 1765 | | MATERIAL ALLOWANCE POST-TENSIONING MATERIALS | | 0.000 | | |
| | | | MNM | 0.000 | 0.00 | |
| | | | 1.57300 | 0.000 | | 0.00 |
| 1770 | 618-00005 | *PRESTRESSING STEEL BAR | 662.000 | 0.000 | | |
| | | | MNM | 0.000 | 0.00 | |
| | | | 50.00000 | 0.000 | | 0.00 |
| 1825 | 900-00014 | ADDED ITEM (LUMP SUM)/ STR. K-18-GG POST-TENSIONED ANCHOR SYSTEM | 1.000 | 0.500 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 28,428.67000 | 0.500 | | 14,214.34 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 12/05/2000

14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|---------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0302 BRIDGE K-18-GG | | | | | | |
| 1835 | 900-00014 | ADDED ITEM (LUMP SUM)/ ADDED ITEM, STR. K-18-GG ALTERATIONS | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 2,100.27000 | 1.000 | | 2,100.27 |
| 1860 | 900-00006 | ADDED ITEM (DOLLAR)/ STR. K-18-GG ALERATIONS 2 | 12,244.060 | 0.000 | | |
| | | | DOL | 5,856.280 | 5,856.28 | |
| | | | 1.00000 | 5,856.280 | | 5,856.28 |
| 1865 | 605-00060 | 150 MM PP UNDERDRAIN UNDERDRAIN FOR STR. K-18-GG ABUTMENTS | 82.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 63.84000 | 0.000 | | 0.00 |
| 1915 | 900-00006 | ADDED ITEM (DOLLAR)/ MCR LINE # 19 (BRIDGE LIGHTING) | 4,281.500 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1970 | 900-00012 | ADDED ITEM (METER)/ MCR LINE #26 (BRIDGE RAIL TYPE 10) | 25.000 | 0.000 | | |
| | | | M | 0.000 | 0.00 | |
| | | | 129.85000 | 0.000 | | 0.00 |
| 1975 | 900-00014 | ADDED ITEM (LUMP SUM)/ MCR LINE #27, ADDED ITEM (S.B. STR. K-18-GG APPROACH SLABS) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 10,000.00000 | 0.000 | | 0.00 |
| 1980 | 900-00006 | ADDED ITEM (DOLLAR)/ MCR LINE #28, ADDED ITEM (MODIFY LIGHTING STR.K-18-GG) | 1,709.500 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1985 | 900-00014 | ADDED ITEM (LUMP SUM)/ ADDED ITEM (RELOCATE SIGNALS STR. K-18-GG) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 22,871.65000 | 0.000 | | 0.00 |
| 2000 | 900-00006 | ADDED ITEM (DOLLAR)/ DIAMOND GRIND SB STR. K-18-GG | 2,893.750 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 2010 | 900-00014 | ADDED ITEM (LUMP SUM)/ MCR LINE #32, ADDED ITEM (COVER PLATES) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 7,305.00000 | 0.000 | | 0.00 |
| 2015 | 614-10110 | MOD AND INST SIGN BRDG STR MCR LINE #33 | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,300.00000 | 0.000 | | 0.00 |

CONTID: C12583
 PCN: 12583-BID
 PROJECT: IM 0251-155

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 45
 ESTIMATE RUN 12/05/2000
 14:14:16

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|----------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0302 BRIDGE K-18-GG | | | | | | |
| 2050 | 900-00006 | ADDED ITEM (DOLLAR)/ MCR LINE #37 (PAWL FASTENERS) | 646.880 | 0.000 | | |
| | | DOL | | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| | | | CAT 0302 | CURRENT AMT \$ 3,197,646.27 \$ | 290,076.44 \$ | 751,852.78 |
| CAT NO0400 C. E. BID ITEMS | | | | | | |
| 1775 | 620-00005 | FIELD OFFICE (SPECIAL) | 1.000 | 1.000 | | |
| | | EACH | | 0.000 | 0.00 | |
| | | | 82,000.00000 | 1.000 | | 82,000.00 |
| 1780 | 620-00012 | FIELD LABORATORY (CLASS 2) | 1.000 | 1.000 | | |
| | | EACH | | 0.000 | 0.00 | |
| | | | 32,000.00000 | 1.000 | | 32,000.00 |
| 1785 | 700-70220 | F/A PHONE SERVICE CE ITEM | 643.770 | 0.000 | | |
| | | F A | | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| | | | CAT 0400 | CURRENT AMT \$ 114,643.77 \$ | 0.00 \$ | 114,000.00 |
| PROJECT TOTAL | | | CURRENT AMT | \$19,127,050.82 \$ | 787,697.69 \$ | 7,320,099.34 |