

ESTIMATE RUN 10/29/2003

ESTIMATE SUMMARY

09:31:52

CONTID: C12606		ESTIMATE NO: 0001		PROG	SPEC YR: 2002	
PCN: 12606-BID		COFRS REPORTING CATEGORY: 3			FACS REF NO:	
CONTRACT DESCRIPTION:				TIME CHARGED: 25.0	DAYS	TIME ALLOW: 189 WORK DAYS
R.R. Overpass E/O Kremmling				PERCENT TIME: 13.23	ORIG TIME ALLOW:	180 WORK DAYS
PROJECT NO:	BR 0402-056					
	R.R. Overpass E/O Kremmling					
NAME OF ROAD:	040A					
PROJECT COUNTIES:	GRAND					
CONTRACTOR:				PAY PERIOD ENDING 10/29/2003		
HAMON CONTRACTORS, INC.				DATE TIME STARTED 09/24/2003		
5670 FRANKLIN STREET				DATE LET 08/07/2003		
				DATE WORK BEGAN 09/24/2003		
				DATE AWARDED 08/13/2003		
				DATE TIME STOPPED 10/27/2004		
				DATE CONTRACT EXECUTED 08/22/2003		
				DATE ACCEPTED 10/27/2004		
DENVER	CO	80216	303-297-0340	DATE NOTICE TO PROCEED 09/24/2003		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$	2,764,860.79 PARTICIPATING	\$ 432,987.50	\$ 432,987.50
AWARD PROJECT AMT: \$	2,590,348.59 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	15.66% TOTAL EARNINGS	432,987.50	432,987.50
FUNDS AVAILABLE: \$	2,331,873.29 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	432,987.50	432,987.50
TOTAL CLAIMS: \$	0.00 RETAINAGE	-4,621.20	-4,621.20
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	428,366.30	428,366.30
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	428,366.30	428,366.30
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 428,366.30

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0005	201-00000	CLEARING AND GRUBBING	1.000	0.000		
			L S	0.800	48,000.00	
			60,000.00000	0.800		48,000.00
0010	202-00033	REMOVAL OF PIPE	2.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0015	202-00090	REMOVAL OF DELINEATOR	25.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0020	202-00220	REMOVAL OF ASPHALT MAT	9,517.000	0.000		
			SY	0.000	0.00	
			4.50000	0.000		0.00
0025	202-00500	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	2.000	0.000		
			EACH	0.000	0.00	
			6,500.00000	0.000		0.00
0030	202-00810	REMOVAL OF GROUND SIGN	13.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
0035	202-01000	*REMOVAL OF FENCE	2,816.000	0.000		
			LF	2,692.000	1,346.00	
			0.50000	2,692.000		1,346.00
0040	202-01400	*REMOVAL OF CATTLE GUARD	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0045	202-07000	OBLITERATE OLD ROAD	1.000	0.000		
			L S	0.000	0.00	
			35,000.00000	0.000		0.00
0050	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE) CO 3	88,684.000	0.000		
			CY	39,493.000	157,972.00	
			4.00000	39,493.000		157,972.00
0055	203-01510	BACKHOE	36.500	0.000		
			HOURL	4.500	495.00	
			110.00000	4.500		495.00

CONTID: C12606
PCN: 12606-BID
PROJECT: BR 0402-056

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
ESTIMATE RUN 10/29/2003
09:31:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01550	DOZING	14.500	0.000		
			120.00000	0.000	0.00	0.00
0065	203-01582	TRUCK (DUMP)	2.000	0.000		
			70.00000	0.000	0.00	0.00
0070	203-02330	LABORER	34.000	0.000		
			26.00000	0.000	0.00	0.00
0075	207-00305	WETLAND TOPSOIL	453.000	0.000		
			6.00000	0.000	0.00	0.00
0080	207-00310	STOCKPILE WETLAND TOPSOIL	180.000	0.000		
			9.00000	180.000	1,620.00	1,620.00
0085	208-00006	*EROSION LOG (SPECIAL)	100.000	0.000		
			3.50000	0.000	0.00	0.00
0090	212-00006	*SEEDING (NATIVE)	9.590	0.000		
			258.00000	0.000	0.00	0.00
0095	212-00028	*SEEDING (WETLANDS)	2.020	0.000		
			858.00000	0.000	0.00	0.00
0100	213-00003	*MULCHING (WEED FREE)	9.590	0.000		
			333.00000	0.000	0.00	0.00
0105	213-00061	*MULCH TACKIFIER	1,500.000	0.000		
			1.57000	0.000	0.00	0.00
0110	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	1,337.500	0.000		
			1.15000	0.000	0.00	0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0115	304-06000	AGGREGATE BASE COURSE (CLASS 6)	3,598.000	0.000		
		TON		0.000	0.00	
			16.00000	0.000		0.00
0115		MATERIAL ALLOWANCE		0.000		
		TON		0.000	0.00	
			4.50000	0.000		0.00
0120	304-07009	AGGREGATE BASE COURSE (CLASS 7) (SPECIAL)	568.180	0.000		
		TON		0.000	0.00	
			30.00000	0.000		0.00
0125	403-36400	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75)	4,144.870	0.000		
		TON		0.000	0.00	
			39.98000	0.000		0.00
0130	411-03355	*ASPHALT CEMENT PERFORMANCE GRADE (PG 58-34)	227.970	0.000		
		TON		0.000	0.00	
			270.79000	0.000		0.00
0135	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	325.000	0.000		
		GAL		0.000	0.00	
			2.50000	0.000		0.00
0140	411-10300	*EMULSIFIED ASPHALT (PRIME COAT) DELETED BY LETTER DATED 10-15-05	0.000	0.000		
		GAL		0.000	0.00	
			2.50000	0.000		0.00
0145	603-01360	36 INCH REINFORCED CONCRETE PIPE	48.000	0.000		
		LF		0.000	0.00	
			85.00000	0.000		0.00
0150	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	475.000	0.000		
		LF		0.000	0.00	
			12.00000	0.000		0.00
0150		MATERIAL ALLOWANCE GDRAIL TY 3 (6-3)		0.000		
		LF		0.000	0.00	
			4.64000	0.000		0.00
0155	606-01370	*TRANSITION TYPE 3G	4.000	0.000		
		EACH		0.000	0.00	
			780.00000	0.000		0.00

CONTID: C12606
PCN: 12606-BID
PROJECT: BR 0402-056

COLORADO DEPARTMENT OF TRANSPORTATION

Page 5

ESTIMATE RUN

ESTIMATE NO: 0001

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0155		MATERIAL ALLOWANCE TRANSITION TY 3G		0.000		
			EACH	0.000	0.00	
			378.65000	0.000		0.00
0160	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	4.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
0160		MATERIAL ALLOWANCE END ANCHOR (SRT)		0.000		
			EACH	0.000	0.00	
			983.11000	0.000		0.00
0165	607-00005	*END POST	7.000	0.000		
			EACH	0.000	0.00	
			90.00000	0.000		0.00
0170	607-00010	*CORNER AND LINE BRACE POST	10.000	0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
0175	607-01100	*FENCE BARBED WIRE WITH TREATED WOODEN POSTS	2,193.000	0.000		
			LF	0.000	0.00	
			2.85000	0.000		0.00
0180	611-00028	*28 FOOT CATTLE GUARD	1.000	0.000		
			EACH	0.000	0.00	
			10,200.00000	0.000		0.00
0185	612-00001	*DELINEATOR (TYPE I)	36.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0190	614-00011	*SIGN PANEL (CLASS I)	46.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0195	614-01502	*STEEL SIGN POST (2 INCH ROUND)	94.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0200	617-00024	24 INCH CULVERT PIPE	104.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00

CONTID: C12606
PCN: 12606-BID
PROJECT: BR 0402-056

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
ESTIMATE RUN 10/29/2003
09:31:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0205	617-00030	30 INCH CULVERT PIPE	106.000	0.000		
		LF		0.000	0.00	
			70.00000	0.000		0.00
0210	625-00000	CONSTRUCTION SURVEYING	1.000	0.000		
		L S		0.581	17,430.00	
			30,000.00000	0.581		17,430.00
0215	626-00000	*MOBILIZATION	1.000	0.000		
		L S		0.500	85,450.00	
			170,900.00000	0.500		85,450.00
0220	627-00005	*EPOXY PAVEMENT MARKING	48.000	0.000		
		GAL		0.000	0.00	
			98.00000	0.000		0.00
0225	629-01001	SURVEY MONUMENT (TYPE 1)	15.000	0.000		
		EACH		0.000	0.00	
			75.00000	0.000		0.00
0230	630-00000	*FLAGGING	3,147.300	0.000		
		HOURL		234.000	4,446.00	
			19.00000	234.000		4,446.00
0235	630-00007	*TRAFFIC CONTROL INSPECTION	85.000	0.000		
		DAY		16.000	1,600.00	
			100.00000	16.000		1,600.00
0240	630-00012	*TRAFFIC CONTROL MANAGEMENT	188.000	0.000		
		DAY		14.000	3,962.00	
			283.00000	14.000		3,962.00
0245	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	4.000	0.000		
		EACH		0.000	0.00	
			50.00000	0.000		0.00
0250	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	2.000	0.000		
		EACH		0.000	0.00	
			40.00000	0.000		0.00
0255	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	52.000	0.000		
		EACH		7.000	315.00	
			45.00000	7.000		315.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0260	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	22.000	0.000		
			EACH	5.000	250.00	
			50.00000	5.000		250.00
0265	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	0.000		
			EACH	1.000	7,500.00	
			7,500.00000	1.000		7,500.00
0270	630-80360	*DRUM CHANNELIZING DEVICE	131.000	0.000		
			EACH	5.000	200.00	
			40.00000	5.000		200.00
0275	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	7.000	0.000		
			EACH	2.000	90.00	
			45.00000	2.000		90.00
0280	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	6.000	0.000		
			EACH	2.500	125.00	
			50.00000	2.500		125.00
0285	630-80380	*TRAFFIC CONE	90.000	0.000		
			EACH	5.000	75.00	
			15.00000	5.000		75.00
0290	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0295	700-70021	F/A ON-THE-JOB TRAINEE	1,342.800	0.000		
			HOURL	0.000	0.00	
			1.00000	0.000		0.00
0300	700-70022	F/A OJT COLORADO TRAINING PROGRAM DELETED BY LETTER DATED 10-15-05	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0305	700-70025	F/A QUALITY INCENTIVE PAYMENT	-3,719.830	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0310	700-70028	F/A ESB PROGRAM DELETED BY LETTER DATED 10-15-05	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0625	700-70042	F/A RR FLAGGING CMO # 2	83,528.430	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0650	619-50960	12 IN PLASTIC PIPE MCR LINE # 5	236.000	0.000		
		LF		0.000	0.00	
			30.00000	0.000		0.00
0665	900-00006	ADDED ITEM (DOLLAR)/ OVERWEIGHT (HBP) TRUCK PENALTY	-100.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
0670	900-00006	ADDED ITEM (DOLLAR)/ DEDUCTION FOR UNDER PAYMENT OF WAGES - DELLAROSA CO 8	-2,281.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
0675	900-00006	ADDED ITEM (DOLLAR)/ ELC LABOR COMPLIANCE ISSUE - UNDERPAYMENT OF WAGES CO 10	-820.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 1,327,982.43 \$	330,876.00 \$ 330,876.00
CAT N00300 STRUCTURE D-11-J						
0315	202-00401	REMOVAL OF BRIDGE (SPECIAL)	1.000	0.000		
		EACH		0.000	0.00	
			65,000.00000	0.000		0.00
0320	206-00000	STRUCTURE EXCAVATION	102.000	0.000		
		CY		0.000	0.00	
			8.50000	0.000		0.00
0325	206-00100	*STRUCTURE BACKFILL (CLASS 1)	778.000	0.000		
		CY		0.000	0.00	
			23.00000	0.000		0.00
0325		MATERIAL ALLOWANCE		0.000		
		CY		0.000	0.00	
			7.93570	0.000		0.00
0330	206-00200	STRUCTURE BACKFILL (CLASS 2)	399.000	0.000		
		CY		0.000	0.00	
			14.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00300 STRUCTURE D-11-J						
0335	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	733.000	0.000		
			CY	0.000	0.00	
			17.10000	0.000		0.00
0340	206-01781	SHORING (AREA 1)	1.000	0.000		
			L S	0.000	0.00	
			3,750.00000	0.000		0.00
0345	206-01782	SHORING (AREA 2)	1.000	0.000		
			L S	0.000	0.00	
			3,750.00000	0.000		0.00
0350	403-36400	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75)	201.860	0.000		
			TON	0.000	0.00	
			39.98000	0.000		0.00
0355	411-03355	*ASPHALT CEMENT PERFORMANCE GRADE (PG 58-34)	11.100	0.000		
			TON	0.000	0.00	
			270.79000	0.000		0.00
0360	502-00460	*PILE TIP	16.000	0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00
0360		MATERIAL ALLOWANCE PILE TIPE		0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00
0365	502-11274	*STEEL PILING (HP 12X74)	1,116.500	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00
0365		MATERIAL ALLOWANCE H PILE (12X74)		0.000		
			LF	0.000	0.00	
			12.09000	0.000		0.00
0370	503-00048	*DRILLED CAISSON (48 INCH)	217.780	0.000		
			LF	217.780	38,111.50	
			175.00000	217.780		38,111.50
0375	506-00212	RIPRAP (12 INCH) DELETED BY LETTER DATED 10-15-05	0.000	0.000		
			CY	0.000	0.00	
			190.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00300 STRUCTURE D-11-J						
0380	507-00000	CONCRETE SLOPE AND DITCH PAVING	117.500	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
0385	513-00690	BRIDGE DRAIN (SPECIAL)	2.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0385		MATERIAL ALLOWANCE BRIDGE DRAIN (SPECIAL)		0.000		
			EACH	0.000	0.00	
			628.00000	0.000		0.00
0390	515-00120	*WATERPROOFING (MEMBRANE)	1,488.000	0.000		
			SY	0.000	0.00	
			8.01000	0.000		0.00
0395	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	80.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
0395		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE		0.000		
			LF	0.000	0.00	
			74.00000	0.000		0.00
0400	601-03040	CONCRETE CLASS D (BRIDGE)	769.300	0.000		
			CY	0.000	0.00	
			325.00000	0.000		0.00
0405	601-40300	*STRUCTURAL CONCRETE COATING	150.000	0.000		
			SY	0.000	0.00	
			7.20000	0.000		0.00
0410	602-00000	*REINFORCING STEEL	85,482.000	0.000		
			LB	0.000	0.00	
			0.45000	0.000		0.00
0415	602-00020	*REINFORCING STEEL (EPOXY COATED)	90,558.000	0.000		
			LB	0.000	0.00	
			0.55000	0.000		0.00
0420	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	725.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00300 STRUCTURE D-11-J						
0425	607-53178	*FENCE CHAIN LINK (SPEC) (78 IN)	320.000	0.000		
		LF		0.000	0.00	
			29.50000	0.000		0.00
0430	613-00200	2 INCH ELECTRICAL CONDUIT	1,347.000	0.000		
		LF		0.000	0.00	
			5.50000	0.000		0.00
0435	618-01994	*PRESTRESSED CONCRETE BOX (DEPTH 32" THROUGH 48")	9,406.000	0.000		
		SF		0.000	0.00	
			40.00000	0.000		0.00
0435		MATERIAL ALLOWANCE		0.000		
		SF		0.000	0.00	
			31.77000	0.000		0.00
0435		MATERIAL ALLOWANCE		0.000		
		SF		0.000	0.00	
			31.77000	0.000		0.00
0620	900-00006	ADDED ITEM (DOLLAR)/ PILE CUT OFF CO 2	932.800	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
0655	900-00006	ADDED ITEM (DOLLAR)/ MCR LINE # 7 LABORATORY COST	211.200	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
0660	900-00006	ADDED ITEM (DOLLAR)/ PIER # 3 CONCRETE PRICE RED.	-832.810	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 1,050,929.80	\$ 38,111.50
CAT N00301 MINOR STRUCTURE - CATTLE PASS						
0440	202-00400	REMOVAL OF BRIDGE	1.000	0.000		
		EACH		0.000	0.00	
			4,000.00000	0.000		0.00
0445	202-01000	*REMOVAL OF FENCE	191.000	0.000		
		LF		0.000	0.00	
			0.50000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00301 MINOR STRUCTURE - CATTLE PASS						
0450	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE) CO 3	700.000	0.000		
			CY	0.000	0.00	
			4.00000	0.000		0.00
0455	206-00000	STRUCTURE EXCAVATION	498.000	0.000		
			CY	0.000	0.00	
			8.50000	0.000		0.00
0460	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	153.000	0.000		
			CY	0.000	0.00	
			80.00000	0.000		0.00
0465	206-00100	*STRUCTURE BACKFILL (CLASS 1)	570.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00
0465		MATERIAL ALLOWANCE		0.000		
			CY	0.000	0.00	
			7.93570	0.000		0.00
0470	208-00020	*SILT FENCE	700.000	0.000		
			LF	0.000	0.00	
			1.25000	0.000		0.00
0475	210-01000	*RESET FENCE DELETED BY LETTER DATED 10-15-05	0.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0480	210-01011	*RESET GATE DELETED BY LETTER DATED 10-15-05	0.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0485	304-06000	AGGREGATE BASE COURSE (CLASS 6)	133.110	0.000		
			TON	0.000	0.00	
			16.00000	0.000		0.00
0485		MATERIAL ALLOWANCE		0.000		
			TON	0.000	0.00	
			4.50000	0.000		0.00
0490	304-07000	AGGREGATE BASE COURSE (CLASS 7)	0.000	0.000		
			TON	0.000	0.00	
			50.00000	0.000		0.00

CONTID: C12606
PCN: 12606-BID
PROJECT: BR 0402-056

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
ESTIMATE RUN 10/29/2003
09:31:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00301 MINOR STRUCTURE - CATTLE PASS						
0495	403-36400	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75)	89.710	0.000		
			TON	0.000	0.00	
			39.98000	0.000		0.00
0500	411-03355	*ASPHALT CEMENT PERFORMANCE GRADE (PG 58-34)	4.930	0.000		
			TON	0.000	0.00	
			270.79000	0.000		0.00
0505	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	0.000	0.000		
			GAL	0.000	0.00	
			2.50000	0.000		0.00
0510	411-10300	*EMULSIFIED ASPHALT (PRIME COAT) DELETED BY LETTER DATED 10-15-05	0.000	0.000		
			GAL	0.000	0.00	
			2.50000	0.000		0.00
0515	510-20025	STRUCTURAL PLATE ARCH PIPE (13 FOOT 6 INCH X 9 FOOT 6 INCH)	94.000	0.000		
			LF	0.000	0.00	
			500.00000	0.000		0.00
0520	601-01050	*CONCRETE CLASS B (WALL)	35.300	0.000		
			CY	0.000	0.00	
			550.00000	0.000		0.00
0525	602-00000	*REINFORCING STEEL	6,411.000	0.000		
			LB	0.000	0.00	
			0.45000	0.000		0.00
0530	607-00005	*END POST	8.000	0.000		
			EACH	0.000	0.00	
			90.00000	0.000		0.00
0535	607-01100	*FENCE BARBED WIRE WITH TREATED WOODEN POSTS	300.000	0.000		
			LF	0.000	0.00	
			2.85000	0.000		0.00
0540	630-80370	CONCRETE BARRIER (TEMPORARY)	170.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0630	250-00050	*MONITORING TECHNICIAN MCR LINE # 1 DELETED BY LETTER DATED 10-15-05	0.000	0.000		
			HOURL	0.000	0.00	
			50.60000	0.000		0.00

CONTID: C12606
PCN: 12606-BID
PROJECT: BR 0402-056

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14

ESTIMATE RUN 10/29/2003

09:31:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00301 MINOR STRUCTURE - CATTLE PASS							
0635	250-00100	*ENVIRONMENTAL HEALTH AND SAFETY MCR LINE # 2		1.000	0.000		
			L S		0.000	0.00	
				3,715.00000	0.000		0.00
0640	250-00110	*HEALTH AND SAFETY OFFICER MCR LINE # 3		12.500	0.000		
			HOURL		0.000	0.00	
				79.20000	0.000		0.00
0645	250-00120	*MATERIAL SAMPLING AND DELIVERY MCR LINE # 4		4.000	0.000		
			EACH		0.000	0.00	
				181.50000	0.000		0.00
			CAT 0301	CURRENT AMT \$	126,660.81 \$	0.00 \$	0.00
CAT N00302 WALL D-11-B							
0545	206-00000	STRUCTURE EXCAVATION		309.000	0.000		
			CY		0.000	0.00	
				8.50000	0.000		0.00
0550	206-00100	*STRUCTURE BACKFILL (CLASS 1)		2,292.000	0.000		
			CY		0.000	0.00	
				23.00000	0.000		0.00
0550		MATERIAL ALLOWANCE			0.000		
			CY		0.000	0.00	
				7.93570	0.000		0.00
0555	206-00360	*MECHANICAL REINFORCEMENT OF SOIL		754.000	0.000		
			CY		0.000	0.00	
				17.10000	0.000		0.00
0560	504-04410	*BLOCK FACING		2,186.000	0.000		
			SF		0.000	0.00	
				10.82000	0.000		0.00
0565	601-01050	*CONCRETE CLASS B (WALL)		10.400	0.000		
			CY		0.000	0.00	
				550.00000	0.000		0.00
0570	602-00000	*REINFORCING STEEL		537.000	0.000		
			LB		0.000	0.00	
				0.45000	0.000		0.00
			CAT 0302	CURRENT AMT \$	97,850.07 \$	0.00 \$	0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00303 WALL D-11-C						
0575	206-00000	STRUCTURE EXCAVATION	140.000	0.000		
			CY	0.000	0.00	
			8.50000	0.000		0.00
0580	206-00100	*STRUCTURE BACKFILL (CLASS 1)	2,494.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00
0580		MATERIAL ALLOWANCE		0.000		
			CY	0.000	0.00	
			7.93570	0.000		0.00
0585	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	728.000	0.000		
			CY	0.000	0.00	
			17.10000	0.000		0.00
0590	504-04410	*BLOCK FACING	2,079.000	0.000		
			SF	0.000	0.00	
			10.82000	0.000		0.00
0595	601-01050	*CONCRETE CLASS B (WALL)	6.940	0.000		
			CY	0.000	0.00	
			550.00000	0.000		0.00
0600	602-00000	*REINFORCING STEEL	278.000	0.000		
			LB	0.000	0.00	
			0.45000	0.000		0.00
			CAT 0303	CURRENT AMT \$	97,437.68 \$	0.00 \$
CAT N00400 CONSTRUCTION ENGINEERING BID ITEMS						
0605	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	1.000	40,000.00	
			40,000.00000	1.000		40,000.00
0610	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	1.000	22,000.00	
			22,000.00000	1.000		22,000.00
0615	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	1.000	2,000.00	
			2,000.00000	1.000		2,000.00
			CAT 0400	CURRENT AMT \$	64,000.00 \$	64,000.00 \$
PROJECT TOTAL			CURRENT AMT	\$ 2,764,860.79 \$	432,987.50 \$	432,987.50