

ESTIMATE SUMMARY

14:18:33

CONTID: C12609		ESTIMATE NO: 0001		PROG	SPEC YR: 1999	
PCN: 12609-BID		COFRS REPORTING CATEGORY: 3			FACS REF NO:	
CONTRACT DESCRIPTION:				TIME CHARGED: 3.0	DAYS	TIME ALLOW: 115 WORK DAYS
EAST OF CIMARRON				PERCENT TIME: 2.61	ORIG TIME ALLOW:	90 WORK DAYS
PROJECT NO:	NH 0502-048					
	EAST OF CIMARRON					
NAME OF ROAD:	050A					
PROJECT COUNTIES:	MONTROSE, REGION 3			GUNNISON		
CONTRACTOR:						
KIRKLAND CONSTRUCTION, R.L.L.P.				PAY PERIOD ENDING	05/31/2002	DATE TIME STARTED 05/29/2002
P.O. BOX 580				DATE LET	03/07/2002	DATE WORK BEGAN 05/29/2002
				DATE AWARDED	03/18/2002	DATE TIME STOPPED 11/21/2002
				DATE CONTRACT EXECUTED	04/03/2002	DATE ACCEPTED 11/21/2002
RYE	CO	81069	719-489-3385	DATE NOTICE TO PROCEED	05/29/2002	

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$	3,511,512.45 PARTICIPATING	\$ 63,651.40	\$ 63,651.40
AWARD PROJECT AMT: \$	3,392,247.85 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	1.81% TOTAL EARNINGS	63,651.40	63,651.40
FUNDS AVAILABLE: \$	3,447,861.05 STOCKPILED MATERIALS	23,250.00	23,250.00
	GROSS EARNINGS	86,901.40	86,901.40
TOTAL CLAIMS: \$	0.00 RETAINAGE	-356.25	-356.25
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	86,545.15	86,545.15
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	86,545.15	86,545.15
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 86,545.15

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT N00200	ROADWAY				
0005	201-00000	CLEARING AND GRUBBING	1.000	0.000		
			L S	0.000	0.00	
			45,000.00000	0.000		0.00
0010	202-00020	REMOVAL OF CONCRETE BOX CULVERT	3.000	0.000		
			EACH	0.000	0.00	
			8,000.00000	0.000		0.00
0015	202-00033	REMOVAL OF PIPE	15.000	0.000		
			EACH	0.000	0.00	
			825.00000	0.000		0.00
0020	202-00090	REMOVAL OF DELINEATOR	34.000	0.000		
			EACH	0.000	0.00	
			6.00000	0.000		0.00
0025	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	552.000	0.000		
			SY	0.000	0.00	
			8.00000	0.000		0.00
0030	202-00250	REMOVAL OF PAVEMENT MARKING QTY. MODIFIED BY CMO #2 - STUMPY CREEK STR. - VALUE ENGRG.	223.000	0.000		
			SF	0.000	0.00	
			3.00000	0.000		0.00
0035	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE QTY. MODIFIED BY CMO #2 - STUMPY CREEK STR. - VALUE ENGRG.	0.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0040	202-00810	REMOVAL OF GROUND SIGN	36.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0045	202-00821	REMOVAL OF SIGN PANEL	1.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0050	202-01000	*REMOVAL OF FENCE	20,086.000	0.000		
			LF	4,493.000	1,347.90	
			0.30000	4,493.000		1,347.90
0055	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	466.000	0.000		
			LF	0.000	0.00	
			3.10000	0.000		0.00

CONTID: C12609
PCN: 12609-BID
PROJECT: NH 0502-048

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
ESTIMATE RUN 05/31/2002
14:18:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-04001	PLUG CULVERT	5.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0065	202-04002	CLEAN CULVERT ITEM DELETED PER 105 #25	0.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0070	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	81,078.000	0.000		
			CY	0.000	0.00	
			5.25000	0.000		0.00
0075	203-00100	MUCK EXCAVATION MODIFIED BY CM0 #4	6,700.200	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0080	203-01500	BLADING	8.000	0.000		
			hour	0.000	0.00	
			85.00000	0.000		0.00
0085	203-01510	BACKHOE	57.500	0.000		
			hour	0.000	0.00	
			90.00000	0.000		0.00
0090	203-01555	DOZING (LANDSCAPING)	14.500	0.000		
			hour	0.000	0.00	
			90.00000	0.000		0.00
0095	203-01582	TRUCK (DUMP)	21.000	0.000		
			hour	0.000	0.00	
			60.00000	0.000		0.00
0100	203-01597	POTHOLING	12.000	0.000		
			hour	10.000	1,750.00	
			175.00000	10.000		1,750.00
0105	206-00000	STRUCTURE EXCAVATION QTY. MODIFIED BY CM0 #2 - STUMPY CREEK STR. - VALUE ENGRG.	1,604.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0110	206-00065	STRUCTURE BACKFILL (FLOW-FILL) QTY. MODIFIED BY CM0 #2 - STUMPY CREEK STR. - VALUE ENGRG.	205.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C12609
PCN: 12609-BID
PROJECT: NH 0502-048

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
ESTIMATE RUN 05/31/2002
14:18:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0115	206-00100	STRUCTURE BACKFILL (CLASS 1) QTY. MODIFIED BY CMO #2 - STUMPY CREEK STR. - VALUE ENGRG.	600.000	0.000		
		CY		0.000	0.00	
			20.00000	0.000		0.00
0120	206-00200	STRUCTURE BACKFILL (CLASS 2) QTY. MODIFIED BY CMO #2 - STUMPY CREEK STR. - VALUE ENGRG.	730.000	0.000		
		CY		0.000	0.00	
			10.00000	0.000		0.00
0125	206-00510	FILTER MATERIAL (CLASS A) MODIFIED BY CMO #4	1,083.000	0.000		
		CY		0.000	0.00	
			27.00000	0.000		0.00
0130	206-01000	BED COURSE MATERIAL	83.590	0.000		
		CY		0.000	0.00	
			20.00000	0.000		0.00
0135	206-01001	BED COURSE MATERIAL (SPECIAL) ITEM DELETED PER 105 #25	0.000	0.000		
		CY		0.000	0.00	
			50.00000	0.000		0.00
0140	206-01750	SHORING QTY. MODIFIED BY CMO #2 - STUMPY CREEK STR. - VALUE ENGRG.	0.000	0.000		
		L S		0.000	0.00	
			15,000.00000	0.000		0.00
0145	207-00305	WETLAND TOPSOIL	2,443.000	0.000		
		CY		0.000	0.00	
			8.00000	0.000		0.00
0150	207-00310	STOCKPILE WETLAND TOPSOIL	2,443.290	0.000		
		CY		0.000	0.00	
			6.00000	0.000		0.00
0155	208-00006	EROSION LOG (SPECIAL)	15,761.000	0.000		
		LF		0.000	0.00	
			3.75000	0.000		0.00
0155		MATERIAL ALLOWANCE EROSION LOG (SPECIAL)		0.000		
		LF		15,500.000	23,250.00	
			1.50000	15,500.000		23,250.00
0160	208-00200	EROSION CONTROL SUPERVISOR	0.900	0.000		
		L S		0.000	0.00	
			3,000.00000	0.000		0.00

CONTID: C12609
PCN: 12609-BID
PROJECT: NH 0502-048

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
ESTIMATE RUN 05/31/2002
14:18:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	209-00000	WATER	789.000	0.000		
			MGAL	0.000	0.00	
			5.00000	0.000		0.00
0170	209-00600	DUST PALLIATIVE (MAGNESIUM CHLORIDE)	4,500.000	0.000		
			GAL	0.000	0.00	
			0.50000	0.000		0.00
0175	210-00750	*RESET LIGHT STANDARD	2.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0180	210-01000	*RESET FENCE	80.000	0.000		
			LF	0.000	0.00	
			1.10000	0.000		0.00
0185	210-01011	*RESET GATE	1.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0190	210-02012	RELAY PIPE (12 INCH)	78.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0195	212-00006	*SEEDING (NATIVE)	21.800	0.000		
			ACRE	0.000	0.00	
			400.00000	0.000		0.00
0200	213-00003	*MULCHING (WEED FREE)	21.800	0.000		
			ACRE	0.000	0.00	
			450.00000	0.000		0.00
0205	213-00061	*MULCH TACKIFIER	3,270.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0210	304-01000	AGGREGATE BASE COURSE (CLASS 1)	36,536.410	0.000		
			TON	0.000	0.00	
			10.00000	0.000		0.00
0210		MATERIAL ALLOWANCE ABC (CL 1)		0.000		
			TON	0.000	0.00	
			5.50000	0.000		0.00

CONTID: C12609
PCN: 12609-BID
PROJECT: NH 0502-048

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
ESTIMATE RUN 05/31/2002
14:18:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0215	304-06000	AGGREGATE BASE COURSE (CLASS 6) QTY. MODIFIED BY CMO #2 - STUMPY CREEK STR. - VALUE ENGRG.	23,658.950	0.000		
		TON		0.000	0.00	
			10.50000	0.000		0.00
0220	403-00721	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	317.400	0.000		
		SY		0.000	0.00	
			16.50000	0.000		0.00
0225	403-34701	HOT BITUMINOUS PAVEMENT (GRADING SX) (75)	18,443.230	0.000		
		TON		0.000	0.00	
			24.00000	0.000		0.00
0230	411-03342	ASPHALT CEMENT PERFORMANCE GRADE (PG 64-28)	524.220	0.000		
		TON		0.000	0.00	
			225.00000	0.000		0.00
0235	411-03352	ASPHALT CEMENT PERFORMANCE GRADE (PG 58-28)	837.540	0.000		
		TON		0.000	0.00	
			172.00000	0.000		0.00
0240	411-10300	EMULSIFIED ASPHALT (PRIME COAT) ITEM DELETED PER 105 #25	0.000	0.000		
		GAL		0.000	0.00	
			1.10000	0.000		0.00
0245	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B) ITEM DELETED PER 105 #25	0.000	0.000		
		SY		0.000	0.00	
			2.00000	0.000		0.00
0250	420-00110	GEOTEXTILE (DRAINAGE) (CLASS A) MODIFIED BY CMO #4	2,415.300	0.000		
		SY		0.000	0.00	
			3.00000	0.000		0.00
0255	420-00111	GEOTEXTILE (DRAINAGE) (CLASS B) MODIFIED BY CMO #4	4,025.000	0.000		
		SY		0.000	0.00	
			2.00000	0.000		0.00
0260	506-00209	RIPRAP (9 INCH)	90.000	0.000		
		CY		0.000	0.00	
			65.00000	0.000		0.00
0265	506-00224	RIPRAP (24 INCH)	546.000	0.000		
		CY		0.000	0.00	
			60.00000	0.000		0.00

CONTID: C12609
PCN: 12609-BID
PROJECT: NH 0502-048

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
ESTIMATE RUN 05/31/2002
14:18:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0270	507-00000	*CONCRETE SLOPE AND DITCH PAVING	15.000	0.000		
			CY	0.000	0.00	
			400.00000	0.000		0.00
0275	507-00350	GROUTED RIPRAP SLOPE AND DITCH PAVING	27.000	0.000		
			CY	0.000	0.00	
			125.00000	0.000		0.00
0280	601-01050	*CONCRETE CLASS B (WALL)	5.000	0.000		
			CY	0.000	0.00	
			500.00000	0.000		0.00
0285	601-03030	*CONCRETE CLASS D (BOX CULVERT) MODIFIED BY CMO #6	124.500	0.000		
			CY	0.000	0.00	
			475.00000	0.000		0.00
0290	602-00000	*REINFORCING STEEL	25,341.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
0295	603-10180	18 INCH CORRUGATED STEEL PIPE ITEM DELETED PER 105 #25	0.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0300	603-10240	24 INCH CORRUGATED STEEL PIPE	101.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0305	603-30018	18 INCH STEEL END SECTION ITEM DELETED PER 105 #25	0.000	0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00
0310	603-30024	24 INCH STEEL END SECTION	4.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0315	603-70707	7X7 FOOT CONCRETE BOX CULVERT (PRECAST)	234.000	0.000		
			LF	0.000	0.00	
			415.00000	0.000		0.00
0320	603-70804	8X4 FOOT CONCRETE BOX CULVERT (PRECAST)	58.000	0.000		
			LF	0.000	0.00	
			520.00000	0.000		0.00

CONTID: C12609
PCN: 12609-BID
PROJECT: NH 0502-048

COLORADO DEPARTMENT OF TRANSPORTATION

Page 8

ESTIMATE RUN

ESTIMATE NO: 0001

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0320		MATERIAL ALLOWANCE 8X4 FT CBC (PRECAST)		0.000		
			LF	0.000	0.00	
			253.00000	0.000		0.00
0325	604-30010	*MANHOLE SLAB BASE (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,800.00000	0.000		0.00
0330	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN MODIFIED BY CMO #4	3,415.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0335	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,662.500	0.000		
			LF	0.000	0.00	
			10.50000	0.000		0.00
0340	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	8.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0345	607-00005	*END POST	48.000	0.000		
			EACH	0.000	0.00	
			95.00000	0.000		0.00
0350	607-00010	*CORNER AND LINE BRACE POST	63.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0355	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	3,276.000	0.000		
			LF	0.000	0.00	
			1.10000	0.000		0.00
0360	607-11220	*FENCE COMBINATION WIRE WITH METAL POSTS (SPECIAL)	17,404.000	0.000		
			LF	0.000	0.00	
			1.65000	0.000		0.00
0365	607-60324	*24 FOOT GATE TWIN	2.000	0.000		
			EACH	0.000	0.00	
			475.00000	0.000		0.00
0370	612-00001	*DELINEATOR (TYPE I)	103.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C12609
PCN: 12609-BID
PROJECT: NH 0502-048

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
ESTIMATE RUN 05/31/2002
14:18:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0375	612-00003	*DELINEATOR (TYPE III)	11.000	0.000		
		EACH		0.000	0.00	
			22.00000	0.000		0.00
0380	614-00011	*SIGN PANEL (CLASS I)	171.750	0.000		
		SF		0.000	0.00	
			18.00000	0.000		0.00
0385	614-00012	*SIGN PANEL (CLASS II)	149.000	0.000		
		SF		0.000	0.00	
			22.00000	0.000		0.00
0390	614-00200	*STEEL SIGN POST (U-2)	0.000	0.000		
		LF		0.000	0.00	
			10.00000	0.000		0.00
0395	614-01502	*STEEL SIGN POST (2 INCH ROUND)	186.500	0.000		
		LF		0.000	0.00	
			13.00000	0.000		0.00
0400	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	340.500	0.000		
		LF		0.000	0.00	
			18.00000	0.000		0.00
0405	617-00018	18 INCH CULVERT PIPE	684.000	0.000		
		LF		0.000	0.00	
			70.00000	0.000		0.00
0405		MATERIAL ALLOWANCE 18 IN CULVERT PIPE		0.000		
		LF		0.000	0.00	
			12.85000	0.000		0.00
0410	617-00024	24 INCH CULVERT PIPE	969.000	0.000		
		LF		0.000	0.00	
			100.00000	0.000		0.00
0410		MATERIAL ALLOWANCE 24 IN CULVERT PIPE		0.000		
		LF		0.000	0.00	
			10.05000	0.000		0.00
0415	617-00036	36 INCH CULVERT PIPE	251.000	0.000		
		LF		0.000	0.00	
			150.00000	0.000		0.00

CONTID: C12609
PCN: 12609-BID
PROJECT: NH 0502-048

COLORADO DEPARTMENT OF TRANSPORTATION

Page 10

ESTIMATE RUN

ESTIMATE NO: 0001

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0415		MATERIAL ALLOWANCE 36 IN CULVERT PIPE		0.000		
			LF	0.000	0.00	
			19.30000	0.000		0.00
0420	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.320	19,200.00	
			60,000.00000	0.320		19,200.00
0425	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			200,000.00000	0.000		0.00
0430	627-00005	*EPOXY PAVEMENT MARKING	152.000	0.000		
			GAL	0.000	0.00	
			110.00000	0.000		0.00
0435	629-01001	*SURVEY MONUMENT (TYPE 1)	74.000	0.000		
			EACH	66.000	16,500.00	
			250.00000	66.000		16,500.00
0440	629-01002	*SURVEY MONUMENT (TYPE 2)	5.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0445	629-01006	*SURVEY MONUMENT (TYPE 6)	4.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0450	630-00000	*FLAGGING QTY. MODIFIED BY CMO #2 - STUMPY CREEK STR. - VALUE ENGRG.	6,231.500	0.000		
			HOURL	17.000	493.00	
			29.00000	17.000		493.00
0455	630-00007	*TRAFFIC CONTROL INSPECTION	60.000	0.000		
			DAY	1.000	120.00	
			120.00000	1.000		120.00
0460	630-00012	*TRAFFIC CONTROL MANAGEMENT	117.000	0.000		
			DAY	2.000	800.00	
			400.00000	2.000		800.00
0465	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	6.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00

CONTID: C12609
PCN: 12609-BID
PROJECT: NH 0502-048

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
ESTIMATE RUN 05/31/2002
14:18:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0470	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	22.000	0.000		
			EACH	2.500	112.50	
			45.00000	2.500		112.50
0475	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	56.000	0.000		
			EACH	4.500	225.00	
			50.00000	4.500		225.00
0480	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0485	630-80359	*PORTABLE MESSAGE SIGN PANEL	264.000	0.000		
			DAY	4.000	440.00	
			110.00000	4.000		440.00
0490	630-80360	*DRUM CHANNELIZING DEVICE	251.000	0.000		
			EACH	11.000	363.00	
			33.00000	11.000		363.00
0495	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	9.000	0.000		
			EACH	4.000	200.00	
			50.00000	4.000		200.00
0500	630-80370	CONCRETE BARRIER (TEMPORARY)	590.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0505	630-80380	*TRAFFIC CONE	40.000	0.000		
			EACH	10.000	100.00	
			10.00000	10.000		100.00
0510	630-85006	*IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY) ITEM DELETED PER 105 #25	0.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0515	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0520	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12609
PCN: 12609-BID
PROJECT: NH 0502-048

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
ESTIMATE RUN 05/31/2002
14:18:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0525	700-70022	F/A OJT PILOT	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0530	700-70025	F/A QUALITY INCENTIVE PAYMENT	8,568.940	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0535	700-70028	F/A ESB PROGRAM ITEM DELETED PER 105 #25	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0540	700-70380	F/A EROSION CONTROL ITEM DELETED PER 105 #25	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0560	900-00014	*ADDED ITEM (LUMP SUM)/ LABOR, EQUIPMENT, MATERIALS FOR NEW METHOD OF INSTALLATION.	1.000	0.000		
		L S		0.000	0.00	
			19,026.00000	0.000		0.00
0565	900-00014	ADDED ITEM (LUMP SUM)/ ONE-HALF OF VALUE ENGINEERING SAVINGS PER SSP 104.07	1.000	0.000		
		L S		0.000	0.00	
			16,367.50000	0.000		0.00
0570	603-50012	12 IN PLASTIC PIPE MCR LINE #1 - 12 INCH PLASTIC IRRIGATION PIPE INSTALLED	1,050.000	0.000		
		LF		0.000	0.00	
			27.00000	0.000		0.00
0675	206-00505	FILTER MATL (SPEC) ADDED BY CM0 #4	3,850.000	0.000		
		CY		0.000	0.00	
			10.50000	0.000		0.00
0680	625-00001	CONST SURVEYING (HOUR) ADDED AS PER SPECIFICATIONS	38.050	0.000		
		HOUR		0.000	0.00	
			100.00000	0.000		0.00
0685	601-01030	CONC CL B (BOX) ADDED BY CM0 #6	56.500	0.000		
		CY		0.000	0.00	
			450.00000	0.000		0.00
0690	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCE ABC (CL 1) FOR OVERWEIGHT LOADS	-80.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12609
PCN: 12609-BID
PROJECT: NH 0502-048

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
ESTIMATE RUN 05/31/2002
14:18:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00200 ROADWAY						
0695	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCE CONCRETE CLASS D (BOX CULVERT)	-1,352.110	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0700	900-00014	ADDED ITEM (LUMP SUM)/ MCR LINE 2 - DELETE MANHOLE SLAB BASE (10 FOOT)	1.000	0.000		
			L S	0.000	0.00	
			1,334.00000	0.000		0.00
0705	900-00014	ADDED ITEM (LUMP SUM)/ COMPENSATION FOR RESTOCKING 18" CMP AND ACCESSORIES	1.000	0.000		
			L S	0.000	0.00	
			1,249.96000	0.000		0.00
0710	900-00006	ADDED ITEM (DOLLAR)/ MCR LINE 4 - COMPENSATION FOR INCREASED SEED COSTS, PAYMENT	3,863.710	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0715	900-00006	ADDED ITEM (DOLLAR)/ WITHHOLDING FOR CLAIM BY R. TAYLOR CONSTRUCTION	-10,381.260	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0720	900-00006	ADDED ITEM (DOLLAR)/ MCR LINE 5 - COMPENSATION FOR INCREASED SEED COSTS.	243.190	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0725	900-00006	ADDED ITEM (DOLLAR)/ MCR LINE 6 - LONG DISTANCE PHONE USAGE BY CDOT	141.900	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0730	900-00006	ADDED ITEM (DOLLAR)/ WITHHOLDING FOR CLAIM BY ALERT TRAFFIC CONTROL	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 3,489,512.45	\$ 64,901.40
CAT N00400 CONSTRUCTION ENGINEERING BID ITEMS						
0545	620-00001	FIELD OFFICE (CLASS 1)	1.000	0.000		
			EACH	1.000	10,000.00	
			10,000.00000	1.000		10,000.00
0550	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	1.000	10,000.00	
			10,000.00000	1.000		10,000.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00400 CONSTRUCTION ENGINEERING BID ITEMS						
0555	620-00020	SANITARY FACILITY	2.000	0.000		
			EACH	2.000	2,000.00	
			1,000.00000	2.000		2,000.00
CAT 0400			CURRENT AMT	\$ 22,000.00	\$ 22,000.00	\$ 22,000.00
PROJECT TOTAL			CURRENT AMT	\$ 3,511,512.45	\$ 86,901.40	\$ 86,901.40