

ESTIMATE SUMMARY

12:04:04

CONTID: C12636

ESTIMATE NO: 0022 PROG

SPEC YR: 1998

PCN: 12636-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 741.0 DAYS

TIME ALLOW: 6/7/2002 FIXED COMPLETION DAI

I 25 CLIMB LANES PHASE II

PERCENT TIME: 106.77

ORIG TIME ALLOW: 9/15/2002 FIXED COMPLETION DAI

PROJECT NO: IM 0252-324

I-25 CLIMB LANE PHASE II

NAME OF ROAD:

PROJECT COUNTIES: DOUGLAS, REGION 1

CONTRACTOR:

INTERSTATE HIGHWAY CONSTRUCTION

PAY PERIOD ENDING 07/24/2002

DATE TIME STARTED 07/14/2000

P. O. BOX 4356

DATE LET 06/15/2000

DATE WORK BEGAN

DATE AWARDED 06/27/2000

DATE TIME STOPPED 08/30/2002

DATE CONTRACT EXECUTED 07/13/2000

DATE ACCEPTED 08/30/2002

ENGLEWOOD CO 80155-43303 790-9100

DATE NOTICE TO PROCEED 07/14/2000

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 28,867,251.91 PARTICIPATING	\$ 28,867,252.06	\$ 93,067.50
AWARD PROJECT AMT: \$ 26,693,265.72 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	28,867,252.06	93,067.50
FUNDS AVAILABLE: \$ -0.15 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	28,867,252.06
		93,067.50
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-100,000.00	300,398.99
	SECURITIES ENCUMBERED	100,000.00
		-300,398.99
	NET EARNINGS	28,867,252.06
		93,067.50
	LIQUIDATED DAMAGES	0.00
		0.00
	AUTOPAY ADJUSTMENT	0.00
		0.00
	AMOUNT DUE	28,867,252.06
		93,067.50
	OTHER ADJUSTMENTS	0.00
		0.00
	PAYMENT DUE	\$ 93,067.50

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 2
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			400,000.00000	1.000		400,000.00
0010	202-00001	*REMOVAL OF STRUCTURE	10.000	10.000		
			EACH	0.000	0.00	
			1,125.00000	10.000		11,250.00
0015	202-00026	*REMOVAL OF SLOPE AND DITCH PAVING	7.000	7.000		
			M2	0.000	0.00	
			9.25000	7.000		64.75
0020	202-00035	*REMOVAL OF PIPE	390.000	390.000		
			M	0.000	0.00	
			30.00000	390.000		11,700.00
0025	202-00037	*REMOVAL OF END SECTION	40.000	40.000		
			EACH	0.000	0.00	
			135.00000	40.000		5,400.00
0030	202-00090	*REMOVAL OF DELINEATOR	230.000	230.000		
			EACH	0.000	0.00	
			3.05000	230.000		701.50
0035	202-00220	*REMOVAL OF ASPHALT MAT	2,562.300	2,562.300		
			M2	0.000	0.00	
			2.60000	2,562.300		6,661.98
0040	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	5,863.200	5,863.200		
			M2	0.000	0.00	
			2.05000	5,863.200		12,019.56
0045	202-00250	*REMOVAL OF PAVEMENT MARKING	7,793.000	7,793.000		
			M2	0.000	0.00	
			8.50000	7,793.000		66,240.50
0050	202-00500	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	6.000	6.000		
			EACH	0.000	0.00	
			2,550.00000	6.000		15,300.00
0055	202-00700	*REMOVAL OF LIGHT STANDARD	24.000	24.000		
			EACH	0.000	0.00	
			215.00000	24.000		5,160.00

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 3
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00810	*REMOVAL OF GROUND SIGN	56.000	56.000		
			EACH	0.000	0.00	
			82.00000	56.000		4,592.00
0065	202-01000	*REMOVAL OF FENCE	7,317.000	7,317.000		
			M	0.000	0.00	
			1.75000	7,317.000		12,804.75
0070	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	5,675.000	5,675.000		
			M	0.000	0.00	
			6.25000	5,675.000		35,468.75
0075	202-01135	*REMOVAL OF GUARDRAIL THRIE BEAM	4,776.000	4,776.000		
			M	0.000	0.00	
			8.00000	4,776.000		38,208.00
0080	202-01140	REMOVAL OF GUARDRAIL TYPE 4	2,119.000	2,119.000		
			M	0.000	0.00	
			15.00000	2,119.000		31,785.00
0085	202-01300	*REMOVAL OF END ANCHORAGE	43.000	43.000		
			EACH	0.000	0.00	
			189.00000	43.000		8,127.00
0090	202-05150	*SANDBLASTING	4,091.500	4,091.500		
			M2	0.000	0.00	
			3.85000	4,091.500		15,752.28
0095	203-00040	*UNCLASSIFIED EXCAVATION (SPECIAL)	984.000	984.000		
			M3	0.000	0.00	
			10.75000	984.000		10,578.00
0100	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	563,536.000	563,536.000		
			M3	0.000	0.00	
			6.00000	563,536.000		3,381,216.00
0101	900-00015	ADDED ITEM (CUBIC METER)/ LANDSLIDE EMBANKMENT (CIP)	85,000.000	85,000.000		
			M3	0.000	0.00	
			4.50000	85,000.000		382,500.00
0105	203-01500	*BLADING	8.000	8.000		
			HOOR	0.000	0.00	
			102.00000	8.000		816.00

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 4
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	203-01550	*DOZING	60.000	60.000		
			HOURLY	0.000	0.00	
			102.00000	60.000		6,120.00
0115	203-01597	*POTHOLING	4.000	4.000		
			HOURLY	0.000	0.00	
			135.00000	4.000		540.00
0120	206-00000	*STRUCTURE EXCAVATION	1,810.000	1,810.000		
			M3	0.000	0.00	
			10.75000	1,810.000		19,457.50
0125	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,744.000	1,744.000		
			M3	0.000	0.00	
			20.50000	1,744.000		35,752.00
0130	206-01000	*BED COURSE MATERIAL	140.000	140.000		
			M3	0.000	0.00	
			51.00000	140.000		7,140.00
0135	206-01600	*TEMPORARY EXCAVATION SUPPORT	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0140	207-00205	*TOPSOIL	39,623.000	39,623.000		
			M3	0.000	0.00	
			4.60000	39,623.000		182,265.80
0145	208-00011	*EROSION BALES (WEED FREE)	1,062.000	1,062.000		
			EACH	0.000	0.00	
			15.50000	1,062.000		16,461.00
0150	208-00020	*SILT FENCE	4,807.000	4,807.000		
			M	0.000	0.00	
			6.00000	4,807.000		28,842.00
0155	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0160	210-00810	*RESET GROUND SIGN	88.000	88.000		
			EACH	0.000	0.00	
			102.00000	88.000		8,976.00

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 5
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	210-00815	*RESET SIGN PANEL	4.000	4.000		
			EACH	0.000	0.00	
			102.00000	4.000		408.00
0170	210-01130	*RESET GUARDRAIL TYPE 3	268.000	268.000		
			M	0.000	0.00	
			33.00000	268.000		8,844.00
0175	210-04015	*MODIFY MANHOLE	1.000	1.000		
			EACH	0.000	0.00	
			2,300.00000	1.000		2,300.00
0180	210-04020	*MODIFY INLET	9.000	9.000		
			EACH	0.000	0.00	
			2,300.00000	9.000		20,700.00
0185	212-00006	*SEEDING (NATIVE)	44.380	44.310		
			HA	0.070	115.50	
			1,650.00000	44.380		73,227.00
0185		MATERIAL ALLOWANCE SEEDING(NATIVE)		0.000		
			HA	0.000	0.00	
			960.00000	0.000		0.00
0190	212-00009	*SEEDING (TEMPORARY)	1.530	1.530		
			HA	0.000	0.00	
			510.00000	1.530		780.30
0190		MATERIAL ALLOWANCE SEEDING (TEMPORARY)		0.000		
			HA	0.000	0.00	
			190.00000	0.000		0.00
0195	212-00028	*SEEDING (WETLANDS)	0.020	0.020		
			HA	0.000	0.00	
			6,325.00000	0.020		126.50
0200	213-00002	*MULCHING (WEED FREE HAY)	52.270	52.270		
			HA	0.000	0.00	
			796.00000	52.270		41,606.92
0205	213-00008	*MULCHING (WOOD CHIP)	63.000	63.000		
			M3	0.000	0.00	
			51.00000	63.000		3,213.00

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 6
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0210	213-00061	*MULCH TACKIFIER	8,779.000	8,779.000		
			KG	0.000	0.00	
			4.10000	8,779.000		35,993.90
0215	213-00100	*SOIL BINDER	3.550	3.550		
			HA	0.000	0.00	
			1,020.00000	3.550		3,621.00
0220	214-00350	*DECIDUOUS SHRUB (NO. 5 CONTAINER)	504.000	504.000		
			EACH	0.000	0.00	
			30.60000	504.000		15,422.40
0225	214-00504	*EVERGREEN TREE (1.2 METER) (BALL AND BURLAP)	101.000	101.000		
			EACH	0.000	0.00	
			180.00000	101.000		18,180.00
0230	214-00506	*EVERGREEN TREE (1.8 METER) (BALL AND BURLAP)	64.000	64.000		
			EACH	0.000	0.00	
			209.00000	64.000		13,376.00
0235	214-01010	*BRUSH LAYER CUTTING	300.000	300.000		
			EACH	0.000	0.00	
			2.55000	300.000		765.00
0240	216-00035	*SOIL RETENTION BLANKET (PLASTIC)	2,385.100	2,385.100		
			M2	0.000	0.00	
			12.85000	2,385.100		30,648.54
0245	216-00037	*SOIL RETENTION BLANKET (COCONUT)	22,853.300	22,197.300		
			M2	656.000	1,869.60	
			2.85000	22,853.300		65,131.91
0250	304-09006	*AGGREGATE BASE COURSE (SPECIAL)	363,082.100	363,082.100		
			M2	0.000	0.00	
			5.00000	363,082.100		1,815,410.50
0255	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	174.590	174.590		
			T	0.000	0.00	
			140.00000	174.590		24,442.60
0260	403-00721	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	398.200	398.200		
			M2	0.000	0.00	
			38.00000	398.200		15,131.60

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 7
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0265	403-34253	*HOT BITUMINOUS PAVEMENT (GRADING SG)(ASPHALT) (96)(PG 58-22	3,236.790	3,236.790		
		T		0.000	0.00	
			59.00000	3,236.790		190,970.61
0270	403-34353	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (96)(PG 58-22)	18,974.350	18,974.350		
		T		0.000	0.00	
			47.75000	18,974.350		906,025.21
0275	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	15,500.000	15,500.000		
		L		0.000	0.00	
			0.20000	15,500.000		3,100.00
0280	412-03000	*CONCRETE PAVEMENT SYSTEM	293,496.300	293,496.300		
		M2		0.000	0.00	
			29.82000	293,496.300		8,752,059.67
0285	420-00110	*GEOTEXTILE (DRAINAGE) (CLASS A)	1,745.600	1,745.600		
		M2		0.000	0.00	
			1.15000	1,745.600		2,007.44
0290	420-00130	*GEOTEXTILE (SEPARATOR) (CLASS A)	0.000	0.000		
		M2		0.000	0.00	
			1.15000	0.000		0.00
0295	503-00048	*DRILLED CAISSON (1200 MM)	58.000	58.000		
		M		0.000	0.00	
			865.00000	58.000		50,170.00
0300	503-00054	*DRILLED CAISSON (1350 MM)	29.000	29.000		
		M		0.000	0.00	
			1,125.00000	29.000		32,625.00
0305	504-03311	*RETAINING WALL (1)(ALTERNATIVE SYSTEMS)	1.000	1.000		
		L S		0.000	0.00	
			150,000.00000	1.000		150,000.00
0310	504-06100	*GROUND NAILED WALL	402.000	402.000		
		M2		0.000	0.00	
			375.00000	402.000		150,750.00
0315	506-00209	*RIPRAP (225 MM)	345.000	345.000		
		M3		0.000	0.00	
			54.00000	345.000		18,630.00

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 8
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0320	506-00212	*RIPRAP (300 MM)	19.000	19.000		
			M3	0.000	0.00	
			56.00000	19.000		1,064.00
0325	506-00218	*RIPRAP (450 MM)	281.000	281.000		
			M3	0.000	0.00	
			41.00000	281.000		11,521.00
0330	506-00224	*RIPRAP (600 MM)	143.000	143.000		
			M3	0.000	0.00	
			41.00000	143.000		5,863.00
0335	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	53.300	53.300		
			M3	0.000	0.00	
			302.00000	53.300		16,096.60
0340	507-00350	*GROUTED RIPRAP SLOPE AND DITCH PAVING	360.000	360.000		
			M3	0.000	0.00	
			115.00000	360.000		41,400.00
0345	507-00400	*BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	73.980	73.980		
			T	0.000	0.00	
			138.50000	73.980		10,246.23
0350	601-01050	*CONCRETE CLASS B (WALL)	99.200	99.200		
			M3	0.000	0.00	
			435.00000	99.200		43,152.00
0355	601-03030	*CONCRETE CLASS D (BOX CULVERT)	211.200	211.200		
			M3	0.000	0.00	
			347.00000	211.200		73,286.40
0360	601-03050	*CONCRETE CLASS D (WALL)	401.200	401.200		
			M3	0.000	0.00	
			400.00000	401.200		160,480.00
0365	602-00000	*REINFORCING STEEL	55,662.000	55,662.000		
			KG	0.000	0.00	
			1.10000	55,662.000		61,228.20
0370	603-01180	*450 MM REINFORCED CONCRETE PIPE	1,200.000	1,200.000		
			M	0.000	0.00	
			105.00000	1,200.000		126,000.00

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 9
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0375	603-01240	*600 MM REINFORCED CONCRETE PIPE	900.000	900.000		
			M	0.000	0.00	
			138.00000	900.000		124,200.00
0380	603-01360	*900 MM REINFORCED CONCRETE PIPE	386.000	386.000		
			M	0.000	0.00	
			240.00000	386.000		92,640.00
0385	603-01480	*1200 MM REINFORCED CONCRETE PIPE	236.000	236.000		
			M	0.000	0.00	
			325.00000	236.000		76,700.00
0390	603-01540	*1350 MM REINFORCED CONCRETE PIPE	76.000	76.000		
			M	0.000	0.00	
			410.00000	76.000		31,160.00
0395	603-01600	*1500 MM REINFORCED CONCRETE PIPE	34.000	34.000		
			M	0.000	0.00	
			485.00000	34.000		16,490.00
0400	603-01720	*1800 MM REINFORCED CONCRETE PIPE	28.000	28.000		
			M	0.000	0.00	
			617.00000	28.000		17,276.00
0405	603-05018	*450 MM REINFORCED CONCRETE END SECTION	3.000	3.000		
			EACH	0.000	0.00	
			368.00000	3.000		1,104.00
0410	603-05024	*600 MM REINFORCED CONCRETE END SECTION	14.000	14.000		
			EACH	0.000	0.00	
			425.00000	14.000		5,950.00
0415	603-05036	*900 MM REINFORCED CONCRETE END SECTION	8.000	8.000		
			EACH	0.000	0.00	
			689.00000	8.000		5,512.00
0420	603-05048	*1200 MM REINFORCED CONCRETE END SECTION	3.000	3.000		
			EACH	0.000	0.00	
			1,050.00000	3.000		3,150.00
0425	603-05054	*1350 MM REINFORCED CONCRETE END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			1,400.00000	2.000		2,800.00

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 10
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0430	603-07180	*450 MM REINFORCED CONCRETE PIPE (JACKED)	0.000	0.000		
			M	0.000	0.00	
			2,300.00000	0.000		0.00
0435	603-07660	*1650 MM REINFORCED CONCRETE PIPE (JACKED)	0.000	0.000		
			M	0.000	0.00	
			1,530.00000	0.000		0.00
0440	604-00305	*INLET TYPE C (2 M)	20.000	20.000		
			EACH	0.000	0.00	
			2,050.00000	20.000		41,000.00
0445	604-00310	*INLET TYPE C (4 M)	9.000	9.000		
			EACH	0.000	0.00	
			2,960.00000	9.000		26,640.00
0450	604-00315	*INLET TYPE C (6 M)	0.000	0.000		
			EACH	0.000	0.00	
			2,980.00000	0.000		0.00
0455	604-00505	*INLET TYPE D (2 M)	6.000	6.000		
			EACH	0.000	0.00	
			2,650.00000	6.000		15,900.00
0460	604-00510	*INLET TYPE D (4 M)	6.000	6.000		
			EACH	0.000	0.00	
			3,880.00000	6.000		23,280.00
0465	604-00515	*INLET TYPE D (6 M)	1.000	1.000		
			EACH	0.000	0.00	
			5,100.00000	1.000		5,100.00
0470	604-19000	*INLET SPECIAL	8.000	8.000		
			EACH	0.000	0.00	
			3,980.00000	8.000		31,840.00
0475	604-25005	*VANE GRATE INLET (2 M)	34.000	34.000		
			EACH	0.000	0.00	
			3,675.00000	34.000		124,950.00
0480	604-25010	*VANE GRATE INLET (4 M)	9.000	9.000		
			EACH	0.000	0.00	
			4,185.00000	9.000		37,665.00

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 11
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0485	604-26005	*VANE GRATE INLET (DOUBLE) (2 M)	22.000	22.000		
			EACH	0.000	0.00	
			5,000.00000	22.000		110,000.00
0490	604-26010	*VANE GRATE INLET (DOUBLE) (4 M)	15.000	15.000		
			EACH	0.000	0.00	
			5,925.00000	15.000		88,875.00
0495	604-30015	*MANHOLE SLAB BASE (6 M)	1.000	1.000		
			EACH	0.000	0.00	
			6,750.00000	1.000		6,750.00
0500	604-30025	*MANHOLE SLAB BASE (8 M)	1.000	1.000		
			EACH	0.000	0.00	
			7,350.00000	1.000		7,350.00
0505	604-31010	*MANHOLE BOX BASE (4 M)	1.000	1.000		
			EACH	0.000	0.00	
			9,500.00000	1.000		9,500.00
0510	604-31025	*MANHOLE BOX BASE (8 M)	1.000	1.000		
			EACH	0.000	0.00	
			10,200.00000	1.000		10,200.00
0515	604-31030	*MANHOLE BOX BASE (10 M)	1.000	1.000		
			EACH	0.000	0.00	
			11,250.00000	1.000		11,250.00
0520	606-00301	*GUARDRAIL TYPE 3 (1905 MM POST SPACING)	2,351.000	2,351.000		
			M	0.000	0.00	
			33.25000	2,351.000		78,170.75
0525	606-00305	GUARDRAIL TYPE 3 (SPECIAL)	2,325.000	2,325.000		
			M	0.000	0.00	
			7.50000	2,325.000		17,437.50
0530	606-00465	GUARDRAIL TYPE 4 (PRECAST-PORTABLE)	253.000	253.000		
			M	0.000	0.00	
			9.50000	253.000		2,403.50
0535	606-00650	*GUARDRAIL TYPE 6 (DOUBLE) (1905 MM POST SPACING)	0.000	0.000		
			M	0.000	0.00	
			150.00000	0.000		0.00

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 12
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0540	606-00710	GUARDRAIL TYPE 7 (STYLE CA)	3,548.000	3,548.000		
			M	0.000	0.00	
			103.00000	3,548.000		365,444.00
0545	606-00730	GUARDRAIL TYPE 7 (STYLE CD)	444.000	444.000		
			M	0.000	0.00	
			125.00000	444.000		55,500.00
0550	606-00740	GUARDRAIL TYPE 7 (STYLE CE)	5,853.000	5,853.000		
			M	0.000	0.00	
			185.00000	5,853.000		1,082,805.00
0555	606-01320	*END ANCHORAGE TYPE 3B	0.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
0560	606-01340	*END ANCHORAGE TYPE 3D	13.000	13.000		
			EACH	0.000	0.00	
			410.00000	13.000		5,330.00
0565	606-01370	*END ANCHORAGE TYPE 3G	8.000	8.000		
			EACH	0.000	0.00	
			1,120.00000	8.000		8,960.00
0570	606-02000	*END ANCHORAGE (SPECIAL)	5.000	5.000		
			EACH	0.000	0.00	
			2,600.00000	5.000		13,000.00
0575	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	16.000	16.000		
			EACH	0.000	0.00	
			1,415.00000	16.000		22,640.00
0580	607-00005	*END POST	11.000	11.000		
			EACH	0.000	0.00	
			125.00000	11.000		1,375.00
0585	607-00010	*CORNER AND LINE BRACE POST	73.000	73.000		
			EACH	0.000	0.00	
			155.00000	73.000		11,315.00
0590	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	8,179.000	8,179.000		
			M	0.000	0.00	
			4.10000	8,179.000		33,533.90

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 13
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0595	607-11460	*FENCE WOOD RAILING	0.000	0.000		
			M	0.000	0.00	
			51.00000	0.000		0.00
0600	607-11525	*FENCE (PLASTIC)	563.000	563.000		
			M	0.000	0.00	
			6.75000	563.000		3,800.25
0605	609-60011	*CURB TYPE 6 (SECTION M)	2,874.000	2,874.000		
			M	0.000	0.00	
			20.50000	2,874.000		58,917.00
0610	612-00021	*DELINEATOR (TYPE I) (BARRIER)	331.000	331.000		
			EACH	0.000	0.00	
			9.25000	331.000		3,061.75
0615	612-00041	*DELINEATOR (FLEXIBLE) (TYPE I)	298.000	298.000		
			EACH	0.000	0.00	
			23.50000	298.000		7,003.00
0620	612-00042	*DELINEATOR (FLEXIBLE) (TYPE II)	98.000	98.000		
			EACH	0.000	0.00	
			24.50000	98.000		2,401.00
0625	612-00043	*DELINEATOR (FLEXIBLE) (TYPE III)	52.000	52.000		
			EACH	0.000	0.00	
			25.50000	52.000		1,326.00
0630	613-00201	*50 MM ELECTRICAL CONDUIT (JACKED)	514.000	514.000		
			M	0.000	0.00	
			38.25000	514.000		19,660.50
0635	613-00301	*75 MM ELECTRICAL CONDUIT (JACKED)	85.000	85.000		
			M	0.000	0.00	
			46.00000	85.000		3,910.00
0640	613-01200	*50 MM ELECTRICAL CONDUIT (PLASTIC)	9,215.000	9,215.000		
			M	0.000	0.00	
			26.50000	9,215.000		244,197.50
0645	613-01300	*75 MM ELECTRICAL CONDUIT (PLASTIC)	132.000	132.000		
			M	0.000	0.00	
			36.00000	132.000		4,752.00

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 14
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0650	613-32390	*LIGHT STANDARD STEEL (11.9 METER)	32.000	32.000		
			EACH	0.000	0.00	
			2,500.00000	32.000		80,000.00
0650		MATERIAL ALLOWANCE LIGHT STD. MATERIALS		0.000		
			EACH	0.000	0.00	
			1,545.65000	0.000		0.00
0655	613-40000	*CONCRETE FOUNDATION PAD	32.000	32.000		
			EACH	0.000	0.00	
			1,050.00000	32.000		33,600.00
0655		MATERIAL ALLOWANCE MATERIALS		0.000		
			EACH	0.000	0.00	
			245.00000	0.000		0.00
0660	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	40.000	40.000		
			EACH	0.000	0.00	
			325.00000	40.000		13,000.00
0660		MATERIAL ALLOWANCE MATERIALS FOR LUMINAIRES		0.000		
			EACH	0.000	0.00	
			160.50000	0.000		0.00
0665	614-00011	*SIGN PANEL (CLASS I)	7.900	7.900		
			M2	0.000	0.00	
			170.00000	7.900		1,343.00
0670	614-00012	*SIGN PANEL (CLASS II)	58.900	58.900		
			M2	0.000	0.00	
			198.00000	58.900		11,662.20
0675	614-00013	*SIGN PANEL (CLASS III)	158.200	158.200		
			M2	0.000	0.00	
			220.00000	158.200		34,804.00
0680	614-00200	*STEEL SIGN POST (U-2)	73.000	73.000		
			M	0.000	0.00	
			34.00000	73.000		2,482.00
0685	614-00612	*STEEL SIGN POST (W 150X18)	8.000	8.000		
			M	0.000	0.00	
			98.00000	8.000		784.00

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 15
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0690	614-00615	*STEEL SIGN POST (W 150X22)	12.000	12.000		
			M	0.000	0.00	
			117.50000	12.000		1,410.00
0695	614-00818	*STEEL SIGN POST (W 200X27)	34.000	34.000		
			M	0.000	0.00	
			128.50000	34.000		4,369.00
0700	614-01552	*STEEL SIGN POST (65 MM ROUND) (SLIPBASE)	242.000	242.000		
			M	0.000	0.00	
			37.00000	242.000		8,954.00
0705	614-03001	*CONCRETE FOOTING (TYPE 1)	2.000	2.000		
			EACH	0.000	0.00	
			510.00000	2.000		1,020.00
0710	614-03002	*CONCRETE FOOTING (TYPE 2)	2.000	2.000		
			EACH	0.000	0.00	
			615.00000	2.000		1,230.00
0715	614-03003	*CONCRETE FOOTING (TYPE 3)	6.000	6.000		
			EACH	0.000	0.00	
			715.00000	6.000		4,290.00
0720	614-10120	*VARIABLE MESSAGE SIGN	2.000	2.000		
			EACH	0.000	0.00	
			126,500.00000	2.000		253,000.00
0720		MATERIAL ALLOWANCE MATERIALS FOR VMS(KOLBE)		0.000		
			EACH	0.000	0.00	
			99,980.00000	0.000		0.00
0725	614-10750	*SIGN BRIDGE STRUCTURE (23 TO LESS THAN 25 METER FRAME)	2.000	2.000		
			EACH	0.000	0.00	
			30,300.00000	2.000		60,600.00
0725		MATERIAL ALLOWANCE 2 SIGN BRIDGE STRUCTURES		0.000		
			EACH	0.000	0.00	
			23,850.00000	0.000		0.00
0730	614-60250	*CANTILEVER STRUCTURE (7 TO LESS THAN 9 METER FRAME)	2.000	2.000		
			EACH	0.000	0.00	
			16,850.00000	2.000		33,700.00

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0022

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0730		MATERIAL ALLOWANCE 3 CANTILEVER STRUCTURES		0.000		
			EACH	0.000	0.00	
			11,525.00000	0.000		0.00
0735	614-60350	*CANTILEVER STRUCTURE (11 TO LESS THAN 13 METER FRAME)	6.000	6.000		
			EACH	0.000	0.00	
			21,600.00000	6.000		129,600.00
0735		MATERIAL ALLOWANCE 5 CANTILEVER STRUCTURES		0.000		
			EACH	0.000	0.00	
			16,500.00000	0.000		0.00
0740	614-72876	*TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE)	32.000	32.000		
			EACH	0.000	0.00	
			617.00000	32.000		19,744.00
0740		MATERIAL ALLOWANCE DETECTORS		0.000		
			EACH	0.000	0.00	
			490.00000	0.000		0.00
0745	614-72889	*TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO TYPE) (NON-INVASIVE)	64.000	64.000		
			EACH	0.000	0.00	
			550.00000	64.000		35,200.00
0745		MATERIAL ALLOWANCE MICRO LOOPS		0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
0750	614-86250	*RAMP METERING CONTROLLER	3.000	3.000		
			EACH	0.000	0.00	
			9,215.00000	3.000		27,645.00
0755	614-86740	*WEATHER MONITORING SYSTEM	1.000	1.000		
			L S	0.000	0.00	
			110,600.00000	1.000		110,600.00
0755		MATERIAL ALLOWANCE MATERIALS FOR MONITORING SYSTEM		0.000		
			L S	0.000	0.00	
			66,794.42000	0.000		0.00
0760	614-87500	*CALL BOX	2.000	2.000		
			EACH	0.000	0.00	
			900.00000	2.000		1,800.00

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 17
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0765	615-00150	*EMBANKMENT PROTECTOR (SPECIAL)	29.000	29.000		
			EACH	0.000	0.00	
			945.00000	29.000		27,405.00
0770	617-00018	*450 MM CULVERT PIPE	550.000	550.000		
			M	0.000	0.00	
			76.50000	550.000		42,075.00
0775	617-00024	*600 MM CULVERT PIPE	819.000	819.000		
			M	0.000	0.00	
			117.50000	819.000		96,232.50
0780	617-00036	*900 MM CULVERT PIPE	60.000	60.000		
			M	0.000	0.00	
			145.00000	60.000		8,700.00
0785	617-00048	*1200 MM CULVERT PIPE	5.000	5.000		
			M	0.000	0.00	
			275.00000	5.000		1,375.00
0790	617-03010	*DETOUR CULVERT PIPE	300.000	300.000		
			M	0.000	0.00	
			97.00000	300.000		29,100.00
0795	621-00450	*DETOUR PAVEMENT	70,376.000	70,376.000		
			M2	0.000	0.00	
			25.60000	70,376.000		1,801,625.60
0800	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			250,000.00000	1.000		250,000.00
0805	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			,400,000.00000	1.000		1,400,000.00
0810	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0815	627-00001	*PAVEMENT MARKING PAINT	5,685.000	5,685.000		
			L	0.000	0.00	
			4.50000	5,685.000		25,582.50

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 18
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0820	627-00002	*THERMOPLASTIC PAVEMENT MARKING	0.000	0.000		
			M2	0.000	0.00	
			16.50000	0.000		0.00
0825	627-00005	*EPOXY PAVEMENT MARKING	6,070.000	6,070.000		
			L	0.000	0.00	
			16.00000	6,070.000		97,120.00
0830	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	45.000	45.000		
			M2	0.000	0.00	
			110.00000	45.000		4,950.00
0835	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	1,203.600	1,203.600		
			M2	0.000	0.00	
			80.00000	1,203.600		96,288.00
0840	630-00000	*FLAGGING	6,507.000	6,507.000		
			HOURLY	0.000	0.00	
			25.00000	6,507.000		162,675.00
0845	630-00002	*TRAFFIC CONTROL SUPERVISOR	414.000	414.000		
			DAY	0.000	0.00	
			332.00000	414.000		137,448.00
0850	630-00007	*TRAFFIC CONTROL INSPECTION	159.000	159.000		
			DAY	0.000	0.00	
			125.00000	159.000		19,875.00
0855	630-80001	*FLASHING BEACON (PORTABLE)	4.000	3.600		
			EACH	0.400	740.00	
			1,850.00000	4.000		7,400.00
0860	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	15.000	13.500		
			EACH	1.500	465.00	
			310.00000	15.000		4,650.00
0865	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	32.000	28.800		
			EACH	3.200	163.20	
			51.00000	32.000		1,632.00
0870	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	83.000	74.700		
			EACH	8.300	1,120.50	
			135.00000	83.000		11,205.00

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 19
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0875	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	33.000	29.700		
			EACH	3.300	504.90	
			153.00000	33.000		5,049.00
0880	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	11.800	10.620		
			M2	1.180	180.54	
			153.00000	11.800		1,805.40
0885	630-80355	*PORTABLE MESSAGE SIGN PANEL	4.000	3.600		
			EACH	0.400	9,200.00	
			23,000.00000	4.000		92,000.00
0890	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	3.000	2.700		
			EACH	0.300	615.00	
			2,050.00000	3.000		6,150.00
0895	630-80360	*DRUM CHANNELIZING DEVICE	500.000	450.000		
			EACH	50.000	3,325.00	
			66.50000	500.000		33,250.00
0900	630-80370	CONCRETE BARRIER (TEMPORARY)	14,981.000	13,482.900		
			M	1,498.100	59,924.00	
			40.00000	14,981.000		599,240.00
0905	630-80378	GLARE SCREEN (TEMPORARY)	3,594.000	3,234.600		
			M	359.400	4,492.50	
			12.50000	3,594.000		44,925.00
0910	630-80380	*TRAFFIC CONE	495.000	445.500		
			EACH	49.500	767.25	
			15.50000	495.000		7,672.50
0915	630-80391	*CHANNELIZING DEVICE (FIXED)	0.000	0.000		
			EACH	0.000	0.00	
			102.00000	0.000		0.00
0920	630-80402	*DELINEATOR (TYPE II) (TEMPORARY)	5.000	4.500		
			EACH	0.500	12.75	
			25.50000	5.000		127.50
0925	630-85006	IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	8.000	7.200		
			EACH	0.800	8,800.00	
			11,000.00000	8.000		88,000.00

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 20
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0930	630-85115	IMPACT ATTENUATOR (QUADGUARD) (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0935	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0940	700-70011	F/A PARTNERING	3,397.210	3,397.210		
			F A	0.000	0.00	
			1.00000	3,397.210		3,397.21
0945	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0950	700-70013	F/A CONCRETE INCENTIVE PAYMENT	300,983.550	300,983.550		
			F A	0.000	0.00	
			1.00000	300,983.550		300,983.55
0955	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0960	700-70022	F/A OJT PILOT	11,781.600	11,781.600		
			F A	0.000	0.00	
			1.00000	11,781.600		11,781.60
0965	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0970	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE CONNECT ELECTRIC TO VMS (2)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0975	700-70100	F/A RELOCATE UTILITY (BY UTILITY) (TO ACCOMMODATE NOIS	74,218.420	74,218.420		
			F A	0.000	0.00	
			1.00000	74,218.420		74,218.42
0980	700-70225	F/A TELEPHONE INTERCONNECT CONNECT PHONE SERVICE TO VMS (2)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 21
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0985	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0991	700-70035	*F/A F/A COURTESY PATROL	262,166.060	262,166.060		
			F A	0.000	0.00	
			1.00000	262,166.060		262,166.06
1105	900-00014	ADDED ITEM (LUMP SUM)/ LANDSLIDE AND SOUTH END DESIGN SURVEY MCR LINE ITEM 1	1.000	1.000		
			L S	0.000	0.00	
			8,765.00000	1.000		8,765.00
1110	900-00014	ADDED ITEM (LUMP SUM)/ TOILET FOR GROUND BREAKING MCR LINE 2	1.000	1.000		
			L S	0.000	0.00	
			165.00000	1.000		165.00
1115	900-00014	ADDED ITEM (LUMP SUM)/ LANDSLIDE ENGINEERING MCR LINE 3	1.000	1.000		
			L S	0.000	0.00	
			3,006.25000	1.000		3,006.25
1120	900-00014	ADDED ITEM (LUMP SUM)/ VIOLATION OF WORKING TIME LIMITATION MCR LINE 4	-1.000	-1.000		
			L S	0.000	0.00	
			2,500.00000	-1.000		-2,500.00
1125	900-00014	ADDED ITEM (LUMP SUM)/ SNOW BLOWER POWER SOURCE MCR LINE 5	1.000	1.000		
			L S	0.000	0.00	
			1,437.50000	1.000		1,437.50
1130	900-00007	ADDED ITEM (EACH)/ RESET LIGHT STANDARD STEEL (INCLUDES WIRING) MCR LINE 6	21.000	21.000		
			EACH	0.000	0.00	
			1,600.00000	21.000		33,600.00
1135	900-00010	ADDED ITEM (HOUR)/ EXTRA SURVEY MCR LINE 7	103.000	103.000		
			HOUR	0.000	0.00	
			100.00000	103.000		10,300.00
1140	900-00012	ADDED ITEM (METER)/ REWIRE BRIDGE LIGHTING MCR LINE 8	131.000	131.000		
			M	0.000	0.00	
			29.00000	131.000		3,799.00
1145	900-00012	ADDED ITEM (METER)/ GROUND WATER INTERCEPTOR DRAIN MCR LINE 9	122.000	122.000		
			M	0.000	0.00	
			135.15000	122.000		16,488.30

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 22
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1150	900-00021	ADDED ITEM (SQUARE METER)/ PORTLAND CEMENT CONCRETE PAVEMENT AT LANDSLIDE MCR LINE 10	288.000	288.000		
			M2	0.000	0.00	
			62.17000	288.000		17,904.96
1155	900-00014	ADDED ITEM (LUMP SUM)/ WALL SCUPPERS MCR LINE 11	1.000	1.000		
			L S	0.000	0.00	
			5,294.75000	1.000		5,294.75
1160	900-00014	ADDED ITEM (LUMP SUM)/ LANDSLIDE GROUNDWATER DRAIN ENGINEERING MCR LINE 12	1.000	1.000		
			L S	0.000	0.00	
			2,058.57000	1.000		2,058.57
1165	900-00014	ADDED ITEM (LUMP SUM)/ TEMPORARY DRAIN MCR LINE 13	1.000	1.000		
			L S	0.000	0.00	
			927.00000	1.000		927.00
1170	900-00014	ADDED ITEM (LUMP SUM)/ TRAVERSABLE END SECTION MCR LINE 14	1.000	1.000		
			L S	0.000	0.00	
			1,777.00000	1.000		1,777.00
1175	700-70035	F/A SNOW REMOVAL MCR LINE 15	1,040.450	1,040.450		
			F A	0.000	0.00	
			1.00000	1,040.450		1,040.45
1180	900-00012	ADDED ITEM (METER)/ SEWER LINE MCR LINE 16	245.000	245.000		
			M	0.000	0.00	
			89.93000	245.000		22,032.85
1185	900-00007	ADDED ITEM (EACH)/ MANHOLE MCR LINE 17	2.000	2.000		
			EACH	0.000	0.00	
			2,147.05000	2.000		4,294.10
1190	214-00508	EVERGREEN TREE (2.4 M)(B-B)	10.000	10.000		
			EACH	0.000	0.00	
			948.75000	10.000		9,487.50
1195	214-00512	EVERGREEN TREE (3.6 M)(B-B)	20.000	20.000		
			EACH	0.000	0.00	
			1,098.25000	20.000		21,965.00
1200	214-00510	EVERGREEN TREE (3 M)(B-B)	23.000	23.000		
			EACH	0.000	0.00	
			1,032.70000	23.000		23,752.10

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 23
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1205	214-00514	EVERGREEN TREE (4.2 M)(B-B)	10.000	10.000		
			EACH	0.000	0.00	
			1,178.75000	10.000		11,787.50
1210	614-00026	INST SIGN PANEL (CL I) INSTALL MILEPOST SIGNS MCR LINE 18	22.000	22.000		
			EACH	0.000	0.00	
			25.00000	22.000		550.00
1215	900-00014	ADDED ITEM (LUMP SUM)/ SET ROW MONUMENTS MCR LINE 19	1.000	1.000		
			L S	0.000	0.00	
			3,201.10000	1.000		3,201.10
1220	700-70080	F/A FURNISH CASTLE PINES EXTRA CD WALL CONCRETE MCR LINE 20	2,863.330	2,863.330		
			F A	0.000	0.00	
			1.00000	2,863.330		2,863.33
1225	700-70035	F/A INSTALL EXPANSION JOINT MCR LINE 21	4,444.570	4,444.570		
			F A	0.000	0.00	
			1.00000	4,444.570		4,444.57
1230	700-70035	F/A PCCP LANE 4 GRINDING MCR 22	14,804.590	14,804.590		
			F A	0.000	0.00	
			1.00000	14,804.590		14,804.59
1235	900-00022	ADDED ITEM (SQUARE METER)/ SUBGRADE PREPARATION CMO 15	16,112.700	16,112.700		
			M2	0.000	0.00	
			1.50000	16,112.700		24,169.05
1240	203-00062	EMB MATL (CIP) (SPEC) SLIVER FILL CMO 15	21,000.000	21,000.000		
			M3	0.000	0.00	
			9.45000	21,000.000		198,450.00
1245	412-03000	CONC PVMT SYSTEM SOUTH BOUND SHOULDER CMO 15	16,112.700	16,112.700		
			M2	0.000	0.00	
			38.00000	16,112.700		612,282.60
1250	606-00730	GDRAIL TY 7 (STY CD) HAPPY CANYON BRIDGE (INCLUDES EXPANSION JOINT) CMO 15	45.000	45.000		
			M	0.000	0.00	
			165.00000	45.000		7,425.00
1255	900-00014	ADDED ITEM (LUMP SUM)/ SOUTH BOUND SHOULDER DESIGN SERVICES CMO 15	1.000	1.000		
			L S	0.000	0.00	
			57,500.00000	1.000		57,500.00

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 24
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1260	900-00014	ADDED ITEM (LUMP SUM)/ REMOVE MEADOWS SIGN MCR LINE 23	1.000	1.000		
		L S		0.000	0.00	
			1,100.00000	1.000		1,100.00
1265	900-00014	ADDED ITEM (LUMP SUM)/ SOUTH BOUND SHOULDER SURVEY CMO 15	1.000	1.000		
		L S		0.000	0.00	
			8,500.00000	1.000		8,500.00
1270	700-70035	F/A SURREY RIDGE CURB REMOVAL MCR LINE 24	11,105.850	11,105.850		
		F A		0.000	0.00	
			1.00000	11,105.850		11,105.85
1275	900-00014	ADDED ITEM (LUMP SUM)/ VANE GRATE ACCELERATION MCR LINE 25	1.000	1.000		
		L S		0.000	0.00	
			9,000.00000	1.000		9,000.00
1280	700-70035	F/A IDEAL CLEAR AND GRUB MCR LINE 26	1,920.110	1,920.110		
		F A		0.000	0.00	
			1.00000	1,920.110		1,920.11
1285	606-01380	END ANCHOR TY 3H END ANCHORAGE 3 H MCR LINE 27	2.000	2.000		
		EACH		0.000	0.00	
			850.00000	2.000		1,700.00
1290	900-00014	ADDED ITEM (LUMP SUM)/ POWER SOURCES MCR LINE 28	1.000	1.000		
		L S		0.000	0.00	
			2,760.00000	1.000		2,760.00
1295	700-70035	F/A SURREY RIDGE SAWCUT INLET OPENING MCR LINE 29	739.200	739.200		
		F A		0.000	0.00	
			1.00000	739.200		739.20
1300	900-00014	ADDED ITEM (LUMP SUM)/ OVERHEAD PHONE LINE MCR LINE 30	1.000	1.000		
		L S		0.000	0.00	
			5,826.67000	1.000		5,826.67
1305	900-00014	ADDED ITEM (LUMP SUM)/ SOUTH TIE IN MILLING MCR LINE 31	1.000	1.000		
		L S		0.000	0.00	
			2,836.00000	1.000		2,836.00

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 25
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1310	900-00014	ADDED ITEM (LUMP SUM)/ ADDED EMBANKMENT PROTECTOR MOBILIZATION MCR LINE 32	1.000	0.000		
			L S	1.000	771.76	
			771.76000	1.000		771.76
			CAT 0200	CURRENT AMT	\$28,553,405.25 \$	93,067.50 \$28,553,405.25
CAT NO0300 STRUCTURE G-17-AG						
0995	202-00026	*REMOVAL OF SLOPE AND DITCH PAVING	440.000	440.000		
			M2	0.000	0.00	
			9.25000	440.000		4,070.00
1000	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	190.800	190.800		
			M2	0.000	0.00	
			2.05000	190.800		391.14
1005	202-00410	*REMOVAL OF MAT FROM BRIDGE	441.000	441.000		
			M2	0.000	0.00	
			5.15000	441.000		2,271.15
1010	206-00000	*STRUCTURE EXCAVATION	680.000	680.000		
			M3	0.000	0.00	
			10.75000	680.000		7,310.00
1015	403-35345	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (109)(PG 76-28	151.750	151.750		
			T	0.000	0.00	
			74.50000	151.750		11,305.38
1020	420-00500	*GEOTEXTILE (PAVING)	446.000	446.000		
			M2	0.000	0.00	
			4.60000	446.000		2,051.60
1025	504-06100	*GROUND NAILED WALL	206.000	206.000		
			M2	0.000	0.00	
			375.00000	206.000		77,250.00
1030	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	27.100	27.100		
			M3	0.000	0.00	
			302.00000	27.100		8,184.20
1035	518-01002	*BRIDGE EXPANSION DEVICE (0-50 MM)	9.000	9.000		
			M	0.000	0.00	
			245.00000	9.000		2,205.00

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 26
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE G-17-AG						
1040	601-06150	*CONCRETE (PATCHING)	158.200	158.200		
			M2	0.000	0.00	
			510.00000	158.200		80,682.00
			CAT 0300	CURRENT AMT \$	195,720.47 \$	0.00 \$ 195,720.47
CAT NO0310 STRUCTURE G-17-Z						
1045	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	190.800	190.800		
			M2	0.000	0.00	
			2.05000	190.800		391.14
1050	202-00410	*REMOVAL OF MAT FROM BRIDGE	441.000	441.000		
			M2	0.000	0.00	
			5.15000	441.000		2,271.15
1055	403-35345	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (109)(PG 76-28	149.400	149.400		
			T	0.000	0.00	
			74.50000	149.400		11,130.30
1060	420-00500	*GEOTEXTILE (PAVING)	446.000	446.000		
			M2	0.000	0.00	
			4.60000	446.000		2,051.60
1065	518-01002	*BRIDGE EXPANSION DEVICE (0-50 MM)	9.000	9.000		
			M	0.000	0.00	
			245.00000	9.000		2,205.00
1070	601-06150	*CONCRETE (PATCHING)	0.000	0.000		
			M2	0.000	0.00	
			510.00000	0.000		0.00
			CAT 0310	CURRENT AMT \$	18,049.19 \$	0.00 \$ 18,049.19
CAT NO0320 STRUCTURE G-17-T						
1075	202-00425	*REMOVAL OF BRIDGE RAILING	86.000	86.000		
			M	0.000	0.00	
			33.75000	86.000		2,902.50
1080	606-10700	*BRIDGE RAIL TYPE 7	80.000	80.000		
			M	0.000	0.00	
			300.00000	80.000		24,000.00

CONTID: C12636
 PCN: 12636-BID
 PROJECT: IM 0252-324

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 27
 ESTIMATE RUN 07/24/2002
 12:04:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0320 STRUCTURE G-17-T						
1085	607-53137	*FENCE CHAIN LINK (SPECIAL) (900 MM)	79.000	79.000		
			M	0.000	0.00	
			65.50000	79.000		5,174.50
CAT 0320 CURRENT AMT \$ 32,077.00 \$ 0.00 \$ 32,077.00						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1090	620-00002	FIELD OFFICE (CLASS 2)	2.000	2.000		
			EACH	0.000	0.00	
			25,000.00000	2.000		50,000.00
1095	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
1100	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
CAT 0400 CURRENT AMT \$ 68,000.00 \$ 0.00 \$ 68,000.00						
PROJECT TOTAL CURRENT AMT \$28,867,251.91 \$ 93,067.50 \$28,867,251.91						