

ESTIMATE SUMMARY

11:47:53

CONTID: C12644

ESTIMATE NO: 0022 PROG

SPEC YR: 1999

PCN: 12644-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 302.0 DAYS

TIME ALLOW:

318 WORK DAYS

ATWOOD TO US 6 (STERLING)

PERCENT TIME: 94.97

ORIG TIME ALLOW:

290 WORK DAYS

PROJECT NO: IM 0762-041

ATWOOD TO US 6 (STERLING)

NAME OF ROAD: I-76

PROJECT COUNTIES: LOGAN

CONTRACTOR:

CASTLE ROCK CONSTRUCTION CO

PAY PERIOD ENDING 12/24/2002

DATE TIME STARTED 03/12/2001

P.O. BOX 1618

DATE LET 10/26/2000

DATE WORK BEGAN

651 TOPEKA WAY, SUITE 100

DATE AWARDED 11/17/2000

DATE TIME STOPPED 05/08/2003

DATE CONTRACT EXECUTED 01/04/2001

DATE ACCEPTED 05/08/2003

CASTLE ROCK CO 80104 303/688-6611

DATE NOTICE TO PROCEED 03/12/2001

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 22,085,505.67 PARTICIPATING	\$ 21,924,392.20	\$ 132,024.79
AWARD PROJECT AMT:	\$ 21,197,303.87 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	99.27% TOTAL EARNINGS	21,924,392.20	132,024.79
FUNDS AVAILABLE:	\$ 161,113.47 STOCKPILED MATERIALS	50.81	0.00
	GROSS EARNINGS	21,924,443.01	132,024.79
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-319,133.22	-1,980.37
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	21,605,309.79	130,044.42
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	21,605,309.79	130,044.42
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 130,044.42

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 2
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY (EASTBOUND)						
0005	202-00023	*REMOVAL OF EMBANKMENT PROTECTOR TYPE 3	24.000	24.000		
			EACH	0.000	0.00	
			261.38000	24.000		6,273.12
0010	202-00024	*REMOVAL OF EMBANKMENT PROTECTOR TYPE 5	76.000	76.000		
			EACH	0.000	0.00	
			112.75000	76.000		8,569.00
0015	202-00037	*REMOVAL OF END SECTION	27.000	27.000		
			EACH	0.000	0.00	
			112.75000	27.000		3,044.25
0020	202-00210	*REMOVAL OF CONCRETE PAVEMENT	11,646.000	11,646.000		
			SY	0.000	0.00	
			3.38000	11,646.000		39,363.48
0025	202-00220	*REMOVAL OF ASPHALT MAT CMO 13	17,788.000	17,788.000		
			SY	0.000	0.00	
			1.85000	17,788.000		32,907.80
0026	202-00240	REM ASPHALT MAT (PLANING) MCR 20	3,667.000	3,667.000		
			SY	0.000	0.00	
			2.88000	3,667.000		10,560.96
0030	202-00500	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	3.000	3.000		
			EACH	0.000	0.00	
			2,306.25000	3.000		6,918.75
0035	202-00700	*REMOVAL OF LIGHT STANDARD	3.000	3.000		
			EACH	0.000	0.00	
			256.25000	3.000		768.75
0040	202-00810	*REMOVAL OF GROUND SIGN	13.000	13.000		
			EACH	0.000	0.00	
			39.98000	13.000		519.74
0045	202-01000	*REMOVAL OF FENCE	51,467.000	51,467.000		
			LF	0.000	0.00	
			0.26000	51,467.000		13,381.42
0050	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	3,709.000	3,709.000		
			LF	0.000	0.00	
			2.56000	3,709.000		9,495.04

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 3
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY (EASTBOUND)						
0055	202-01300	*REMOVAL OF END ANCHORAGE	10.000	10.000		
			EACH	0.000	0.00	
			117.88000	10.000		1,178.80
0060	202-05150	*SANDBLASTING	40,754.000	40,754.000		
			SF	0.000	0.00	
			0.77000	40,754.000		31,380.58
0065	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	186,917.000	186,917.000		
			CY	0.000	0.00	
			5.20000	186,917.000		971,968.40
0070	208-00011	*EROSION BALES (WEED FREE)	164.000	87.000		
			EACH	0.000	0.00	
			11.28000	87.000		981.36
0075	208-00020	*SILT FENCE	72.000	72.000		
			LF	0.000	0.00	
			1.72000	72.000		123.84
0080	210-00810	*RESET GROUND SIGN	5.000	5.000		
			EACH	0.000	0.00	
			161.95000	5.000		809.75
0085	210-01011	*RESET GATE	0.500	0.500		
			EACH	0.000	0.00	
			281.88000	0.500		140.94
0090	212-00006	*SEEDING (NATIVE) CMO #18	0.000	0.000		
			ACRE	0.000	0.00	
			282.90000	0.000		0.00
0091	212-00006	SEEDING (NATIVE) (SPECIAL) CMO#18	125.100	125.000		
			ACRE	0.000	0.00	
			268.90000	125.000		33,612.50
0095	212-00048	*SOIL PREPARATION (SPECIAL)	16,348.000	16,126.000		
			CY	222.000	3,589.74	
			16.17000	16,348.000		264,347.16
0100	213-00002	*MULCHING (WEED FREE HAY) CMO #18	0.000	0.000		
			ACRE	0.000	0.00	
			173.23000	0.000		0.00

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 4
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY (EASTBOUND)						
0105	213-00004	*MULCHING (WEED FREE STRAW) CMO #18	7.000	7.000		
			ACRE	0.000	0.00	
			173.23000	7.000		1,212.61
0106	213-00004	MULCHING (WEED FREE STRAW) (SPECIAL) CMO #18	131.000	131.000		
			ACRE	0.000	0.00	
			289.23000	131.000		37,889.13
0110	213-00061	*MULCH TACKIFIER	22,500.000	19,650.000		
			LB	2,850.000	4,531.50	
			1.59000	22,500.000		35,775.00
0115	216-00030	*SOIL RETENTION BLANKET (SPECIAL) DELETED FM 105	0.000	0.000		
			SY	0.000	0.00	
			12.62000	0.000		0.00
0120	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	77,490.000	72,594.000		
			SY	5,117.000	6,549.76	
			1.28000	77,711.000		99,470.08
0125	304-06000	AGGREGATE BASE COURSE (CLASS 6)	6,853.430	6,852.930		
			TON	0.000	0.00	
			17.75000	6,852.930		121,639.51
0126	900-00024	ADDED ITEM (TON)/ TEMPORARY SHOULDERING MATERIAL MCR 5	454.840	454.840		
			TON	0.000	0.00	
			15.62000	454.840		7,104.60
0127	304-07009	ABC (CL 7) (SPEC) CMO #19	2,917.950	2,918.000		
			TON	0.000	0.00	
			18.08000	2,918.000		52,757.44
0130	310-00400	PROCESS ASPHALT MAT FOR BASE COURSE	70,488.000	70,488.000		
			SY	0.000	0.00	
			1.45000	70,488.000		102,207.60
0135	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	247.450	238.820		
			TON	0.000	0.00	
			153.75000	238.820		36,718.57
0140	403-33741	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	12,873.340	15,672.940		
			TON	0.000	0.00	
			47.15000	15,672.940		738,979.12

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 5
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY (EASTBOUND)						
0145	412-00000	FURNISH CONCRETE PAVEMENT	53,945.000	53,965.000		
			CY	0.000	0.00	
			50.00000	53,965.000		2,698,250.00
0145		MATERIAL ALLOWANCE		0.000		
			CY	0.000	0.00	
			22.13000	0.000		0.00
0145		MATERIAL ALLOWANCE		0.000		
			CY	0.000	0.00	
			22.13000	0.000		0.00
0150	412-00050	*PLACE CONCRETE PAVEMENT	194,041.000	194,041.000		
			SY	0.000	0.00	
			7.62000	194,041.000		1,478,592.42
0150		MATERIAL ALLOWANCE PAVEMENT RELIEF JOINT MATERIAL		4.074		
			SY	0.000	0.00	
			0.05400	4.074		0.22
0155	412-00800	*CONCRETE PAVEMENT (8 INCH)	0.000	0.000		
			SY	0.000	0.00	
			49.40000	0.000		0.00
0160	412-00850	*CONCRETE PAVEMENT (8-1/2 INCH)	10,699.000	10,707.000		
			SY	0.000	0.00	
			24.77000	10,707.000		265,212.39
0165	412-01250	*CONCRETE PAVEMENT (12-1/2 INCH)	17,484.000	17,433.000		
			SY	0.000	0.00	
			28.34000	17,433.000		494,051.22
0170	420-00110	*GEOTEXTILE (DRAINAGE) (CLASS A)	295.000	283.000		
			SY	0.000	0.00	
			1.59000	283.000		449.97
0175	506-00212	*RIPRAP (12 INCH)	156.000	282.000		
			CY	0.000	0.00	
			92.25000	282.000		26,014.50
0180	506-00224	*RIPRAP (24 INCH) DELETED FM 105	0.000	0.000		
			CY	0.000	0.00	
			41.00000	0.000		0.00

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 6
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY (EASTBOUND)						
0185	601-03030	*CONCRETE CLASS D (BOX CULVERT)	220.000	220.000		
			CY	0.000	0.00	
			291.10000	220.000		64,042.00
0190	602-00000	*REINFORCING STEEL	36,401.000	36,401.000		
			LB	0.000	0.00	
			0.49000	36,401.000		17,836.49
0195	603-01245	*24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	358.000	358.000		
			LF	0.000	0.00	
			76.88000	358.000		27,523.04
0200	603-01305	*30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	24.000	24.000		
			LF	0.000	0.00	
			82.00000	24.000		1,968.00
0205	603-01365	*36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	24.000	24.000		
			LF	0.000	0.00	
			148.63000	24.000		3,567.12
0210	603-01485	*48 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	64.000	64.000		
			LF	0.000	0.00	
			143.50000	64.000		9,184.00
0215	603-05024	*24 INCH REINFORCED CONCRETE END SECTION	22.000	22.000		
			EACH	0.000	0.00	
			871.25000	22.000		19,167.50
0220	603-05030	*30 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			937.88000	1.000		937.88
0225	603-05036	*36 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			1,014.75000	1.000		1,014.75
0230	603-05048	*48 INCH REINFORCED CONCRETE END SECTION	3.000	3.000		
			EACH	0.000	0.00	
			1,189.00000	3.000		3,567.00
0235	603-50012	*12 INCH PLASTIC PIPE	429.000	429.000		
			LF	0.000	0.00	
			25.63000	429.000		10,995.27

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 7
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY (EASTBOUND)						
0240	604-00305	*INLET TYPE C (5 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			2,337.00000	0.000		0.00
0245	604-00310	*INLET TYPE C (10 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			3,075.00000	0.000		0.00
0250	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	3,163.000	3,163.000		
			LF	0.000	0.00	
			13.27000	3,163.000		41,973.01
0255	606-01340	*END ANCHORAGE TYPE 3D	5.000	0.000		
			EACH	5.000	2,101.25	
			420.25000	5.000		2,101.25
0260	606-01370	*TRANSITION TYPE 3G	14.000	14.000		
			EACH	0.000	0.00	
			794.38000	14.000		11,121.32
0265	606-01380	*TRANSITION TYPE 3H	8.000	8.000		
			EACH	0.000	0.00	
			507.38000	8.000		4,059.04
0270	606-01395	*TRANSITION TYPE 3L	1.000	1.000		
			EACH	0.000	0.00	
			256.25000	1.000		256.25
0275	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	22.000	22.000		
			EACH	0.000	0.00	
			1,204.38000	22.000		26,496.36
0280	607-00005	*END POST	1.000	1.000		
			EACH	0.000	0.00	
			87.13000	1.000		87.13
0285	607-00010	*CORNER AND LINE BRACE POST	76.000	76.000		
			EACH	0.000	0.00	
			94.81000	76.000		7,205.56
0290	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	51,466.000	51,466.000		
			LF	0.000	0.00	
			0.91000	51,466.000		46,834.06

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 8
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY (EASTBOUND)						
0295	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	440.000	440.000		
			LF	0.000	0.00	
			20.00000	440.000		8,800.00
0300	612-00001	*DELINEATOR (TYPE I)	222.000	222.000		
			EACH	0.000	0.00	
			12.51000	222.000		2,777.22
0305	612-00002	*DELINEATOR (TYPE II)	25.000	25.000		
			EACH	0.000	0.00	
			13.33000	25.000		333.25
0310	612-00003	*DELINEATOR (TYPE III)	37.000	31.000		
			EACH	0.000	0.00	
			14.04000	31.000		435.24
0315	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	3,884.000	3,884.000		
			LF	0.000	0.00	
			12.30000	3,884.000		47,773.20
0316	613-00200	2 IN ELEC COND	200.000	200.000		
			LF	0.000	0.00	
			10.25000	200.000		2,050.00
0320	613-32400	*LIGHT STANDARD STEEL (40 FOOT)	8.000	8.000		
			EACH	0.000	0.00	
			2,255.00000	8.000		18,040.00
0320		MATERIAL ALLOWANCE 40' LIGHT POLES		0.000		
			EACH	0.000	0.00	
			990.00000	0.000		0.00
0325	613-35140	*LIGHT STANDARD STEEL HIGH MAST (140 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			12,812.50000	1.000		12,812.50
0325		MATERIAL ALLOWANCE HIGH MAST POLE		0.000		
			EACH	0.000	0.00	
			12,500.00000	0.000		0.00
0330	613-40010	*LIGHT STANDARD FOUNDATION	8.000	8.000		
			EACH	0.000	0.00	
			1,209.50000	8.000		9,676.00

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 9
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY (EASTBOUND)						
0335	613-45048	*HIGH MAST FOUNDATION (DRILLED CAISSON) (48 INCH)	20.000	20.000		
			LF	0.000	0.00	
			371.05000	20.000		7,421.00
0340	613-50000	*LOWERING DEVICE	1.000	1.000		
			EACH	0.000	0.00	
			9,225.00000	1.000		9,225.00
0340		MATERIAL ALLOWANCE LOWERING DEVICE		0.000		
			EACH	0.000	0.00	
			6,298.00000	0.000		0.00
0345	613-50100	*LIGHTING CONTROL CENTER	1.000	1.000		
			EACH	0.000	0.00	
			8,712.50000	1.000		8,712.50
0345		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0350	613-50150	*SECONDARY SERVICE PEDESTAL	1.000	1.000		
			EACH	0.000	0.00	
			1,025.00000	1.000		1,025.00
0355	613-50410	*LIGHT STANDARD (TEMPORARY)	5.000	5.000		
			EACH	0.000	0.00	
			2,562.50000	5.000		12,812.50
0360	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	8.000	8.000		
			EACH	0.000	0.00	
			512.50000	8.000		4,100.00
0360		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			151.50000	0.000		0.00
0365	613-71000	*LUMINAIRE HIGH PRESSURE SODIUM (1000 WATT)	4.000	4.000		
			EACH	0.000	0.00	
			820.00000	4.000		3,280.00
0365		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 10
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY (EASTBOUND)						
0370	613-72150	*LUMINAIRE HIGH PRESSURE SODIUM (WALL TYPE) (150 WATT)	2.000	2.000		
		EACH		0.000	0.00	
			1,435.00000	2.000		2,870.00
0370		MATERIAL ALLOWANCE		0.000		
		EACH		0.000	0.00	
			350.00000	0.000		0.00
0375	614-00011	*SIGN PANEL (CLASS I)	155.000	129.000		
		SF		43.000	738.31	
			17.17000	172.000		2,953.24
0380	614-00012	*SIGN PANEL (CLASS II)	147.000	128.000		
		SF		0.000	0.00	
			22.55000	128.000		2,886.40
0385	614-00013	*SIGN PANEL (CLASS III)	936.000	700.000		
		SF		260.000	4,638.40	
			17.84000	960.000		17,126.40
0386	900-00021	ADDED ITEM (SQUARE FOOT)/ CMO #21 FABRICATION OF SIGN PANEL	154.000	0.000		
		SF		0.000	0.00	
			14.61000	0.000		0.00
0390	614-00200	*STEEL SIGN POST (U-2) DELETED FM 105	0.000	0.000		
		LF		0.000	0.00	
			7.18000	0.000		0.00
0391	614-00612	STEEL SIGN POST (W 6X12) CMO #21	32.000	0.000		
		LF		0.000	0.00	
			29.50000	0.000		0.00
0392	614-00821	STEEL SIGN POST (W 8X21) CMO #21	71.000	0.000		
		LF		0.000	0.00	
			34.00000	0.000		0.00
0395	614-01022	*STEEL SIGN POST (W 10X22)	41.000	41.000		
		LF		0.000	0.00	
			35.88000	41.000		1,471.08
0400	614-01026	*STEEL SIGN POST (W 10X26)	52.000	41.000		
		LF		0.000	0.00	
			39.98000	41.000		1,639.18

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 11
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY (EASTBOUND)						
0405	614-01226	*STEEL SIGN POST (W 12X26)	55.000	55.000		
			LF	0.000	0.00	
			41.00000	55.000		2,255.00
0410	614-01502	*STEEL SIGN POST (2 INCH ROUND)	151.000	142.000		
			LF	9.000	110.70	
			12.30000	151.000		1,857.30
0411	900-00007	ADDED ITEM (EACH)/ MCR ITEM	16.000	15.000		
			EACH	1.000	50.00	
			50.00000	16.000		800.00
0415	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	290.000	253.000		
			LF	32.000	984.00	
			30.75000	285.000		8,763.75
0420	614-03001	*CONCRETE FOOTING (TYPE 1)	2.000	2.000		
			EACH	0.000	0.00	
			456.13000	2.000		912.26
0421	614-03004	CONC FOOTING (TY 4) CMO #21	4.000	0.000		
			EACH	0.000	0.00	
			945.00000	0.000		0.00
0425	614-03005	*CONCRETE FOOTING (TYPE 5)	2.000	2.000		
			EACH	0.000	0.00	
			973.75000	2.000		1,947.50
0430	614-03007	*CONCRETE FOOTING (TYPE 7)	4.000	4.000		
			EACH	0.000	0.00	
			1,435.00000	4.000		5,740.00
0435	615-00150	EMBANKMENT PROTECTOR (SPECIAL)	13.000	11.000		
			EACH	0.000	0.00	
			2,460.00000	11.000		27,060.00
0440	626-00000	*MOBILIZATION	0.500	0.500		
			L S	0.000	0.00	
			534,477.00000	0.500		267,238.50
0445	627-00005	*EPOXY PAVEMENT MARKING	402.000	402.000		
			GAL	0.000	0.00	
			61.50000	402.000		24,723.00

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 12
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY (EASTBOUND)						
0450	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	13.000	0.000		
			SF	13.000	199.94	
			15.38000	13.000		199.94
0455	629-01002	*SURVEY MONUMENT (TYPE 2) DELETED FM 105	0.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
0917	626-00000	MOBILIZATION CMO# 13	1.000	1.000		
			L S	0.000	0.00	
			750.00000	1.000		750.00
			CAT 0200	CURRENT AMT	\$ 8,326,356.93 \$	23,493.60 \$ 8,453,074.02
CAT NO0201 ROADWAY (WESTBOUND)						
0460	202-00023	*REMOVAL OF EMBANKMENT PROTECTOR TYPE 3	23.000	23.000		
			EACH	0.000	0.00	
			261.38000	23.000		6,011.74
0465	202-00024	*REMOVAL OF EMBANKMENT PROTECTOR TYPE 5	84.000	84.000		
			EACH	0.000	0.00	
			112.75000	84.000		9,471.00
0470	202-00037	*REMOVAL OF END SECTION	30.000	30.000		
			EACH	0.000	0.00	
			112.75000	30.000		3,382.50
0475	202-00210	*REMOVAL OF CONCRETE PAVEMENT	11,846.000	11,846.000		
			SY	0.000	0.00	
			3.38000	11,846.000		40,039.48
0480	202-00220	*REMOVAL OF ASPHALT MAT CMO 6	11,588.000	11,588.000		
			SY	0.000	0.00	
			1.85000	11,588.000		21,437.80
0485	202-00250	*REMOVAL OF PAVEMENT MARKING	96,388.000	61,919.000		
			SF	34,401.000	38,873.13	
			1.13000	96,320.000		108,841.60
0490	202-00700	*REMOVAL OF LIGHT STANDARD	3.000	3.000		
			EACH	0.000	0.00	
			256.25000	3.000		768.75

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 13
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (WESTBOUND)						
0495	202-00810	*REMOVAL OF GROUND SIGN	37.000	37.000		
			EACH	0.000	0.00	
			39.98000	37.000		1,479.26
0500	202-01000	*REMOVAL OF FENCE	51,659.000	51,659.000		
			LF	0.000	0.00	
			0.26000	51,659.000		13,431.34
0505	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	4,360.000	3,722.000		
			LF	638.000	1,633.28	
			2.56000	4,360.000		11,161.60
0510	202-01300	*REMOVAL OF END ANCHORAGE	15.000	4.000		
			EACH	11.000	1,296.68	
			117.88000	15.000		1,768.20
0515	202-05150	*SANDBLASTING	23,489.000	23,489.000		
			SF	0.000	0.00	
			0.77000	23,489.000		18,086.53
0520	202-06000	*REMOVAL OF DETOUR	1.000	0.710		
			L S	0.000	0.00	
			66,500.00000	0.710		47,215.00
0525	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	132,415.000	132,415.000		
			CY	0.000	0.00	
			5.20000	132,415.000		688,558.00
0530	203-01597	*POTHOLING	12.000	12.000		
			HOURL	0.000	0.00	
			165.00000	12.000		1,980.00
0535	208-00011	*EROSION BALES (WEED FREE)	195.000	75.000		
			EACH	0.000	0.00	
			11.28000	75.000		846.00
0540	208-00020	*SILT FENCE	5,181.000	5,181.000		
			LF	0.000	0.00	
			1.72000	5,181.000		8,911.32
0545	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.400		
			L S	0.600	3,000.00	
			5,000.00000	1.000		5,000.00

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 14
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (WESTBOUND)						
0550	210-00010	RESET MAILBOX STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			230.63000	1.000		230.63
0555	210-00810	*RESET GROUND SIGN	7.000	7.000		
			EACH	0.000	0.00	
			161.95000	7.000		1,133.65
0560	210-01130	*RESET GUARDRAIL TYPE 3	1,065.000	1,065.000		
			LF	0.000	0.00	
			8.30000	1,065.000		8,839.50
0565	210-01200	*RESET END ANCHORAGE	9.000	9.000		
			EACH	0.000	0.00	
			348.50000	9.000		3,136.50
0570	212-00006	*SEEDING (NATIVE)	100.000	100.000		
			ACRE	0.000	0.00	
			282.90000	100.000		28,290.00
0571	212-00006	SEEDING (NATIVE) (SPECIAL) CMO#18	82.000	0.000		
			ACRE	8.000	2,151.20	
			268.90000	8.000		2,151.20
0575	212-00048	*SOIL PREPARATION (SPECIAL)	13,068.000	13,068.480		
			CY	0.000	0.00	
			16.17000	13,068.480		211,317.32
0580	213-00002	*MULCHING (WEED FREE HAY)	100.000	100.100		
			ACRE	0.000	0.00	
			173.23000	100.100		17,340.32
0585	213-00004	*MULCHING (WEED FREE STRAW) CMO#18	0.000	0.000		
			ACRE	0.000	0.00	
			173.23000	0.000		0.00
0586	213-00004	MULCHING (WEED FREE STRAW) (SPECIAL) CMO #18	82.000	0.000		
			ACRE	8.000	2,313.84	
			289.23000	8.000		2,313.84
0590	213-00061	*MULCH TACKIFIER CMO # 15	21,200.000	9,650.000		
			LB	1,200.000	1,908.00	
			1.59000	10,850.000		17,251.50

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 15
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (WESTBOUND)						
0595	216-00030	*SOIL RETENTION BLANKET (SPECIAL) DELETED FM 105	0.000	0.000		
			SY	0.000	0.00	
			12.62000	0.000		0.00
0600	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	70,266.000	67,884.000		
			SY	0.000	0.00	
			1.28000	67,884.000		86,891.52
0605	304-06000	AGGREGATE BASE COURSE (CLASS 6)	7,353.140	7,351.680		
			TON	0.000	0.00	
			17.75000	7,351.680		130,492.32
0606	304-07009	ABC (CL 7) (SPEC) CMO#19	3,107.030	3,107.000		
			TON	0.000	0.00	
			18.08000	3,107.000		56,174.56
0610	310-00400	PROCESS ASPHALT MAT FOR BASE COURSE	69,566.000	69,566.000		
			SY	0.000	0.00	
			1.45000	69,566.000		100,870.70
0615	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT) CMO # 15	157.970	157.970		
			TON	0.000	0.00	
			153.75000	157.970		24,287.89
0620	403-33741	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	9,137.670	6,337.040		
			TON	0.000	0.00	
			47.15000	6,337.040		298,791.44
0625	412-00000	FURNISH CONCRETE PAVEMENT	50,415.500	50,415.500		
			CY	0.000	0.00	
			50.00000	50,415.500		2,520,775.00
0630	412-00050	*PLACE CONCRETE PAVEMENT	188,822.000	188,822.000		
			SY	0.000	0.00	
			7.62000	188,822.000		1,438,823.64
0630		MATERIAL ALLOWANCE PAVEMENT RELIEF JOINT		937.037		
			SY	0.000	0.00	
			0.05400	937.037		50.60
0635	412-00800	*CONCRETE PAVEMENT (8 INCH)	701.000	701.000		
			SY	0.000	0.00	
			49.40000	701.000		34,629.40

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 16
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (WESTBOUND)						
0640	412-00850	*CONCRETE PAVEMENT (8-1/2 INCH)	9,951.000	9,926.000		
			SY	0.000	0.00	
			24.77000	9,926.000		245,867.02
0645	412-01250	*CONCRETE PAVEMENT (12-1/2 INCH)	18,892.000	18,892.000		
			SY	0.000	0.00	
			28.34000	18,892.000		535,399.28
0650	420-00110	*GEOTEXTILE (DRAINAGE) (CLASS A)	173.000	173.000		
			SY	0.000	0.00	
			1.59000	173.000		275.07
0655	506-00212	*RIPRAP (12 INCH)	89.000	89.000		
			CY	0.000	0.00	
			92.25000	89.000		8,210.25
0660	506-00224	*RIPRAP (24 INCH) DELETED FM 105	0.000	0.000		
			CY	0.000	0.00	
			41.00000	0.000		0.00
0665	602-00000	*REINFORCING STEEL	0.000	0.000		
			LB	0.000	0.00	
			0.49000	0.000		0.00
0670	603-01185	*18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	34.000	34.000		
			LF	0.000	0.00	
			76.88000	34.000		2,613.92
0675	603-01245	*24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	414.000	392.000		
			LF	0.000	0.00	
			76.88000	392.000		30,136.96
0680	603-01305	*30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	34.000	34.000		
			LF	0.000	0.00	
			82.00000	34.000		2,788.00
0685	603-01485	*48 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	32.000	32.000		
			LF	0.000	0.00	
			143.50000	32.000		4,592.00
0690	603-05024	*24 INCH REINFORCED CONCRETE END SECTION	22.000	22.000		
			EACH	0.000	0.00	
			871.25000	22.000		19,167.50

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 17
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (WESTBOUND)						
0695	603-05030	*30 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			937.88000	1.000		937.88
0700	603-05048	*48 INCH REINFORCED CONCRETE END SECTION	3.000	3.000		
			EACH	0.000	0.00	
			1,189.00000	3.000		3,567.00
0705	603-50012	*12 INCH PLASTIC PIPE	720.000	720.000		
			LF	0.000	0.00	
			25.63000	720.000		18,453.60
0710	604-00305	*INLET TYPE C (5 FOOT)	5.000	5.000		
			EACH	0.000	0.00	
			2,337.00000	5.000		11,685.00
0715	604-00310	*INLET TYPE C (10 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			3,075.00000	2.000		6,150.00
0720	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,688.000	1,688.000		
			LF	0.000	0.00	
			13.27000	1,688.000		22,399.76
0725	606-01340	*END ANCHORAGE TYPE 3D	6.000	1.000		
			EACH	5.000	2,101.25	
			420.25000	6.000		2,521.50
0730	606-01370	*TRANSITION TYPE 3G	11.000	11.000		
			EACH	0.000	0.00	
			794.38000	11.000		8,738.18
0735	606-01380	*TRANSITION TYPE 3H	5.000	5.000		
			EACH	0.000	0.00	
			507.38000	5.000		2,536.90
0740	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	15.000	15.000		
			EACH	0.000	0.00	
			1,204.38000	15.000		18,065.70
0745	607-00005	*END POST	4.000	4.000		
			EACH	0.000	0.00	
			87.13000	4.000		348.52

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 18
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (WESTBOUND)						
0750	607-00010	*CORNER AND LINE BRACE POST	80.000	80.000		
			EACH	0.000	0.00	
			94.81000	80.000		7,584.80
0755	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	51,659.000	51,659.000		
			LF	0.000	0.00	
			0.91000	51,659.000		47,009.69
0760	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	505.000	505.000		
			LF	0.000	0.00	
			20.00000	505.000		10,100.00
0765	612-00001	*DELINEATOR (TYPE I) CMO #15	244.000	232.000		
			EACH	12.000	150.12	
			12.51000	244.000		3,052.44
0770	612-00002	*DELINEATOR (TYPE II) CMO #15	74.000	74.000		
			EACH	0.000	0.00	
			13.33000	74.000		986.42
0775	612-00003	*DELINEATOR (TYPE III)	38.000	35.000		
			EACH	10.000	140.40	
			14.04000	45.000		631.80
0780	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	3,648.000	3,648.000		
			LF	0.000	0.00	
			12.30000	3,648.000		44,870.40
0781	613-00200	2 IN ELEC COND	272.000	272.000		
			LF	0.000	0.00	
			10.25000	272.000		2,788.00
0785	613-10000	*WIRING	1.000	1.000		
			L S	0.000	0.00	
			1,537.50000	1.000		1,537.50
0790	613-32400	*LIGHT STANDARD STEEL (40 FOOT)	8.000	8.000		
			EACH	0.000	0.00	
			2,255.00000	8.000		18,040.00
0795	613-35140	*LIGHT STANDARD STEEL HIGH MAST (140 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			12,812.50000	1.000		12,812.50

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0022

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (WESTBOUND)						
0795		MATERIAL ALLOWANCE HIGH MAST POLES		0.000		
			EACH	0.000	0.00	
			12,500.00000	0.000		0.00
0800	613-40010	*LIGHT STANDARD FOUNDATION	8.000	8.000		
			EACH	0.000	0.00	
			1,209.50000	8.000		9,676.00
0805	613-45048	*HIGH MAST FOUNDATION (DRILLED CAISSON) (48 INCH)	20.000	20.000		
			LF	0.000	0.00	
			371.05000	20.000		7,421.00
0810	613-50000	*LOWERING DEVICE	1.000	1.000		
			EACH	0.000	0.00	
			9,225.00000	1.000		9,225.00
0810		MATERIAL ALLOWANCE LOWERING DEVICE		0.000		
			EACH	0.000	0.00	
			6,298.00000	0.000		0.00
0815	613-50100	*LIGHTING CONTROL CENTER	1.000	1.000		
			EACH	0.000	0.00	
			8,712.50000	1.000		8,712.50
0815		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0820	613-50150	*SECONDARY SERVICE PEDESTAL	1.000	1.000		
			EACH	0.000	0.00	
			1,025.00000	1.000		1,025.00
0825	613-50410	*LIGHT STANDARD (TEMPORARY)	2.000	2.000		
			EACH	0.000	0.00	
			2,562.50000	2.000		5,125.00
0830	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	8.000	8.000		
			EACH	0.000	0.00	
			512.50000	8.000		4,100.00
0830		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			151.50000	0.000		0.00

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 20
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (WESTBOUND)						
0835	613-71000	*LUMINAIRE HIGH PRESSURE SODIUM (1000 WATT)	4.000	4.000		
			EACH	0.000	0.00	
			820.00000	4.000		3,280.00
0835		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0840	613-72150	*LUMINAIRE HIGH PRESSURE SODIUM (WALL TYPE) (150 WATT)	2.000	2.000		
			EACH	0.000	0.00	
			1,435.00000	2.000		2,870.00
0840		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0845	614-00011	*SIGN PANEL (CLASS I)	121.000	151.000		
			SF	0.000	0.00	
			17.17000	151.000		2,592.67
0850	614-00012	*SIGN PANEL (CLASS II)	140.000	153.000		
			SF	0.000	0.00	
			22.55000	153.000		3,450.15
0855	614-00013	*SIGN PANEL (CLASS III)	515.000	604.000		
			SF	0.000	0.00	
			17.84000	604.000		10,775.36
0860	614-00200	*STEEL SIGN POST (U-2) DELETED FM 105	0.000	0.000		
			LF	0.000	0.00	
			7.18000	0.000		0.00
0865	614-00615	*STEEL SIGN POST (W 6X15)	67.000	101.000		
			LF	0.000	0.00	
			30.75000	101.000		3,105.75
0870	614-01022	*STEEL SIGN POST (W 10X22)	86.000	86.000		
			LF	0.000	0.00	
			35.88000	86.000		3,085.68
0875	614-01502	*STEEL SIGN POST (2 INCH ROUND)	183.000	244.000		
			LF	0.000	0.00	
			12.30000	244.000		3,001.20

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 21
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (WESTBOUND)						
0876	900-00007	ADDED ITEM (EACH)/ CONCRETE FOOTING MCR 20	14.000	14.000		
			EACH	0.000	0.00	
			50.00000	14.000		700.00
0880	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	269.000	306.000		
			LF	0.000	0.00	
			30.75000	306.000		9,409.50
0885	614-03002	*CONCRETE FOOTING (TYPE 2)	4.000	4.000		
			EACH	0.000	0.00	
			512.50000	4.000		2,050.00
0890	614-03005	*CONCRETE FOOTING (TYPE 5)	4.000	4.000		
			EACH	0.000	0.00	
			973.75000	4.000		3,895.00
0895	614-85115	*IMPACT ATTENUATOR (QUADGUARD)	2.000	2.000		
			EACH	0.000	0.00	
			28,187.50000	2.000		56,375.00
0900	615-00150	EMBANKMENT PROTECTOR (SPECIAL)	8.000	0.000		
			EACH	0.000	0.00	
			2,460.00000	0.000		0.00
0905	621-00450	*DETOUR PAVEMENT CMO 6 AND 13	20,662.000	20,717.000		
			SY	0.000	0.00	
			31.52000	20,717.000		652,999.84
0910	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			179,375.00000	1.000		179,375.00
0915	626-00000	*MOBILIZATION	0.500	0.500		
			L S	0.000	0.00	
			534,477.00000	0.500		267,238.50
0916	626-00000	MOBILIZATION MOBIZATION CMO#6	1.000	1.000		
			L S	0.000	0.00	
			2,257.77000	1.000		2,257.77
0920	627-00001	*PAVEMENT MARKING PAINT	1,888.000	1,893.000		
			GAL	0.000	0.00	
			20.50000	1,893.000		38,806.50

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 22
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (WESTBOUND)						
0925	627-00005	*EPOXY PAVEMENT MARKING CMO #15	483.000	451.000		
			GAL	32.000	1,968.00	
			61.50000	483.000		29,704.50
0930	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL) CMO #15	38.000	13.000		
			SF	25.000	384.50	
			15.38000	38.000		584.44
0935	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE) CMO #15	464.000	190.000		
			SF	274.000	2,529.02	
			9.23000	464.000		4,282.72
0940	629-01002	*SURVEY MONUMENT (TYPE 2) DELETED FM 105	0.000	0.000		
			EACH	0.000	0.00	
			410.00000	0.000		0.00
0945	630-00000	*FLAGGING	5,054.500	5,051.000		
			HOUR	3.500	82.53	
			23.58000	5,054.500		119,185.11
0950	630-00002	*TRAFFIC CONTROL SUPERVISOR CMO #15	534.000	499.000		
			DAY	18.000	5,073.84	
			281.88000	517.000		145,731.96
0955	630-00007	*TRAFFIC CONTROL INSPECTION CMO #15	83.000	67.000		
			DAY	13.000	2,665.00	
			205.00000	80.000		16,400.00
0960	630-80001	*FLASHING BEACON (PORTABLE) CMO #15	16.000	14.400		
			EACH	0.000	0.00	
			1,383.75000	14.400		19,926.00
0962	630-80305	FLAGGING STATION LIGHT MCR 14	1.000	0.900		
			EACH	0.000	0.00	
			590.00000	0.900		531.00
0965	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY) CMO #15	24.000	21.600		
			EACH	0.000	0.00	
			264.45000	21.600		5,712.12
0970	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A) CMO #15	222.000	199.800		
			EACH	0.000	0.00	
			74.31000	199.800		14,847.14

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 23
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (WESTBOUND)						
0975	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	115.000	103.500		
			EACH	0.000	0.00	
			92.25000	103.500		9,547.88
0980	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C) CMO #15	78.000	70.200		
			EACH	0.000	0.00	
			102.50000	70.200		7,195.50
0985	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL) CMO #15	733.000	659.700		
			SF	0.000	0.00	
			99.90000	659.700		65,904.03
0990	630-80355	*PORTABLE MESSAGE SIGN PANEL	4.000	3.600		
			EACH	0.000	0.00	
			17,937.50000	3.600		64,575.00
0995	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	6.000	5.400		
			EACH	0.000	0.00	
			922.50000	5.400		4,981.50
1000	630-80360	*DRUM CHANNELIZING DEVICE CMO #15	590.000	531.000		
			EACH	0.000	0.00	
			71.75000	531.000		38,099.25
1001	630-80363	DRUM CHANNEL DEV (LIGHT) (F) CMO #15, MCR 5	38.000	34.200		
			EACH	0.000	0.00	
			100.00000	34.200		3,420.00
1005	630-80367	*PORTABLE TRAFFIC SPEED MONITOR	4.000	3.600		
			EACH	0.000	0.00	
			14,350.00000	3.600		51,660.00
1010	630-80370	*CONCRETE BARRIER (TEMPORARY)	840.000	756.000		
			LF	0.000	0.00	
			15.38000	756.000		11,627.28
1015	630-80380	*TRAFFIC CONE CMO #15	465.000	418.500		
			EACH	0.000	0.00	
			11.28000	418.500		4,720.68
1020	630-80384	*TUBULAR MARKER	904.000	813.600		
			EACH	0.000	0.00	
			97.38000	813.600		79,228.37

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 24
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (WESTBOUND)						
1025	630-80401	*DELINEATOR (TYPE I) (TEMPORARY)	104.000	93.600		
			EACH	0.000	0.00	
			44.08000	93.600		4,125.89
1030	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1035	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	-3,851.440	-4,714.810		
			F A	0.000	0.00	
			1.00000	-4,714.810		-4,714.81
1040	700-70013	F/A CONCRETE INCENTIVE PAYMENT	441,429.800	463,580.080		
			F A	0.000	0.00	
			1.00000	463,580.080		463,580.08
1045	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
1050	700-70022	F/A OJT PILOT	3,002.400	3,002.400		
			F A	0.000	0.00	
			1.00000	3,002.400		3,002.40
1055	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1065	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1070	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1075	700-70025	F/A QUALITY INCENTIVE PAYMENT SMOOTHNESS	93,108.300	51,184.000		
			F A	41,924.300	41,924.30	
			1.00000	93,108.300		93,108.30
1530	202-00023	REM EMB PROT TY 3 CMO #15	7.000	7.000		
			EACH	0.000	0.00	
			650.00000	7.000		4,550.00

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 25
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (WESTBOUND)						
1535	202-00220	REM ASPHALT MAT CMO #15	12,312.000	12,283.000		
			SY	0.000	0.00	
			2.50000	12,283.000		30,707.50
1540	202-00210	REM CONC PAVEMENT CMO #15	737.000	737.000		
			SY	0.000	0.00	
			10.50000	737.000		7,738.50
1545	202-00250	REM PAVEMENT MARKING CMO #15	3,371.000	3,159.000		
			SF	191.000	286.50	
			1.50000	3,350.000		5,025.00
1550	202-01130	REM GDRAIL TY 3 CMO #15	723.000	723.000		
			LF	0.000	0.00	
			3.00000	723.000		2,169.00
1555	203-00060	EMB MATL (CIP) CMO #15	14,465.000	14,465.000		
			CY	0.000	0.00	
			7.50000	14,465.000		108,487.50
1560	203-01550	DOZING CMO #15	179.000	80.000		
			HOURL	0.000	0.00	
			185.00000	80.000		14,800.00
1565	212-00006	SEEDING (NATIVE) CMO #15	13.000	13.000		
			ACRE	0.000	0.00	
			475.62000	13.000		6,183.06
1570	212-00048	SOIL PREPARATION (SPEC) CMO#15	566.000	0.000		
			CY	0.000	0.00	
			20.35000	0.000		0.00
1575	213-00002	MULCHING (WEED FREE HAY) CMO#15	13.000	0.000		
			ACRE	0.000	0.00	
			288.00000	0.000		0.00
1580	304-06000	ABC (CL 6) CMO #15	1,941.890	1,941.890		
			TON	0.000	0.00	
			25.94000	1,941.890		50,372.63
1585	403-33741	HBP (GR S) (75) (PG 64-22) CMO #15	2,573.420	2,573.420		
			TON	0.000	0.00	
			61.26000	2,573.420		157,647.71

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 26
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (WESTBOUND)						
1590	606-00301	GDRAIL TY 3 (6-3) CMO #15	150.000	150.000		
			LF	0.000	0.00	
			14.84000	150.000		2,226.00
1595	626-00100	MOBILIZATION (W/O AUTOPAY) CMO #15	1.000	1.000		
			L S	0.000	0.00	
			111,359.28000	1.000		111,359.28
1600	630-00000	FLAGGING CMO #15	465.000	463.000		
			HOOR	2.000	49.60	
			24.80000	465.000		11,532.00
1605	630-80342	CONST TRAF SIGN (B) CMO #15	38.000	34.200		
			EACH	0.000	0.00	
			95.00000	34.200		3,249.00
1610	630-80355	PORT MESG PANEL CMO #15	2.000	1.800		
			EACH	0.000	0.00	
			6,825.00000	1.800		12,285.00
1615	630-80358	FLASH ARROW PANEL (C TY) CMO #15	2.000	1.800		
			EACH	0.000	0.00	
			950.00000	1.800		1,710.00
1620	630-80370	CONC BARRIER (TEMP) CMO #15	180.000	162.000		
			LF	0.000	0.00	
			36.50000	162.000		5,913.00
			CAT 0201	CURRENT AMT	\$10,441,047.17 \$	108,531.19 \$10,149,523.18
CAT NO0300 STRUCTURES EB&WB B-23-BA&B-23-BB						
1080	202-00400	*REMOVAL OF BRIDGE	2.000	2.000		
			EACH	0.000	0.00	
			35,823.75000	2.000		71,647.50
1085	206-00200	*STRUCTURE BACKFILL (CLASS 2)	1,470.000	1,470.000		
			CY	0.000	0.00	
			5.40000	1,470.000		7,938.00
1090	206-00360	MECHANICAL REINFORCEMENT OF SOIL CMO 7	1,507.000	1,507.000		
			CY	0.000	0.00	
			26.50000	1,507.000		39,935.50

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0022

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES EB&WB B-23-BA&B-23-BB						
1090		MATERIAL ALLOWANCE		0.000		
			CY	0.000	0.00	
			6.26000	0.000		0.00
1091	206-00065	STR BKFL (FLOW-FILL) FLOWFILL FOR B-23-BB CMO 7	1,363.000	1,363.000		
			CY	0.000	0.00	
			26.50000	1,363.000		36,119.50
1095	403-33741	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	203.420	203.420		
			TON	0.000	0.00	
			47.15000	203.420		9,591.25
1100	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	402.300	419.600		
			CY	0.000	0.00	
			261.38000	419.600		109,675.05
1105	513-00690	*BRIDGE DRAIN (SPECIAL) CMO 16	1.000	1.000		
			EACH	0.000	0.00	
			2,229.38000	1.000		2,229.38
1106	900-00007	ADDED ITEM (EACH)/ MODIFY INLET TY C CMO 16	1.000	1.000		
			EACH	0.000	0.00	
			5,089.47000	1.000		5,089.47
1110	515-00120	*WATERPROOFING (MEMBRANE)	1,280.000	1,280.000		
			SY	0.000	0.00	
			8.10000	1,280.000		10,368.00
1115	518-00106	*WATERSTOP (6 INCH)	99.000	99.000		
			LF	0.000	0.00	
			10.25000	99.000		1,014.75
1120	518-01004	*BRIDGE EXPANSION DEVICE (0-4 INCH)	180.000	180.000		
			LF	0.000	0.00	
			123.00000	180.000		22,140.00
1120		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE		0.000		
			LF	0.000	0.00	
			64.00000	0.000		0.00
1120		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE		0.000		
			LF	0.000	0.00	
			64.00000	0.000		0.00

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 28
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES EB&WB B-23-BA&B-23-BB						
1121	900-00012	ADDED ITEM (FOOT)/ CONSTRUCTION JOINT SEALING MCR 11	192.000	192.000		
			LF	0.000	0.00	
			2.25000	192.000		432.00
1125	601-03040	*CONCRETE CLASS D (BRIDGE) CMO 2	1,319.800	1,319.800		
			CY	0.000	0.00	
			297.25000	1,319.800		392,310.55
1125		MATERIAL ALLOWANCE NEOPRENE		-0.001		
			CY	0.000	0.00	
			9.54000	-0.001		-0.01
1125		MATERIAL ALLOWANCE DECK PANEL		0.000		
			CY	0.000	0.00	
			290.00000	0.000		0.00
1126	900-00006	ADDED ITEM (DOLLAR)/	-557.340	-557.340		
			DOL	0.000	0.00	
			1.00000	-557.340		-557.34
1130	601-40200	*CLASS 5 FINISH	10,573.000	10,573.000		
			SF	0.000	0.00	
			0.97000	10,573.000		10,255.81
1135	602-00000	*REINFORCING STEEL	114,900.000	115,747.000		
			LB	0.000	0.00	
			0.49000	115,747.000		56,716.03
1140	602-00020	*REINFORCING STEEL (EPOXY COATED)	100,210.000	100,210.000		
			LB	0.000	0.00	
			0.57000	100,210.000		57,119.70
1140		MATERIAL ALLOWANCE DECK PANEL STEEL		0.000		
			LB	0.000	0.00	
			0.56000	0.000		0.00
1145	606-11030	*BRIDGE RAIL TYPE 10M	642.000	642.000		
			LF	0.000	0.00	
			22.55000	642.000		14,477.10
1150	613-00075	*3/4 INCH ELECTRICAL CONDUIT	375.000	375.000		
			LF	0.000	0.00	
			20.50000	375.000		7,687.50

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 29
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES EB&WB B-23-BA&B-23-BB						
1155	613-00200	*2 INCH ELECTRICAL CONDUIT	352.000	352.000		
			LF	0.000	0.00	
			10.25000	352.000		3,608.00
1160	618-00163	*PRESTRESSED CONCRETE I (BT63)	888.000	888.000		
			LF	0.000	0.00	
			138.38000	888.000		122,881.44
1160		MATERIAL ALLOWANCE BT 63 GIRDERS		0.000		
			LF	0.000	0.00	
			83.11000	0.000		0.00
1165	619-50960	12 INCH PLASTIC PIPE DELETED FM 105	0.000	0.000		
			LF	0.000	0.00	
			23.58000	0.000		0.00
			CAT 0300	CURRENT AMT \$	975,742.28 \$	0.00 \$ 980,679.18
CAT NO0301 STRUCTURES EB&WB B-24-AD&B-24-AI						
1170	202-00400	*REMOVAL OF BRIDGE	2.000	2.000		
			EACH	0.000	0.00	
			35,823.75000	2.000		71,647.50
1175	206-00200	*STRUCTURE BACKFILL (CLASS 2)	678.000	678.000		
			CY	0.000	0.00	
			5.40000	678.000		3,661.20
1180	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,413.000	1,413.000		
			CY	0.000	0.00	
			26.50000	1,413.000		37,444.50
1180		MATERIAL ALLOWANCE		0.000		
			CY	0.000	0.00	
			6.26000	0.000		0.00
1185	403-33741	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	177.170	177.170		
			TON	0.000	0.00	
			47.15000	177.170		8,353.57
1190	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	109.800	109.200		
			CY	0.000	0.00	
			261.38000	109.200		28,542.70

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 30
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURES EB&WB B-24-AD&B-24-AI						
1195	513-00690	*BRIDGE DRAIN (SPECIAL) CMO 16	1.000	1.000		
			EACH	0.000	0.00	
			2,229.38000	1.000		2,229.38
1196	900-00007	ADDED ITEM (EACH)/ MODIFIED INLET TY C CMO 16	1.000	1.000		
			EACH	0.000	0.00	
			5,089.47000	1.000		5,089.47
1200	515-00120	*WATERPROOFING (MEMBRANE)	1,068.000	1,068.000		
			SY	0.000	0.00	
			8.10000	1,068.000		8,650.80
1205	518-01004	*BRIDGE EXPANSION DEVICE (0-4 INCH)	152.000	152.000		
			LF	0.000	0.00	
			123.00000	152.000		18,696.00
1205		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE		0.000		
			LF	0.000	0.00	
			64.00000	0.000		0.00
1205		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE		0.000		
			LF	0.000	0.00	
			64.00000	0.000		0.00
1206	900-00012	ADDED ITEM (FOOT)/ CONSTRUCTION JOINT SEALING CMO 11	118.000	118.000		
			LF	0.000	0.00	
			2.25000	118.000		265.50
1210	601-01040	*CONCRETE CLASS B (BRIDGE)	335.000	335.000		
			CY	0.000	0.00	
			287.00000	335.000		96,145.00
1210		MATERIAL ALLOWANCE NEOPRENE		0.000		
			CY	0.000	0.00	
			9.54000	0.000		0.00
1215	601-03040	*CONCRETE CLASS D (BRIDGE)	434.000	434.000		
			CY	0.000	0.00	
			297.25000	434.000		129,006.50
1215		MATERIAL ALLOWANCE DECK PANEL		0.000		
			CY	0.000	0.00	
			290.00000	0.000		0.00

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 31
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 STRUCTURES EB&WB B-24-AD&B-24-AI							
1216	900-00006	ADDED ITEM (DOLLAR)/ OUT OF SPECIFICATION CONCRETE	-743.130	-743.130			
			DOL	0.000	0.00		
			1.00000	-743.130		-743.13	
1220	601-40200	*CLASS 5 FINISH	4,772.000	4,772.000			
			SF	0.000	0.00		
			0.97000	4,772.000		4,628.84	
1225	602-00000	*REINFORCING STEEL	55,955.000	55,965.000			
			LB	0.000	0.00		
			0.49000	55,965.000		27,422.85	
1230	602-00020	*REINFORCING STEEL (EPOXY COATED)	83,240.000	83,240.000			
			LB	0.000	0.00		
			0.57000	83,240.000		47,446.80	
1230		MATERIAL ALLOWANCE DECK PANEL STEEL		0.000			
			LB	0.000	0.00		
			0.56000	0.000		0.00	
1235	606-11030	*BRIDGE RAIL TYPE 10M	538.000	538.000			
			LF	0.000	0.00		
			22.55000	538.000		12,131.90	
1240	613-00200	*2 INCH ELECTRICAL CONDUIT	247.000	247.000			
			LF	0.000	0.00		
			10.25000	247.000		2,531.75	
1245	618-00142	*PRESTRESSED CONCRETE I (BT42)	868.000	868.000			
			LF	0.000	0.00		
			106.60000	868.000		92,528.80	
1245		MATERIAL ALLOWANCE GIRDERS		0.000			
			LF	0.000	0.00		
			80.82000	0.000		0.00	
1250	619-50960	12 INCH PLASTIC PIPE DELETED FM 105	0.000	0.000			
			LF	0.000	0.00		
			23.58000	0.000		0.00	
			CAT 0301	CURRENT AMT \$	595,831.85 \$	0.00 \$	595,679.93

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 32
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURES EB&WB B-24-AU&B-24-AV						
1255	202-00400	*REMOVAL OF BRIDGE	2.000	2.000		
			EACH	0.000	0.00	
			35,823.75000	2.000		71,647.50
1260	206-00200	*STRUCTURE BACKFILL (CLASS 2)	328.000	328.000		
			CY	0.000	0.00	
			5.40000	328.000		1,771.20
1265	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,327.000	1,327.000		
			CY	0.000	0.00	
			26.50000	1,327.000		35,165.50
1265		MATERIAL ALLOWANCE		0.000		
			CY	0.000	0.00	
			6.26000	0.000		0.00
1270	403-33741	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	176.020	176.020		
			TON	0.000	0.00	
			47.15000	176.020		8,299.34
1275	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	116.100	115.000		
			CY	0.000	0.00	
			261.38000	115.000		30,058.70
1280	513-00690	*BRIDGE DRAIN (SPECIAL)	2.000	2.000		
			EACH	0.000	0.00	
			2,229.38000	2.000		4,458.76
1281	900-00007	ADDED ITEM (EACH)/ MODIFIED INLET TY C CMO 16	2.000	2.000		
			EACH	0.000	0.00	
			5,089.47000	2.000		10,178.94
1285	515-00120	*WATERPROOFING (MEMBRANE)	1,068.000	1,068.000		
			SY	0.000	0.00	
			8.10000	1,068.000		8,650.80
1290	518-01004	*BRIDGE EXPANSION DEVICE (0-4 INCH)	152.000	152.000		
			LF	0.000	0.00	
			123.00000	152.000		18,696.00
1290		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE		0.000		
			LF	0.000	0.00	
			64.00000	0.000		0.00

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0022

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURES EB&WB B-24-AU&B-24-AV						
1290		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			64.00000	0.000		0.00
1291	900-00012	ADDED ITEM (FOOT)/ CONSTRUCTION JOINT SEALING CMO 11	118.000	118.000		
			LF	0.000	0.00	
			2.25000	118.000		265.50
1295	601-01040	*CONCRETE CLASS B (BRIDGE)	251.000	251.000		
			CY	0.000	0.00	
			287.00000	251.000		72,037.00
1295		MATERIAL ALLOWANCE NEOPRENE		0.000		
			CY	0.000	0.00	
			9.54000	0.000		0.00
1300	601-03040	*CONCRETE CLASS D (BRIDGE)	434.000	434.000		
			CY	0.000	0.00	
			297.25000	434.000		129,006.50
1300		MATERIAL ALLOWANCE DECK PANELS		0.000		
			CY	0.000	0.00	
			290.00000	0.000		0.00
1300		MATERIAL ALLOWANCE		0.000		
			CY	0.000	0.00	
			290.00000	0.000		0.00
1305	601-40200	*CLASS 5 FINISH	4,886.000	4,886.000		
			SF	0.000	0.00	
			0.97000	4,886.000		4,739.42
1310	602-00000	*REINFORCING STEEL	52,010.000	52,010.000		
			LB	0.000	0.00	
			0.49000	52,010.000		25,484.90
1315	602-00020	*REINFORCING STEEL (EPOXY COATED)	82,370.000	82,370.000		
			LB	0.000	0.00	
			0.57000	82,370.000		46,950.90
1315		MATERIAL ALLOWANCE DECK PANEL STEEL		0.000		
			LB	0.000	0.00	
			0.56000	0.000		0.00

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0022

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURES EB&WB B-24-AU&B-24-AV						
1315		MATERIAL ALLOWANCE		0.000		
			LB	0.000	0.00	
				0.56000	0.000	0.00
1320	606-11030	*BRIDGE RAIL TYPE 10M	538.000	538.000		
			LF	0.000	0.00	
				22.55000	538.000	12,131.90
1325	613-00200	*2 INCH ELECTRICAL CONDUIT	240.000	240.000		
			LF	0.000	0.00	
				10.25000	240.000	2,460.00
1330	618-00142	*PRESTRESSED CONCRETE I (BT42)	868.000	868.000		
			LF	0.000	0.00	
				106.60000	868.000	92,528.80
1330		MATERIAL ALLOWANCE GIRDERS		0.000		
			LF	0.000	0.00	
				80.82000	0.000	0.00
1330		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
				72.88000	0.000	0.00
1335	619-50960	12 INCH PLASTIC PIPE DELETED FM 105	0.000	0.000		
			LF	0.000	0.00	
				23.58000	0.000	0.00
			CAT 0302	CURRENT AMT \$	574,819.18 \$	0.00 \$ 574,531.66
CAT NO0303 STRUCTURES EB&WB B-24-AW&B-24-AX						
1340	202-00400	*REMOVAL OF BRIDGE	2.000	2.000		
			EACH	0.000	0.00	
				35,823.75000	2.000	71,647.50
1345	206-00200	*STRUCTURE BACKFILL (CLASS 2)	360.000	360.000		
			CY	0.000	0.00	
				5.40000	360.000	1,944.00
1350	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,415.000	1,415.000		
			CY	0.000	0.00	
				26.50000	1,415.000	37,497.50

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0022

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STRUCTURES EB&WB B-24-AW&B-24-AX						
1350		MATERIAL ALLOWANCE		0.000		
			CY	0.000	0.00	
			6.26000	0.000		0.00
1355	403-33741	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	181.890	181.890		
			TON	0.000	0.00	
			47.15000	181.890		8,576.11
1360	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	116.100	115.200		
			CY	0.000	0.00	
			261.38000	115.200		30,110.98
1365	513-00690	*BRIDGE DRAIN (SPECIAL) CMO 6	1.000	1.000		
			EACH	0.000	0.00	
			2,229.38000	1.000		2,229.38
1366	900-00007	ADDED ITEM (EACH)/ MODIFIED INLET TY C CMO 16	1.000	1.000		
			EACH	0.000	0.00	
			5,089.47000	1.000		5,089.47
1370	515-00120	*WATERPROOFING (MEMBRANE)	1,068.000	1,068.000		
			SY	0.000	0.00	
			8.10000	1,068.000		8,650.80
1375	518-01004	*BRIDGE EXPANSION DEVICE (0-4 INCH)	152.000	152.000		
			LF	0.000	0.00	
			123.00000	152.000		18,696.00
1375		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE		0.000		
			LF	0.000	0.00	
			64.00000	0.000		0.00
1375		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE		0.000		
			LF	0.000	0.00	
			64.00000	0.000		0.00
1376	900-00012	ADDED ITEM (FOOT)/ CONSTRUCTION JOINT SEALING CMO 11	118.000	118.000		
			LF	0.000	0.00	
			2.25000	118.000		265.50
1380	601-01040	*CONCRETE CLASS B (BRIDGE)	260.000	261.200		
			CY	0.000	0.00	
			287.00000	261.200		74,964.40

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0022

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STRUCTURES EB&WB B-24-AW&B-24-AX						
1380		MATERIAL ALLOWANCE NEOPRENE		0.000		
			CY	0.000	0.00	
			9.54000	0.000		0.00
1385	601-03040	*CONCRETE CLASS D (BRIDGE)	434.000	434.000		
			CY	0.000	0.00	
			297.25000	434.000		129,006.50
1385		MATERIAL ALLOWANCE DECK PANELS		0.000		
			CY	0.000	0.00	
			290.00000	0.000		0.00
1385		MATERIAL ALLOWANCE		0.000		
			CY	0.000	0.00	
			290.00000	0.000		0.00
1386	900-00006	ADDED ITEM (DOLLAR)/	-1,961.860	-1,961.860		
			DOL	0.000	0.00	
			1.00000	-1,961.860		-1,961.86
1390	601-40200	*CLASS 5 FINISH	5,019.000	5,019.000		
			SF	0.000	0.00	
			0.97000	5,019.000		4,868.43
1395	602-00000	*REINFORCING STEEL	52,455.000	52,455.000		
			LB	0.000	0.00	
			0.49000	52,455.000		25,702.95
1400	602-00020	*REINFORCING STEEL (EPOXY COATED)	79,680.000	79,680.000		
			LB	0.000	0.00	
			0.57000	79,680.000		45,417.60
1400		MATERIAL ALLOWANCE DECK PANEL STEEL		0.000		
			LB	0.000	0.00	
			0.56000	0.000		0.00
1400		MATERIAL ALLOWANCE		0.000		
			LB	0.000	0.00	
			0.56000	0.000		0.00
1405	606-11030	*BRIDGE RAIL TYPE 10M	538.000	538.000		
			LF	0.000	0.00	
			22.55000	538.000		12,131.90

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 37
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STRUCTURES EB&WB B-24-AW&B-24-AX						
1410	613-00200	*2 INCH ELECTRICAL CONDUIT	240.000	240.000		
			LF	0.000	0.00	
			10.25000	240.000		2,460.00
1415	618-00142	*PRESTRESSED CONCRETE I (BT42)	868.000	868.000		
			LF	0.000	0.00	
			106.60000	868.000		92,528.80
1415		MATERIAL ALLOWANCE GIRDERS		0.000		
			LF	0.000	0.00	
			80.82000	0.000		0.00
1415		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			72.88000	0.000		0.00
1420	619-50960	12 INCH PLASTIC PIPE DELETED FM 105	0.000	0.000		
			LF	0.000	0.00	
			23.58000	0.000		0.00
			CAT 0303	CURRENT AMT \$	569,716.80 \$	0.00 \$
CAT NO0304 STRUCTURES EB&WB B-24-AY&B-24-AZ						
1425	202-00400	*REMOVAL OF BRIDGE	2.000	2.000		
			EACH	0.000	0.00	
			35,823.75000	2.000		71,647.50
1430	206-00200	*STRUCTURE BACKFILL (CLASS 2)	339.000	339.000		
			CY	0.000	0.00	
			5.40000	339.000		1,830.60
1435	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,367.000	1,367.000		
			CY	0.000	0.00	
			26.50000	1,367.000		36,225.50
1435		MATERIAL ALLOWANCE		0.000		
			CY	0.000	0.00	
			6.26000	0.000		0.00
1440	403-33741	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	176.900	176.900		
			TON	0.000	0.00	
			47.15000	176.900		8,340.83

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 38
 ESTIMATE RUN 12/24/2002
 11:47:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STRUCTURES EB&WB B-24-AY&B-24-AZ						
1445	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	118.300	115.000		
			CY	0.000	0.00	
			261.38000	115.000		30,058.70
1450	513-00690	*BRIDGE DRAIN (SPECIAL) CMO 16	1.000	1.000		
			EACH	0.000	0.00	
			2,229.38000	1.000		2,229.38
1451	900-00007	ADDED ITEM (EACH)/ MODIFIED INLET TY C CMO 16	1.000	1.000		
			EACH	0.000	0.00	
			5,089.47000	1.000		5,089.47
1455	515-00120	*WATERPROOFING (MEMBRANE)	1,068.000	1,068.000		
			SY	0.000	0.00	
			8.10000	1,068.000		8,650.80
1460	518-01004	*BRIDGE EXPANSION DEVICE (0-4 INCH)	152.000	152.000		
			LF	0.000	0.00	
			123.00000	152.000		18,696.00
1460		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE		0.000		
			LF	0.000	0.00	
			64.00000	0.000		0.00
1460		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE		0.000		
			LF	0.000	0.00	
			64.00000	0.000		0.00
1461	900-00012	ADDED ITEM (FOOT)/ CONSTRUCTION JOINT SEALING CMO 11	118.000	118.000		
			LF	0.000	0.00	
			2.25000	118.000		265.50
1465	601-01040	*CONCRETE CLASS B (BRIDGE)	254.000	254.000		
			CY	0.000	0.00	
			287.00000	254.000		72,898.00
1465		MATERIAL ALLOWANCE NEOPRENE		0.000		
			CY	0.000	0.00	
			9.54000	0.000		0.00
1470	601-03040	*CONCRETE CLASS D (BRIDGE)	434.000	434.000		
			CY	0.000	0.00	
			297.25000	434.000		129,006.50

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0022

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STRUCTURES EB&WB B-24-AY&B-24-AZ						
1470		MATERIAL ALLOWANCE DECK PANELS		0.000		
			CY	0.000	0.00	
			290.00000	0.000		0.00
1470		MATERIAL ALLOWANCE		0.000		
			CY	0.000	0.00	
			290.00000	0.000		0.00
1475	601-40200	*CLASS 5 FINISH	4,886.000	4,886.000		
			SF	0.000	0.00	
			0.97000	4,886.000		4,739.42
1480	602-00000	*REINFORCING STEEL	52,230.000	52,230.000		
			LB	0.000	0.00	
			0.49000	52,230.000		25,592.70
1485	602-00020	*REINFORCING STEEL (EPOXY COATED)	79,890.000	79,890.000		
			LB	0.000	0.00	
			0.57000	79,890.000		45,537.30
1485		MATERIAL ALLOWANCE DECK PANEL STEEL		0.000		
			LB	0.000	0.00	
			0.56000	0.000		0.00
1485		MATERIAL ALLOWANCE		0.000		
			LB	0.000	0.00	
			0.56000	0.000		0.00
1490	606-11030	*BRIDGE RAIL TYPE 10M	538.000	538.000		
			LF	0.000	0.00	
			22.55000	538.000		12,131.90
1495	613-00200	*2 INCH ELECTRICAL CONDUIT	240.000	240.000		
			LF	0.000	0.00	
			10.25000	240.000		2,460.00
1500	618-00142	*PRESTRESSED CONCRETE I (BT42)	868.000	868.000		
			LF	0.000	0.00	
			106.60000	868.000		92,528.80
1500		MATERIAL ALLOWANCE GIRDERS		0.000		
			LF	0.000	0.00	
			80.82000	0.000		0.00

CONTID: C12644
 PCN: 12644-BID
 PROJECT: IM 0762-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0022

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STRUCTURES EB&WB B-24-AY&B-24-AZ						
1500		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			72.88000	0.000		0.00
1505	619-50960	12 INCH PLASTIC PIPE DELETED FM 105	0.000	0.000		
			LF	0.000	0.00	
			23.58000	0.000		0.00
			CAT 0304	CURRENT AMT \$	568,791.46 \$	0.00 \$ 567,928.91
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1510	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			18,000.00000	1.000		18,000.00
1515	620-00011	FIELD LABORATORY (CLASS 1) DELETED MCR	0.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
1516	620-00012	FIELD LAB (CL 2) REPLACING FIELD LAB MCR 4	1.000	1.000		
			EACH	0.000	0.00	
			13,200.00000	1.000		13,200.00
1520	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
1525	700-70035	F/A LONG DISTANCE TELEPHONE SERVICE DELETED FM 105	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0400	CURRENT AMT \$	33,200.00 \$	0.00 \$ 33,200.00
PROJECT TOTAL			CURRENT AMT	\$22,085,505.67 \$	132,024.79	\$21,924,442.84