

ESTIMATE SUMMARY

CONTID: C12711

ESTIMATE NO: 0002 PROG

SPEC YR: 1998

PCN: 12711-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 0.0 DAYS TIME ALLOW: 200 WORK DAYS

ESCALANTE EAST

PERCENT TIME: 0.00 ORIG TIME ALLOW: 200 WORK DAYS

PROJECT NO: NH 0501-041
ESCALANTE EAST

NAME OF ROAD: 50

PROJECT COUNTIES: DELTA

CONTRACTOR:

ELAM CONSTRUCTION INCORPORATED
556 STRUTHERS AVENUE

PAY PERIOD ENDING	01/25/2004	DATE TIME STARTED	12/19/2003
DATE LET	11/06/2003	DATE WORK BEGAN	12/19/2003
DATE AWARDED	11/10/2003	DATE TIME STOPPED	01/04/2005
DATE CONTRACT EXECUTED	11/26/2003	DATE ACCEPTED	01/04/2005
DATE NOTICE TO PROCEED	12/19/2003		

GRAND JUNCTION CO 81501 970-242-5370

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 9,228,495.20 PARTICIPATING	\$ 84,917.50	\$ 56,917.50
AWARD PROJECT AMT:	\$ 9,449,707.65 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	0.92% TOTAL EARNINGS	84,917.50	56,917.50
FUNDS AVAILABLE:	\$ 9,143,577.70 STOCKPILED MATERIALS	198,300.94	0.00
	GROSS EARNINGS	283,218.44	56,917.50
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-420.00	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	282,798.44	56,917.50
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	282,798.44	56,917.50
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 56,917.50

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2
 ESTIMATE RUN 01/26/2004
 14:25:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY BID ITEMS						
0005	201-00000	*CLEARING AND GRUBBING	1.000	0.000		
			L S	0.700	23,100.00	
			33,000.00000	0.700		23,100.00
0010	202-00001	*REMOVAL OF STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0015	202-00015	*REMOVAL OF HEADWALL	3.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0020	202-00035	*REMOVAL OF PIPE	197.200	0.000		
			M	0.000	0.00	
			83.00000	0.000		0.00
0025	202-00037	*REMOVAL OF END SECTION	20.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0030	202-00070	REMOVAL OF BARRICADE	1.000	0.000		
			EACH	0.000	0.00	
			11.00000	0.000		0.00
0035	202-00090	*REMOVAL OF DELINEATOR	240.000	0.000		
			EACH	0.000	0.00	
			3.00000	0.000		0.00
0040	202-00220	*REMOVAL OF ASPHALT MAT	51,775.460	0.000		
			M2	0.000	0.00	
			1.10000	0.000		0.00
0045	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	52,259.750	0.000		
			M2	0.000	0.00	
			1.00000	0.000		0.00
0050	202-00250	*REMOVAL OF PAVEMENT MARKING	1,704.640	0.000		
			M2	0.000	0.00	
			14.00000	0.000		0.00
0055	202-00810	*REMOVAL OF GROUND SIGN	50.000	0.000		
			EACH	12.000	1,080.00	
			90.00000	12.000		1,080.00

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 01/26/2004
 14:25:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0060	202-01000	*REMOVAL OF FENCE	104.800	0.000		
			M	0.000	0.00	
			1.10000	0.000		0.00
0065	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	567.000	0.000		
			M	0.000	0.00	
			7.20000	0.000		0.00
0070	202-01300	*REMOVAL OF END ANCHORAGE	10.000	0.000		
			EACH	0.000	0.00	
			170.00000	0.000		0.00
0075	202-04001	*PLUG CULVERT	1.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0080	202-04002	*CLEAN CULVERT	1.000	0.000		
			EACH	0.000	0.00	
			4,300.00000	0.000		0.00
0085	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	299,537.300	0.000		
			M3	0.000	0.00	
			4.75000	0.000		0.00
0090	203-00100	*MUCK EXCAVATION	0.000	0.000		
			M3	0.000	0.00	
			10.00000	0.000		0.00
0095	203-01500	*BLADING	21.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0100	203-01550	*DOZING	20.500	0.000		
			HOURL	0.000	0.00	
			110.00000	0.000		0.00
0105	206-00000	*STRUCTURE EXCAVATION	5,724.560	0.000		
			M3	0.000	0.00	
			12.00000	0.000		0.00
0110	206-00100	*STRUCTURE BACKFILL (CLASS 1)	362.010	0.000		
			M3	0.000	0.00	
			55.00000	0.000		0.00

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 01/26/2004
 14:25:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0115	208-00006	*EROSION LOG (SPECIAL)	1,173.320	0.000		
			M	0.000	0.00	
			17.00000	0.000		0.00
0120	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.000		
			L S	0.000	0.00	
			11,000.00000	0.000		0.00
0125	209-00600	DUST PALLIATIVE (MAGNESIUM CHLORIDE)	0.000	0.000		
			L	0.000	0.00	
			0.20000	0.000		0.00
0130	210-00060	RESET MARKER	1.000	0.000		
			EACH	0.000	0.00	
			3,800.00000	0.000		0.00
0135	210-00810	*RESET GROUND SIGN	5.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00
0140	210-01130	*RESET GUARDRAIL TYPE 3	1,463.000	0.000		
			M	0.000	0.00	
			25.00000	0.000		0.00
0145	212-00006	*SEEDING (NATIVE)	44.250	0.000		
			HA	0.000	0.00	
			435.00000	0.000		0.00
0150	213-00004	*MULCHING (WEED FREE STRAW)	44.250	0.000		
			HA	0.000	0.00	
			1,100.00000	0.000		0.00
0155	213-00061	*MULCH TACKIFIER	4,990.000	0.000		
			KG	0.000	0.00	
			3.60000	0.000		0.00
0160	304-01005	*AGGREGATE BASE COURSE (CLASS 1)	73,887.000	0.000		
			M3	0.000	0.00	
			16.50000	0.000		0.00
0160		MATERIAL ALLOWANCE AGGR BASE COURSE (CLASS 1)		0.000		
			M3	0.000	0.00	
			7.37000	0.000		0.00

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0160		MATERIAL ALLOWANCE AGGR BASE COURSE (CLASS 1)		0.000		
			M3	0.000	0.00	
			7.37000	0.000		0.00
0160		MATERIAL ALLOWANCE ABC CL I		0.000		
			M3	0.000	0.00	
			7.37000	0.000		0.00
0165	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	18,798.000	0.000		
			M3	0.000	0.00	
			20.00000	0.000		0.00
0165		MATERIAL ALLOWANCE AGG BASE CL 6		18,743.000		
			M3	0.000	0.00	
			10.58000	18,743.000		198,300.94
0170	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	323.480	0.000		
			T	0.000	0.00	
			90.00000	0.000		0.00
0175	403-09110	*STONE MASTIC ASPHALT	30,796.440	0.000		
			T	0.000	0.00	
			28.00000	0.000		0.00
0175		MATERIAL ALLOWANCE AGGREGATES SMA		0.000		
			T	0.000	0.00	
			11.50000	0.000		0.00
0180	403-34801	*HOT BITUMINOUS PAVEMENT (GRADING SX) (100)	49,049.420	0.000		
			T	0.000	0.00	
			20.00000	0.000		0.00
0180		MATERIAL ALLOWANCE HBP AGGREGATES SX 100		0.000		
			T	0.000	0.00	
			7.50000	0.000		0.00
0185	411-03342	ASPHALT CEMENT PERFORMANCE GRADE (PG 64-28)	2,979.610	0.000		
			T	0.000	0.00	
			278.00000	0.000		0.00
0190	411-03345	ASPHALT CEMENT PERFORMANCE GRADE (PG 76-28)	2,143.420	0.000		
			T	0.000	0.00	
			283.00000	0.000		0.00

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 01/26/2004
 14:25:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0195	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	30,503.600	0.000		
		L		0.000	0.00	
			0.25000	0.000		0.00
0200	411-10300	EMULSIFIED ASPHALT (PRIME COAT)	98,942.219	0.000		
		L		0.000	0.00	
			0.35000	0.000		0.00
0205	420-00130	*GEOTEXTILE (SEPARATOR) (CLASS A)	7,679.800	0.000		
		M2		0.000	0.00	
			1.70000	0.000		0.00
0210	506-00030	*GROUTED RIPRAP	0.000	0.000		
		M3		0.000	0.00	
			130.00000	0.000		0.00
0215	506-00209	*RIPRAP (225 MM)	0.000	0.000		
		M3		0.000	0.00	
			87.00000	0.000		0.00
0220	506-00218	*RIPRAP (450 MM)	0.000	0.000		
		M3		0.000	0.00	
			84.00000	0.000		0.00
0225	601-01000	*CONCRETE CLASS B	45.070	0.000		
		M3		0.000	0.00	
			620.00000	0.000		0.00
0230	602-00000	*REINFORCING STEEL	1,625.630	0.000		
		KG		0.000	0.00	
			1.50000	0.000		0.00
0235	603-01180	*450 MM REINFORCED CONCRETE PIPE	17.100	0.000		
		M		0.000	0.00	
			220.00000	0.000		0.00
0240	603-01240	*600 MM REINFORCED CONCRETE PIPE	725.200	0.000		
		M		0.000	0.00	
			220.00000	0.000		0.00
0245	603-01300	*750 MM REINFORCED CONCRETE PIPE	0.000	0.000		
		M		0.000	0.00	
			360.00000	0.000		0.00

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 01/26/2004
 14:25:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0250	603-01360	*900 MM REINFORCED CONCRETE PIPE	200.730	0.000		
			M	0.000	0.00	
			300.00000	0.000		0.00
0255	603-01420	*1050 MM REINFORCED CONCRETE PIPE	59.300	0.000		
			M	0.000	0.00	
			390.00000	0.000		0.00
0260	603-01480	*1200 MM REINFORCED CONCRETE PIPE	22.800	0.000		
			M	0.000	0.00	
			440.00000	0.000		0.00
0265	603-01600	*1500 MM REINFORCED CONCRETE PIPE	34.500	0.000		
			M	0.000	0.00	
			560.00000	0.000		0.00
0270	603-01720	*1800 MM REINFORCED CONCRETE PIPE	41.500	0.000		
			M	0.000	0.00	
			890.00000	0.000		0.00
0275	603-01840	*2100 MM REINFORCED CONCRETE PIPE	34.200	0.000		
			M	0.000	0.00	
			1,300.00000	0.000		0.00
0280	603-05018	*450 MM REINFORCED CONCRETE END SECTION	4.000	0.000		
			EACH	0.000	0.00	
			590.00000	0.000		0.00
0285	603-05024	*600 MM REINFORCED CONCRETE END SECTION	24.000	0.000		
			EACH	0.000	0.00	
			780.00000	0.000		0.00
0290	603-05030	*750 MM REINFORCED CONCRETE END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0295	603-05036	*900 MM REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0300	603-05048	*1200 MM REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8
 ESTIMATE RUN 01/26/2004
 14:25:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0305	603-33036	*900 MM PIPE SAFETY END TREATMENT	6.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0310	603-33042	*1050 MM PIPE SAFETY END TREATMENT	2.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0315	603-70806	*2400X1800 MM CONCRETE BOX CULVERT (PRECAST)	97.920	0.000		
			M	0.000	0.00	
			1,500.00000	0.000		0.00
0320	604-00305	*INLET TYPE C (2 M)	10.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0325	604-31020	*MANHOLE BOX BASE (6 M)	0.000	0.000		
			EACH	0.000	0.00	
			19,000.00000	0.000		0.00
0330	606-00301	*GUARDRAIL TYPE 3 (1905 MM POST SPACING)	381.000	0.000		
			M	0.000	0.00	
			57.00000	0.000		0.00
0330		MATERIAL ALLOWANCE GUARDRAIL TY 3 (1905MM)		0.000		
			M	0.000	0.00	
			38.41000	0.000		0.00
0335	606-01340	*END ANCHORAGE TYPE 3D	5.000	0.000		
			EACH	0.000	0.00	
			475.00000	0.000		0.00
0335		MATERIAL ALLOWANCE END ANCHOR 3D		0.000		
			EACH	0.000	0.00	
			342.50000	0.000		0.00
0340	606-02005	*END ANCHORAGE (FLARED)	9.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0340		MATERIAL ALLOWANCE END ANCHOR (FLARED)		0.000		
			EACH	0.000	0.00	
			885.00000	0.000		0.00

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9
 ESTIMATE RUN 01/26/2004
 14:25:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0345	607-00000	*LINE POST	0.000	0.000		
			EACH	0.000	0.00	
			170.00000	0.000		0.00
0350	607-00005	*END POST	7.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0355	607-00010	*CORNER AND LINE BRACE POST	2.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00
0360	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	293.600	0.000		
			M	0.000	0.00	
			6.00000	0.000		0.00
0365	612-00001	*DELINEATOR (TYPE I)	432.000	0.000		
			EACH	0.000	0.00	
			13.00000	0.000		0.00
0370	612-00002	*DELINEATOR (TYPE II)	237.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0375	612-00003	*DELINEATOR (TYPE III)	0.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0380	614-00011	*SIGN PANEL (CLASS I)	16.170	0.000		
			M2	0.000	0.00	
			280.00000	0.000		0.00
0385	614-00012	*SIGN PANEL (CLASS II)	35.610	0.000		
			M2	0.000	0.00	
			340.00000	0.000		0.00
0390	614-00013	*SIGN PANEL (CLASS III)	12.420	0.000		
			M2	0.000	0.00	
			430.00000	0.000		0.00
0395	614-01502	*STEEL SIGN SUPPORT (50-MM ROUND) (POST AND SOCKET)	132.900	0.000		
			M	0.000	0.00	
			40.00000	0.000		0.00

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10
 ESTIMATE RUN 01/26/2004
 14:25:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0400	614-01582	*STEEL SIGN SUPPORT (65-MM ROUND)(POST AND SLIPBASE)	122.400	0.000		
			M	0.000	0.00	
			60.00000	0.000		0.00
0405	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.140	21,560.00	
			154,000.00000	0.140		21,560.00
0410	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	8.500	0.000		
			HOURLY	0.000	0.00	
			126.00000	0.000		0.00
0415	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			575,000.00000	0.000		0.00
0420	627-00001	*PAVEMENT MARKING PAINT	3,494.400	0.000		
			L	0.000	0.00	
			11.30000	0.000		0.00
0425	627-00005	*EPOXY PAVEMENT MARKING	2,268.000	0.000		
			L	0.000	0.00	
			17.00000	0.000		0.00
0430	629-01021	*SURVEY MONUMENT (TYPE 2A)	12.000	0.000		
			EACH	0.000	0.00	
			480.00000	0.000		0.00
0435	630-00000	*FLAGGING	11,027.500	0.000		
			HOURLY	11.000	220.00	
			20.00000	11.000		220.00
0440	630-00007	*TRAFFIC CONTROL INSPECTION	150.000	0.000		
			DAY	19.000	2,090.00	
			110.00000	19.000		2,090.00
0445	630-00012	*TRAFFIC CONTROL MANAGEMENT	191.000	0.000		
			DAY	6.000	2,640.00	
			440.00000	6.000		2,640.00
0450	630-80001	*FLASHING BEACON (PORTABLE)	4.000	0.000		
			EACH	0.000	0.00	
			165.00000	0.000		0.00

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11
 ESTIMATE RUN 01/26/2004
 14:25:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0455	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	10.000	0.000		
			EACH	1.500	330.00	
			220.00000	1.500		330.00
0460	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	40.000	0.000		
			EACH	4.500	247.50	
			55.00000	4.500		247.50
0465	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	166.000	0.000		
			EACH	19.500	1,287.00	
			66.00000	19.500		1,287.00
0470	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	21.000	0.000		
			EACH	5.000	385.00	
			77.00000	5.000		385.00
0475	630-80357	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (B TYPE)	5.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0480	630-80359	*PORTABLE MESSAGE SIGN PANEL	221.000	0.000		
			DAY	28.000	3,696.00	
			132.00000	28.000		3,696.00
0485	630-80360	*DRUM CHANNELIZING DEVICE	668.000	0.000		
			EACH	3.000	117.00	
			39.00000	3.000		117.00
0490	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	28.000	0.000		
			EACH	0.000	0.00	
			44.00000	0.000		0.00
0495	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	33.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0500	630-80370	*CONCRETE BARRIER (TEMPORARY)	533.000	0.000		
			M	0.000	0.00	
			90.00000	0.000		0.00
0505	630-80380	*TRAFFIC CONE	350.000	0.000		
			EACH	10.000	165.00	
			16.50000	10.000		165.00

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12
 ESTIMATE RUN 01/26/2004
 14:25:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0510	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	2.500	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0515	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0520	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0525	700-70021	F/A OJT	1,336.500	0.000		
			HOOR	0.000	0.00	
			1.00000	0.000		0.00
0530	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0535	700-70025	F/A QUALITY INCENTIVE PAYMENT	115,523.600	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0540	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0615	607-11525	FENCE (PLASTIC)	411.000	0.000		
			M	0.000	0.00	
			6.00000	0.000		0.00
0620	506-00010	RIPRAP (SPECIAL) CO 003	893.100	0.000		
			M3	0.000	0.00	
			55.00000	0.000		0.00
0625	206-00065	STR BKFL (FLOW-FILL) CO 004, MCR, LINE 3, FLOW-FILL	58.850	0.000		
			M3	0.000	0.00	
			79.00000	0.000		0.00
0630	617-00012	300 MM CULVERT PIPE CO 005 TEMP CULVERT	79.300	0.000		
			M	0.000	0.00	
			182.00000	0.000		0.00

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13
 ESTIMATE RUN 01/26/2004
 14:25:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0635	900-00006	ADDED ITEM (DOLLAR)/ PRICE ADJUSTMENT ABC CL I	-3,427.200	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 8,978,408.76 \$	56,917.50 \$	255,218.44
CAT NO0300 I-04-L STRUCTURE BID ITEMS						
0550	202-00495	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	0.000		
		L S		0.000	0.00	
			1,900.00000	0.000		0.00
0555	202-04002	*CLEAN CULVERT	1.000	0.000		
		EACH		0.000	0.00	
			4,300.00000	0.000		0.00
0560	206-00000	*STRUCTURE EXCAVATION	851.200	0.000		
		M3		0.000	0.00	
			12.00000	0.000		0.00
0565	206-00100	*STRUCTURE BACKFILL (CLASS 1)	171.000	0.000		
		M3		0.000	0.00	
			55.00000	0.000		0.00
0570	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	55.000	0.000		
		M3		0.000	0.00	
			20.00000	0.000		0.00
0575	420-00110	*GEOTEXTILE (DRAINAGE) (CLASS A)	1,243.700	0.000		
		M2		0.000	0.00	
			5.00000	0.000		0.00
0580	506-00224	*RIPRAP (600 MM)	228.200	0.000		
		M3		0.000	0.00	
			78.00000	0.000		0.00
0585	601-01000	*CONCRETE CLASS B	47.220	0.000		
		M3		0.000	0.00	
			620.00000	0.000		0.00
0590	601-03030	*CONCRETE CLASS D (BOX CULVERT)	172.420	0.000		
		M3		0.000	0.00	
			630.00000	0.000		0.00

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 14
 ESTIMATE RUN 01/26/2004
 14:25:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 I-04-L STRUCTURE BID ITEMS						
0595	602-00000	*REINFORCING STEEL	20,165.290	0.000		
			KG	0.000	0.00	
			1.50000	0.000		0.00
			CAT 0300	CURRENT AMT \$	219,086.44 \$	0.00 \$ 0.00
CAT NO0400 CONSTRUCTION ENGINEERING						
0600	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			13,000.00000	1.000		13,000.00
0605	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.800		
			EACH	0.000	0.00	
			15,000.00000	0.800		12,000.00
0610	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
			CAT 0400	CURRENT AMT \$	31,000.00 \$	0.00 \$ 28,000.00
PROJECT TOTAL			CURRENT AMT \$	9,228,495.20 \$	56,917.50 \$	283,218.44