

ESTIMATE SUMMARY

16:11:05

CONTID: C12711

ESTIMATE NO: 0015 PROG

SPEC YR: 1998

PCN: 12711-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 188.0 DAYS

TIME ALLOW:

200 WORK DAYS

ESCALANTE EAST

PERCENT TIME: 94.00

ORIG TIME ALLOW:

200 WORK DAYS

PROJECT NO: NH 0501-041
 ESCALANTE EAST
 NAME OF ROAD: 50
 PROJECT COUNTIES: DELTA

CONTRACTOR:

ELAM CONSTRUCTION INCORPORATED
 1225 SO. 7TH. STREET

PAY PERIOD ENDING	06/16/2005	DATE TIME STARTED	12/19/2003
DATE LET	11/06/2003	DATE WORK BEGAN	12/19/2003
DATE AWARDED	11/10/2003	DATE TIME STOPPED	01/04/2005
DATE CONTRACT EXECUTED	11/26/2003	DATE ACCEPTED	01/04/2005
DATE NOTICE TO PROCEED	12/19/2003		

GRAND JUNCTION CO 81501 970-242-5370

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 9,660,915.64 PARTICIPATING	\$ 9,231,475.72	\$ 0.00
AWARD PROJECT AMT:	\$ 9,449,707.65 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	95.55% TOTAL EARNINGS	9,231,475.72	0.00
FUNDS AVAILABLE:	\$ 429,439.92 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	9,231,475.72	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-10,005.49	16,037.30
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	9,221,470.23	16,037.30
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	9,221,470.23	16,037.30
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 16,037.30

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

ESTIMATE RUN 06/16/2005

16:11:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY BID ITEMS						
0005	201-00000	*CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			33,000.00000	1.000		33,000.00
0010	202-00001	*REMOVAL OF STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,100.00000	1.000		1,100.00
0015	202-00015	*REMOVAL OF HEADWALL	3.000	3.000		
			EACH	0.000	0.00	
			1,700.00000	3.000		5,100.00
0020	202-00035	*REMOVAL OF PIPE	197.200	197.200		
			M	0.000	0.00	
			83.00000	197.200		16,367.60
0025	202-00037	*REMOVAL OF END SECTION	20.000	20.000		
			EACH	0.000	0.00	
			220.00000	20.000		4,400.00
0030	202-00070	REMOVAL OF BARRICADE	1.000	1.000		
			EACH	0.000	0.00	
			11.00000	1.000		11.00
0035	202-00090	*REMOVAL OF DELINEATOR	240.000	240.000		
			EACH	0.000	0.00	
			3.00000	240.000		720.00
0040	202-00220	*REMOVAL OF ASPHALT MAT	52,008.590	52,008.590		
			M2	0.000	0.00	
			1.10000	52,008.590		57,209.45
0045	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	52,259.750	52,259.750		
			M2	0.000	0.00	
			1.00000	52,259.750		52,259.75
0050	202-00250	*REMOVAL OF PAVEMENT MARKING	1,704.640	1,704.640		
			M2	0.000	0.00	
			14.00000	1,704.640		23,864.96
0055	202-00810	*REMOVAL OF GROUND SIGN	50.000	50.000		
			EACH	0.000	0.00	
			90.00000	50.000		4,500.00

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 3
 ESTIMATE RUN 06/16/2005
 16:11:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0060	202-01000	*REMOVAL OF FENCE	104.800	104.800		
			M	0.000	0.00	
			1.10000	104.800		115.28
0065	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	567.000	567.000		
			M	0.000	0.00	
			7.20000	567.000		4,082.40
0070	202-01300	*REMOVAL OF END ANCHORAGE	10.000	10.000		
			EACH	0.000	0.00	
			170.00000	10.000		1,700.00
0075	202-04001	*PLUG CULVERT	1.000	1.000		
			EACH	0.000	0.00	
			550.00000	1.000		550.00
0080	202-04002	*CLEAN CULVERT	1.000	1.000		
			EACH	0.000	0.00	
			4,300.00000	1.000		4,300.00
0085	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	299,537.300	299,537.300		
			M3	0.000	0.00	
			4.75000	299,537.300		1,422,802.18
0090	203-00100	*MUCK EXCAVATION	0.000	0.000		
			M3	0.000	0.00	
			10.00000	0.000		0.00
0095	203-01500	*BLADING	21.000	21.000		
			HOUR	0.000	0.00	
			100.00000	21.000		2,100.00
0100	203-01550	*DOZING	20.500	20.500		
			HOUR	0.000	0.00	
			110.00000	20.500		2,255.00
0105	206-00000	*STRUCTURE EXCAVATION	5,724.560	5,724.560		
			M3	0.000	0.00	
			12.00000	5,724.560		68,694.72
0110	206-00100	*STRUCTURE BACKFILL (CLASS 1)	362.010	362.010		
			M3	0.000	0.00	
			55.00000	362.010		19,910.55

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 4
 ESTIMATE RUN 06/16/2005
 16:11:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0115	208-00006	*EROSION LOG (SPECIAL)	1,173.320	1,173.320		
			M	0.000	0.00	
			17.00000	1,173.320		19,946.44
0120	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			11,000.00000	1.000		11,000.00
0125	209-00600	DUST PALLIATIVE (MAGNESIUM CHLORIDE)	0.000	0.000		
			L	0.000	0.00	
			0.20000	0.000		0.00
0130	210-00060	RESET MARKER	1.000	1.000		
			EACH	0.000	0.00	
			3,800.00000	1.000		3,800.00
0135	210-00810	*RESET GROUND SIGN	5.000	5.000		
			EACH	0.000	0.00	
			225.00000	5.000		1,125.00
0140	210-01130	*RESET GUARDRAIL TYPE 3	1,463.000	1,463.000		
			M	0.000	0.00	
			25.00000	1,463.000		36,575.00
0145	212-00006	*SEEDING (NATIVE)	44.250	44.250		
			HA	0.000	0.00	
			435.00000	44.250		19,248.75
0150	213-00004	*MULCHING (WEED FREE STRAW)	44.250	44.250		
			HA	0.000	0.00	
			1,100.00000	44.250		48,675.00
0155	213-00061	*MULCH TACKIFIER	4,990.000	4,990.000		
			KG	0.000	0.00	
			3.60000	4,990.000		17,964.00
0160	304-01005	*AGGREGATE BASE COURSE (CLASS 1)	73,887.000	73,887.000		
			M3	0.000	0.00	
			16.50000	73,887.000		1,219,135.50
0160		MATERIAL ALLOWANCE AGGR BASE COURSE (CLASS 1)		0.000		
			M3	0.000	0.00	
			7.37000	0.000		0.00

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0015

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0160		MATERIAL ALLOWANCE AGGR BASE COURSE (CLASS 1)		0.000		
			M3	0.000	0.00	
			7.37000	0.000		0.00
0160		MATERIAL ALLOWANCE ABC CL I		0.000		
			M3	0.000	0.00	
			7.37000	0.000		0.00
0165	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	18,798.000	18,798.000		
			M3	0.000	0.00	
			20.00000	18,798.000		375,960.00
0165		MATERIAL ALLOWANCE AGG BASE CL 6		0.000		
			M3	0.000	0.00	
			10.58000	0.000		0.00
0170	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	323.480	323.480		
			T	0.000	0.00	
			90.00000	323.480		29,113.20
0175	403-09110	*STONE MASTIC ASPHALT	30,796.440	30,796.440		
			T	0.000	0.00	
			28.00000	30,796.440		862,300.32
0175		MATERIAL ALLOWANCE AGGREGATES SMA		0.000		
			T	0.000	0.00	
			11.50000	0.000		0.00
0180	403-34801	*HOT BITUMINOUS PAVEMENT (GRADING SX) (100)	49,049.420	49,049.420		
			T	0.000	0.00	
			20.00000	49,049.420		980,988.40
0180		MATERIAL ALLOWANCE HBP AGGREGATES SX 100		0.000		
			T	0.000	0.00	
			7.50000	0.000		0.00
0185	411-03342	ASPHALT CEMENT PERFORMANCE GRADE (PG 64-28)	2,979.610	2,979.610		
			T	0.000	0.00	
			278.00000	2,979.610		828,331.58
0190	411-03345	ASPHALT CEMENT PERFORMANCE GRADE (PG 76-28)	2,143.420	2,143.420		
			T	0.000	0.00	
			283.00000	2,143.420		606,587.86

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 6
 ESTIMATE RUN 06/16/2005
 16:11:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0195	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	30,953.600	30,953.600		
			L	0.000	0.00	
			0.25000	30,953.600		7,738.40
0200	411-10300	EMULSIFIED ASPHALT (PRIME COAT)	98,942.219	98,942.219		
			L	0.000	0.00	
			0.35000	98,942.219		34,629.78
0205	420-00130	*GEOTEXTILE (SEPARATOR) (CLASS A)	7,679.800	7,679.800		
			M2	0.000	0.00	
			1.70000	7,679.800		13,055.66
0210	506-00030	*GROUTED RIPRAP	0.000	0.000		
			M3	0.000	0.00	
			130.00000	0.000		0.00
0215	506-00209	*RIPRAP (225 MM)	0.000	0.000		
			M3	0.000	0.00	
			87.00000	0.000		0.00
0220	506-00218	*RIPRAP (450 MM)	0.000	0.000		
			M3	0.000	0.00	
			84.00000	0.000		0.00
0225	601-01000	*CONCRETE CLASS B	45.070	45.070		
			M3	0.000	0.00	
			620.00000	45.070		27,943.40
0230	602-00000	*REINFORCING STEEL	1,625.630	1,625.630		
			KG	0.000	0.00	
			1.50000	1,625.630		2,438.45
0235	603-01180	*450 MM REINFORCED CONCRETE PIPE	17.100	17.100		
			M	0.000	0.00	
			220.00000	17.100		3,762.00
0240	603-01240	*600 MM REINFORCED CONCRETE PIPE	725.200	725.200		
			M	0.000	0.00	
			220.00000	725.200		159,544.00
0245	603-01300	*750 MM REINFORCED CONCRETE PIPE	0.000	0.000		
			M	0.000	0.00	
			360.00000	0.000		0.00

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 7
 ESTIMATE RUN 06/16/2005
 16:11:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0250	603-01360	*900 MM REINFORCED CONCRETE PIPE	200.730	200.730		
			M	0.000	0.00	
			300.00000	200.730		60,219.00
0255	603-01420	*1050 MM REINFORCED CONCRETE PIPE	59.300	59.300		
			M	0.000	0.00	
			390.00000	59.300		23,127.00
0260	603-01480	*1200 MM REINFORCED CONCRETE PIPE	22.800	22.800		
			M	0.000	0.00	
			440.00000	22.800		10,032.00
0265	603-01600	*1500 MM REINFORCED CONCRETE PIPE	34.500	34.500		
			M	0.000	0.00	
			560.00000	34.500		19,320.00
0270	603-01720	*1800 MM REINFORCED CONCRETE PIPE	41.500	41.500		
			M	0.000	0.00	
			890.00000	41.500		36,935.00
0275	603-01840	*2100 MM REINFORCED CONCRETE PIPE	34.200	34.200		
			M	0.000	0.00	
			1,300.00000	34.200		44,460.00
0280	603-05018	*450 MM REINFORCED CONCRETE END SECTION	4.000	4.000		
			EACH	0.000	0.00	
			590.00000	4.000		2,360.00
0285	603-05024	*600 MM REINFORCED CONCRETE END SECTION	24.000	24.000		
			EACH	0.000	0.00	
			780.00000	24.000		18,720.00
0290	603-05030	*750 MM REINFORCED CONCRETE END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0295	603-05036	*900 MM REINFORCED CONCRETE END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
0300	603-05048	*1200 MM REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			1,800.00000	1.000		1,800.00

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 8
 ESTIMATE RUN 06/16/2005
 16:11:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0305	603-33036	*900 MM PIPE SAFETY END TREATMENT	6.000	6.000		
			EACH	0.000	0.00	
			2,000.00000	6.000		12,000.00
0310	603-33042	*1050 MM PIPE SAFETY END TREATMENT	2.000	2.000		
			EACH	0.000	0.00	
			2,300.00000	2.000		4,600.00
0315	603-70806	*2400X1800 MM CONCRETE BOX CULVERT (PRECAST)	97.920	97.920		
			M	0.000	0.00	
			1,500.00000	97.920		146,880.00
0320	604-00305	*INLET TYPE C (2 M)	10.000	10.000		
			EACH	0.000	0.00	
			2,200.00000	10.000		22,000.00
0325	604-31020	*MANHOLE BOX BASE (6 M)	0.000	0.000		
			EACH	0.000	0.00	
			19,000.00000	0.000		0.00
0330	606-00301	*GUARDRAIL TYPE 3 (1905 MM POST SPACING)	381.000	381.000		
			M	0.000	0.00	
			57.00000	381.000		21,717.00
0330		MATERIAL ALLOWANCE GUARDRAIL TY 3 (1905MM)		0.000		
			M	0.000	0.00	
			38.41000	0.000		0.00
0335	606-01340	*END ANCHORAGE TYPE 3D	5.000	5.000		
			EACH	0.000	0.00	
			475.00000	5.000		2,375.00
0335		MATERIAL ALLOWANCE END ANCHOR 3D		0.000		
			EACH	0.000	0.00	
			342.50000	0.000		0.00
0340	606-02005	*END ANCHORAGE (FLARED)	9.000	9.000		
			EACH	0.000	0.00	
			1,400.00000	9.000		12,600.00
0340		MATERIAL ALLOWANCE END ANCHOR (FLARED)		0.000		
			EACH	0.000	0.00	
			885.00000	0.000		0.00

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 9
 ESTIMATE RUN 06/16/2005
 16:11:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0345	607-00000	*LINE POST	0.000	0.000		
			EACH	0.000	0.00	
			170.00000	0.000		0.00
0350	607-00005	*END POST	7.000	7.000		
			EACH	0.000	0.00	
			180.00000	7.000		1,260.00
0355	607-00010	*CORNER AND LINE BRACE POST	2.000	2.000		
			EACH	0.000	0.00	
			225.00000	2.000		450.00
0360	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	293.600	293.600		
			M	0.000	0.00	
			6.00000	293.600		1,761.60
0365	612-00001	*DELINEATOR (TYPE I)	432.000	432.000		
			EACH	0.000	0.00	
			13.00000	432.000		5,616.00
0370	612-00002	*DELINEATOR (TYPE II)	237.000	237.000		
			EACH	0.000	0.00	
			15.00000	237.000		3,555.00
0375	612-00003	*DELINEATOR (TYPE III)	0.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0380	614-00011	*SIGN PANEL (CLASS I)	16.170	16.170		
			M2	0.000	0.00	
			280.00000	16.170		4,527.60
0385	614-00012	*SIGN PANEL (CLASS II)	35.610	35.610		
			M2	0.000	0.00	
			340.00000	35.610		12,107.40
0390	614-00013	*SIGN PANEL (CLASS III)	12.420	12.420		
			M2	0.000	0.00	
			430.00000	12.420		5,340.60
0395	614-01502	*STEEL SIGN SUPPORT (50-MM ROUND) (POST AND SOCKET)	132.900	132.900		
			M	0.000	0.00	
			40.00000	132.900		5,316.00

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 10
 ESTIMATE RUN 06/16/2005
 16:11:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0400	614-01582	*STEEL SIGN SUPPORT (65-MM ROUND) (POST AND SLIPBASE)	123.900	122.400		
			M	0.000	0.00	
			60.00000	122.400		7,344.00
0405	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			154,000.00000	1.000		154,000.00
0410	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	8.500	8.500		
			HOUR	0.000	0.00	
			126.00000	8.500		1,071.00
0415	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			575,000.00000	1.000		575,000.00
0420	627-00001	*PAVEMENT MARKING PAINT	3,494.400	3,494.400		
			L	0.000	0.00	
			11.30000	3,494.400		39,486.72
0425	627-00005	*EPOXY PAVEMENT MARKING	2,268.000	2,268.000		
			L	0.000	0.00	
			17.00000	2,268.000		38,556.00
0430	629-01021	*SURVEY MONUMENT (TYPE 2A)	12.000	12.000		
			EACH	0.000	0.00	
			480.00000	12.000		5,760.00
0435	630-00000	*FLAGGING	11,027.500	11,027.500		
			HOUR	0.000	0.00	
			20.00000	11,027.500		220,550.00
0440	630-00007	*TRAFFIC CONTROL INSPECTION	156.000	150.000		
			DAY	0.000	0.00	
			110.00000	150.000		16,500.00
0445	630-00012	*TRAFFIC CONTROL MANAGEMENT	200.000	191.000		
			DAY	0.000	0.00	
			440.00000	191.000		84,040.00
0450	630-80001	*FLASHING BEACON (PORTABLE)	4.000	4.000		
			EACH	0.000	0.00	
			165.00000	4.000		660.00

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 11
 ESTIMATE RUN 06/16/2005
 16:11:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0455	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	10.000 EACH 220.00000	10.000 0.000 10.000	0.00 0.00	2,200.00
0460	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	40.000 EACH 55.00000	40.000 0.000 40.000	0.00 0.00	2,200.00
0465	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	166.000 EACH 66.00000	166.000 0.000 166.000	0.00 0.00	10,956.00
0470	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	21.000 EACH 77.00000	21.000 0.000 21.000	0.00 0.00	1,617.00
0475	630-80357	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (B TYPE)	5.000 EACH 550.00000	5.000 0.000 5.000	0.00 0.00	2,750.00
0480	630-80359	*PORTABLE MESSAGE SIGN PANEL	221.000 DAY 132.00000	221.000 0.000 221.000	0.00 0.00	29,172.00
0485	630-80360	*DRUM CHANNELIZING DEVICE	668.000 EACH 39.00000	668.000 0.000 668.000	0.00 0.00	26,052.00
0490	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	28.000 EACH 44.00000	28.000 0.000 28.000	0.00 0.00	1,232.00
0495	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	33.000 EACH 50.00000	33.000 0.000 33.000	0.00 0.00	1,650.00
0500	630-80370	*CONCRETE BARRIER (TEMPORARY)	533.000 M 90.00000	533.000 0.000 533.000	0.00 0.00	47,970.00
0505	630-80380	*TRAFFIC CONE	350.000 EACH 16.50000	350.000 0.000 350.000	0.00 0.00	5,775.00

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 12
 ESTIMATE RUN 06/16/2005
 16:11:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0510	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	2.500	2.500		
			EACH	0.000	0.00	
			1,500.00000	2.500		3,750.00
0515	700-70010	F/A MINOR CONTRACT REVISIONS	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0520	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0525	700-70021	F/A OJT	1,536.000	1,336.500		
			HOUR	0.000	0.00	
			1.00000	1,336.500		1,336.50
0530	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0535	700-70025	F/A QUALITY INCENTIVE PAYMENT	236,500.000	115,396.760		
			F A	0.000	0.00	
			1.00000	115,396.760		115,396.76
0540	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0615	607-11525	FENCE (PLASTIC)	411.000	411.000		
			M	0.000	0.00	
			6.00000	411.000		2,466.00
0620	506-00010	RIPRAP (SPECIAL) CO 003	893.100	893.100		
			M3	0.000	0.00	
			55.00000	893.100		49,120.50
0625	206-00065	STR BKFL (FLOW-FILL) CO 004, MCR, LINE 3, FLOW-FILL	58.850	58.850		
			M3	0.000	0.00	
			79.00000	58.850		4,649.15
0630	617-00012	300 MM CULVERT PIPE CO 005 TEMP CULVERT	79.300	79.300		
			M	0.000	0.00	
			182.00000	79.300		14,432.60

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 13
 ESTIMATE RUN 06/16/2005
 16:11:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0635	900-00006	ADDED ITEM (DOLLAR)/ PRICE ADJUSTMENT ABC CL I	0.000	-3,427.200		
			DOL	0.000	0.00	
			1.00000	-3,427.200		-3,427.20
			CAT 0200	CURRENT AMT \$	9,408,090.80 \$	0.00 \$ 8,978,650.86
CAT NO0300 I-04-L STRUCTURE BID ITEMS						
0550	202-00495	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	1.000		
			L S	0.000	0.00	
			1,900.00000	1.000		1,900.00
0555	202-04002	*CLEAN CULVERT	1.000	1.000		
			EACH	0.000	0.00	
			4,300.00000	1.000		4,300.00
0560	206-00000	*STRUCTURE EXCAVATION	1,079.400	1,079.400		
			M3	0.000	0.00	
			12.00000	1,079.400		12,952.80
0565	206-00100	*STRUCTURE BACKFILL (CLASS 1)	171.000	171.000		
			M3	0.000	0.00	
			55.00000	171.000		9,405.00
0570	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	55.000	55.000		
			M3	0.000	0.00	
			20.00000	55.000		1,100.00
0575	420-00110	*GEOTEXTILE (DRAINAGE) (CLASS A)	1,243.700	1,243.700		
			M2	0.000	0.00	
			5.00000	1,243.700		6,218.50
0580	506-00224	*RIPRAP (600 MM)	228.200	228.200		
			M3	0.000	0.00	
			78.00000	228.200		17,799.60
0585	601-01000	*CONCRETE CLASS B	47.220	47.220		
			M3	0.000	0.00	
			620.00000	47.220		29,276.40
0590	601-03030	*CONCRETE CLASS D (BOX CULVERT)	172.420	172.420		
			M3	0.000	0.00	
			630.00000	172.420		108,624.60

CONTID: C12711
 PCN: 12711-BID
 PROJECT: NH 0501-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 14
 ESTIMATE RUN 06/16/2005
 16:11:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 I-04-L STRUCTURE BID ITEMS						
0595	602-00000	*REINFORCING STEEL	20,165.290	20,165.290		
			KG	0.000	0.00	
			1.50000	20,165.290		30,247.94
			CAT 0300	CURRENT AMT \$	221,824.84 \$	0.00 \$ 221,824.84
CAT NO0400 CONSTRUCTION ENGINEERING						
0600	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			13,000.00000	1.000		13,000.00
0605	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
0610	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
			CAT 0400	CURRENT AMT \$	31,000.00 \$	0.00 \$ 31,000.00
			PROJECT TOTAL	CURRENT AMT \$	9,660,915.64 \$	0.00 \$ 9,231,475.70