

ESTIMATE SUMMARY

13:30:22

CONTID: C12761

ESTIMATE NO: 0011 PROG

SPEC YR: 2002

PCN: 12761-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 107.0 DAYS

TIME ALLOW:

162 WORK DAYS

HOVER RD TO US 287 (LONGMONT)

PERCENT TIME: 66.05

ORIG TIME ALLOW:

112 WORK DAYS

PROJECT NO:

STA 066A-003

HOVER RD TO US 287 (LONGMONT)

NAME OF ROAD:

066B

PROJECT COUNTIES:

BOULDER, REGION 4

CONTRACTOR:

LAWSON CONSTRUCTION CO.

PAY PERIOD ENDING

04/18/2003

DATE TIME STARTED 07/22/2002

20 SO. SUNSET STREET

DATE LET

06/20/2002

DATE WORK BEGAN

P.O. BOX 1318

DATE AWARDED

06/26/2002

DATE TIME STOPPED 07/16/2003

DATE CONTRACT EXECUTED

07/17/2002

DATE ACCEPTED 07/16/2003

LONGMONT

CO 80501-58.303-444-8680

DATE NOTICE TO PROCEED

07/22/2002

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,748,417.00 PARTICIPATING	\$ 1,191,551.22	\$ 8,494.00
AWARD PROJECT AMT:	\$ 2,565,755.39 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	43.35% TOTAL EARNINGS	1,191,551.22	8,494.00
FUNDS AVAILABLE:	\$ 1,556,865.78 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,191,551.22	8,494.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-5,756.32	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,185,794.90	8,494.00
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,185,794.90	8,494.00
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 8,494.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12761
 PCN: 12761-BID
 PROJECT: STA 066A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 2
 ESTIMATE RUN 05/05/2003
 13:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	CLEARING AND GRUBBING	3.000	3.000		
			ACRE	0.000	0.00	
			2,000.00000	3.000		6,000.00
0010	202-00001	REMOVAL OF STRUCTURE	4.000	4.000		
			EACH	0.000	0.00	
			635.00000	4.000		2,540.00
0015	202-00033	*REMOVAL OF PIPE	12.000	12.000		
			EACH	0.000	0.00	
			29.00000	12.000		348.00
0020	202-00090	*REMOVAL OF DELINEATOR	35.000	19.000		
			EACH	0.000	0.00	
			5.50000	19.000		104.50
0025	202-00155	REMOVAL OF WALL	28.000	28.000		
			LF	0.000	0.00	
			45.00000	28.000		1,260.00
0030	202-00190	REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	194.000	99.000		
			SY	0.000	0.00	
			4.00000	99.000		396.00
0035	202-00203	REMOVAL OF CURB AND GUTTER	3,692.000	572.000		
			LF	0.000	0.00	
			3.00000	572.000		1,716.00
0040	202-00210	REMOVAL OF CONCRETE PAVEMENT	344.000	307.000		
			SY	0.000	0.00	
			3.90000	307.000		1,197.30
0045	202-00220	*REMOVAL OF ASPHALT MAT	24,081.000	7,508.000		
			SY	0.000	0.00	
			1.50000	7,508.000		11,262.00
0050	202-00250	*REMOVAL OF PAVEMENT MARKING	10,786.000	3,014.000		
			SF	0.000	0.00	
			1.05000	3,014.000		3,164.70
0055	202-00810	*REMOVAL OF GROUND SIGN	35.000	23.000		
			EACH	0.000	0.00	
			100.00000	23.000		2,300.00

CONTID: C12761
 PCN: 12761-BID
 PROJECT: STA 066A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3
 ESTIMATE RUN 05/05/2003
 13:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	1.000		
			L S	0.000	0.00	
			7,175.00000	1.000		7,175.00
0061	202-01000	REM FENCE MCR LINE #12 REMOVAL OF FENCE	1,302.000	0.000		
			LF	0.000	0.00	
			1.05000	0.000		0.00
0065	203-00000	UNCLASSIFIED EXCAVATION CMO 8	12,091.000	10,629.000		
			CY	0.000	0.00	
			3.60000	10,629.000		38,264.40
0070	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE) CMO 4, 8	10,976.000	6,957.000		
			CY	0.000	0.00	
			13.00000	6,957.000		90,441.00
0075	203-00100	MUCK EXCAVATION	249.000	53.000		
			CY	0.000	0.00	
			6.00000	53.000		318.00
0080	203-01500	BLADING	19.000	18.000		
			HOURL	0.000	0.00	
			125.00000	18.000		2,250.00
0085	203-01550	DOZING	2.400	0.000		
			HOURL	0.000	0.00	
			210.00000	0.000		0.00
0090	203-01597	*POTHOLING	71.500	64.500		
			HOURL	0.000	0.00	
			100.00000	64.500		6,450.00
0092	206-00065	STR BKFL (FLOW-FILL) MCR LINE 1	372.500	273.500		
			CY	0.000	0.00	
			77.00000	273.500		21,059.50
0095	207-00205	TOPSOIL	1,664.000	0.000		
			CY	0.000	0.00	
			5.00000	0.000		0.00
0100	207-00210	STOCKPILE TOPSOIL	4,346.000	1,398.000		
			CY	0.000	0.00	
			4.00000	1,398.000		5,592.00

CONTID: C12761
 PCN: 12761-BID
 PROJECT: STA 066A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4
 ESTIMATE RUN 05/05/2003
 13:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0105	207-00305	WETLAND TOPSOIL DELETED PER 105	0.000	0.000		
			CY	0.000	0.00	
			36.00000	0.000		0.00
0110	207-00310	STOCKPILE WETLAND TOPSOIL DELETED PER 105	0.000	0.000		
			CY	0.000	0.00	
			36.00000	0.000		0.00
0115	208-00005	*EROSION LOG DELETED PER 105	0.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0120	208-00011	*EROSION BALES (WEED FREE)	7.000	7.000		
			EACH	0.000	0.00	
			16.00000	7.000		112.00
0125	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.000		
			L S	0.000	0.00	
			1,565.00000	0.000		0.00
0130	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.000		
			L S	0.000	0.00	
			2.00000	0.000		0.00
0135	210-00011	*RESET MAILBOX STRUCTURE (TYPE 1)	5.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0140	210-00810	*RESET GROUND SIGN	7.000	1.000		
			EACH	0.000	0.00	
			160.00000	1.000		160.00
0145	210-00848	*RESET TRAFFIC SIGNAL CONTROLLER AND CABINET	1.000	0.000		
			EACH	0.000	0.00	
			765.00000	0.000		0.00
0150	210-01720	*RESET AIR VENT	3.000	3.000		
			EACH	0.000	0.00	
			215.00000	3.000		645.00
0155	210-04010	*ADJUST MANHOLE	3.000	1.000		
			EACH	0.000	0.00	
			750.00000	1.000		750.00

CONTID: C12761
 PCN: 12761-BID
 PROJECT: STA 066A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5
 ESTIMATE RUN 05/05/2003
 13:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0160	210-04015	*MODIFY MANHOLE	10.000	7.000		
			EACH	0.000	0.00	
			640.00000	7.000		4,480.00
0165	210-04050	*ADJUST VALVE BOX	19.000	9.000		
			EACH	0.000	0.00	
			890.00000	9.000		8,010.00
0170	210-04051	*ADJUST VALVE BOX (SPECIAL)	11.000	9.000		
			EACH	0.000	0.00	
			370.00000	9.000		3,330.00
0175	212-00006	*SEEDING (NATIVE)	3.720	0.000		
			ACRE	0.000	0.00	
			430.00000	0.000		0.00
0180	213-00002	*MULCHING (WEED FREE HAY)	3.720	0.000		
			ACRE	0.000	0.00	
			370.00000	0.000		0.00
0185	213-00061	*MULCH TACKIFIER	550.000	0.000		
			LB	0.000	0.00	
			2.10000	0.000		0.00
0190	216-00039	*SOIL RETENTION BLANKET (STRAW)	416.000	0.000		
			SY	0.000	0.00	
			2.40000	0.000		0.00
0195	304-06007	AGGREGATE BASE COURSE (CLASS 6) CMO 4, 8	6,331.000	3,336.000		
			CY	0.000	0.00	
			19.14000	3,336.000		63,851.04
0200	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	183.720	151.960		
			TON	0.000	0.00	
			160.00000	151.960		24,313.60
0205	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22) CMO 7 CMO 4, 8	6,251.020	1,793.670		
			TON	0.000	0.00	
			34.00000	1,793.670		60,984.78
0206	700-70035	F/A MIX DESIGN COST CMO 6	4,775.380	4,775.380		
			F A	0.000	0.00	
			1.00000	4,775.380		4,775.38

CONTID: C12761
 PCN: 12761-BID
 PROJECT: STA 066A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 6
 ESTIMATE RUN 05/05/2003
 13:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0207	700-70035	F/A ASPHALT CEMENT(PG 64-22) CMO 6	1,001.100	285.550		
			F A	0.000	0.00	
			1.00000	285.550		285.55
0208	900-00006	ADDED ITEM (DOLLAR)/ REDUCTION FOR LOTTMAN	-3,900.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0210	403-33851	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-28) CMO 7, 8	2,496.970	0.000		
			TON	0.000	0.00	
			38.00000	0.000		0.00
0215	412-00600	CONCRETE PAVEMENT (6 INCH)	52.000	52.000		
			SY	0.000	0.00	
			31.00000	52.000		1,612.00
0220	412-01000	*CONCRETE PAVEMENT (10 INCH)	20,919.000	8,500.000		
			SY	0.000	0.00	
			32.50000	8,500.000		276,250.00
0221	900-00022	ADDED ITEM (SQUARE YARD)/ HAND POUR MCR LINE#11	2,005.000	0.000		
			SY	0.000	0.00	
			42.83000	0.000		0.00
0225	412-01020	*CONCRETE PAVEMENT (10 INCH) (FAST TRACK) MCR L 11	4,299.000	1,916.000		
			SY	0.000	0.00	
			47.00000	1,916.000		90,052.00
0230	503-00036	*DRILLED CAISSON (36 INCH)	48.000	0.000		
			LF	0.000	0.00	
			315.00000	0.000		0.00
0235	506-00209	*RIPRAP (9 INCH)	36.000	14.000		
			CY	0.000	0.00	
			71.00000	14.000		994.00
0240	601-01000	CONCRETE CLASS B	46.700	46.700		
			CY	0.000	0.00	
			290.00000	46.700		13,543.00
0245	601-03030	CONCRETE CLASS D (BOX CULVERT)	41.000	41.000		
			CY	0.000	0.00	
			550.00000	41.000		22,550.00

CONTID: C12761
 PCN: 12761-BID
 PROJECT: STA 066A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 7
 ESTIMATE RUN 05/05/2003
 13:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0250	601-03050	CONCRETE CLASS D (WALL)	14.000	14.000		
			CY	0.000	0.00	
			800.00000	14.000		11,200.00
0255	602-00020	REINFORCING STEEL (EPOXY COATED)	9,765.000	9,765.000		
			LB	0.000	0.00	
			0.75000	9,765.000		7,323.75
0260	603-01180	*18 INCH REINFORCED CONCRETE PIPE	1,232.000	984.000		
			LF	0.000	0.00	
			41.00000	984.000		40,344.00
0265	603-01240	*24 INCH REINFORCED CONCRETE PIPE	18.000	18.000		
			LF	0.000	0.00	
			64.00000	18.000		1,152.00
0270	603-01420	*42 INCH REINFORCED CONCRETE PIPE	111.000	99.000		
			LF	0.000	0.00	
			110.00000	99.000		10,890.00
0275	603-05018	*18 INCH REINFORCED CONCRETE END SECTION	4.000	4.000		
			EACH	0.000	0.00	
			550.00000	4.000		2,200.00
0280	603-05024	*24 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			650.00000	1.000		650.00
0285	603-05042	*42 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			1,265.00000	1.000		1,265.00
0290	603-10180	*18 INCH CORRUGATED STEEL PIPE	107.000	93.000		
			LF	0.000	0.00	
			42.00000	93.000		3,906.00
0295	603-10240	*24 INCH CORRUGATED STEEL PIPE	361.000	377.000		
			LF	0.000	0.00	
			46.00000	377.000		17,342.00
0300	603-30024	*24 INCH STEEL END SECTION	8.000	8.000		
			EACH	0.000	0.00	
			395.00000	8.000		3,160.00

CONTID: C12761
 PCN: 12761-BID
 PROJECT: STA 066A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 8
 ESTIMATE RUN 05/05/2003
 13:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0305	603-33018	18 INCH PIPE SAFETY END TREATMENT	2.000	2.000		
			EACH	0.000	0.00	
			210.00000	2.000		420.00
0307	617-03010	DETOUR CULVERT PIPE MCR L 4	110.000	110.000		
			LF	0.000	0.00	
			47.73000	110.000		5,250.30
0310	604-00305	INLET TYPE C (5 FOOT) DELETED PER MCR LINE 2	0.000	0.000		
			EACH	0.000	0.00	
			1,850.00000	0.000		0.00
0312	604-16005	INLET TY 16 (5 FT) DELETED PER MCR LINE 2	2.000	2.000		
			EACH	0.000	0.00	
			2,100.00000	2.000		4,200.00
0315	604-19105	INLET TYPE R L 5 (5 FOOT) MCR LINE 2	6.000	4.000		
			EACH	0.000	0.00	
			2,100.00000	4.000		8,400.00
0320	604-19205	INLET TYPE R L 10 (5 FOOT) MCR L 13	1.000	0.000		
			EACH	0.000	0.00	
			2,950.00000	0.000		0.00
0321	604-16605	INLET TY 16 (T) (5 FT) MCR LINE #13 INLET TY 16(T)(5FT)	1.000	0.000		
			EACH	0.000	0.00	
			6,320.00000	0.000		0.00
0325	604-19210	INLET TYPE R L 10 (10 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			3,290.00000	0.000		0.00
0330	604-30005	*MANHOLE SLAB BASE (5 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			1,780.00000	3.000		5,340.00
0335	604-30010	*MANHOLE SLAB BASE (10 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			2,190.00000	3.000		6,570.00
0340	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	544.000	481.000		
			LF	0.000	0.00	
			12.50000	481.000		6,012.50

CONTID: C12761
 PCN: 12761-BID
 PROJECT: STA 066A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 9
 ESTIMATE RUN 05/05/2003
 13:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0345	606-01340	*END ANCHORAGE TYPE 3D	2.000	1.000		
			EACH	0.000	0.00	
			410.00000	1.000		410.00
0350	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	1.000	0.000		
			EACH	0.000	0.00	
			1,270.00000	0.000		0.00
0351	606-02003	END ANCHOR (NONFLARED) MCR LINE 8	1.000	1.000		
			EACH	0.000	0.00	
			2,172.50000	1.000		2,172.50
0355	607-11525	*FENCE (PLASTIC)	60.000	60.000		
			LF	0.000	0.00	
			3.25000	60.000		195.00
0356	607-01000	FENCE BW MP MCR #12 FENCE BWMP	1,298.000	0.000		
			LF	0.000	0.00	
			1.21000	0.000		0.00
0357	607-00005	END POST MCR LINE #12 END POST	5.000	0.000		
			EACH	0.000	0.00	
			121.00000	0.000		0.00
0360	608-00000	CONCRETE SIDEWALK DELETED PER 105	0.000	0.000		
			SY	0.000	0.00	
			24.00000	0.000		0.00
0365	608-00006	CONCRETE SIDEWALK (6 INCH)	40.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00
0370	608-00010	CONCRETE CURB RAMP DELETED PER MCR	0.000	0.000		
			SY	0.000	0.00	
			60.00000	0.000		0.00
0372	608-00010	CONC CURB RAMP SPECIAL MCR LINE 7	41.000	0.000		
			SY	0.000	0.00	
			135.90000	0.000		0.00
0375	609-20010	CURB TYPE 2 (SECTION B) DELETED PER MCR	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C12761
 PCN: 12761-BID
 PROJECT: STA 066A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 10
 ESTIMATE RUN 05/05/2003
 13:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0376	609-40010	CURB TY 4 B MCR LINE #14 CURB TY 4 B	2,668.000	0.000		
			LF	0.000	0.00	
			10.10000	0.000		0.00
0380	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B) DELETED PER MCR	0.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0385	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	4,027.000	1,714.000		
			LF	0.000	0.00	
			10.00000	1,714.000		17,140.00
0390	610-00020	MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	4,895.000	0.000		
			SF	0.000	0.00	
			5.00000	0.000		0.00
0395	612-00001	*DELINEATOR (TYPE I)	79.000	0.000		
			EACH	0.000	0.00	
			14.00000	0.000		0.00
0400	612-00002	*DELINEATOR (TYPE II)	87.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0401	700-70034	F/A DELINEATOR CORE HOLES MCR LINE #16	1,881.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	612-00003	*DELINEATOR (TYPE III)	4.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
0410	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	3,207.000	946.000		
			LF	0.000	0.00	
			10.00000	946.000		9,460.00
0415	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	556.000	240.000		
			LF	0.000	0.00	
			13.50000	240.000		3,240.00
0420	613-32400	*LIGHT STANDARD STEEL (40 FOOT)	8.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00

CONTID: C12761
 PCN: 12761-BID
 PROJECT: STA 066A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 11
 ESTIMATE RUN 05/05/2003
 13:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0425	613-40010	*LIGHT STANDARD FOUNDATION	8.000	0.000		
			EACH	0.000	0.00	
			1,165.00000	0.000		0.00
0430	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	4.000	0.000		
			EACH	0.000	0.00	
			315.00000	0.000		0.00
0435	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	8.000	0.000		
			EACH	0.000	0.00	
			520.00000	0.000		0.00
0440	614-00011	*SIGN PANEL (CLASS I)	220.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0445	614-00012	*SIGN PANEL (CLASS II)	214.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
0450	614-00013	*SIGN PANEL (CLASS III)	112.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
0455	614-01502	*STEEL SIGN POST (2 INCH ROUND)	232.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0460	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	320.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00
0465	614-70117	*PEDESTRIAN SIGNAL FACE (16)	8.000	0.000		
			EACH	0.000	0.00	
			610.00000	0.000		0.00
0470	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	16.000	0.000		
			EACH	0.000	0.00	
			940.00000	0.000		0.00
0475	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			1,530.00000	0.000		0.00

CONTID: C12761
 PCN: 12761-BID
 PROJECT: STA 066A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 12
 ESTIMATE RUN 05/05/2003
 13:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0480	614-72858	*PEDESTAL POLE (3 FOOT 6 INCH)	2.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0485	614-72860	*PEDESTRIAN PUSH BUTTON	8.000	0.000		
			EACH	0.000	0.00	
			105.00000	0.000		0.00
0490	614-72871	*LOOP DETECTOR WIRE (PREFAB) SPECIAL	528.000	227.000		
			LF	0.000	0.00	
			20.00000	227.000		4,540.00
0495	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	1.000	1.000		
			EACH	0.000	0.00	
			28,500.00000	1.000		28,500.00
0500	614-81010	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM)	4.000	0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00
0501	614-72866	FIRE PREEMPT UNIT + TIMER MCR LINE #15	2.000	0.000		
			EACH	0.000	0.00	
			3,840.64000	0.000		0.00
0505	625-00000	*CONSTRUCTION SURVEYING	1.000	0.412		
			L S	0.274	8,494.00	
			31,000.00000	0.686		21,266.00
0507	900-00010	ADDED ITEM (HOUR)/ ADDITIONAL SURVEYING	90.100	90.100		
			HOUR	0.000	0.00	
			100.00000	90.100		9,010.00
0510	626-00000	*MOBILIZATION	1.000	0.600		
			L S	0.000	0.00	
			70,000.00000	0.600		42,000.00
0515	627-00001	*PAVEMENT MARKING PAINT	236.000	99.000		
			GAL	0.000	0.00	
			47.00000	99.000		4,653.00
0520	627-00005	*EPOXY PAVEMENT MARKING	193.000	24.000		
			GAL	0.000	0.00	
			74.00000	24.000		1,776.00

CONTID: C12761
 PCN: 12761-BID
 PROJECT: STA 066A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 13
 ESTIMATE RUN 05/05/2003
 13:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0525	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	1,030.000	0.000		
			SF	0.000	0.00	
			14.60000	0.000		0.00
0530	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	1,910.000	0.000		
			SF	0.000	0.00	
			11.70000	0.000		0.00
0535	629-01031	*SURVEY MONUMENT (TYPE 3A) DELETED PER 105	0.000	0.000		
			EACH	0.000	0.00	
			640.00000	0.000		0.00
0540	630-00000	*FLAGGING	983.800	458.000		
			HOUR	0.000	0.00	
			21.00000	458.000		9,618.00
0545	630-00007	*TRAFFIC CONTROL INSPECTION	218.000	196.000		
			DAY	0.000	0.00	
			106.00000	196.000		20,776.00
0550	630-00012	*TRAFFIC CONTROL MANAGEMENT	131.000	73.000		
			DAY	0.000	0.00	
			265.00000	73.000		19,345.00
0555	630-80337	*BARRICADE (TYPE 3 M-C) (TEMPORARY)	19.000	5.000		
			EACH	0.000	0.00	
			320.00000	5.000		1,600.00
0560	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	49.000	15.000		
			EACH	0.000	0.00	
			64.00000	15.000		960.00
0565	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	41.000	17.000		
			EACH	0.000	0.00	
			110.00000	17.000		1,870.00
0570	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	10.000	5.000		
			EACH	0.000	0.00	
			149.00000	5.000		745.00
0575	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	64.000	32.000		
			SF	0.000	0.00	
			14.25000	32.000		456.00

CONTID: C12761
 PCN: 12761-BID
 PROJECT: STA 066A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 14
 ESTIMATE RUN 05/05/2003
 13:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0580	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000 EACH 960.00000	1.000 0.000 1.000	0.00	960.00
0585	630-80360	*DRUM CHANNELIZING DEVICE	243.000 EACH 40.00000	117.000 0.000 117.000	0.00	4,680.00
0590	630-80370	CONCRETE BARRIER (TEMPORARY)	120.000 LF 16.00000	60.000 0.000 60.000	0.00	960.00
0595	630-80380	*TRAFFIC CONE	98.000 EACH 13.80000	27.500 0.000 27.500	0.00	379.50
0600	630-86810	*TRAFFIC SIGNAL (TEMPORARY)	1.000 EACH 30,650.00000	1.000 0.000 1.000	0.00	30,650.00
0605	700-70010	F/A MINOR CONTRACT REVISIONS	0.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0610	700-70020	F/A ON-THE-JOB TRAINEE	0.000 EACH 1.00000	0.000 0.000 0.000	0.00	0.00
0615	700-70022	F/A OJT PILOT	0.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0620	700-70025	F/A QUALITY INCENTIVE PAYMENT	47,293.460 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0621	700-70025	F/A QUALITY INCENTIVE PAYMENT ASPHALT	7,614.090 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0625	700-70028	F/A ESB PROGRAM	0.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C12761
 PCN: 12761-BID
 PROJECT: STA 066A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 15
 ESTIMATE RUN 05/05/2003
 13:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0630	700-70035	F/A ROADWAY SMOOTHNESS	821.330	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0631	700-70035	F/A INCENTIVE ROADWAY SMOOTHNESS HBP	204.020	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0635	700-70074	F/A OBTAIN POWER FROM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0640	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0661	900-00010	ADDED ITEM (HOUR)/ MCR1 LINE6	230.000	230.000		
			HOUR	0.000	0.00	
			30.00000	230.000		6,900.00
0663	900-00006	ADDED ITEM (DOLLAR)/ ITEM VOIDED REPLACED BY LINE REFERENCE # 0664	-24,997.320	0.000		
			DOL	0.000	0.00	
			0.00000	0.000		0.00
0664	900-00006	ADDED ITEM (DOLLAR)/ LAWSON WAGE DECISION LIEN	-35,620.840	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 2,715,290.08 \$	8,494.00 \$	1,158,424.30
CAT NO0400 CONSTRUCTION ENGINEERING						
0645	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			16,000.00000	1.000		16,000.00
0650	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			11,300.00000	1.000		11,300.00
0651	900-00005	ADDED ITEM (DAY)/ MCR 1 LINE 5 FIELD OFFICE AND LAB DAILY RENTAL	84.000	84.000		
			DAY	0.000	0.00	
			61.63000	84.000		5,176.92

CONTID: C12761
 PCN: 12761-BID
 PROJECT: STA 066A-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 16
 ESTIMATE RUN 05/05/2003
 13:30:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING						
0655	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			650.00000	1.000		650.00
0660	700-70220	F/A PHONE SERVICE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0400	CURRENT AMT	\$ 33,126.92	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 2,748,417.00	\$ 8,494.00
						\$ 1,191,551.22