

ESTIMATE SUMMARY

13:34:58

CONTID: C12798

ESTIMATE NO: 0005 FINL

SPEC YR: 1999

PCN: 12798-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 74.5 DAYS

TIME ALLOW:

75 WORK DAYS

DAWSON CREEK (STR K-11-B)

PERCENT TIME: 99.33

ORIG TIME ALLOW:

75 WORK DAYS

PROJECT NO:

BR 0502-049

DAWSON CREEK (Str K-11-B)

NAME OF ROAD:

US 50

PROJECT COUNTIES:

SAGUACHE

CONTRACTOR:

TEZAK HEAVY EQUIPMENT CO., INC.

205 Tunnel Drive

PAY PERIOD ENDING 02/10/2003

DATE TIME STARTED 03/11/2002

DATE LET 01/31/2002

DATE WORK BEGAN

DATE AWARDED 02/19/2002

DATE TIME STOPPED 08/01/2002

DATE CONTRACT EXECUTED 03/04/2002

DATE ACCEPTED 08/01/2002

CANON CITY

CO 81212

719/269-1173

DATE NOTICE TO PROCEED 03/11/2002

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 895,108.59	PARTICIPATING	\$ 895,108.65	\$ -20.00
AWARD PROJECT AMT:	\$ 1,033,467.47	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00%	TOTAL EARNINGS	895,108.65	-20.00
FUNDS AVAILABLE:	\$ -0.06	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	895,108.65	-20.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	4,296.96
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	895,108.65	4,276.96
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	895,108.65	4,276.96
		OTHER ADJUSTMENTS	0.00	0.00
			PAYMENT DUE	\$ 4,276.96

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12798
 PCN: 12798-BID
 PROJECT: BR 0502-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2
 ESTIMATE RUN 02/10/2003
 13:34:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			13,388.13000	1.000		13,388.13
0010	202-00035	REMOVAL OF PIPE	443.000	443.000		
			LF	0.000	0.00	
			16.72000	443.000		7,406.96
0015	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	9,411.000	9,411.000		
			SY	0.000	0.00	
			3.26000	9,411.000		30,679.86
0020	202-00400	REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			5,715.82000	1.000		5,715.82
0025	202-00810	REMOVAL OF GROUND SIGN	2.000	2.000		
			EACH	0.000	0.00	
			86.39000	2.000		172.78
0030	202-01000	*REMOVAL OF FENCE	3,356.000	3,356.000		
			LF	0.000	0.00	
			1.26000	3,356.000		4,228.56
0035	202-06000	REMOVAL OF DETOUR	1.000	1.000		
			L S	0.000	0.00	
			6,660.75000	1.000		6,660.75
0040	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	17,347.000	17,347.000		
			CY	0.000	0.00	
			6.10000	17,347.000		105,816.70
0045	203-00100	MUCK EXCAVATION	415.000	415.000		
			CY	0.000	0.00	
			8.58000	415.000		3,560.70
0050	203-01500	BLADING , DELETED BY 105	0.000	0.000		
			HOOR	0.000	0.00	
			97.17000	0.000		0.00
0055	203-01510	BACKHOE	8.000	8.000		
			HOOR	0.000	0.00	
			99.82000	8.000		798.56

CONTID: C12798
 PCN: 12798-BID
 PROJECT: BR 0502-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 02/10/2003
 13:34:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01550	DOZING	6.000	6.000		
			99.61000	6.000	0.00	597.66
0065	203-01594	COMBINATION LOADER	9.000	9.000		
			63.31000	9.000	0.00	569.79
0070	203-01597	POTHOLING	1.000	1.000		
			125.64000	1.000	0.00	125.64
0075	206-00000	STRUCTURE EXCAVATION	540.000	540.000		
			8.50000	540.000	0.00	4,590.00
0080	206-00065	STRUCTURE BACKFILL (FLOW-FILL) , DELETED BY 105	0.000	0.000		
			271.65000	0.000	0.00	0.00
0085	206-00100	STRUCTURE BACKFILL (CLASS 1)	540.000	540.000		
			36.48000	540.000	0.00	19,699.20
0090	206-00510	FILTER MATERIAL (CLASS A)	24.000	24.000		
			37.64000	24.000	0.00	903.36
0095	207-00205	TOPSOIL	2,407.000	2,407.000		
			7.73000	2,407.000	0.00	18,606.11
0100	207-00305	WETLAND TOPSOIL	81.000	81.000		
			8.90000	81.000	0.00	720.90
0105	208-00005	EROSION LOG	1,370.000	1,370.000		
			6.69000	1,370.000	0.00	9,165.30
0110	208-00100	SEDIMENT REMOVAL AND DISPOSAL , DELETED BY 105	0.000	0.000		
			600.79000	0.000	0.00	0.00

CONTID: C12798
 PCN: 12798-BID
 PROJECT: BR 0502-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 02/10/2003
 13:34:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			1,014.55000	1.000		1,014.55
0120	212-00006	*SEEDING (NATIVE)	5.800	5.800		
			ACRE	0.000	0.00	
			187.00000	5.800		1,084.60
0125	212-00028	*SEEDING (WETLANDS)	0.100	0.100		
			ACRE	0.000	0.00	
			979.00000	0.100		97.90
0130	213-00004	*MULCHING (WEED FREE STRAW)	5.900	5.900		
			ACRE	0.000	0.00	
			561.00000	5.900		3,309.90
0135	213-00061	*MULCH TACKIFIER	1,160.000	1,160.000		
			LB	0.000	0.00	
			0.94000	1,160.000		1,090.40
0140	214-01010	*BRUSH LAYER CUTTING , DELETED BY 105	0.000	0.000		
			EACH	0.000	0.00	
			2.63000	0.000		0.00
0145	216-00015	*SOIL RETENTION BLANKET (EXCELSIOR)	282.000	282.000		
			SY	0.000	0.00	
			1.87000	282.000		527.34
0150	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	1.000		
			L S	0.000	0.00	
			3,780.00000	1.000		3,780.00
0155	250-00050	*MONITORING TECHNICIAN	16.100	16.100		
			HOUR	0.000	0.00	
			47.25000	16.100		760.73
0160	250-00110	*HEALTH AND SAFETY OFFICER	8.000	8.000		
			HOUR	0.000	0.00	
			89.25000	8.000		714.00
0165	250-00120	MATERIAL SAMPLING AND DELIVERY	1.000	1.000		
			EACH	0.000	0.00	
			105.00000	1.000		105.00

CONTID: C12798
 PCN: 12798-BID
 PROJECT: BR 0502-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 02/10/2003
 13:34:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	250-00210	*SOLID WASTE DISPOSAL	3.000	3.000		
			CY	0.000	0.00	
			157.50000	3.000		472.50
0175	250-00220	HAZARDOUS WASTE DISPOSAL , DELETED BY 105	0.000	0.000		
			CY	0.000	0.00	
			525.00000	0.000		0.00
0180	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	3,941.850	3,941.850		
			TON	0.000	0.00	
			15.03000	3,941.850		59,246.01
0185	304-09000	AGGREGATE BASE COURSE (SPECIAL)	541.000	541.000		
			CY	0.000	0.00	
			9.04000	541.000		4,890.64
0190	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	55.660	55.660		
			TON	0.000	0.00	
			94.50000	55.660		5,259.87
0195	403-34731	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 58-34)	3,311.970	3,311.970		
			TON	0.000	0.00	
			67.20000	3,311.970		222,564.38
0197	900-00006	ADDED ITEM (DOLLAR)/ HBP COMPACTION TEST SECTION PRICE REDUCTION	-4,141.220	-4,141.220		
			DOL	0.000	0.00	
			1.00000	-4,141.220		-4,141.22
0200	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	900.000	900.000		
			GAL	0.000	0.00	
			1.31000	900.000		1,179.00
0205	420-00110	GEOTEXTILE (DRAINAGE) (CLASS A)	665.100	665.100		
			SY	0.000	0.00	
			1.74000	665.100		1,157.27
0210	506-00209	RIPRAP (9 INCH)	274.700	274.700		
			CY	0.000	0.00	
			40.22000	274.700		11,048.43
0215	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED) , DELETED BY 105	0.000	0.000		
			CY	0.000	0.00	
			589.82000	0.000		0.00

CONTID: C12798
 PCN: 12798-BID
 PROJECT: BR 0502-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 02/10/2003
 13:34:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	510-10087	STRUCTURAL PLATE ARCH PIPE (5 FOOT 10 INCH X 7 FOOT 7 INCH)	90.000	90.000		
			LF	0.000	0.00	
			210.59000	90.000		18,953.10
0225	601-01050	*CONCRETE CLASS B (WALL)	31.000	31.000		
			CY	0.000	0.00	
			425.25000	31.000		13,182.75
0230	602-00000	*REINFORCING STEEL	2,656.000	2,656.000		
			LB	0.000	0.00	
			0.58000	2,656.000		1,540.48
0235	603-10180	18 INCH CORRUGATED STEEL PIPE	35.000	35.000		
			LF	0.000	0.00	
			31.56000	35.000		1,104.60
0240	603-10240	24 INCH CORRUGATED STEEL PIPE	288.000	288.000		
			LF	0.000	0.00	
			39.16000	288.000		11,278.08
0245	603-10300	30 INCH CORRUGATED STEEL PIPE	106.000	106.000		
			LF	0.000	0.00	
			53.00000	106.000		5,618.00
0250	603-10480	48 INCH CORRUGATED STEEL PIPE	104.000	104.000		
			LF	0.000	0.00	
			66.07000	104.000		6,871.28
0255	603-15018	18 INCH EQUIVALENT CORRUGATED STEEL PIPE ARCH	66.000	66.000		
			LF	0.000	0.00	
			30.86000	66.000		2,036.76
0260	603-30018	18 INCH STEEL END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			194.66000	2.000		389.32
0265	603-30024	24 INCH STEEL END SECTION	6.000	6.000		
			EACH	0.000	0.00	
			238.69000	6.000		1,432.14
0270	603-30030	30 INCH STEEL END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			364.41000	2.000		728.82

CONTID: C12798
 PCN: 12798-BID
 PROJECT: BR 0502-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 02/10/2003
 13:34:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	603-30048	48 INCH STEEL END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			915.43000	2.000		1,830.86
0280	603-31318	18 INCH EQUIVALENT ARCH STEEL END SECTION	4.000	4.000		
			EACH	0.000	0.00	
			194.66000	4.000		778.64
0285	604-30005	MANHOLE SLAB BASE (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			1,226.94000	2.000		2,453.88
0290	607-00005	*END POST	16.000	16.000		
			EACH	0.000	0.00	
			137.50000	16.000		2,200.00
0295	607-00010	*CORNER AND LINE BRACE POST	15.000	15.000		
			EACH	0.000	0.00	
			181.50000	15.000		2,722.50
0300	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	2,868.000	2,868.000		
			LF	0.000	0.00	
			1.43000	2,868.000		4,101.24
0305	607-11525	FENCE (PLASTIC) , DELETED BY 105	0.000	0.000		
			LF	0.000	0.00	
			2.62000	0.000		0.00
0310	607-60113	*12 FOOT GATE (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			194.25000	1.000		194.25
0315	607-60117	*16 FOOT GATE (SPECIAL)	6.000	6.000		
			EACH	0.000	0.00	
			222.60000	6.000		1,335.60
0320	607-60119	*18 FOOT GATE (SPECIAL)	2.000	2.000		
			EACH	0.000	0.00	
			241.50000	2.000		483.00
0325	607-60121	*20 FOOT GATE (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			278.25000	1.000		278.25

CONTID: C12798
 PCN: 12798-BID
 PROJECT: BR 0502-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8
 ESTIMATE RUN 02/10/2003
 13:34:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	612-00001	DELINEATOR (TYPE I)	22.000	22.000		
			EACH	0.000	0.00	
			18.41000	22.000		405.02
0335	614-00011	SIGN PANEL (CLASS I)	6.250	6.250		
			SF	0.000	0.00	
			16.24000	6.250		101.50
0340	614-00021	SIGN PANEL (CLASS I) (FURNISH ONLY)	5.000	5.000		
			SF	0.000	0.00	
			7.98000	5.000		39.90
0345	614-01552	STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	12.000	12.000		
			LF	0.000	0.00	
			23.40000	12.000		280.80
0350	616-30499	TRASH GUARD SPECIAL	2.000	2.000		
			EACH	0.000	0.00	
			519.15000	2.000		1,038.30
0355	617-02024	24 INCH CULVERT PIPE SPECIAL	571.000	571.000		
			LF	0.000	0.00	
			34.07000	571.000		19,453.97
0360	621-00430	DETOUR	1,889.000	1,889.000		
			SY	0.000	0.00	
			2.73000	1,889.000		5,156.97
0365	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			19,000.00000	1.000		19,000.00
0370	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	2.000	2.000		
			HOURLY	0.000	0.00	
			115.50000	2.000		231.00
0375	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			107,884.02000	1.000		107,884.02
0380	627-00005	*EPOXY PAVEMENT MARKING	70.000	70.000		
			GAL	0.000	0.00	
			210.00000	70.000		14,700.00

CONTID: C12798
 PCN: 12798-BID
 PROJECT: BR 0502-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9
 ESTIMATE RUN 02/10/2003
 13:34:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	627-00030	RAISED PAVEMENT MARKER (TEMPORARY)	50.000	50.000		
			EACH	0.000	0.00	
			4.78000	50.000		239.00
0390	630-00000	FLAGGING	909.000	909.000		
			HOUR	0.000	0.00	
			25.83000	909.000		23,479.47
0395	630-00007	TRAFFIC CONTROL INSPECTION	40.000	40.000		
			DAY	0.000	0.00	
			99.00000	40.000		3,960.00
0400	630-00012	TRAFFIC CONTROL MANAGEMENT	56.000	56.000		
			DAY	0.000	0.00	
			385.00000	56.000		21,560.00
0405	630-80336	BARRICADE (TYPE 3 M-B) (TEMPORARY)	2.000	2.000		
			EACH	0.000	0.00	
			423.50000	2.000		847.00
0410	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	8.000	8.000		
			EACH	0.000	0.00	
			95.55000	8.000		764.40
0415	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	25.000	25.000		
			EACH	0.000	0.00	
			182.51000	25.000		4,562.75
0420	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	4.000		
			EACH	0.000	0.00	
			176.90000	4.000		707.60
0425	630-80355	PORTABLE MESSAGE SIGN PANEL	2.000	2.000		
			EACH	0.000	0.00	
			10,080.00000	2.000		20,160.00
0430	630-80360	DRUM CHANNELIZING DEVICE	55.000	55.000		
			EACH	0.000	0.00	
			38.50000	55.000		2,117.50
0435	630-80363	DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	3.000	3.000		
			EACH	0.000	0.00	
			44.00000	3.000		132.00

CONTID: C12798
 PCN: 12798-BID
 PROJECT: BR 0502-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10
 ESTIMATE RUN 02/10/2003
 13:34:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	630-80364	DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN) , DELETED BY 105	0.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0445	630-80370	CONCRETE BARRIER (TEMPORARY) , DELETED BY 105	0.000	0.000		
			LF	0.000	0.00	
			13.44000	0.000		0.00
0450	630-80380	TRAFFIC CONE	75.000	75.000		
			EACH	0.000	0.00	
			14.81000	75.000		1,110.75
0455	630-85006	IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY) , DELETED BY 105	0.000	0.000		
			EACH	0.000	0.00	
			2,819.25000	0.000		0.00
0460	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0465	700-70012	F/A ASPHALT PAVEMENT INCENTIVE (PAVEMENT SMOOTHNESS)	252.270	252.270		
			F A	0.000	0.00	
			1.00000	252.270		252.27
0470	700-70022	F/A OJT PILOT , DELETED BY 105	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0475	700-70023	F/A ON-THE-JOB TRAINEE	102.600	102.600		
			F A	0.000	0.00	
			1.00000	102.600		102.60
0480	700-70025	F/A QUALITY INCENTIVE PAYMENT	5,310.010	5,310.010		
			F A	0.000	0.00	
			1.00000	5,310.010		5,310.01
0485	700-70028	F/A ESB PROGRAM , DELETED BY 105	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0490	700-70034	F/A TESTING OF WASTE MATERIAL	221.100	221.100		
			F A	0.000	0.00	
			1.00000	221.100		221.10

CONTID: C12798
 PCN: 12798-BID
 PROJECT: BR 0502-049

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 11
 ESTIMATE RUN 02/10/2003
 13:34:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	700-70035	F/A TRANSPORTATION OF HAZARDOUS MATERIAL AND DISPOSAL FEE,	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0500	700-70036	F/A RELOCATE UTILITIES, DELETED BY 105	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0505	700-70380	F/A EROSION CONTROL , DELETED BY 105	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
6666	900-00006	ADDED ITEM (DOLLAR)/ ESCROW ACCOUNT FOR INCORRECT PAYROLLS	-20.000	0.000		
			DOL	-20.000	-20.00	
			1.00000	-20.000		-20.00
			CAT 0200	CURRENT AMT \$	880,879.56 \$	-20.00 \$ 880,879.56
CAT NO0400 CONSTRUCTION ENGINEERING						
0510	620-00001	FIELD OFFICE (CLASS 1)	1.000	1.000		
			EACH	0.000	0.00	
			8,217.00000	1.000		8,217.00
0515	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			5,384.50000	1.000		5,384.50
0520	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			627.53000	1.000		627.53
			CAT 0400	CURRENT AMT \$	14,229.03 \$	0.00 \$ 14,229.03
PROJECT TOTAL			CURRENT AMT \$	895,108.59 \$	-20.00 \$	895,108.59