

ESTIMATE SUMMARY

CONTID: C12810

ESTIMATE NO: 0007 FINL

SPEC YR: 2002

PCN: 12810-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 102.(DAYS

TIME ALLOW:

102 WORK DAYS

Kiowa Creek (W/O Wiggins)

PERCENT TIME: 100.00

ORIG TIME ALLOW:

100 WORK DAYS

PROJECT NO:

BR 0062-013

Kiowa Creek (W/O Wiggins)

NAME OF ROAD:

006I

PROJECT COUNTIES:

MORGAN

CONTRACTOR:

ZAK DIRT INCORPORATED

PAY PERIOD ENDING

02/22/2006

DATE TIME STARTED

05/24/2005

14290 HILLTOP RD.

DATE LET

04/21/2005

DATE WORK BEGAN

DATE AWARDED

05/04/2005

DATE TIME STOPPED

11/21/2005

DATE CONTRACT EXECUTED

05/18/2005

DATE ACCEPTED

11/21/2005

LONGMONT

CO 80504

970/535-4657

DATE NOTICE TO PROCEED

05/24/2005

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,564,667.69 PARTICIPATING	\$ 1,564,667.69	\$ 0.00
AWARD PROJECT AMT:	\$ 1,577,525.55 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	1,564,667.69	0.00
FUNDS AVAILABLE:	\$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,564,667.69	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	23,662.88
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,564,667.69	23,662.88
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,564,667.69	23,662.88
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 23,662.88

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12810
 PCN: 12810-BID
 PROJECT: BR 0062-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 02/22/2006
 13:26:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00012	REMOVAL OF TREE STUMP	1.000	1.000		
			EACH	0.000	0.00	
			345.00000	1.000		345.00
0010	202-00027	REMOVAL OF RIPRAP	133.000	133.000		
			SY	0.000	0.00	
			8.00000	133.000		1,064.00
0015	202-00035	REMOVAL OF PIPE	135.000	135.000		
			LF	0.000	0.00	
			11.00000	135.000		1,485.00
0020	202-00220	*REMOVAL OF ASPHALT MAT	4,441.000	4,441.000		
			SY	0.000	0.00	
			3.00000	4,441.000		13,323.00
0025	202-00810	REMOVAL OF GROUND SIGN	6.000	6.000		
			EACH	0.000	0.00	
			25.00000	6.000		150.00
0030	202-01000	*REMOVAL OF FENCE	2,934.000	2,934.000		
			LF	0.000	0.00	
			0.70000	2,934.000		2,053.80
0035	202-01130	REMOVAL OF GUARDRAIL TYPE 3	142.000	142.000		
			LF	0.000	0.00	
			3.25000	142.000		461.50
0040	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	12,401.000	12,401.000		
			CY	0.000	0.00	
			3.25000	12,401.000		40,303.25
0045	203-01100	PROOF ROLLING	5.000	5.000		
			HOUR	0.000	0.00	
			65.00000	5.000		325.00
0050	203-01500	BLADING	4.000	4.000		
			HOUR	0.000	0.00	
			85.00000	4.000		340.00
0055	203-01597	POTHOLING	4.000	4.000		
			HOUR	0.000	0.00	
			100.00000	4.000		400.00

CONTID: C12810
 PCN: 12810-BID
 PROJECT: BR 0062-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 02/22/2006
 13:26:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	206-00510	FILTER MATERIAL (CLASS A)	170.000	170.000		
			CY	0.000	0.00	
			40.00000	170.000		6,800.00
0065	208-00002	*EROSION LOG (12 INCH)	60.000	60.000		
			LF	0.000	0.00	
			5.50000	60.000		330.00
0070	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			575.00000	1.000		575.00
0075	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			2,500.00000	1.000		2,500.00
0080	210-00011	RESET MAILBOX STRUCTURE (TYPE 1)	1.000	1.000		
			EACH	0.000	0.00	
			285.00000	1.000		285.00
0085	210-00810	RESET GROUND SIGN	1.000	1.000		
			EACH	0.000	0.00	
			150.00000	1.000		150.00
0090	210-04025	MODIFY STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			4,000.00000	1.000		4,000.00
0095	212-00006	*SEEDING (NATIVE)	3.500	3.500		
			ACRE	0.000	0.00	
			405.00000	3.500		1,417.50
0100	212-00047	*SOIL PREPARATION (SPECIAL)	3.400	3.400		
			ACRE	0.000	0.00	
			2,350.00000	3.400		7,990.00
0105	213-00002	*MULCHING (WEED FREE HAY)	3.300	3.300		
			ACRE	0.000	0.00	
			335.00000	3.300		1,105.50
0110	213-00061	*MULCH TACKIFIER	700.000	700.000		
			LB	0.000	0.00	
			2.20000	700.000		1,540.00

CONTID: C12810
 PCN: 12810-BID
 PROJECT: BR 0062-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 02/22/2006
 13:26:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	574.000	574.000		
			SY	0.000	0.00	
			1.70000	574.000		975.80
0120	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	1.000		
			L S	0.000	0.00	
			6,500.00000	1.000		6,500.00
0125	304-06007	AGGREGATE BASE COURSE (CLASS 6)	759.000	759.000		
			CY	0.000	0.00	
			25.00000	759.000		18,975.00
0130	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	28.770	28.770		
			TON	0.000	0.00	
			150.00000	28.770		4,315.50
0135	403-33741	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	1,980.900	1,980.900		
			TON	0.000	0.00	
			39.00000	1,980.900		77,255.10
0140	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	1,040.000	1,040.000		
			SY	0.000	0.00	
			2.00000	1,040.000		2,080.00
0145	506-00212	RIPRAP (12 INCH)	763.000	763.000		
			CY	0.000	0.00	
			37.00000	763.000		28,231.00
0150	507-00400	*BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	3.700	3.700		
			TON	0.000	0.00	
			155.00000	3.700		573.50
0155	603-10180	18 INCH CORRUGATED STEEL PIPE	140.000	140.000		
			LF	0.000	0.00	
			25.00000	140.000		3,500.00
0160	603-10240	24 INCH CORRUGATED STEEL PIPE	114.000	114.000		
			LF	0.000	0.00	
			35.00000	114.000		3,990.00
0165	603-30018	18 INCH STEEL END SECTION	8.000	8.000		
			EACH	0.000	0.00	
			175.00000	8.000		1,400.00

CONTID: C12810
 PCN: 12810-BID
 PROJECT: BR 0062-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 02/22/2006
 13:26:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	603-30024	24 INCH STEEL END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			235.00000	2.000		470.00
0175	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	175.000	175.000		
			LF	0.000	0.00	
			15.75000	175.000		2,756.25
0180	606-00705	GUARDRAIL TYPE 7 (SPECIAL)	82.000	82.000		
			LF	0.000	0.00	
			145.00000	82.000		11,890.00
0185	606-01370	*TRANSITION TYPE 3G	4.000	4.000		
			EACH	0.000	0.00	
			1,100.00000	4.000		4,400.00
0190	606-02003	*END ANCHORAGE (NONFLARED)	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
0195	606-02005	*END ANCHORAGE (FLARED)	3.000	3.000		
			EACH	0.000	0.00	
			1,515.00000	3.000		4,545.00
0200	607-00005	*END POST	15.000	15.000		
			EACH	0.000	0.00	
			141.00000	15.000		2,115.00
0205	607-00010	*CORNER AND LINE BRACE POST	4.000	4.000		
			EACH	0.000	0.00	
			156.00000	4.000		624.00
0210	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	2,051.000	2,051.000		
			LF	0.000	0.00	
			2.00000	2,051.000		4,102.00
0215	607-11200	*FENCE COMBINATION WIRE WITH METAL POSTS	868.000	868.000		
			LF	0.000	0.00	
			5.10000	868.000		4,426.80
0220	609-60011	*CURB TYPE 6 (SECTION M)	143.000	143.000		
			LF	0.000	0.00	
			3.50000	143.000		500.50

CONTID: C12810
 PCN: 12810-BID
 PROJECT: BR 0062-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 02/22/2006
 13:26:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	612-00001	DELINEATOR (TYPE I)	14.000 EACH	14.000 0.000	0.00	168.00
			12.00000	14.000		
0230	612-00003	DELINEATOR (TYPE III)	2.000 EACH	2.000 0.000	0.00	44.00
			22.00000	2.000		
0235	615-00050	EMBANKMENT PROTECTOR TYPE 5	1.000 EACH	1.000 0.000	0.00	1,100.00
			1,100.00000	1.000		
0240	625-00000	*CONSTRUCTION SURVEYING	1.000 L S	1.000 0.000	0.00	13,000.00
			13,000.00000	1.000		
0245	626-00000	*MOBILIZATION	1.000 L S	1.000 0.000	0.00	71,863.00
			71,863.00000	1.000		
0250	627-00011	*PAVEMENT MARKING PAINT (WATERBORNE)	29.200 GAL	29.200 0.000	0.00	1,489.20
			51.00000	29.200		
0255	630-00000	*FLAGGING	115.000 HOUR	115.000 0.000	0.00	1,725.00
			15.00000	115.000		
0260	630-00007	*TRAFFIC CONTROL INSPECTION	147.000 DAY	147.000 0.000	0.00	8,085.00
			55.00000	147.000		
0265	630-00012	*TRAFFIC CONTROL MANAGEMENT	10.000 DAY	10.000 0.000	0.00	3,050.00
			305.00000	10.000		
0270	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	10.000 EACH	10.000 0.000	0.00	1,550.00
			155.00000	10.000		
0275	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	71.000 EACH	71.000 0.000	0.00	3,621.00
			51.00000	71.000		

CONTID: C12810
 PCN: 12810-BID
 PROJECT: BR 0062-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 02/22/2006
 13:26:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	23.000	23.000		
			EACH	0.000	0.00	
			81.00000	23.000		1,863.00
0285	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	4.000		
			EACH	0.000	0.00	
			151.00000	4.000		604.00
0290	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	2.000		
			EACH	0.000	0.00	
			5,100.00000	2.000		10,200.00
0295	630-80360	*DRUM CHANNELIZING DEVICE	50.000	50.000		
			EACH	0.000	0.00	
			26.00000	50.000		1,300.00
0300	630-80380	*TRAFFIC CONE	84.000	84.000		
			EACH	0.000	0.00	
			5.00000	84.000		420.00
0305	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0310	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	451.780	451.780		
			F A	0.000	0.00	
			1.00000	451.780		451.78
0315	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0320	700-70023	F/A ON-THE-JOB TRAINEE	570.000	570.000		
			F A	0.000	0.00	
			1.00000	570.000		570.00
0325	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0330	700-70035	F/A TESTING LEAD PAINT ON BRIDGE RAIL	262.080	262.080		
			F A	0.000	0.00	
			1.00000	262.080		262.08

CONTID: C12810
 PCN: 12810-BID
 PROJECT: BR 0062-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 02/22/2006
 13:26:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0450	700-70035	F/A MCR # 1, NEUTRALIZE LEAD	1.000	1.000		
			F A	0.000	0.00	
			4,660.00000	1.000		4,660.00
			CAT 0200	CURRENT AMT \$	398,595.06 \$	0.00 \$ 398,595.06
CAT NO0300 MAJOR STRUCTURE						
0340	202-00400	REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			54,651.00000	1.000		54,651.00
0345	206-00000	STRUCTURE EXCAVATION	1,070.000	1,070.000		
			CY	0.000	0.00	
			3.75000	1,070.000		4,012.50
0350	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	550.000	550.000		
			CY	0.000	0.00	
			70.00000	550.000		38,500.00
0355	206-00200	STRUCTURE BACKFILL (CLASS 2)	1,040.000	1,040.000		
			CY	0.000	0.00	
			3.25000	1,040.000		3,380.00
0360	403-33741	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	300.000	300.000		
			TON	0.000	0.00	
			39.00000	300.000		11,700.00
0365	502-11253	*STEEL PILING (HP 12X53)	4,426.000	4,426.000		
			LF	0.000	0.00	
			24.00000	4,426.000		106,224.00
0370	509-00001	STRUCTURAL STEEL (GALVANIZED)	2,705.000	2,705.000		
			LB	0.000	0.00	
			3.50000	2,705.000		9,467.50
0375	515-00120	*WATERPROOFING (MEMBRANE)	1,715.000	1,715.000		
			SY	0.000	0.00	
			7.35000	1,715.000		12,605.25

CONTID: C12810
 PCN: 12810-BID
 PROJECT: BR 0062-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 02/22/2006
 13:26:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 MAJOR STRUCTURE						
0380	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	80.000	80.000		
			LF	0.000	0.00	
			100.00000	80.000		8,000.00
0385	601-03040	*CONCRETE CLASS D (BRIDGE)	970.000	970.000		
			CY	0.000	0.00	
			400.00000	970.000		388,000.00
0390	602-00000	*REINFORCING STEEL	36,070.000	36,070.000		
			LB	0.000	0.00	
			0.70000	36,070.000		25,249.00
0395	602-00020	*REINFORCING STEEL (EPOXY COATED)	143,404.000	143,404.000		
			LB	0.000	0.00	
			0.85000	143,404.000		121,893.40
0400	603-10180	18 INCH CORRUGATED STEEL PIPE	10.000	10.000		
			LF	0.000	0.00	
			25.00000	10.000		250.00
0405	603-50015	15 INCH PLASTIC PIPE	22.000	22.000		
			LF	0.000	0.00	
			55.00000	22.000		1,210.00
0410	604-25000	VANE GRATE INLET SPECIAL	1.000	1.000		
			EACH	0.000	0.00	
			4,700.00000	1.000		4,700.00
0415	606-11030	*BRIDGE RAIL TYPE 10M	787.000	787.000		
			LF	0.000	0.00	
			105.00000	787.000		82,635.00
0420	613-01300	3 INCH ELECTRICAL CONDUIT (PLASTIC)	900.000	900.000		
			LF	0.000	0.00	
			4.00000	900.000		3,600.00
0425	618-00142	*PRESTRESSED CONCRETE I (BT42)	1,700.000	1,700.000		
			LF	0.000	0.00	
			155.00000	1,700.000		263,500.00

CONTID: C12810
 PCN: 12810-BID
 PROJECT: BR 0062-013

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 02/22/2006
 13:26:01

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 MAJOR STRUCTURE						
0455	900-00012	ADDED ITEM (FOOT)/ ADDED ITEM / PILING CUT-OFFS	100.000	100.000		
			LF	0.000	0.00	
			19.20000	100.000		1,920.00
			CAT 0300	CURRENT AMT \$	1,141,497.65 \$	0.00 \$ 1,141,497.65
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0430	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			12,000.00000	1.000		12,000.00
0435	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			11,000.00000	1.000		11,000.00
0440	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0445	700-70220	F/A PHONE SERVICE LONG DISTANCE (CE)	74.980	74.980		
			F A	0.000	0.00	
			1.00000	74.980		74.98
			CAT 0400	CURRENT AMT \$	24,574.98 \$	0.00 \$ 24,574.98
PROJECT TOTAL			CURRENT AMT \$	1,564,667.69 \$	0.00 \$	1,564,667.69