

ESTIMATE SUMMARY

10:09:06

CONTID: C12829

ESTIMATE NO: 0001 PROG

SPEC YR: 1999

PCN: 12829-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:
KRAMER CREEK

TIME CHARGED: 9.0 DAYS TIME ALLOW: 170 WORK DAYS
PERCENT TIME: 5.29 ORIG TIME ALLOW: 160 WORK DAYS

PROJECT NO: BR 096A-033
KRAMER CREEK
NAME OF ROAD: 96
PROJECT COUNTIES: PUEBLO

CONTRACTOR:
KIRKLAND CONSTRUCTION, R.L.L.P.
P.O. BOX 580

PAY PERIOD ENDING 11/30/2001 DATE TIME STARTED 11/07/2001
DATE LET 10/04/2001 DATE WORK BEGAN
DATE AWARDED 10/18/2001 DATE TIME STOPPED 11/01/2002
DATE CONTRACT EXECUTED 10/29/2001 DATE ACCEPTED 11/01/2002
DATE NOTICE TO PROCEED 11/07/2001

RYE CO 81069 719-489-3385

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,982,706.55 PARTICIPATING	\$ 194,234.50	\$ 194,234.50
AWARD PROJECT AMT:	\$ 1,924,231.57 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	9.80% TOTAL EARNINGS	194,234.50	194,234.50
FUNDS AVAILABLE:	\$ 1,788,472.05 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	194,234.50	194,234.50
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-165.75	-165.75
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	194,068.75	194,068.75
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	194,068.75	194,068.75
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 194,068.75

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12829
 PCN: 12829-BID
 PROJECT: BR 096A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 11/30/2001

ESTIMATE NO: 0001

10:09:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00010	REMOVAL OF TREE	30.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0010	202-00090	REMOVAL OF DELINEATOR	7.000	0.000		
			EACH	0.000	0.00	
			8.00000	0.000		0.00
0015	202-00220	REMOVAL OF ASPHALT MAT	9,188.000	0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
0020	202-00810	REMOVAL OF GROUND SIGN	3.000	0.000		
			EACH	3.000	300.00	
			100.00000	3.000		300.00
0025	202-00825	REMOVAL OF FLASHING BEACON	3.000	0.000		
			EACH	3.000	750.00	
			250.00000	3.000		750.00
0030	202-01000	*REMOVAL OF FENCE	2,315.000	0.000		
			LF	2,315.000	1,157.50	
			0.50000	2,315.000		1,157.50
0035	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	28,511.000	0.000		
			CY	0.000	0.00	
			5.00000	0.000		0.00
0040	203-01500	BLADING	14.000	0.000		
			HOUR	0.000	0.00	
			80.00000	0.000		0.00
0045	203-01510	BACKHOE DELETED FORM 105	0.000	0.000		
			HOUR	0.000	0.00	
			80.00000	0.000		0.00
0050	203-01550	DOZING	25.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0055	203-01597	POTHOLING	12.000	0.000		
			HOUR	0.000	0.00	
			200.00000	0.000		0.00

CONTID: C12829
 PCN: 12829-BID
 PROJECT: BR 096A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 11/30/2001
 10:09:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	206-00510	FILTER MATERIAL (CLASS A)	638.500	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
0065	207-00205	TOPSOIL	950.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
0070	208-00011	*EROSION BALES (WEED FREE)	101.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0075	210-00810	RESET GROUND SIGN	8.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0080	210-00825	RESET FLASHING BEACON DELETED FORM 105	0.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0085	212-00006	*SEEDING (NATIVE)	9.800	0.000		
			ACRE	0.000	0.00	
			400.00000	0.000		0.00
0090	213-00003	*MULCHING (WEED FREE)	9.800	0.000		
			ACRE	0.000	0.00	
			300.00000	0.000		0.00
0095	213-00061	*MULCH TACKIFIER	1,470.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0100	304-06007	AGGREGATE BASE COURSE (CLASS 6)	76.490	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
0105	403-33741	HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	3,129.900	0.000		
			TON	0.000	0.00	
			40.00000	0.000		0.00
0110	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	300.000	0.000		
			GAL	0.000	0.00	
			2.00000	0.000		0.00

CONTID: C12829
 PCN: 12829-BID
 PROJECT: BR 096A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 11/30/2001
 10:09:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	420-00110	GEOTEXTILE (DRAINAGE) (CLASS A)	3,831.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0120	506-00209	RIPRAP (9 INCH)	1,915.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
0125	507-00400	BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	20.000	0.000		
			TON	0.000	0.00	
			125.00000	0.000		0.00
0130	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	962.500	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0135	606-01370	*TRANSITION TYPE 3G	4.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0140	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	4.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0145	607-00005	*END POST	10.000	0.000		
			EACH	3.000	300.00	
			100.00000	3.000		300.00
0150	607-00010	*CORNER AND LINE BRACE POST	11.000	0.000		
			EACH	7.000	1,050.00	
			150.00000	7.000		1,050.00
0155	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	5,013.000	0.000		
			LF	2,420.000	2,662.00	
			1.10000	2,420.000		2,662.00
0160	607-60114	*14 FOOT GATE	1.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0165	609-60011	CURB TYPE 6 (SECTION M)	1,042.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00

CONTID: C12829
 PCN: 12829-BID
 PROJECT: BR 096A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 11/30/2001
 10:09:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	612-00001	DELINEATOR (TYPE I)	20.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0175	612-00003	DELINEATOR (TYPE III)	2.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0180	615-00050	EMBANKMENT PROTECTOR TYPE 5	4.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0185	621-00425	*DETOUR	1.000	0.000		
			L S	0.600	141,600.00	
			236,000.00000	0.600		141,600.00
0190	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.000	0.00	
			25,000.00000	0.000		0.00
0195	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.250	32,500.00	
			130,000.00000	0.250		32,500.00
0200	627-00005	*EPOXY PAVEMENT MARKING	42.000	0.000		
			GAL	0.000	0.00	
			100.00000	0.000		0.00
0205	630-00007	*TRAFFIC CONTROL INSPECTION	273.500	0.000		
			DAY	19.000	1,425.00	
			75.00000	19.000		1,425.00
0210	630-00012	*TRAFFIC CONTROL MANAGEMENT	23.000	0.000		
			DAY	0.000	0.00	
			500.00000	0.000		0.00
0215	630-80002	*FLASHING BEACON (SOLAR)	4.000	0.000		
			EACH	2.000	2,000.00	
			1,000.00000	2.000		2,000.00
0220	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY) DELETED FORM 105	0.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00

CONTID: C12829
 PCN: 12829-BID
 PROJECT: BR 096A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 11/30/2001
 10:09:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	630-80337	*BARRICADE (TYPE 3 M-C) (TEMPORARY)	2.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0230	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	8.000	0.000		
			EACH	2.000	90.00	
			45.00000	2.000		90.00
0235	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	22.000	0.000		
			EACH	6.000	300.00	
			50.00000	6.000		300.00
0240	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	0.000		
			EACH	2.000	100.00	
			50.00000	2.000		100.00
0245	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0250	630-80360	*DRUM CHANNELIZING DEVICE	30.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
0255	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	20.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00
0260	630-80380	*TRAFFIC CONE	40.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00
0265	630-80401	*DELINEATOR (TYPE I) (TEMPORARY)	60.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0270	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0275	700-70012	F/A ASPHALT PAVEMENT INCENTIVE - (ROADWAY SMOOTHNESS)	802.760	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12829
 PCN: 12829-BID
 PROJECT: BR 096A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 11/30/2001
 10:09:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0285	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0290	700-70025	F/A QUALITY INCENTIVE PAYMENT	1,274.670	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0295	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0300	700-70380	F/A EROSION CONTROL	315.600	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	921,851.98 \$	184,234.50 \$
						184,234.50
CAT NO0300 L-20-A						
0305	202-00020	REMOVAL OF CONCRETE BOX CULVERT	1.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0310	206-00000	STRUCTURE EXCAVATION	398.000	0.000		
			CY	0.000	0.00	
			7.00000	0.000		0.00
0315	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,451.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
0320	206-00200	STRUCTURE BACKFILL (CLASS 2)	626.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0325	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,451.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C12829
 PCN: 12829-BID
 PROJECT: BR 096A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 11/30/2001
 10:09:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 L-20-A						
0330	403-33741	HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	329.900	0.000		
			TON	0.000	0.00	
			40.00000	0.000		0.00
0335	502-00100	*DRILLING HOLE TO FACILITATE PILE DRIVING	1,431.100	0.000		
			LF	0.000	0.00	
			43.00000	0.000		0.00
0340	502-01000	*BITUMEN COATING	550.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0345	502-11274	*STEEL PILING (HP 12X74)	1,432.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0350	503-00060	*DRILLED CAISSON (60 INCH)	321.000	0.000		
			LF	0.000	0.00	
			285.00000	0.000		0.00
0355	504-04410	*BLOCK FACING	1,018.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0360	513-00600	*BRIDGE DRAIN	4.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0360		MATERIAL ALLOWANCE PIPE, SCUPPER AND GRATES		0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
0365	515-00120	*WATERPROOFING (MEMBRANE)	2,009.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
0370	518-01004	*BRIDGE EXPANSION DEVICE (0-4 INCH)	98.000	0.000		
			LF	0.000	0.00	
			142.00000	0.000		0.00
0375	601-01000	*CONCRETE CLASS B DELETED FORM 105	0.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00

CONTID: C12829
 PCN: 12829-BID
 PROJECT: BR 096A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 11/30/2001
 10:09:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 L-20-A						
0380	601-01010	*CONCRETE CLASS BZ	26.500	0.000		
			CY	0.000	0.00	
			260.00000	0.000		0.00
0385	601-03040	*CONCRETE CLASS D (BRIDGE)	1,036.000	0.000		
			CY	0.000	0.00	
			250.00000	0.000		0.00
0385		MATERIAL ALLOWANCE INTERMEDIATE DIAPHRAMS		0.000		
			CY	0.000	0.00	
			3.92000	0.000		0.00
0385		MATERIAL ALLOWANCE PRECAST BRIDGE DECK PANELS		0.000		
			CY	0.000	0.00	
			36.86000	0.000		0.00
0390	602-00000	*REINFORCING STEEL	49,691.000	0.000		
			LB	0.000	0.00	
			0.47000	0.000		0.00
0395	602-00020	*REINFORCING STEEL (EPOXY COATED)	156,399.000	0.000		
			LB	0.000	0.00	
			0.50000	0.000		0.00
0400	606-11030	*BRIDGE RAIL TYPE 10M	915.000	0.000		
			LF	0.000	0.00	
			69.00000	0.000		0.00
0400		MATERIAL ALLOWANCE BRIDGE RAIL TYPE 10M ANCHORS		0.000		
			LF	0.000	0.00	
			3.11000	0.000		0.00
0405	618-00163	*PRESTRESSED CONCRETE I (BT63)	2,443.500	0.000		
			LF	0.000	0.00	
			116.00000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 1,040,854.57 \$	0.00 \$
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0410	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	1.000	8,000.00	
			8,000.00000	1.000		8,000.00

CONTID: C12829
 PCN: 12829-BID
 PROJECT: BR 096A-033

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 11/30/2001
 10:09:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0415	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00
0420	620-00020	SANITARY FACILITY	2.000	0.000		
			EACH	2.000	2,000.00	
			1,000.00000	2.000		2,000.00
			CAT 0400	CURRENT AMT	\$ 20,000.00	\$ 10,000.00
			PROJECT TOTAL	CURRENT AMT	\$ 1,982,706.55	\$ 194,234.50
					\$	\$ 194,234.50