

ESTIMATE SUMMARY

10:38:12

CONTID: C12847

ESTIMATE NO: 0001 PROG

SPEC YR: 1999

PCN: 12847-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 8.0 DAYS TIME ALLOW: 347 WORK DAYS

SH 287 S/O SH 60 TO SH 402

PERCENT TIME: 2.31 ORIG TIME ALLOW: 340 WORK DAYS

PROJECT NO: NH 2873-104
 S/O SH 60 TO SH 402
 NAME OF ROAD: 287
 PROJECT COUNTIES: LARIMER

CONTRACTOR:

ASPHALT SPECIALTIES CO., INC.
 10100 DALLAS STREET

PAY PERIOD ENDING 11/29/2000 DATE TIME STARTED 11/15/2000
 DATE LET 09/28/2000 DATE WORK BEGAN
 DATE AWARDED 10/19/2000 DATE TIME STOPPED 09/27/2002
 DATE CONTRACT EXECUTED 11/07/2000 DATE ACCEPTED 09/27/2002
 DATE NOTICE TO PROCEED 11/15/2000

HENDERSON CO 80640 303-289-8555

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 9,431,790.24 PARTICIPATING	\$ 67,640.00	\$ 67,640.00
AWARD PROJECT AMT: \$ 8,759,789.75 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 0.72% TOTAL EARNINGS	67,640.00	67,640.00
FUNDS AVAILABLE: \$ 9,364,150.24 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	67,640.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-2,029.20	-2,029.20
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	65,610.80
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	65,610.80
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 65,610.80

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/01/2000

10:38:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY ITEMS						
0005	202-00000	*REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	0.000		
			L S	0.000	0.00	
			106,000.00000	0.000		0.00
0010	202-00001	REMOVAL OF STRUCTURE	13.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
0015	202-00010	*REMOVAL OF TREE	27.000	0.000		
			EACH	0.000	0.00	
			385.00000	0.000		0.00
0020	202-00020	REMOVAL OF CONCRETE BOX CULVERT	4.000	0.000		
			EACH	0.000	0.00	
			4,600.00000	0.000		0.00
0025	202-00033	REMOVAL OF PIPE	49.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0030	202-00037	REMOVAL OF END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			344.00000	0.000		0.00
0035	202-00200	REMOVAL OF SIDEWALK	165.000	0.000		
			SY	0.000	0.00	
			14.00000	0.000		0.00
0040	202-00201	REMOVAL OF CURB	12.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0045	202-00203	REMOVAL OF CURB AND GUTTER	567.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0050	202-00204	REMOVAL OF CURB, GUTTER AND SIDEWALK	496.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0055	202-00210	REMOVAL OF CONCRETE PAVEMENT	1,618.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 12/01/2000
 10:38:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0060	202-00220	REMOVAL OF ASPHALT MAT	64,037.000	0.000		
			SY	0.000	0.00	
			1.20000	0.000		0.00
0065	202-00250	*REMOVAL OF PAVEMENT MARKING	12,009.000	0.000		
			SF	0.000	0.00	
			2.10000	0.000		0.00
0070	202-00810	*REMOVAL OF GROUND SIGN	54.000	0.000		
			EACH	0.000	0.00	
			117.00000	0.000		0.00
0075	202-01000	*REMOVAL OF FENCE	14,444.000	0.000		
			LF	0.000	0.00	
			0.70000	0.000		0.00
0080	202-04100	ABANDON WELL	1.000	0.000		
			EACH	0.000	0.00	
			1,880.00000	0.000		0.00
0085	202-05150	*SANDBLASTING	18,626.000	0.000		
			SF	0.000	0.00	
			0.60000	0.000		0.00
0090	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	444,002.000	0.000		
			CY	0.000	0.00	
			2.60000	0.000		0.00
0095	203-00012	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE) (SPECIAL)	120,733.000	0.000		
			CY	0.000	0.00	
			5.30000	0.000		0.00
0100	203-00100	MUCK EXCAVATION CMO 2	7,931.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
0105	203-01500	BLADING	34.000	0.000		
			HOURL	0.000	0.00	
			153.00000	0.000		0.00
0110	203-01550	DOZING	32.000	0.000		
			HOURL	0.000	0.00	
			133.00000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 12/01/2000
 10:38:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0115	203-01597	POTHOLING	274.000	0.000		
			HOOR	0.000	0.00	
			216.00000	0.000		0.00
0120	206-00000	STRUCTURE EXCAVATION	4,174.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
0125	206-00100	STRUCTURE BACKFILL (CLASS 1)	3,291.000	0.000		
			CY	0.000	0.00	
			24.00000	0.000		0.00
0130	206-00360	MECHANICAL REINFORCEMENT OF SOIL DELETED BY FM 105	0.000	0.000		
			CY	0.000	0.00	
			21.00000	0.000		0.00
0135	206-00510	FILTER MATERIAL (CLASS A)	5,197.000	0.000		
			CY	0.000	0.00	
			24.00000	0.000		0.00
0140	207-00205	TOPSOIL	24,391.000	0.000		
			CY	0.000	0.00	
			2.70000	0.000		0.00
0145	207-00210	STOCKPILE TOPSOIL	21,627.000	0.000		
			CY	0.000	0.00	
			1.70000	0.000		0.00
0150	207-00305	WETLAND TOPSOIL	1,900.000	0.000		
			CY	0.000	0.00	
			8.20000	0.000		0.00
0155	207-00310	STOCKPILE WETLAND TOPSOIL	4,664.000	0.000		
			CY	0.000	0.00	
			3.20000	0.000		0.00
0160	208-00011	EROSION BALES (WEED FREE)	286.000	0.000		
			EACH	0.000	0.00	
			13.00000	0.000		0.00
0165	208-00020	SILT FENCE	6,301.000	0.000		
			LF	0.000	0.00	
			1.60000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 12/01/2000
 10:38:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0170	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.000		
			L S	0.000	0.00	
			6,300.00000	0.000		0.00
0175	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.000		
			L S	0.000	0.00	
			7,100.00000	0.000		0.00
0180	210-00011	*RESET MAILBOX STRUCTURE (TYPE 1)	7.000	0.000		
			EACH	0.000	0.00	
			94.00000	0.000		0.00
0185	210-00012	*RESET MAILBOX STRUCTURE (TYPE 2)	1.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0190	210-00050	RESET FIRE HYDRANT DELETED BY FM 105	0.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0195	210-00810	*RESET GROUND SIGN	8.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0200	210-00815	*RESET SIGN PANEL DELETED BY FM 105	0.000	0.000		
			EACH	0.000	0.00	
			73.00000	0.000		0.00
0205	210-01000	*RESET FENCE DELETED BY FM 105	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0210	210-01011	*RESET GATE	6.000	0.000		
			EACH	0.000	0.00	
			104.00000	0.000		0.00
0215	210-04000	ADJUST STRUCTURE	2.000	0.000		
			EACH	0.000	0.00	
			520.00000	0.000		0.00
0220	210-04010	ADJUST MANHOLE	13.000	0.000		
			EACH	0.000	0.00	
			370.00000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 12/01/2000
 10:38:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0225	210-04050	ADJUST VALVE BOX	5.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0230	212-00006	*SEEDING (NATIVE)	58.500	0.000		
			ACRE	0.000	0.00	
			420.00000	0.000		0.00
0235	212-00028	*SEEDING (WETLANDS)	1.000	0.000		
			ACRE	0.000	0.00	
			1,350.00000	0.000		0.00
0240	213-00002	*MULCHING (WEED FREE HAY)	59.500	0.000		
			ACRE	0.000	0.00	
			300.00000	0.000		0.00
0245	213-00061	*MULCH TACKIFIER	8,950.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0250	304-06000	AGGREGATE BASE COURSE (CLASS 6)	67,791.630	0.000		
			TON	0.000	0.00	
			11.00000	0.000		0.00
0250		MATERIAL ALLOWANCE ABC CLASS 6		0.000		
			TON	0.000	0.00	
			4.75000	0.000		0.00
0250		MATERIAL ALLOWANCE ABC CLASS 6		0.000		
			TON	0.000	0.00	
			4.75000	0.000		0.00
0255	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	303.290	0.000		
			TON	0.000	0.00	
			85.00000	0.000		0.00
0260	403-33841	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	7,456.070	0.000		
			TON	0.000	0.00	
			34.00000	0.000		0.00
0265	412-00700	CONCRETE PAVEMENT (7 INCH)	1,187.000	0.000		
			SY	0.000	0.00	
			39.00000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 12/01/2000
 10:38:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0270	412-00900	*CONCRETE PAVEMENT (9 INCH) CMO 7	129,189.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0270		MATERIAL ALLOWANCE AGGREGATE FOR CONC. PVMT.		0.000		
			SY	0.000	0.00	
			3.31000	0.000		0.00
0270		MATERIAL ALLOWANCE AGGREGATE FOR CONC. PVMT.		0.000		
			SY	0.000	0.00	
			3.31000	0.000		0.00
0270		MATERIAL ALLOWANCE DOWEL BASKETS		0.000		
			SY	0.000	0.00	
			1.06700	0.000		0.00
0270		MATERIAL ALLOWANCE CURING COMPOUND		0.000		
			SY	0.000	0.00	
			0.11000	0.000		0.00
0275	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	1,896.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0280	420-00111	GEOTEXTILE (DRAINAGE) (CLASS B)	466.000	0.000		
			SY	0.000	0.00	
			3.75000	0.000		0.00
0285	420-00130	GEOTEXTILE (SEPARATOR) (CLASS A) (INSTALL ONLY)	24,785.000	0.000		
			SY	0.000	0.00	
			1.25000	0.000		0.00
0290	501-00000	*STEEL SHEET PILING (TYPE I)	1,045.000	0.000		
			SF	0.000	0.00	
			34.00000	0.000		0.00
0295	504-04410	BLOCK FACING DELETED BY FM 105	0.000	0.000		
			SF	0.000	0.00	
			16.60000	0.000		0.00
0300	506-00209	RIPRAP (9 INCH)	708.000	0.000		
			CY	0.000	0.00	
			29.60000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 12/01/2000
 10:38:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0305	506-00212	RIPRAP (12 INCH)	68.000	0.000		
			CY	0.000	0.00	
			37.00000	0.000		0.00
0310	509-00000	STRUCTURAL STEEL DELETED BY FM 105	0.000	0.000		
			LB	0.000	0.00	
			1.70000	0.000		0.00
0315	601-03030	*CONCRETE CLASS D (BOX CULVERT)	350.000	0.000		
			CY	0.000	0.00	
			284.00000	0.000		0.00
0320	602-00000	*REINFORCING STEEL	58,029.000	0.000		
			LB	0.000	0.00	
			0.45000	0.000		0.00
0325	603-01120	12 INCH REINFORCED CONCRETE PIPE DELETED BY FM 105	0.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
0330	603-01180	18 INCH REINFORCED CONCRETE PIPE	948.000	0.000		
			LF	0.000	0.00	
			37.00000	0.000		0.00
0335	603-01240	24 INCH REINFORCED CONCRETE PIPE	1,720.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00
0340	603-01300	30 INCH REINFORCED CONCRETE PIPE	80.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0345	603-01360	36 INCH REINFORCED CONCRETE PIPE	184.000	0.000		
			LF	0.000	0.00	
			76.00000	0.000		0.00
0350	603-01420	42 INCH REINFORCED CONCRETE PIPE	368.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0355	603-02300	38X24 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	368.000	0.000		
			LF	0.000	0.00	
			69.00000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 12/01/2000
 10:38:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0360	603-05018	18 INCH REINFORCED CONCRETE END SECTION	20.000	0.000		
			EACH	0.000	0.00	
			640.00000	0.000		0.00
0365	603-05024	24 INCH REINFORCED CONCRETE END SECTION	25.000	0.000		
			EACH	0.000	0.00	
			640.00000	0.000		0.00
0370	603-05030	30 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			910.00000	0.000		0.00
0375	603-05036	36 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			940.00000	0.000		0.00
0380	603-05042	42 INCH REINFORCED CONCRETE END SECTION	4.000	0.000		
			EACH	0.000	0.00	
			1,160.00000	0.000		0.00
0385	603-05130	38X24 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	4.000	0.000		
			EACH	0.000	0.00	
			760.00000	0.000		0.00
0390	603-50006	6 INCH PLASTIC PIPE	16.000	0.000		
			LF	0.000	0.00	
			285.00000	0.000		0.00
0395	603-50010	10 INCH PLASTIC PIPE	299.000	0.000		
			LF	0.000	0.00	
			37.00000	0.000		0.00
0400	603-50012	12 INCH PLASTIC PIPE	176.000	0.000		
			LF	0.000	0.00	
			49.00000	0.000		0.00
0405	604-00305	INLET TYPE C (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0410	604-00505	INLET TYPE D (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 12/01/2000
 10:38:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0415	604-30005	MANHOLE SLAB BASE (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,330.00000	0.000		0.00
0420	604-30010	MANHOLE SLAB BASE (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0425	604-39000	MANHOLE SPECIAL DELETED BY FM 105	0.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0430	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	660.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0435	605-84000	SUBSURFACE DRAIN OUTLET	191.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0440	607-00005	*END POST	33.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0445	607-00010	*CORNER AND LINE BRACE POST	21.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0450	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	11,389.000	0.000		
			LF	0.000	0.00	
			1.10000	0.000		0.00
0455	607-01100	*FENCE BARBED WIRE WITH TREATED WOODEN POSTS DELETED BY FM 105	0.000	0.000		
			LF	0.000	0.00	
			1.40000	0.000		0.00
0460	607-11525	*FENCE (PLASTIC)	2,335.000	0.000		
			LF	0.000	0.00	
			2.10000	0.000		0.00
0465	607-53172	*FENCE CHAIN LINK (72 INCH) DELETED BY FM 105	0.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 12/01/2000
 10:38:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0470	607-60274	*24 FOOT GATE DOUBLE (CHAIN LINK) DELETED BY FM 105	0.000	0.000		
			EACH	0.000	0.00	
			1,270.00000	0.000		0.00
0475	608-00000	CONCRETE SIDEWALK	210.000	0.000		
			SY	0.000	0.00	
			31.00000	0.000		0.00
0480	608-00010	CONCRETE CURB RAMP	102.000	0.000		
			SY	0.000	0.00	
			88.00000	0.000		0.00
0485	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	149.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0490	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	901.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0495	609-22900	CURB, GUTTER AND SIDEWALK SPECIAL	374.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0500	609-24002	GUTTER TYPE 2 (2 FOOT)	448.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0505	609-24004	GUTTER TYPE 2 (4 FOOT)	328.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00
0510	609-71000	CURB (SPECIAL)	384.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0515	610-00030	MEDIAN COVER MATERIAL (CONCRETE)	1,792.000	0.000		
			SF	0.000	0.00	
			8.00000	0.000		0.00
0520	612-00001	*DELINEATOR (TYPE I)	68.000	0.000		
			EACH	0.000	0.00	
			15.60000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 12/01/2000
 10:38:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0525	612-00002	*DELINEATOR (TYPE II)	181.000	0.000		
			EACH	0.000	0.00	
			17.70000	0.000		0.00
0530	612-00046	*DELINEATOR (FLEXIBLE) (SPECIAL) (TYPE I)	5.000	0.000		
			EACH	0.000	0.00	
			62.00000	0.000		0.00
0535	612-00047	*DELINEATOR (FLEXIBLE) (SPECIAL) (TYPE II)	7.000	0.000		
			EACH	0.000	0.00	
			68.00000	0.000		0.00
0540	613-00200	*2 INCH ELECTRICAL CONDUIT	3,209.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0545	613-00300	*3 INCH ELECTRICAL CONDUIT	950.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0550	613-04000	*CONDUIT (INSTALL ONLY)	238.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0555	613-32400	*LIGHT STANDARD STEEL (40 FOOT)	8.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0560	613-40010	*LIGHT STANDARD FOUNDATION	8.000	0.000		
			EACH	0.000	0.00	
			620.00000	0.000		0.00
0565	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	4.000	0.000		
			EACH	0.000	0.00	
			460.00000	0.000		0.00
0570	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	8.000	0.000		
			EACH	0.000	0.00	
			460.00000	0.000		0.00
0575	614-00011	*SIGN PANEL (CLASS I)	579.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/01/2000

10:38:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0580	614-00012	*SIGN PANEL (CLASS II)	159.000	0.000		
		SF		0.000	0.00	
			23.00000	0.000		0.00
0585	614-00013	*SIGN PANEL (CLASS III)	52.000	0.000		
		SF		0.000	0.00	
			28.00000	0.000		0.00
0590	614-00200	*STEEL SIGN POST (U-2) DELETED BY FM 105	0.000	0.000		
		LF		0.000	0.00	
			4.20000	0.000		0.00
0595	614-01502	*STEEL SIGN POST (2 INCH ROUND)	705.000	0.000		
		LF		0.000	0.00	
			10.40000	0.000		0.00
0600	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	502.000	0.000		
		LF		0.000	0.00	
			22.00000	0.000		0.00
0605	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA) (FURNISH ONLY)	4.000	0.000		
		EACH		0.000	0.00	
			5,300.00000	0.000		0.00
0610	614-79217	*PEDESTRIAN SIGNAL FACE (16) (FURNISH ONLY)	8.000	0.000		
		EACH		0.000	0.00	
			275.00000	0.000		0.00
0615	614-79336	*TRAFFIC SIGNAL FACE (12-12-12) (FURNISH ONLY)	14.000	0.000		
		EACH		0.000	0.00	
			312.00000	0.000		0.00
0620	614-79860	*PEDESTRIAN PUSH BUTTON (FURNISH ONLY)	8.000	0.000		
		EACH		0.000	0.00	
			52.00000	0.000		0.00
0625	614-79885	*TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO TYPE) (FURNISH ONLY)	10.000	0.000		
		EACH		0.000	0.00	
			520.00000	0.000		0.00
0630	614-80313	*BARRICADE (TYPE 3 F-C)	4.000	0.000		
		EACH		0.000	0.00	
			910.00000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 12/01/2000
 10:38:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0635	614-81010	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM) DELETED BY CMO 11	0.000 EACH 9,048.00000	0.000 0.000 0.000	0.00 0.00	0.00
0640	614-86240	*TRAFFIC SIGNAL CONTROLLER (TYPE 170) (FURNISH ONLY)	1.000 EACH 8,840.00000	0.000 0.000 0.000	0.00 0.00	0.00
0645	615-65005	IRRIGATION DIVERSION STRUCTURE	2.000 L S 2,400.00000	0.000 0.000 0.000	0.00 0.00	0.00
0650	616-23240	24 INCH PLASTIC SIPHON PIPE	2,876.000 LF 56.00000	0.000 0.000 0.000	0.00 0.00	0.00
0655	617-00012	12 INCH CULVERT PIPE	1,319.000 LF 23.00000	0.000 0.000 0.000	0.00 0.00	0.00
0660	617-00018	18 INCH CULVERT PIPE	76.000 LF 30.00000	0.000 0.000 0.000	0.00 0.00	0.00
0665	617-00024	24 INCH CULVERT PIPE	90.000 LF 35.00000	0.000 0.000 0.000	0.00 0.00	0.00
0670	621-00450	DETOUR PAVEMENT	18,277.000 SY 15.00000	0.000 0.000 0.000	0.00 0.00	0.00
0675	625-00000	*CONSTRUCTION SURVEYING	0.960 L S 92,000.00000	0.000 0.070 0.070	6,440.00	6,440.00
0680	626-00000	*MOBILIZATION	1.000 L S 540,000.00000	0.000 0.000 0.000	0.00	0.00
0685	626-01000	PUBLIC INFORMATION SERVICES	1.000 L S 7,800.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 12/01/2000
 10:38:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0690	627-00001	*PAVEMENT MARKING PAINT	504.000	0.000		
			GAL	0.000	0.00	
			31.00000	0.000		0.00
0695	627-00005	*EPOXY PAVEMENT MARKING	365.000	0.000		
			GAL	0.000	0.00	
			78.00000	0.000		0.00
0700	627-00025	*4 INCH PAVEMENT MARKING TAPE (REMOVABLE)	5,438.000	0.000		
			LF	0.000	0.00	
			2.10000	0.000		0.00
0705	627-00026	*8 IN PAVEMENT MARKING TAPE (REMOVABLE)	1,037.000	0.000		
			LF	0.000	0.00	
			4.20000	0.000		0.00
0710	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	1,208.000	0.000		
			SF	0.000	0.00	
			14.60000	0.000		0.00
0715	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	632.000	0.000		
			SF	0.000	0.00	
			8.30000	0.000		0.00
0720	629-01001	*SURVEY MONUMENT (TYPE 1)	28.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0725	629-01002	*SURVEY MONUMENT (TYPE 2)	4.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0730	629-01031	*SURVEY MONUMENT (TYPE 3A) DELETED BY FM 105	0.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0735	630-00000	*FLAGGING	11,895.000	0.000		
			HOUR	0.000	0.00	
			20.00000	0.000		0.00
0740	630-00002	TRAFFIC CONTROL SUPERVISOR	241.000	0.000		
			DAY	0.000	0.00	
			310.00000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 12/01/2000
 10:38:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0745	630-00003	UNIFORMED TRAFFIC CONTROL DELETED BY FM 105	0.000	0.000		
			50.00000	0.000		0.00
				0.000	0.00	
0750	630-00007	TRAFFIC CONTROL INSPECTION	147.000	0.000		
			160.00000	0.000		0.00
				0.000	0.00	
0755	630-80337	BARRICADE (TYPE 3 M-C) (TEMPORARY)	8.000	0.000		
			2,500.00000	0.000		0.00
				0.000	0.00	
0760	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	57.000	0.000		
			68.00000	0.000		0.00
				0.000	0.00	
0765	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	40.000	0.000		
			130.00000	0.000		0.00
				0.000	0.00	
0770	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	0.000		
			150.00000	0.000		0.00
				0.000	0.00	
0775	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	121.000	0.000		
			25.00000	48.000	1,200.00	1,200.00
				48.000		
0780	630-80355	PORTABLE MESSAGE SIGN PANEL DELETED BY FM 105	0.000	0.000		
			7,000.00000	0.000		0.00
				0.000	0.00	
0785	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	1.000	0.000		
			1,300.00000	0.000		0.00
				0.000	0.00	
0790	630-80360	DRUM CHANNELIZING DEVICE	353.000	0.000		
			68.00000	0.000		0.00
				0.000	0.00	
0795	630-80363	DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	12.000	0.000		
			80.00000	0.000		0.00
				0.000	0.00	

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 12/01/2000
 10:38:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0800	630-80370	CONCRETE BARRIER (TEMPORARY)	5,590.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0805	630-80380	TRAFFIC CONE	250.000	0.000		
			EACH	0.000	0.00	
			14.00000	0.000		0.00
0810	630-85010	IMPACT ATTENUATOR (TEMPORARY)	3.000	0.000		
			EACH	0.000	0.00	
			6,800.00000	0.000		0.00
0815	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0820	700-70013	F/A CONCRETE INCENTIVE PAYMENT	73,873.030	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0825	700-70022	F/A OJT PILOT	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0830	700-70023	F/A ON-THE-JOB TRAINEE	61.600	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0835	700-70025	F/A QUALITY INCENTIVE PAYMENT SMOOTHNESS	11,622.100	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0840	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0845	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0905	506-00002	RIPRAP CMO 2	1,053.830	0.000		
			TON	0.000	0.00	
			33.25000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18
 ESTIMATE RUN 12/01/2000
 10:38:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0906	304-03000	ABC (CL 3) CMO 2	356.120	0.000		
			TON	0.000	0.00	
			18.80000	0.000		0.00
0907	619-10200	20 IN WELD STEEL PIPE MCR LINE 1	44.000	0.000		
			LF	0.000	0.00	
			101.00000	0.000		0.00
0908	700-70260	F/A WATER TAPS MCR LINE # 2 F/A WATER TAP	15,751.500	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0909	617-00036	36 IN CULVERT PIPE MCR LINE # 3 - 36" CULVERT	260.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0910	625-00001	CONST SURVEYING (HOUR) MCR LINE # 4	17.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0911	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR OVERWEIGHT TRUCKS	-120.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0914	420-00130	GEOTEXTILE (SEPARATOR) (CL A) MCR LINE # 5	0.000	0.000		
			SY	0.000	0.00	
			2.25000	0.000		0.00
0915	420-00130	GEOTEXTILE (SEPARATOR) (CL A) MCR LINE # 6	6,367.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0916	202-00035	REM PIPE ADDED BY CMO # 10	380.000	0.000		
			LF	0.000	0.00	
			22.25000	0.000		0.00
0917	619-50640	8 IN PLASTIC PIPE ADDED BY CMO # 10	380.000	0.000		
			LF	0.000	0.00	
			48.00000	0.000		0.00
0918	614-81010	SIG-LIGHT POLE STEEL (1) ADDED BY CMO # 11	4.000	0.000		
			EACH	0.000	0.00	
			26,250.50000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0001

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0918		MATERIAL ALLOWANCE SIGNAL POLE STEEL		0.000		
			EACH	0.000	0.00	
			12,083.50000	0.000		0.00
0919	607-60120	20 FT GATE ADDED BY MCR LINE # 7	2.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0920	900-00007	ADDED ITEM (EACH)/ INSTALL CLAMPS: ADDED BY MCR LINE # 8	6.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0921	900-00006	ADDED ITEM (DOLLAR)/ HALL-IRWIN LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0922	216-00039	SOIL RETEN BLANKET (STRAW) MCR LINE # 9	360.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0923	900-00006	ADDED ITEM (DOLLAR)/ PRICE REEDUCTION FOR ABC CL-6	-12,315.610	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0924	700-70082	F/A FURN & INST ELEC SERV ADDED BY MCR LINE # 10	4,068.120	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0925	700-70130	F/A REPAIR MCR LINE # 11: IRRIGATION RESTRAINTS	4,327.080	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 8,960,203.59 \$	7,640.00 \$	7,640.00
CAT NO0300 STRUCTURE NO. C-16-I						
0850	206-00000	STRUCTURE EXCAVATION	3,200.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
0855	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	255.000	0.000		
			CY	0.000	0.00	
			102.00000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/01/2000

10:38:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE NO. C-16-I						
0860	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,530.000	0.000		
			CY	0.000	0.00	
			24.00000	0.000		0.00
0865	420-00130	GEOTEXTILE (SEPARATOR) (CLASS A) (INSTALL ONLY)	866.000	0.000		
			SY	0.000	0.00	
			1.25000	0.000		0.00
0870	601-03030	*CONCRETE CLASS D (BOX CULVERT)	817.000	0.000		
			CY	0.000	0.00	
			284.00000	0.000		0.00
0875	602-00000	*REINFORCING STEEL	122,691.000	0.000		
			LB	0.000	0.00	
			0.45000	0.000		0.00
0880	602-00020	*REINFORCING STEEL (EPOXY COATED)	76,264.000	0.000		
			LB	0.000	0.00	
			0.55000	0.000		0.00
			CAT 0300	CURRENT AMT \$	412,196.65 \$	0.00 \$
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0885	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	1.000	39,000.00	
			39,000.00000	1.000		39,000.00
0890	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	1.000	21,000.00	
			21,000.00000	1.000		21,000.00
0895	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	0.000	0.00	
			2,660.00000	0.000		0.00
0900	700-70220	F/A PHONE SERVICE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0912	900-00010	ADDED ITEM (HOUR)/ ADDITIONAL INSPECTION	-85.000	0.000		
			HOOR	0.000	0.00	
			30.00000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/01/2000

ESTIMATE NO: 0001

10:38:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0913	900-00010	ADDED ITEM (HOUR)/ ADD. INSPECTION - PE	-18.000	0.000			
			HOUR	0.000	0.00		
			40.00000	0.000		0.00	
			CAT 0400	CURRENT AMT \$	59,390.00 \$	60,000.00 \$	60,000.00
			PROJECT TOTAL	CURRENT AMT \$	9,431,790.24 \$	67,640.00 \$	67,640.00