

ESTIMATE SUMMARY

10:16:09

CONTID: C12847

ESTIMATE NO: 0007 PROG

SPEC YR: 1999

PCN: 12847-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 116.5 DAYS

TIME ALLOW:

347 WORK DAYS

SH 287 S/O SH 60 TO SH 402

PERCENT TIME: 33.57

ORIG TIME ALLOW:

340 WORK DAYS

PROJECT NO:

NH 2873-104

S/O SH 60 TO SH 402

NAME OF ROAD:

287

PROJECT COUNTIES:

LARIMER

CONTRACTOR:

ASPHALT SPECIALTIES CO., INC.

PAY PERIOD ENDING

05/30/2001

DATE TIME STARTED 11/15/2000

10100 DALLAS STREET

DATE LET

09/28/2000

DATE WORK BEGAN

DATE AWARDED

10/19/2000

DATE TIME STOPPED 09/27/2002

DATE CONTRACT EXECUTED

11/07/2000

DATE ACCEPTED 09/27/2002

HENDERSON

CO 80640

303-289-8555

DATE NOTICE TO PROCEED

11/15/2000

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 9,431,790.24 PARTICIPATING	\$ 3,068,886.21	\$ 396,998.75
AWARD PROJECT AMT:	\$ 8,759,789.75 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	32.54% TOTAL EARNINGS	3,068,886.21	396,998.75
FUNDS AVAILABLE:	\$ 6,362,904.03 STOCKPILED MATERIALS	534,056.58	158,960.10
	GROSS EARNINGS	3,602,942.79	555,958.85
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-41,173.29	-5,954.98
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	3,561,769.50	550,003.87
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	3,561,769.50	550,003.87
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 550,003.87

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 06/04/2001
 10:16:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY ITEMS						
0005	202-00000	*REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	1.000		
			L S	0.000	0.00	
			106,000.00000	1.000		106,000.00
0010	202-00001	REMOVAL OF STRUCTURE	13.000	10.900		
			EACH	0.000	0.00	
			3,100.00000	10.900		33,790.00
0015	202-00010	*REMOVAL OF TREE	27.000	26.000		
			EACH	0.000	0.00	
			385.00000	26.000		10,010.00
0020	202-00020	REMOVAL OF CONCRETE BOX CULVERT	4.000	1.000		
			EACH	0.000	0.00	
			4,600.00000	1.000		4,600.00
0025	202-00033	REMOVAL OF PIPE	49.000	14.000		
			EACH	2.000	1,100.00	
			550.00000	16.000		8,800.00
0030	202-00037	REMOVAL OF END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			344.00000	2.000		688.00
0035	202-00200	REMOVAL OF SIDEWALK	165.000	0.000		
			SY	0.000	0.00	
			14.00000	0.000		0.00
0040	202-00201	REMOVAL OF CURB	12.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0045	202-00203	REMOVAL OF CURB AND GUTTER	567.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0050	202-00204	REMOVAL OF CURB, GUTTER AND SIDEWALK	496.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0055	202-00210	REMOVAL OF CONCRETE PAVEMENT	1,618.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 06/04/2001
 10:16:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0060	202-00220	REMOVAL OF ASPHALT MAT	64,037.000	7,621.000		
			SY	0.000	0.00	
			1.20000	7,621.000		9,145.20
0065	202-00250	*REMOVAL OF PAVEMENT MARKING	12,009.000	9,644.000		
			SF	550.000	1,155.00	
			2.10000	10,194.000		21,407.40
0070	202-00810	*REMOVAL OF GROUND SIGN	54.000	8.000		
			EACH	0.000	0.00	
			117.00000	8.000		936.00
0075	202-01000	*REMOVAL OF FENCE	14,444.000	10,934.000		
			LF	0.000	0.00	
			0.70000	10,934.000		7,653.80
0080	202-04100	ABANDON WELL	1.000	0.000		
			EACH	0.000	0.00	
			1,880.00000	0.000		0.00
0085	202-05150	*SANDBLASTING	18,626.000	0.000		
			SF	0.000	0.00	
			0.60000	0.000		0.00
0090	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	444,002.000	178,467.000		
			CY	84,266.000	219,091.60	
			2.60000	262,733.000		683,105.80
0095	203-00012	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE) (SPECIAL)	120,733.000	0.000		
			CY	0.000	0.00	
			5.30000	0.000		0.00
0100	203-00100	MUCK EXCAVATION CMO 2	7,931.000	7,285.000		
			CY	0.000	0.00	
			11.00000	7,285.000		80,135.00
0105	203-01500	BLADING	34.000	0.000		
			HOURL	0.000	0.00	
			153.00000	0.000		0.00
0110	203-01550	DOZING	32.000	28.000		
			HOURL	0.000	0.00	
			133.00000	28.000		3,724.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 06/04/2001
 10:16:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0115	203-01597	POTHOLING	274.000	56.000		
			216.00000	106.000		22,896.00
			50.000	50.000	10,800.00	
0120	206-00000	STRUCTURE EXCAVATION	4,174.000	3,489.000		
			6.00000	3,489.000		20,934.00
			0.000	0.000	0.00	
0125	206-00100	STRUCTURE BACKFILL (CLASS 1)	3,291.000	3,291.000		
			24.00000	3,291.000		78,984.00
			0.000	0.000	0.00	
0130	206-00360	MECHANICAL REINFORCEMENT OF SOIL DELETED BY FM 105	0.000	0.000		
			21.00000	0.000	0.00	0.00
			0.000	0.000	0.00	
0135	206-00510	FILTER MATERIAL (CLASS A)	5,197.000	5,117.000		
			24.00000	5,117.000		122,808.00
			0.000	0.000	0.00	
0140	207-00205	TOPSOIL	24,391.000	0.000		
			2.70000	0.000	0.00	0.00
			0.000	0.000	0.00	
0145	207-00210	STOCKPILE TOPSOIL	21,627.000	17,953.000		
			1.70000	17,953.000		30,520.10
			0.000	0.000	0.00	
0150	207-00305	WETLAND TOPSOIL	1,900.000	1,900.000		
			8.20000	1,900.000		15,580.00
			0.000	0.000	0.00	
0155	207-00310	STOCKPILE WETLAND TOPSOIL	4,664.000	4,664.000		
			3.20000	4,664.000		14,924.80
			0.000	0.000	0.00	
0160	208-00011	EROSION BALES (WEED FREE)	286.000	72.000		
			13.00000	87.000	195.00	1,131.00
			0.000	0.000	0.00	
0165	208-00020	SILT FENCE	6,301.000	5,201.000		
			1.60000	5,201.000		8,321.60
			0.000	0.000	0.00	

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 06/04/2001
 10:16:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0170	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.000		
			L S	0.000	0.00	
			6,300.00000	0.000		0.00
0175	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			7,100.00000	1.000		7,100.00
0180	210-00011	*RESET MAILBOX STRUCTURE (TYPE 1)	7.000	0.000		
			EACH	0.000	0.00	
			94.00000	0.000		0.00
0185	210-00012	*RESET MAILBOX STRUCTURE (TYPE 2)	1.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0190	210-00050	RESET FIRE HYDRANT DELETED BY FM 105	0.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0195	210-00810	*RESET GROUND SIGN	8.000	3.000		
			EACH	0.000	0.00	
			110.00000	3.000		330.00
0200	210-00815	*RESET SIGN PANEL DELETED BY FM 105	0.000	0.000		
			EACH	0.000	0.00	
			73.00000	0.000		0.00
0205	210-01000	*RESET FENCE DELETED BY FM 105	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0210	210-01011	*RESET GATE	6.000	0.000		
			EACH	0.000	0.00	
			104.00000	0.000		0.00
0215	210-04000	ADJUST STRUCTURE	2.000	0.000		
			EACH	0.000	0.00	
			520.00000	0.000		0.00
0220	210-04010	ADJUST MANHOLE	13.000	0.000		
			EACH	0.000	0.00	
			370.00000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 06/04/2001
 10:16:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0225	210-04050	ADJUST VALVE BOX	5.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0230	212-00006	*SEEDING (NATIVE)	58.500	0.000		
			ACRE	0.000	0.00	
			420.00000	0.000		0.00
0235	212-00028	*SEEDING (WETLANDS)	1.000	0.000		
			ACRE	0.000	0.00	
			1,350.00000	0.000		0.00
0240	213-00002	*MULCHING (WEED FREE HAY)	59.500	0.000		
			ACRE	0.000	0.00	
			300.00000	0.000		0.00
0245	213-00061	*MULCH TACKIFIER	8,950.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0250	304-06000	AGGREGATE BASE COURSE (CLASS 6)	67,791.630	951.500		
			TON	0.000	0.00	
			11.00000	951.500		10,466.50
0250		MATERIAL ALLOWANCE ABC CLASS 6		31,288.349		
			TON	0.000	0.00	
			4.75000	31,288.349		148,619.66
0250		MATERIAL ALLOWANCE ABC CLASS 6		0.000		
			TON	0.000	0.00	
			4.75000	0.000		0.00
0255	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	303.290	47.260		
			TON	105.390	8,958.15	
			85.00000	152.650		12,975.25
0260	403-33841	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	7,456.070	0.000		
			TON	0.000	0.00	
			34.00000	0.000		0.00
0265	412-00700	CONCRETE PAVEMENT (7 INCH)	1,187.000	0.000		
			SY	0.000	0.00	
			39.00000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 06/04/2001
 10:16:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0270	412-00900	*CONCRETE PAVEMENT (9 INCH) CMO 7	129,189.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0270		MATERIAL ALLOWANCE AGGREGATE FOR CONC. PVMT.		68,422.000		
			SY	0.000	0.00	
			3.31000	68,422.000		226,476.82
0270		MATERIAL ALLOWANCE AGGREGATE FOR CONC. PVMT.		0.000		
			SY	48,024.199	158,960.10	
			3.31000	48,024.199		158,960.10
0270		MATERIAL ALLOWANCE DOWEL BASKETS		0.000		
			SY	0.000	0.00	
			1.06700	0.000		0.00
0270		MATERIAL ALLOWANCE CURING COMPOUND		0.000		
			SY	0.000	0.00	
			0.11000	0.000		0.00
0275	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	1,896.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0280	420-00111	GEOTEXTILE (DRAINAGE) (CLASS B)	466.000	0.000		
			SY	0.000	0.00	
			3.75000	0.000		0.00
0285	420-00130	GEOTEXTILE (SEPARATOR) (CLASS A) (INSTALL ONLY)	24,785.000	16,764.000		
			SY	0.000	0.00	
			1.25000	16,764.000		20,955.00
0290	501-00000	*STEEL SHEET PILING (TYPE I)	1,045.000	0.000		
			SF	0.000	0.00	
			34.00000	0.000		0.00
0295	504-04410	BLOCK FACING DELETED BY FM 105	0.000	0.000		
			SF	0.000	0.00	
			16.60000	0.000		0.00
0300	506-00209	RIPRAP (9 INCH)	708.000	48.000		
			CY	0.000	0.00	
			29.60000	48.000		1,420.80

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 06/04/2001
 10:16:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0305	506-00212	RIPRAP (12 INCH)	68.000	0.000		
			CY	0.000	0.00	
			37.00000	0.000		0.00
0310	509-00000	STRUCTURAL STEEL DELETED BY FM 105	0.000	0.000		
			LB	0.000	0.00	
			1.70000	0.000		0.00
0315	601-03030	*CONCRETE CLASS D (BOX CULVERT)	350.000	350.000		
			CY	0.000	0.00	
			284.00000	350.000		99,400.00
0320	602-00000	*REINFORCING STEEL	58,029.000	58,029.000		
			LB	0.000	0.00	
			0.45000	58,029.000		26,113.05
0325	603-01120	12 INCH REINFORCED CONCRETE PIPE DELETED BY FM 105	0.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
0330	603-01180	18 INCH REINFORCED CONCRETE PIPE	948.000	170.000		
			LF	45.000	1,665.00	
			37.00000	215.000		7,955.00
0335	603-01240	24 INCH REINFORCED CONCRETE PIPE	1,720.000	847.000		
			LF	90.000	3,690.00	
			41.00000	937.000		38,417.00
0340	603-01300	30 INCH REINFORCED CONCRETE PIPE	80.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0345	603-01360	36 INCH REINFORCED CONCRETE PIPE	184.000	0.000		
			LF	136.000	10,336.00	
			76.00000	136.000		10,336.00
0350	603-01420	42 INCH REINFORCED CONCRETE PIPE	368.000	0.000		
			LF	368.000	29,440.00	
			80.00000	368.000		29,440.00
0355	603-02300	38X24 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	368.000	0.000		
			LF	105.000	7,245.00	
			69.00000	105.000		7,245.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 06/04/2001
 10:16:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0360	603-05018	18 INCH REINFORCED CONCRETE END SECTION	20.000	4.000		
			EACH	2.000	1,280.00	
			640.00000	6.000		3,840.00
0365	603-05024	24 INCH REINFORCED CONCRETE END SECTION	25.000	10.000		
			EACH	2.000	1,280.00	
			640.00000	12.000		7,680.00
0370	603-05030	30 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			910.00000	0.000		0.00
0375	603-05036	36 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			940.00000	0.000		0.00
0380	603-05042	42 INCH REINFORCED CONCRETE END SECTION	4.000	0.000		
			EACH	4.000	4,640.00	
			1,160.00000	4.000		4,640.00
0385	603-05130	38X24 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	4.000	0.000		
			EACH	1.000	760.00	
			760.00000	1.000		760.00
0390	603-50006	6 INCH PLASTIC PIPE	16.000	16.000		
			LF	0.000	0.00	
			285.00000	16.000		4,560.00
0395	603-50010	10 INCH PLASTIC PIPE	299.000	74.000		
			LF	225.000	8,325.00	
			37.00000	299.000		11,063.00
0400	603-50012	12 INCH PLASTIC PIPE	176.000	156.000		
			LF	20.000	980.00	
			49.00000	176.000		8,624.00
0405	604-00305	INLET TYPE C (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,300.00000	1.000		2,300.00
0410	604-00505	INLET TYPE D (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 06/04/2001
 10:16:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0415	604-30005	MANHOLE SLAB BASE (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,330.00000	1.000		2,330.00
0420	604-30010	MANHOLE SLAB BASE (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0425	604-39000	MANHOLE SPECIAL DELETED BY FM 105	0.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0430	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	660.000	230.000		
			LF	0.000	0.00	
			23.00000	230.000		5,290.00
0435	605-84000	SUBSURFACE DRAIN OUTLET	191.000	10.000		
			LF	0.000	0.00	
			33.00000	10.000		330.00
0440	607-00005	*END POST	33.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0445	607-00010	*CORNER AND LINE BRACE POST	21.000	4.000		
			EACH	0.000	0.00	
			150.00000	4.000		600.00
0450	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	11,389.000	1,886.000		
			LF	0.000	0.00	
			1.10000	1,886.000		2,074.60
0455	607-01100	*FENCE BARBED WIRE WITH TREATED WOODEN POSTS DELETED BY FM 105	0.000	0.000		
			LF	0.000	0.00	
			1.40000	0.000		0.00
0460	607-11525	*FENCE (PLASTIC)	2,335.000	671.000		
			LF	0.000	0.00	
			2.10000	671.000		1,409.10
0465	607-53172	*FENCE CHAIN LINK (72 INCH) DELETED BY FM 105	0.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 06/04/2001
 10:16:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0470	607-60274	*24 FOOT GATE DOUBLE (CHAIN LINK) DELETED BY FM 105	0.000	0.000		
			EACH	0.000	0.00	
			1,270.00000	0.000		0.00
0475	608-00000	CONCRETE SIDEWALK	210.000	0.000		
			SY	0.000	0.00	
			31.00000	0.000		0.00
0480	608-00010	CONCRETE CURB RAMP	102.000	0.000		
			SY	0.000	0.00	
			88.00000	0.000		0.00
0485	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	149.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0490	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	901.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0495	609-22900	CURB, GUTTER AND SIDEWALK SPECIAL	374.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0500	609-24002	GUTTER TYPE 2 (2 FOOT)	448.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0505	609-24004	GUTTER TYPE 2 (4 FOOT)	328.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00
0510	609-71000	CURB (SPECIAL)	384.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0515	610-00030	MEDIAN COVER MATERIAL (CONCRETE)	1,792.000	0.000		
			SF	0.000	0.00	
			8.00000	0.000		0.00
0520	612-00001	*DELINEATOR (TYPE I)	68.000	0.000		
			EACH	0.000	0.00	
			15.60000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12
 ESTIMATE RUN 06/04/2001
 10:16:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0525	612-00002	*DELINEATOR (TYPE II)	181.000	0.000		
			EACH	0.000	0.00	
			17.70000	0.000		0.00
0530	612-00046	*DELINEATOR (FLEXIBLE) (SPECIAL) (TYPE I)	5.000	0.000		
			EACH	0.000	0.00	
			62.00000	0.000		0.00
0535	612-00047	*DELINEATOR (FLEXIBLE) (SPECIAL) (TYPE II)	7.000	0.000		
			EACH	0.000	0.00	
			68.00000	0.000		0.00
0540	613-00200	*2 INCH ELECTRICAL CONDUIT	3,209.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0545	613-00300	*3 INCH ELECTRICAL CONDUIT	950.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0550	613-04000	*CONDUIT (INSTALL ONLY)	238.000	238.000		
			LF	0.000	0.00	
			9.00000	238.000		2,142.00
0555	613-32400	*LIGHT STANDARD STEEL (40 FOOT)	8.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0560	613-40010	*LIGHT STANDARD FOUNDATION	8.000	0.000		
			EACH	0.000	0.00	
			620.00000	0.000		0.00
0565	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	4.000	0.000		
			EACH	0.000	0.00	
			460.00000	0.000		0.00
0570	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	8.000	0.000		
			EACH	0.000	0.00	
			460.00000	0.000		0.00
0575	614-00011	*SIGN PANEL (CLASS I)	579.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13
 ESTIMATE RUN 06/04/2001
 10:16:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0580	614-00012	*SIGN PANEL (CLASS II)	159.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00
0585	614-00013	*SIGN PANEL (CLASS III)	52.000	0.000		
			SF	0.000	0.00	
			28.00000	0.000		0.00
0590	614-00200	*STEEL SIGN POST (U-2) DELETED BY FM 105	0.000	0.000		
			LF	0.000	0.00	
			4.20000	0.000		0.00
0595	614-01502	*STEEL SIGN POST (2 INCH ROUND)	705.000	64.000		
			LF	0.000	0.00	
			10.40000	64.000		665.60
0600	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	502.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0605	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA) (FURNISH ONLY)	4.000	0.000		
			EACH	4.000	21,200.00	
			5,300.00000	4.000		21,200.00
0610	614-79217	*PEDESTRIAN SIGNAL FACE (16) (FURNISH ONLY)	8.000	0.000		
			EACH	8.000	2,200.00	
			275.00000	8.000		2,200.00
0615	614-79336	*TRAFFIC SIGNAL FACE (12-12-12) (FURNISH ONLY)	14.000	0.000		
			EACH	14.000	4,368.00	
			312.00000	14.000		4,368.00
0620	614-79860	*PEDESTRIAN PUSH BUTTON (FURNISH ONLY)	8.000	0.000		
			EACH	8.000	416.00	
			52.00000	8.000		416.00
0625	614-79885	*TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO TYPE) (FURNISH ONLY)	10.000	0.000		
			EACH	10.000	5,200.00	
			520.00000	10.000		5,200.00
0630	614-80313	*BARRICADE (TYPE 3 F-C)	4.000	0.000		
			EACH	0.000	0.00	
			910.00000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 14
 ESTIMATE RUN 06/04/2001
 10:16:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0635	614-81010	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM) DELETED BY CMO 11	0.000 EACH 9,048.00000	0.000 0.000 0.000	0.00 0.00	0.00
0640	614-86240	*TRAFFIC SIGNAL CONTROLLER (TYPE 170) (FURNISH ONLY)	1.000 EACH 8,840.00000	0.000 1.000 1.000	8,840.00	8,840.00
0645	615-65005	IRRIGATION DIVERSION STRUCTURE	2.000 L S 2,400.00000	1.800 0.000 1.800	0.00	4,320.00
0650	616-23240	24 INCH PLASTIC SIPHON PIPE	2,876.000 LF 56.00000	2,876.000 0.000 2,876.000	0.00	161,056.00
0655	617-00012	12 INCH CULVERT PIPE	1,319.000 LF 23.00000	1,226.000 0.000 1,226.000	0.00	28,198.00
0660	617-00018	18 INCH CULVERT PIPE	76.000 LF 30.00000	0.000 0.000 0.000	0.00	0.00
0665	617-00024	24 INCH CULVERT PIPE	90.000 LF 35.00000	90.000 0.000 90.000	0.00	3,150.00
0670	621-00450	DETOUR PAVEMENT	18,277.000 SY 15.00000	15,064.000 0.000 15,064.000	0.00	225,960.00
0675	625-00000	*CONSTRUCTION SURVEYING	0.960 L S 92,000.00000	0.370 0.040 0.410	3,680.00	37,720.00
0680	626-00000	*MOBILIZATION	1.000 L S 540,000.00000	0.600 0.000 0.600	0.00	324,000.00
0685	626-01000	PUBLIC INFORMATION SERVICES	1.000 L S 7,800.00000	0.400 0.100 0.500	780.00	3,900.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 15
 ESTIMATE RUN 06/04/2001
 10:16:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0690	627-00001	*PAVEMENT MARKING PAINT	504.000	218.000		
			GAL	4.000	124.00	
			31.00000	222.000		6,882.00
0695	627-00005	*EPOXY PAVEMENT MARKING	365.000	0.000		
			GAL	0.000	0.00	
			78.00000	0.000		0.00
0700	627-00025	*4 INCH PAVEMENT MARKING TAPE (REMOVABLE)	5,438.000	580.000		
			LF	0.000	0.00	
			2.10000	580.000		1,218.00
0705	627-00026	*8 IN PAVEMENT MARKING TAPE (REMOVABLE)	1,037.000	568.000		
			LF	0.000	0.00	
			4.20000	568.000		2,385.60
0710	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	1,208.000	0.000		
			SF	0.000	0.00	
			14.60000	0.000		0.00
0715	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	632.000	0.000		
			SF	0.000	0.00	
			8.30000	0.000		0.00
0720	629-01001	*SURVEY MONUMENT (TYPE 1)	28.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0725	629-01002	*SURVEY MONUMENT (TYPE 2)	4.000	4.000		
			EACH	0.000	0.00	
			400.00000	4.000		1,600.00
0730	629-01031	*SURVEY MONUMENT (TYPE 3A) DELETED BY FM 105	0.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0735	630-00000	*FLAGGING	11,895.000	1,180.000		
			HOUR	595.000	11,900.00	
			20.00000	1,775.000		35,500.00
0740	630-00002	TRAFFIC CONTROL SUPERVISOR	241.000	39.000		
			DAY	15.000	4,650.00	
			310.00000	54.000		16,740.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 16
 ESTIMATE RUN 06/04/2001
 10:16:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0745	630-00003	UNIFORMED TRAFFIC CONTROL DELETED BY FM 105	0.000	0.000		
			50.00000	0.000	0.00	0.00
				0.000		
0750	630-00007	TRAFFIC CONTROL INSPECTION	147.000	40.000		
			160.00000	53.000	2,080.00	8,480.00
				13.000		
0755	630-80337	BARRICADE (TYPE 3 M-C) (TEMPORARY)	8.000	4.000		
			2,500.00000	4.000	0.00	10,000.00
				0.000		
0760	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	57.000	21.500		
			68.00000	21.500	0.00	1,462.00
				0.000		
0765	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	40.000	16.500		
			130.00000	16.500	0.00	2,145.00
				0.000		
0770	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	2.000		
			150.00000	2.000	0.00	300.00
				0.000		
0775	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	121.000	60.500		
			25.00000	60.500	0.00	1,512.50
				0.000		
0780	630-80355	PORTABLE MESSAGE SIGN PANEL DELETED BY FM 105	0.000	0.500		
			7,000.00000	0.500	0.00	3,500.00
				0.000		
0785	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	1.000	0.500		
			1,300.00000	0.500	0.00	650.00
				0.000		
0790	630-80360	DRUM CHANNELIZING DEVICE	353.000	79.000		
			68.00000	79.000	0.00	5,372.00
				0.000		
0795	630-80363	DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	12.000	6.000		
			80.00000	6.000	0.00	480.00
				0.000		

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 17
 ESTIMATE RUN 06/04/2001
 10:16:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0800	630-80370	CONCRETE BARRIER (TEMPORARY)	5,590.000	790.000		
			LF	1,400.000	21,000.00	
			15.00000	2,190.000		32,850.00
0805	630-80380	TRAFFIC CONE	250.000	125.000		
			EACH	0.000	0.00	
			14.00000	125.000		1,750.00
0810	630-85010	IMPACT ATTENUATOR (TEMPORARY)	3.000	0.000		
			EACH	0.000	0.00	
			6,800.00000	0.000		0.00
0815	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0820	700-70013	F/A CONCRETE INCENTIVE PAYMENT	73,873.030	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0825	700-70022	F/A OJT PILOT	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0830	700-70023	F/A ON-THE-JOB TRAINEE	61.600	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0835	700-70025	F/A QUALITY INCENTIVE PAYMENT SMOOTHNESS	11,622.100	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0840	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0845	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0905	506-00002	RIPRAP CMO 2	1,053.830	1,053.830		
			TON	0.000	0.00	
			33.25000	1,053.830		35,039.85

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 18
 ESTIMATE RUN 06/04/2001
 10:16:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0906	304-03000	ABC (CL 3) CMO 2	356.120	356.120		
			TON	0.000	0.00	
			18.80000	356.120		6,695.06
0907	619-10200	20 IN WELD STEEL PIPE MCR LINE 1	44.000	44.000		
			LF	0.000	0.00	
			101.00000	44.000		4,444.00
0908	700-70260	F/A WATER TAPS MCR LINE # 2 F/A WATER TAP	15,751.500	15,751.500		
			F A	0.000	0.00	
			1.00000	15,751.500		15,751.50
0909	617-00036	36 IN CULVERT PIPE MCR LINE # 3 - 36" CULVERT	260.000	260.000		
			LF	0.000	0.00	
			80.00000	260.000		20,800.00
0910	625-00001	CONST SURVEYING (HOUR) MCR LINE # 4	17.000	17.000		
			HOUR	0.000	0.00	
			100.00000	17.000		1,700.00
0911	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR OVERWEIGHT TRUCKS	-120.000	-80.000		
			DOL	0.000	0.00	
			1.00000	-80.000		-80.00
0914	420-00130	GEOTEXTILE (SEPARATOR) (CL A) MCR LINE # 5	0.000	0.000		
			SY	0.000	0.00	
			2.25000	0.000		0.00
0915	420-00130	GEOTEXTILE (SEPARATOR) (CL A) MCR LINE # 6	6,367.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0916	202-00035	REM PIPE ADDED BY CMO # 10	380.000	0.000		
			LF	0.000	0.00	
			22.25000	0.000		0.00
0917	619-50640	8 IN PLASTIC PIPE ADDED BY CMO # 10	380.000	0.000		
			LF	0.000	0.00	
			48.00000	0.000		0.00
0918	614-81010	SIG-LIGHT POLE STEEL (1) ADDED BY CMO # 11	4.000	0.000		
			EACH	0.000	0.00	
			26,250.50000	0.000		0.00

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0007

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY ITEMS							
0918		MATERIAL ALLOWANCE SIGNAL POLE STEEL		0.000			
			EACH	0.000	0.00		
			12,083.50000	0.000		0.00	
0919	607-60120	20 FT GATE ADDED BY MCR LINE # 7	2.000	0.000			
			EACH	0.000	0.00		
			500.00000	0.000		0.00	
0920	900-00007	ADDED ITEM (EACH)/ INSTALL CLAMPS: ADDED BY MCR LINE # 8	6.000	0.000			
			EACH	0.000	0.00		
			500.00000	0.000		0.00	
0921	900-00006	ADDED ITEM (DOLLAR)/ HALL-IRWIN LIEN	0.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
0922	216-00039	SOIL RETEN BLANKET (STRAW) MCR LINE # 9	360.000	0.000			
			SY	0.000	0.00		
			2.50000	0.000		0.00	
0923	900-00006	ADDED ITEM (DOLLAR)/ PRICE REEDUCTION FOR ABC CL-6	-12,315.610	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
0924	700-70082	F/A FURN & INST ELEC SERV ADDED BY MCR LINE # 10	4,068.120	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0925	700-70130	F/A REPAIR MCR LINE # 11: IRRIGATION RESTRAINTS	4,327.080	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT	\$ 8,960,203.59	\$ 556,338.85	\$ 3,198,318.69
CAT NO0300 STRUCTURE NO. C-16-I							
0850	206-00000	STRUCTURE EXCAVATION	3,200.000	3,200.000			
			CY	0.000	0.00		
			6.00000	3,200.000		19,200.00	
0855	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	255.000	255.000			
			CY	0.000	0.00		
			102.00000	255.000		26,010.00	

CONTID: C12847
 PCN: 12847-BID
 PROJECT: NH 2873-104

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 20
 ESTIMATE RUN 06/04/2001
 10:16:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE NO. C-16-I						
0860	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,530.000	1,530.000		
			CY	0.000	0.00	
			24.00000	1,530.000		36,720.00
0865	420-00130	GEOTEXTILE (SEPARATOR) (CLASS A) (INSTALL ONLY)	866.000	866.000		
			SY	0.000	0.00	
			1.25000	866.000		1,082.50
0870	601-03030	*CONCRETE CLASS D (BOX CULVERT)	817.000	627.000		
			CY	0.000	0.00	
			284.00000	627.000		178,068.00
0875	602-00000	*REINFORCING STEEL	122,691.000	122,691.000		
			LB	0.000	0.00	
			0.45000	122,691.000		55,210.95
0880	602-00020	*REINFORCING STEEL (EPOXY COATED)	76,264.000	47,823.000		
			LB	0.000	0.00	
			0.55000	47,823.000		26,302.65
			CAT 0300	CURRENT AMT \$	412,196.65 \$	0.00 \$ 342,594.10
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0885	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			39,000.00000	1.000		39,000.00
0890	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			21,000.00000	1.000		21,000.00
0895	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			2,660.00000	1.000		2,660.00
0900	700-70220	F/A PHONE SERVICE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0912	900-00010	ADDED ITEM (HOUR)/ ADDITIONAL INSPECTION	-85.000	-7.000		
			HOUR	-10.000	-300.00	
			30.00000	-17.000		-510.00

