

ESTIMATE SUMMARY

11:27:10

CONTID: C12858

ESTIMATE NO: 0008 PROG

SPEC YR: 1998

PCN: 12858-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 150.0 DAYS

TIME ALLOW:

254 WORK DAYS

SH 16 to Academy

PERCENT TIME: 59.06

ORIG TIME ALLOW:

220 WORK DAYS

PROJECT NO: NH 0851-003
 SH 16 TO ACADEMY
 NAME OF ROAD: SH 16 TO ACADEMY
 PROJECT COUNTIES: EL PASO

CONTRACTOR:

BLUE RIDGE CONSTRUCTION, INC.
 5050 EDISON AVENUE, SUITE 222

PAY PERIOD ENDING	06/29/2001	DATE TIME STARTED	10/03/2000
DATE LET	08/24/2000	DATE WORK BEGAN	10/03/2000
DATE AWARDED	09/12/2000	DATE TIME STOPPED	11/09/2001
DATE CONTRACT EXECUTED	10/02/2000	DATE ACCEPTED	11/09/2001
DATE NOTICE TO PROCEED	10/03/2000		

COLORADO SPRINGS CO 80915 719-578-5225

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,548,956.65 PARTICIPATING	\$ 1,621,180.26	\$ 371,335.52
AWARD PROJECT AMT:	\$ 2,547,156.98 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	63.60% TOTAL EARNINGS	1,621,180.26	371,335.52
FUNDS AVAILABLE:	\$ 927,776.39 STOCKPILED MATERIALS	31,397.89	-126,745.63
	GROSS EARNINGS	1,652,578.15	244,589.89
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-21,617.70	-4,490.03
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,630,960.45	240,099.86
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,630,960.45	240,099.86
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 240,099.86

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12858
 PCN: 12858-BID
 PROJECT: NH 0851-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 06/29/2001
 11:27:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY ITEMS						
0005	201-00000	CLEARING AND GRUBBING	1.000	0.900		
			L S	0.000	0.00	
			41,328.75000	0.900		37,195.88
0010	202-00010	*REMOVAL OF TREE	21.000	20.000		
			EACH	1.000	385.00	
			385.00000	21.000		8,085.00
0015	202-00035	REMOVAL OF PIPE	13.000	10.000		
			M	3.000	394.74	
			131.57895	13.000		1,710.53
0020	202-00090	REMOVAL OF DELINEATOR	59.000	33.000		
			EACH	11.000	110.00	
			10.00000	44.000		440.00
0025	202-00200	REMOVAL OF SIDEWALK	57.500	57.500		
			M2	0.000	0.00	
			12.63000	57.500		726.23
0030	202-00203	REMOVAL OF CURB AND GUTTER	133.000	111.000		
			M	0.000	0.00	
			12.84000	111.000		1,425.24
0033	202-00210	REM CONC PAVEMENT (CMO NO. 5)	4,300.000	2,033.000		
			M2	0.000	0.00	
			13.83000	2,033.000		28,116.39
0035	202-00220	REMOVAL OF ASPHALT MAT	8,590.000	3,174.400		
			M2	0.000	0.00	
			3.50000	3,174.400		11,110.40
0040	202-00250	REMOVAL OF PAVEMENT MARKING	462.300	26.600		
			M2	0.000	0.00	
			18.50000	26.600		492.10
0045	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	1.000		
			L S	0.000	0.00	
			4,000.00000	1.000		4,000.00
0050	202-00810	REMOVAL OF GROUND SIGN	14.000	6.000		
			EACH	0.000	0.00	
			50.00000	6.000		300.00

CONTID: C12858
 PCN: 12858-BID
 PROJECT: NH 0851-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 06/29/2001
 11:27:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0055	202-01000	REMOVAL OF FENCE	357.000	357.000		
			M	0.000	0.00	
			5.56000	357.000		1,984.92
0060	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	100.000	100.000		
			M	0.000	0.00	
			9.79000	100.000		979.00
0065	202-01300	*REMOVAL OF END ANCHORAGE	4.000	4.000		
			EACH	0.000	0.00	
			250.00000	4.000		1,000.00
0070	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	26,962.000	20,706.000		
			M3	2,031.200	14,766.82	
			7.27000	22,737.200		165,299.44
0075	203-01500	BLADING	42.000	2.000		
			hour	0.000	0.00	
			80.00000	2.000		160.00
0080	203-01597	POTHOLING	51.000	42.000		
			hour	3.000	555.00	
			185.00000	45.000		8,325.00
0085	206-00000	STRUCTURE EXCAVATION	95.600	59.300		
			M3	0.000	0.00	
			4.08674	59.300		242.34
0090	206-00200	STRUCTURE BACKFILL (CLASS 2)	0.000	0.000		
			M3	0.000	0.00	
			25.32000	0.000		0.00
0095	207-00205	TOPSOIL	3,223.000	2,058.000		
			M3	0.000	0.00	
			11.04000	2,058.000		22,720.32
0100	208-00011	*EROSION BALES (WEED FREE)	85.000	0.000		
			EACH	0.000	0.00	
			11.33000	0.000		0.00
0105	208-00020	*SILT FENCE	509.000	328.000		
			M	181.000	642.55	
			3.55000	509.000		1,806.95

CONTID: C12858
 PCN: 12858-BID
 PROJECT: NH 0851-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 06/29/2001
 11:27:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0110	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.500		
			L S	0.000	0.00	
			2,800.00000	0.500		1,400.00
0115	210-01720	RESET AIR VENT	3.000	3.000		
			EACH	0.000	0.00	
			2,143.00000	3.000		6,429.00
0120	210-04010	ADJUST MANHOLE	4.000	1.000		
			EACH	0.000	0.00	
			439.00000	1.000		439.00
0122	210-04020	MODIFY INLET LOWER INLET. (CMO NO. 2)	1.000	1.000		
			EACH	0.000	0.00	
			2,573.00000	1.000		2,573.00
0125	212-00006	*SEEDING (NATIVE)	2.700	0.000		
			HA	0.000	0.00	
			1,632.00000	0.000		0.00
0130	213-00000	*MULCHING	2.700	0.000		
			HA	0.000	0.00	
			970.00000	0.000		0.00
0135	213-00061	*MULCH TACKIFIER	297.000	0.000		
			KG	0.000	0.00	
			5.67000	0.000		0.00
0140	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	2,807.900	0.000		
			M2	0.000	0.00	
			1.84000	0.000		0.00
0145	304-06007	AGGREGATE BASE COURSE (CLASS 6)	32.000	0.000		
			M3	0.000	0.00	
			32.38000	0.000		0.00
0150	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	37.530	6.000		
			T	0.000	0.00	
			250.00000	6.000		1,500.00
0155	403-33342	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (86)(PG 64-28)	1,954.160	626.860		
			T	0.000	0.00	
			54.00000	626.860		33,850.44

CONTID: C12858
 PCN: 12858-BID
 PROJECT: NH 0851-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 06/29/2001
 11:27:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0160	403-33353	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (86)(PG 58-22)	5,942.900	1,098.950		
		T		0.000	0.00	
			45.00000	1,098.950		49,452.75
0165	411-10253	*EMULSIFIED ASPHALT (CSS-1H)	6,907.000	2,536.000		
		L		0.000	0.00	
			0.28000	2,536.000		710.08
0170	412-00600	CONCRETE PAVEMENT (150 MM)	195.940	21.000		
		M2		0.000	0.00	
			38.40000	21.000		806.40
0175	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	0.000	0.000		
		M2		0.000	0.00	
			2.45000	0.000		0.00
0180	506-00224	RIPRAP (600 MM)	1,985.800	842.400		
		M3		835.600	27,048.37	
			32.37000	1,678.000		54,316.86
0185	514-00200	PEDESTRIAN RAILING (STEEL)	64.700	64.700		
		M		0.000	0.00	
			102.00000	64.700		6,599.40
0190	601-03020	CONCRETE CLASS D (MISCELLANEOUS) (DELETED FORM 105)	0.000	0.000		
		M3		0.000	0.00	
			314.00000	0.000		0.00
0195	602-00000	*REINFORCING STEEL (DELETED FORM 105)	0.000	0.000		
		KG		0.000	0.00	
			1.25000	0.000		0.00
0200	603-01240	600 MM REINFORCED CONCRETE PIPE	134.900	107.900		
		M		0.000	0.00	
			130.21000	107.900		14,049.66
0205	603-05024	600 MM REINFORCED CONCRETE END SECTION	4.000	4.000		
		EACH		0.000	0.00	
			947.00000	4.000		3,788.00
0210	604-16505	*INLET TYPE 16 (DOUBLE) (2 M)	1.000	0.000		
		EACH		0.000	0.00	
			4,758.00000	0.000		0.00

CONTID: C12858
 PCN: 12858-BID
 PROJECT: NH 0851-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 06/29/2001
 11:27:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0215	604-16510	*INLET TYPE 16 (DOUBLE) (4 M)	1.000	0.000		
			EACH	0.000	0.00	
			9,043.00000	0.000		0.00
0220	604-19110	*INLET TYPE R L 1.5 (4 M)	2.000	2.000		
			EACH	0.000	0.00	
			4,532.00000	2.000		9,064.00
0225	604-19205	*INLET TYPE R L 3 (2 M)	1.000	1.000		
			EACH	0.000	0.00	
			3,965.00000	1.000		3,965.00
0230	604-19305	*INLET TYPE R L 4.5 (2 M)	1.000	0.000		
			EACH	0.000	0.00	
			5,098.00000	0.000		0.00
0235	606-00301	*GUARDRAIL TYPE 3 (1905 MM POST SPACING)	38.100	19.000		
			M	0.000	0.00	
			41.20000	19.000		782.80
0240	606-01370	*END ANCHORAGE TYPE 3G	2.000	1.000		
			EACH	0.000	0.00	
			463.00000	1.000		463.00
0245	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	2.000	1.000		
			EACH	0.000	0.00	
			1,751.00000	1.000		1,751.00
0250	607-11525	*FENCE (PLASTIC)	394.000	112.000		
			M	115.000	1,150.00	
			10.00000	227.000		2,270.00
0255	607-52905	*END POST (CHAIN LINK)	2.000	2.000		
			EACH	0.000	0.00	
			72.00000	2.000		144.00
0260	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK)	3.000	3.000		
			EACH	0.000	0.00	
			82.00000	3.000		246.00
0265	607-53196	*FENCE CHAIN LINK (2400 MM)	85.500	85.500		
			M	0.000	0.00	
			25.75000	85.500		2,201.63

CONTID: C12858
 PCN: 12858-BID
 PROJECT: NH 0851-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 06/29/2001
 11:27:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0270	608-00000	CONCRETE SIDEWALK	1,011.700	743.000		
			M2	0.000	0.00	
			24.24000	743.000		18,010.32
0275	608-00010	*CONCRETE CURB RAMP	46.400	33.800		
			M2	0.000	0.00	
			38.35000	33.800		1,296.23
0280	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	979.000	59.600		
			M	0.000	0.00	
			22.92000	59.600		1,366.03
0285	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	746.000	558.100		
			M	0.000	0.00	
			40.26000	558.100		22,469.11
0290	609-24002	*GUTTER TYPE 2 (600 MM)	39.000	19.500		
			M	0.000	0.00	
			24.15000	19.500		470.93
0295	610-00020	MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	1,422.500	247.100		
			M2	0.000	0.00	
			51.39000	247.100		12,698.47
0300	612-00001	*DELINEATOR (TYPE I)	7.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0305	612-00002	*DELINEATOR (TYPE II)	13.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0310	612-00003	*DELINEATOR (TYPE III)	3.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0315	612-00046	*DELINEATOR (FLEXIBLE) (SPECIAL) (TYPE I) (DELETED FORM 105)	0.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0320	613-00200	*50 MM ELECTRICAL CONDUIT	354.000	151.300		
			M	50.000	1,450.00	
			29.00000	201.300		5,837.70

CONTID: C12858
 PCN: 12858-BID
 PROJECT: NH 0851-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 06/29/2001
 11:27:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0322	613-00300	75 MM ELEC COND 75 MM CONDUIT ROADWAY (CMO NO. 4)	393.000	260.000		
			M	133.000	5,187.00	
			39.00000	393.000		15,327.00
0325	613-10000	*WIRING	1.000	0.250		
			L S	0.000	0.00	
			4,635.00000	0.250		1,158.75
0330	613-30400	*LIGHT STANDARD ALUMINUM (12.2 METER)	8.000	2.000		
			EACH	0.000	0.00	
			2,008.00000	2.000		4,016.00
0335	613-40000	*CONCRETE FOUNDATION PAD	8.000	2.000		
			EACH	0.000	0.00	
			566.00000	2.000		1,132.00
0340	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	8.000	2.000		
			EACH	0.000	0.00	
			412.00000	2.000		824.00
0345	614-00011	*SIGN PANEL (CLASS I)	11.280	0.000		
			M2	2.280	319.20	
			140.00000	2.280		319.20
0350	614-01502	*STEEL SIGN POST (50 MM ROUND)	42.000	0.000		
			M	0.000	0.00	
			40.00000	0.000		0.00
0355	614-01552	*STEEL SIGN POST (65 MM ROUND) (SLIPBASE)	11.000	0.000		
			M	7.000	637.00	
			91.00000	7.000		637.00
0360	615-00050	EMBANKMENT PROTECTOR TYPE 5 (DELETED FORM 105)	0.000	0.000		
			EACH	0.000	0.00	
			5,150.00000	0.000		0.00
0365	625-00000	*CONSTRUCTION SURVEYING	1.000	0.604		
			L S	0.000	0.00	
			41,155.00000	0.604		24,857.62
0367	625-00001	CONST SURVEYING (HOUR) CONSTRUCTION SUREYING(HOUR) (CMO NO.3)	12.000	12.000		
			HOUR	0.000	0.00	
			135.00000	12.000		1,620.00

CONTID: C12858
 PCN: 12858-BID
 PROJECT: NH 0851-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 06/29/2001
 11:27:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0369	625-00000	CONST SURVEYING (CMO NO. 8)	1.000	0.000		
			L S	0.000	0.00	
			125.00000	0.000		0.00
0370	626-00000	*MOBILIZATION	0.460	0.276		
			L S	0.184	33,120.00	
			180,000.00000	0.460		82,800.00
0375	627-00001	*PAVEMENT MARKING PAINT	198.000	173.400		
			L	0.000	0.00	
			8.24000	173.400		1,428.82
0380	627-00005	*EPOXY PAVEMENT MARKING	19.000	0.000		
			L	0.000	0.00	
			61.80000	0.000		0.00
0385	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	13.000	0.000		
			M2	0.000	0.00	
			76.22000	0.000		0.00
0390	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B)	10.200	0.000		
			M2	0.000	0.00	
			80.34000	0.000		0.00
0395	629-01002	*SURVEY MONUMENT (TYPE 2)	0.000	0.000		
			EACH	0.000	0.00	
			755.00000	0.000		0.00
0400	630-00000	FLAGGING	1,404.000	751.000		
			HOUR	64.000	1,318.40	
			20.60000	815.000		16,789.00
0405	630-00002	TRAFFIC CONTROL SUPERVISOR	89.000	47.000		
			DAY	4.000	1,277.20	
			319.30000	51.000		16,284.30
0410	630-00007	TRAFFIC CONTROL INSPECTION	283.000	174.000		
			DAY	26.000	4,954.30	
			190.55000	200.000		38,110.00
0415	630-80337	BARRICADE (TYPE 3 M-C) (TEMPORARY)	5.000	2.500		
			EACH	0.000	0.00	
			309.00000	2.500		772.50

CONTID: C12858
 PCN: 12858-BID
 PROJECT: NH 0851-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 06/29/2001
 11:27:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0420	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	29.000	11.500		
			EACH	0.000	0.00	
			82.40000	11.500		947.60
0425	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	21.000	10.500		
			EACH	0.000	0.00	
			103.00000	10.500		1,081.50
0430	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	5.000	2.500		
			EACH	0.000	0.00	
			154.50000	2.500		386.25
0435	630-80360	DRUM CHANNELIZING DEVICE	118.000	59.000		
			EACH	0.000	0.00	
			72.10000	59.000		4,253.90
0440	630-80370	CONCRETE BARRIER (TEMPORARY)	368.000	184.000		
			M	0.000	0.00	
			61.80000	184.000		11,371.20
0445	630-80380	TRAFFIC CONE	125.000	62.500		
			EACH	0.000	0.00	
			12.36000	62.500		772.50
0450	630-85010	IMPACT ATTENUATOR (TEMPORARY)	2.000	1.000		
			EACH	0.000	0.00	
			4,635.00000	1.000		4,635.00
0455	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0460	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0465	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0470	700-70023	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12858
 PCN: 12858-BID
 PROJECT: NH 0851-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 06/29/2001
 11:27:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY ITEMS						
0475	700-70025	F/A QUALITY INCENTIVE PAYMENT	-5,590.810	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0480	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0485	700-70035	F/A SMOOTHNESS INCENTIVE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0490	700-70180	F/A GAS LINES	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0495	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0700	603-01480	1200 MM RCP (CMO NO. 6)	11.250	0.000		
			M	0.000	0.00	
			469.28000	0.000		0.00
0705	607-01000	FENCE BW MP (CMO NO. 8)	350.000	0.000		
			M	0.000	0.00	
			6.04000	0.000		0.00
0710	607-00010	CORNER AND LINE BR POST (CMO NO. 8)	2.000	0.000		
			EACH	0.000	0.00	
			299.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 1,469,979.98 \$	93,315.58 \$ 784,594.69
CAT NO0300 STRUCTURE ITEMS						
0500	202-00400	*REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			21,630.00000	1.000		21,630.00
0505	206-00000	STRUCTURE EXCAVATION	2,064.000	2,064.000		
			M3	0.000	0.00	
			4.08674	2,064.000		8,435.03

CONTID: C12858
 PCN: 12858-BID
 PROJECT: NH 0851-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12
 ESTIMATE RUN 06/29/2001
 11:27:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE ITEMS						
0510	206-00100	STRUCTURE BACKFILL (CLASS 1)	3,619.000	1,540.000		
			M3	1,211.000	10,681.02	
			8.82000	2,751.000		24,263.82
0515	206-00200	STRUCTURE BACKFILL (CLASS 2)	134.000	56.000		
			M3	78.000	1,974.96	
			25.32000	134.000		3,392.88
0520	206-00360	MECHANICAL REINFORCEMENT OF SOIL	2,424.000	1,052.000		
			M3	1,066.000	17,461.08	
			16.38000	2,118.000		34,692.84
0525	206-01750	*SHORING (AREA 1)	1.000	1.000		
			L S	0.000	0.00	
			12,360.00000	1.000		12,360.00
0530	403-33342	*HOT BITUMINOUS PAVEMENT (GRADING S)(ASPHALT) (86)(PG 64-28)	142.700	63.370		
			T	0.000	0.00	
			54.00000	63.370		3,421.98
0535	502-11274	*STEEL PILING (HP 310X110)	531.000	531.000		
			M	0.000	0.00	
			88.00000	531.000		46,728.00
0540	504-04410	BLOCK FACING	601.000	317.000		
			M2	284.000	40,044.00	
			141.00000	601.000		84,741.00
0545	513-00690	*BRIDGE DRAIN (SPECIAL)	2.000	1.000		
			EACH	0.000	0.00	
			2,781.00000	1.000		2,781.00
0550	514-00200	PEDESTRIAN RAILING (STEEL)	120.000	120.000		
			M	0.000	0.00	
			102.00000	120.000		12,240.00
0550		MATERIAL ALLOWANCE PED RAIL (STRUCTURE)		0.000		
			M	0.000	0.00	
			81.20700	0.000		0.00
0555	515-00120	*WATERPROOFING (MEMBRANE)	1,219.000	535.000		
			M2	0.000	0.00	
			9.48000	535.000		5,071.80

CONTID: C12858
 PCN: 12858-BID
 PROJECT: NH 0851-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13
 ESTIMATE RUN 06/29/2001
 11:27:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE ITEMS						
0560	518-01002	*BRIDGE EXPANSION DEVICE (0-50 MM)	70.300	29.800		
			M	0.000	0.00	
			169.95000	29.800		5,064.51
0560		MATERIAL ALLOWANCE BRIDGE EXPANSION DEVICE		40.500		
			M	0.000	0.00	
			144.45750	40.500		5,850.53
0560		MATERIAL ALLOWANCE PED RAIL (ROADWAY)		54.900		
			M	0.000	0.00	
			81.20700	54.900		4,458.26
0565	601-01000	CONCRETE CLASS B	26.860	26.860		
			M3	0.000	0.00	
			121.24000	26.860		3,256.51
0570	601-01040	*CONCRETE CLASS B (BRIDGE)	90.800	39.800		
			M3	51.000	18,360.00	
			360.00000	90.800		32,688.00
0575	601-03040	*CONCRETE CLASS D (BRIDGE)	720.700	321.500		
			M3	30.000	9,960.00	
			332.00000	351.500		116,698.00
0575		MATERIAL ALLOWANCE PRECAST PANELS		0.000		
			M3km	0.000	0.00	
			332.00000	0.000		0.00
0575		MATERIAL ALLOWANCE PRECAST PANELS		65.206		
			M3km	-48.552	-16,119.36	
			332.00000	16.654		5,529.13
0580	601-03050	CONCRETE CLASS D (WALL) (DELETED FORM 105)	0.000	0.000		
			M3	0.000	0.00	
			594.00000	0.000		0.00
0585	601-40200	*CLASS 5 FINISH	876.300	337.000		
			M2	0.000	0.00	
			17.10000	337.000		5,762.70
0590	602-00000	*REINFORCING STEEL	11,003.904	4,257.792		
			KG	5,285.112	6,606.39	
			1.25000	9,542.904		11,928.63

CONTID: C12858
 PCN: 12858-BID
 PROJECT: NH 0851-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 14
 ESTIMATE RUN 06/29/2001
 11:27:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE ITEMS						
0595	602-00020	*REINFORCING STEEL (EPOXY COATED)	61,325.154	23,865.200		
			KG	75.206	88.74	
			1.18000	23,940.406		28,249.68
0595		MATERIAL ALLOWANCE PRECAST PANELS		2,727.797		
			KG	-75.203	-88.74	
			1.18000	2,652.594		3,130.06
0595		MATERIAL ALLOWANCE PRECAST PANELS		10,534.000		
			KG	0.000	0.00	
			1.18000	10,534.000		12,430.12
0600	606-10700	*BRIDGE RAIL TYPE 7	109.700	56.200		
			M	0.000	0.00	
			169.00000	56.200		9,497.80
0605	607-53005	*FENCE CHAIN LINK (SPECIAL)	173.000	78.200		
			M	0.000	0.00	
			27.81000	78.200		2,174.74
0610	608-00006	*CONCRETE SIDEWALK (150 MM)	177.600	92.900		
			M2	0.000	0.00	
			36.61000	92.900		3,401.07
0615	610-00020	MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	149.500	0.000		
			M2	0.000	0.00	
			51.39000	0.000		0.00
0620	613-00200	*50 MM ELECTRICAL CONDUIT	90.300	0.000		
			M	0.000	0.00	
			29.00000	0.000		0.00
0625	613-00300	*75 MM ELECTRICAL CONDUIT	274.800	108.800		
			M	0.000	0.00	
			39.00000	108.800		4,243.20
0630	618-00163	PRESTRESSED CONCRETE I (BT1600)	623.200	272.650		
			M	350.550	133,559.55	
			381.00000	623.200		237,439.20
0630		MATERIAL ALLOWANCE BRIDGE GIRDER		350.540		
			M	-350.540	-110,537.53	
			315.33500	0.000		0.00

CONTID: C12858
 PCN: 12858-BID
 PROJECT: NH 0851-003

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 15
 ESTIMATE RUN 06/29/2001
 11:27:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE ITEMS						
0635	626-00000	*MOBILIZATION	0.540	0.324		
			L S	0.216	38,880.00	
			180,000.00000	0.540		97,200.00
			CAT 0300	CURRENT AMT	\$ 1,059,753.50 \$	150,870.11 \$ 848,760.49
CAT NO0400 CONSTRUCTION ENGINEERING ITEMS						
0640	620-00001	FIELD OFFICE (CLASS 1)	0.500	0.500		
			EACH	0.000	0.00	
			12,978.00000	0.500		6,489.00
0645	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			9,000.00000	1.000		9,000.00
0650	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0655	700-70220	F/A PHONE SERVICE	734.170	329.970		
			F A	404.200	404.20	
			1.00000	734.170		734.17
			CAT 0400	CURRENT AMT	\$ 19,223.17 \$	404.20 \$ 19,223.17
PROJECT TOTAL			CURRENT AMT	\$ 2,548,956.65 \$	244,589.89 \$	1,652,578.35