

ESTIMATE SUMMARY

09:34:03

CONTID: C12862 ESTIMATE NO: 0006 PROG SPEC YR: 2002  
 PCN: 12862-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: SH 105/Furrow Rd  
 TIME CHARGED: 75.0 DAYS TIME ALLOW: 75 WORK DAYS  
 PERCENT TIME: 100.00 ORIG TIME ALLOW: 60 WORK DAYS

PROJECT NO: SHE 105A-010  
 SH 105/Furrow Rd  
 NAME OF ROAD: 105A  
 PROJECT COUNTIES: EL PASO

CONTRACTOR: KIEWIT WESTERN CO.  
 7926 S. Platte Canyon Road  
 LITTLETON CO 80123 303-979-9330

PAY PERIOD ENDING	12/22/2005	DATE TIME STARTED	02/21/2005
DATE LET	10/07/2004	DATE WORK BEGAN	
DATE AWARDED	10/28/2004	DATE TIME STOPPED	06/23/2005
DATE CONTRACT EXECUTED	11/12/2004	DATE ACCEPTED	06/23/2005
DATE NOTICE TO PROCEED	02/21/2005		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 663,978.38 PARTICIPATING	\$ 662,870.38	\$ 33,815.38
AWARD PROJECT AMT:	\$ 493,166.50 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	99.83% TOTAL EARNINGS	662,870.38	33,815.38
FUNDS AVAILABLE:	\$ 1,108.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	662,870.38	33,815.38
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-4,440.21	-184.73
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	658,430.17	33,630.65
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	658,430.17	33,630.65
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 33,630.65

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C12862  
 PCN: 12862-BID  
 PROJECT: SHE 105A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

ESTIMATE RUN 12/22/2005

09:34:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
	CAT NO0200	ROADWAY				
0005	201-00000	*CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
0010	202-00035	REMOVAL OF PIPE	140.000	140.000		
			LF	0.000	0.00	
			20.00000	140.000		2,800.00
0015	202-00220	REMOVAL OF ASPHALT MAT	5,481.000	5,481.000		
			SY	0.000	0.00	
			3.00000	5,481.000		16,443.00
0020	202-00810	*REMOVAL OF GROUND SIGN	4.000	4.000		
			EACH	0.000	0.00	
			50.00000	4.000		200.00
0025	202-01000	REMOVAL OF FENCE	2,475.000	2,475.000		
			LF	0.000	0.00	
			1.00000	2,475.000		2,475.00
0030	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	12,190.000	12,190.000		
			CY	0.000	0.00	
			7.00000	12,190.000		85,330.00
0035	203-01100	PROOF ROLLING	8.000	8.000		
			HOUR	0.000	0.00	
			120.00000	8.000		960.00
0040	203-01597	POTHOLING	20.500	20.500		
			HOUR	0.000	0.00	
			200.00000	20.500		4,100.00
0045	206-00000	STRUCTURE EXCAVATION	49.000	49.000		
			CY	0.000	0.00	
			14.00000	49.000		686.00
0050	207-00205	TOPSOIL	936.000	936.000		
			CY	0.000	0.00	
			5.00000	936.000		4,680.00
0055	208-00011	*EROSION BALES (WEED FREE)	20.000	20.000		
			EACH	0.000	0.00	
			15.00000	20.000		300.00

CONTID: C12862  
 PCN: 12862-BID  
 PROJECT: SHE 105A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3  
 ESTIMATE RUN 12/22/2005  
 09:34:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	212-00006	*SEEDING (NATIVE)	2.890	2.890		
			ACRE	0.000	0.00	
			800.00000	2.890		2,312.00
0065	213-00002	*MULCHING (WEED FREE HAY)	2.270	2.270		
			ACRE	0.000	0.00	
			700.00000	2.270		1,589.00
0070	213-00061	*MULCH TACKIFIER	454.000	454.000		
			LB	0.000	0.00	
			5.00000	454.000		2,270.00
0075	304-06000	AGGREGATE BASE COURSE (CLASS 6)	2,307.830	2,307.830		
			TON	0.000	0.00	
			20.00000	2,307.830		46,156.60
0080	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	2,955.800	2,455.800		
			TON	500.000	21,500.00	
			43.00000	2,955.800		127,099.40
0085	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	602.000	602.000		
			GAL	0.000	0.00	
			0.50000	602.000		301.00
0090	506-00206	RIPRAP (6 INCH)	24.500	24.500		
			CY	0.000	0.00	
			75.00000	24.500		1,837.50
0095	506-00209	RIPRAP (9 INCH)	34.700	34.700		
			CY	0.000	0.00	
			75.00000	34.700		2,602.50
0100	603-01300	30 INCH REINFORCED CONCRETE PIPE	126.000	126.000		
			LF	0.000	0.00	
			60.00000	126.000		7,560.00
0105	603-01540	54 INCH REINFORCED CONCRETE PIPE	0.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
0110	603-05030	30 INCH REINFORCED CONCRETE END SECTION	4.000	4.000		
			EACH	0.000	0.00	
			690.00000	4.000		2,760.00

CONTID: C12862  
 PCN: 12862-BID  
 PROJECT: SHE 105A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4  
 ESTIMATE RUN 12/22/2005  
 09:34:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	603-05054	54 INCH REINFORCED CONCRETE END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0120	607-00005	END POST	8.000	8.000		
			EACH	0.000	0.00	
			200.00000	8.000		1,600.00
0125	607-00010	CORNER AND LINE BRACE POST	6.000	6.000		
			EACH	0.000	0.00	
			238.00000	6.000		1,428.00
0130	607-01000	FENCE BARBED WIRE WITH METAL POSTS	3,378.000	3,378.000		
			LF	0.000	0.00	
			1.10000	3,378.000		3,715.80
0135	612-00001	*DELINEATOR (TYPE I)	32.000	32.000		
			EACH	0.000	0.00	
			12.00000	32.000		384.00
0140	612-00002	*DELINEATOR (TYPE II)	5.000	5.000		
			EACH	0.000	0.00	
			14.00000	5.000		70.00
0145	612-00003	*DELINEATOR (TYPE III)	9.000	9.000		
			EACH	0.000	0.00	
			16.00000	9.000		144.00
0150	614-00011	*SIGN PANEL (CLASS I)	44.000	44.000		
			SF	0.000	0.00	
			13.00000	44.000		572.00
0155	614-00012	*SIGN PANEL (CLASS II)	25.000	25.000		
			SF	0.000	0.00	
			16.00000	25.000		400.00
0160	614-01582	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND) (POST AND SLIPBASE)	126.000	126.000		
			LF	0.000	0.00	
			26.00000	126.000		3,276.00
0165	614-03002	*CONCRETE FOOTING (TYPE 2)	2.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00

CONTID: C12862  
 PCN: 12862-BID  
 PROJECT: SHE 105A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5  
 ESTIMATE RUN 12/22/2005  
 09:34:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	614-80001	*FLASHING BEACON (SOLAR POWERED)	2.000	2.000		
			EACH	0.000	0.00	
			3,500.00000	2.000		7,000.00
0175	621-00450	DETOUR PAVEMENT	3,584.000	3,584.000		
			SY	0.000	0.00	
			13.00000	3,584.000		46,592.00
0180	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			12,000.00000	1.000		12,000.00
0185	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			36,000.00000	1.000		36,000.00
0190	627-00005	*EPOXY PAVEMENT MARKING	43.580	43.580		
			GAL	0.000	0.00	
			210.00000	43.580		9,151.80
0195	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	58.000	58.000		
			GAL	0.000	0.00	
			40.00000	58.000		2,320.00
0200	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	237.000	237.000		
			SF	0.000	0.00	
			20.00000	237.000		4,740.00
0205	630-00000	*FLAGGING	568.800	568.800		
			HOUR	0.000	0.00	
			18.00000	568.800		10,238.40
0210	630-00007	*TRAFFIC CONTROL INSPECTION	60.000	60.000		
			DAY	0.000	0.00	
			50.00000	60.000		3,000.00
0215	630-00012	*TRAFFIC CONTROL MANAGEMENT	62.000	62.000		
			DAY	0.000	0.00	
			350.00000	62.000		21,700.00
0220	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	34.400	33.000		
			EACH	0.000	0.00	
			20.00000	33.000		660.00

CONTID: C12862  
 PCN: 12862-BID  
 PROJECT: SHE 105A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6  
 ESTIMATE RUN 12/22/2005  
 09:34:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	23.600	22.000		
			EACH	0.000	0.00	
			50.00000	22.000		1,100.00
0230	630-80360	*DRUM CHANNELIZING DEVICE	100.000	90.000		
			EACH	0.000	0.00	
			28.00000	90.000		2,520.00
0235	630-80370	CONCRETE BARRIER (TEMPORARY)	1,800.000	1,800.000		
			LF	0.000	0.00	
			8.00000	1,800.000		14,400.00
0240	630-80380	*TRAFFIC CONE	100.000	40.000		
			EACH	0.000	0.00	
			12.00000	40.000		480.00
0245	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	4.000	4.000		
			EACH	0.000	0.00	
			4,000.00000	4.000		16,000.00
0250	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0255	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0260	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	1,663.000	1,663.000		
			F A	0.000	0.00	
			1.00000	1,663.000		1,663.00
0265	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0270	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0275	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C12862  
 PCN: 12862-BID  
 PROJECT: SHE 105A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7  
 ESTIMATE RUN 12/22/2005  
 09:34:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	210-00825	RES FLASHING BEACON MCR #1 FOR RESET FLASHING STOP SIGN	2.000 EACH 1,950.00000	2.000 0.000 2.000	0.00	3,900.00
0285	630-80338	BARRICADE (3 M-D) (TEMP)	2.000 EACH 250.00000	2.000 0.000 2.000	0.00	500.00
0290	614-80311	BARRICADE (TY 3 F-A)	4.000 EACH 355.00000	4.000 0.000 4.000	0.00	1,420.00
0295	614-10120	VAR MESG SIGN	3.640 EACH 1,750.00000	3.640 0.000 3.640	0.00	6,370.00
0300	605-00040	4 INCH PERFORATED PIPE UNDERDRAIN	500.000 LF 15.50000	500.000 0.000 500.000	0.00	7,750.00
0305	603-01360	36 INCH REINFORCED CONCRETE PIPE	128.000 LF 126.00000	128.000 0.000 128.000	0.00	16,128.00
0310	603-05036	36 INCH REINFORCED CONCRETE END SECTION	4.000 EACH 1,300.00000	4.000 0.000 4.000	0.00	5,200.00
0315	900-00004	ADDED ITEM (CUBIC YARD) / FIRST ATTEMPT TO STABILIZE SUBGRADE	266.000 CY 37.00000	266.000 0.000 266.000	0.00	9,842.00
0320	203-00100	MUCK EXCAVATION USED TO EXCAVATE TO PLACE GEOGRID AND ROCK	867.400 CY 22.00000	867.400 0.000 867.400	0.00	19,082.80
0325	506-01020	GEOGRID REINFORCEMENT TENSAR EX-1300	1,423.900 SY 7.50000	1,423.900 0.000 1,423.900	0.00	10,679.25
0330	900-00024	ADDED ITEM (TON) / 3" TO 6" RIPRAP USED TO STABILIZE SUBGRADE	1,549.350 TON 22.00000	1,549.350 0.000 1,549.350	0.00	34,085.70

CONTID: C12862  
 PCN: 12862-BID  
 PROJECT: SHE 105A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8  
 ESTIMATE RUN 12/22/2005  
 09:34:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0335	900-00022	ADDED ITEM (SQUARE YARD)/	2,279.000	2,279.000			
			SY	0.000	0.00		
			1.55000	2,279.000		3,532.45	
0340	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	13.000	13.000			
			TON	0.000	0.00		
			110.00000	13.000		1,430.00	
0345	900-00022	ADDED ITEM (SQUARE YARD)/	727.000	727.000			
			SY	0.000	0.00		
			1.40000	727.000		1,017.80	
0350	900-00014	ADDED ITEM (LUMP SUM)/ SEE CMO #17	1.000	0.000			
			L S	1.000	12,315.38		
			12,315.38000	1.000		12,315.38	
			CAT 0200	CURRENT AMT \$	663,978.38 \$	33,815.38 \$	662,870.38
			PROJECT TOTAL	CURRENT AMT \$	663,978.38 \$	33,815.38 \$	662,870.38