

ESTIMATE SUMMARY

CONTID: C13003

ESTIMATE NO: 0002 PROG

SPEC YR: 1998

PCN: 13003-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:
EAGLERIDGE INTERCHANGE

TIME CHARGED: 32.0 DAYS
PERCENT TIME: 8.21

TIME ALLOW: 390 WORK DAYS
ORIG TIME ALLOW: 390 WORK DAYS

PROJECT NO: IM 0252-330
EAGLERIDGE INTERCHANGE
NAME OF ROAD: I25
PROJECT COUNTIES: PUEBLO

CONTRACTOR:

KIEWIT WESTERN CO.
7926 S. Platte Canyon Road

PAY PERIOD ENDING	10/23/2005	DATE TIME STARTED	09/06/2005
DATE LET	04/21/2005	DATE WORK BEGAN	
DATE AWARDED	05/10/2005	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	05/18/2005	DATE ACCEPTED	
DATE NOTICE TO PROCEED	09/06/2005		

LITTLETON CO 80123 303-979-9330

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 12,773,908.70 PARTICIPATING	\$ 100,000.00	\$ 50,000.00
AWARD PROJECT AMT:	\$ 11,874,901.50 NON-PARTICIPATING	217,237.52	146,411.66
PERCENT COMPLETE:	2.48% TOTAL EARNINGS	317,237.52	196,411.66
FUNDS AVAILABLE:	\$ 12,456,671.18 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	317,237.52	196,411.66
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-9,517.13	-5,892.35
	SECURITIES ENCUMBERED	9,517.13	5,892.35
	NET EARNINGS	317,237.52	196,411.66
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	317,237.52	196,411.66
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 196,411.66

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN 10/27/2005

08:37:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0005	201-00001	CLEARING AND GRUBBING	7.000	0.000		
			HA	0.290	1,450.00	
			5,000.00000	0.290		1,450.00
0010	202-00001	REMOVAL OF STRUCTURE	6.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0015	202-00015	REMOVAL OF HEADWALL	5.000	0.000		
			EACH	5.000	15,000.00	
			3,000.00000	5.000		15,000.00
0020	202-00020	REMOVAL OF CONCRETE BOX CULVERT	1.000	0.000		
			EACH	1.000	3,500.00	
			3,500.00000	1.000		3,500.00
0025	202-00025	REMOVAL OF DITCH LINING	465.000	0.000		
			M	0.000	0.00	
			9.00000	0.000		0.00
0030	202-00027	REMOVAL OF RIPRAP	51.000	0.000		
			M2	19.000	950.00	
			50.00000	19.000		950.00
0035	202-00035	REMOVAL OF PIPE	124.400	0.000		
			M	0.000	0.00	
			110.00000	0.000		0.00
0040	202-00037	REMOVAL OF END SECTION	7.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0045	202-00070	*REMOVAL OF BARRICADE	2.000	0.000		
			EACH	1.000	200.00	
			200.00000	1.000		200.00
0050	202-00155	REMOVAL OF WALL	458.000	0.000		
			M	0.000	0.00	
			70.00000	0.000		0.00
0055	202-00200	REMOVAL OF SIDEWALK	1,361.000	0.000		
			M2	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 10/27/2005
 08:37:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00203	REMOVAL OF CURB AND GUTTER	427.000	0.000		
			M	23.100	392.70	
			17.00000	23.100		392.70
0065	202-00210	REMOVAL OF CONCRETE PAVEMENT	192.000	0.000		
			M2	0.000	0.00	
			15.00000	0.000		0.00
0070	202-00220	REMOVAL OF ASPHALT MAT	63,874.000	0.000		
			M2	0.000	0.00	
			4.00000	0.000		0.00
0075	202-00250	*REMOVAL OF PAVEMENT MARKING	1,556.000	136.860		
			M2	0.000	0.00	
			22.00000	136.860		3,010.92
0080	202-00700	*REMOVAL OF LIGHT STANDARD	7.000	0.000		
			EACH	1.000	160.00	
			160.00000	1.000		160.00
0085	202-00810	*REMOVAL OF GROUND SIGN	38.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0090	202-00821	*REMOVAL OF SIGN PANEL	1.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0095	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.000		
			L S	0.000	0.00	
			3,000.00000	0.000		0.00
0100	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	953.000	110.580		
			M	0.000	0.00	
			8.00000	110.580		884.64
0105	202-01300	*REMOVAL OF END ANCHORAGE	12.000	1.000		
			EACH	0.000	0.00	
			140.00000	1.000		140.00
0110	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	67,851.000	0.000		
			M3	0.000	0.00	
			13.00000	0.000		0.00

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 10/27/2005
 08:37:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-00100	MUCK EXCAVATION	279.000	0.000		
			M3	102.000	2,550.00	
			25.00000	102.000		2,550.00
0120	203-01594	COMBINATION LOADER	50.000	0.000		
			HOUR	0.000	0.00	
			120.00000	0.000		0.00
0125	203-01597	*POTHOLING	250.000	6.500		
			HOUR	31.500	9,450.00	
			300.00000	38.000		11,400.00
0130	206-00000	STRUCTURE EXCAVATION	1,987.000	0.000		
			M3	220.400	1,322.40	
			6.00000	220.400		1,322.40
0135	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	14.300	0.000		
			M3	0.000	0.00	
			250.00000	0.000		0.00
0140	206-00100	STRUCTURE BACKFILL (CLASS 1)	600.000	0.000		
			M3	0.000	0.00	
			34.00000	0.000		0.00
0145	206-00200	STRUCTURE BACKFILL (CLASS 2)	615.000	0.000		
			M3	0.000	0.00	
			9.00000	0.000		0.00
0150	206-01000	BED COURSE MATERIAL	10.000	0.000		
			M3	10.000	1,500.00	
			150.00000	10.000		1,500.00
0155	208-00005	EROSION LOG	310.000	0.000		
			M	0.000	0.00	
			25.00000	0.000		0.00
0160	208-00020	SILT FENCE	1,471.000	0.000		
			M	95.400	477.00	
			5.00000	95.400		477.00
0165	208-00070	STABILIZED CONSTRUCTION ENTRANCE	3.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5
 ESTIMATE RUN 10/27/2005
 08:37:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0175	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.000		
			L S	0.100	250.00	
			2,500.00000	0.100		250.00
0180	210-00050	RESET FIRE HYDRANT	1.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0185	210-00805	RESET OVERHEAD SIGN STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0190	210-00810	*RESET GROUND SIGN	1.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0195	210-00815	*RESET SIGN PANEL	2.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00
0200	210-04010	ADJUST MANHOLE	6.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0205	210-04050	ADJUST VALVE BOX	12.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0210	212-00006	*SEEDING (NATIVE)	7.000	0.000		
			HA	0.000	0.00	
			1,000.00000	0.000		0.00
0215	213-00003	*MULCHING (WEED FREE)	10.000	0.000		
			HA	0.000	0.00	
			800.00000	0.000		0.00
0220	213-00061	*MULCH TACKIFIER	1,658.000	0.000		
			KG	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 10/27/2005
 08:37:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	214-00000	*LANDSCAPE MAINTENANCE	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0230	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	1,587.000	0.000		
			M2	0.000	0.00	
			3.00000	0.000		0.00
0235	304-06007	AGGREGATE BASE COURSE (CLASS 6)	10,795.900	0.000		
			M3	0.000	0.00	
			34.00000	0.000		0.00
0240	304-09000	AGGREGATE BASE COURSE (SPECIAL)	244.000	0.000		
			M3	84.850	3,139.45	
			37.00000	84.850		3,139.45
0245	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	435.000	12.840		
			T	0.000	0.00	
			125.00000	12.840		1,605.00
0250	403-33851	HOT BITUMINOUS PAVEMENT (100) (PG 64-28)	6,110.300	0.000		
			T	0.000	0.00	
			58.00000	0.000		0.00
0255	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	9,901.000	0.000		
			L	0.000	0.00	
			0.20000	0.000		0.00
0260	412-00800	*CONCRETE PAVEMENT (200 MM)	6,542.000	0.000		
			M2	0.000	0.00	
			34.00000	0.000		0.00
0265	412-00875	*CONCRETE PAVEMENT (220 MM)	7,128.000	0.000		
			M2	0.000	0.00	
			36.00000	0.000		0.00
0270	412-00905	*CONCRETE PAVEMENT (230 MM)	4,367.000	0.000		
			M2	0.000	0.00	
			57.00000	0.000		0.00
0275	412-01200	*CONCRETE PAVEMENT (300 MM)	45,648.700	0.000		
			M2	0.000	0.00	
			53.00000	0.000		0.00

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 10/27/2005
 08:37:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	420-00110	GEOTEXTILE (DRAINAGE) (CLASS A)	431.000	0.000		
			M2	174.830	699.32	
			4.00000	174.830		699.32
0285	420-00130	GEOTEXTILE (SEPARATOR) (CLASS A)	171.000	0.000		
			M2	141.650	566.60	
			4.00000	141.650		566.60
0290	503-00036	*DRILLED CAISSON (900 MM)	18.000	0.000		
			M	0.000	0.00	
			400.00000	0.000		0.00
0295	503-00042	DRILLED CAISSON (1050 MM)	30.000	0.000		
			M	0.000	0.00	
			450.00000	0.000		0.00
0300	503-00048	DRILLED CAISSON (1200 MM)	7.000	0.000		
			M	0.000	0.00	
			550.00000	0.000		0.00
0305	503-00054	DRILLED CAISSON (1350 MM)	14.000	0.000		
			M	0.000	0.00	
			650.00000	0.000		0.00
0310	506-00035	GROUTED RIPRAP	106.000	0.000		
			M2	0.000	0.00	
			55.00000	0.000		0.00
0315	506-00212	RIPRAP (300 MM)	71.000	0.000		
			M3	0.000	0.00	
			100.00000	0.000		0.00
0320	514-00100	HAND RAIL	29.000	0.000		
			M	0.000	0.00	
			250.00000	0.000		0.00
0325	601-01025	CONCRETE CLASS B (MISCELLANEOUS)	53.000	0.000		
			M3	0.000	0.00	
			600.00000	0.000		0.00
0330	601-01030	CONCRETE CLASS B (BOX CULVERT)	30.000	0.000		
			M3	0.000	0.00	
			900.00000	0.000		0.00

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8
 ESTIMATE RUN 10/27/2005
 08:37:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	601-03030	CONCRETE CLASS D (BOX CULVERT)	52.000	0.000		
			M3	21.000	17,850.00	
			850.00000	21.000		17,850.00
0340	601-10310	FLY ASH SLURRY	21.000	0.000		
			M3	0.000	0.00	
			200.00000	0.000		0.00
0345	602-00000	*REINFORCING STEEL	9,254.000	0.000		
			KG	4,469.000	8,044.20	
			1.80000	4,469.000		8,044.20
0350	603-01150	375 MM REINFORCED CONCRETE PIPE	321.000	0.000		
			M	0.000	0.00	
			165.00000	0.000		0.00
0355	603-01180	450 MM REINFORCED CONCRETE PIPE	143.000	0.000		
			M	24.800	4,340.00	
			175.00000	24.800		4,340.00
0360	603-01210	525 MM REINFORCED CONCRETE PIPE	159.000	0.000		
			M	0.000	0.00	
			230.00000	0.000		0.00
0365	603-01300	750 MM REINFORCED CONCRETE PIPE	289.000	0.000		
			M	0.000	0.00	
			285.00000	0.000		0.00
0370	603-01360	900 MM REINFORCED CONCRETE PIPE	10.000	0.000		
			M	0.000	0.00	
			520.00000	0.000		0.00
0375	603-01540	1350 MM REINFORCED CONCRETE PIPE	6.000	0.000		
			M	0.000	0.00	
			590.00000	0.000		0.00
0380	603-02420	1345X855 MM REINFORCED CONCRETE PIPE ELLIPTICAL	6.000	0.000		
			M	0.000	0.00	
			580.00000	0.000		0.00
0385	603-05015	375 MM REINFORCED CONCRETE END SECTION	4.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9
 ESTIMATE RUN 10/27/2005
 08:37:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	603-05018	450 MM REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	1.000	1,200.00	
			1,200.00000	1.000		1,200.00
0395	603-05054	1350 MM REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0400	604-00305	INLET TYPE C (2 M)	9.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0405	604-00310	INLET TYPE C (4 M)	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0410	604-16005	INLET TYPE 16 (2 M)	3.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0415	604-16010	INLET TYPE 16 (4 M)	1.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00
0420	604-19105	INLET TYPE R L 1.5 (2 M)	4.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0425	604-19110	INLET TYPE R L 1.5 (4 M)	1.000	0.000		
			EACH	0.000	0.00	
			4,700.00000	0.000		0.00
0430	604-19305	INLET TYPE R L 4.5 (2 M)	2.000	0.000		
			EACH	0.000	0.00	
			5,700.00000	0.000		0.00
0435	604-25005	VANE GRATE INLET (2 M)	1.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0440	604-25010	VANE GRATE INLET (4 M)	1.000	0.000		
			EACH	0.000	0.00	
			3,800.00000	0.000		0.00

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10
 ESTIMATE RUN 10/27/2005
 08:37:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	604-30005	MANHOLE SLAB BASE (2 M)	7.000 EACH 2,400.00000	0.000 0.000 0.000	0.00	0.00
0450	604-30010	MANHOLE SLAB BASE (4 M)	6.000 EACH 3,000.00000	0.000 1.000 1.000	3,000.00	3,000.00
0455	604-39000	MANHOLE SPECIAL	2.000 EACH 4,100.00000	0.000 0.000 0.000	0.00	0.00
0460	604-84000	*PLASTIC SLIPLINING	205.000 M 200.00000	0.000 0.000 0.000	0.00	0.00
0465	605-00060	150 MM PERFORATED PIPE UNDERDRAIN	24.000 M 70.00000	0.000 0.000 0.000	0.00	0.00
0470	605-84000	SUBSURFACE DRAIN OUTLET	10.000 M 80.00000	0.000 0.000 0.000	0.00	0.00
0475	606-00301	*GUARDRAIL TYPE 3 (1905 MM POST SPACING)	1,794.000 M 50.00000	0.000 0.000 0.000	0.00	0.00
0480	606-00720	GUARDRAIL TYPE 7 (STYLE CC)	109.000 M 700.00000	0.000 0.000 0.000	0.00	0.00
0485	606-00740	GUARDRAIL TYPE 7 (STYLE CE)	174.000 M 200.00000	0.000 0.000 0.000	0.00	0.00
0490	606-01340	*END ANCHORAGE TYPE 3D	4.000 EACH 700.00000	0.000 0.000 0.000	0.00	0.00
0495	606-01370	*END ANCHORAGE TYPE 3G	3.000 EACH 1,000.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11
 ESTIMATE RUN 10/27/2005
 08:37:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	606-01380	*END ANCHORAGE TYPE 3H	3.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0505	606-01460	*MEDIAN TERMINAL	6.000	0.000		
			EACH	0.000	0.00	
			3,800.00000	0.000		0.00
0510	606-02005	*END ANCHORAGE (FLARED)	6.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0515	607-52905	END POST (CHAIN LINK)	2.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0520	607-52910	CORNER AND LINE BRACE POST (CHAIN LINK)	7.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0525	607-53172	FENCE CHAIN LINK (1800 MM)	853.000	0.000		
			M	0.000	0.00	
			50.00000	0.000		0.00
0530	608-00000	*CONCRETE SIDEWALK	2,427.000	0.000		
			M2	0.000	0.00	
			35.00000	0.000		0.00
0535	608-00010	*CONCRETE CURB RAMP	168.000	0.000		
			M2	0.000	0.00	
			65.00000	0.000		0.00
0540	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	771.000	0.000		
			M	0.000	0.00	
			34.00000	0.000		0.00
0545	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	821.000	0.000		
			M	0.000	0.00	
			34.00000	0.000		0.00
0550	609-21021	*CURB AND GUTTER TYPE 2 (SECTION II-M)	110.000	0.000		
			M	0.000	0.00	
			34.00000	0.000		0.00

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12
 ESTIMATE RUN 10/27/2005
 08:37:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	609-21900	*CURB AND GUTTER TYPE 2 SPECIAL	16.000	0.000		
			M	0.000	0.00	
			40.00000	0.000		0.00
0560	609-24000	*GUTTER TYPE 2 SPECIAL	31.000	0.000		
			M	0.000	0.00	
			60.00000	0.000		0.00
0565	609-60011	*CURB TYPE 6 (SECTION M)	4.000	0.000		
			M	0.000	0.00	
			100.00000	0.000		0.00
0570	610-00020	*MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	1,273.000	0.000		
			M2	0.000	0.00	
			65.00000	0.000		0.00
0575	612-00001	*DELINEATOR (TYPE I)	95.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0580	612-00002	*DELINEATOR (TYPE II)	22.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0585	612-00003	*DELINEATOR (TYPE III)	2.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0590	612-00021	*DELINEATOR (TYPE I) (BARRIER)	9.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0595	613-00404	*100 MM ELECTRICAL CONDUIT (MULTIDUCT)	340.000	0.000		
			M	0.000	0.00	
			65.00000	0.000		0.00
0600	613-01200	*50 MM ELECTRICAL CONDUIT (PLASTIC)	4,319.000	0.000		
			M	0.000	0.00	
			20.00000	0.000		0.00
0605	613-01300	*75 MM ELECTRICAL CONDUIT (PLASTIC)	2,948.000	0.000		
			M	0.000	0.00	
			32.00000	0.000		0.00

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13
 ESTIMATE RUN 10/27/2005
 08:37:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			42,000.00000	0.000		0.00
0615	613-34400	*LIGHT STANDARD METAL (12.2 METER)	22.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0620	613-35140	*LIGHT STANDARD STEEL HIGH MAST (42.7 METER)	2.000	0.000		
			EACH	0.000	0.00	
			33,000.00000	0.000		0.00
0625	613-40010	*LIGHT STANDARD FOUNDATION	22.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0630	613-45048	*HIGH MAST FOUNDATION (DRILLED CAISSON) (1200 MM)	12.600	0.000		
			M	0.000	0.00	
			1,100.00000	0.000		0.00
0635	613-50000	*LOWERING DEVICE	2.000	0.000		
			EACH	0.000	0.00	
			14,000.00000	0.000		0.00
0640	613-50100	*LIGHTING CONTROL CENTER	2.000	0.000		
			EACH	0.000	0.00	
			3,800.00000	0.000		0.00
0645	613-50150	*SECONDARY SERVICE PEDESTAL	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0650	613-70150	*LUMINAIRE HIGH PRESSURE SODIUM (150 WATT)	6.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0655	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	4.000	0.000		
			EACH	0.000	0.00	
			490.00000	0.000		0.00
0660	613-70403	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT) (SPECIAL)	18.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 14
 ESTIMATE RUN 10/27/2005
 08:37:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	613-71000	*LUMINAIRE HIGH PRESSURE SODIUM (1000 WATT)	16.000	0.000		
			EACH	0.000	0.00	
			920.00000	0.000		0.00
0670	614-00011	*SIGN PANEL (CLASS I)	29.000	0.000		
			M2	2.250	371.25	
			165.00000	2.250		371.25
0675	614-00012	*SIGN PANEL (CLASS II)	24.000	0.000		
			M2	0.000	0.00	
			190.00000	0.000		0.00
0680	614-00013	*SIGN PANEL (CLASS III)	92.000	0.000		
			M2	0.000	0.00	
			200.00000	0.000		0.00
0685	614-00200	*STEEL SIGN POST (U-2)	3.000	0.000		
			M	0.000	0.00	
			35.00000	0.000		0.00
0690	614-00220	*STEEL SIGN POST (63.5X63.5 MM TUBING)	66.000	0.000		
			M	0.000	0.00	
			65.00000	0.000		0.00
0695	614-00818	*STEEL SIGN POST (W 200X27)	11.000	0.000		
			M	0.000	0.00	
			175.00000	0.000		0.00
0700	614-01022	*STEEL SIGN POST (W 250X33)	13.000	0.000		
			M	0.000	0.00	
			190.00000	0.000		0.00
0705	614-01226	*STEEL SIGN POST (W 310X39)	17.000	0.000		
			M	0.000	0.00	
			200.00000	0.000		0.00
0710	614-01502	*STEEL SIGN SUPPORT (50-MM ROUND) (POST AND SOCKET)	22.000	0.000		
			M	0.000	0.00	
			45.00000	0.000		0.00
0715	614-01552	*STEEL SIGN POST (65 MM ROUND) (SLIPBASE)	147.000	0.000		
			M	0.000	0.00	
			85.00000	0.000		0.00

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15
 ESTIMATE RUN 10/27/2005
 08:37:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	614-03004	*CONCRETE FOOTING (TYPE 4)	2.000 EACH 1,200.00000	0.000 0.000 0.000	0.00 0.00	0.00
0725	614-03005	*CONCRETE FOOTING (TYPE 5)	2.000 EACH 1,300.00000	0.000 0.000 0.000	0.00 0.00	0.00
0730	614-03007	*CONCRETE FOOTING (TYPE 7)	2.000 EACH 1,500.00000	0.000 0.000 0.000	0.00 0.00	0.00
0735	614-32000	MONOTUBE OVERHEAD SIGN CANTILEVER (500 MM DIAMETER)	2.000 EACH 25,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0740	614-32400	MONOTUBE OVERHEAD SIGN CANTILEVER (600 MM DIAMETER)	1.000 EACH 28,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0745	614-70117	*PEDESTRIAN SIGNAL FACE (400)	12.000 EACH 420.00000	0.000 0.000 0.000	0.00 0.00	0.00
0750	614-70336	*TRAFFIC SIGNAL FACE (300-300-300)	25.000 EACH 640.00000	0.000 0.000 0.000	0.00 0.00	0.00
0755	614-70548	*TRAFFIC SIGNAL FACE (200-200-200-300-300)	1.000 EACH 830.00000	0.000 0.000 0.000	0.00 0.00	0.00
0760	614-70560	*TRAFFIC SIGNAL FACE (300-300-300-300-300)	1.000 EACH 830.00000	0.000 0.000 0.000	0.00 0.00	0.00
0765	614-72860	*PEDESTRIAN PUSH BUTTON	12.000 EACH 100.00000	0.000 0.000 0.000	0.00 0.00	0.00
0770	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	4.000 EACH 5,800.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 16
 ESTIMATE RUN 10/27/2005
 08:37:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	614-80313	*BARRICADE (TYPE 3 F-C)	1.000 EACH 1,000.00000	0.000 0.000 0.000	0.00	0.00
0780	614-82010	*TRAFFIC SIGNAL POLE STEEL (1 MAST ARM)	6.000 EACH 20,000.00000	0.000 0.000 0.000	0.00	0.00
0785	614-84000	*TRAFFIC SIGNAL PEDESTAL POLE STEEL	2.000 EACH 1,300.00000	0.000 0.000 0.000	0.00	0.00
0790	614-85115	*IMPACT ATTENUATOR (QUADGUARD)	2.000 EACH 30,000.00000	0.000 0.000 0.000	0.00	0.00
0795	614-86240	*TRAFFIC SIGNAL CONTROLLER (TYPE 170)	2.000 EACH 17,000.00000	0.000 0.000 0.000	0.00	0.00
0800	615-00050	EMBANKMENT PROTECTOR TYPE 5	1.000 EACH 4,000.00000	0.000 0.000 0.000	0.00	0.00
0805	619-00005	WATER LINE	1.000 L S 70,000.00000	0.000 0.000 0.000	0.00	0.00
0810	619-50160	*DN50 PLASTIC PIPE	105.000 M 26.00000	0.000 0.000 0.000	0.00	0.00
0815	619-50320	*DN100 PLASTIC PIPE	105.000 M 32.00000	0.000 0.000 0.000	0.00	0.00
0820	621-00450	DETOUR PAVEMENT	7,656.000 M2 50.00000	0.000 0.000 0.000	0.00	0.00
0825	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 100,000.00000	0.063 0.096 0.159	9,600.00	15,900.00

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 17
 ESTIMATE RUN 10/27/2005
 08:37:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			892,000.00000	0.000		0.00
0835	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.100	200.00	
			2,000.00000	0.100		200.00
0840	627-00003	*THERMOPLASTIC PAVEMENT MARKING (INLAID)	223.000	0.000		
			M2	0.000	0.00	
			110.00000	0.000		0.00
0845	627-00005	*EPOXY PAVEMENT MARKING	560.000	0.000		
			L	0.000	0.00	
			60.00000	0.000		0.00
0850	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	17.000	0.000		
			M2	0.000	0.00	
			115.00000	0.000		0.00
0855	627-03003	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C) (INLAID)	317.000	0.000		
			M2	0.000	0.00	
			130.00000	0.000		0.00
0860	629-01002	*SURVEY MONUMENT (TYPE 2)	2.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0865	630-00000	*FLAGGING	9,750.000	27.500		
			HOUR	57.000	57.00	
			1.00000	84.500		84.50
0870	630-00003	*UNIFORMED TRAFFIC CONTROL	300.000	52.500		
			HOUR	0.000	0.00	
			50.00000	52.500		2,625.00
0875	630-00007	*TRAFFIC CONTROL INSPECTION	175.000	4.000		
			DAY	24.000	1,200.00	
			50.00000	28.000		1,400.00
0880	630-00012	*TRAFFIC CONTROL MANAGEMENT	390.000	9.000		
			DAY	10.000	3,200.00	
			320.00000	19.000		6,080.00

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 18
 ESTIMATE RUN 10/27/2005
 08:37:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0885	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	4.000 EACH 165.00000	2.000 0.000 2.000	0.00 0.00	330.00
0890	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	30.000 EACH 60.00000	3.500 9.000 12.500	540.00	750.00
0895	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	60.000 EACH 80.00000	26.000 4.000 30.000	320.00	2,400.00
0900	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	20.000 EACH 85.00000	9.000 0.000 9.000	0.00	765.00
0905	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	20.000 M2 180.00000	4.460 0.000 4.460	0.00	802.80
0910	630-80355	*PORTABLE MESSAGE SIGN PANEL	3.000 EACH 15,000.00000	1.500 0.000 1.500	0.00	22,500.00
0915	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000 EACH 1,500.00000	1.000 0.000 1.000	0.00	1,500.00
0920	630-80360	*DRUM CHANNELIZING DEVICE	340.000 EACH 40.00000	10.000 30.000 40.000	1,200.00	1,600.00
0925	630-80370	CONCRETE BARRIER (TEMPORARY)	7,160.000 M 30.00000	273.750 47.190 320.940	1,415.70	9,628.20
0930	630-80380	*TRAFFIC CONE	185.000 EACH 13.00000	92.500 0.000 92.500	0.00	1,202.50
0935	630-80510	*MOBILE PAVEMENT MARKING ZONE	1.000 L S 10,000.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 19
 ESTIMATE RUN 10/27/2005
 08:37:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0940	630-85006	*IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	8.000 EACH	1.000 0.000	0.00	2,000.00
			2,000.00000	1.000		
0945	700-70010	F/A MINOR CONTRACT REVISIONS	500,000.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0950	700-70011	F/A PARTNERING	5,000.000 F A	0.000 2,194.040	2,194.04	2,194.04
			1.00000	2,194.040		2,194.04
0955	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	31,000.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0960	700-70013	F/A CONCRETE INCENTIVE PAYMENT	175,961.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0965	700-70021	F/A OJT	2,419.200 HOUR	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0970	700-70022	F/A OJT PILOT COLORADO TRAINING PROGRAM	5,250.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0975	700-70025	F/A QUALITY INCENTIVE PAYMENT ASPHALT SMOOTHNESS	8,000.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0980	700-70025	F/A QUALITY INCENTIVE PAYMENT CONCRETE SMOOTHNESS	70,298.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0985	700-70028	F/A ESB PROGRAM	7,500.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0990	700-70035	F/A FUEL COST ADJUSTMENT	7,500.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 20
 ESTIMATE RUN 10/27/2005
 08:37:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0995	700-70130	F/A REPAIR SPRINKLER SYSTEM AND LANDSCAPING	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1000	700-70190	F/A ELECTRIC SERVICE	50,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1005	700-70220	F/A PHONE SERVICE	2,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1010	700-70380	F/A EROSION CONTROL	20,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1015	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	10,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
8001	504-06100	GROUND NAILED WALL	0.000	0.000			
			M2	0.000	0.00		
			323.08000	0.000		0.00	
8002	625-00001	CONSTRUCTION SURVEYING (HOURLY)	12.000	12.000			
			HOURLY	0.000	0.00		
			100.00000	12.000		1,200.00	
			CAT 0200	CURRENT AMT \$	10,333,744.70 \$	96,339.66 \$	157,165.52
CAT NO0300 STRUCTURE STR. NO. K-18-FB							
1020	202-00400	REMOVAL OF BRIDGE	2.000	0.500			
			EACH	0.000	0.00		
			20,000.00000	0.500		10,000.00	
1025	206-00000	STRUCTURE EXCAVATION	2,025.000	0.000			
			M3	300.000	1,800.00		
			6.00000	300.000		1,800.00	
1030	206-00100	STRUCTURE BACKFILL (CLASS 1)	834.000	0.000			
			M3	0.000	0.00		
			34.00000	0.000		0.00	

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 21
 ESTIMATE RUN 10/27/2005
 08:37:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE STR. NO. K-18-FB						
1035	206-00200	STRUCTURE BACKFILL (CLASS 2)	596.000	0.000		
			M3	0.000	0.00	
			9.00000	0.000		0.00
1040	206-00360	MECHANICAL REINFORCEMENT OF SOIL	834.000	0.000		
			M3	0.000	0.00	
			12.00000	0.000		0.00
1045	206-01750	*SHORING	1.000	0.000		
			L S	0.100	15,000.00	
			150,000.00000	0.100		15,000.00
1050	502-11489	*STEEL PILING (HP 360X132)	636.000	0.000		
			M	67.120	10,739.20	
			160.00000	67.120		10,739.20
1055	507-00105	CONCRETE SLOPE AND DITCH PAVING (REINFORCED) (COLORED)	110.000	0.000		
			M3	0.000	0.00	
			650.00000	0.000		0.00
1060	514-01011	BRIDGE RAIL (STEEL)	116.000	0.000		
			M	0.000	0.00	
			340.00000	0.000		0.00
1065	515-00400	*CONCRETE SEALER	2,545.000	0.000		
			M2	0.000	0.00	
			7.00000	0.000		0.00
1070	518-01004	BRIDGE EXPANSION DEVICE (0-100 MM)	71.100	0.000		
			M	0.000	0.00	
			450.00000	0.000		0.00
1075	601-01040	CONCRETE CLASS B (BRIDGE)	220.000	0.000		
			M3	20.000	19,000.00	
			950.00000	20.000		19,000.00
1080	601-03040	CONCRETE CLASS D (BRIDGE)	165.000	0.000		
			M3	0.000	0.00	
			280.00000	0.000		0.00
1085	601-03540	CONCRETE CLASS DT (DECK TOPPING)	316.000	0.000		
			M3	0.000	0.00	
			750.00000	0.000		0.00

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 22
 ESTIMATE RUN 10/27/2005
 08:37:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURE STR. NO. K-18-FB							
1090	601-05000	CONCRETE CLASS H	684.000	0.000			
			M3	0.000	0.00		
			850.00000	0.000		0.00	
1095	601-40250	*BRIDGE DECK FINISH (SAWED GROOVES)	2,456.000	0.000			
			M2	0.000	0.00		
			4.00000	0.000		0.00	
1100	601-40300	*STRUCTURAL CONCRETE COATING	2,025.000	0.000			
			M2	0.000	0.00		
			11.00000	0.000		0.00	
1105	602-00000	*REINFORCING STEEL	38,385.000	0.000			
			KG	1,616.000	2,908.80		
			1.80000	1,616.000		2,908.80	
1110	602-00020	*REINFORCING STEEL (EPOXY COATED)	148,660.000	0.000			
			KG	0.000	0.00		
			2.00000	0.000		0.00	
1115	606-11000	*BRIDGE RAIL TYPE 10	149.000	0.000			
			M	0.000	0.00		
			360.00000	0.000		0.00	
1120	613-00200	*50 MM ELECTRICAL CONDUIT	40.000	0.000			
			M	0.000	0.00		
			110.00000	0.000		0.00	
1125	618-00163	PRESTRESSED CONCRETE I (BT1600)	602.000	0.000			
			M	0.000	0.00		
			500.00000	0.000		0.00	
8003	502-00460	PILE TIP	6.000	0.000			
			EACH	6.000	624.00		
			104.00000	6.000		624.00	
			CAT 0300	CURRENT AMT \$	2,340,164.00 \$	50,072.00 \$	60,072.00
CAT NO0400 CONSTRUCTION ENGINEERING							
1130	620-00005	FIELD OFFICE (SPECIAL)	1.000	0.500			
			EACH	0.500	40,000.00		
			80,000.00000	1.000		80,000.00	

CONTID: C13003
 PCN: 13003-BID
 PROJECT: IM 0252-330

COLORADO DEPARTMENT OF TRANSPORTATION

Page 23
 ESTIMATE RUN 10/27/2005
 08:37:24

ESTIMATE NO: 0002

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING						
1135	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.500		
			EACH	0.500	10,000.00	
			20,000.00000	1.000		20,000.00
		CAT 0400	CURRENT AMT	\$ 100,000.00	\$ 50,000.00	\$ 100,000.00
		PROJECT TOTAL	CURRENT AMT	\$ 12,773,908.70	\$ 196,411.66	\$ 317,237.52