

ESTIMATE SUMMARY

10:49:13

CONTID: C13076

ESTIMATE NO: 0014 PROG

SPEC YR: 2002

PCN: 13076-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 251.0 DAYS

TIME ALLOW:

290 WORK DAYS

I-25 - 23rd to 17th

PERCENT TIME: 86.55

ORIG TIME ALLOW:

290 WORK DAYS

PROJECT NO:

DEMO R600-144

I-25 - 23rd to 17th

NAME OF ROAD:

25

PROJECT COUNTIES:

DENVER

CONTRACTOR:

JALISCO INTERNATIONAL, INC.

PAY PERIOD ENDING

03/02/2005

DATE TIME STARTED 11/25/2003

6663 COLORADO BLVD.

DATE LET

10/23/2003

DATE WORK BEGAN 11/25/2003

DATE AWARDED

11/05/2003

DATE TIME STOPPED

DATE CONTRACT EXECUTED

11/18/2003

DATE ACCEPTED

COMMERCE CITY

CO 80022

303/287-8905

DATE NOTICE TO PROCEED

11/25/2003

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,144,759.22 PARTICIPATING	\$ 2,188,564.63	\$ 111,034.55
AWARD PROJECT AMT:	\$ 3,606,289.56 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	52.80% TOTAL EARNINGS	2,188,564.63	111,034.55
FUNDS AVAILABLE:	\$ 1,956,194.59 STOCKPILED MATERIALS	110,118.04	-2,465.92
	GROSS EARNINGS	2,298,682.67	108,568.63
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-7,604.11	3,485.06
	SECURITIES ENCUMBERED	7,604.11	-3,485.06
	NET EARNINGS	2,298,682.67	108,568.63
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	2,298,682.67	108,568.63
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 108,568.63

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

ESTIMATE RUN 03/16/2005

10:49:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*CLEARING AND GRUBBING	1.000	0.400		
			L S	0.000	0.00	
			22,000.00000	0.400		8,800.00
0010	202-00000	*REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	0.100		
			L S	0.000	0.00	
			25,500.00000	0.100		2,550.00
0015	202-00001	REMOVAL OF STRUCTURE	10.000	10.000		
			EACH	0.000	0.00	
			700.00000	10.000		7,000.00
0020	202-00010	*REMOVAL OF TREE	63.000	41.000		
			EACH	0.000	0.00	
			210.00000	41.000		8,610.00
0025	202-00011	TREE TRIMMING	10.000	2.000		
			EACH	0.000	0.00	
			140.00000	2.000		280.00
0030	202-00035	REMOVAL OF PIPE	319.000	319.000		
			LF	0.000	0.00	
			17.00000	319.000		5,423.00
0035	202-00090	*REMOVAL OF DELINEATOR	40.000	24.000		
			EACH	0.000	0.00	
			6.00000	24.000		144.00
0040	202-00200	*REMOVAL OF SIDEWALK	42.000	40.390		
			SY	0.000	0.00	
			7.10000	40.390		286.77
0045	202-00202	*REMOVAL OF GUTTER	75.000	42.000		
			LF	0.000	0.00	
			8.20000	42.000		344.40
0050	202-00203	*REMOVAL OF CURB AND GUTTER	5,607.000	4,055.500		
			LF	130.000	669.50	
			5.15000	4,185.500		21,555.33
0055	202-00210	*REMOVAL OF CONCRETE PAVEMENT	325.990	325.990		
			SY	0.000	0.00	
			12.20000	325.990		3,977.08

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 3
 ESTIMATE RUN 03/16/2005
 10:49:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00220	*REMOVAL OF ASPHALT MAT	10,957.000	9,392.970		
			SY	50.000	152.50	
			3.05000	9,442.970		28,801.06
0065	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	2,812.000	2,567.170		
			SY	0.000	0.00	
			7.00000	2,567.170		17,970.19
0070	202-00250	*REMOVAL OF PAVEMENT MARKING	795.000	505.500		
			SF	0.000	0.00	
			2.10000	505.500		1,061.55
0075	202-00805	*REMOVAL OF OVERHEAD SIGN STRUCTURE	2.000	1.000		
			EACH	0.000	0.00	
			3,600.00000	1.000		3,600.00
0080	202-00810	*REMOVAL OF GROUND SIGN	41.000	25.000		
			EACH	0.000	0.00	
			130.00000	25.000		3,250.00
0085	202-00821	*REMOVAL OF SIGN PANEL	9.000	6.000		
			EACH	0.000	0.00	
			410.00000	6.000		2,460.00
0090	202-00900	*REMOVAL OF CONCRETE FOOTING	31.000	13.000		
			EACH	0.000	0.00	
			410.00000	13.000		5,330.00
0095	202-01000	REMOVAL OF FENCE	1,268.000	1,268.000		
			LF	0.000	0.00	
			5.25000	1,268.000		6,657.00
0100	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	1,268.800	1,268.800		
			LF	0.000	0.00	
			3.00000	1,268.800		3,806.40
0105	202-01140	REMOVAL OF GUARDRAIL TYPE 4	230.000	188.000		
			LF	0.000	0.00	
			12.00000	188.000		2,256.00
0110	202-04001	PLUG CULVERT	3.000	3.000		
			EACH	0.000	0.00	
			500.00000	3.000		1,500.00

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 4
 ESTIMATE RUN 03/16/2005
 10:49:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-04005	CLEAN VALVE BOX	9.000 EACH	0.000 0.000	0.00	0.00
			70.00000	0.000		0.00
0120	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	19,227.000 CY	13,142.000 0.000	0.00	0.00
			9.50000	13,142.000		124,849.00
0125	203-01597	*POTHOLING	69.000 HOUR	69.000 0.000	0.00	0.00
			160.00000	69.000		11,040.00
0130	207-00205	*TOPSOIL	6,559.000 CY	713.300 0.000	0.00	0.00
			11.25000	713.300		8,024.63
0135	208-00011	*EROSION BALES (WEED FREE)	90.000 EACH	0.000 0.000	0.00	0.00
			15.50000	0.000		0.00
0140	208-00020	*SILT FENCE	2,560.000 LF	1,991.000 0.000	0.00	0.00
			1.55000	1,991.000		3,086.05
0145	208-00045	CONCRETE WASHOUT STRUCTURE	3.000 EACH	1.000 0.000	0.00	0.00
			1,100.00000	1.000		1,100.00
0150	208-00050	STORM DRAIN INLET PROTECTION	9.000 EACH	8.000 0.000	0.00	0.00
			260.00000	8.000		2,080.00
0155	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	6.000 EACH	5.000 0.000	0.00	0.00
			1,100.00000	5.000		5,500.00
0160	208-00100	*SEDIMENT REMOVAL AND DISPOSAL	1.000 L S	0.850 0.000	0.00	0.00
			2,600.00000	0.850		2,210.00
0165	208-00200	EROSION CONTROL SUPERVISOR	1.000 L S	0.950 0.000	0.00	0.00
			2,800.00000	0.950		2,660.00

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 5
 ESTIMATE RUN 03/16/2005
 10:49:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00300	*TEMPORARY BERMS	350.000	350.000		
			LF	0.000	0.00	
			4.25000	350.000		1,487.50
0175	210-00050	RESET FIRE HYDRANT	2.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
0180	210-00200	*RESET FLAGPOLE	5.000	5.000		
			EACH	0.000	0.00	
			675.00000	5.000		3,375.00
0185	210-00770	*RESET FLOODLIGHT	3.000	1.500		
			EACH	0.000	0.00	
			675.00000	1.500		1,012.50
0190	210-00810	*RESET GROUND SIGN	6.000	2.000		
			EACH	0.000	0.00	
			155.00000	2.000		310.00
0195	210-00815	*RESET SIGN PANEL	11.000	3.000		
			EACH	0.000	0.00	
			410.00000	3.000		1,230.00
0200	210-04010	ADJUST MANHOLE	31.000	9.000		
			EACH	0.000	0.00	
			450.00000	9.000		4,050.00
0205	210-04015	MODIFY MANHOLE	2.000	2.000		
			EACH	0.000	0.00	
			1,600.00000	2.000		3,200.00
0210	210-04050	ADJUST VALVE BOX	18.000	9.000		
			EACH	0.000	0.00	
			125.00000	9.000		1,125.00
0215	212-00006	*SEEDING (NATIVE)	4.100	0.000		
			ACRE	0.000	0.00	
			410.00000	0.000		0.00
0220	212-00050	*SOD	526.000	330.000		
			SF	0.000	0.00	
			0.75000	330.000		247.50

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 6
 ESTIMATE RUN 03/16/2005
 10:49:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	213-00003	*MULCHING (WEED FREE)	4.100 ACRE	0.000 0.000	0.00	0.00
			315.00000	0.000		0.00
0230	213-00061	*MULCH TACKIFIER	1,230.000 LB	0.000 0.000	0.00	0.00
			1.70000	0.000		0.00
0235	216-00015	*SOIL RETENTION BLANKET (EXCELSIOR)	370.000 SY	0.000 0.000	0.00	0.00
			1.85000	0.000		0.00
0240	217-00000	*HERBICIDE TREATMENT	19,902.000 SY	6,484.600 0.000	0.00	0.00
			0.10000	6,484.600		648.46
0245	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	100.000 TON	70.430 0.000	0.00	0.00
			105.00000	70.430		7,395.15
0250	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	10,489.000 TON	4,153.400 0.000	0.00	0.00
			35.00000	4,153.400		145,369.00
0255	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	5,180.000 GAL	452.093 0.000	0.00	0.00
			1.60000	452.093		723.35
0260	412-01000	CONCRETE PAVEMENT (10 INCH)	146.000 SY	78.990 -31.990	-1,759.45	0.00
			55.00000	47.000		2,585.00
0265	503-00042	*DRILLED CAISSON (42 INCH)	20.000 LF	20.000 0.000	0.00	0.00
			130.00000	20.000		2,600.00
0270	503-00048	*DRILLED CAISSON (48 INCH)	21.000 LF	0.000 0.000	0.00	0.00
			140.00000	0.000		0.00
0275	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	106.000 CY	25.190 0.000	0.00	0.00
			270.00000	25.190		6,801.30

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 7
 ESTIMATE RUN 03/16/2005
 10:49:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	514-00200	*PEDESTRIAN RAILING (STEEL)	480.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0285	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,062.000	648.000		
			LF	0.000	0.00	
			56.00000	648.000		36,288.00
0286	603-01275	27 IN RCP (CIP) CLASS IV	40.000	40.000		
			LF	0.000	0.00	
			75.00000	40.000		3,000.00
0290	603-50010	10 INCH PLASTIC PIPE	38.000	0.000		
			LF	0.000	0.00	
			36.00000	0.000		0.00
0295	604-16005	*INLET TYPE 16 (5 FOOT)	6.000	6.000		
			EACH	0.000	0.00	
			2,000.00000	6.000		12,000.00
0300	604-19105	*INLET TYPE R L 5 (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			2,200.00000	2.000		4,400.00
0305	604-19205	*INLET TYPE R L 10 (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			3,500.00000	2.000		7,000.00
0310	604-19305	*INLET TYPE R L 15 (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0315	604-30000	*MANHOLE SLAB BASE (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			19,000.00000	0.000		0.00
0320	604-30005	MANHOLE SLAB BASE (5 FOOT)	5.000	2.000		
			EACH	0.000	0.00	
			2,300.00000	2.000		4,600.00
0325	604-30015	MANHOLE SLAB BASE (15 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			4,500.00000	3.000		13,500.00

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 8
 ESTIMATE RUN 03/16/2005
 10:49:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	604-30025	MANHOLE SLAB BASE (25 FOOT)	1.000 EACH 7,400.00000	0.000 0.000 0.000	0.00 0.00	0.00
0335	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,130.000 LF 10.75000	650.000 0.000 650.000	0.00 0.00	6,987.50
0340	606-00710	*GUARDRAIL TYPE 7 (STYLE CA)	515.000 LF 40.00000	0.000 350.000 350.000	14,000.00	14,000.00
0340		MATERIAL ALLOWANCE EPOXY RE-BAR, (515 OF 1810 FOR \$1.75 / LF)	LF 6.42300	493.150 -335.150 158.000	-2,152.67	1,014.83
0345	606-00740	*GUARDRAIL TYPE 7 (STYLE CE)	480.000 LF 70.00000	0.000 179.000 179.000	12,530.00	12,530.00
0345		MATERIAL ALLOWANCE EPOXY RE-BAR	LF 1.75000	480.000 -179.000 301.000	-313.25	526.75
0350	606-01340	*END ANCHORAGE TYPE 3D	2.000 EACH 480.00000	1.000 0.000 1.000	0.00	480.00
0355	606-01390	*END ANCHORAGE TYPE 3K	2.000 EACH 650.00000	0.000 0.000 0.000	0.00	0.00
0360	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	2.000 EACH 1,200.00000	1.000 0.000 1.000	0.00	1,200.00
0365	606-02003	*END ANCHORAGE (NONFLARED)	1.000 EACH 1,525.00000	1.000 0.000 1.000	0.00	1,525.00
0370	607-11580	FENCE (TEMPORARY)	1,686.000 LF 5.15000	250.000 0.000 250.000	0.00	1,287.50

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 9
 ESTIMATE RUN 03/16/2005
 10:49:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0375	607-53172	FENCE CHAIN LINK (72 INCH)	120.000	120.000		
			LF	0.000	0.00	
			30.00000	120.000		3,600.00
0380	608-00000	CONCRETE SIDEWALK	171.340	171.340		
			SY	0.000	0.00	
			27.00000	171.340		4,626.18
0385	608-00006	CONCRETE SIDEWALK (6 INCH)	1,955.300	409.300		
			SY	1,546.000	46,380.00	
			30.00000	1,955.300		58,659.00
0390	608-00010	CONCRETE CURB RAMP	67.000	47.880		
			SY	0.000	0.00	
			125.00000	47.880		5,985.00
0395	608-00350	CONCRETE SIDEWALK (COLORED)	836.000	95.200		
			SY	0.000	0.00	
			46.00000	95.200		4,379.20
0400	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	157.000	157.000		
			LF	0.000	0.00	
			11.00000	157.000		1,727.00
0405	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	6,584.000	3,192.000		
			LF	0.000	0.00	
			11.00000	3,192.000		35,112.00
0410	609-24002	GUTTER TYPE 2 (2 FOOT)	867.000	125.000		
			LF	742.000	14,840.00	
			20.00000	867.000		17,340.00
0415	610-00020	MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	17,791.000	9,612.280		
			SF	0.000	0.00	
			5.00000	9,612.280		48,061.40
0420	612-00041	DELINEATOR (FLEXIBLE) (TYPE I)	14.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
0425	612-00043	DELINEATOR (FLEXIBLE) (TYPE III)	1.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 10
 ESTIMATE RUN 03/16/2005
 10:49:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0430	613-00200	*2 INCH ELECTRICAL CONDUIT	4,145.000	2,514.000		
			LF	1,160.000	4,640.00	
			4.00000	3,674.000		14,696.00
0435	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	345.000	63.000		
			LF	0.000	0.00	
			6.25000	63.000		393.75
0440	613-00300	*3 INCH ELECTRICAL CONDUIT	4,890.000	3,309.000		
			LF	0.000	0.00	
			4.50000	3,309.000		14,890.50
0445	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	1,778.000	1,778.000		
			LF	0.000	0.00	
			6.60000	1,778.000		11,734.80
0450	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			1,600.00000	0.000		0.00
0455	613-30005	*LIGHT STANDARD AND LUMINAIRE (PEDESTRIAN)	9.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0455		MATERIAL ALLOWANCE POLES		9.000		
			EACH	0.000	0.00	
			1,913.99000	9.000		17,225.91
0460	613-32350	*LIGHT STANDARD STEEL (35 FOOT)	23.000	3.000		
			EACH	0.000	0.00	
			1,100.00000	3.000		3,300.00
0460		MATERIAL ALLOWANCE 22-PH1 POLES AND 1 PH2		20.000		
			EACH	0.000	0.00	
			667.95000	20.000		13,359.00
0465	613-40000	*CONCRETE FOUNDATION PAD	40.000	9.000		
			EACH	14.000	8,400.00	
			600.00000	23.000		13,800.00
0470	613-50150	*SECONDARY SERVICE PEDESTAL	2.000	0.000		
			EACH	0.000	0.00	
			1,850.00000	0.000		0.00

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 11
 ESTIMATE RUN 03/16/2005
 10:49:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0475	613-70150	*LUMINAIRE HIGH PRESSURE SODIUM (150 WATT)	1.000	0.000		
			EACH	0.000	0.00	
			990.00000	0.000		0.00
0475		MATERIAL ALLOWANCE FIXTURES		1.000		
			EACH	0.000	0.00	
			824.30300	1.000		824.30
0480	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	26.000	6.000		
			EACH	0.000	0.00	
			1,025.00000	6.000		6,150.00
0480		MATERIAL ALLOWANCE FIXTURES		20.000		
			EACH	0.000	0.00	
			824.30300	20.000		16,486.06
0485	614-00011	*SIGN PANEL (CLASS I)	190.000	36.500		
			SF	0.000	0.00	
			16.25000	36.500		593.13
0490	614-00012	*SIGN PANEL (CLASS II)	239.800	127.300		
			SF	0.000	0.00	
			18.50000	127.300		2,355.05
0495	614-00013	*SIGN PANEL (CLASS III)	667.000	364.000		
			SF	0.000	0.00	
			20.50000	364.000		7,462.00
0500	614-00220	*STEEL SIGN POST (2.5X2.5 INCH TUBING)	9.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0505	614-00357	*STEEL SIGN POST (S 3X5.7)	11.000	0.000		
			LF	0.000	0.00	
			26.00000	0.000		0.00
0510	614-01502	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST & SOCKET)	179.000	47.000		
			LF	0.000	0.00	
			21.00000	47.000		987.00
0515	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	274.500	141.000		
			LF	0.000	0.00	
			31.00000	141.000		4,371.00

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 12
 ESTIMATE RUN 03/16/2005
 10:49:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0520	614-31800	MONOTUBE OVERHEAD SIGN CANTILEVER (18 INCH DIAMETER)	1.000 EACH 18,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0520		MATERIAL ALLOWANCE SIGN STRUCTURE	EACH 11,740.00000	1.000 0.000 1.000	0.00 0.00	11,740.00
0525	614-32000	MONOTUBE OVERHEAD SIGN CANTILEVER (20 INCH DIAMETER)	1.000 EACH 20,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0525		MATERIAL ALLOWANCE SIGN STRUCTURE	EACH 13,740.00000	1.000 0.000 1.000	0.00 0.00	13,740.00
0530	614-70116	*PEDESTRIAN SIGNAL FACE (16-16)	4.000 EACH 755.00000	2.000 0.000 2.000	0.00 0.00	1,510.00
0530		MATERIAL ALLOWANCE PEDESTRIAN SIGNAL FACE	EACH 550.00000	2.000 0.000 2.000	0.00 0.00	1,100.00
0535	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	14.000 EACH 860.00000	5.000 0.000 5.000	0.00 0.00	4,300.00
0535		MATERIAL ALLOWANCE TRAFFIC SIGNAL FACE	EACH 650.00000	9.000 0.000 9.000	0.00 0.00	5,850.00
0540	614-72855	*TRAFFIC SIGNAL CONTROLLER CABINET	1.000 EACH 8,300.00000	0.000 0.000 0.000	0.00 0.00	0.00
0540		MATERIAL ALLOWANCE CABINET	EACH 7,200.00000	1.000 0.000 1.000	0.00 0.00	7,200.00
0545	614-72860	*PEDESTRIAN PUSH BUTTON	4.000 EACH 160.00000	2.000 0.000 2.000	0.00 0.00	320.00

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0014

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0545		MATERIAL ALLOWANCE PED PUSH BUTTONS		2.000		
			EACH	0.000	0.00	
			100.00000	2.000		200.00
0550	614-72866	*FIRE PREEMPTION UNIT AND TIMER	2.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00
0555	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	3.000	2.000		
			EACH	0.000	0.00	
			6,800.00000	2.000		13,600.00
0555		MATERIAL ALLOWANCE CAMERAS		1.000		
			EACH	0.000	0.00	
			5,957.45330	1.000		5,957.45
0560	614-81000	*TRAFFIC SIGNAL-LIGHT POLE STEEL	1.000	1.000		
			EACH	0.000	0.00	
			5,200.00000	1.000		5,200.00
0560		MATERIAL ALLOWANCE LT POLE		0.000		
			EACH	0.000	0.00	
			3,009.60000	0.000		0.00
0565	614-81010	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM)	3.000	1.500		
			EACH	0.000	0.00	
			11,750.00000	1.500		17,625.00
0565		MATERIAL ALLOWANCE LT POLE (1) M		1.500		
			EACH	0.000	0.00	
			8,662.50000	1.500		12,993.75
0570	614-85115	*IMPACT ATTENUATOR (QUADGUARD)	1.000	0.000		
			EACH	0.000	0.00	
			14,000.00000	0.000		0.00
0575	614-86105	*TELEMETRY (FIELD)	1.000	0.000		
			EACH	0.000	0.00	
			3,800.00000	0.000		0.00
0580	614-86238	*TRAFFIC SIGNAL CONTROLLER (SOLID STATE) (FULL-ACTUATED)	1.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0014

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0580		MATERIAL ALLOWANCE CONTROLLER		1.000		
			EACH	0.000	0.00	
			1,900.00000	1.000		1,900.00
0585	614-87350	*TEST FIBER OPTIC CABLE	1.000	0.000		
			L S	0.000	0.00	
			850.00000	0.000		0.00
0590	614-87401	*FIBER OPTIC CABLE (SPECIAL)	4,435.000	0.000		
			LF	0.000	0.00	
			1.75000	0.000		0.00
0595	622-00270	BOLLARD	6.000	0.000		
			EACH	0.000	0.00	
			425.00000	0.000		0.00
0600	625-00000	*CONSTRUCTION SURVEYING	1.000	0.810		
			L S	0.000	0.00	
			42,000.00000	0.810		34,020.00
0605	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			280,000.00000	1.000		280,000.00
0610	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.500		
			L S	0.000	0.00	
			5,000.00000	0.500		2,500.00
0615	627-00002	*THERMOPLASTIC PAVEMENT MARKING	3,827.000	0.000		
			SF	0.000	0.00	
			1.60000	0.000		0.00
0620	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	1,353.000	0.000		
			SF	0.000	0.00	
			9.25000	0.000		0.00
0625	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	198.000	107.000		
			SF	0.000	0.00	
			12.75000	107.000		1,364.25
0626	625-00001	CONST SURVEYING (HOUR) IN ADDITION TO ITEM 625-00000, CONSTRUCTION SURVEYING, AND	12.500	12.500		
			HOUR	0.000	0.00	
			100.00000	12.500		1,250.00

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 15
 ESTIMATE RUN 03/16/2005
 10:49:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0630	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	714.000	252.000		
			SF	0.000	0.00	
			10.25000	252.000		2,583.00
0635	630-00000	*FLAGGING	512.500	505.000		
			HOUR	7.500	150.00	
			20.00000	512.500		10,250.00
0640	630-00003	UNIFORMED TRAFFIC CONTROL	72.000	72.000		
			HOUR	0.000	0.00	
			45.00000	72.000		3,240.00
0645	630-00007	TRAFFIC CONTROL INSPECTION	240.000	191.000		
			DAY	21.000	1,890.00	
			90.00000	212.000		19,080.00
0650	630-00012	*TRAFFIC CONTROL MANAGEMENT	240.000	155.000		
			DAY	7.000	2,590.00	
			370.00000	162.000		59,940.00
0655	630-00020	TRAFFIC CONTROL VEHICLE	10.000	5.000		
			DAY	0.000	0.00	
			125.00000	5.000		625.00
0660	630-80001	FLASHING BEACON (PORTABLE)	2.000	1.000		
			EACH	0.000	0.00	
			1,750.00000	1.000		1,750.00
0665	630-80336	BARRICADE (TYPE 3 M-B) (TEMPORARY)	5.000	2.500		
			EACH	0.000	0.00	
			250.00000	2.500		625.00
0670	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	58.000	29.000		
			EACH	0.000	0.00	
			65.00000	29.000		1,885.00
0675	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	40.000	20.000		
			EACH	0.000	0.00	
			180.00000	20.000		3,600.00
0680	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	17.000	8.500		
			EACH	0.000	0.00	
			185.00000	8.500		1,572.50

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 16
 ESTIMATE RUN 03/16/2005
 10:49:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0685	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	366.800	183.400		
			SF	0.000	0.00	
			15.00000	183.400		2,751.00
0690	630-80355	PORTABLE MESSAGE SIGN PANEL	2.000	0.500		
			EACH	0.000	0.00	
			12,000.00000	0.500		6,000.00
0695	630-80360	DRUM CHANNELIZING DEVICE	87.000	33.000		
			EACH	0.000	0.00	
			50.00000	33.000		1,650.00
0700	630-80370	CONCRETE BARRIER (TEMPORARY)	1,360.000	680.000		
			LF	0.000	0.00	
			13.00000	680.000		8,840.00
0705	630-80380	TRAFFIC CONE	151.000	75.500		
			EACH	0.000	0.00	
			10.00000	75.500		755.00
0710	630-80510	*MOBILE PAVEMENT MARKING ZONE	1.000	0.000		
			L S	0.000	0.00	
			6,500.00000	0.000		0.00
0715	630-85010	IMPACT ATTENUATOR (TEMPORARY)	1.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0720	700-70010	F/A MINOR CONTRACT REVISIONS	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0725	700-70021	F/A ON-THE-JOB TRAINEE	20,480.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0730	700-70025	F/A QUALITY INCENTIVE PAYMENT	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0735	700-70035	F/A ROADWAY SMOOTHNESS	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 17
 ESTIMATE RUN 03/16/2005
 10:49:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0740	700-70100	F/A RELOCATE UTILITIES (WATER, STORM AND SAN. SEWER)	20,000.000	6,028.910		
			F A	0.000	0.00	
			1.00000	6,028.910		6,028.91
0745	700-70310	F/A LANDSCAPING RESTORATION	6,317.840	6,317.840		
			F A	0.000	0.00	
			1.00000	6,317.840		6,317.84
0750	700-70380	F/A EROSION CONTROL	22,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0755	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1015	900-00006	ADDED ITEM (DOLLAR)/ SUBGRADE STABILIZATION	1,364.040	1,364.040		
			DOL	0.000	0.00	
			1.00000	1,364.040		1,364.04
1020	627-00012	PVMT MKG PAINT (LOW VOC SOLVENT BASE)	10.300	0.000		
			GAL	0.000	0.00	
			45.00000	0.000		0.00
1025	604-16050	INLET TY 16 (S) (SPEC) ADDED INLET (#11) NE CORNER 20TH AND CLAY.	1.000	1.000		
			EACH	0.000	0.00	
			3,380.00000	1.000		3,380.00
1030	630-80358	FLASH ARROW PANEL (C TY) ARROW BOARDS FOR INTERSTATE CLOSURES.	3.000	1.500		
			EACH	0.000	0.00	
			1,400.00000	1.500		2,100.00
1040	606-00716	GDRIAL TY 7 (STY CA) (SPEC) FIELD REVISION #2	190.000	190.000		
			LF	0.000	0.00	
			65.00000	190.000		12,350.00
1045	606-01370	TRANSITION TY 3G FIELD REVISION #2	1.000	1.000		
			EACH	0.000	0.00	
			1,400.00000	1.000		1,400.00
1050	614-00066	TIMBER SIGN POST (6X6 IN) FOR ADDED SIGN (SPECIAL) "BUSINESS ACCESS"	36.000	36.000		
			LF	0.000	0.00	
			21.75000	36.000		783.00

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 18
 ESTIMATE RUN 03/16/2005
 10:49:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1055	900-00006	ADDED ITEM (DOLLAR)/ NON-CONFORMITY WITH PLANS AND SPECS	-318.000	-318.000		
			DOL	0.000	0.00	
			1.00000	-318.000		-318.00
1060	900-00012	ADDED ITEM (FOOT)/ THICKENED FOOTING FOR HANDRAIL ANCHOR SUPPORT	263.000	263.000		
			LF	0.000	0.00	
			3.74000	263.000		983.62
			CAT 0200	CURRENT AMT \$	2,860,265.66 \$	102,016.63 \$ 1,491,736.44
CAT NO0300 WALL A						
0760	206-00000	*STRUCTURE EXCAVATION	2,432.000	0.000		
			CY	0.000	0.00	
			6.15000	0.000		0.00
0765	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,991.000	0.000		
			CY	0.000	0.00	
			14.50000	0.000		0.00
0770	206-00200	*STRUCTURE BACKFILL (CLASS 2)	62.000	0.000		
			CY	0.000	0.00	
			9.50000	0.000		0.00
0775	503-00024	*DRILLED CAISSON (24 INCH)	306.000	0.000		
			LF	0.000	0.00	
			42.00000	0.000		0.00
0780	503-00036	*DRILLED CAISSON (36 INCH)	1,068.000	0.000		
			LF	0.000	0.00	
			62.00000	0.000		0.00
0785	601-03050	*CONCRETE CLASS D (WALL)	383.000	0.000		
			CY	0.000	0.00	
			360.00000	0.000		0.00
0790	601-40301	*STRUCTURAL CONCRETE COATING	8,249.000	0.000		
			SF	0.000	0.00	
			0.90000	0.000		0.00
0795	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	7,510.000	0.000		
			SF	0.000	0.00	
			1.30000	0.000		0.00

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 19
 ESTIMATE RUN 03/16/2005
 10:49:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 WALL A						
0800	602-00000	REINFORCING STEEL	24,138.000	0.000		
			LB	0.000	0.00	
			0.54000	0.000		0.00
0805	602-00020	REINFORCING STEEL (EPOXY COATED)	21,992.000	0.000		
			LB	0.000	0.00	
			0.65000	0.000		0.00
0810	605-83001	*GEOCOMPOSITE DRAIN WITHOUT PIPE	467.000	0.000		
			SY	0.000	0.00	
			6.75000	0.000		0.00
			CAT 0300	CURRENT AMT \$	309,031.97 \$	0.00 \$
CAT NO0301 WALL B						
0815	206-00000	*STRUCTURE EXCAVATION	30.000	0.000		
			CY	0.000	0.00	
			6.15000	0.000		0.00
0820	206-00100	*STRUCTURE BACKFILL (CLASS 1)	344.000	0.000		
			CY	0.000	0.00	
			14.50000	0.000		0.00
0825	206-00200	*STRUCTURE BACKFILL (CLASS 2)	13.000	0.000		
			CY	0.000	0.00	
			9.50000	0.000		0.00
0830	503-00024	*DRILLED CAISSON (24 INCH)	156.000	0.000		
			LF	0.000	0.00	
			42.00000	0.000		0.00
0835	503-00036	*DRILLED CAISSON (36 INCH)	225.000	0.000		
			LF	0.000	0.00	
			62.00000	0.000		0.00
0840	514-00200	*PEDESTRIAN RAILING (STEEL)	150.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0845	601-03050	*CONCRETE CLASS D (WALL)	70.000	0.000		
			CY	0.000	0.00	
			360.00000	0.000		0.00

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 20
 ESTIMATE RUN 03/16/2005
 10:49:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 WALL B						
0850	601-40301	*STRUCTURAL CONCRETE COATING	1,537.000	0.000		
			SF	0.000	0.00	
			0.90000	0.000		0.00
0855	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	1,387.000	0.000		
			SF	0.000	0.00	
			1.30000	0.000		0.00
0860	602-00000	REINFORCING STEEL	3,961.000	0.000		
			LB	0.000	0.00	
			0.54000	0.000		0.00
0865	602-00020	REINFORCING STEEL (EPOXY COATED)	3,359.000	0.000		
			LB	0.000	0.00	
			0.65000	0.000		0.00
0870	605-83001	*GEOCOMPOSITE DRAIN WITHOUT PIPE	76.000	0.000		
			SY	0.000	0.00	
			6.75000	0.000		0.00
			CAT 0301	CURRENT AMT \$	69,519.69 \$	0.00 \$
CAT NO0302 WALL C						
0875	206-00000	*STRUCTURE EXCAVATION	1,735.000	1,735.000		
			CY	0.000	0.00	
			6.15000	1,735.000		10,670.25
0880	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,418.000	1,418.000		
			CY	0.000	0.00	
			14.50000	1,418.000		20,561.00
0885	206-00200	*STRUCTURE BACKFILL (CLASS 2)	118.000	118.000		
			CY	0.000	0.00	
			9.50000	118.000		1,121.00
0890	206-00520	*FILTER MATERIAL (CLASS B)	100.000	100.000		
			CY	0.000	0.00	
			44.00000	100.000		4,400.00
0895	503-00024	*DRILLED CAISSON (24 INCH)	2,262.100	2,262.100		
			LF	0.000	0.00	
			42.00000	2,262.100		95,008.20

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0014

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 WALL C						
0895		MATERIAL ALLOWANCE BLACK RE-BAR		0.000		
			LF	0.000	0.00	
			10.35000	0.000		0.00
0900	503-00036	*DRILLED CAISSON (36 INCH)	1,962.300	1,962.300		
			LF	0.000	0.00	
			62.00000	1,962.300		121,662.60
0900		MATERIAL ALLOWANCE BLACK RE-BAR		0.000		
			LF	0.000	0.00	
			17.50000	0.000		0.00
0905	514-00200	*PEDESTRIAN RAILING (STEEL)	743.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0910	601-03050	*CONCRETE CLASS D (WALL)	581.000	562.800		
			CY	18.200	6,552.00	
			360.00000	581.000		209,160.00
0915	601-40301	*STRUCTURAL CONCRETE COATING	15,220.000	0.000		
			SF	0.000	0.00	
			0.90000	0.000		0.00
0920	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	13,802.000	0.000		
			SF	0.000	0.00	
			1.30000	0.000		0.00
0925	602-00000	REINFORCING STEEL	50,028.000	50,028.000		
			LB	0.000	0.00	
			0.54000	50,028.000		27,015.12
0925		MATERIAL ALLOWANCE WALL C2 BLACK STEEL		0.000		
			LB	0.000	0.00	
			0.25750	0.000		0.00
0925		MATERIAL ALLOWANCE WALL C2 BLACK STEEL		0.000		
			LB	0.000	0.00	
			0.25750	0.000		0.00
0930	602-00020	REINFORCING STEEL (EPOXY COATED)	14,532.000	14,532.000		
			LB	0.000	0.00	
			0.65000	14,532.000		9,445.80

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0014

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 WALL C						
0930		MATERIAL ALLOWANCE		0.000		
			LB	0.000	0.00	
			0.55250	0.000		0.00
0935	605-83001	*GEOCOMPOSITE DRAIN WITHOUT PIPE	48.000	47.300		
			SY	0.000	0.00	
			6.75000	47.300		319.27
0940	605-83002	*GEOCOMPOSITE DRAIN WITH PIPE	685.000	614.300		
			SY	0.000	0.00	
			17.50000	614.300		10,750.25
			CAT 0302	CURRENT AMT \$	595,006.07 \$	6,552.00 \$
						510,113.50
CAT NO0303 WALL D						
0945	206-00000	*STRUCTURE EXCAVATION	293.000	293.000		
			CY	0.000	0.00	
			6.15000	293.000		1,801.95
0950	206-00200	*STRUCTURE BACKFILL (CLASS 2)	46.000	46.000		
			CY	0.000	0.00	
			9.50000	46.000		437.00
0955	503-00024	*DRILLED CAISSON (24 INCH)	470.500	470.500		
			LF	0.000	0.00	
			42.00000	470.500		19,761.00
0960	503-00030	*DRILLED CAISSON (30 INCH)	546.800	546.800		
			LF	0.000	0.00	
			55.00000	546.800		30,074.00
0965	503-00036	*DRILLED CAISSON (36 INCH)	970.000	949.300		
			LF	0.000	0.00	
			62.00000	949.300		58,856.60
0970	601-03050	*CONCRETE CLASS D (WALL)	253.000	253.000		
			CY	0.000	0.00	
			360.00000	253.000		91,080.00
0975	601-40301	*STRUCTURAL CONCRETE COATING	5,380.000	0.000		
			SF	0.000	0.00	
			0.90000	0.000		0.00

CONTID: C13076
 PCN: 13076-BID
 PROJECT: DEMO R600-144

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 23
 ESTIMATE RUN 03/16/2005
 10:49:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 WALL D						
0980	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	4,829.000	0.000		
			SF	0.000	0.00	
			1.30000	0.000		0.00
0985	602-00000	REINFORCING STEEL	11,672.000	11,672.000		
			LB	0.000	0.00	
			0.54000	11,672.000		6,302.88
0990	602-00020	REINFORCING STEEL (EPOXY COATED)	13,510.000	13,510.000		
			LB	0.000	0.00	
			0.65000	13,510.000		8,781.50
0995	605-83001	*GEOCOMPOSITE DRAIN WITHOUT PIPE	405.600	405.600		
			SY	0.000	0.00	
			6.75000	405.600		2,737.80
1035	900-00014	ADDED ITEM (LUMP SUM)/ PERMANENT SHORING AT WALL D SEWER CONFLICT	1.000	1.000		
			L S	0.000	0.00	
			12,000.00000	1.000		12,000.00
			CAT 0303	CURRENT AMT \$	244,235.83 \$	0.00 \$ 231,832.73
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1000	620-00005	FIELD OFFICE (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00
1005	620-00014	FIELD LABORATORY (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
1010	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
			CAT 0400	CURRENT AMT \$	66,700.00 \$	0.00 \$ 65,000.00
PROJECT TOTAL			CURRENT AMT \$	4,144,759.22 \$	108,568.63 \$	2,298,682.67