

ESTIMATE SUMMARY

16:08:07

CONTID: C13085

ESTIMATE NO: 0009 PROG

SPEC YR: 1999

PCN: 13085-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 112.5 DAYS

TIME ALLOW:

165 WORK DAYS

CANON PINTADO

PERCENT TIME: 68.18

ORIG TIME ALLOW:

90 WORK DAYS

PROJECT NO: PLH 139A-026
 CANON PINTADO
 NAME OF ROAD: 139
 PROJECT COUNTIES: RIO BLANCO

CONTRACTOR:

ENVIROCON, INC.
 500 TAYLOR STREET

PAY PERIOD ENDING	05/29/2002	DATE TIME STARTED	07/09/2001
DATE LET	05/31/2001	DATE WORK BEGAN	07/16/2001
DATE AWARDED	06/19/2001	DATE TIME STOPPED	09/03/2002
DATE CONTRACT EXECUTED	07/02/2001	DATE ACCEPTED	09/03/2002
DATE NOTICE TO PROCEED	07/09/2001		

MISSOULA MT 17301 406/523-1150

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 5,073,192.85 PARTICIPATING	\$ 3,012,814.63	\$ 122,138.09
AWARD PROJECT AMT:	\$ 5,282,875.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	59.39% TOTAL EARNINGS	3,012,814.63	122,138.09
FUNDS AVAILABLE:	\$ 2,060,378.22 STOCKPILED MATERIALS	144,801.06	76.63
	GROSS EARNINGS	3,157,615.69	122,214.72
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-14,579.05	-460.91
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	3,143,036.64	121,753.81
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	3,143,036.64	121,753.81
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 121,753.81

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13085
 PCN: 13085-BID
 PROJECT: PLH 139A-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2
 ESTIMATE RUN 06/04/2002
 16:08:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY BID ITEMS						
0005	201-00000	CLEARING AND GRUBBING	1.000	0.850		
			L S	0.150	24,321.75	
			162,145.00000	1.000		162,145.00
0010	202-00035	REMOVAL OF PIPE	178.000	130.000		
			LF	48.000	480.00	
			10.00000	178.000		1,780.00
0015	202-00090	*REMOVAL OF DELINEATOR	150.000	150.000		
			EACH	0.000	0.00	
			10.00000	150.000		1,500.00
0020	202-00810	*REMOVAL OF GROUND SIGN	30.000	29.000		
			EACH	0.000	0.00	
			85.00000	29.000		2,465.00
0025	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	1,450.000	1,450.000		
			LF	0.000	0.00	
			2.00000	1,450.000		2,900.00
0030	202-04002	CLEAN CULVERT	2.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0035	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	86,521.000	69,498.000		
			CY	12,295.000	73,770.00	
			6.00000	81,793.000		490,758.00
0040	203-00100	MUCK EXCAVATION	4,744.000	1,182.000		
			CY	159.000	1,908.00	
			12.00000	1,341.000		16,092.00
0045	203-01500	BLADING	33.000	17.500		
			HOURL	0.000	0.00	
			85.00000	17.500		1,487.50
0050	203-01597	*POTHOLING	4.000	4.000		
			HOURL	0.000	0.00	
			150.00000	4.000		600.00
0055	208-00005	EROSION LOG	5,022.000	380.000		
			LF	0.000	0.00	
			4.00000	380.000		1,520.00

CONTID: C13085
 PCN: 13085-BID
 PROJECT: PLH 139A-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 06/04/2002
 16:08:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0060	208-00205	EROSION CONTROL SUPERVISOR	162.000	108.000		
			HOURLY	0.000	0.00	
			50.00000	108.000		5,400.00
0065	209-00600	DUST PALLIATIVE (MAGNESIUM CHLORIDE)	12,240.000	0.000		
			GAL	0.000	0.00	
			0.30000	0.000		0.00
0070	210-00810	*RESET GROUND SIGN	2.000	1.000		
			EACH	0.000	0.00	
			170.00000	1.000		170.00
0075	210-00815	*RESET SIGN PANEL	40.000	24.000		
			EACH	0.000	0.00	
			200.00000	24.000		4,800.00
0080	212-00006	*SEEDING (NATIVE)	22.400	0.000		
			ACRE	0.000	0.00	
			230.00000	0.000		0.00
0085	212-00047	*SOIL PREPARATION (SPECIAL)	22.400	0.000		
			ACRE	0.000	0.00	
			800.00000	0.000		0.00
0090	213-00003	*MULCHING (WEED FREE)	22.400	0.000		
			ACRE	0.000	0.00	
			625.00000	0.000		0.00
0095	213-00061	*MULCH TACKIFIER	3,360.000	0.000		
			LB	0.000	0.00	
			1.65000	0.000		0.00
0100	304-01000	AGGREGATE BASE COURSE (CLASS 1)	52,369.820	29,761.120		
			TON	-512.890	-7,693.35	
			15.00000	29,248.230		438,723.45
0100		MATERIAL ALLOWANCE ABC CL1		13,669.879		
			TON	512.891	1,692.54	
			3.30000	14,182.770		46,803.14
0101	900-00006	ADDED ITEM (DOLLAR)/ CO #3 - SPEC. PRICE REDUCTION FOR ABC (CLASS 1)	-3,036.960	-3,036.960		
			DOL	0.000	0.00	
			1.00000	-3,036.960		-3,036.96

CONTID: C13085
 PCN: 13085-BID
 PROJECT: PLH 139A-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 06/04/2002
 16:08:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0105	304-06000	AGGREGATE BASE COURSE (CLASS 6)	40,856.100	18,606.980		
			TON	489.670	7,834.72	
			16.00000	19,096.650		305,546.40
0105		MATERIAL ALLOWANCE ABC (CL6)		0.000		
			TON	0.000	0.00	
			3.30000	0.000		0.00
0105		MATERIAL ALLOWANCE ABC (CL.-6)		30,186.009		
			TON	-489.670	-1,615.91	
			3.30000	29,696.339		97,997.92
0110	403-34701	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75)	28,855.850	9,610.410		
			TON	0.000	0.00	
			40.00000	9,610.410		384,416.40
0115	411-03342	*ASPHALT CEMENT PERFORMANCE GRADE (PG 64-28)	612.970	0.000		
			TON	0.000	0.00	
			240.00000	0.000		0.00
0120	411-03351	*ASPHALT CEMENT PERFORMANCE GRADE (PG 52-28)	858.560	484.190		
			TON	0.000	0.00	
			160.00000	484.190		77,470.40
0125	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	2,425.000	0.000		
			GAL	0.000	0.00	
			1.00000	0.000		0.00
0130	420-00131	GEOTEXTILE (SEPARATOR) (CLASS B)	5,651.000	5,651.000		
			SY	0.000	0.00	
			1.00000	5,651.000		5,651.00
0135	507-00400	*BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT) DELETED BY 105 DATED 9-3-02.	0.000	0.000		
			TON	0.000	0.00	
			150.00000	0.000		0.00
0140	601-01000	*CONCRETE CLASS B	60.000	57.000		
			CY	0.000	0.00	
			260.00000	57.000		14,820.00
0145	602-00000	*REINFORCING STEEL	3,620.000	2,715.000		
			LB	0.000	0.00	
			3.30000	2,715.000		8,959.50

CONTID: C13085
 PCN: 13085-BID
 PROJECT: PLH 139A-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 06/04/2002
 16:08:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0150	603-10180	18 INCH CORRUGATED STEEL PIPE	286.000	231.000		
			LF	19.000	1,292.00	
			68.00000	250.000		17,000.00
0155	603-10240	24 INCH CORRUGATED STEEL PIPE	195.000	91.000		
			LF	34.000	2,890.00	
			85.00000	125.000		10,625.00
0160	603-10300	30 INCH CORRUGATED STEEL PIPE	49.000	32.000		
			LF	0.000	0.00	
			135.00000	32.000		4,320.00
0165	603-10360	36 INCH CORRUGATED STEEL PIPE	62.000	62.000		
			LF	0.000	0.00	
			50.00000	62.000		3,100.00
0170	603-10720	72 INCH CORRUGATED STEEL PIPE	56.000	56.000		
			LF	0.000	0.00	
			190.00000	56.000		10,640.00
0175	603-10960	96 INCH CORRUGATED STEEL PIPE	67.000	0.000		
			LF	0.000	0.00	
			225.00000	0.000		0.00
0180	603-30018	18 INCH STEEL END SECTION	17.000	15.000		
			EACH	-2.000	-900.00	
			450.00000	13.000		5,850.00
0185	603-30024	24 INCH STEEL END SECTION	9.000	6.000		
			EACH	1.000	450.00	
			450.00000	7.000		3,150.00
0190	603-30030	30 INCH STEEL END SECTION	4.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00
0195	603-30036	36 INCH STEEL END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			600.00000	1.000		600.00
0200	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	10,062.500	7,187.500		
			LF	0.000	0.00	
			11.00000	7,187.500		79,062.50

CONTID: C13085
 PCN: 13085-BID
 PROJECT: PLH 139A-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 06/04/2002
 16:08:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0205	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	20.000	12.000		
			EACH	0.000	0.00	
			1,450.00000	12.000		17,400.00
0210	612-00001	*DELINEATOR (TYPE I)	157.000	66.000		
			EACH	0.000	0.00	
			20.00000	66.000		1,320.00
0215	612-00002	*DELINEATOR (TYPE II) DELETED BY 105 DATED 9-3-02	0.000	0.000		
			EACH	0.000	0.00	
			24.50000	0.000		0.00
0220	612-00003	*DELINEATOR (TYPE III)	31.000	14.000		
			EACH	0.000	0.00	
			26.50000	14.000		371.00
0225	614-00011	*SIGN PANEL (CLASS I)	41.900	23.700		
			SF	0.000	0.00	
			22.00000	23.700		521.40
0230	614-00200	*STEEL SIGN POST (U-2)	40.000	24.000		
			LF	0.000	0.00	
			6.50000	24.000		156.00
0235	614-01502	*STEEL SIGN POST (2 INCH ROUND)	309.000	189.000		
			LF	0.000	0.00	
			15.00000	189.000		2,835.00
0240	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	56.000	42.000		
			LF	0.000	0.00	
			31.00000	42.000		1,302.00
0245	615-00050	EMBANKMENT PROTECTOR TYPE 5 DELETED BY 105 DATED 9-3-02	0.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0250	625-00000	*CONSTRUCTION SURVEYING	1.000	0.716		
			L S	0.000	0.00	
			85,850.00000	0.716		61,468.60
0255	625-00001	*CONSTRUCTION SURVEYING (HOURLY) DELETED BY 105 DATED 9-3-02	0.000	0.000		
			HOURLY	0.000	0.00	
			80.00000	0.000		0.00

CONTID: C13085
 PCN: 13085-BID
 PROJECT: PLH 139A-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 06/04/2002
 16:08:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0260	626-00000	MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			100,000.00000	1.000		100,000.00
0265	627-00001	*PAVEMENT MARKING PAINT	532.000	0.000		
			GAL	0.000	0.00	
			85.00000	0.000		0.00
0270	629-01001	*SURVEY MONUMENT (TYPE 1)	4.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0275	630-00000	*FLAGGING	4,071.500	2,569.500		
			HOUR	342.000	9,832.50	
			28.75000	2,911.500		83,705.63
0280	630-00001	*PILOT CAR OPERATION	1,531.750	939.250		
			HOUR	104.500	4,493.50	
			43.00000	1,043.750		44,881.25
0285	630-00007	*TRAFFIC CONTROL INSPECTION	35.000	35.000		
			DAY	0.000	0.00	
			153.00000	35.000		5,355.00
0290	630-00012	*TRAFFIC CONTROL MANAGEMENT	94.000	94.000		
			DAY	0.000	0.00	
			615.00000	94.000		57,810.00
0295	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	33.000	16.500		
			EACH	0.000	0.00	
			100.00000	16.500		1,650.00
0300	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	14.000	7.000		
			EACH	0.000	0.00	
			110.00000	7.000		770.00
0305	630-80359	*PORTABLE MESSAGE SIGN PANEL	67.000	32.000		
			DAY	13.000	3,315.00	
			255.00000	45.000		11,475.00
0310	630-80360	*DRUM CHANNELIZING DEVICE	65.000	32.500		
			EACH	0.000	0.00	
			82.00000	32.500		2,665.00

CONTID: C13085
 PCN: 13085-BID
 PROJECT: PLH 139A-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8
 ESTIMATE RUN 06/04/2002
 16:08:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0315	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	14.000	7.000		
			EACH	0.000	0.00	
			85.00000	7.000		595.00
0320	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	0.000	0.000		
			EACH	0.000	0.00	
			90.00000	0.000		0.00
0325	630-80380	*TRAFFIC CONE	77.000	38.500		
			EACH	0.000	0.00	
			12.50000	38.500		481.25
0330	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0335	700-70020	F/A ON-THE-JOB TRAINEE DELETED BY 105 DATED 9-3-02	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0340	700-70022	F/A OJT PILOT DELETED BY 105 DATED 9-3-02	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-70025	F/A QUALITY INCENTIVE PAYMENT	-25,714.700	3,686.840		
			F A	143.970	143.97	
			1.00000	3,830.810		3,830.81
0350	700-70028	F/A ESB PROGRAM DELETED BY 105 DATED 9-3-02	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70180	F/A GAS LINES GAS PIPELINE INSPECTON	841.500	841.500		
			F A	0.000	0.00	
			1.00000	841.500		841.50
0415	900-00006	ADDED ITEM (DOLLAR)/ CO #4 - LIEN ON ENVIROCON BY SURVEYING SUB	0.000	-46,829.000		
			DOL	0.000	0.00	
			1.00000	-46,829.000		-46,829.00
0420	900-00006	ADDED ITEM (DOLLAR)/ CO #6 - SPEC. PRICE REDUCTION FOR ABC (CLASS 6)	-26,238.010	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13085
 PCN: 13085-BID
 PROJECT: PLH 139A-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9
 ESTIMATE RUN 06/04/2002
 16:08:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0425	900-00006	ADDED ITEM (DOLLAR)/ DEDUCTION FOR LEIN #2	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0430	403-00720	HBP (PATCHING) (ASPH) BY CHANGE ORDER #9	190.560	0.000		
			TON	0.000	0.00	
			84.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 4,456,110.35 \$	122,214.72 \$	2,556,921.69
CAT NO0201 SAFETY ITEMS						
0360	202-01000	*REMOVAL OF FENCE	12,840.000	12,840.000		
			LF	0.000	0.00	
			0.50000	12,840.000		6,420.00
0365	607-00005	*END POST	207.000	206.000		
			EACH	0.000	0.00	
			100.00000	206.000		20,600.00
0370	607-00010	*CORNER AND LINE BRACE POST	427.000	421.000		
			EACH	0.000	0.00	
			130.00000	421.000		54,730.00
0375	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	181,735.000	181,396.000		
			LF	0.000	0.00	
			1.50000	181,396.000		272,094.00
0380	607-60004	*4 FOOT GATE WALK	2.000	2.000		
			EACH	0.000	0.00	
			175.00000	2.000		350.00
0385	611-00016	*16 FOOT CATTLE GUARD	24.000	24.000		
			EACH	0.000	0.00	
			6,000.00000	24.000		144,000.00
0390	611-00024	*24 FOOT CATTLE GUARD	11.000	9.000		
			EACH	0.000	0.00	
			7,500.00000	9.000		67,500.00
0395	611-00036	*36 FOOT CATTLE GUARD	1.000	1.000		
			EACH	0.000	0.00	
			12,500.00000	1.000		12,500.00
			CAT 0201	CURRENT AMT \$ 594,582.50 \$	0.00 \$	578,194.00

CONTID: C13085
 PCN: 13085-BID
 PROJECT: PLH 139A-026

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10
 ESTIMATE RUN 06/04/2002
 16:08:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING						
0400	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			7,500.00000	1.000		7,500.00
0405	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			7,500.00000	1.000		7,500.00
0410	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			7,500.00000	1.000		7,500.00
			CAT 0400	CURRENT AMT	\$ 22,500.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 5,073,192.85	\$ 122,214.72
					\$ 3,157,615.69	