

ESTIMATE SUMMARY

CONTID: C13086

ESTIMATE NO: 0009 PROG

SPEC YR: 1999

PCN: 13086-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 90.5 DAYS

TIME ALLOW:

240 WORK DAYS

NORTH DELTA

PERCENT TIME: 37.71

ORIG TIME ALLOW:

235 WORK DAYS

PROJECT NO: NH 0501-043  
 NORTH DELTA  
 NAME OF ROAD: 050A  
 PROJECT COUNTIES: DELTA

CONTRACTOR:

ELAM CONSTRUCTION INCORPORATED  
 556 STRUTHERS AVENUE

PAY PERIOD ENDING	06/20/2003	DATE TIME STARTED	10/07/2002
DATE LET	08/22/2002	DATE WORK BEGAN	10/07/2002
DATE AWARDED	08/26/2002	DATE TIME STOPPED	02/19/2004
DATE CONTRACT EXECUTED	09/11/2002	DATE ACCEPTED	02/19/2004
DATE NOTICE TO PROCEED	10/07/2002		

GRAND JUNCTION CO 81501 970-242-5370

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 8,343,761.48	PARTICIPATING	\$ 5,291,330.33	\$ 479,873.00
AWARD PROJECT AMT:	\$ 7,896,906.40	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	63.42%	TOTAL EARNINGS	5,291,330.33	479,873.00
FUNDS AVAILABLE:	\$ 3,052,431.15	STOCKPILED MATERIALS	381,961.06	-152,225.00
		GROSS EARNINGS	5,673,291.39	327,648.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-12,642.18	-361.99
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	5,660,649.21	327,286.01
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	5,660,649.21	327,286.01
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 327,286.01

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13086  
 PCN: 13086-BID  
 PROJECT: NH 0501-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2  
 ESTIMATE RUN 06/24/2003  
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			96,500.00000	1.000		96,500.00
0010	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	1.000		
			L S	0.000	0.00	
			51,000.00000	1.000		51,000.00
0015	202-00001	REMOVAL OF STRUCTURE	2.000	2.000		
			EACH	0.000	0.00	
			5,100.00000	2.000		10,200.00
0020	202-00010	*REMOVAL OF TREE	36.000	33.000		
			EACH	0.000	0.00	
			255.00000	33.000		8,415.00
0025	202-00011	*TREE TRIMMING DELETED 105 # ELAM 029	0.000	0.000		
			EACH	0.000	0.00	
			425.00000	0.000		0.00
0030	202-00035	*REMOVAL OF PIPE	2,761.000	2,684.500		
			LF	53.000	556.50	
			10.50000	2,737.500		28,743.75
0035	202-00090	*REMOVAL OF DELINEATOR	6.000	6.000		
			EACH	0.000	0.00	
			7.00000	6.000		42.00
0040	202-00203	REMOVAL OF CURB AND GUTTER	337.000	125.000		
			LF	23.000	184.00	
			8.00000	148.000		1,184.00
0045	202-00220	*REMOVAL OF ASPHALT MAT	59,598.500	58,214.800		
			SY	487.100	974.20	
			2.00000	58,701.900		117,403.80
0050	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	2,706.000	2,435.100		
			SY	0.000	0.00	
			2.50000	2,435.100		6,087.75
0055	202-00250	*REMOVAL OF PAVEMENT MARKING	8,364.300	8,031.700		
			SF	0.000	0.00	
			3.00000	8,031.700		24,095.10

CONTID: C13086  
 PCN: 13086-BID  
 PROJECT: NH 0501-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3  
 ESTIMATE RUN 06/24/2003  
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00495	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	1.000		
			L S	0.000	0.00	
			14.00000	1.000		14.00
0065	202-00810	*REMOVAL OF GROUND SIGN	46.000	36.000		
			EACH	5.000	405.00	
			81.00000	41.000		3,321.00
0070	202-01000	*REMOVAL OF FENCE	32,984.000	32,640.000		
			LF	0.000	0.00	
			0.70000	32,640.000		22,848.00
0075	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	2,622.000	2,597.000		
			LF	25.000	50.00	
			2.00000	2,622.000		5,244.00
0080	202-01300	*REMOVAL OF END ANCHORAGE	22.000	22.000		
			EACH	0.000	0.00	
			166.00000	22.000		3,652.00
0085	202-04001	*PLUG CULVERT DELETED 105 # ELAM 029	0.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0090	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	104,504.000	90,641.000		
			CY	13,931.000	62,689.50	
			4.50000	104,572.000		470,574.00
0095	203-00100	*MUCK EXCAVATION	2,231.800	2,231.800		
			CY	0.000	0.00	
			13.00000	2,231.800		29,013.40
0100	203-01100	PROOF ROLLING	25.000	25.000		
			HOURL	0.000	0.00	
			58.00000	25.000		1,450.00
0105	203-01500	BLADING	12.750	7.250		
			HOURL	0.000	0.00	
			73.00000	7.250		529.25
0110	203-01550	DOZING	26.000	10.000		
			HOURL	16.000	2,688.00	
			168.00000	26.000		4,368.00

CONTID: C13086  
 PCN: 13086-BID  
 PROJECT: NH 0501-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4  
 ESTIMATE RUN 06/24/2003  
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-01597	*POTHOLING	112.500	97.500		
			HOOR	13.000	1,950.00	
			150.00000	110.500		16,575.00
0120	206-00000	*STRUCTURE EXCAVATION	3,069.770	3,080.670		
			CY	0.000	0.00	
			14.50000	3,080.670		44,669.72
0125	206-00100	*STRUCTURE BACKFILL (CLASS 1)	2,199.140	1,901.940		
			CY	280.000	9,100.00	
			32.50000	2,181.940		70,913.05
0130	207-00205	TOPSOIL	12,520.000	1,511.900		
			CY	0.000	0.00	
			14.70000	1,511.900		22,224.93
0135	208-00005	EROSION LOG	1,907.000	957.000		
			LF	0.000	0.00	
			5.00000	957.000		4,785.00
0140	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.150		
			L S	0.000	0.00	
			14,000.00000	0.150		2,100.00
0145	209-00600	DUST PALLIATIVE (MAGNESIUM CHLORIDE) DELETED 105 # ELAM 029	0.000	0.000		
			GAL	0.000	0.00	
			0.60000	0.000		0.00
0150	210-00011	*RESET MAILBOX STRUCTURE (TYPE 1)	27.000	0.000		
			EACH	0.000	0.00	
			205.00000	0.000		0.00
0155	210-00012	*RESET MAILBOX STRUCTURE (TYPE 2)	10.000	0.000		
			EACH	0.000	0.00	
			290.00000	0.000		0.00
0160	210-00013	*RESET MAILBOX STRUCTURE (TYPE 3)	7.000	0.000		
			EACH	0.000	0.00	
			560.00000	0.000		0.00
0165	210-00035	*RESET WATER METER	2.000	0.000		
			EACH	0.000	0.00	
			1,130.00000	0.000		0.00

CONTID: C13086  
 PCN: 13086-BID  
 PROJECT: NH 0501-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5  
 ESTIMATE RUN 06/24/2003  
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	210-00050	*RESET FIRE HYDRANT	3.000	0.000		
			EACH	0.000	0.00	
			1,550.00000	0.000		0.00
0175	210-00810	*RESET GROUND SIGN	13.000	0.000		
			EACH	0.000	0.00	
			270.00000	0.000		0.00
0180	210-01000	*RESET FENCE	936.000	363.000		
			LF	0.000	0.00	
			3.90000	363.000		1,415.70
0185	210-01011	*RESET GATE	4.000	2.000		
			EACH	0.000	0.00	
			136.00000	2.000		272.00
0190	210-04010	ADJUST MANHOLE	28.000	6.000		
			EACH	0.000	0.00	
			360.00000	6.000		2,160.00
0195	210-04025	*MODIFY STRUCTURE	3.000	1.000		
			EACH	0.000	0.00	
			440.00000	1.000		440.00
0200	210-04050	ADJUST VALVE BOX	4.000	1.000		
			EACH	0.000	0.00	
			130.00000	1.000		130.00
0205	212-00006	*SEEDING (NATIVE)	23.000	0.000		
			ACRE	0.000	0.00	
			365.00000	0.000		0.00
0210	213-00003	*MULCHING (WEED FREE)	23.000	0.000		
			ACRE	0.000	0.00	
			940.00000	0.000		0.00
0215	213-00061	*MULCH TACKIFIER	3,556.000	0.000		
			LB	0.000	0.00	
			1.50000	0.000		0.00
0220	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	1.000		
			L S	0.000	0.00	
			2,750.00000	1.000		2,750.00

CONTID: C13086  
 PCN: 13086-BID  
 PROJECT: NH 0501-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6  
 ESTIMATE RUN 06/24/2003  
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	250-00050	*MONITORING TECHNICIAN DELETED 105 # ELAM 029	0.000	0.000		
			50.00000	0.000	0.00	0.00
0230	250-00110	*HEALTH AND SAFETY OFFICER DELETED 105 # ELAM 029	0.000	0.000		
			80.00000	0.000	0.00	0.00
0235	304-01005	*AGGREGATE BASE COURSE (CLASS 1)	88,011.000	57,059.000		
				30,445.000	289,227.50	
			9.50000	87,504.000		831,288.00
0235		MATERIAL ALLOWANCE AGGREGATE BASE COURSE, CLASS 1-DUBS PIT		30,952.000		
				-30,445.000	-152,225.00	
			5.00000	507.000		2,535.00
0240	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	20,755.000	14,427.990		
				0.000	0.00	
			13.00000	14,427.990		187,563.87
0240		MATERIAL ALLOWANCE AGGREGATE BASE COURSE, CLASS 6-DUBS PIT		6,327.009		
				0.000	0.00	
			6.45000	6,327.009		40,809.21
0245	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	333.910	333.910		
				0.000	0.00	
			140.00000	333.910		46,747.40
0250	403-09110	*STONE MASTIC ASPHALT	26,664.390	0.000		
				0.000	0.00	
			20.50000	0.000		0.00
0250		MATERIAL ALLOWANCE STONE MASTIC ASPHALT AGGREGATE		28,352.000		
				0.000	0.00	
			8.00000	28,352.000		226,816.00
0255	403-34801	*HOT BITUMINOUS PAVEMENT (GRADING SX) (100)	58,884.880	36,886.420		
				0.000	0.00	
			18.00000	36,886.420		663,955.56
0255		MATERIAL ALLOWANCE HBP SX100 AGGREGATE		13,525.660		
				0.000	0.00	
			7.00000	13,525.660		94,679.62

CONTID: C13086  
 PCN: 13086-BID  
 PROJECT: NH 0501-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7  
 ESTIMATE RUN 06/24/2003  
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0260	411-03345	ASPHALT CEMENT PERFORMANCE GRADE (PG 76-28)	1,785.751	0.000		
			TON	0.000	0.00	
			241.00000	0.000		0.00
0265	411-03352	ASPHALT CEMENT PERFORMANCE GRADE (PG 58-28)	2,271.597	2,277.640		
			TON	0.000	0.00	
			184.00000	2,277.640		419,085.76
0270	411-10300	EMULSIFIED ASPHALT (PRIME COAT)	19,477.000	14,179.000		
			GAL	0.000	0.00	
			1.25000	14,179.000		17,723.75
0275	412-00600	*CONCRETE PAVEMENT (6 INCH) MCR, PROJECT ORDER #8	2,725.800	1,176.100		
			SY	0.000	0.00	
			48.00000	1,176.100		56,452.80
0280	420-00110	*GEOTEXTILE (DRAINAGE) (CLASS A)	862.100	620.400		
			SY	0.000	0.00	
			1.80000	620.400		1,116.72
0285	420-00130	GEOTEXTILE (SEPARATOR) (CLASS A)	30,375.400	18,826.600		
			SY	11,537.900	18,460.64	
			1.60000	30,364.500		48,583.20
0290	506-00209	RIPRAP (9 INCH)	127.300	47.000		
			CY	0.000	0.00	
			102.00000	47.000		4,794.00
0295	506-00218	*RIPRAP (18 INCH)	451.000	451.000		
			CY	0.000	0.00	
			71.00000	451.000		32,021.00
0300	518-00106	*WATERSTOP (6 INCH)	16.000	0.000		
			LF	16.000	256.00	
			16.00000	16.000		256.00
0305	601-03020	*CONCRETE CLASS D (MISCELLANEOUS)	1.900	1.900		
			CY	0.000	0.00	
			1,110.00000	1.900		2,109.00
0310	601-03030	*CONCRETE CLASS D (BOX CULVERT)	289.280	289.280		
			CY	0.000	0.00	
			445.00000	289.280		128,729.60

CONTID: C13086  
 PCN: 13086-BID  
 PROJECT: NH 0501-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8  
 ESTIMATE RUN 06/24/2003  
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0315	601-03050	*CONCRETE CLASS D (WALL)	72.900	15.240		
			CY	57.660	24,563.16	
			426.00000	72.900		31,055.40
0320	601-40300	*STRUCTURAL CONCRETE COATING	159.000	0.000		
			SY	159.000	1,987.50	
			12.50000	159.000		1,987.50
0325	602-00000	*REINFORCING STEEL	41,841.000	40,745.000		
			LB	1,096.000	767.20	
			0.70000	41,841.000		29,288.70
0330	602-00020	*REINFORCING STEEL (EPOXY COATED)	3,513.000	738.000		
			LB	2,775.000	2,081.25	
			0.75000	3,513.000		2,634.75
0335	603-01120	*12 INCH REINFORCED CONCRETE PIPE	18.000	18.000		
			LF	0.000	0.00	
			39.00000	18.000		702.00
0340	603-01180	*18 INCH REINFORCED CONCRETE PIPE	2,518.200	2,368.200		
			LF	30.000	1,350.00	
			45.00000	2,398.200		107,919.00
0345	603-01240	*24 INCH REINFORCED CONCRETE PIPE	3,666.500	3,635.000		
			LF	7.500	457.50	
			61.00000	3,642.500		222,192.50
0350	603-01300	*30 INCH REINFORCED CONCRETE PIPE	45.000	45.000		
			LF	0.000	0.00	
			64.00000	45.000		2,880.00
0355	603-01360	*36 INCH REINFORCED CONCRETE PIPE	276.000	276.000		
			LF	0.000	0.00	
			80.00000	276.000		22,080.00
0360	603-05018	*18 INCH REINFORCED CONCRETE END SECTION	15.000	11.000		
			EACH	0.000	0.00	
			580.00000	11.000		6,380.00
0365	603-05024	*24 INCH REINFORCED CONCRETE END SECTION	30.000	28.000		
			EACH	-1.000	-605.00	
			605.00000	27.000		16,335.00



CONTID: C13086  
 PCN: 13086-BID  
 PROJECT: NH 0501-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9  
 ESTIMATE RUN 06/24/2003  
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0370	603-05030	*30 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			1,100.00000	1.000		1,100.00
0375	603-05036	*36 INCH REINFORCED CONCRETE END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			1,210.00000	2.000		2,420.00
0380	603-33018	*18 INCH PIPE SAFETY END TREATMENT	37.000	47.000		
			EACH	0.000	0.00	
			600.00000	47.000		28,200.00
0385	603-33024	*24 INCH PIPE SAFETY END TREATMENT	10.000	10.000		
			EACH	0.000	0.00	
			800.00000	10.000		8,000.00
0390	603-33036	*36 INCH PIPE SAFETY END TREATMENT	2.000	2.000		
			EACH	0.000	0.00	
			1,900.00000	2.000		3,800.00
0395	603-50008	*8 INCH PLASTIC PIPE	1,043.000	367.000		
			LF	6.000	111.00	
			18.50000	373.000		6,900.50
0400	603-50012	*12 INCH PLASTIC PIPE	1,814.500	1,814.500		
			LF	0.000	0.00	
			19.30000	1,814.500		35,019.85
0405	603-50015	*15 INCH PLASTIC PIPE	405.000	405.000		
			LF	0.000	0.00	
			21.60000	405.000		8,748.00
0410	604-00305	*INLET TYPE C (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			2,412.00000	2.000		4,824.00
0415	604-00310	*INLET TYPE C (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			3,182.00000	1.000		3,182.00
0420	604-19105	*INLET TYPE R L 5 (5 FOOT)	3.000	1.000		
			EACH	0.000	0.00	
			2,412.00000	1.000		2,412.00

CONTID: C13086  
 PCN: 13086-BID  
 PROJECT: NH 0501-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10  
 ESTIMATE RUN 06/24/2003  
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0425	604-19110	*INLET TYPE R L 5 (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			3,182.00000	1.000		3,182.00
0430	604-19205	*INLET TYPE R L 10 (5 FOOT)	10.000	5.000		
			EACH	0.000	0.00	
			3,834.00000	5.000		19,170.00
0435	604-19310	*INLET TYPE R L 15 (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0440	604-30005	*MANHOLE SLAB BASE (5 FOOT)	5.000	5.000		
			EACH	0.000	0.00	
			5,600.00000	5.000		28,000.00
0445	604-30010	*MANHOLE SLAB BASE (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			11,700.00000	1.000		11,700.00
0450	604-50062	*GRATING AND FRAME	2.000	2.000		
			EACH	0.000	0.00	
			2,340.00000	2.000		4,680.00
0455	605-83001	*GEOCOMPOSITE DRAIN WITHOUT PIPE	22.200	0.000		
			SY	22.200	899.10	
			40.50000	22.200		899.10
0460	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	2,803.000	488.000		
			LF	0.000	0.00	
			11.00000	488.000		5,368.00
0465	606-01340	*END ANCHORAGE TYPE 3D	9.000	2.000		
			EACH	0.000	0.00	
			385.00000	2.000		770.00
0470	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL) MCR, PROJECT ORDER # 8	10.000	2.000		
			EACH	0.000	0.00	
			1,275.00000	2.000		2,550.00
0475	607-00005	*END POST	150.000	22.000		
			EACH	0.000	0.00	
			108.00000	22.000		2,376.00

CONTID: C13086  
 PCN: 13086-BID  
 PROJECT: NH 0501-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0009

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0475		MATERIAL ALLOWANCE WOOD POSTS-5" X 8'		0.000		
			EACH	0.000	0.00	
			21.51000	0.000		0.00
0475		MATERIAL ALLOWANCE WOOD POSTS-5" X 8'		119.000		
			EACH	0.000	0.00	
			21.51000	119.000		2,559.69
0480	607-00010	*CORNER AND LINE BRACE POST	53.000	7.000		
			EACH	0.000	0.00	
			151.00000	7.000		1,057.00
0480		MATERIAL ALLOWANCE WOOD POSTS-5" X 8'		30.000		
			EACH	0.000	0.00	
			35.63000	30.000		1,068.90
0485	607-01100	*FENCE BARBED WIRE WITH TREATED WOODEN POSTS	14,627.000	5,635.000		
			LF	0.000	0.00	
			1.70000	5,635.000		9,579.50
0485		MATERIAL ALLOWANCE WOOD POSTS-4" X 6'-6"		0.000		
			LF	0.000	0.00	
			0.21900	0.000		0.00
0485		MATERIAL ALLOWANCE WOOD POSTS-4" X 6'-6"		11,464.977		
			LF	0.000	0.00	
			0.21900	11,464.977		2,510.83
0490	607-11200	*FENCE COMBINATION WIRE WITH METAL POSTS	338.000	338.000		
			LF	0.000	0.00	
			2.30000	338.000		777.40
0495	607-11300	*FENCE COMBINATION WIRE WITH TREATED WOODEN POSTS	13,411.000	3,489.000		
			LF	0.000	0.00	
			2.40000	3,489.000		8,373.60
0495		MATERIAL ALLOWANCE WOOD POSTS-4" X 6'-6"		3,172.968		
			LF	0.000	0.00	
			0.21900	3,172.968		694.88
0500	607-11460	*FENCE WOOD RAILING	118.000	114.000		
			LF	0.000	0.00	
			17.00000	114.000		1,938.00

CONTID: C13086  
 PCN: 13086-BID  
 PROJECT: NH 0501-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12  
 ESTIMATE RUN 06/24/2003  
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0505	607-21300	*FENCE BARRIER WITH METAL POSTS	700.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0510	607-52905	*END POST (CHAIN LINK)	20.000	4.000		
			EACH	0.000	0.00	
			120.00000	4.000		480.00
0515	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK)	3.000	0.000		
			EACH	0.000	0.00	
			204.00000	0.000		0.00
0520	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	159.000	0.000		
			LF	0.000	0.00	
			27.00000	0.000		0.00
0525	607-53148	*FENCE CHAIN LINK (48 INCH)	96.000	96.000		
			LF	0.000	0.00	
			7.70000	96.000		739.20
0525		MATERIAL ALLOWANCE WIRE, POSTS, & HARDWARE		378.965		
			LF	0.000	0.00	
			3.41000	378.965		1,292.27
0530	607-53172	*FENCE CHAIN LINK (72 INCH)	1,877.000	0.000		
			LF	0.000	0.00	
			8.20000	0.000		0.00
0530		MATERIAL ALLOWANCE WIRE, POSTS & HARDWARE		1,596.870		
			LF	0.000	0.00	
			4.03200	1,596.870		6,438.58
0535	607-53173	*FENCE CHAIN LINK (SPECIAL) (72 INCH) DELETED 105 # ELAM 029	0.000	0.000		
			LF	0.000	0.00	
			9.50000	0.000		0.00
0535		MATERIAL ALLOWANCE WIRE, POSTS, & HARDWARE		633.948		
			LF	0.000	0.00	
			4.03200	633.948		2,556.08
0540	607-60266	*16 FOOT GATE DOUBLE (CHAIN LINK) DELETED 105 # ELAM 029	0.000	0.000		
			EACH	0.000	0.00	
			1,142.00000	0.000		0.00

CONTID: C13086  
 PCN: 13086-BID  
 PROJECT: NH 0501-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 13  
 ESTIMATE RUN 06/24/2003  
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0545	607-60316	*16 FOOT GATE TWIN	2.000	0.000		
			EACH	0.000	0.00	
			245.00000	0.000		0.00
0550	607-60324	*24 FOOT GATE TWIN DELETED 105 # ELAM 031	0.000	0.000		
			EACH	0.000	0.00	
			282.00000	0.000		0.00
0555	608-00000	*CONCRETE SIDEWALK	8,669.730	4,417.500		
			SY	0.000	0.00	
			27.50000	4,417.500		121,481.25
0560	608-00010	*CONCRETE CURB RAMP	170.900	0.000		
			SY	0.000	0.00	
			49.00000	0.000		0.00
0565	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	15,722.550	8,447.300		
			LF	0.000	0.00	
			13.00000	8,447.300		109,814.90
0570	609-21021	*CURB AND GUTTER TYPE 2 (SECTION II-M)	85.800	85.800		
			LF	0.000	0.00	
			18.50000	85.800		1,587.30
0575	609-24008	*GUTTER TYPE 2 (8 FOOT)	264.500	144.500		
			LF	0.000	0.00	
			42.00000	144.500		6,069.00
0580	612-00001	*DELINEATOR (TYPE I)	133.000	0.000		
			EACH	0.000	0.00	
			18.50000	0.000		0.00
0585	612-00002	*DELINEATOR (TYPE II)	78.000	0.000		
			EACH	0.000	0.00	
			20.50000	0.000		0.00
0590	612-00003	*DELINEATOR (TYPE III) DELETED 105 # ELAM 029	0.000	0.000		
			EACH	0.000	0.00	
			22.50000	0.000		0.00
0595	613-00200	2 INCH ELECTRICAL CONDUIT DELETED 105 # ELAM 029	0.000	0.000		
			LF	0.000	0.00	
			50.50000	0.000		0.00

CONTID: C13086  
 PCN: 13086-BID  
 PROJECT: NH 0501-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 14  
 ESTIMATE RUN 06/24/2003  
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0600	614-00011	*SIGN PANEL (CLASS I)	653.300	0.000		
			SF	0.000	0.00	
			19.50000	0.000		0.00
0605	614-00012	*SIGN PANEL (CLASS II)	352.000	0.000		
			SF	0.000	0.00	
			23.70000	0.000		0.00
0610	614-00013	*SIGN PANEL (CLASS III)	30.000	0.000		
			SF	0.000	0.00	
			27.50000	0.000		0.00
0615	614-00066	*TIMBER SIGN POST 6X6 INCH	51.000	0.000		
			LF	0.000	0.00	
			8.55000	0.000		0.00
0620	614-00200	*STEEL SIGN POST (U-2)	54.000	0.000		
			LF	0.000	0.00	
			12.10000	0.000		0.00
0625	614-01502	*STEEL SIGN POST (2 INCH ROUND)	1,133.500	0.000		
			LF	0.000	0.00	
			11.10000	0.000		0.00
0630	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	413.500	0.000		
			LF	0.000	0.00	
			32.20000	0.000		0.00
0635	614-80314	BARRICADE (TYPE 3 F-D) DELETED 105 # ELAM 029	0.000	0.000		
			EACH	0.000	0.00	
			1,510.00000	0.000		0.00
0640	615-21599	*15 INCH SLIDE HEADGATE SPECIAL	3.000	3.000		
			EACH	0.000	0.00	
			192.00000	3.000		576.00
0645	615-22499	*24 INCH SLIDE HEADGATE SPECIAL	1.000	1.000		
			EACH	0.000	0.00	
			215.00000	1.000		215.00
0650	625-00000	*CONSTRUCTION SURVEYING	1.000	0.680		
			L S	0.070	7,770.00	
			111,000.00000	0.750		83,250.00

CONTID: C13086  
 PCN: 13086-BID  
 PROJECT: NH 0501-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 15  
 ESTIMATE RUN 06/24/2003  
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0655	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	189.000	173.000		
			hour	0.000	0.00	
			111.00000	173.000		19,203.00
0660	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			330,000.00000	1.000		330,000.00
0665	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.500		
			L S	0.000	0.00	
			7,000.00000	0.500		3,500.00
0670	627-00001	*PAVEMENT MARKING PAINT	535.250	382.600		
			GAL	0.000	0.00	
			36.90000	382.600		14,117.94
0675	627-00005	*EPOXY PAVEMENT MARKING	513.400	45.500		
			GAL	0.000	0.00	
			40.00000	45.500		1,820.00
0680	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	527.000	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
0685	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	1,303.600	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
0690	629-01001	*SURVEY MONUMENT (TYPE 1)	12.000	0.000		
			EACH	0.000	0.00	
			252.00000	0.000		0.00
0695	630-00000	*FLAGGING	12,644.500	6,999.000		
			hour	1,501.500	35,285.25	
			23.50000	8,500.500		199,761.75
0700	630-00001	*PILOT CAR OPERATION DELETED 105 # ELAM 029	0.000	0.000		
			hour	0.000	0.00	
			35.50000	0.000		0.00
0705	630-00007	*TRAFFIC CONTROL INSPECTION	167.000	72.000		
			day	11.000	1,111.00	
			101.00000	83.000		8,383.00

CONTID: C13086  
 PCN: 13086-BID  
 PROJECT: NH 0501-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 16  
 ESTIMATE RUN 06/24/2003  
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0710	630-00012	*TRAFFIC CONTROL MANAGEMENT	331.000	148.000		
			DAY	24.000	9,648.00	
			402.00000	172.000		69,144.00
0715	630-80001	*FLASHING BEACON (PORTABLE)	1.000	0.500		
			EACH	0.000	0.00	
			402.00000	0.500		201.00
0720	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	30.000	15.000		
			EACH	0.000	0.00	
			50.50000	15.000		757.50
0725	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	80.000	34.000		
			EACH	0.000	0.00	
			65.50000	34.000		2,227.00
0730	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	200.000	92.000		
			EACH	1.000	75.50	
			75.50000	93.000		7,021.50
0735	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	5.000	2.500		
			EACH	0.000	0.00	
			75.50000	2.500		188.75
0740	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	174.600	84.800		
			SF	2.500	101.25	
			40.50000	87.300		3,535.65
0745	630-80357	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (B TYPE)	1.000	0.500		
			EACH	0.000	0.00	
			755.00000	0.500		377.50
0750	630-80359	*PORTABLE MESSAGE SIGN PANEL	476.000	426.000		
			DAY	48.000	3,864.00	
			80.50000	474.000		38,157.00
0755	630-80360	*DRUM CHANNELIZING DEVICE	1,081.000	458.500		
			EACH	30.000	1,065.00	
			35.50000	488.500		17,341.75
0760	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	74.000	35.000		
			EACH	0.000	0.00	
			40.50000	35.000		1,417.50



CONTID: C13086  
 PCN: 13086-BID  
 PROJECT: NH 0501-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 17  
 ESTIMATE RUN 06/24/2003  
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0765	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	50.000	25.000		
			EACH	0.000	0.00	
			45.50000	25.000		1,137.50
0770	630-80380	*TRAFFIC CONE	200.000	100.000		
			EACH	0.000	0.00	
			10.50000	100.000		1,050.00
0775	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0780	700-70011	F/A PARTNERING DELETED 105 # ELAM 029	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0785	700-70020	F/A ON-THE-JOB TRAINEE DELETED 105 # ELAM 029	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0790	700-70022	F/A OJT PILOT DELETED BY 105 #029 RECINDED BY EMT AUTHORITY	18,372.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0795	700-70025	F/A QUALITY INCENTIVE PAYMENT	103,721.980	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0800	700-70028	F/A ESB PROGRAM DELETED 105 # ELAM 029	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0805	700-70034	F/A FUEL COST ADJUSTMENT	2,716.000	2,198.980		
			F A	-0.050	-0.05	
			1.00000	2,198.930		2,198.93
0810	700-70035	F/A MISCELLANEOUS IRRIGATION RELOCATES/ DELETED 105# ELAM 031	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0835	203-01510	BACKHOE MCR, PROJECT ORDER 3	44.500	44.500		
			HOOR	0.000	0.00	
			120.00000	44.500		5,340.00

CONTID: C13086  
 PCN: 13086-BID  
 PROJECT: NH 0501-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 18  
 ESTIMATE RUN 06/24/2003  
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0840	203-01582	TRUCK (DUMP) MCR, PROJECT ORDER 3	19.250	18.500		
			75.00000	18.500	0.00	1,387.50
0845	203-01590	FRONT END LOADER (RUBBER) MCR, PROJECT ORDER 3	26.250	18.000		
			95.00000	18.000	0.00	1,710.00
0850	203-01594	COMBINATION LOADER MCR, PROJECT ORDER 3	37.000	37.000		
			110.00000	37.000	0.00	4,070.00
0855	203-02330	LABORER MCR, PROJECT ORDER 3	19.000	19.000		
			35.00000	19.000	0.00	665.00
0860	900-00010	ADDED ITEM (HOUR)/ FOREMAN/ MCR, PROJECT ORDER # 3	37.000	37.000		
			45.00000	37.000	0.00	1,665.00
0865	206-00065	STR BKFL (FLOW-FILL) MCR, PROJECT ORDER 4	6.500	6.500		
			60.00000	6.500	0.00	390.00
0870	603-01480	48 IN RCP MCR, PROJECT ORDER 4	135.000	135.000		
			105.00000	135.000	0.00	14,175.00
0875	604-00510	INLET TY D (10 FT) MCR, PROJECT ORDER 4	1.000	1.000		
			4,700.00000	1.000	0.00	4,700.00
0880	210-04015	MODIFY MANHOLE MCR, PROJECT ORDER 5	14.000	12.000		
			1,100.00000	12.000	0.00	13,200.00
0885	900-00007	ADDED ITEM (EACH)/ EPOXY PAINT MOBILIZATION/ MCR, PROJECT ORDER 6	1.000	1.000		
			1,300.00000	1.000	0.00	1,300.00
0890	900-00007	ADDED ITEM (EACH)/ RELOCATE FIRE HYDRANT/ MCR, PROJECT ORDER 6	1.000	1.000		
			2,500.00000	1.000	0.00	2,500.00

CONTID: C13086  
 PCN: 13086-BID  
 PROJECT: NH 0501-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 19  
 ESTIMATE RUN 06/24/2003  
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0895	900-00007	ADDED ITEM (EACH)/ MODIFY DIVERSION BOXES/ MCR, PROJECT ORDER 7	1.000 EACH 2,800.00000	0.000 1.000 1.000	2,800.00	2,800.00
0900	202-00210	REM CONC PAVEMENT MCR, PROJECT ORDER 8	380.350 SY 8.75000	0.000 0.000 0.000	0.00	0.00
0905	606-01370	TRANSITION TY 3G MCR, PROJECT ORDER 8	1.000 EACH 1,200.00000	0.000 0.000 0.000	0.00	0.00
0910	202-00240	*REMOVAL OF ASPHALT MAT (PLANING) CMO # 9	66,028.340 SY 2.00000	0.000 0.000 0.000	0.00	0.00
0915	411-03354	ASPH CEM (PG 64-22) CMO # 9	1,295.464 TON 184.00000	0.000 0.000 0.000	0.00	0.00
0920	900-00014	*ADDED ITEM (LUMP SUM)/ 1550 RD INTERSECTION REPAIR/ MCR, PROJECT ORDER 10	1.000 L S 3,500.00000	0.000 0.000 0.000	0.00	0.00
0925	607-11530	FENCE (SPEC) MCR, PROJECT ORDER # 11	366.000 LF 52.00000	0.000 0.000 0.000	0.00	0.00
0930	900-00006	ADDED ITEM (DOLLAR)/ PENALTY FOR OVERWEIGHT LOADS - AC CO 12	-160.000 DOL 1.00000	0.000 0.000 0.000	0.00	0.00
0935	900-00006	ADDED ITEM (DOLLAR)/ CO 13 PRICE REDUCTION HYDRATED LIME GRADATION	-19,400.000 DOL 1.00000	0.000 0.000 0.000	0.00	0.00
			CAT 0200	CURRENT AMT \$ 8,294,116.48 \$	327,648.00 \$	5,623,646.39
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0820	620-00002	FIELD OFFICE (CLASS 2)	1.000 EACH 22,800.00000	1.000 0.000 1.000	0.00	22,800.00

CONTID: C13086  
 PCN: 13086-BID  
 PROJECT: NH 0501-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 20  
 ESTIMATE RUN 06/24/2003  
 10:23:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0825	620-00012	FIELD LABORATORY (CLASS 2)	0.950	0.950		
			EACH	0.000	0.00	
			25,100.00000	0.950		23,845.00
0830	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
			CAT 0400	CURRENT AMT	\$ 49,645.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 8,343,761.48	\$ 327,648.00
					\$ 49,645.00	\$ 5,673,291.39