

ESTIMATE SUMMARY

-----

CONTID: C13092	ESTIMATE NO: 0006 FINL	SPEC YR: 1999
PCN: 13092-BID	COFRS REPORTING CATEGORY: 3	FACS REF NO:

-----

CONTRACT DESCRIPTION:	TIME CHARGED: 103.0 DAYS	TIME ALLOW: 10/18/200 FIXED COMPLETION DAT
GLENWOOD SOUTH	PERCENT TIME: 106.19	ORIG TIME ALLOW: 10/18/200 FIXED COMPLETION DAT

PROJECT NO: STA 0821-057  
 GLENWOOD SOUTH

NAME OF ROAD: SH 82

PROJECT COUNTIES: EAGLE GARFIELD  
 PITKIN

CONTRACTOR:  
 ELAM CONSTRUCTION INCORPORATED  
 556 STRUTHERS AVENUE  
 GRAND JUNCTION CO 81501 970-242-5370

PAY PERIOD ENDING	10/29/2001	DATE TIME STARTED	07/14/2000
DATE LET	06/22/2000	DATE WORK BEGAN	07/14/2000
DATE AWARDED	06/27/2000	DATE TIME STOPPED	10/24/2000
DATE CONTRACT EXECUTED	07/13/2000	DATE ACCEPTED	10/24/2000
DATE NOTICE TO PROCEED	07/14/2000		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,451,378.61 PARTICIPATING	\$ 2,451,378.61	\$ -12,711.91
AWARD PROJECT AMT:	\$ 2,271,045.70 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	2,451,378.61	-12,711.91
FUNDS AVAILABLE:	\$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	2,451,378.61	-12,711.91
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	34,065.69
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	2,451,378.61	21,353.78
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	2,451,378.61	21,353.78
	OTHER ADJUSTMENTS	0.00	0.00
		-----	-----
		PAYMENT DUE	\$ 21,353.78

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13092  
 PCN: 13092-BID  
 PROJECT: STA 0821-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

ESTIMATE RUN 10/29/2001

13:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00220	*REMOVAL OF ASPHALT MAT	37,565.900	37,565.900		
			SY	0.000	0.00	
			3.25000	37,565.900		122,089.18
0010	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	10,261.670	10,261.670		
			SY	0.000	0.00	
			1.70000	10,261.670		17,444.84
0015	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	596.760	596.760		
			CY	0.000	0.00	
			40.00000	596.760		23,870.40
0020	203-00100	MUCK EXCAVATION	596.760	596.760		
			CY	0.000	0.00	
			34.00000	596.760		20,289.84
0025	203-01500	BLADING	12.500	12.500		
			HOOR	0.000	0.00	
			92.00000	12.500		1,150.00
0030	203-01510	BACKHOE	15.000	15.000		
			HOOR	0.000	0.00	
			79.00000	15.000		1,185.00
0035	208-00020	SILT FENCE	0.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0040	210-01200	*RESET END ANCHORAGE	0.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
0045	210-04050	ADJUST VALVE BOX	3.000	3.000		
			EACH	0.000	0.00	
			390.00000	3.000		1,170.00
0050	210-04200	*ADJUST GUARDRAIL	0.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0055	212-00006	*SEEDING (NATIVE)	0.940	0.940		
			ACRE	0.000	0.00	
			9,300.00000	0.940		8,742.00

CONTID: C13092  
 PCN: 13092-BID  
 PROJECT: STA 0821-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3  
 ESTIMATE RUN 10/29/2001  
 13:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	213-00004	*MULCHING (WEED FREE STRAW)	0.940	0.940		
			ACRE	0.000	0.00	
			9,300.00000	0.940		8,742.00
0065	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	66.700	66.700		
			SY	0.000	0.00	
			10.00000	66.700		667.00
0070	304-06000	AGGREGATE BASE COURSE (CLASS 6) CMO 2	1,743.310	1,743.310		
			TON	0.000	0.00	
			20.00000	1,743.310		34,866.20
0075	304-07000	AGGREGATE BASE COURSE (CLASS 7)	3,191.000	3,191.000		
			TON	0.000	0.00	
			13.00000	3,191.000		41,483.00
0080	306-01000	RECONDITIONING	37,565.900	37,565.900		
			SY	0.000	0.00	
			0.45000	37,565.900		16,904.66
0085	403-33400	*HOT BITUMINOUS PAVEMENT (GRADING SX) (86) CMO 2	44,794.160	45,595.160		
			TON	-801.000	-16,821.00	
			21.00000	44,794.160		940,677.36
0090	411-03342	ASPHALT CEMENT PERFORMANCE GRADE (PG 64-28) CMO 2	2,019.050	2,029.520		
			TON	-10.470	-2,931.60	
			280.00000	2,019.050		565,334.00
0095	411-03352	ASPHALT CEMENT PERFORMANCE GRADE (PG 58-28) CMO 2	400.000	396.740		
			TON	3.260	749.80	
			230.00000	400.000		92,000.00
0100	411-21020	LIQUID ASPHALTIC MATERIAL (MC-70)	1,300.710	1,300.710		
			GAL	0.000	0.00	
			1.60000	1,300.710		2,081.14
0105	612-00001	*DELINEATOR (TYPE I)	4.000	4.000		
			EACH	0.000	0.00	
			27.00000	4.000		108.00
0110	612-00002	*DELINEATOR (TYPE II)	46.000	46.000		
			EACH	0.000	0.00	
			30.00000	46.000		1,380.00

CONTID: C13092  
 PCN: 13092-BID  
 PROJECT: STA 0821-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4  
 ESTIMATE RUN 10/29/2001  
 13:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	614-72875	*LOOP DETECTOR WIRE	600.000	600.000		
			LF	0.000	0.00	
			15.00000	600.000		9,000.00
0120	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			58,000.00000	1.000		58,000.00
0125	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			127,000.00000	1.000		127,000.00
0130	627-00005	*EPOXY PAVEMENT MARKING	889.000	889.000		
			GAL	0.000	0.00	
			122.00000	889.000		108,458.00
0135	627-00025	4 INCH PAVEMENT MARKING TAPE (REMOVABLE)	800.000	800.000		
			LF	0.000	0.00	
			1.60000	800.000		1,280.00
0140	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	2,787.000	2,787.000		
			SF	0.000	0.00	
			9.00000	2,787.000		25,083.00
0145	630-00000	*FLAGGING	1,451.500	1,451.500		
			HOUR	0.000	0.00	
			25.00000	1,451.500		36,287.50
0150	630-00002	*TRAFFIC CONTROL SUPERVISOR	56.000	56.000		
			DAY	0.000	0.00	
			485.00000	56.000		27,160.00
0155	630-00007	*TRAFFIC CONTROL INSPECTION	28.000	28.000		
			DAY	0.000	0.00	
			220.00000	28.000		6,160.00
0160	630-80001	*FLASHING BEACON (PORTABLE)	4.000	4.000		
			EACH	0.000	0.00	
			160.00000	4.000		640.00
0165	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	8.000	8.000		
			EACH	0.000	0.00	
			215.00000	8.000		1,720.00

CONTID: C13092  
 PCN: 13092-BID  
 PROJECT: STA 0821-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5  
 ESTIMATE RUN 10/29/2001  
 13:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	12.000	12.000		
			EACH	0.000	0.00	
			54.00000	12.000		648.00
0175	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	99.000	99.000		
			EACH	0.000	0.00	
			65.00000	99.000		6,435.00
0180	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	40.000	40.000		
			EACH	0.000	0.00	
			76.00000	40.000		3,040.00
0185	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000	4.000		
			EACH	0.000	0.00	
			2,200.00000	4.000		8,800.00
0190	630-80359	*PORTABLE MESSAGE SIGN PANEL	126.000	126.000		
			DAY	0.000	0.00	
			270.00000	126.000		34,020.00
0195	630-80360	*DRUM CHANNELIZING DEVICE	325.000	325.000		
			EACH	0.000	0.00	
			60.00000	325.000		19,500.00
0200	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	33.000	33.000		
			EACH	0.000	0.00	
			65.00000	33.000		2,145.00
0205	630-80380	*TRAFFIC CONE	500.000	500.000		
			EACH	0.000	0.00	
			16.00000	500.000		8,000.00
0210	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0215	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0220	700-70023	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13092  
 PCN: 13092-BID  
 PROJECT: STA 0821-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/29/2001

ESTIMATE NO: 0006

13:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	700-70025	F/A QUALITY INCENTIVE PAYMENT	21,637.490	15,346.600		
			F A	6,290.890	6,290.89	
			1.00000	21,637.490		21,637.49
0230	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0250	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0255	900-00014	*ADDED ITEM (LUMP SUM)/ INLET MODIFICATION 3 PIPE EXTENSIONS CMO -2	1.000	1.000		
			L S	0.000	0.00	
			5,500.00000	1.000		5,500.00
0265	900-00014	ADDED ITEM (LUMP SUM)/ MCR LINE ITEM 1TYPE C INLET DELIVERED	1.000	1.000		
			L S	0.000	0.00	
			1,250.00000	1.000		1,250.00
0266	900-00007	ADDED ITEM (EACH)/ EXTRA MATERIAL REMOVAL CMO-2	30.000	30.000		
			EACH	0.000	0.00	
			36.00000	30.000		1,080.00
0270	900-00014	ADDED ITEM (LUMP SUM)/ EDGE DRAIN INSTALLATION MCR LI 2	1.000	1.000		
			L S	0.000	0.00	
			7,500.00000	1.000		7,500.00
0275	900-00014	ADDED ITEM (LUMP SUM)/ TRAFFIC CAMERA PURCHASE MCR LI. 3	1.000	1.000		
			L S	0.000	0.00	
			7,500.00000	1.000		7,500.00
0280	900-00014	ADDED ITEM (LUMP SUM)/ MCR LI. 4 REMOB. STRIPING CREW	1.000	1.000		
			L S	0.000	0.00	
			650.00000	1.000		650.00
			CAT 0200	CURRENT AMT \$ 2,428,678.61 \$	-12,711.91 \$	2,428,678.61
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0235	620-00001	FIELD OFFICE (CLASS 1)	1.000	1.000		
			EACH	0.000	0.00	
			8,400.00000	1.000		8,400.00

CONTID: C13092  
 PCN: 13092-BID  
 PROJECT: STA 0821-057

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7  
 ESTIMATE RUN 10/29/2001  
 13:45:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0240	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			13,000.00000	1.000		13,000.00
0245	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			1,300.00000	1.000		1,300.00
			CAT 0400	CURRENT AMT	\$ 22,700.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 2,451,378.61	\$ -12,711.91
						\$ 2,451,378.61