

ESTIMATE RUN 03/03/2005

ESTIMATE SUMMARY

08:34:57

CONTID: C13094	ESTIMATE NO: 0016 FINL	SPEC YR: 2002
PCN: 13094-BID	COFRS REPORTING CATEGORY: 2	FACS REF NO:

CONTRACT DESCRIPTION:	TIME CHARGED: 554.(DAYS	TIME ALLOW: 8/31/20(FIXED COMPLETION DAT
Little Fountain Creek - N. & S.	PERCENT TIME: 113.29	ORIG TIME ALLOW: 8/31/20(FIXED COMPLETION DAT

PROJECT NO: BR 1151-012
Little Fountain Creek

NAME OF ROAD: 115A

PROJECT COUNTIES: EL PASO

CONTRACTOR:

TEZAK HEAVY EQUIPMENT CO., INC.	PAY PERIOD ENDING	03/03/2005	DATE TIME STARTED	05/01/2003
205 Tunnel Drive	DATE LET	03/27/2003	DATE WORK BEGAN	
	DATE AWARDED	03/31/2003	DATE TIME STOPPED	11/04/2004
	DATE CONTRACT EXECUTED	04/22/2003	DATE ACCEPTED	11/04/2004
CANON CITY	DATE NOTICE TO PROCEED	05/01/2003		

CANON CITY CO 81212 719/269-1173

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$	3,411,265.98 PARTICIPATING	\$ 3,317,932.56	\$ 0.00
AWARD PROJECT AMT: \$	3,113,158.74 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	97.26% TOTAL EARNINGS	3,317,932.56	0.00
FUNDS AVAILABLE: \$	93,333.42 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	3,317,932.56	0.00
TOTAL CLAIMS: \$	0.00 RETAINAGE	0.00	22,498.21
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	3,317,932.56	22,498.21
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	3,317,932.56	22,498.21
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 22,498.21

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			45,778.39000	1.000		45,778.39
0010	202-00001	REMOVAL OF STRUCTURE	6.000	6.000		
			EACH	0.000	0.00	
			550.75000	6.000		3,304.50
0015	202-00035	REMOVAL OF PIPE	463.000	463.000		
			LF	0.000	0.00	
			12.22000	463.000		5,657.86
0020	202-00037	REMOVAL OF END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			233.17000	1.000		233.17
0025	202-00090	REMOVAL OF DELINEATOR	50.000	50.000		
			EACH	0.000	0.00	
			9.29000	50.000		464.50
0030	202-00220	*REMOVAL OF ASPHALT MAT	21,461.000	21,461.000		
			SY	0.000	0.00	
			1.68000	21,461.000		36,054.48
0035	202-00250	*REMOVAL OF PAVEMENT MARKING	6,801.000	6,801.000		
			SF	0.000	0.00	
			1.65000	6,801.000		11,221.65
0040	202-00810	REMOVAL OF GROUND SIGN	12.000	12.000		
			EACH	0.000	0.00	
			129.84000	12.000		1,558.08
0045	202-01000	*REMOVAL OF FENCE	920.000	920.000		
			LF	0.000	0.00	
			1.43000	920.000		1,315.60
0050	202-01130	REMOVAL OF GUARDRAIL TYPE 3	3,496.000	3,496.000		
			LF	0.000	0.00	
			3.29000	3,496.000		11,501.84
0055	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	128,869.000	128,869.000		
			CY	0.000	0.00	
			4.15000	128,869.000		534,806.35

CONTID: C13094
PCN: 13094-BID
PROJECT: BR 1151-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 3
ESTIMATE RUN 03/03/2005
08:34:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-00062	*EMBANKMENT MATERIAL (COMPLETE IN PLACE) (SPECIAL)	23,847.000	23,847.000		
			CY	0.000	0.00	
			5.92000	23,847.000		141,174.24
0065	203-00400	ROCK EXCAVATION	42,100.000	42,100.000		
			CY	0.000	0.00	
			5.10000	42,100.000		214,710.00
0070	203-01597	POTHOLING	32.000	32.000		
			HOURL	0.000	0.00	
			145.19000	32.000		4,646.08
0075	207-00205	TOPSOIL	4,295.000	4,295.000		
			CY	0.000	0.00	
			7.93000	4,295.000		34,059.35
0080	208-00001	SILT DIKE	602.000	602.000		
			LF	0.000	0.00	
			5.77000	602.000		3,473.54
0085	208-00020	SILT FENCE	770.000	770.000		
			LF	0.000	0.00	
			2.25000	770.000		1,732.50
0090	208-00050	STORM DRAIN INLET PROTECTION	0.000	0.000		
			EACH	0.000	0.00	
			200.82000	0.000		0.00
0095	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	1.000		
			L S	0.000	0.00	
			2,779.33000	1.000		2,779.33
0100	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			5,063.52000	1.000		5,063.52
0105	210-00010	RESET MAILBOX STRUCTURE	8.000	8.000		
			EACH	0.000	0.00	
			134.91000	8.000		1,079.28
0110	210-00810	RESET GROUND SIGN	11.000	11.000		
			EACH	0.000	0.00	
			220.73000	11.000		2,428.03

CONTID: C13094
PCN: 13094-BID
PROJECT: BR 1151-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 4
ESTIMATE RUN 03/03/2005
08:34:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	212-00006	*SEEDING (NATIVE)	11.700	11.700		
			ACRE	0.000	0.00	
			367.50000	11.700		4,299.75
0120	213-00004	*MULCHING (WEED FREE STRAW)	8.800	8.800		
			ACRE	0.000	0.00	
			273.00000	8.800		2,402.40
0125	213-00061	*MULCH TACKIFIER	1,515.000	1,515.000		
			LB	0.000	0.00	
			1.73000	1,515.000		2,620.95
0130	216-00037	*SOIL RETENTION BLANKET (COCONUT)	2,965.000	2,965.000		
			SY	0.000	0.00	
			1.52000	2,965.000		4,506.80
0135	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	322.650	322.650		
			TON	0.000	0.00	
			114.14000	322.650		36,827.27
0140	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	13,845.510	13,845.510		
			TON	0.000	0.00	
			35.88000	13,845.510		496,776.90
0145	403-33851	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-28)	6,856.650	6,856.650		
			TON	0.000	0.00	
			39.69000	6,856.650		272,140.44
0150	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	5,539.000	5,539.000		
			GAL	0.000	0.00	
			1.05000	5,539.000		5,815.95
0155	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	1,627.000	1,627.000		
			SY	0.000	0.00	
			1.83000	1,627.000		2,977.41
0160	506-00212	RIPRAP (12 INCH)	42.000	42.000		
			CY	0.000	0.00	
			28.66000	42.000		1,203.72
0165	506-00218	RIPRAP (18 INCH)	1,616.000	1,616.000		
			CY	0.000	0.00	
			26.68000	1,616.000		43,114.88

CONTID: C13094
 PCN: 13094-BID
 PROJECT: BR 1151-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 5
 ESTIMATE RUN 03/03/2005
 08:34:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	601-01050	*CONCRETE CLASS B (WALL)	22.000	22.000		
			CY	0.000	0.00	
			341.25000	22.000		7,507.50
0175	602-00000	*REINFORCING STEEL	1,509.000	1,509.000		
			LB	0.000	0.00	
			0.46000	1,509.000		694.14
0180	603-10120	12 INCH CORRUGATED STEEL PIPE	106.000	106.000		
			LF	0.000	0.00	
			24.65000	106.000		2,612.90
0185	603-10180	18 INCH CORRUGATED STEEL PIPE	160.000	160.000		
			LF	0.000	0.00	
			36.54000	160.000		5,846.40
0190	603-10240	24 INCH CORRUGATED STEEL PIPE	127.000	127.000		
			LF	0.000	0.00	
			36.86000	127.000		4,681.22
0195	603-10300	30 INCH CORRUGATED STEEL PIPE	25.000	25.000		
			LF	0.000	0.00	
			63.87000	25.000		1,596.75
0200	603-30012	12 INCH STEEL END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			168.10000	2.000		336.20
0205	603-30018	18 INCH STEEL END SECTION	4.000	4.000		
			EACH	0.000	0.00	
			213.94000	4.000		855.76
0210	603-30024	24 INCH STEEL END SECTION	3.000	3.000		
			EACH	0.000	0.00	
			250.72000	3.000		752.16
0215	604-00305	INLET TYPE C (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			2,160.55000	2.000		4,321.10
0220	604-00310	INLET TYPE C (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,668.08000	1.000		2,668.08

CONTID: C13094
PCN: 13094-BID
PROJECT: BR 1151-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 6
ESTIMATE RUN 03/03/2005
08:34:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	604-30010	MANHOLE SLAB BASE (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			1,489.45000	1.000		1,489.45
0230	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	2,918.000	2,918.000		
			LF	0.000	0.00	
			10.40000	2,918.000		30,347.20
0235	606-01340	*END ANCHORAGE TYPE 3D	2.000	2.000		
			EACH	0.000	0.00	
			467.25000	2.000		934.50
0240	606-01370	*TRANSITION TYPE 3G	2.000	2.000		
			EACH	0.000	0.00	
			745.50000	2.000		1,491.00
0245	606-01380	*TRANSITION TYPE 3H	2.000	2.000		
			EACH	0.000	0.00	
			435.75000	2.000		871.50
0250	606-02005	*END ANCHORAGE (FLARED)	4.000	4.000		
			EACH	0.000	0.00	
			1,186.50000	4.000		4,746.00
0255	607-00010	*CORNER AND LINE BRACE POST	3.000	3.000		
			EACH	0.000	0.00	
			231.00000	3.000		693.00
0260	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	720.000	720.000		
			LF	0.000	0.00	
			1.73000	720.000		1,245.60
0265	607-11580	FENCE (TEMPORARY)	0.000	0.000		
			LF	0.000	0.00	
			4.40000	0.000		0.00
0270	612-00001	DELINEATOR (TYPE I)	98.000	98.000		
			EACH	0.000	0.00	
			11.36000	98.000		1,113.28
0275	612-00002	DELINEATOR (TYPE II)	20.000	20.000		
			EACH	0.000	0.00	
			12.32000	20.000		246.40

CONTID: C13094
 PCN: 13094-BID
 PROJECT: BR 1151-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 7
 ESTIMATE RUN 03/03/2005
 08:34:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	612-00003	DELINEATOR (TYPE III)	22.000	22.000		
			EACH	0.000	0.00	
			12.98000	22.000		285.56
0285	614-00011	SIGN PANEL (CLASS I)	127.000	127.000		
			SF	0.000	0.00	
			11.78000	127.000		1,496.06
0290	614-01552	STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	146.000	146.000		
			LF	0.000	0.00	
			22.44000	146.000		3,276.24
0295	614-80387	*RUMBLE STRIP (GRINDING)	27,856.000	27,856.000		
			LF	0.000	0.00	
			0.35000	27,856.000		9,749.60
0300	616-00300	30 INCH CONCRETE SIPHON PIPE	146.000	146.000		
			LF	0.000	0.00	
			64.77000	146.000		9,456.42
0305	621-00450	*DETOUR PAVEMENT	683.000	683.000		
			SY	0.000	0.00	
			24.22000	683.000		16,542.26
0310	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			22,050.00000	1.000		22,050.00
0315	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			119,731.55000	1.000		119,731.55
0320	627-00001	*PAVEMENT MARKING PAINT	611.000	611.000		
			GAL	0.000	0.00	
			47.25000	611.000		28,869.75
0325	627-00005	*EPOXY PAVEMENT MARKING	129.000	129.000		
			GAL	0.000	0.00	
			89.25000	129.000		11,513.25
0330	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	953.000	953.000		
			SF	0.000	0.00	
			10.50000	953.000		10,006.50

CONTID: C13094
PCN: 13094-BID
PROJECT: BR 1151-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 8
ESTIMATE RUN 03/03/2005
08:34:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	630-00000	FLAGGING	4,117.000	4,117.000		
			HOURL	0.000	0.00	
			21.00000	4,117.000		86,457.00
0340	630-00007	TRAFFIC CONTROL INSPECTION	220.000	220.000		
			DAY	0.000	0.00	
			78.75000	220.000		17,325.00
0345	630-00012	TRAFFIC CONTROL MANAGEMENT	174.000	174.000		
			DAY	0.000	0.00	
			357.00000	174.000		62,118.00
0350	630-80001	FLASHING BEACON (PORTABLE)	2.000	2.000		
			EACH	0.000	0.00	
			1,050.00000	2.000		2,100.00
0355	630-80336	BARRICADE (TYPE 3 M-B) (TEMPORARY)	4.000	4.000		
			EACH	0.000	0.00	
			262.50000	4.000		1,050.00
0360	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	41.000	41.000		
			EACH	0.000	0.00	
			78.75000	41.000		3,228.75
0365	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	4.000		
			EACH	0.000	0.00	
			105.00000	4.000		420.00
0370	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	32.000	32.000		
			SF	0.000	0.00	
			21.00000	32.000		672.00
0375	630-80360	DRUM CHANNELIZING DEVICE	70.000	70.000		
			EACH	0.000	0.00	
			42.80000	70.000		2,996.00
0380	630-80363	DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	0.000	0.000		
			EACH	0.000	0.00	
			52.50000	0.000		0.00
0385	630-80370	CONCRETE BARRIER (TEMPORARY)	6,830.000	6,830.000		
			LF	0.000	0.00	
			16.56000	6,830.000		113,104.80

CONTID: C13094
PCN: 13094-BID
PROJECT: BR 1151-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 9
ESTIMATE RUN 03/03/2005
08:34:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	630-80380	TRAFFIC CONE	60.000	60.000		
			EACH	0.000	0.00	
			10.70000	60.000		642.00
0395	630-85010	IMPACT ATTENUATOR (TEMPORARY)	5.000	5.000		
			EACH	0.000	0.00	
			3,675.00000	5.000		18,375.00
0396	630-80355	PORT MESG PANEL	2.000	2.000		
			EACH	0.000	0.00	
			12,500.00000	2.000		25,000.00
0400	700-70010	F/A MINOR CONTRACT REVISIONS	93,333.450	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	3,264.440	3,264.440		
			F A	0.000	0.00	
			1.00000	3,264.440		3,264.44
0410	700-70016	F/A FUEL COST ADJUSTMENT	1,309.710	1,309.710		
			F A	0.000	0.00	
			1.00000	1,309.710		1,309.71
0415	700-70021	F/A ON-THE-JOB TRAINEE	1,424.000	1,424.000		
			HOOR	0.000	0.00	
			1.00000	1,424.000		1,424.00
0420	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70025	F/A QUALITY INCENTIVE PAYMENT	-9,964.190	-9,964.190		
			F A	0.000	0.00	
			1.00000	-9,964.190		-9,964.19
0430	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0550	605-82306	6 IN DRAIN PIPE	260.000	260.000		
			LF	0.000	0.00	
			9.75000	260.000		2,535.00

CONTID: C13094
PCN: 13094-BID
PROJECT: BR 1151-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 10
ESTIMATE RUN 03/03/2005
08:34:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	616-23240	24 IN PLASTIC SIPHON PIPE	115.000	115.000		
		LF		0.000	0.00	
			98.03000	115.000		11,273.45
0560	616-50048	6 IN VALVE AND BOX	1.000	1.000		
		EACH		0.000	0.00	
			549.30000	1.000		549.30
0565	700-70100	F/A RELOCATE UTILITY RELOCATION	10,772.030	10,772.030		
		F A		0.000	0.00	
			1.00000	10,772.030		10,772.03
0570	212-00047	*SOIL PREPARATION (SPECIAL) ADD BIOSOL TO ROCK SLOPES	2.900	2.900		
		ACRE		0.000	0.00	
			3,300.00000	2.900		9,570.00
0575	605-00060	6 IN PP UNDERDRAIN 6" PERFORATED PIPE UNDERDRAIN	300.000	300.000		
		LF		0.000	0.00	
			63.92000	300.000		19,176.00
0580	900-00014	ADDED ITEM (LUMP SUM)/ LIGHT INSTALLATION AT STA 1911+55 LT	1.000	1.000		
		L S		0.000	0.00	
			5,935.00000	1.000		5,935.00
0585	210-04200	ADJ GDRAIL	967.000	967.000		
		LF		0.000	0.00	
			5.00000	967.000		4,835.00
0590	625-00001	CONST SURVEYING (HOUR)	11.000	11.000		
		HOUR		0.000	0.00	
			100.00000	11.000		1,100.00
0595	627-02000	PREFORM PLASTIC PVMT MKG (TY B) STOP BARS AT INTERSECTIONS	138.000	138.000		
		SF		0.000	0.00	
			14.00000	138.000		1,932.00
0600	700-70034	F/A GRINDING AT BRIDGE	8.049	8.049		
		F A		0.000	0.00	
			2,213.47000	8.049		17,816.22
CAT 0200			CURRENT AMT \$	2,752,106.05 \$	0.00 \$	2,658,772.60

CONTID: C13094
PCN: 13094-BID
PROJECT: BR 1151-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 11
ESTIMATE RUN 03/03/2005
08:34:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 J-17-F STRUCTURE						
0435	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	1.000		
			L S	0.000	0.00	
			8,378.80000	1.000		8,378.80
0440	206-00000	STRUCTURE EXCAVATION	1,688.000	1,688.000		
			CY	0.000	0.00	
			12.88000	1,688.000		21,741.44
0445	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,434.000	1,434.000		
			CY	0.000	0.00	
			21.32000	1,434.000		30,572.88
0450	206-00200	STRUCTURE BACKFILL (CLASS 2)	286.000	286.000		
			CY	0.000	0.00	
			20.07000	286.000		5,740.02
0455	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,434.000	1,434.000		
			CY	0.000	0.00	
			11.70000	1,434.000		16,777.80
0460	206-01750	SHORING	1.000	1.000		
			L S	0.000	0.00	
			6,277.13000	1.000		6,277.13
0465	403-33851	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-28)	162.830	162.830		
			TON	0.000	0.00	
			39.69000	162.830		6,462.72
0470	503-00030	*DRILLED CAISSON (30 INCH)	429.000	429.000		
			LF	0.000	0.00	
			92.10000	429.000		39,510.90
0475	507-00000	*CONCRETE SLOPE AND DITCH PAVING	28.100	28.100		
			CY	0.000	0.00	
			296.21000	28.100		8,323.50
0480	513-00690	*BRIDGE DRAIN (SPECIAL)	2.000	2.000		
			EACH	0.000	0.00	
			1,848.00000	2.000		3,696.00
0480		MATERIAL ALLOWANCE BRIDGE DECK DRAIN & GRATE		0.000		
			EACH	0.000	0.00	
			950.00000	0.000		0.00

CONTID: C13094
 PCN: 13094-BID
 PROJECT: BR 1151-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 12
 ESTIMATE RUN 03/03/2005
 08:34:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 J-17-F STRUCTURE						
0485	515-00120	*WATERPROOFING (MEMBRANE)	1,366.000	1,366.000		
			SY	0.000	0.00	
			8.12000	1,366.000		11,091.92
0490	518-01004	*BRIDGE EXPANSION DEVICE (0-4 INCH)	154.000	154.000		
			LF	0.000	0.00	
			93.45000	154.000		14,391.30
0490		MATERIAL ALLOWANCE BR EXPAN DEVICE (0-4 IN)		0.000		
			DOL	0.000	0.00	
			8,162.00000	0.000		0.00
0495	601-03040	*CONCRETE CLASS D (BRIDGE)	592.000	592.000		
			CY	0.000	0.00	
			312.90000	592.000		185,236.80
0495		MATERIAL ALLOWANCE BRIDGE DECK FORMS		0.000		
			EACH	0.000	0.00	
			9,605.00000	0.000		0.00
0500	601-40005	*CUT STONE VENEER	110.000	110.000		
			SF	0.000	0.00	
			173.25000	110.000		19,057.50
0505	602-00000	*REINFORCING STEEL	15,978.000	15,978.000		
			LB	0.000	0.00	
			0.46000	15,978.000		7,349.88
0510	602-00020	*REINFORCING STEEL (EPOXY COATED)	91,124.000	91,124.000		
			LB	0.000	0.00	
			0.56000	91,124.000		51,029.44
0515	606-11030	*BRIDGE RAIL TYPE 10M	338.000	338.000		
			LF	0.000	0.00	
			64.05000	338.000		21,648.90
0515		MATERIAL ALLOWANCE BRDG RAIL TY 10M		0.000		
			DOL	0.000	0.00	
			10,765.30000	0.000		0.00
0515		MATERIAL ALLOWANCE BRDG RAIL TY 10M		0.000		
			DOL	0.000	0.00	
			31.85000	0.000		0.00

CONTID: C13094
PCN: 13094-BID
PROJECT: BR 1151-012

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 13
ESTIMATE RUN 03/03/2005
08:34:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 J-17-F STRUCTURE						
0520	607-53161	*FENCE CHAIN LINK (SPECIAL) (60 INCH)	324.000	324.000		
		LF		0.000	0.00	
			25.20000	324.000		8,164.80
0525	613-00200	2 INCH ELECTRICAL CONDUIT	340.000	340.000		
		LF		0.000	0.00	
			7.35000	340.000		2,499.00
0530	618-00142	*PRESTRESSED CONCRETE I (BT42)	1,071.000	1,071.000		
		LF		0.000	0.00	
			140.40000	1,071.000		150,368.40
			CAT 0300	CURRENT AMT \$	618,319.13 \$	0.00 \$ 618,319.13
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0535	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
		EACH		0.000	0.00	
			18,220.40000	1.000		18,220.40
0540	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
		EACH		0.000	0.00	
			19,100.40000	1.000		19,100.40
0545	620-00020	SANITARY FACILITY	1.000	1.000		
		EACH		0.000	0.00	
			3,520.00000	1.000		3,520.00
			CAT 0400	CURRENT AMT \$	40,840.80 \$	0.00 \$ 40,840.80
PROJECT TOTAL			CURRENT AMT \$	3,411,265.98 \$	0.00 \$	3,317,932.53